



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **04/08/24**

CONTRACT ID: **002408141**  
 PROJECT: **F 2023(121)**  
 CONTRACT: **09223242**  
 AWARD AMOUNT: **\$28,447,459.12**  
 PROJECTED AMOUNT: **\$28,447,459.12**  
 ADJ. PROJECTED AMOUNT: **\$28,221,362.92**  
 CONTRACTOR: **AUSTIN BRIDGE & ROAD SERVICES, LP**

HIGHWAY: **US 90**  
 DISTRICT NAME: **SAN ANTONIO**  
 COUNTY: **BEXAR**  
 AREA ENGINEER: **Carlos Arcila, P.E.**  
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0017**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **03/01/2024** to **03/31/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **55.35**  
 % TIME USED: **60.52**  
 % RETAINAGE: **0.00**

LETTING DATE: **09/08/2022**  
 AWARD DATE: **09/22/2022**  
 NOTICE TO PROCEED DATE: **10/13/2022**  
 WORK BEGIN DATE: **01/03/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$15,620,269.96	\$14,823,386.07	\$796,883.89
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$15,620,269.96	\$14,823,386.07	\$796,883.89
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$15,620,269.96</b>	<b>\$14,823,386.07</b>	<b>\$796,883.89</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 01/03/2023  
TIME CHARGES BEGIN: 11/12/2022  
BID DAYS: 461  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 461  
DAYS CHARGED TO DATE: 279  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$2,411.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$2,411.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
03/01/2024	1		
03/02/2024		1	SATURDAY
03/03/2024		1	SUNDAY
03/04/2024	1		
03/05/2024	1		
03/06/2024	1		
03/07/2024	1		
03/08/2024	1		
03/09/2024		1	SATURDAY
03/10/2024		1	SUNDAY
03/11/2024	1		
03/12/2024	1		
03/13/2024	1		
03/14/2024	1		
03/15/2024	1		
03/16/2024		1	SATURDAY
03/17/2024		1	SUNDAY
03/18/2024	1		
03/19/2024	1		
03/20/2024	1		
03/21/2024	1		
03/22/2024	1		
03/23/2024		1	SATURDAY
03/24/2024		1	SUNDAY
03/25/2024	1		
03/26/2024	1		
03/27/2024	1		
03/28/2024	1		
03/29/2024	1		
03/30/2024		1	SATURDAY
03/31/2024		1	SUNDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	21	10
SATURDAY		5
SUNDAY		5

WORK PERFORMED THIS PERIOD

PROJECT F 2023(121) CONTROL 002408141  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0120	03546045	000	PLANE ASPH CONC PAV (2")	SY	1.820	38,409.390	\$69,905.09	717,001.00	305,318.80
0150	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	23,000.000	1.000	\$23,000.00	29.00	15.00
0151	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	516.600	1.000	\$516.60	29.00	15.00
	SUPP DESCR		CO#3 Additional Cost for Advance Signs added by RFI#1						
0185	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	23.150	1,500.000	\$34,725.00	31,528.00	28,300.50
0190	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,600.000	8.000	\$12,800.00	44.00	36.00
0195	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,470.000	4.000	\$5,880.00	74.00	65.00
0200	05406037	001	MTL BM GD FEN TRANS (ANCHOR PLATE)	EA	1,105.000	8.000	\$8,840.00	16.00	19.00
0201	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	4,711.390	\$4,711.39	1,000.00	104,800.28
	SUPP DESCR		3rd PARTY DAMAGES-MBGF, ATTENUATOR, ILLUM, ETC.						
0205	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	2,586.000	\$5,172.00	27,349.00	26,387.50
0210	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	350.000	6.000	\$2,100.00	97.00	82.00
0220	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,955.000	6.000	\$17,730.00	79.00	62.00
0225	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	175.000	2.000	\$350.00	56.00	44.00
0265	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	28.000	16.000	\$448.00	370.00	243.00
0270	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	28.000	17.000	\$476.00	73.00	24.00
0390	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	2.000	968.000	\$1,936.00	24,453.00	11,586.00
0475	06666225	007	PAVEMENT SEALER 6"	LF	0.200	1,610.000	\$322.00	307,092.00	91,939.25
0605	30776023	000	SP MIXES SP-C SAC-B PG70-22	TON	105.000	4,626.870	\$485,821.35	11,851.00	4,626.87
0615	30856001	000	UNDERSEAL COURSE	GAL	3.960	6,920.000	\$27,403.20	20,608.00	6,920.00
0620	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.060	120.000	\$15,007.20	924.00	816.00
0625	61856002	002	TMA (STATIONARY)	DAY	309.740	37.000	\$11,460.38	891.00	533.00

CATEGORY 006 DESCRIPTION BRIDGE: Sheet 141[US 90 WBML @ LEON CREEK & T-AROUND

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0955	04516005	000	RETROFIT RAIL (TY T221)	LF	123.490	441.000	\$54,459.09	847.00	862.00

CATEGORY 007 DESCRIPTION BRIDGE: Sheet 141 [US 90 EBML @ LEON CREEK & T-AROUND

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1035	04516005	000	RETROFIT RAIL (TY T221)	LF	123.490	40.000	\$4,939.60	847.00	866.00

CATEGORY 027 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2400	96016001		MATERIAL ON HAND	DOL	1.000	-3,275.000	-\$3,275.00	1,000.00	0.00
2415	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	12,155.990	\$12,155.99	1,000.00	419,142.01

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$796,883.89**

CONTRACT LINE ITEMS

PROJECT F 2023(121) CONTROL 002408141  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	1,720.000	465.000	0.000	465.00	799,800.00
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	15.300	2,022.000	0.000	75.26	1,151.48
0070	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	9.450	273.000	0.000	402.50	3,803.63
0075	01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	36.290	899.000	0.000	309.00	11,213.61
0100	03516002	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(6")	SY	42.000	7,592.000	0.000	7,569.61	317,923.62
0105	03516003	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(7")	SY	48.000	16,540.000	0.000	12,061.80	578,966.40
0110	03516004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8")	SY	54.500	48,689.000	0.000	47,937.47	2,612,592.28
0111	96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	8,877.500	0.000	1.000	1.00	8,877.50
CO#009 Base Repair EB Exit to IH 35 N									
0120	03546045	000	PLANE ASPH CONC PAV (2")	SY	1.820	717,001.000	0.000	305,318.80	555,680.22
0135	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	549.880	1,679.000	0.000	1,012.94	556,995.45
0145	05006001	000	MOBILIZATION	LS	2,700,000.000	1.000	0.000	0.90	2,430,000.00
0146	05006001		MOBILIZATION	LS	2,812.580	0.000	1.000	1.00	2,812.58
CO#3 - Additional Mobi forFlasher to add Warning Signs RFI#1									
0150	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	23,000.000	29.000	0.000	15.00	345,000.00
0151	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	516.600	0.000	29.000	15.00	7,749.00
CO#3 Additional Cost for Advance Signs added by RFI#1									
0160	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.900	38,299.000	0.000	26,962.83	105,155.04
0170	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	48.860	660.000	0.000	1,320.00	64,495.20
0175	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	13.160	2,640.000	840.000	1,320.00	17,371.20
0185	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	23.150	31,528.000	0.000	28,300.50	655,156.62
0190	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,600.000	35.000	9.000	36.00	57,600.00
0195	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,470.000	74.000	0.000	65.00	95,550.00
0200	05406037	001	MTL BM GD FEN TRANS (ANCHOR PLATE)	EA	1,105.000	10.000	6.000	19.00	20,995.00
0201	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.000	0.000	104,800.28	104,800.28
3rd PARTY DAMAGES-MBGF, ATTENUATOR, ILLUM, ETC.									
0205	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	27,349.000	0.000	26,387.50	52,775.00
0210	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	350.000	97.000	0.000	82.00	28,700.00
0215	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	125.000	28.000	0.000	16.00	2,000.00
0220	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,955.000	79.000	0.000	62.00	183,210.00
0225	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	175.000	56.000	0.000	44.00	7,700.00
0230	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	750.000	4.000	2.000	2.00	1,500.00
0240	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,830.000	1.000	0.000	2.00	17,660.00
0265	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	28.000	370.000	0.000	243.00	6,804.00
0270	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	28.000	73.000	0.000	24.00	672.00
0285	06626005	000	WK ZN PAV MRK NON-REMOV (W)6"(BRK)	LF	1.000	1,510.000	0.000	3,655.00	3,655.00
0290	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.850	2,808.000	0.000	13,161.00	11,186.85
0295	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.850	3,006.000	0.000	15,473.50	13,152.48
0310	06626064	000	WK ZN PAV MRK REMOV (W)6"(BRK)	LF	0.900	62,995.000	0.000	760.00	684.00
0380	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	0.900	98,452.000	0.000	1,510.00	1,359.00
0390	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	2.000	24,453.000	0.000	11,586.00	23,172.00
0405	06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	1.500	2,558.000	2,558.000	2,079.00	3,118.50
0475	06666225	007	PAVEMENT SEALER 6"	LF	0.200	258,868.000	48,224.000	91,939.25	18,387.85

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0480	06666226	007	PAVEMENT SEALER 8"	LF	0.300	12,799.000	0.000	11,032.00	3,309.60
0530	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.500	9,072.000	55,044.000	65,710.00	32,855.00
0556	96086001		UNIQUE CHANGE ORDER ITEM 1 Admin. Costs-Subcontractors, Insurance & Bond (striping)	DOL	1.000	0.000	2,171.650	2,171.65	2,171.65
0570	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	53.000	0.000	30.00	150.00
0575	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	5,676.000	0.000	1,917.00	9,585.00
0585	07346002	000	LITTER REMOVAL	CYC	539.430	29.000	0.000	1.00	539.43
0590	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	4,800.000	29.000	0.000	4.00	19,200.00
0595	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	4,800.000	9.000	0.000	3.00	14,400.00
0600	07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	4,800.000	29.000	0.000	4.00	19,200.00
0604	30856001		UNDERSEAL COURSE CO#005 Main Lane Undersela Course	GAL	4.130	0.000	33,227.000	55,271.00	228,269.23
0605	30776023	000	SP MIXES SP-C SAC-B PG70-22	TON	105.000	11,851.000	0.000	4,626.87	485,821.35
0610	30806007	000	STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	125.000	81,091.000	0.000	28,983.99	3,622,998.75
0611	30806023		PRODUCTION PAYMENT ADJUSTMENT STONE-MTRX-ASPH SMA-D SAC-A PG76-22 - BONUS	DOL	1.000	1,000.000	0.000	98,893.18	98,893.18
0612	30806023		PRODUCTION PAYMENT ADJUSTMENT STONE-MTRX-ASPH SMA-D SAC-A PG76-22 - PENALTY	DOL	-1.000	1,000.000	0.000	4,167.24	-4,167.24
0613	30806024		PLACEMENT PAYMENT ADJUSTMENT STONE-MTRX-ASPH SMA-D SAC-A PG76-22 - BONUS	DOL	1.000	1,000.000	0.000	79,050.46	79,050.46
0614	30806024		PLACEMENT PAYMENT ADJUSTMENT STONE-MTRX-ASPH SMA-D SAC-A PG76-22 - PENALTY	DOL	-1.000	1,000.000	0.000	89,371.13	-89,371.13
0615	30856001	000	UNDERSEAL COURSE	GAL	3.960	20,608.000	0.000	6,920.00	27,403.20
0620	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.060	924.000	0.000	816.00	102,048.96
0625	61856002	002	TMA (STATIONARY)	DAY	309.740	891.000	0.000	533.00	165,091.42
0630	61856005	002	TMA (MOBILE OPERATION)	DAY	450.000	60.000	0.000	46.00	20,700.00
0635	63056007	000	LCS SYSTEM (REMOVE)	EA	4,900.000	52.000	0.000	52.00	254,800.00
0640	96086006		UNIQUE CHANGE ORDER ITEM 6 CO#6 Reimbursement for RR Insurance/LS	DOL	3,287.550	0.000	1.000	1.00	3,287.55

Category Subtotal \$14,825,662.20

CATEGORY 006 DESCRIPTION BRIDGE: Sheet 141[US 90 WBML @ LEON CREEK & T-A

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0945	04296005	000	CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	456.690	36.000	0.000	90.00	41,102.10
0955	04516005	000	RETROFIT RAIL (TY T221)	LF	123.490	847.000	0.000	862.00	106,448.38

Category Subtotal \$147,550.48

CATEGORY 007 DESCRIPTION BRIDGE: Sheet 141 [US 90 EBML @ LEON CREEK & T-A

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1025	04296005	000	CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	456.690	120.000	0.000	214.25	97,845.83
1035	04516005	000	RETROFIT RAIL (TY T221)	LF	123.490	847.000	0.000	866.00	106,942.34

Category Subtotal \$204,788.17

CATEGORY 027 DESCRIPTION FORCE ACCOUNT

CATEGORY 027 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2415	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	419,142.01	419,142.01
2420	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	17,834.70	17,834.70
2425	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	7,949.13	7,949.13
2430	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1,000.000	0.000	2,656.73	-2,656.73
<b>Category Subtotal</b>									<b>\$442,269.11</b>

PROJECT F 2023(121) CONTROL 002408141

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0080	01626002	000	BLOCK SODDING	SY	7.000	12,778.000	0.000	0.000	0.00
0085	01686001	000	VEGETATIVE WATERING	MG	30.000	201.600	0.000	0.000	0.00
0090	03166017	002	ASPH (AC-20-5TR)	GAL	4.420	218,012.000	-53,710.000	0.000	0.00
0095	03166431	002	AGGR (TY-PB GR-4)	CY	192.430	5,677.000	-1,399.000	0.000	0.00
0115	03546023	000	PLANE ASPH CONC PAV(0" TO 4")	SY	2.740	67,328.000	0.000	0.000	0.00
0125	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	629.510	38.000	0.000	0.000	0.00
0130	04326001	000	RIPRAP (CONC)(4 IN)	CY	537.020	217.000	0.000	0.000	0.00
0140	04506023	001	RAIL (TY SSTR)	LF	158.970	260.000	0.000	0.000	0.00
0155	05066035	005	SANDBAGS FOR EROSION CONTROL	EA	10.000	6.000	0.000	0.000	0.00
0165	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	38,299.000	0.000	0.000	0.00
0171	05126001		PORT CTB (FUR & INST)(SGL SLOPE)(TY 1) Aded by CO#10 for SSCB Installation(Pinned)	LF	164.850	0.000	0.000	0.000	0.00
0180	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	13.160	660.000	0.000	0.000	0.00
0181	96086008		UNIQUE CHANGE ORDER ITEM 8 REMOV, HAUL/DELIVER LPCTB CO#008	DOL	5,168.630	0.000	1.000	0.000	0.00
0196	05406033		MTL BM GD FEN (LONG SPAN SYSTEM) Aded by CO#007	EA	1,378.650	0.000	1.000	0.000	0.00
0197	05406018		MTL BM GD FEN TRANS (NON - SYM) Aded by CO#10	EA	2,706.250	0.000	0.000	0.000	0.00
0235	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	500.000	1.000	0.000	0.000	0.00
0236	05456007		CRASH CUSH ATTEN (INSTL)(L)(N)(TL3) Aded by Co#10	EA	42,023.470	0.000	0.000	0.000	0.00
0245	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	550.000	7.000	0.000	0.000	0.00
0250	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	655.000	1.000	0.000	0.000	0.00
0255	06446067	000	IN SM RD SN SUP&AM (INST SIGN ONLY)	EA	340.000	1.000	0.000	0.000	0.00
0260	06446076	000	REMOVE SM RD SN SUP&AM	EA	120.000	8.000	0.000	0.000	0.00
0275	06586080	000	INSTL DEL ASSM (D-SW)SZ 1(WFLX)GND	EA	112.000	40.000	0.000	0.000	0.00
0280	06586092	000	INSTL DEL ASSM (D-DW)SZ 1(WFLX)GND	EA	117.000	31.000	0.000	0.000	0.00
0300	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.000	6,020.000	0.000	0.000	0.00
0305	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.850	20,333.000	2,086.000	0.000	0.00
0315	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	0.900	98,611.000	0.000	0.000	0.00
0320	06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	2.000	182.000	0.000	0.000	0.00
0325	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.250	12,799.000	0.000	0.000	0.00
0330	06626072	000	WK ZN PAV MRK REMOV (W)12"(LNDP)	LF	1.500	2,558.000	0.000	0.000	0.00
0335	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	2.750	15,062.000	0.000	0.000	0.00
0340	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	5.000	1,060.000	0.000	0.000	0.00

0345	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	150.000	30.000	0.000	0.000	0.00
0350	06626081	000	WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	200.000	5.000	0.000	0.000	0.00
0355	06626082	000	WK ZN PAV MRK REMOV (W)(ENTR GORE)	EA	400.000	30.000	0.000	0.000	0.00
0360	06626083	000	WK ZN PAV MRK REMOV (W)(EXIT GORE)	EA	400.000	31.000	0.000	0.000	0.00
0365	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	200.000	31.000	0.000	0.000	0.00
0370	06626092	000	WK ZN PAV MRK REMOV (W)36"(YLD TRI)	EA	60.000	37.000	0.000	0.000	0.00
0375	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.850	28,892.000	0.000	0.000	0.00
0385	06626102	000	WK ZN PAV MRK REMOV (Y)24"(SLD)	LF	5.000	161.000	0.000	0.000	0.00
0395	06666009	007	REFL PAV MRK TY I (W)4"(LNDP)(100MIL)	LF	1.500	364.000	0.000	0.000	0.00
0400	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	12,799.000	0.000	0.000	0.00
0410	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.500	15,062.000	0.000	0.000	0.00
0415	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	8.500	1,219.000	0.000	0.000	0.00
0420	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	150.000	30.000	0.000	0.000	0.00
0425	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	200.000	5.000	0.000	0.000	0.00
0430	06666072	007	REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	275.000	22.000	0.000	0.000	0.00
0435	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	200.000	31.000	0.000	0.000	0.00
0440	06666081	007	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	750.000	30.000	0.000	0.000	0.00
0445	06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	750.000	31.000	0.000	0.000	0.00
0450	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	60.000	37.000	0.000	0.000	0.00
0455	06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.900	161.000	0.000	0.000	0.00
0460	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	8.500	320.000	0.000	0.000	0.00
0465	06666162	007	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	10.000	320.000	0.000	0.000	0.00
0470	06666224	007	PAVEMENT SEALER 4"	LF	0.200	48,224.000	-48,224.000	0.000	0.00
0485	06666228	007	PAVEMENT SEALER 12"	LF	0.700	17,620.000	0.000	0.000	0.00
0490	06666230	007	PAVEMENT SEALER 24"	LF	2.000	1,221.000	0.000	0.000	0.00
0495	06666231	007	PAVEMENT SEALER (ARROW)	EA	30.000	30.000	0.000	0.000	0.00
0500	06666232	007	PAVEMENT SEALER (WORD)	EA	40.000	31.000	0.000	0.000	0.00
0505	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	45.000	5.000	0.000	0.000	0.00
0510	06666237	007	PAVEMENT SEALER (LNDP ARROW)	EA	60.000	22.000	0.000	0.000	0.00
0515	06666239	007	PAVEMENT SEALER (ENTR GORE)	EA	300.000	30.000	0.000	0.000	0.00
0520	06666240	007	PAVEMENT SEALER (EXIT GORE)	EA	300.000	31.000	0.000	0.000	0.00
0525	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	7.500	37.000	0.000	0.000	0.00
0535	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.450	37,044.000	-37,044.000	0.000	0.00
0540	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.650	64,116.000	9,072.000	0.000	0.00
0545	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.450	42,938.000	-42,938.000	0.000	0.00
0550	06666343	007	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	0.850	104,686.000	37,044.000	0.000	0.00
0555	06666347	007	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	0.850	104,320.000	42,938.000	0.000	0.00
0560	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	92.000	0.000	0.000	0.00
0565	06726008	000	REFL PAV MRKR TY I-R	EA	9.000	420.000	0.000	0.000	0.00
0580	07306107	003	FULL - WIDTH MOWING	CYC	5,000.000	10.000	0.000	0.000	0.00
0606	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG70-22 - BONUS						
0607	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG70-22 - PENALTY						
0608	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG70-22 - BONUS						
0609	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG70-22 - PENALTY						

CATEGORY 002 DESCRIPTION BRIDGE: Sheet 159 [US 90 WB @ SPRR SPUR 371 SB ETC]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0685	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	216.000	0.000	0.000	0.00
0690	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	32.000	0.000	0.000	0.00
0695	04546009	000	JOINT SEALANT	LF	7.000	216.000	0.000	0.000	0.00
0700	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: Sheet 159 [US 90 EB @ UPRR SPUR 371 SB ETC]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0750	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	216.000	0.000	0.000	0.00
0755	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	32.000	0.000	0.000	0.00
0760	04546009	000	JOINT SEALANT	LF	7.000	216.000	0.000	0.000	0.00
0765	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE: Sheet 162 [US 90 WB @ UPRR ZARZAMORA ST ETC]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0815	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	603.000	0.000	0.000	0.00
0820	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	92.000	0.000	0.000	0.00
0825	04546009	000	JOINT SEALANT	LF	7.000	603.000	0.000	0.000	0.00
0830	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE: Sheet 162 [US 90 EB @ UPRR ZARZAMORA ST ETC]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0880	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	692.000	0.000	0.000	0.00
0885	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	97.000	0.000	0.000	0.00
0890	04546009	000	JOINT SEALANT	LF	7.000	692.000	0.000	0.000	0.00
0895	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE: Sheet 141[US 90 WBML @ LEON CREEK & T-AROUN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0950	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	208.000	0.000	0.000	0.00
0960	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	42.000	0.000	0.000	0.00
0965	04546009	000	JOINT SEALANT	LF	7.000	208.000	0.000	0.000	0.00
0970	04966099	000	REMOVE STR (RAIL)	LF	20.000	847.000	0.000	0.000	0.00
0975	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00



Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BRIDGE: Sheet 141 [US 90 EBML @ LEON CREEK & T-AROUN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1030	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	208.000	0.000	0.000	0.00
1040	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	37.000	0.000	0.000	0.00
1045	04546009	000	JOINT SEALANT	LF	7.000	208.000	0.000	0.000	0.00
1050	04966099	000	REMOVE STR (RAIL)	LF	20.000	847.000	0.000	0.000	0.00
1055	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION BRIDGE: Sheet 143 [US 90 WBML @ CALLAGHAN RD]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1105	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	104.000	0.000	0.000	0.00
1110	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	17.000	0.000	0.000	0.00
1115	04546009	000	JOINT SEALANT	LF	7.000	104.000	0.000	0.000	0.00
1120	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE: Sheet 143 [US 90 EBML @ CALLAGHAN RD]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1170	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	104.000	0.000	0.000	0.00
1175	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	19.000	0.000	0.000	0.00
1180	04546009	000	JOINT SEALANT	LF	7.000	104.000	0.000	0.000	0.00
1185	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION BRIDGE: Sheet 173 [US 90 WB CONN R @ US 90]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1235	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	30.000	0.000	0.000	0.00
1240	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	4.000	0.000	0.000	0.00
1245	04546009	000	JOINT SEALANT	LF	7.000	30.000	0.000	0.000	0.00
1250	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION BRIDGE: Sheet 174 [US 90 WB CONN R @ GEN MC MULLEN I

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1300	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	60.000	0.000	0.000	0.00
1305	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	8.000	0.000	0.000	0.00

1310	04546009	000	JOINT SEALANT	LF	7.000	60.000	0.000	0.000	0.00
1315	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 012 DESCRIPTION BRIDGE: Sheet 154 [US 90 WB @ GEN MC MULLEN DR]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1365	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	138.000	0.000	0.000	0.00
1370	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	22.000	0.000	0.000	0.00
1375	04546009	000	JOINT SEALANT	LF	7.000	138.000	0.000	0.000	0.00
1380	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 013 DESCRIPTION BRIDGE: Sheet 154 [US 90 EB @ GEN MC MULLEN DR]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1430	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	120.000	0.000	0.000	0.00
1435	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	19.000	0.000	0.000	0.00
1440	04546009	000	JOINT SEALANT	LF	7.000	120.000	0.000	0.000	0.00
1445	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 014 DESCRIPTION BRIDGE: Sheet 154 [US 90 EB FR @ GEN MC MULLEN DR]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1495	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	108.000	0.000	0.000	0.00
1500	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	17.000	0.000	0.000	0.00
1505	04546009	000	JOINT SEALANT	LF	7.000	108.000	0.000	0.000	0.00
1510	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 015 DESCRIPTION BRIDGE: Sheet 156 [US 90 WB @ CUPPLES RD]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1560	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	143.000	0.000	0.000	0.00
1565	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	18.000	0.000	0.000	0.00
1570	04546009	000	JOINT SEALANT	LF	7.000	143.000	0.000	0.000	0.00
1575	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 016 DESCRIPTION BRIDGE: Sheet 156 [US 90 EB @ CUPPLES RD]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1625	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	170.000	0.000	0.000	0.00

1630	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	34.000	0.000	0.000	0.00
1635	04546009	000	JOINT SEALANT	LF	7.000	170.000	0.000	0.000	0.00
1640	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 017 DESCRIPTION BRIDGE: Sheet 135 [US 90 WBML @ LOOP 13 (MILITARY DR)]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1690	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	106.000	0.000	0.000	0.00
1695	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	29.000	0.000	0.000	0.00
1700	04546009	000	JOINT SEALANT	LF	7.000	106.000	0.000	0.000	0.00
1705	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 018 DESCRIPTION BRIDGE: Sheet 135 [US 90 EBML @ LOOP 13 (MILITARY DR)]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1755	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	106.000	0.000	0.000	0.00
1760	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	19.000	0.000	0.000	0.00
1765	04546009	000	JOINT SEALANT	LF	7.000	106.000	0.000	0.000	0.00
1770	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 019 DESCRIPTION BRIDGE: Sheet 149 [US 90 EB @ 36TH STREET]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1820	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	208.000	0.000	0.000	0.00
1825	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	37.000	0.000	0.000	0.00
1830	04546009	000	JOINT SEALANT	LF	7.000	208.000	0.000	0.000	0.00
1835	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 020 DESCRIPTION BRIDGE: Sheet 149 [US 90 WB @ 36TH STREET]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1885	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	208.000	0.000	0.000	0.00
1890	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	42.000	0.000	0.000	0.00
1895	04546009	000	JOINT SEALANT	LF	7.000	208.000	0.000	0.000	0.00
1900	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 021 DESCRIPTION BRIDGE: Sheet 165 [US 90 WB @ LOOP 353 (NOGALITOS ST)]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

1950	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	325.000	0.000	0.000	0.00
1955	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	55.000	0.000	0.000	0.00
1960	04546009	000	JOINT SEALANT	LF	7.000	325.000	0.000	0.000	0.00
1965	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 022 DESCRIPTION BRIDGE: Sheet 165 [US 90 EB @ LOOP 353 (NOGALITOS ST)]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2015	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	255.000	0.000	0.000	0.00
2020	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	46.000	0.000	0.000	0.00
2025	04546009	000	JOINT SEALANT	LF	7.000	255.000	0.000	0.000	0.00
2030	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 023 DESCRIPTION BRIDGE: Sheet 167 [US 90 WBFR @ IH 410]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2080	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	50.000	0.000	0.000	0.00
2085	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	14.000	0.000	0.000	0.00
2090	04546009	000	JOINT SEALANT	LF	7.000	50.000	0.000	0.000	0.00
2095	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 024 DESCRIPTION BRIDGE: Sheet 129 [US 90 EBML @ IH 410]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2145	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	78.000	0.000	0.000	0.00
2150	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	22.000	0.000	0.000	0.00
2155	04546009	000	JOINT SEALANT	LF	7.000	78.000	0.000	0.000	0.00
2160	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 025 DESCRIPTION BRIDGE: Sheet 129 [US 90 WBML @ IH 410]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2210	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	78.000	0.000	0.000	0.00
2215	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	22.000	0.000	0.000	0.00
2220	04546009	000	JOINT SEALANT	LF	7.000	78.000	0.000	0.000	0.00
2225	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 026 DESCRIPTION BRIDGE: Sheet 167 [US 90 EBFR @ IH 410]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2275	04386009	000	CLEANING EXISTING JOINTS	LF	9.750	50.000	0.000	0.000	0.00
2280	04546008	000	HEADER TYPE EXPANSION JOINT	CF	298.630	14.000	0.000	0.000	0.00
2285	04546009	000	JOINT SEALANT	LF	7.000	50.000	0.000	0.000	0.00
2290	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 027 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2400	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
2405	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
2410	96026002		PAYMENT ADJUSTMENT-NEG DO NOT PAY TO THIS ITEM	DOL	1.000	14,300.000	0.000	0.000	0.00
2435	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	1,000.000	0.000	0.000	0.00
2440	96106001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00
2445	05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077) TYPE B, SCHEDULE 3	DOL	1.000	1,000.000	0.000	0.000	0.00
2450	95016003		RUC DAMAGE ONLY One-Lane Closure SL 1604 to IH 410 (0.5 mile/hour)	DOL	-1.000	3,200.000	0.000	0.000	0.00
2455	95016003		RUC DAMAGE ONLY One-Lane Closure IH 410 to SH 151 (0.5 mile/hour)	DOL	-1.000	2,700.000	0.000	0.000	0.00
2460	95016003		RUC DAMAGE ONLY OneLane Closure SH 151 to IH 35 (0.5 Mile/hour)	DOL	-1.000	4,700.000	0.000	0.000	0.00
2465	95016003		RUC DAMAGE ONLY Two and three-Lane Closure IH 410 to SH 151 (0.5 Mile/hour)	DOL	-1.000	3,800.000	0.000	0.000	0.00
2470	95016003		RUC DAMAGE ONLY Two and three-Lane Closure SH 151 lo IH 35 (0.5 Mile/hour)	DOL	-1.000	7,900.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

TOTAL ITEM EARNINGS THIS CONTRACT

**\$15,620,269.96**

## CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	1,720.000	465.00	465.000	799,800.00
01046009	000	REMOVING CONC (RIPRAP)	SY	15.300	2,022.00	75.260	1,151.48
01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	9.450	273.00	402.500	3,803.63
01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	36.290	899.00	309.000	11,213.61
03516002	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(6")	SY	42.000	7,592.00	7,569.610	317,923.62
03516003	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(7")	SY	48.000	16,540.00	12,061.800	578,966.40
03516004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8")	SY	54.500	48,689.00	47,937.473	2,612,592.28
03546045	000	PLANE ASPH CONC PAV (2")	SY	1.820	717,001.00	305,318.803	555,680.22
04296005	000	CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	456.690	156.00	304.250	138,947.93
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	549.880	1,679.00	1,012.940	556,995.45
04516005	000	RETROFIT RAIL (TY T221)	LF	123.490	1,694.00	1,728.000	213,390.72
05006001		MOBILIZATION	LS	2,812.580	1.00	1.000	2,812.58
		CO#3 - Additional Mobi forFlasher to add Warning Signs RFI#1					
05006001	000	MOBILIZATION	LS	2,700,000.000	1.00	0.900	2,430,000.00
05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	516.600	29.00	15.000	7,749.00
		CO#3 Additional Cost for Advance Signs added by RFI#1					
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	23,000.000	29.00	15.000	345,000.00
05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.900	38,299.00	26,962.830	105,155.04
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	48.860	660.00	1,320.000	64,495.20
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	13.160	2,640.00	1,320.000	17,371.20
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	23.150	31,528.00	28,300.500	655,156.62
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,600.000	35.00	36.000	57,600.00
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,470.000	74.00	65.000	95,550.00
05406037	001	MTL BM GD FEN TRANS (ANCHOR PLATE)	EA	1,105.000	10.00	19.000	20,995.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	27,349.00	26,387.500	52,775.00
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	350.000	97.00	82.000	28,700.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	125.000	28.00	16.000	2,000.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,955.000	79.00	62.000	183,210.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	175.000	56.00	44.000	7,700.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	750.000	4.00	2.000	1,500.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,830.000	1.00	2.000	17,660.00
06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	28.000	370.00	243.000	6,804.00
06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	28.000	73.00	24.000	672.00
06626005	000	WK ZN PAV MRK NON-REMOV (W)6"(BRK)	LF	1.000	1,510.00	3,655.000	3,655.00
06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.850	2,808.00	13,161.000	11,186.85
06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.850	3,006.00	15,473.500	13,152.48
06626064	000	WK ZN PAV MRK REMOV (W)6"(BRK)	LF	0.900	62,995.00	760.000	684.00
06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	0.900	98,452.00	1,510.000	1,359.00
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	2.000	24,453.00	11,586.000	23,172.00
06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	1.500	2,558.00	2,079.000	3,118.50
06666225	007	PAVEMENT SEALER 6"	LF	0.200	258,868.00	91,939.250	18,387.85
06666226	007	PAVEMENT SEALER 8"	LF	0.300	12,799.00	11,032.000	3,309.60
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.500	9,072.00	65,710.000	32,855.00

06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	53.00	30.000	150.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	5,676.00	1,917.000	9,585.00
07346002	000	LITTER REMOVAL	CYC	539.430	29.00	1.000	539.43
07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	4,800.000	29.00	4.000	19,200.00
07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	4,800.000	9.00	3.000	14,400.00
07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	4,800.000	29.00	4.000	19,200.00
30776023	000	SP MIXES SP-C SAC-B PG70-22	TON	105.000	11,851.00	4,626.870	485,821.35
30806007	000	STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	125.000	81,091.00	28,983.990	3,622,998.75
30806023		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	2,000.00	4,167.240	-4,167.24
		STONE-MTRX-ASPH SMA-D SAC-A PG76-22 - PENALTY					
30806023		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	2,000.00	98,893.180	98,893.18
		STONE-MTRX-ASPH SMA-D SAC-A PG76-22 - BONUS					
30806024		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	2,000.00	89,371.130	-89,371.13
		STONE-MTRX-ASPH SMA-D SAC-A PG76-22 - PENALTY					
30806024		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	2,000.00	79,050.460	79,050.46
		STONE-MTRX-ASPH SMA-D SAC-A PG76-22 - BONUS					
30856001	000	UNDERSEAL COURSE	GAL	3.960	20,608.00	6,920.000	27,403.20
30856001		UNDERSEAL COURSE	GAL	4.130	20,608.00	55,271.000	228,269.23
		CO#005 Main Lane Undersela Course					
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.060	924.00	816.000	102,048.96
61856002	002	TMA (STATIONARY)	DAY	309.740	891.00	533.000	165,091.42
61856005	002	TMA (MOBILE OPERATION)	DAY	450.000	60.00	46.000	20,700.00
63056007	000	LCS SYSTEM (REMOVE)	EA	4,900.000	52.00	52.000	254,800.00
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	419,142.010	419,142.01
96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.00	17,834.700	17,834.70
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	7,949.130	7,949.13
96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1,000.00	2,656.730	-2,656.73
96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.00	104,800.280	104,800.28
		3rd PARTY DAMAGES-MBGF, ATTENUATOR, ILLUM, ETC.					
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.00	2,171.650	2,171.65
		Admin. Costs-Subcontractors, Insurance & Bond (striping)					
96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	3,287.550	0.00	1.000	3,287.55
		CO#6 Reimbursement for RR Insurance/LS					
96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	8,877.500	0.00	1.000	8,877.50
		CO#009 Base Repair EB Exit to IH 35 N					

TOTAL ITEM EARNINGS TO DATE

**\$15,620,269.96**