



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **07/08/24**

CONTRACT ID: **002606035**
 PROJECT: **F 2022(093)**
 CONTRACT: **11213201**
 AWARD AMOUNT: **\$16,624,783.20**
 PROJECTED AMOUNT: **\$16,680,288.20**
 ADJ. PROJECTED AMOUNT: **\$17,523,724.26**
 CONTRACTOR: **CLARK CONSTRUCTION OF TEXAS, INC.**

HIGHWAY: **US 90**
 DISTRICT NAME: **YOAKUM**
 COUNTY: **COLORADO**
 AREA ENGINEER: **Clay Harris, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0030**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **05/26/2024** to **06/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **87.37**
 % TIME USED: **94.81**
 % RETAINAGE: **0.00**

LETTING DATE: **11/04/2021**
 AWARD DATE: **11/30/2021**
 NOTICE TO PROCEED DATE: **12/16/2021**
 WORK BEGIN DATE: **05/03/2022**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$15,310,613.66	\$15,310,613.66	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$15,310,613.66	\$15,310,613.66	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$15,310,613.66	\$15,310,613.66	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	05/03/2022	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	06/01/2022	<u>LIQ DAMAGE RATE:</u>	\$1,285.00
<u>BID DAYS:</u>	75	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	2	DAYS AT	
<u>CURRENT DAYS:</u>	77	PER DAY	\$1,285.00
<u>DAYS CHARGED TO DATE:</u>	73	<u>TOTAL:</u>	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>	<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
05/26/2024		1	SUNDAY	31	0	31
05/27/2024		1	HOLIDAY			
05/28/2024		1	AWAITING FINAL DOCUMENTATION			
05/29/2024		1	AWAITING FINAL DOCUMENTATION	AWAITING FINAL DOCU		21
05/30/2024		1	AWAITING FINAL DOCUMENTATION	HOLIDAY		1
05/31/2024		1	AWAITING FINAL DOCUMENTATION	SATURDAY		4
06/01/2024		1	SATURDAY	SUNDAY		5
06/02/2024		1	SUNDAY			
06/03/2024		1	AWAITING FINAL DOCUMENTATION			
06/04/2024		1	AWAITING FINAL DOCUMENTATION			
06/05/2024		1	AWAITING FINAL DOCUMENTATION			
06/06/2024		1	AWAITING FINAL DOCUMENTATION			
06/07/2024		1	AWAITING FINAL DOCUMENTATION			
06/08/2024		1	SATURDAY			
06/09/2024		1	SUNDAY			
06/10/2024		1	AWAITING FINAL DOCUMENTATION			
06/11/2024		1	AWAITING FINAL DOCUMENTATION			
06/12/2024		1	AWAITING FINAL DOCUMENTATION			
06/13/2024		1	AWAITING FINAL DOCUMENTATION			
06/14/2024		1	AWAITING FINAL DOCUMENTATION			
06/15/2024		1	SATURDAY			
06/16/2024		1	SUNDAY			
06/17/2024		1	AWAITING FINAL DOCUMENTATION			
06/18/2024		1	AWAITING FINAL DOCUMENTATION			
06/19/2024		1	AWAITING FINAL DOCUMENTATION			
06/20/2024		1	AWAITING FINAL DOCUMENTATION			
06/21/2024		1	AWAITING FINAL DOCUMENTATION			
06/22/2024		1	SATURDAY			
06/23/2024		1	SUNDAY			
06/24/2024		1	AWAITING FINAL DOCUMENTATION			
06/25/2024		1	AWAITING FINAL DOCUMENTATION			

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

TOTAL ITEM EARNINGS THIS ESTIMATE

\$0.00

CONTRACT LINE ITEMS

PROJECT F 2022(093) CONTROL 002606035
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	03166005	002	ASPH (TIER II)	GAL	2.600	2,235.000	0.000	3,350.00	8,710.00
0065	03166017	002	ASPH (AC-20-5TR)	GAL	2.600	10,412.000	0.000	10,150.00	26,390.00
0070	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	87.610	327.000	0.000	311.00	27,246.71
0075	05006001	000	MOBILIZATION	LS	1,534,000.000	1.000	0.000	0.90	1,380,600.00
0076	96076001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 130008-7328	DOL	1.000	0.000	236,169.810	236,169.81	236,169.81
0077	96076001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 130003-7328	DOL	1.000	0.000	22,337.100	22,337.10	22,337.10
0080	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	5.000	0.000	5.00	17,500.00
0095	61856005	002	TMA (MOBILE OPERATION)	DAY	0.010	150.000	0.000	127.00	1.27
0100	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	43.000	0.000	43.00	0.43
0105	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	497.000	0.000	497.00	4.97
0111	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL) Added by CO#3 to Replace Line Number 0110	LF	0.580	0.000	513.000	366.00	212.28
0121	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 0120	LF	0.270	0.000	11,303.000	12,688.00	3,425.76
0126	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 0125	LF	0.310	0.000	1,523.000	1,420.00	440.20
0131	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 0130	LF	0.280	0.000	16,124.000	15,697.00	4,395.16
0135	06686075	000	PREFAB PAV MRK TY C (W) (18") (SLD)	LF	8.710	833.000	0.000	400.00	3,484.00
0140	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	275.000	0.000	189.00	2,150.82
0145	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	208.000	17.000	0.000	16.00	3,328.00
0150	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	246.000	3.000	0.000	2.00	492.00
0155	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	34.000	0.000	30.00	90.00
0160	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	395.000	0.000	550.00	1,595.00
9900	03166005		ASPH (TIER II) Added by CO #5 for CSJ 0315-13-007	GAL	2.600	0.000	25,120.000	20,950.00	54,470.00
9910	03166246		AGGR(TY-PE GR-3 SAC-B) Added by CO #5 for CSJ 0315-13-007	CY	82.680	0.000	529.000	438.00	36,213.84
9920	06626111		WK ZN PAV MRK SHT TERM (TAB)TY Y-2 Added by CO #5	EA	0.100	0.000	435.000	435.00	43.50
9930	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO #5 for CSJ 0315-13-007	LF	0.510	0.000	33,972.000	33,972.00	17,325.72
9940	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO #5 for CSJ 0315-13-007	LF	0.510	0.000	1,806.000	1,806.00	921.06
9950	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO #5 for CSJ 0315-13-007	LF	0.510	0.000	25,901.000	25,901.00	13,209.51
9960	06686076		PREFAB PAV MRK TY C (W) (24") (SLD) Added by CO #5 for CSJ 0315-13-007	LF	11.380	0.000	12.000	12.00	136.56
9970	06726009		REFL PAV MRKR TY II-A-A Added by CO #5 for CSJ 0315-13-007	EA	2.900	0.000	414.000	414.00	1,200.60

Category Subtotal \$1,862,094.30

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3232	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	19,856.26	19,856.26

Category Subtotal \$19,856.26

PROJECT F 2022(094) CONTROL 008805106

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0670	03166004	002	ASPH (TIER I)	GAL	2.600	21,421.000	0.000	14,150.00	36,790.00
0675	03166005	002	ASPH (TIER II)	GAL	2.600	7,404.000	0.000	6,600.00	17,160.00
0680	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	601.000	0.000	523.00	43,241.64
0685	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	412.000	0.000	412.00	4.12
0691	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL) Added by CO#3 to Replace Line Number 0690	LF	0.580	0.000	250.000	76.00	44.08
0696	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 0695	LF	0.270	0.000	32,950.000	31,162.00	8,413.74
0701	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 0700	LF	0.310	0.000	3,121.000	2,990.00	926.90
0706	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 0705	LF	0.280	0.000	7,850.000	7,408.00	2,074.24
0710	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	120.000	0.000	46.00	523.48
0715	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	244.000	0.000	231.00	669.90

Category Subtotal \$109,848.10

PROJECT F 2022(094) CONTROL 008903094

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0875	03166004	002	ASPH (TIER I)	GAL	2.600	12,803.000	0.000	8,750.00	22,750.00
0880	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	270.000	0.000	224.00	18,520.32
0885	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	229.000	0.000	229.00	2.29
0891	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 0890	LF	0.270	0.000	17,530.000	16,747.00	4,521.69
0896	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 0895	LF	0.310	0.000	1,979.000	1,960.00	607.60
0901	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 0900	LF	0.280	0.000	3,395.000	2,166.00	606.48
0910	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	141.000	0.000	131.00	379.90

Category Subtotal \$47,388.28

PROJECT F 2022(094) CONTROL 008903095

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1070	03166005	002	ASPH (TIER II)	GAL	2.600	7,183.000	0.000	5,400.00	14,040.00
1075	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	151.000	0.000	131.00	10,831.08
1086	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 1085	LF	0.270	0.000	9,610.000	4,746.00	1,281.42
1091	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 1090	LF	0.310	0.000	985.000	1,470.00	455.70
1096	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 1095	LF	0.280	0.000	4,503.000	2,124.00	594.72
1100	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	29.000	0.000	21.00	238.98
1105	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	105.000	0.000	87.00	252.30
Category Subtotal									\$27,694.20

PROJECT F 2022(094) CONTROL 008904080

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1265	03166004	002	ASPH (TIER I)	GAL	2.600	18,577.000	0.000	13,700.00	35,620.00
1270	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	391.000	0.000	328.00	27,119.04
1281	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 1280	LF	0.270	0.000	25,348.000	12,663.00	3,419.01
1286	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 1285	LF	0.310	0.000	3,032.000	3,070.00	951.70
1291	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 1290	LF	0.280	0.000	2,965.000	520.00	145.60
1300	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	188.000	0.000	180.00	522.00
Category Subtotal									\$67,777.35

PROJECT F 2022(094) CONTROL 008904081

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1460	03166004	002	ASPH (TIER I)	GAL	2.600	16,454.000	0.000	13,250.00	34,450.00
1465	03166005	002	ASPH (TIER II)	GAL	2.600	11,578.000	0.000	7,600.00	19,760.00
1470	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	580.000	0.000	453.00	37,454.04
1481	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 1480	LF	0.270	0.000	24,680.000	11,238.00	3,034.26
1486	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 1485	LF	0.310	0.000	2,883.000	2,670.00	827.70
1491	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 1490	LF	0.280	0.000	550.000	2,956.00	827.68
1495	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	8.000	30.000	0.000	25.00	200.00
1500	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	82.000	0.000	35.00	398.30
1505	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	151.000	0.000	197.00	571.30
Category Subtotal									\$97,523.28

PROJECT C 89-16-5 CONTROL 008916005
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1665	03166005	002	ASPH (TIER II)	GAL	2.600	15,388.000	0.000	10,900.00	28,340.00
1670	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	319.000	0.000	257.00	21,248.76
1675	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	181.000	0.000	181.00	1.81
1676	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#2	LF	0.180	0.000	11,718.000	11,904.00	2,142.72
1677	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#2	LF	0.180	0.000	1,244.000	1,150.00	207.00
1678	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#2	LF	0.180	0.000	4,084.000	4,297.00	773.46
1681	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 1680	LF	0.490	0.000	11,718.000	11,831.00	5,797.19
1686	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#4 to Replace Line Number 1685	LF	0.490	0.000	1,244.000	1,230.00	602.70
1691	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 1690	LF	0.490	0.000	4,084.000	4,084.00	2,001.16
1695	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	24.000	0.000	12.00	136.56
1700	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	96.000	0.000	99.00	287.10
Category Subtotal									\$61,538.46

PROJECT F 2022(093) CONTROL 014404047
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1860	03166004	002	ASPH (TIER I)	GAL	2.600	13,912.000	0.000	7,800.00	20,280.00
1865	03166005	002	ASPH (TIER II)	GAL	2.600	11,012.000	0.000	8,750.00	22,750.00
1870	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	515.000	0.000	424.00	35,056.32
1875	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	5.000	0.000	5.00	0.05
1880	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	426.000	0.000	426.00	4.26
1886	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL) Added by CO#3 to Replace Line Number 1885	LF	0.580	0.000	100.000	509.00	295.22
1891	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 1890	LF	0.270	0.000	18,776.000	16,087.00	4,343.49
1896	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 1895	LF	0.310	0.000	2,088.000	1,720.00	533.20
1901	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 1900	LF	0.280	0.000	8,450.000	6,216.00	1,740.48
1905	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	5.000	0.000	30.00	90.00
1910	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	375.000	0.000	251.00	727.90
Category Subtotal									\$85,820.92

PROJECT F 2022(093) CONTROL 014405046
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2070	03166004	002	ASPH (TIER I)	GAL	2.600	14,419.000	0.000	10,200.00	26,520.00
2075	03166005	002	ASPH (TIER II)	GAL	2.600	13,548.000	0.000	8,550.00	22,230.00
2080	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	578.000	0.000	466.00	38,528.88
2085	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	18.000	0.000	18.00	0.18
2090	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	270.000	0.000	270.00	2.70
2094	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.580	0.000	368.000	404.00	234.32
Added by CO#3 to Replace Line Number 2095									
2096	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.180	0.000	14,130.000	20,583.00	3,704.94
Added by CO#1									
2097	06666205		REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.180	0.000	1,496.000	1,420.00	255.60
Added by CO#1									
2098	06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.180	0.000	2,883.000	9,785.00	1,761.30
Added by CO#1									
2101	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.270	0.000	7,498.000	7,480.00	2,019.60
Added by CO#3 to Replace Line Number 2100									
2111	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	0.000	6,770.000	3,958.00	1,108.24
Added by CO#3 to Replace Line Number 2110									
2116	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	0.000	14,130.000	13,422.00	6,576.78
Added by CO#3 to Replace Line Number 2115									
2121	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.490	0.000	1,496.000	1,420.00	695.80
Added by CO#3 to Replace Line Number 2120									
2126	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.490	0.000	2,883.000	4,556.00	2,232.44
Added by CO#3 to Replace Line Number 2125									
2130	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	208.000	1.000	0.000	1.00	208.00
2135	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	18.000	0.000	20.00	60.00
2140	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	204.000	0.000	219.00	635.10
								Category Subtotal	\$106,773.88

PROJECT F 2022(094) CONTROL 018702069

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2300	03166005	002	ASPH (TIER II)	GAL	2.600	31,810.000	0.000	27,700.00	72,020.00
2305	03166017	002	ASPH (AC-20-5TR)	GAL	2.600	38,041.000	0.000	42,350.00	110,110.00
2310	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	87.610	1,695.000	0.000	1,582.00	138,599.02
2315	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	1,744.000	0.000	1,744.00	17.44
2320	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	812.000	0.000	812.00	8.12
2326	06666030		REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.580	0.000	1,723.000	1,723.00	999.34
Added by CO#3 to Replace Line Number 2325									
2331	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.580	0.000	4,084.000	4,084.00	2,368.72
Added by CO#3 to Replace Line Number 2330									
2336	06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.300	0.000	11,086.000	11,086.00	3,325.80
Added by CO#3 to Replace Line Number 2335									
2341	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.270	0.000	44,222.000	44,222.00	11,939.94
Added by CO#3 to Replace Line Number 2340									

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2346	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 2345	LF	0.310	0.000	2,312.000	2,312.00	716.72
2350	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	48,528.000	-48,528.000	3,000.00	900.00
2351	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 2350	LF	0.280	0.000	48,528.000	45,528.00	12,747.84
2355	06686075	000	PREFAB PAV MRK TY C (W) (18") (SLD)	LF	8.710	170.000	0.000	162.00	1,411.02
2365	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	208.000	4.000	0.000	2.00	416.00
2375	06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	25.000	100.000	0.000	100.00	2,500.00
2380	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	1,189.000	0.000	162.00	486.00
2385	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	280.000	0.000	1,225.00	3,552.50
Category Subtotal									\$362,118.46

PROJECT F 2022(094) CONTROL 018703073

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2545	03166005	002	ASPH (TIER II)	GAL	2.600	44,247.000	0.000	39,000.00	101,400.00
2550	03166017	002	ASPH (AC-20-5TR)	GAL	2.600	53,045.000	0.000	54,350.00	141,310.00
2555	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	87.610	2,361.000	0.000	2,053.00	179,863.33
2560	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	2,606.000	0.000	2,606.00	26.06
2565	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	715.000	0.000	715.00	7.15
2571	06666030		REFL PAV MRK TY I (W)8"(DOT)(100MIL) Added by CO#3 to Replace Line Number 2570	LF	0.580	0.000	2,760.000	3,150.00	1,827.00
2576	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL) Added by CO#3 to Replace Line Number 2575	LF	0.580	0.000	9,497.000	8,062.00	4,675.96
2581	06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 2580	LF	0.300	0.000	14,886.000	15,824.00	4,747.20
2586	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 2585	LF	0.270	0.000	51,482.000	50,802.00	13,716.54
2591	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 2590	LF	0.310	0.000	5,671.000	4,948.00	1,533.88
2596	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 2595	LF	0.280	0.000	58,978.000	59,284.00	16,599.52
2600	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	200.000	0.000	15.00	170.70
2610	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	246.000	11.000	0.000	2.00	492.00
2615	06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	25.000	170.000	0.000	127.00	3,175.00
2620	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	1,861.000	0.000	325.00	975.00
2625	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	469.000	0.000	2,419.00	7,015.10
Category Subtotal									\$477,534.44

PROJECT F 2022(094) CONTROL 018704034

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2785	03166005	002	ASPH (TIER II)	GAL	2.600	6,686.000	0.000	6,450.00	16,770.00
2790	03166017	002	ASPH (AC-20-5TR)	GAL	2.600	10,424.000	0.000	10,450.00	27,170.00
2795	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	87.610	418.000	0.000	386.00	33,817.46
2800	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	176.000	0.000	176.00	1.76
2805	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	398.000	0.000	398.00	3.98
2809	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL) Added by CO#3 to Replace Line Number 2810	LF	0.580	0.000	3,525.000	3,521.00	2,042.18
2811	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	19,560.000	16,653.00	2,997.54
2812	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#1	LF	0.180	0.000	1,489.000	500.00	90.00
2813	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#1	LF	0.180	0.000	8,764.000	8,978.00	1,616.04
2816	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 2815	LF	0.490	0.000	19,560.000	19,370.00	9,491.30
2821	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 2820	LF	0.490	0.000	1,489.000	1,480.00	725.20
2826	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 2825	LF	0.490	0.000	8,764.000	8,795.00	4,309.55
2830	06686075	000	PREFAB PAV MRK TY C (W) (18") (SLD)	LF	8.710	115.000	0.000	93.00	810.03
2840	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	208.000	10.000	0.000	10.00	2,080.00
2845	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	246.000	10.000	0.000	5.00	1,230.00
2850	06686108	000	PREFAB PAV MRK TY C (Y) (24") (SLD)	LF	11.400	341.000	0.000	160.00	1,824.00
2855	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	176.000	0.000	198.00	594.00
2860	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	307.000	0.000	423.00	1,226.70

Category Subtotal \$106,799.74

PROJECT F 2022(094) CONTROL 021106065

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3020	03166005	002	ASPH (TIER II)	GAL	2.600	37,115.000	0.000	36,535.00	94,991.00
3025	03166017	002	ASPH (AC-20-5TR)	GAL	2.600	48,918.000	0.000	54,475.00	141,635.00
3030	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	87.610	2,183.000	0.000	1,973.00	172,854.53
3035	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	50.000	0.000	50.00	0.50
3040	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	2,497.000	0.000	2,497.00	24.97
3046	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL) Added by CO#3 to Replace Line Number 3045	LF	0.580	0.000	992.000	1,270.00	736.60
3051	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 3050	LF	0.270	0.000	122,000.000	121,431.00	32,786.37
3056	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 3055	LF	0.310	0.000	9,449.000	8,660.00	2,684.60
3061	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 3060	LF	0.280	0.000	97,237.000	86,338.00	24,174.64
3065	06686075	000	PREFAB PAV MRK TY C (W) (18") (SLD)	LF	8.710	470.000	0.000	305.00	2,656.55

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3075	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	36.000	6.000	0.000	10.00	360.00
3080	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	50.000	0.000	71.00	213.00
3085	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	2,403.000	0.000	2,498.00	7,244.20

Category Subtotal \$480,361.96

PROJECT C 211-11-3 CONTROL 021111003

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3245	03166005	002	ASPH (TIER II)	GAL	2.600	3,187.000	0.000	2,750.00	7,150.00
3250	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	67.000	0.000	57.00	4,712.76
3255	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	51.000	0.000	51.00	0.51
3256	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#2	LF	0.180	0.000	4,098.000	4,212.00	758.16
3261	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 3260	LF	0.490	0.000	4,098.000	3,810.00	1,866.90
3265	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	16.000	0.000	14.00	159.32
3270	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	51.000	0.000	53.00	153.70

Category Subtotal \$14,801.35

PROJECT F 2022(093) CONTROL 021512010

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3430	03166004	002	ASPH (TIER I)	GAL	2.600	10,180.000	0.000	8,350.00	21,710.00
3435	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	214.000	0.000	190.00	15,709.20
3440	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	172.000	0.000	172.00	1.72
3441	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	12,924.000	11,917.00	2,145.06
3442	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#1	LF	0.180	0.000	761.000	8,301.00	1,494.18
3443	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#1	LF	0.180	0.000	8,300.000	680.00	122.40
3446	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 3445	LF	0.490	0.000	12,924.000	10,801.00	5,292.49
3451	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 3450	LF	0.490	0.000	761.000	710.00	347.90
3456	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 3455	LF	0.490	0.000	8,300.000	8,137.00	3,987.13
3460	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	54.000	0.000	57.00	648.66
3465	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	142.000	0.000	138.00	400.20

Category Subtotal \$51,858.94

PROJECT F 2022(093) CONTROL 024102055

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3625	03166005	002	ASPH (TIER II)	GAL	2.600	2,119.000	0.000	1,950.00	5,070.00
3630	03166017	002	ASPH (AC-20-5TR)	GAL	2.600	23,297.000	0.000	25,500.00	66,300.00
3635	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	87.610	688.000	0.000	752.00	65,882.72
3640	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	671.000	0.000	671.00	6.71
3645	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	887.000	0.000	887.00	8.87
3651	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.580	0.000	400.000	300.00	174.00
			Added by CO#3 to Replace Line Number 3650						
3656	06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.300	0.000	6,512.000	3,830.00	1,149.00
			Added by CO#3 to Replace Line Number 3655						
3661	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.270	0.000	16,650.000	15,818.00	4,270.86
			Added by CO#3 to Replace Line Number 3660						
3666	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.310	0.000	2,683.000	2,300.00	713.00
			Added by CO#3 to Replace Line Number 3665						
3671	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	0.000	35,954.000	46,897.00	13,131.16
			Added by CO#3 to Replace Line Number 3670						
3675	06686075	000	PREFAB PAV MRK TY C (W) (18") (SLD)	LF	8.710	377.000	0.000	78.00	679.38
3680	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	1,586.000	0.000	521.00	5,928.98
3685	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	208.000	8.000	0.000	6.00	1,248.00
3690	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	590.000	4.000	0.000	4.00	2,360.00
3700	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	346.000	0.000	348.00	1,044.00
3705	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	719.000	0.000	775.00	2,247.50

Category Subtotal \$170,214.18

PROJECT F 2022(093) CONTROL 024103030

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3865	03166017	002	ASPH (AC-20-5TR)	GAL	2.600	11,169.000	0.000	11,850.00	30,810.00
3870	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	87.610	307.000	0.000	329.00	28,823.69
3875	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	365.000	0.000	365.00	3.65
3880	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	197.000	0.000	197.00	1.97
3886	06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.300	0.000	14,592.000	5,930.00	1,779.00
			Added by CO#3 to Replace Line Number 3885						
3891	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.270	0.000	12,999.000	10,850.00	2,929.50
			Added by CO#3 to Replace Line Number 3890						
3896	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.310	0.000	14,592.000	220.00	68.20
			Added by CO#3 to Replace Line Number 3895						
3900	06686075	000	PREFAB PAV MRK TY C (W) (18") (SLD)	LF	8.710	90.000	0.000	96.00	836.16
3905	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	678.000	0.000	786.00	8,944.68
3910	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	182.000	0.000	141.00	423.00
3915	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	182.000	0.000	337.00	977.30

Category Subtotal \$75,597.15

PROJECT F 2022(094) CONTROL 026507052

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4075	03166005	002	ASPH (TIER II)	GAL	2.600	8,667.000	0.000	6,550.00	17,030.00
4080	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	179.000	0.000	155.00	12,815.40
4085	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	97.000	0.000	97.00	0.97
4091	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 4090	LF	0.270	0.000	7,794.000	7,629.00	2,059.83
4096	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 4095	LF	0.310	0.000	561.000	530.00	164.30
4101	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 4100	LF	0.280	0.000	5,504.000	5,789.00	1,620.92
4110	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	97.000	0.000	96.00	278.40
Category Subtotal									\$33,969.82

PROJECT F 2022(094) CONTROL 026508070

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4270	03166005	002	ASPH (TIER II)	GAL	2.600	40,230.000	0.000	35,850.00	93,210.00
4275	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	847.000	0.000	801.00	66,226.68
4280	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	594.000	0.000	594.00	5.94
4286	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 4285	LF	0.270	0.000	46,512.000	40,718.00	10,993.86
4291	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 4290	LF	0.310	0.000	4,749.000	3,645.00	1,129.95
4296	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 4295	LF	0.280	0.000	23,753.000	20,528.00	5,747.84
4300	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	48.000	0.000	54.00	614.52
4305	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	36.000	20.000	0.000	36.00	1,296.00
4310	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	535.000	0.000	538.00	1,560.20
Category Subtotal									\$180,784.99

PROJECT F 2022(093) CONTROL 026512004

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4470	03166005	002	ASPH (TIER II)	GAL	2.600	12,087.000	0.000	12,450.00	32,370.00
4475	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	87.610	295.000	0.000	262.00	22,953.82
4480	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	213.000	0.000	213.00	2.13
4485	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	17,022.000	0.000	16,566.00	4,804.14
4490	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	1,623.000	0.000	1,590.00	524.70
4495	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	10,260.000	0.000	10,318.00	3,095.40
4500	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	56.000	0.000	38.00	432.44
4505	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	209.000	0.000	207.00	600.30
Category Subtotal									\$64,782.93

PROJECT F 2022(093) CONTROL 026515004

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4665	03166005	002	ASPH (TIER II)	GAL	2.600	10,777.000	0.000	11,950.00	31,070.00
4670	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	87.610	262.000	0.000	250.00	21,902.50
4675	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	195.000	0.000	195.00	1.95
4680	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	14,796.000	0.000	14,672.00	4,254.88
4685	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	645.000	0.000	570.00	188.10
4690	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	11,431.000	0.000	11,722.00	3,516.60
4695	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	24.000	0.000	27.00	307.26
4700	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	175.000	0.000	183.00	530.70

Category Subtotal \$61,771.99

PROJECT F 2022(094) CONTROL 026601087

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4860	03166005	002	ASPH (TIER II)	GAL	2.600	39,156.000	0.000	25,900.00	67,340.00
4865	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	825.000	0.000	591.00	48,863.88
4870	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	495.000	0.000	495.00	4.95
4875	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	37,286.000	0.000	46,856.00	13,588.24
4880	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	3,239.000	0.000	4,155.00	1,371.15
4885	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	23,436.000	0.000	24,355.00	7,306.50
4890	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	106.000	0.000	98.00	1,115.24
4895	06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	25.000	37.000	0.000	48.00	1,200.00
4900	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	452.000	0.000	444.00	1,287.60

Category Subtotal \$142,077.56

PROJECT F 2022(093) CONTROL 031511011

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5060	03166005	002	ASPH (TIER II)	GAL	2.600	29,149.000	0.000	28,000.00	72,800.00
5065	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	613.000	0.000	582.00	48,119.76
5070	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	538.000	0.000	538.00	5.38
5071	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	42,200.000	76,821.00	13,827.78
5072	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#1	LF	0.180	0.000	1,263.000	3,070.00	552.60
5073	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#1	LF	0.180	0.000	37,050.000	63,114.00	11,360.52
5076	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 5075	LF	0.490	0.000	42,200.000	42,200.00	20,678.00
5081	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 5080	LF	0.490	0.000	1,263.000	1,263.00	618.87
5086	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 5085	LF	0.490	0.000	37,050.000	37,050.00	18,154.50
5095	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	24.000	0.000	37.00	421.06

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5100	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	36.000	7.000	0.000	8.00	288.00
5105	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	526.000	0.000	582.00	1,687.80
Category Subtotal									\$188,514.27

PROJECT F 2022(093) CONTROL 033408038
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5265	03166005	002	ASPH (TIER II)	GAL	2.600	83,768.000	0.000	68,050.00	176,930.00
5270	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	1,763.000	0.000	1,606.00	132,784.08
5275	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,333.000	0.000	1,333.00	13.33
5281	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	105,822.000	106,169.00	19,110.42
5282	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#1	LF	0.180	0.000	11,099.000	9,940.00	1,789.20
5283	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#1	LF	0.180	0.000	38,143.000	42,213.00	7,598.34
5284	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 5280	LF	0.490	0.000	105,822.000	105,780.00	51,832.20
5286	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 5285	LF	0.490	0.000	11,099.000	10,670.00	5,228.30
5291	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 5290	LF	0.490	0.000	38,143.000	41,430.00	20,300.70
5295	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	116.000	0.000	72.00	819.36
5300	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	590.000	2.000	0.000	2.00	1,180.00
5305	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	1,032.000	0.000	1,131.00	3,279.90
Category Subtotal									\$420,865.83

PROJECT F 2022(093) CONTROL 034603034
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5465	03166004	002	ASPH (TIER I)	GAL	2.600	62,067.000	0.000	43,450.00	112,970.00
5470	03166005	002	ASPH (TIER II)	GAL	2.600	43,631.000	0.000	30,100.00	78,260.00
5475	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	2,190.000	0.000	1,814.00	149,981.52
5480	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,174.000	0.000	1,174.00	11.74
5481	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	93,100.000	93,403.00	16,812.54
5486	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 5485	LF	0.310	0.000	10,470.000	10,380.00	3,217.80
5491	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 5490	LF	0.280	0.000	14,454.000	15,264.00	4,273.92
5496	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 5495	LF	0.490	0.000	93,100.000	92,950.00	45,545.50

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5500	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	28.000	0.000	30.00	341.40
5505	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	704.000	0.000	715.00	2,073.50

Category Subtotal \$413,487.92

PROJECT F 2022(093) CONTROL 034607041

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5665	03166004	002	ASPH (TIER I)	GAL	2.600	52,919.000	0.000	49,000.00	127,400.00
5670	03166005	002	ASPH (TIER II)	GAL	2.600	50,757.000	0.000	45,050.00	117,130.00
5675	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	87.610	2,553.000	0.000	2,335.00	204,569.35
5680	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	57.000	0.000	57.00	0.57
5685	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,686.000	0.000	1,686.00	16.86
5691	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL) Added by CO#3 to Replace Line Number 5690	LF	0.580	0.000	286.000	286.00	165.88
5696	06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 5695	LF	0.300	0.000	428.000	390.00	117.00
5701	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 5700	LF	0.270	0.000	134,852.000	101,485.00	27,400.95
5706	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 5705	LF	0.310	0.000	16,142.000	16,110.00	4,994.10
5711	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 5710	LF	0.280	0.000	10,403.000	10,151.00	2,842.28
5720	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	208.000	2.000	0.000	2.00	416.00
5725	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	246.000	2.000	0.000	2.00	492.00
5730	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	35.000	0.000	37.00	111.00
5735	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	938.000	0.000	1,027.00	2,978.30

Category Subtotal \$488,634.29

PROJECT C 346-12-10 CONTROL 034612010

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5895	03166005	002	ASPH (TIER II)	GAL	2.600	18,022.000	0.000	12,650.00	32,890.00
5900	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	380.000	0.000	312.00	25,796.16
5905	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	337.000	0.000	337.00	3.37
5906	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#2	LF	0.180	0.000	3,227.000	2,780.00	500.40
5907	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#2	LF	0.180	0.000	3,483.000	6,151.00	1,107.18
5911	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#4 to Replace Line Number 5910	LF	0.490	0.000	3,227.000	2,990.00	1,465.10
5916	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 5915	LF	0.490	0.000	3,483.000	6,113.00	2,995.37

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5925	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	206.000	0.000	227.00	658.30
Category Subtotal									\$65,415.88

PROJECT F 2022(093) CONTROL 042002050
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6085	03166004	002	ASPH (TIER I)	GAL	2.600	72,050.000	0.000	43,350.00	112,710.00
6090	03166005	002	ASPH (TIER II)	GAL	2.600	32,334.000	0.000	25,450.00	66,170.00
6095	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	2,172.000	0.000	1,712.00	141,548.16
6100	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	25.000	72.000	0.000	160.00	4,000.00
6105	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	201.000	0.000	201.00	2.01
6110	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,372.000	0.000	1,372.00	13.72
6116	06666030		REFL PAV MRK TY I (W)8"(DOT)(100MIL) Added by CO#3 to Replace Line Number 6115	LF	0.580	0.000	448.000	345.00	200.10
6121	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL) Added by CO#3 to Replace Line Number 6120	LF	0.580	0.000	2,251.000	1,612.00	934.96
6126	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 6125	LF	0.270	0.000	102,110.000	85,370.00	23,049.90
6131	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 6130	LF	0.310	0.000	11,429.000	9,690.00	3,003.90
6136	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 6135	LF	0.280	0.000	12,590.000	11,956.00	3,347.68
6145	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	208.000	8.000	0.000	4.00	832.00
6150	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	246.000	8.000	0.000	6.00	1,476.00
6155	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	590.000	1.000	0.000	1.00	590.00
6160	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	201.000	0.000	164.00	492.00
6165	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	802.000	0.000	715.00	2,073.50
Category Subtotal									\$360,443.93

PROJECT F 2022(093) CONTROL 043201068
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6325	03166004	002	ASPH (TIER I)	GAL	2.600	46,321.000	0.000	32,650.00	84,890.00
6330	03166005	002	ASPH (TIER II)	GAL	2.600	26,789.000	0.000	19,150.00	49,790.00
6335	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	1,518.000	0.000	1,300.00	107,484.00
6340	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	354.000	0.000	354.00	3.54
6345	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	995.000	0.000	995.00	9.95
6346	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	56,514.000	58,287.00	10,491.66
6347	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#1	LF	0.180	0.000	5,510.000	4,860.00	874.80

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6348	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#1	LF	0.180	0.000	16,636.000	13,331.00	2,399.58
6351	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL) Added by CO#3 to Replace Line Number 6350	LF	0.580	0.000	410.000	2,903.00	1,683.74
6356	06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 6355	LF	0.300	0.000	3,330.000	2,130.00	639.00
6361	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 6360	LF	0.490	0.000	56,514.000	58,089.00	28,463.61
6366	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 6365	LF	0.490	0.000	5,510.000	5,278.00	2,586.22
6371	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 6370	LF	0.490	0.000	16,636.000	18,773.00	9,198.77
6375	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	209.000	0.000	171.00	1,945.98
6380	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	208.000	3.000	0.000	1.00	208.00
6385	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	246.000	3.000	0.000	1.00	246.00
6390	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	590.000	4.000	0.000	4.00	2,360.00
6395	06686108	000	PREFAB PAV MRK TY C (Y) (24") (SLD)	LF	11.400	655.000	0.000	736.00	8,390.40
6396	06686115		PREFAB PAV MRK TY C (MULTI) (SHIELD) Added by CO#3	EA	1,750.000	0.000	3.000	3.00	5,250.00
6400	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	188.000	0.000	623.00	1,869.00
6405	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	686.000	0.000	1,491.00	4,323.90

Category Subtotal \$323,108.15

PROJECT F 2022(093) CONTROL 044601052

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6565	03166004	002	ASPH (TIER I)	GAL	2.600	54,638.000	0.000	42,250.00	109,850.00
6570	03166005	002	ASPH (TIER II)	GAL	2.600	37,041.000	0.000	33,400.00	86,840.00
6575	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	1,900.000	0.000	1,712.00	141,548.16
6580	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,042.000	0.000	1,042.00	10.42
6581	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#1	LF	0.180	0.000	6,639.000	8,340.00	1,501.20
6582	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#1	LF	0.180	0.000	20,977.000	24,082.00	4,334.76
6586	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 6585	LF	0.270	0.000	82,824.000	82,469.00	22,266.63
6601	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 6600	LF	0.490	0.000	6,639.000	9,180.00	4,498.20
6606	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 6605	LF	0.490	0.000	20,977.000	23,149.00	11,343.01
6610	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	440.000	0.000	453.00	5,155.14
6615	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	743.000	0.000	755.00	2,189.50

Category Subtotal \$389,537.02

PROJECT F 2022(093) CONTROL 044602039
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6775	03166004	002	ASPH (TIER I)	GAL	2.600	10,388.000	0.000	10,300.00	26,780.00
6780	03166005	002	ASPH (TIER II)	GAL	2.600	9,341.000	0.000	9,050.00	23,530.00
6785	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	87.610	477.000	0.000	430.00	37,672.30
6790	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	377.000	0.000	377.00	3.77
6796	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 6795	LF	0.270	0.000	25,600.000	25,409.00	6,860.43
6801	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 6800	LF	0.310	0.000	3,002.000	2,990.00	926.90
6806	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 6805	LF	0.280	0.000	6,835.000	6,815.00	1,908.20
6820	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	276.000	0.000	280.00	812.00
Category Subtotal									\$98,493.60

PROJECT F 2022(093) CONTROL 049701021
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6980	03166004	002	ASPH (TIER I)	GAL	2.600	21,593.000	0.000	18,100.00	47,060.00
6985	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	456.000	0.000	468.00	38,694.24
6990	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	28.000	0.000	28.00	0.28
6995	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	346.000	0.000	346.00	3.46
7001	06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 7000	LF	0.300	0.000	282.000	240.00	72.00
7006	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 7005	LF	0.270	0.000	28,754.000	27,004.00	7,291.08
7011	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 7010	LF	0.310	0.000	2,424.000	2,420.00	750.20
7016	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 7015	LF	0.280	0.000	10,878.000	10,750.00	3,010.00
7020	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	134.000	0.000	134.00	1,524.92
7025	06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	25.000	25.000	0.000	9.00	225.00
7030	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	28.000	0.000	11.00	33.00
7035	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	243.000	0.000	253.00	733.70
Category Subtotal									\$99,397.88

PROJECT F 2022(093) CONTROL 051504035
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7195	03166004	002	ASPH (TIER I)	GAL	2.600	47,377.000	0.000	44,050.00	114,530.00
7200	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	997.000	0.000	875.00	72,345.00
7205	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	835.000	0.000	835.00	8.35

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7206	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	65,200.000	66,017.00	11,883.06
7207	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#1	LF	0.180	0.000	4,796.000	4,790.00	862.20
7208	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#1	LF	0.180	0.000	39,245.000	39,998.00	7,199.64
7211	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 7210	LF	0.490	0.000	65,200.000	65,200.00	31,948.00
7216	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 7215	LF	0.490	0.000	4,796.000	4,796.00	2,350.04
7221	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 7220	LF	0.490	0.000	39,245.000	39,245.00	19,230.05
7225	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	730.000	0.000	719.00	2,085.10
Category Subtotal									\$262,441.44

PROJECT F 2022(094) CONTROL 053506047
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7385	03166005	002	ASPH (TIER II)	GAL	2.600	86,775.000	0.000	65,800.00	171,080.00
7390	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	1,827.000	0.000	1,536.00	126,996.48
7395	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,261.000	0.000	1,261.00	12.61
7400	06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.650	360.000	0.000	360.00	234.00
7405	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	4,983.000	0.000	4,983.00	1,445.07
7410	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	6,418.000	0.000	6,418.00	2,117.94
7415	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	80,154.000	0.000	80,154.00	24,046.20
7420	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	144.000	0.000	125.00	1,422.50
7425	06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	25.000	27.000	0.000	22.00	550.00
7430	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	1,312.000	0.000	1,316.00	3,816.40
Category Subtotal									\$331,721.20

PROJECT F 2022(094) CONTROL 053507052
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7590	03166005	002	ASPH (TIER II)	GAL	2.600	64,083.000	0.000	37,225.00	96,785.00
7595	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	1,348.000	0.000	886.00	73,254.48
7600	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	976.000	0.000	976.00	9.76
7611	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 7610	LF	0.270	0.000	19,206.000	19,206.00	5,185.62
7616	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 7615	LF	0.310	0.000	2,908.000	2,908.00	901.48
7621	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 7620	LF	0.280	0.000	49,192.000	49,192.00	13,773.76

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7635	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	763.000	0.000	792.00	2,296.80
Category Subtotal									\$192,206.90

PROJECT F 2022(093) CONTROL 070901026

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7795	03166005	002	ASPH (TIER II)	GAL	2.600	46,144.000	0.000	36,550.00	95,030.00
7800	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	971.000	0.000	805.00	66,557.40
7805	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	684.000	0.000	684.00	6.84
7806	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	26,942.000	53,289.00	9,592.02
7811	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 7810	LF	0.270	0.000	26,942.000	26,556.00	7,170.12
7816	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 7815	LF	0.310	0.000	5,074.000	5,250.00	1,627.50
7821	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 7820	LF	0.280	0.000	22,268.000	22,615.00	6,332.20
7826	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 7825	LF	0.490	0.000	26,942.000	26,556.00	13,012.44
7830	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	20.000	0.000	15.00	170.70
7835	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	532.000	0.000	581.00	1,684.90
Category Subtotal									\$201,184.12

PROJECT F 2022(093) CONTROL 083901018

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7995	03166005	002	ASPH (TIER II)	GAL	2.600	69,680.000	0.000	51,890.00	134,914.00
8000	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	1,467.000	0.000	1,394.00	115,255.92
8005	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,187.000	0.000	1,187.00	11.87
8006	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	94,176.000	94,827.00	17,068.86
8007	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#1	LF	0.180	0.000	4,625.000	4,350.00	783.00
8008	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#1	LF	0.180	0.000	70,704.000	72,913.00	13,124.34
8011	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 8010	LF	0.490	0.000	94,176.000	94,091.00	46,104.59
8016	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 8015	LF	0.490	0.000	4,625.000	4,690.00	2,298.10
8021	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 8020	LF	0.490	0.000	70,704.000	70,082.00	34,340.18
8030	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	1,115.000	0.000	1,246.00	3,613.40

Category Subtotal \$367,514.26

PROJECT F 2022(093) CONTROL 084001016
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8190	03166005	002	ASPH (TIER II)	GAL	2.600	45,533.000	0.000	43,875.00	114,075.00
8195	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	959.000	0.000	1,041.00	86,069.88
8200	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	814.000	0.000	814.00	8.14
8201	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	64,344.000	64,411.00	11,593.98
8202	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#1	LF	0.180	0.000	7,340.000	6,090.00	1,096.20
8203	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#1	LF	0.180	0.000	12,400.000	14,211.00	2,557.98
8206	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 8205	LF	0.490	0.000	64,344.000	61,994.00	30,377.06
8211	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 8210	LF	0.490	0.000	7,340.000	6,850.00	3,356.50
8216	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 8215	LF	0.490	0.000	12,400.000	13,431.00	6,581.19
8220	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	48.000	0.000	119.19	1,356.38
8225	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	590.000	1.000	0.000	2.00	1,180.00
8230	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	522.000	0.000	422.00	1,223.80

Category Subtotal \$259,476.11

PROJECT F 2022(093) CONTROL 084005022
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8390	03166004	002	ASPH (TIER I)	GAL	2.600	130,758.000	0.000	124,875.00	324,675.00
8395	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	2,752.000	0.000	2,892.00	239,110.56
8400	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	2,326.000	0.000	2,326.00	23.26
8401	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	186,070.000	187,187.00	33,693.66
8402	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#1	LF	0.180	0.000	21,316.000	19,560.00	3,520.80
8403	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#1	LF	0.180	0.000	37,485.000	39,506.00	7,111.08
8406	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 8405	LF	0.490	0.000	186,070.000	186,070.00	91,174.30
8411	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 8410	LF	0.490	0.000	21,316.000	21,316.00	10,444.84
8416	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 8415	LF	0.490	0.000	37,485.000	37,485.00	18,367.65
8420	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	30.000	0.000	21.00	238.98
8425	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	1,535.000	0.000	1,524.00	4,419.60

Category Subtotal \$732,779.73

PROJECT F 2022(093) CONTROL 089702023
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8585	03166004	002	ASPH (TIER I)	GAL	2.600	46,468.000	0.000	38,900.00	101,140.00
8590	03166005	002	ASPH (TIER II)	GAL	2.600	11,964.000	0.000	5,250.00	13,650.00
8595	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	1,221.000	0.000	971.00	80,282.28
8600	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	848.000	0.000	848.00	8.48
8601	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	49,502.000	67,095.00	12,077.10
8606	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 8605	LF	0.270	0.000	17,524.000	17,524.00	4,731.48
8611	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 8610	LF	0.310	0.000	6,428.000	6,428.00	1,992.68
8616	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 8615	LF	0.280	0.000	25,377.000	25,377.00	7,105.56
8621	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 8620	LF	0.490	0.000	49,502.000	49,502.00	24,255.98
8630	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	20.000	0.000	20.00	227.60
8635	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	36.000	4.000	0.000	34.00	1,224.00
8640	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	638.000	0.000	686.00	1,989.40

Category Subtotal \$248,684.56

PROJECT F 2022(093) CONTROL 109001026
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8800	03166005	002	ASPH (TIER II)	GAL	2.600	83,475.000	0.000	71,955.00	187,083.00
8805	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	1,758.000	0.000	1,484.00	122,697.12
8810	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,443.000	0.000	1,443.00	14.43
8811	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	114,636.000	113,213.00	20,378.34
8812	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#1	LF	0.180	0.000	13,206.000	12,020.00	2,163.60
8813	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#1	LF	0.180	0.000	18,212.000	21,017.00	3,783.06
8816	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 8815	LF	0.490	0.000	114,636.000	113,745.00	55,735.05
8821	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 8820	LF	0.490	0.000	13,206.000	12,620.00	6,183.80
8826	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 8825	LF	0.490	0.000	18,212.000	16,958.00	8,309.42
8830	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	100.000	0.000	12.00	136.56
8835	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	888.000	0.000	884.00	2,563.60

Category Subtotal \$409,047.98

PROJECT C 1106-2-22 CONTROL 110602022
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8995	03166004	002	ASPH (TIER I)	GAL	2.600	85,364.000	0.000	77,150.00	200,590.00
9000	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	1,797.000	0.000	1,694.00	140,059.92
9005	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,566.000	0.000	1,566.00	15.66
9006	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#2	LF	0.180	0.000	122,084.000	119,088.00	21,435.84
9007	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#2	LF	0.180	0.000	6,796.000	5,960.00	1,072.80
9008	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#2	LF	0.180	0.000	88,739.000	87,114.00	15,680.52
9011	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 9010	LF	0.490	0.000	122,084.000	122,084.00	59,821.16
9016	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#4 to Replace Line Number 9015	LF	0.490	0.000	6,796.000	6,370.00	3,121.30
9021	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 9020	LF	0.490	0.000	88,739.000	87,475.00	42,862.75
9025	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	207.000	0.000	100.00	1,138.00
9030	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	590.000	2.000	0.000	2.00	1,180.00
9035	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	1,449.000	0.000	1,491.00	4,323.90
Category Subtotal									\$491,301.85

PROJECT F 2022(093) CONTROL 113302033
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9195	03166004	002	ASPH (TIER I)	GAL	2.600	32,720.000	0.000	22,550.00	58,630.00
9200	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	689.000	0.000	582.00	48,119.76
9205	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	570.000	0.000	570.00	5.70
9211	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	44,036.000	45,019.00	8,103.42
9212	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#1	LF	0.180	0.000	2,129.000	3,360.00	604.80
9213	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#1	LF	0.180	0.000	33,053.000	35,936.00	6,468.48
9214	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 9210	LF	0.490	0.000	44,036.000	43,611.00	21,369.39
9216	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 9215	LF	0.490	0.000	2,129.000	3,600.00	1,764.00
9221	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 9220	LF	0.490	0.000	33,053.000	23,275.00	11,404.75
9225	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	96.000	0.000	69.00	785.22
9230	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	590.000	2.000	0.000	2.00	1,180.00
9235	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	520.000	0.000	532.00	1,542.80
Category Subtotal									\$159,978.32

PROJECT C 1260-2-17 CONTROL 126002017
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9395	03166004	002	ASPH (TIER I)	GAL	2.600	63,144.000	0.000	53,150.00	138,190.00
9400	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	1,330.000	0.000	1,175.00	97,149.00
9405	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,143.000	0.000	1,143.00	11.43
9406	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#2	LF	0.180	0.000	73,858.000	86,153.00	15,507.54
9407	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#2	LF	0.180	0.000	6,831.000	7,870.00	1,416.60
9408	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#2	LF	0.180	0.000	22,032.000	24,625.00	4,432.50
9411	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 9410	LF	0.270	0.000	16,818.000	15,232.00	4,112.64
9416	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#4 to Replace Line Number 9415	LF	0.310	0.000	1,873.000	1,810.00	561.10
9421	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 9420	LF	0.280	0.000	3,041.000	1,980.00	554.40
9426	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 9425	LF	0.490	0.000	73,858.000	70,249.00	34,422.01
9431	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#4 to Replace Line Number 9430	LF	0.490	0.000	6,831.000	6,640.00	3,253.60
9436	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 9435	LF	0.490	0.000	22,032.000	22,286.00	10,920.14
9440	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	92.000	0.000	33.00	375.54
9445	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	749.000	0.000	787.00	2,282.30
Category Subtotal									\$313,188.80

PROJECT C 1263-1-13 CONTROL 126301013
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9605	03166005	002	ASPH (TIER II)	GAL	2.600	47,661.000	0.000	40,225.00	104,585.00
9610	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	1,003.000	0.000	998.00	82,514.64
9615	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	875.000	0.000	875.00	8.75
9616	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#2	LF	0.180	0.000	69,212.000	71,017.00	12,783.06
9617	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#2	LF	0.180	0.000	5,859.000	5,520.00	993.60
9618	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#2	LF	0.180	0.000	35,901.000	36,717.00	6,609.06
9619	06666178		REFL PAV MRK TY II (W) 8" (SLD) Added by CO#2	LF	0.350	0.000	410.000	457.00	159.95
9622	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL) Added by CO#4 to Replace Line Number 9621	LF	0.580	0.000	410.000	336.00	194.88

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9623	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 9620	LF	0.490	0.000	69,212.000	69,176.00	33,896.24
9626	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#4 to Replace Line Number 9625	LF	0.490	0.000	5,859.000	5,210.00	2,552.90
9631	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 9630	LF	0.490	0.000	35,901.000	32,161.00	15,758.89
9635	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	28.000	0.000	30.00	341.40
9640	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	36.000	5.000	0.000	3.00	108.00
9645	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	742.000	0.000	760.00	2,204.00
Category Subtotal									\$262,710.37

PROJECT F 2022(093) CONTROL 130401020

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9805	03166005	002	ASPH (TIER II)	GAL	2.600	134,092.000	0.000	96,150.00	249,990.00
9810	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	2,823.000	0.000	2,325.00	192,231.00
9815	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	2,151.000	0.000	2,151.00	21.51
9816	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	164,014.000	200,085.00	36,015.30
9817	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#1	LF	0.180	0.000	18,609.000	16,760.00	3,016.80
9818	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#1	LF	0.180	0.000	34,183.000	35,651.00	6,417.18
9821	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 9820	LF	0.270	0.000	7,276.000	7,276.00	1,964.52
9826	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 9825	LF	0.310	0.000	580.000	580.00	179.80
9831	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 9830	LF	0.280	0.000	2,268.000	2,268.00	635.04
9836	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 9835	LF	0.490	0.000	164,014.000	164,014.00	80,366.86
9841	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 9840	LF	0.490	0.000	18,609.000	18,609.00	9,118.41
9846	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 9845	LF	0.490	0.000	34,183.000	34,183.00	16,749.67
9850	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	16.000	0.000	12.00	136.56
9855	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	1,415.000	0.000	1,441.00	4,178.90
Category Subtotal									\$601,021.55

PROJECT F 2022(093) CONTROL 144203020

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0015	03166005	002	ASPH (TIER II)	GAL	2.600	73,599.000	0.000	59,650.00	155,090.00
0020	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	1,550.000	0.000	1,480.00	122,366.40
0025	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,277.000	0.000	1,277.00	12.77
0026	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	100,582.000	101,078.00	18,194.04
0027	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#1	LF	0.180	0.000	6,250.000	6,240.00	1,123.20
0028	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#1	LF	0.180	0.000	66,204.000	67,818.00	12,207.24
0031	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 0030	LF	0.490	0.000	100,582.000	100,222.00	49,108.78
0036	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 0035	LF	0.490	0.000	6,250.000	6,250.00	3,062.50
0041	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 0040	LF	0.490	0.000	66,204.000	68,382.00	33,507.18
0045	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	84.000	0.000	63.00	716.94
0050	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	590.000	2.000	0.000	2.00	1,180.00
0055	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	1,140.000	0.000	1,283.00	3,720.70
Category Subtotal									\$400,289.75

PROJECT F 2022(093) CONTROL 144204011

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0215	03166005	002	ASPH (TIER II)	GAL	2.600	22,330.000	0.000	17,725.00	46,085.00
0220	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	470.000	0.000	464.00	38,363.52
0225	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	387.000	0.000	387.00	3.87
0226	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	30,150.000	28,818.00	5,187.24
0227	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#1	LF	0.180	0.000	2,112.000	1,220.00	219.60
0228	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#1	LF	0.180	0.000	17,555.000	35,617.00	6,411.06
0231	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 0230	LF	0.490	0.000	30,150.000	30,150.00	14,773.50
0236	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 0235	LF	0.490	0.000	2,112.000	2,112.00	1,034.88
0241	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 0240	LF	0.490	0.000	17,555.000	17,555.00	8,601.95
0245	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	325.000	0.000	356.00	1,032.40
Category Subtotal									\$121,713.02

PROJECT C 1688-1-11 CONTROL 168801011

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0405	03166005	002	ASPH (TIER II)	GAL	2.600	31,240.000	0.000	23,800.00	61,880.00
0410	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	657.000	0.000	588.00	48,615.84
0415	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	624.000	0.000	624.00	6.24
0416	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#2	LF	0.180	0.000	5,358.000	4,920.00	885.60
0417	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#2	LF	0.180	0.000	9,240.000	12,696.00	2,285.28
0421	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 0420	LF	0.270	0.000	49,120.000	49,113.00	13,260.51
0426	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#4 to Replace Line Number 0425	LF	0.490	0.000	5,358.000	4,920.00	2,410.80
0431	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 0430	LF	0.490	0.000	9,240.000	12,818.00	6,280.82
0435	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	14.000	0.000	24.00	273.12
0440	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	384.000	0.000	416.00	1,206.40
Category Subtotal									\$137,104.61

PROJECT C 1985-2-5 CONTROL 198502005

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0600	03166005	002	ASPH (TIER II)	GAL	2.600	15,482.000	0.000	10,950.00	28,470.00
0605	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	326.000	0.000	264.00	21,827.52
0610	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	280.000	0.000	280.00	2.80
0611	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#2	LF	0.180	0.000	22,390.000	22,118.00	3,981.24
0612	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#2	LF	0.180	0.000	2,208.000	2,060.00	370.80
0613	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#2	LF	0.180	0.000	5,724.000	5,528.00	995.04
0616	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 0615	LF	0.490	0.000	22,390.000	21,960.00	10,760.40
0621	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#4 to Replace Line Number 0620	LF	0.490	0.000	2,208.000	2,220.00	1,087.80
0626	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 0625	LF	0.490	0.000	5,724.000	5,475.00	2,682.75
0635	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	181.000	0.000	190.00	551.00
Category Subtotal									\$70,729.35

PROJECT C 2063-4-4 CONTROL 206304004

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0795	03166005	002	ASPH (TIER II)	GAL	2.600	25,686.000	0.000	20,950.00	54,470.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0800	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	541.000	0.000	494.00	40,843.92
0805	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	535.000	0.000	535.00	5.35
0806	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#2	LF	0.180	0.000	3,779.000	3,100.00	558.00
0807	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#2	LF	0.180	0.000	22,286.000	25,264.00	4,547.52
0811	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#4 to Replace Line Number 0810	LF	0.490	0.000	3,779.000	3,340.00	1,636.60
0816	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 0815	LF	0.490	0.000	22,286.000	24,839.00	12,171.11
0820	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	18.000	0.000	18.00	204.84
0825	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	468.000	0.000	489.00	1,418.10
								Category Subtotal	\$115,855.44

PROJECT F 2022(094) CONTROL 235001067
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0985	03166004	002	ASPH (TIER I)	GAL	2.600	16,447.000	0.000	4,600.00	11,960.00
0990	03166005	002	ASPH (TIER II)	GAL	2.600	10,862.000	0.000	4,100.00	10,660.00
0995	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	566.000	0.000	216.00	17,858.88
1000	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	11.000	0.000	11.00	0.11
1005	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	631.000	0.000	631.00	6.31
1011	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL) Added by CO#3 to Replace Line Number 1010	LF	0.580	0.000	210.000	150.00	87.00
1016	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 1015	LF	0.270	0.000	20,108.000	9,755.00	2,633.85
1021	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 1020	LF	0.310	0.000	703.000	703.00	217.93
1026	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 1025	LF	0.280	0.000	17,940.000	5,421.00	1,517.88
1035	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	75.000	0.000	30.00	341.40
1050	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	11.000	0.000	56.00	168.00
1055	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	576.000	0.000	266.00	771.40
								Category Subtotal	\$46,222.76

PROJECT F 2022(093) CONTROL 251601011
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1215	03166005	002	ASPH (TIER II)	GAL	2.600	44,795.000	0.000	40,075.00	104,195.00
1220	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	943.000	0.000	882.00	72,923.76
1225	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	804.000	0.000	804.00	8.04

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1226	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	63,530.000	63,530.00	11,435.40
1227	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#1	LF	0.180	0.000	7,153.000	7,150.00	1,287.00
1228	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#1	LF	0.180	0.000	8,760.000	8,760.00	1,576.80
1231	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 1230	LF	0.490	0.000	63,530.000	64,952.00	31,826.48
1236	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 1235	LF	0.490	0.000	7,153.000	7,171.00	3,513.79
1241	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 1240	LF	0.490	0.000	8,760.000	10,096.00	4,947.04
1245	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	13.000	0.000	13.00	147.94
1250	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	467.000	0.000	481.00	1,394.90
Category Subtotal									\$233,256.15

PROJECT C 2517-1-38 CONTROL 251701038

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1410	03166005	002	ASPH (TIER II)	GAL	2.600	57,455.000	0.000	49,850.00	129,610.00
1415	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	1,209.000	0.000	1,087.00	89,873.16
1420	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	999.000	0.000	999.00	9.99
1421	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#2	LF	0.180	0.000	9,240.000	8,760.00	1,576.80
1422	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#2	LF	0.180	0.000	8,522.000	11,638.00	2,094.84
1426	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 1425	LF	0.490	0.000	79,140.000	78,732.00	38,578.68
1431	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#4 to Replace Line Number 1430	LF	0.490	0.000	9,240.000	9,420.00	4,615.80
1436	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 1435	LF	0.490	0.000	8,522.000	11,473.00	5,621.77
1440	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	48.000	0.000	36.00	409.68
1445	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	569.000	0.000	669.00	1,940.10
Category Subtotal									\$274,330.82

PROJECT C 2525-2-7 CONTROL 252502007

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1605	03166005	002	ASPH (TIER II)	GAL	2.600	52,949.000	0.000	40,400.00	105,040.00
1610	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	1,115.000	0.000	979.00	80,943.72
1615	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,001.000	0.000	1,001.00	10.01

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1616	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#2	LF	0.180	0.000	78,440.000	78,285.00	14,091.30	
1617	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#2	LF	0.180	0.000	7,899.000	7,060.00	1,270.80	
1618	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#2	LF	0.180	0.000	28,440.000	30,081.00	5,414.58	
1621	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 1620	LF	0.490	0.000	78,440.000	78,039.00	38,239.11	
1626	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#4 to Replace Line Number 1625	LF	0.490	0.000	7,899.000	7,570.00	3,709.30	
1631	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 1630	LF	0.490	0.000	28,440.000	29,685.00	14,545.65	
1640	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	751.000	0.000	1,069.00	3,100.10	
Category Subtotal									\$266,364.57	

PROJECT F 2022(093) CONTROL 259901009

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1800	03166004	002	ASPH (TIER I)	GAL	2.600	19,506.000	0.000	16,900.00	43,940.00	
1805	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	411.000	0.000	384.00	31,749.12	
1810	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	371.000	0.000	371.00	3.71	
1811	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	28,900.000	28,721.00	5,169.78	
1812	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#1	LF	0.180	0.000	3,406.000	3,110.00	559.80	
1813	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#1	LF	0.180	0.000	4,201.000	4,308.00	775.44	
1816	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 1815	LF	0.490	0.000	28,900.000	28,608.00	14,017.92	
1821	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 1820	LF	0.490	0.000	3,406.000	3,406.00	1,668.94	
1826	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 1825	LF	0.490	0.000	4,201.000	4,284.00	2,099.16	
1830	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	223.000	0.000	223.00	646.70	
Category Subtotal									\$100,630.57	

PROJECT C 2714-2-5 CONTROL 271402005

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1990	03166005	002	ASPH (TIER II)	GAL	2.600	12,449.000	0.000	9,500.00	24,700.00	
1995	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	262.000	0.000	231.00	19,099.08	
2000	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	249.000	0.000	249.00	2.49	

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2006	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#4 to Replace Line Number 2005	LF	0.310	0.000	2,213.000	2,320.00	719.20
2011	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 2010	LF	0.280	0.000	4,040.000	3,395.00	950.60
2015	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	24.000	0.000	21.00	238.98
2020	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	162.000	0.000	158.00	458.20
Category Subtotal									\$46,168.55

PROJECT C 2714-3-5 CONTROL 271403005

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2180	03166005	002	ASPH (TIER II)	GAL	2.600	11,330.000	0.000	3,950.00	10,270.00
2185	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	234.000	0.000	98.00	8,102.64
2190	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	132.000	0.000	132.00	1.32
2191	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#2	LF	0.180	0.000	10,532.000	5,479.00	986.22
2192	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#2	LF	0.180	0.000	752.000	170.00	30.60
2193	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#2	LF	0.180	0.000	3,750.000	4,058.00	730.44
2196	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 2195	LF	0.270	0.000	10,532.000	5,452.00	1,472.04
2197	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#4 to Replace Line Number 2200	LF	0.310	0.000	752.000	180.00	55.80
2198	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 2205	LF	0.280	0.000	3,750.000	3,874.00	1,084.72
2210	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	14.000	0.000	12.00	136.56
2215	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	84.000	0.000	66.00	191.40
Category Subtotal									\$23,061.74

PROJECT C 2716-1-8 CONTROL 271601008

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2375	03166005	002	ASPH (TIER II)	GAL	2.600	59,530.000	0.000	52,150.00	135,590.00
2380	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	1,253.000	0.000	1,325.00	109,551.00
2385	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,120.000	0.000	1,120.00	11.20
2386	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#2	LF	0.180	0.000	5,160.000	4,850.00	873.00
2387	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#2	LF	0.180	0.000	58,546.000	60,728.00	10,931.04
2391	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#4 to Replace Line Number 2390	LF	0.490	0.000	5,160.000	5,160.00	2,528.40

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2396	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 2395	LF	0.490	0.000	58,546.000	58,546.00	28,687.54
2400	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	14.000	0.000	15.00	170.70
2405	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	990.000	0.000	1,059.00	3,071.10
Category Subtotal									\$291,413.98

PROJECT C 2828-1-6 CONTROL 282801006

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2565	03166005	002	ASPH (TIER II)	GAL	2.600	43,229.000	0.000	32,100.00	83,460.00
2570	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	910.000	0.000	869.00	71,848.92
2575	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	762.000	0.000	762.00	7.62
2576	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#2	LF	0.180	0.000	59,336.000	59,907.00	10,783.26
2577	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#2	LF	0.180	0.000	3,107.000	2,970.00	534.60
2578	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#2	LF	0.180	0.000	43,248.000	46,918.00	8,445.24
2581	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 2580	LF	0.490	0.000	59,336.000	59,002.00	28,910.98
2586	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#4 to Replace Line Number 2585	LF	0.490	0.000	3,107.000	3,170.00	1,553.30
2591	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 2590	LF	0.490	0.000	43,248.000	43,188.00	21,162.12
2595	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	14.000	0.000	15.00	170.70
2600	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	696.000	0.000	748.00	2,169.20
Category Subtotal									\$229,045.94

PROJECT C 2914-1-5 CONTROL 291401005

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2760	03166005	002	ASPH (TIER II)	GAL	2.600	32,269.000	0.000	23,650.00	61,490.00
2765	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	680.000	0.000	587.00	48,533.16
2770	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	621.000	0.000	621.00	6.21
2771	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#2	LF	0.180	0.000	5,341.000	4,980.00	896.40
2776	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 2775	LF	0.270	0.000	48,860.000	48,911.00	13,205.97
2781	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#4 to Replace Line Number 2780	LF	0.490	0.000	5,341.000	5,260.00	2,577.40
2786	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 2785	LF	0.490	0.000	7,970.000	8,858.00	4,340.42

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2790	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	30.000	0.000	22.00	250.36
2795	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	367.000	0.000	381.00	1,104.90

Category Subtotal \$132,404.82

PROJECT C 3109-3-4 CONTROL 310903004

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2955	03166005	002	ASPH (TIER II)	GAL	2.600	24,903.000	0.000	21,250.00	55,250.00
2960	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	525.000	0.000	468.00	38,694.24
2965	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	439.000	0.000	439.00	4.39
2966	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#2	LF	0.180	0.000	1,563.000	1,460.00	262.80
2967	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#2	LF	0.180	0.000	26,473.000	27,017.00	4,863.06
2971	06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) Added by CO#4 to Replace Line Number 2970	LF	0.490	0.000	1,563.000	1,550.00	759.50
2976	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Added by CO#4 to Replace Line Number 2975	LF	0.490	0.000	26,473.000	26,391.00	12,931.59
2980	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	12.000	0.000	12.00	136.56
2985	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	409.000	0.000	425.00	1,232.50

Category Subtotal \$114,134.64

PROJECT F 2022(092) CONTROL 320501013

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3145	03166004	002	ASPH (TIER I)	GAL	2.600	41,314.000	0.000	35,050.00	91,130.00
3150	03166005	002	ASPH (TIER II)	GAL	2.600	15,313.000	0.000	19,050.00	49,530.00
3155	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	87.610	1,406.000	0.000	1,254.00	109,862.94
3160	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	324.000	0.000	324.00	3.24
3165	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,373.000	0.000	1,373.00	13.73
3169	06666030		REFL PAV MRK TY I (W)8"(DOT)(100MIL) Added by CO#3 to Replace Line Number 3170	LF	0.580	0.000	528.000	564.00	327.12
3171	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	25,530.000	87,423.00	15,736.14
3176	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL) Added by CO#3 to Replace Line Number 3175	LF	0.580	0.000	3,520.000	3,636.00	2,108.88
3181	06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 3180	LF	0.300	0.000	160.000	200.00	60.00
3186	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 3185	LF	0.270	0.000	63,030.000	63,030.00	17,018.10
3191	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 3190	LF	0.310	0.000	9,719.000	9,750.00	3,022.50

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3196	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 3195	LF	0.280	0.000	17,849.000	16,851.00	4,718.28
3201	06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) Added by CO#3 to Replace Line Number 3200	LF	0.490	0.000	25,530.000	25,530.00	12,509.70
3205	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	100.000	0.000	19.00	216.22
3210	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	208.000	6.000	0.000	17.00	3,536.00
3215	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	246.000	6.000	0.000	15.00	3,690.00
3220	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	316.000	0.000	227.00	681.00
3225	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	907.000	0.000	1,234.00	3,578.60
Category Subtotal									\$317,742.45

PROJECT F 2022(093) CONTROL 002606035

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0085	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	6,000.000	1.000	0.000	0.000	0.00
0090	61856002	002	TMA (STATIONARY)	DAY	0.010	25.000	0.000	0.000	0.00
0110	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.600	513.000	-513.000	0.000	0.00
0115	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.320	168.000	-168.000	0.000	0.00
0116	06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 0115	LF	0.300	0.000	168.000	0.000	0.00
0120	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	11,303.000	-11,303.000	0.000	0.00
0125	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	1,523.000	-1,523.000	0.000	0.00
0130	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	16,124.000	-16,124.000	0.000	0.00
3226	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
3227	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
3228	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
3229	96106001		ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3231	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	500.000	0.000	0.000	0.00
3233	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	54,000.000	0.000	0.000	0.00
3234	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
3236	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
3237	96046003		CONTRACTOR FORCE ACCOUNT 3	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(093) CONTROL 002701047

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0485	03166005	002	ASPH (TIER II)	GAL	2.600	85.000	0.000	0.000	0.00
0490	03166017	002	ASPH (AC-20-5TR)	GAL	2.600	489.000	0.000	0.000	0.00
0495	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	87.610	16.000	0.000	0.000	0.00
0500	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	8.000	0.000	0.000	0.00
0505	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	464.000	-464.000	0.000	0.00
0506	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	0.000	464.000	0.000	0.00
			Added by CO#3 to Replace Line Number 0505						
0510	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.900	6.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(094) CONTROL 008805106

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0690	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.600	250.000	-250.000	0.000	0.00
0695	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	32,950.000	-32,950.000	0.000	0.00
0697	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Retro Deduction						
0700	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	3,121.000	-3,121.000	0.000	0.00
0702	06666205		REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Retro Deduction						
0705	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	7,850.000	-7,850.000	0.000	0.00
0707	06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Retro Deduction						
Category Subtotal									0.00

PROJECT F 2022(094) CONTROL 008903094

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0890	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	17,530.000	-17,530.000	0.000	0.00
0895	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	1,979.000	-1,979.000	0.000	0.00
0900	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	3,395.000	-3,395.000	0.000	0.00
0905	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	21.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(094) CONTROL 008903095

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1080	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	130.000	0.000	0.000	0.00
1085	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	9,610.000	-9,610.000	0.000	0.00
1087	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
1090	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	985.000	-985.000	0.000	0.00
1095	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	4,503.000	-4,503.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(094) CONTROL 008904080

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1275	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	327.000	0.000	0.000	0.00
1280	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	25,348.000	-25,348.000	0.000	0.00
1282	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
1285	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	3,032.000	-3,032.000	0.000	0.00
1290	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	2,965.000	-2,965.000	0.000	0.00
1295	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	52.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(094) CONTROL 008904081

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1475	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	309.000	0.000	0.000	0.00
1480	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	24,680.000	-24,680.000	0.000	0.00
1485	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	2,883.000	-2,883.000	0.000	0.00
1490	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	550.000	-550.000	0.000	0.00
Category Subtotal									0.00

PROJECT C 89-16-5 CONTROL 008916005

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1680	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	11,718.000	-11,718.000	0.000	0.00
1685	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	1,244.000	-1,244.000	0.000	0.00
1690	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	4,084.000	-4,084.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2022(093) CONTROL 014404047

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1885	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.600	100.000	-100.000	0.000	0.00
1890	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	18,776.000	-18,776.000	0.000	0.00
1895	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	2,088.000	-2,088.000	0.000	0.00
1897	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
1900	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	8,450.000	-8,450.000	0.000	0.00
1902	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(093) CONTROL 014405046

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2095	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.600	368.000	-368.000	0.000	0.00
2100	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	7,498.000	-7,498.000	0.000	0.00
2102	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
2105	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	182.000	-182.000	0.000	0.00
2106	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO#3 to Replace Line Number 2105	LF	0.310	0.000	182.000	0.000	0.00
2110	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	6,770.000	-6,770.000	0.000	0.00
2112	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
2115	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	14,130.000	-14,130.000	0.000	0.00
2117	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
2118	06666441		RE PROF PM (W)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.220	0.000	0.000	0.000	0.00
2120	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	1,496.000	-1,496.000	0.000	0.00
2122	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
2123	06666443		RE PROF PM (Y)4"(BRK) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.180	0.000	0.000	0.000	0.00
2125	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	2,883.000	-2,883.000	0.000	0.00
2127	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
2128	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.190	0.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(094) CONTROL 018702069
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2325	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.600	1,723.000	-1,723.000	0.000	0.00
2330	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.600	4,084.000	-4,084.000	0.000	0.00
2335	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.320	11,086.000	-11,086.000	0.000	0.00
2340	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	44,222.000	-44,222.000	0.000	0.00
2345	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	2,312.000	-2,312.000	0.000	0.00
2360	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	40.000	0.000	0.000	0.00
2370	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	246.000	2.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(094) CONTROL 018703073
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2570	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.600	2,760.000	-2,760.000	0.000	0.00
2575	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.600	9,497.000	-9,497.000	0.000	0.00
2580	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.320	14,886.000	-14,886.000	0.000	0.00
2585	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	51,482.000	-51,482.000	0.000	0.00
2590	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	5,671.000	-5,671.000	0.000	0.00
2592	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
2595	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	58,978.000	-58,978.000	0.000	0.00
2597	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
2605	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	208.000	13.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(094) CONTROL 018704034
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2810	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.600	3,525.000	-3,525.000	0.000	0.00
2815	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	19,560.000	-19,560.000	0.000	0.00
2820	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	1,489.000	-1,489.000	0.000	0.00
2825	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	8,764.000	-8,764.000	0.000	0.00
2835	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	30.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(094) CONTROL 021106065

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3045	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.600	992.000	-992.000	0.000	0.00
3050	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	122,000.000	-122,000.000	0.000	0.00
3055	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	9,449.000	-9,449.000	0.000	0.00
3060	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	97,237.000	-97,237.000	0.000	0.00
3070	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	48.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT C 211-11-3 CONTROL 021111003

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3260	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	4,098.000	-4,098.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(093) CONTROL 021512010

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3445	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	12,924.000	-12,924.000	0.000	0.00
3450	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	761.000	-761.000	0.000	0.00
3452	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
3453	06666443		RE PROF PM (Y)4"(BRK) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.180	0.000	0.000	0.000	0.00
3455	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	8,300.000	-8,300.000	0.000	0.00
3457	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
3458	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.190	0.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(093) CONTROL 024102055

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3650	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.600	400.000	-400.000	0.000	0.00
3655	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.320	6,512.000	-6,512.000	0.000	0.00
3660	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	16,650.000	-16,650.000	0.000	0.00
3665	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	2,683.000	-2,683.000	0.000	0.00

3670	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	35,954.000	-35,954.000	0.000	0.00
3695	06686108	000	PREFAB PAV MRK TY C (Y) (24") (SLD)	LF	11.400	30.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2022(093) **CONTROL** 024103030

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3885	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.320	14,592.000	-14,592.000	0.000	0.00
3890	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	12,999.000	-12,999.000	0.000	0.00
3895	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	14,592.000	-14,592.000	0.000	0.00
Category Subtotal									<u>0.00</u>

PROJECT F 2022(094) **CONTROL** 026507052

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4090	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	7,794.000	-7,794.000	0.000	0.00
4095	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	561.000	-561.000	0.000	0.00
4100	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	5,504.000	-5,504.000	0.000	0.00
4105	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	36.000	0.000	0.000	0.00
Category Subtotal									<u>0.00</u>

PROJECT F 2022(094) **CONTROL** 026508070

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4285	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	46,512.000	-46,512.000	0.000	0.00
4287	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
4290	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	4,749.000	-4,749.000	0.000	0.00
4292	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
4295	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	23,753.000	-23,753.000	0.000	0.00
4297	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
Category Subtotal									<u>0.00</u>

PROJECT F 2022(094) **CONTROL** 026601087

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4876	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(093) CONTROL 031511011

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5075	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	42,200.000	-42,200.000	0.000	0.00
5080	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	1,263.000	-1,263.000	0.000	0.00
5085	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	37,050.000	-37,050.000	0.000	0.00
5090	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	8.000	70.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(093) CONTROL 033408038

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5280	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	105,822.000	-105,822.000	0.000	0.00
5285	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	11,099.000	-11,099.000	0.000	0.00
5287	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
5288	06666443		RE PROF PM (Y)4"(BRK) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.180	0.000	0.000	0.000	0.00
5289	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
5290	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	38,143.000	-38,143.000	0.000	0.00
5292	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
5293	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.190	0.000	0.000	0.000	0.00
5294	06666441		RE PROF PM (W)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.220	0.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(093) CONTROL 034603034

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

5485	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	10,470.000	-10,470.000	0.000	0.00
5487	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
5490	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	14,454.000	-14,454.000	0.000	0.00
5492	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
5495	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	93,100.000	-93,100.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(093) CONTROL 034607041
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5690	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.600	286.000	-286.000	0.000	0.00
5695	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.320	428.000	-428.000	0.000	0.00
5697	06666167		REFL PAV MRK TY II (W) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
5700	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	134,852.000	-134,852.000	0.000	0.00
5702	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
5705	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	16,142.000	-16,142.000	0.000	0.00
5707	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
5710	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	10,403.000	-10,403.000	0.000	0.00
5712	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
5715	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	174.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT C 346-12-10 CONTROL 034612010
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5910	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	3,227.000	-3,227.000	0.000	0.00
5912	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#8 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
5913	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY Added by CO#8 Profile Puck Payment	LF	0.180	0.000	0.000	0.000	0.00
5915	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	3,483.000	-3,483.000	0.000	0.00
5917	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#8 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
5918	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY Added by CO#8 Profile Puck Payment	LF	0.190	0.000	0.000	0.000	0.00
5920	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	13.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(093) CONTROL 042002050
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6115	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.600	448.000	-448.000	0.000	0.00
6120	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.600	2,251.000	-2,251.000	0.000	0.00
6125	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	102,110.000	-102,110.000	0.000	0.00
6127	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Retro Deduction						
6130	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	11,429.000	-11,429.000	0.000	0.00
6132	06666205		REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Retro Deduction						
6135	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	12,590.000	-12,590.000	0.000	0.00
6137	06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Retro Deduction						
6140	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	72.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(093) CONTROL 043201068
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6350	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.600	410.000	-410.000	0.000	0.00
6355	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.320	3,330.000	-3,330.000	0.000	0.00
6360	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	56,514.000	-56,514.000	0.000	0.00
6365	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	5,510.000	-5,510.000	0.000	0.00
6367	06666205		REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Retro Deduction						
6368	06666443		RE PROF PM (Y)4"(BRK) RAISD PROF ONLY	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Profile Puck Payment						
6370	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	16,636.000	-16,636.000	0.000	0.00
6372	06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Retro Deduction						
6373	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY	LF	0.190	0.000	0.000	0.000	0.00
			Added by CO#7 Profile Puck Payment						
Category Subtotal									0.00

PROJECT F 2022(093) CONTROL 044601052
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6585	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	82,824.000	-82,824.000	0.000	0.00
6587	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Retro Deduction						

6590	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	2,799.000	-2,799.000	0.000	0.00
6591	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.310	0.000	2,799.000	0.000	0.00
Added by CO#3 to Replace Line Number 6590									
6595	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	7,298.000	-7,298.000	0.000	0.00
6596	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	0.000	7,298.000	0.000	0.00
Added by CO#3 to Replace Line Number 6595									
6600	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	6,639.000	-6,639.000	0.000	0.00
6602	06666205		REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.180	0.000	0.000	0.000	0.00
Added by CO#7 Retro Deduction									
6603	06666443		RE PROF PM (Y)4"(BRK) RAISD PROF ONLY	LF	0.180	0.000	0.000	0.000	0.00
Added by CO#7 Profile Puck Payment									
6605	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	20,977.000	-20,977.000	0.000	0.00
6607	06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
Added by CO#7 Retro Deduction									
6608	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY	LF	0.190	0.000	0.000	0.000	0.00
Added by CO#7 Profile Puck Payment									

Category Subtotal 0.00

PROJECT F 2022(093) CONTROL 044602039

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6795	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	25,600.000	-25,600.000	0.000	0.00
6797	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
Added by CO#7 Retro Deduction									
6800	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	3,002.000	-3,002.000	0.000	0.00
6802	06666205		REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.180	0.000	0.000	0.000	0.00
Added by CO#7 Retro Deduction									
6805	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	6,835.000	-6,835.000	0.000	0.00
6807	06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
Added by CO#7 Retro Deduction									
6810	06686075	000	PREFAB PAV MRK TY C (W) (18") (SLD)	LF	8.710	2,940.000	0.000	0.000	0.00
6815	06686108	000	PREFAB PAV MRK TY C (Y) (24") (SLD)	LF	11.400	47.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2022(093) CONTROL 049701021

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7000	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.320	282.000	-282.000	0.000	0.00
7005	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	28,754.000	-28,754.000	0.000	0.00
7010	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	2,424.000	-2,424.000	0.000	0.00
7015	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	10,878.000	-10,878.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2022(093) CONTROL 051504035

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7210	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	65,200.000	-65,200.000	0.000	0.00
7215	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	4,796.000	-4,796.000	0.000	0.00
7217	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
7218	06666443		RE PROF PM (Y)4"(BRK) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.180	0.000	0.000	0.000	0.00
7220	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	39,245.000	-39,245.000	0.000	0.00
7222	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
7223	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.190	0.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(094) CONTROL 053506047

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7406	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(094) CONTROL 053507052

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7605	06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.650	415.000	-415.000	0.000	0.00
7606	06666138		REFL PAV MRK TY I (Y)8"(SLD)(100MIL) Added by CO#3 to Replace Line Number 7605	LF	0.630	0.000	415.000	0.000	0.00
7610	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	19,206.000	-19,206.000	0.000	0.00
7615	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	2,908.000	-2,908.000	0.000	0.00
7617	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
7620	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	49,192.000	-49,192.000	0.000	0.00
7622	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
7625	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	572.000	0.000	0.000	0.00
7630	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	36.000	4.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(093) CONTROL 070901026

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7810	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	26,942.000	-26,942.000	0.000	0.00
7812	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
7815	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	5,074.000	-5,074.000	0.000	0.00
7817	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
7820	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	22,268.000	-22,268.000	0.000	0.00
7822	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
7825	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	26,942.000	-26,942.000	0.000	0.00
7827	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
7828	06666441		RE PROF PM (W)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.220	0.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(093) CONTROL 083901018

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8010	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	94,176.000	-94,176.000	0.000	0.00
8012	06666178		REFL PAV MRK TY II (W) 8" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
8013	06666441		RE PROF PM (W)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.220	0.000	0.000	0.000	0.00
8015	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	4,625.000	-4,625.000	0.000	0.00
8017	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
8018	06666443		RE PROF PM (Y)4"(BRK) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.180	0.000	0.000	0.000	0.00
8020	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	70,704.000	-70,704.000	0.000	0.00
8022	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
8023	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.190	0.000	0.000	0.000	0.00
8025	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	12.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(093) CONTROL 084001016

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

8205	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	64,344.000	-64,344.000	0.000	0.00
8207	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Retro Deduction						
8208	06666441		RE PROF PM (W)4"(SLD) RAISD PROF ONLY	LF	0.220	0.000	0.000	0.000	0.00
			Added by CO#7 Profile Puck Payment						
8210	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	7,340.000	-7,340.000	0.000	0.00
8212	06666205		REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Retro Deduction						
8213	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Profile Puck Payment						
8215	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	12,400.000	-12,400.000	0.000	0.00
8217	06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Retro Deduction						
8218	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY	LF	0.190	0.000	0.000	0.000	0.00
			Added by CO#7 Profile Puck Payment						

Category Subtotal 0.00

PROJECT F 2022(093) CONTROL 084005022
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8405	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	186,070.000	-186,070.000	0.000	0.00
8407	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Retro Deduction						
8408	06666441		RE PROF PM (W)4"(SLD) RAISD PROF ONLY	LF	0.220	0.000	0.000	0.000	0.00
			Added by CO#7 Profile Puck Payment						
8410	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	21,316.000	-21,316.000	0.000	0.00
8412	06666205		REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Retro Deduction						
8413	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Profile Puck Payment						
8415	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	37,485.000	-37,485.000	0.000	0.00
8417	06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Retro Deduction						
8418	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY	LF	0.190	0.000	0.000	0.000	0.00
			Added by CO#7 Profile Puck Payment						

Category Subtotal 0.00

PROJECT F 2022(093) CONTROL 089702023
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8605	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	17,524.000	-17,524.000	0.000	0.00
8607	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Retro Deduction						
8610	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	6,428.000	-6,428.000	0.000	0.00
8615	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	25,377.000	-25,377.000	0.000	0.00

8620	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	49,502.000	-49,502.000	0.000	0.00
8622	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
8623	06666441		RE PROF PM (W)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.220	0.000	0.000	0.000	0.00
8625	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	8.000	110.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(093) CONTROL 109001026
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8815	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	114,636.000	-114,636.000	0.000	0.00
8817	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
8818	06666441		RE PROF PM (W)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.220	0.000	0.000	0.000	0.00
8820	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	13,206.000	-13,206.000	0.000	0.00
8822	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
8823	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.180	0.000	0.000	0.000	0.00
8825	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	18,212.000	-18,212.000	0.000	0.00
8827	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
8828	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.190	0.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT C 1106-2-22 CONTROL 110602022
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9010	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	122,084.000	-122,084.000	0.000	0.00
9015	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	6,796.000	-6,796.000	0.000	0.00
9020	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	88,739.000	-88,739.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(093) CONTROL 113302033
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9210	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	44,036.000	-44,036.000	0.000	0.00
9215	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	2,129.000	-2,129.000	0.000	0.00

9220	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	33,053.000	-33,053.000	0.000	0.00
									0.00
									Category Subtotal

PROJECT C 1260-2-17 CONTROL 126002017

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9410	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	16,818.000	-16,818.000	0.000	0.00
9412	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#8 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
9415	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	1,873.000	-1,873.000	0.000	0.00
9420	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	3,041.000	-3,041.000	0.000	0.00
9425	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	73,858.000	-73,858.000	0.000	0.00
9427	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#8 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
9428	06666441		RE PROF PM (W)4"(SLD) RAISD PROF ONLY Added by CO#8 Profile Puck Payment	LF	0.220	0.000	0.000	0.000	0.00
9430	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	6,831.000	-6,831.000	0.000	0.00
9435	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	22,032.000	-22,032.000	0.000	0.00
									0.00
									Category Subtotal

PROJECT C 1263-1-13 CONTROL 126301013

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9620	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	69,212.000	-69,212.000	0.000	0.00
9621	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL) Added by CO#2	LF	0.600	0.000	0.000	0.000	0.00
9624	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#8 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
9625	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	5,859.000	-5,859.000	0.000	0.00
9627	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#8 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
9628	06666443		RE PROF PM (Y)4"(BRK) RAISD PROF ONLY Added by CO#8 Profile Puck Payment	LF	0.180	0.000	0.000	0.000	0.00
9629	06666441		RE PROF PM (W)4"(SLD) RAISD PROF ONLY Added by CO#8 Profile Puck Payment	LF	0.220	0.000	0.000	0.000	0.00
9630	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	35,901.000	-35,901.000	0.000	0.00
9632	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#8 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
9633	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY Added by CO#8 Profile Puck Payment	LF	0.190	0.000	0.000	0.000	0.00
									0.00
									Category Subtotal

PROJECT F 2022(093) CONTROL 130401020

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9820	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	7,276.000	-7,276.000	0.000	0.00
9822	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
9825	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	580.000	-580.000	0.000	0.00
9827	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
9830	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	2,268.000	-2,268.000	0.000	0.00
9832	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
9835	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	164,014.000	-164,014.000	0.000	0.00
9837	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
9838	06666441		RE PROF PM (W)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.220	0.000	0.000	0.000	0.00
9840	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	18,609.000	-18,609.000	0.000	0.00
9842	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
9843	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.180	0.000	0.000	0.000	0.00
9845	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	34,183.000	-34,183.000	0.000	0.00
9847	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
9848	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.190	0.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(093) CONTROL 144203020

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0029	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#1	LF	0.180	0.000	0.000	0.000	0.00
0030	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	100,582.000	-100,582.000	0.000	0.00
0032	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
0033	06666441		RE PROF PM (W)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.220	0.000	0.000	0.000	0.00
0035	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	6,250.000	-6,250.000	0.000	0.00
0037	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
0038	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.180	0.000	0.000	0.000	0.00
0040	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	66,204.000	-66,204.000	0.000	0.00
0042	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00

0043	06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.190	0.000	0.000	0.000	0.00
			Added by CO#7 Retro Deduction						
								Category Subtotal	0.00

PROJECT F 2022(093) CONTROL 144204011

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0230	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	30,150.000	-30,150.000	0.000	0.00
0232	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#7 Retro Deduction						
0233	06666441		RE PROF PM (W)4"(SLD) RAISD PROF ONLY	LF	0.220	0.000	0.000	0.000	0.00
			Added by CO#7 Profile Puck Payment						
0235	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	2,112.000	-2,112.000	0.000	0.00
0240	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	17,555.000	-17,555.000	0.000	0.00
								Category Subtotal	0.00

PROJECT C 1688-1-11 CONTROL 168801011

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0420	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	49,120.000	-49,120.000	0.000	0.00
0422	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#8 Retro Deduction						
0425	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	5,358.000	-5,358.000	0.000	0.00
0427	06666205		REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#8 Retro Deduction						
0428	06666443		RE PROF PM (Y)4"(BRK) RAISD PROF ONLY	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#8 Profile Puck Payment						
0430	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	9,240.000	-9,240.000	0.000	0.00
0432	06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#8 Retro Deduction						
0433	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY	LF	0.190	0.000	0.000	0.000	0.00
			Added by CO#8 Profile Puck Payment						
								Category Subtotal	0.00

PROJECT C 1985-2-5 CONTROL 198502005

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0615	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	22,390.000	-22,390.000	0.000	0.00
0620	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	2,208.000	-2,208.000	0.000	0.00
0625	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	5,724.000	-5,724.000	0.000	0.00
0630	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	8.000	26.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 2063-4-4 CONTROL 206304004

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0810	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	3,779.000	-3,779.000	0.000	0.00
0815	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	22,286.000	-22,286.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2022(094) CONTROL 235001067

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1010	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.600	210.000	-210.000	0.000	0.00
1015	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	20,108.000	-20,108.000	0.000	0.00
1017	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
1020	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	703.000	-703.000	0.000	0.00
1022	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
1025	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	17,940.000	-17,940.000	0.000	0.00
1027	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
1030	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	8.000	1,020.000	0.000	0.000	0.00
1040	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	208.000	1.000	0.000	0.000	0.00
1045	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	246.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2022(093) CONTROL 251601011

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1230	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	63,530.000	-63,530.000	0.000	0.00
1232	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
1233	06666441		RE PROF PM (W)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.220	0.000	0.000	0.000	0.00
1235	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	7,153.000	-7,153.000	0.000	0.00
1237	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
1238	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.180	0.000	0.000	0.000	0.00
1240	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	8,760.000	-8,760.000	0.000	0.00

1242	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
1243	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.190	0.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 2517-1-38 **CONTROL** 251701038

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1425	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	79,140.000	-79,140.000	0.000	0.00
1430	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	9,240.000	-9,240.000	0.000	0.00
1435	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	8,522.000	-8,522.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 2525-2-7 **CONTROL** 252502007

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1620	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	78,440.000	-78,440.000	0.000	0.00
1622	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#8 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
1623	06666441		RE PROF PM (W)4"(SLD) RAISD PROF ONLY Added by CO#8 Profile Puck Payment	LF	0.220	0.000	0.000	0.000	0.00
1625	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	7,899.000	-7,899.000	0.000	0.00
1627	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#8 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
1628	06666443		RE PROF PM (Y)4"(BRK) RAISD PROF ONLY Added by CO#8 Profile Puck Payment	LF	0.180	0.000	0.000	0.000	0.00
1630	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	28,440.000	-28,440.000	0.000	0.00
1632	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#8 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
1633	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY Added by CO#8 Profile Puck Payment	LF	0.190	0.000	0.000	0.000	0.00
1635	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.380	31.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2022(093) **CONTROL** 259901009

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1815	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	28,900.000	-28,900.000	0.000	0.00
1817	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00

1818	06666441		RE PROF PM (W)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.220	0.000	0.000	0.000	0.00
1820	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	3,406.000	-3,406.000	0.000	0.00
1825	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	4,201.000	-4,201.000	0.000	0.00
Category Subtotal									0.00

PROJECT C 2714-2-5 CONTROL 271402005

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2005	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	2,213.000	-2,213.000	0.000	0.00
2007	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#8 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
2010	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	4,040.000	-4,040.000	0.000	0.00
2012	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO#8 Profile Puck Payment	LF	0.180	0.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT C 2714-3-5 CONTROL 271403005

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2195	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	10,532.000	-10,532.000	0.000	0.00
2200	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	752.000	-752.000	0.000	0.00
2201	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#8 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
2202	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#8 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
2203	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#8 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
2205	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	3,750.000	-3,750.000	0.000	0.00
Category Subtotal									0.00

PROJECT C 2716-1-8 CONTROL 271601008

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2390	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	5,160.000	-5,160.000	0.000	0.00
2392	06666205		REFL PAV MRK TY II (Y) 4" (BRK) Added by CO#8 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
2393	06666443		RE PROF PM (Y)4"(BRK) RAISD PROF ONLY Added by CO#8 Profile Puck Payment	LF	0.180	0.000	0.000	0.000	0.00
2395	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	58,546.000	-58,546.000	0.000	0.00
2397	06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00

2398	06666442		Added by CO#8 Retro Deduction RE PROF PM (Y)4"(SLD) RAISD PROF ONLY	LF	0.190	0.000	0.000	0.000	0.00
			Added by CO#8 Profile Puck Payment						
									0.00
									Category Subtotal

PROJECT C 2828-1-6 CONTROL 282801006

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2580	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	59,336.000	-59,336.000	0.000	0.00
2582	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#8 Retro Deduction						
2583	06666441		RE PROF PM (W)4"(SLD) RAISD PROF ONLY	LF	0.220	0.000	0.000	0.000	0.00
			Added by CO#8 Profile Puck Payment						
2585	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	3,107.000	-3,107.000	0.000	0.00
2587	06666205		REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#8 Retro Deduction						
2588	06666443		RE PROF PM (Y)4"(BRK) RAISD PROF ONLY	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#8 Profile Puck Payment						
2590	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	43,248.000	-43,248.000	0.000	0.00
2592	06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#8 Retro Deduction						
2593	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY	LF	0.190	0.000	0.000	0.000	0.00
			Added by CO#8 Profile Puck Payment						
									0.00
									Category Subtotal

PROJECT C 2914-1-5 CONTROL 291401005

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2772	06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.180	0.000	7,970.000	0.000	0.00
			Added by CO#2						
2775	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	48,860.000	-48,860.000	0.000	0.00
2780	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	5,341.000	-5,341.000	0.000	0.00
2782	06666205		REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#8 Retro Deduction						
2783	06666443		RE PROF PM (Y)4"(BRK) RAISD PROF ONLY	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#8 Profile Puck Payment						
2785	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	7,970.000	-7,970.000	0.000	0.00
2787	06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.180	0.000	0.000	0.000	0.00
			Added by CO#8 Retro Deduction						
2788	06666442		RE PROF PM (Y)4"(SLD) RAISD PROF ONLY	LF	0.190	0.000	0.000	0.000	0.00
			Added by CO#8 Profile Puck Payment						
									0.00
									Category Subtotal

PROJECT C 3109-3-4 CONTROL 310903004

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2970	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	1,563.000	-1,563.000	0.000	0.00
2975	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.510	26,473.000	-26,473.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(092) CONTROL 320501013

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3170	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.600	528.000	-528.000	0.000	0.00
3175	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.600	3,520.000	-3,520.000	0.000	0.00
3180	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.320	160.000	-160.000	0.000	0.00
3182	06666167		REFL PAV MRK TY II (W) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
3185	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	63,030.000	-63,030.000	0.000	0.00
3187	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
3190	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	9,719.000	-9,719.000	0.000	0.00
3192	06666205		REFL PAV MRK TY II (W) 4" (BRK) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
3195	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	17,849.000	-17,849.000	0.000	0.00
3197	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
3200	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	25,530.000	-25,530.000	0.000	0.00
3202	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO#7 Retro Deduction	LF	0.180	0.000	0.000	0.000	0.00
3203	06666441		RE PROF PM (W)4"(SLD) RAISD PROF ONLY Added by CO#7 Profile Puck Payment	LF	0.220	0.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$15,310,613.66

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
03166004	002	ASPH (TIER I)	GAL	2.600	910,840.00	732,525.000	1,904,565.00
03166005	002	ASPH (TIER II)	GAL	2.600	1,758,089.00	1,428,155.000	3,713,203.00
03166017	002	ASPH (AC-20-5TR)	GAL	2.600	195,306.00	209,125.000	543,725.00
03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	82.680	49,123.00	43,618.000	3,606,336.24
03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	87.610	12,972.00	11,917.000	1,044,048.37
05006001	000	MOBILIZATION	LS	1,534,000.000	1.00	0.900	1,380,600.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	5.00	5.000	17,500.00
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	6,653.00	6,653.000	66.53
06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	46,822.00	46,822.000	468.22
06626111		WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.100	46,822.00	435.000	43.50
		Added by CO #5					
06666030		REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.580	0.00	5,782.000	3,353.56
		Added by CO#3 to Replace Line Number 2325					
06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.600	0.00	0.000	0.00
06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.580	0.00	27,515.000	15,958.70
		Added by CO#3 to Replace Line Number 3045					
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.600	0.00	0.000	0.00
06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.650	360.00	360.000	234.00
06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.180	0.00	2,038,497.000	366,929.46
		Added by CO#1					
06666178		REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	0.00	457.000	159.95
		Added by CO#2					
06666205		REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.180	0.00	184,691.000	33,244.38
		Added by CO#1					
06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.180	0.00	924,962.000	166,493.16
		Added by CO#1					
06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.300	0.00	39,630.000	11,889.00
		Added by CO#3 to Replace Line Number 2335					
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.320	0.00	0.000	0.00
06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.270	74,087.00	988,073.000	266,779.71
		Added by CO#3 to Replace Line Number 3050					
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.290	74,087.00	83,077.000	24,092.33
06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.310	11,925.00	109,434.000	33,924.54
		Added by CO#3 to Replace Line Number 3055					
06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.330	11,925.00	12,733.000	4,201.89
06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	173,809.00	491,318.000	137,569.04
		Added by CO#4 to Replace Line Number 9420					
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	173,809.00	129,549.000	38,864.70
06666342		REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	0.00	1,907,930.000	934,885.70
		Added by CO#4 to Replace Line Number 2580					
06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.510	0.00	33,972.000	17,325.72
06666344		REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.490	0.00	186,471.000	91,370.79
		Added by CO#4 to Replace Line Number 2585					
06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.510	0.00	1,806.000	921.06

CONTRACT ID	002606035	ESTIMATE	0030	CONTRACTOR'S ESTIMATE PACKAGE			Page 59 of 59	
06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)		LF	0.490	0.00	854,068.000	418,493.32
		Added by CO#3 to Replace Line Number 2125						
06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)		LF	0.510	0.00	25,901.000	13,209.51
06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)		LF	8.000	30.00	25.000	200.00
06686075	000	PREFAB PAV MRK TY C (W) (18") (SLD)		LF	8.710	2,055.00	1,134.000	9,877.14
06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)		LF	11.380	5,510.00	3,678.190	41,857.80
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)		EA	208.000	59.00	59.000	12,272.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)		EA	246.000	43.00	33.000	8,118.00
06686089	000	PREFAB PAV MRK TY C (W) (RR XING)		EA	590.000	18.00	19.000	11,210.00
06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)		EA	25.000	359.00	306.000	7,650.00
06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)		EA	36.000	42.00	91.000	3,276.00
06686108	000	PREFAB PAV MRK TY C (Y) (24") (SLD)		LF	11.400	996.00	896.000	10,214.40
06686115		PREFAB PAV MRK TY C (MULTI) (SHIELD)		EA	1,750.000	0.00	3.000	5,250.00
		Added by CO#3						
06726007	000	REFL PAV MRKR TY I-C		EA	3.000	4,640.00	2,443.000	7,329.00
06726009	000	REFL PAV MRKR TY II-A-A		EA	2.900	35,685.00	41,565.000	120,538.50
60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP		LF	25.000	72.00	160.000	4,000.00
61856005	002	TMA (MOBILE OPERATION)		DAY	0.010	150.00	127.000	1.27
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY		DOL	1.000	1,000.00	19,856.260	19,856.26
96076001		STOCK ACCOUNT MATERIAL PURCHASE		DOL	1.000	0.00	258,506.910	258,506.91
		District + Account: 130003-7328						

TOTAL ITEM EARNINGS TO DATE

\$15,310,613.66