



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **01/08/24**

CONTRACT ID: **003904130**  
 PROJECT: **STP 2022(727)HES**  
 CONTRACT: **06223211**  
 AWARD AMOUNT: **\$2,470,981.05**  
 PROJECTED AMOUNT: **\$2,534,181.05**  
 ADJ. PROJECTED AMOUNT: **\$2,534,181.05**  
 CONTRACTOR: **AUSTIN TRAFFIC SIGNAL CONSTRUCTION CO., INC.**

HIGHWAY: **BU 83S**  
 DISTRICT NAME: **PHARR**  
 COUNTY: **HIDALGO**  
 AREA ENGINEER: **Hector E. Siller, P.E.**  
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0014**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **12/01/2023** to **12/28/2023**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **89.71**  
 % TIME USED: **58.75**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/02/2022**  
 AWARD DATE: **06/23/2022**  
 NOTICE TO PROCEED DATE: **11/16/2022**  
 WORK BEGIN DATE: **03/20/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$2,273,404.26	\$2,249,027.82	\$24,376.44
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$2,273,404.26	\$2,249,027.82	\$24,376.44
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$2,273,404.26</b>	<b>\$2,249,027.82</b>	<b>\$24,376.44</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 03/20/2023  
TIME CHARGES BEGIN: 03/13/2023  
BID DAYS: 303  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 303  
DAYS CHARGED TO DATE: 178  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$785.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$785.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
12/01/2023	1		
12/02/2023		1	SATURDAY
12/03/2023		1	SUNDAY
12/04/2023	1		
12/05/2023	1		
12/06/2023	1		
12/07/2023	1		
12/08/2023	1		
12/09/2023		1	SATURDAY
12/10/2023		1	SUNDAY
12/11/2023	1		
12/12/2023	1		
12/13/2023		1	RAIN
12/14/2023		1	RAIN
12/15/2023	1		
12/16/2023		1	SATURDAY
12/17/2023		1	SUNDAY
12/18/2023	1		
12/19/2023	1		
12/20/2023	1		
12/21/2023		1	HOLIDAY TRAFFIC
12/22/2023		1	HOLIDAY TRAFFIC
12/23/2023		1	SATURDAY
12/24/2023		1	SUNDAY
12/25/2023		1	HOLIDAY
12/26/2023		1	HOLIDAY TRAFFIC
12/27/2023	1		
12/28/2023	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
28	14	14
HOLIDAY		1
HOLIDAY TRAFFIC		3
RAIN		2
SATURDAY		4
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT STP 2022(727)HES CONTROL 003904130  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0435	96016001		MATERIAL ON HAND	DOL	1.000	-24,415.000	-\$24,415.00	1,000.00	155,421.19
0470	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	4,109.440	\$4,109.44	1,000.00	17,683.84

PROJECT STP 2022(727)HES CONTROL 003916071  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2025	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	27.000	-10.000	-\$270.00	275.00	672.00

PROJECT STP 2022(727)HES CONTROL 086201065  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3625	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	\$2,500.00	1.00	1.00

PROJECT STP 2022(730)HES CONTROL 092102482  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4370	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	193.000	2.000	\$386.00	224.00	225.00
4375	06826050	000	BACKPLATE W/REFL BRDR(5 SEC)	EA	212.000	40.000	\$8,480.00	601.00	367.00
4380	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	174.000	199.000	\$34,626.00	3,203.00	2,361.00
4385	61856002	002	TMA (STATIONARY)	DAY	155.000	7.000	\$1,085.00	72.00	34.00

PROJECT STP 2022(727)HES CONTROL 236901031  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5795	06366001	001	ALUMINUM SIGNS (TY A)	SF	25.000	-85.000	-\$2,125.00	85.00	85.00

TOTAL ITEM EARNINGS THIS ESTIMATE \$24,376.44

CONTRACT LINE ITEMS

PROJECT STP 2022(727)HES CONTROL 003901100  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0520	05006001	000	MOBILIZATION	LS	130,000.000	0.060	0.000	0.06	7,800.00
0525	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	0.000	1.00	2,500.00
0555	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.200	590.000	0.000	590.00	708.00
0560	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	185.000	0.000	185.00	240.50
0565	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	370.000	0.000	370.00	555.00
0570	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	585.000	0.000	585.00	1,111.50
0575	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	785.000	6.000	0.000	1.00	785.00
0590	06366001	001	ALUMINUM SIGNS (TY A)	SF	25.000	75.000	0.000	75.00	1,875.00
0595	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	6.100	76.000	0.000	76.00	463.60
0600	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.700	465.000	0.000	465.00	3,115.50
0605	06666224	007	PAVEMENT SEALER 4"	LF	0.330	2,380.000	0.000	2,380.00	785.40
0610	06666228	007	PAVEMENT SEALER 12"	LF	1.100	76.000	0.000	76.00	83.60
0615	06666230	007	PAVEMENT SEALER 24"	LF	2.100	465.000	0.000	465.00	976.50
0620	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.800	100.000	0.000	100.00	80.00
0625	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.800	1,290.000	0.000	1,290.00	1,032.00
0630	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	990.000	0.000	990.00	495.00
0635	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	50.000	0.000	50.00	200.00
0640	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	8.000	0.000	8.00	40.00
0645	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.060	2,380.000	0.000	2,380.00	142.80
0650	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.650	76.000	0.000	76.00	49.40
0655	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	465.000	0.000	465.00	511.50
0660	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	7,000.000	1.000	0.000	1.00	7,000.00
0665	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,950.000	1.000	0.000	5.00	9,750.00
0670	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	210.000	12.000	0.000	12.00	2,520.00
0675	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	210.000	12.000	0.000	12.00	2,520.00
0680	06826005	000	VEH SIG SEC (12")LED(RED)	EA	210.000	12.000	0.000	12.00	2,520.00
0685	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	455.000	12.000	0.000	12.00	5,460.00
0690	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	174.000	12.000	0.000	12.00	2,088.00
0695	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.500	1,875.000	0.000	1,875.00	2,812.50
0700	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.200	3,640.000	0.000	3,640.00	8,008.00
0705	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.400	1,900.000	0.000	1,900.00	2,660.00
0710	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	690.000	12.000	0.000	12.00	8,280.00
0715	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,300.000	1.000	0.000	1.00	3,300.00
0730	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	5,600.000	6.000	0.000	6.00	33,600.00

Category Subtotal \$114,068.80

PROJECT STP 2022(727)HES CONTROL 003901101  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0830	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	275.000	30.000	0.000	30.00	8,250.00
0835	05006001	000	MOBILIZATION	LS	130,000.000	0.020	0.000	0.02	2,600.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0850	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	24.000	8.000	0.000	8.00	192.00
0855	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.200	10.000	0.000	10.00	12.00
0860	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	12.000	0.000	12.00	18.00
0865	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	295.000	0.000	295.00	560.50
0870	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	2.000	180.000	0.000	180.00	360.00
0875	06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	2,150.000	1.000	0.000	1.00	2,150.00
0880	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.700	10.000	0.000	10.00	67.00
0885	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,800.000	1.000	0.000	1.00	1,800.00
0890	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	210.000	4.000	0.000	4.00	840.00
0895	06826005	000	VEH SIG SEC (12")LED(RED)	EA	210.000	2.000	0.000	2.00	420.00
0900	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.200	190.000	0.000	190.00	418.00
0905	06866020	000	INS TRF SIG PL AM (S)STR(TY D)LUM	EA	8,500.000	3.000	0.000	2.00	17,000.00
0910	61856002	002	TMA (STATIONARY)	DAY	155.000	14.000	0.000	2.00	310.00

Category Subtotal \$34,997.50

PROJECT STP 2022(727)HES CONTROL 003904130

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	130,000.000	0.050	0.000	0.05	6,500.00
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	0.000	1.00	2,500.00
0080	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	500.000	2.000	0.000	2.00	1,000.00
0085	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	55.000	0.000	20.00	300.00
0095	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	50.000	0.000	50.00	65.00
0100	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	100.000	0.000	100.00	150.00
0105	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	275.000	0.000	275.00	522.50
0110	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	785.000	5.000	0.000	11.00	8,635.00
0115	06246028	000	REMOVE GROUND BOX	EA	145.000	2.000	0.000	10.00	1,450.00
0120	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	2.000	815.000	0.000	840.00	1,680.00
0125	06366001	001	ALUMINUM SIGNS (TY A)	SF	25.000	78.000	0.000	78.00	1,950.00
0130	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	3.300	30.000	0.000	30.00	99.00
0135	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	500.000	0.000	500.00	750.00
0140	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.700	400.000	0.000	400.00	2,680.00
0145	06666224	007	PAVEMENT SEALER 4"	LF	0.330	1,900.000	0.000	1,900.00	627.00
0150	06666226	007	PAVEMENT SEALER 8"	LF	0.500	530.000	0.000	530.00	265.00
0155	06666230	007	PAVEMENT SEALER 24"	LF	2.100	400.000	0.000	400.00	840.00
0160	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.800	160.000	0.000	160.00	128.00
0165	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.800	300.000	0.000	300.00	240.00
0170	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,440.000	0.000	1,440.00	720.00
0175	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	250.000	4.000	0.000	6.00	1,500.00
0180	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	270.000	4.000	0.000	4.00	1,080.00
0185	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	690.000	1.000	0.000	1.00	690.00
0190	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	35.000	0.000	35.00	175.00
0195	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	72.000	0.000	72.00	288.00
0210	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	3.700	430.000	0.000	430.00	1,591.00
0235	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.060	1,900.000	0.000	1,900.00	114.00
0240	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.110	530.000	0.000	530.00	58.30

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0245	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	400.000	0.000	400.00	440.00
0255	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	11.000	4.000	0.000	4.00	44.00
0265	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	7,000.000	1.000	0.000	1.00	7,000.00
0270	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,950.000	1.000	0.000	1.00	1,950.00
0275	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	210.000	8.000	0.000	8.00	1,680.00
0280	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	210.000	4.000	0.000	4.00	840.00
0285	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	210.000	8.000	0.000	8.00	1,680.00
0290	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	210.000	8.000	0.000	8.00	1,680.00
0295	06826005	000	VEH SIG SEC (12")LED(RED)	EA	210.000	8.000	0.000	8.00	1,680.00
0300	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	210.000	4.000	0.000	4.00	840.00
0305	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	455.000	6.000	0.000	6.00	2,730.00
0310	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	193.000	4.000	0.000	4.00	772.00
0315	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	174.000	8.000	0.000	8.00	1,392.00
0320	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.500	675.000	0.000	675.00	1,012.50
0325	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.200	1,325.000	0.000	1,940.00	4,268.00
0330	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.600	635.000	0.000	635.00	1,651.00
0335	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.400	1,655.000	0.000	1,655.00	2,317.00
0340	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	690.000	6.000	0.000	6.00	4,140.00
0345	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,300.000	1.000	0.000	1.00	3,300.00
0350	06886004	000	VEH LP DETECT (SAWCUT)	LF	12.000	305.000	0.000	305.00	3,660.00
0355	61856002	002	TMA (STATIONARY)	DAY	155.000	13.000	0.000	2.00	310.00
0360	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	5,600.000	4.000	0.000	4.00	22,400.00
0435	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	155,421.19	155,421.19
0470	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	17,683.84	17,683.84

Category Subtotal \$275,489.33

PROJECT STP 2022(727)HES CONTROL 003910087

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1060	05006001	000	MOBILIZATION	LS	130,000.000	0.030	0.000	0.03	3,900.00
1065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	0.000	1.00	2,500.00
1080	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	500.000	2.000	0.000	2.00	1,000.00
1085	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.200	150.000	0.000	150.00	180.00
1090	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	25.000	0.000	25.00	32.50
1095	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	50.000	0.000	50.00	75.00
1100	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	410.000	0.000	410.00	779.00
1105	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	2.000	880.000	0.000	880.00	1,760.00
1115	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	460.000	0.000	460.00	690.00
1120	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.700	510.000	0.000	510.00	3,417.00
1125	06666224	007	PAVEMENT SEALER 4"	LF	0.330	1,730.000	0.000	1,730.00	570.90
1130	06666226	007	PAVEMENT SEALER 8"	LF	0.500	460.000	0.000	460.00	230.00
1135	06666230	007	PAVEMENT SEALER 24"	LF	2.100	510.000	0.000	510.00	1,071.00
1140	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.800	300.000	0.000	300.00	240.00
1145	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.800	390.000	0.000	390.00	312.00
1150	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,040.000	0.000	1,040.00	520.00
1155	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	250.000	4.000	0.000	4.00	1,000.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1160	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	325.000	4.000	0.000	4.00	1,300.00
1165	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	270.000	4.000	0.000	4.00	1,080.00
1170	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	38.000	0.000	38.00	190.00
1175	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	56.000	0.000	56.00	224.00
1180	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	1,730.000	0.000	1,730.00	1,124.50
1185	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.250	460.000	0.000	460.00	575.00
1190	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	3.700	595.000	0.000	595.00	2,201.50
1195	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.500	153.000	0.000	153.00	841.50
1200	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	8.000	0.000	8.00	520.00
1205	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	125.000	2.000	0.000	2.00	250.00
1210	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	65.000	4.000	0.000	4.00	260.00
1215	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.060	1,730.000	0.000	1,730.00	103.80
1220	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.110	460.000	0.000	460.00	50.60
1225	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	510.000	0.000	510.00	561.00
1230	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	4.000	0.000	4.00	44.00
1235	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	11.000	4.000	0.000	4.00	44.00
1240	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	11.000	4.000	0.000	4.00	44.00
1245	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	7,000.000	1.000	0.000	1.00	7,000.00
1250	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,950.000	1.000	0.000	1.00	1,950.00
1255	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	210.000	8.000	0.000	8.00	1,680.00
1260	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	210.000	4.000	0.000	4.00	840.00
1265	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	210.000	8.000	0.000	8.00	1,680.00
1270	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	210.000	4.000	0.000	4.00	840.00
1275	06826005	000	VEH SIG SEC (12")LED(RED)	EA	210.000	8.000	0.000	8.00	1,680.00
1280	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	210.000	2.000	0.000	2.00	420.00
1285	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	455.000	8.000	0.000	8.00	3,640.00
1290	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	193.000	4.000	0.000	4.00	772.00
1295	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	174.000	6.000	0.000	6.00	1,044.00
1300	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.500	1,235.000	0.000	1,235.00	1,852.50
1305	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.200	2,095.000	0.000	2,095.00	4,609.00
1310	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.600	835.000	0.000	835.00	2,171.00
1315	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	690.000	8.000	0.000	8.00	5,520.00
1320	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,300.000	1.000	0.000	1.00	3,300.00

Category Subtotal \$66,689.80

PROJECT STP 2022(727)HES CONTROL 003912264

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1425	05006001	000	MOBILIZATION	LS	130,000.000	0.010	0.000	0.01	1,300.00
1450	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.450	220.000	0.000	220.00	99.00
1520	06886004	000	VEH LP DETECT (SAWCUT)	LF	12.000	500.000	0.000	500.00	6,000.00
1525	61856002	002	TMA (STATIONARY)	DAY	155.000	8.000	0.000	1.00	155.00

Category Subtotal \$7,554.00

PROJECT STP 2022(727)HES CONTROL 003912265

CATEGORY 001 DESCRIPTION ROADWAY

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1625	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	275.000	45.000	0.000	45.00	12,375.00
1630	05006001	000	MOBILIZATION	LS	130,000.000	0.020	0.000	0.02	2,600.00
1635	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	0.000	1.00	2,500.00
1650	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	24.000	8.000	0.000	37.00	888.00
1655	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.200	10.000	0.000	10.00	12.00
1660	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	12.000	0.000	12.00	18.00
1665	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	2.000	365.000	0.000	215.00	430.00
1670	06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	2,150.000	1.000	0.000	1.00	2,150.00
1675	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.700	96.000	0.000	96.00	643.20
1685	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	210.000	4.000	0.000	2.00	420.00
1690	06826005	000	VEH SIG SEC (12")LED(RED)	EA	210.000	8.000	0.000	4.00	840.00
1695	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.200	440.000	0.000	260.00	572.00
1700	06866019	000	INS TRF SIG PL AM (S)STR(TY D)	EA	7,000.000	3.000	0.000	3.00	21,000.00

Category Subtotal \$44,448.20

PROJECT STP 2022(727)HES CONTROL 003912266

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1805	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	275.000	26.000	0.000	26.00	7,150.00
1810	05006001	000	MOBILIZATION	LS	130,000.000	0.020	0.000	0.02	2,600.00
1830	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	24.000	8.000	0.000	12.00	288.00
1835	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.200	10.000	0.000	10.00	12.00
1840	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	12.000	0.000	12.00	18.00
1845	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	295.000	0.000	295.00	560.50
1850	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	2.000	180.000	0.000	180.00	360.00
1855	06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	2,150.000	1.000	0.000	1.00	2,150.00
1860	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.700	24.000	0.000	24.00	160.80
1865	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,800.000	1.000	0.000	1.00	1,800.00
1870	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	210.000	4.000	0.000	4.00	840.00
1875	06826005	000	VEH SIG SEC (12")LED(RED)	EA	210.000	4.000	0.000	4.00	840.00
1880	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.200	185.000	0.000	185.00	407.00
1885	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	7,100.000	2.000	0.000	2.00	14,200.00

Category Subtotal \$31,386.30

PROJECT STP 2022(727)HES CONTROL 003916071

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1990	05006001	000	MOBILIZATION	LS	130,000.000	0.050	0.000	0.05	6,500.00
2010	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	500.000	2.000	0.000	2.00	1,000.00
2015	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	50.000	0.000	50.00	750.00
2020	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	17.000	65.000	0.000	2,845.00	48,365.00
2025	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	27.000	275.000	0.000	672.00	18,144.00
2030	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.450	955.000	0.000	955.00	429.75



CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2055	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	785.000	9.000	0.000	9.00	7,065.00
2060	06366001	001	ALUMINUM SIGNS (TY A)	SF	25.000	59.000	0.000	59.00	1,475.00
2065	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	370.000	0.000	370.00	555.00
2070	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.700	377.000	0.000	377.00	2,525.90
2075	06666224	007	PAVEMENT SEALER 4"	LF	0.330	760.000	0.000	760.00	250.80
2080	06666226	007	PAVEMENT SEALER 8"	LF	0.500	370.000	0.000	370.00	185.00
2085	06666230	007	PAVEMENT SEALER 24"	LF	2.100	377.000	0.000	377.00	791.70
2090	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.800	210.000	0.000	210.00	168.00
2095	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.800	550.000	0.000	550.00	440.00
2100	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	250.000	8.000	0.000	8.00	2,000.00
2105	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	325.000	2.000	0.000	2.00	650.00
2110	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	270.000	1.000	0.000	1.00	270.00
2115	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	23.000	0.000	23.00	115.00
2120	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	760.000	0.000	760.00	494.00
2125	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.250	370.000	0.000	370.00	462.50
2130	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	3.700	222.000	0.000	222.00	821.40
2135	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.500	146.000	0.000	146.00	803.00
2140	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	8.000	0.000	8.00	520.00
2145	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	125.000	2.000	0.000	2.00	250.00
2150	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	65.000	1.000	0.000	1.00	65.00
2155	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.060	760.000	0.000	760.00	45.60
2160	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.110	370.000	0.000	370.00	40.70
2165	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	377.000	0.000	377.00	414.70
2170	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	8.000	0.000	8.00	88.00
2175	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	11.000	2.000	0.000	2.00	22.00
2180	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	11.000	1.000	0.000	1.00	11.00
2190	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	210.000	8.000	0.000	8.00	1,680.00
2195	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	210.000	8.000	0.000	8.00	1,680.00
2200	06826005	000	VEH SIG SEC (12")LED(RED)	EA	210.000	8.000	0.000	8.00	1,680.00
2205	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	455.000	12.000	0.000	24.00	10,920.00
2210	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	174.000	8.000	0.000	8.00	1,392.00
2230	06876001	000	PED POLE ASSEMBLY	EA	1,850.000	3.000	0.000	3.00	5,550.00
2235	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	690.000	12.000	0.000	12.00	8,280.00
2240	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,300.000	1.000	0.000	1.00	3,300.00
2245	06886004	000	VEH LP DETECT (SAWCUT)	LF	12.000	285.000	0.000	285.00	3,420.00
2250	61856002	002	TMA (STATIONARY)	DAY	155.000	12.000	0.000	1.00	155.00
2255	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	5,600.000	3.000	0.000	3.00	16,800.00

Category Subtotal \$150,575.05

PROJECT STP 2022(727)HES CONTROL 003918125

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2355	05006001	000	MOBILIZATION	LS	130,000.000	0.070	0.000	0.07	9,100.00
2360	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	0.000	1.00	2,500.00
2375	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	500.000	4.000	0.000	4.00	2,000.00
2385	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.450	1,560.000	0.000	1,560.00	702.00

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2390	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.200	1,035.000	0.000	1,595.00	1,914.00	
2395	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	250.000	0.000	250.00	325.00	
2400	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	500.000	0.000	500.00	750.00	
2405	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	1,985.000	0.000	1,985.00	3,771.50	
2415	06366001	001	ALUMINUM SIGNS (TY A)	SF	25.000	85.500	0.000	64.50	1,612.50	
2420	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	2,050.000	0.000	2,050.00	3,075.00	
2425	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.700	800.000	0.000	800.00	5,360.00	
2430	06666224	007	PAVEMENT SEALER 4"	LF	0.330	1,790.000	0.000	1,994.00	658.02	
2435	06666226	007	PAVEMENT SEALER 8"	LF	0.500	2,050.000	0.000	2,050.00	1,025.00	
2440	06666230	007	PAVEMENT SEALER 24"	LF	2.100	800.000	0.000	1,600.00	3,360.00	
2445	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.800	610.000	0.000	610.00	488.00	
2450	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.800	400.000	0.000	400.00	320.00	
2455	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	780.000	0.000	984.00	492.00	
2460	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	250.000	9.000	0.000	9.00	2,250.00	
2465	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	325.000	8.000	0.000	8.00	2,600.00	
2470	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	390.000	4.000	0.000	4.00	1,560.00	
2475	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	270.000	13.000	0.000	13.00	3,510.00	
2480	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	29.000	0.000	29.00	145.00	
2485	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	45.000	0.000	45.00	180.00	
2490	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	112.000	0.000	112.00	560.00	
2495	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	1,910.000	0.000	1,940.00	1,261.00	
2500	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.250	1,800.000	0.000	1,800.00	2,250.00	
2505	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	3.700	290.000	0.000	290.00	1,073.00	
2510	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.500	510.000	0.000	510.00	2,805.00	
2515	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	9.000	0.000	9.00	585.00	
2520	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	125.000	8.000	0.000	8.00	1,000.00	
2525	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	65.000	9.000	0.000	9.00	585.00	
2530	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	95.000	4.000	0.000	4.00	380.00	
2535	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.060	1,790.000	0.000	1,994.00	119.64	
2540	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.110	2,050.000	0.000	2,050.00	225.50	
2545	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	800.000	0.000	800.00	880.00	
2550	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	9.000	0.000	9.00	99.00	
2555	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	11.000	8.000	0.000	8.00	88.00	
2560	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	11.000	4.000	0.000	4.00	44.00	
2565	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	11.000	13.000	0.000	13.00	143.00	
2570	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	7,000.000	1.000	0.000	1.00	7,000.00	
2575	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	210.000	14.000	0.000	14.00	2,940.00	
2580	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	210.000	2.000	0.000	2.00	420.00	
2585	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	210.000	14.000	0.000	14.00	2,940.00	
2590	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	210.000	2.000	0.000	2.00	420.00	
2595	06826005	000	VEH SIG SEC (12")LED(RED)	EA	210.000	14.000	0.000	14.00	2,940.00	
2600	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	455.000	12.000	0.000	12.00	5,460.00	
2605	06826050	000	BACKPLATE W/REFL BRDR(5 SEC)	EA	212.000	2.000	0.000	2.00	424.00	
2610	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	174.000	12.000	0.000	12.00	2,088.00	
2615	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.500	2,228.000	0.000	3,055.00	4,582.50	
2620	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.200	3,149.000	0.000	5,660.00	12,452.00	
2625	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.600	710.000	0.000	805.00	2,093.00	
2630	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.400	2,065.000	0.000	2,065.00	2,891.00	

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2635	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	690.000	12.000	0.000	12.00	8,280.00
2640	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,300.000	1.000	0.000	1.00	3,300.00
2645	06886004	000	VEH LP DETECT (SAWCUT)	LF	12.000	660.000	0.000	660.00	7,920.00
2650	61856002	002	TMA (STATIONARY)	DAY	155.000	13.000	0.000	3.00	465.00
2655	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	5,600.000	4.000	0.000	4.00	22,400.00

Category Subtotal \$148,811.66

PROJECT STP 2022(727)HES CONTROL 025507147

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2755	05006001	000	MOBILIZATION	LS	130,000.000	0.070	0.000	0.07	9,100.00
2760	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	0.000	1.00	2,500.00
2775	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	500.000	4.000	0.000	4.00	2,000.00
2790	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.200	795.000	0.000	795.00	954.00
2795	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	295.000	0.000	295.00	383.50
2800	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	590.000	0.000	590.00	885.00
2805	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	1,475.000	0.000	1,475.00	2,802.50
2810	06366001	001	ALUMINUM SIGNS (TY A)	SF	25.000	91.500	0.000	91.50	2,287.50
2970	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	7,000.000	1.000	0.000	1.00	7,000.00
2975	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	210.000	16.000	0.000	16.00	3,360.00
2980	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	210.000	2.000	0.000	2.00	420.00
2985	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	210.000	16.000	0.000	16.00	3,360.00
2990	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	210.000	2.000	0.000	2.00	420.00
2995	06826005	000	VEH SIG SEC (12")LED(RED)	EA	210.000	16.000	0.000	16.00	3,360.00
3000	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	455.000	12.000	0.000	12.00	5,460.00
3005	06826050	000	BACKPLATE W/REFL BRDR(5 SEC)	EA	212.000	2.000	0.000	2.00	424.00
3010	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	174.000	14.000	0.000	14.00	2,436.00
3015	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.500	2,705.000	0.000	2,705.00	4,057.50
3020	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.200	4,655.000	0.000	5,495.00	12,089.00
3025	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.600	800.000	0.000	800.00	2,080.00
3030	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.400	1,670.000	0.000	1,670.00	2,338.00
3035	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	690.000	12.000	0.000	12.00	8,280.00
3040	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,300.000	1.000	0.000	1.00	3,300.00
3045	06886004	000	VEH LP DETECT (SAWCUT)	LF	12.000	785.000	0.000	275.00	3,300.00
3050	61856002	002	TMA (STATIONARY)	DAY	155.000	13.000	0.000	1.00	155.00
3055	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	5,600.000	4.000	0.000	4.00	22,400.00

Category Subtotal \$105,152.00

PROJECT STP 2022(727)HES CONTROL 025509104

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3155	05006001	000	MOBILIZATION	LS	130,000.000	0.070	0.000	0.07	9,100.00
3160	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	0.000	1.00	2,500.00

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
3175	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	500.000	4.000	0.000	4.00	2,000.00	
3180	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	75.000	0.000	75.00	1,125.00	
3190	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.450	1,270.000	0.000	1,270.00	571.50	
3195	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.200	1,040.000	0.000	1,040.00	1,248.00	
3200	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	260.000	0.000	260.00	338.00	
3205	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	520.000	0.000	520.00	780.00	
3210	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	2,135.000	0.000	2,135.00	4,056.50	
3215	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	785.000	3.000	0.000	5.00	3,925.00	
3220	06366001	001	ALUMINUM SIGNS (TY A)	SF	25.000	81.000	0.000	60.00	1,500.00	
3225	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	1,595.000	0.000	1,595.00	2,392.50	
3230	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	6.100	20.000	0.000	20.00	122.00	
3235	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.700	298.000	0.000	449.00	3,008.30	
3240	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	6.200	73.000	0.000	73.00	452.60	
3245	06666224	007	PAVEMENT SEALER 4"	LF	0.330	3,110.000	0.000	3,110.00	1,026.30	
3250	06666226	007	PAVEMENT SEALER 8"	LF	0.500	1,595.000	0.000	1,559.00	779.50	
3255	06666228	007	PAVEMENT SEALER 12"	LF	1.100	93.000	0.000	93.00	102.30	
3260	06666230	007	PAVEMENT SEALER 24"	LF	2.100	449.000	0.000	449.00	942.90	
3265	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.800	540.000	0.000	540.00	432.00	
3270	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.800	820.000	0.000	820.00	656.00	
3275	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.800	50.000	0.000	50.00	40.00	
3280	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,700.000	0.000	1,700.00	850.00	
3285	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	250.000	8.000	0.000	8.00	2,000.00	
3290	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	325.000	6.000	0.000	6.00	1,950.00	
3295	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	390.000	4.000	0.000	4.00	1,560.00	
3300	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	270.000	5.000	0.000	10.00	2,700.00	
3305	06686094	000	PREFAB PAV MRK TY C (W)(BIKE ARROW)	EA	225.000	2.000	0.000	2.00	450.00	
3310	06686096	000	PREFAB PAV MRK TY C (W)(BIKE SYMBOL)	EA	225.000	2.000	0.000	2.00	450.00	
3315	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	23.000	0.000	23.00	115.00	
3320	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	95.000	0.000	95.00	380.00	
3325	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	84.000	0.000	84.00	420.00	
3330	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	2,855.000	0.000	2,855.00	1,855.75	
3335	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.250	1,590.000	0.000	1,590.00	1,987.50	
3340	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	3.700	407.000	0.000	680.00	2,516.00	
3345	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.500	224.000	0.000	224.00	1,232.00	
3350	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	8.000	0.000	8.00	520.00	
3355	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	125.000	6.000	0.000	6.00	750.00	
3360	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	65.000	10.000	0.000	10.00	650.00	
3365	06776023	000	ELIM EXT PAV MRK & MARKS (BIKE ARROW)	EA	53.000	2.000	0.000	2.00	106.00	
3370	06776025	000	ELIM EXT PAV MRK & MARKS (BIKE SYMBOL)	EA	53.000	2.000	0.000	2.00	106.00	
3375	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	95.000	4.000	0.000	4.00	380.00	
3380	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.060	3,110.000	0.000	3,110.00	186.60	
3385	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.110	1,595.000	0.000	1,595.00	175.45	
3390	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.650	93.000	0.000	93.00	60.45	
3395	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	449.000	0.000	449.00	493.90	
3400	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	8.000	0.000	8.00	88.00	
3405	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	11.000	6.000	0.000	6.00	66.00	
3410	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	11.000	4.000	0.000	4.00	44.00	
3415	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	11.000	10.000	0.000	10.00	110.00	

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3420	06786026	000	PAV SURF PREP FOR MRK (BIKE ARROW)	EA	5.200	2.000	0.000	2.00	10.40
3425	06786028	000	PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	5.200	2.000	0.000	2.00	10.40
3430	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	7,000.000	1.000	0.000	1.00	7,000.00
3435	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	210.000	10.000	0.000	11.00	2,310.00
3440	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	210.000	2.000	0.000	3.00	630.00
3445	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	210.000	10.000	0.000	12.00	2,520.00
3455	06826005	000	VEH SIG SEC (12")LED(RED)	EA	210.000	10.000	0.000	12.00	2,520.00
3465	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	455.000	6.000	0.000	6.00	2,730.00
3470	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	193.000	2.000	0.000	2.00	386.00
3475	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	174.000	10.000	0.000	10.00	1,740.00
3480	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.500	1,780.000	0.000	1,780.00	2,670.00
3485	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.200	4,355.000	0.000	4,355.00	9,581.00
3490	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.600	1,000.000	0.000	1,000.00	2,600.00
3495	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.400	2,100.000	0.000	2,100.00	2,940.00
3500	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	690.000	6.000	0.000	6.00	4,140.00
3505	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,300.000	1.000	0.000	1.00	3,300.00
3510	06886004	000	VEH LP DETECT (SAWCUT)	LF	12.000	560.000	0.000	560.00	6,720.00
3515	61856002	002	TMA (STATIONARY)	DAY	155.000	13.000	0.000	4.00	620.00
3520	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	5,600.000	6.000	0.000	6.00	33,600.00

Category Subtotal \$145,328.85

PROJECT STP 2022(727)HES CONTROL 086201065

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3620	05006001	000	MOBILIZATION	LS	130,000.000	0.050	0.000	0.05	6,500.00
3625	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	0.000	1.00	2,500.00
3640	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	500.000	2.000	0.000	2.00	1,000.00
3645	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	65.000	0.000	12.00	180.00
3650	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.450	730.000	0.000	730.00	328.50
3655	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.200	60.000	0.000	60.00	72.00
3660	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	35.000	0.000	35.00	45.50
3665	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	70.000	0.000	70.00	105.00
3670	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	720.000	0.000	720.00	1,368.00
3675	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	2.000	750.000	0.000	750.00	1,500.00
3685	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	600.000	0.000	600.00	900.00
3690	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.700	300.000	0.000	300.00	2,010.00
3695	06666224	007	PAVEMENT SEALER 4"	LF	0.330	1,900.000	0.000	1,900.00	627.00
3700	06666226	007	PAVEMENT SEALER 8"	LF	0.500	600.000	0.000	600.00	300.00
3705	06666230	007	PAVEMENT SEALER 24"	LF	2.100	300.000	0.000	300.00	630.00
3710	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.800	400.000	0.000	400.00	320.00
3715	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	2,000.000	0.000	2,000.00	1,000.00
3720	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	250.000	6.000	0.000	6.00	1,500.00
3725	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	270.000	6.000	0.000	6.00	1,620.00
3730	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	45.000	0.000	45.00	225.00
3735	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	112.000	0.000	112.00	448.00
3740	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	1,900.000	0.000	1,900.00	1,235.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3745	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.250	600.000	0.000	600.00	750.00
3750	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	3.700	434.000	0.000	434.00	1,605.80
3755	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.500	295.000	0.000	295.00	1,622.50
3760	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	1.000	0.000	1.00	65.00
3765	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.060	1,900.000	0.000	1,900.00	114.00
3770	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.110	600.000	0.000	600.00	66.00
3775	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	300.000	0.000	300.00	330.00
3780	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	4.000	0.000	4.00	44.00
3785	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	11.000	6.000	0.000	6.00	66.00
3790	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	7,000.000	1.000	0.000	1.00	7,000.00
3795	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,950.000	1.000	0.000	1.00	1,950.00
3800	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	210.000	8.000	0.000	8.00	1,680.00
3805	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	210.000	2.000	0.000	2.00	420.00
3810	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	210.000	8.000	0.000	8.00	1,680.00
3815	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	210.000	4.000	0.000	4.00	840.00
3820	06826005	000	VEH SIG SEC (12")LED(RED)	EA	210.000	8.000	0.000	8.00	1,680.00
3825	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	210.000	2.000	0.000	2.00	420.00
3830	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	455.000	8.000	0.000	8.00	3,640.00
3835	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	193.000	2.000	0.000	2.00	386.00
3840	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	174.000	8.000	0.000	8.00	1,392.00
3845	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.500	1,240.000	0.000	1,410.00	2,115.00
3850	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.200	1,855.000	0.000	2,225.00	4,895.00
3855	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.600	415.000	0.000	415.00	1,079.00
3860	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.400	1,835.000	0.000	1,835.00	2,569.00
3865	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	690.000	8.000	0.000	8.00	5,520.00
3870	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,300.000	1.000	0.000	1.00	3,300.00
3875	06886004	000	VEH LP DETECT (SAWCUT)	LF	12.000	300.000	0.000	300.00	3,600.00
3880	61856002	002	TMA (STATIONARY)	DAY	155.000	13.000	0.000	1.00	155.00
3885	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	5,600.000	4.000	0.000	4.00	22,400.00

Category Subtotal \$95,798.30

PROJECT STP 2022(727)HES CONTROL 086303039

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3985	05006001	000	MOBILIZATION	LS	130,000.000	0.050	0.000	0.05	6,500.00
3990	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	0.000	1.00	2,500.00
4005	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	500.000	2.000	0.000	2.00	1,000.00
4010	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	150.000	0.000	15.00	225.00
4020	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	90.000	0.000	90.00	117.00
4025	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	180.000	0.000	180.00	270.00
4030	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	350.000	0.000	350.00	665.00
4035	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	2.000	825.000	0.000	825.00	1,650.00
4040	06366001	001	ALUMINUM SIGNS (TY A)	SF	25.000	74.000	0.000	74.00	1,850.00
4045	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	460.000	0.000	460.00	690.00
4050	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.700	320.000	0.000	320.00	2,144.00
4055	06666224	007	PAVEMENT SEALER 4"	LF	0.330	1,950.000	0.000	1,950.00	643.50

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4060	06666226	007	PAVEMENT SEALER 8"	LF	0.500	460.000	0.000	460.00	230.00
4065	06666230	007	PAVEMENT SEALER 24"	LF	2.100	320.000	0.000	320.00	672.00
4070	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.800	310.000	0.000	310.00	248.00
4075	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,040.000	0.000	1,040.00	520.00
4080	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	250.000	4.000	0.000	4.00	1,000.00
4085	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	270.000	4.000	0.000	4.00	1,080.00
4090	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	26.000	0.000	26.00	130.00
4095	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	52.000	0.000	52.00	208.00
4130	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.060	1,950.000	0.000	1,950.00	117.00
4135	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.110	460.000	0.000	460.00	50.60
4140	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	320.000	0.000	320.00	352.00
4145	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	4.000	0.000	4.00	44.00
4150	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	11.000	4.000	0.000	4.00	44.00
4155	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	7,000.000	1.000	0.000	1.00	7,000.00
4160	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,950.000	1.000	0.000	1.00	1,950.00
4165	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	210.000	8.000	0.000	8.00	1,680.00
4170	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	210.000	4.000	0.000	4.00	840.00
4175	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	210.000	8.000	0.000	8.00	1,680.00
4180	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	210.000	8.000	0.000	8.00	1,680.00
4185	06826005	000	VEH SIG SEC (12")LED(RED)	EA	210.000	8.000	0.000	8.00	1,680.00
4190	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	210.000	4.000	0.000	4.00	840.00
4195	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	455.000	8.000	0.000	8.00	3,640.00
4200	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	193.000	4.000	0.000	4.00	772.00
4205	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	174.000	8.000	0.000	8.00	1,392.00
4210	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.500	1,315.000	0.000	1,315.00	1,972.50
4215	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.200	2,165.000	0.000	2,165.00	4,763.00
4220	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.600	830.000	0.000	830.00	2,158.00
4225	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.400	2,895.000	0.000	2,895.00	4,053.00
4230	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	690.000	8.000	0.000	8.00	5,520.00
4235	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,300.000	1.000	0.000	1.00	3,300.00
4240	06886004	000	VEH LP DETECT (SAWCUT)	LF	12.000	158.000	0.000	158.00	1,896.00
4245	61856002	002	TMA (STATIONARY)	DAY	155.000	12.000	0.000	2.00	310.00
4250	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	5,600.000	4.000	0.000	4.00	22,400.00

Category Subtotal \$92,476.60

PROJECT STP 2022(730)HES CONTROL 092102482

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4350	05006001	000	MOBILIZATION	LS	130,000.000	0.220	0.000	0.22	28,600.00
4370	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	193.000	224.000	0.000	225.00	43,425.00
4375	06826050	000	BACKPLATE W/REFL BRDR(5 SEC)	EA	212.000	601.000	0.000	367.00	77,804.00
4380	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	174.000	3,203.000	0.000	2,361.00	410,814.00
4385	61856002	002	TMA (STATIONARY)	DAY	155.000	72.000	0.000	34.00	5,270.00

Category Subtotal \$565,913.00

PROJECT STP 2022(727)HES CONTROL 142701046

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4545	05006001	000	MOBILIZATION	LS	130,000.000	0.050	0.000	0.05	6,500.00
4565	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	500.000	3.000	0.000	3.00	1,500.00
4575	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.450	800.000	0.000	800.00	360.00
4580	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	135.000	0.000	135.00	175.50
4585	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	270.000	0.000	270.00	405.00
4590	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	59.000	0.000	118.00	224.20
4595	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	785.000	1.000	0.000	6.00	4,710.00
4600	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	2.000	1,030.000	0.000	1,030.00	2,060.00
4605	06366001	001	ALUMINUM SIGNS (TY A)	SF	25.000	72.000	0.000	72.00	1,800.00
4610	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	400.000	0.000	200.00	300.00
4615	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.700	330.000	0.000	173.00	1,159.10
4620	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	6.200	185.000	0.000	185.00	1,147.00
4625	06666224	007	PAVEMENT SEALER 4"	LF	0.330	4,720.000	0.000	4,720.00	1,557.60
4630	06666226	007	PAVEMENT SEALER 8"	LF	0.500	400.000	0.000	200.00	100.00
4635	06666228	007	PAVEMENT SEALER 12"	LF	1.100	185.000	0.000	185.00	203.50
4640	06666230	007	PAVEMENT SEALER 24"	LF	2.100	330.000	0.000	173.00	363.30
4645	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.800	50.000	0.000	50.00	40.00
4650	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.800	1,720.000	0.000	1,720.00	1,376.00
4655	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	2,950.000	0.000	2,950.00	1,475.00
4660	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	250.000	4.000	0.000	2.00	500.00
4670	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	270.000	6.000	0.000	2.00	540.00
4690	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	23.000	0.000	12.00	60.00
4750	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.060	4,720.000	0.000	4,720.00	283.20
4755	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.110	400.000	0.000	200.00	22.00
4760	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.650	185.000	0.000	185.00	120.25
4765	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	330.000	0.000	173.00	190.30
4770	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	4.000	0.000	2.00	22.00
4795	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	7,000.000	1.000	0.000	1.00	7,000.00
4800	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,950.000	1.000	0.000	1.00	1,950.00
4805	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	210.000	8.000	0.000	9.00	1,890.00
4810	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	210.000	3.000	0.000	3.00	630.00
4815	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	210.000	8.000	0.000	9.00	1,890.00
4820	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	210.000	6.000	0.000	5.00	1,050.00
4825	06826005	000	VEH SIG SEC (12")LED(RED)	EA	210.000	8.000	0.000	9.00	1,890.00
4830	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	210.000	3.000	0.000	2.00	420.00
4835	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	455.000	6.000	0.000	6.00	2,730.00
4840	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	193.000	3.000	0.000	2.00	386.00
4845	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	174.000	8.000	0.000	8.00	1,392.00
4870	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	690.000	6.000	0.000	6.00	4,140.00
4875	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,300.000	1.000	0.000	1.00	3,300.00
4880	06886004	000	VEH LP DETECT (SAWCUT)	LF	12.000	290.000	0.000	90.00	1,080.00
4890	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	5,600.000	4.000	0.000	4.00	22,400.00

Category Subtotal \$79,341.95

PROJECT STP 2022(727)HES CONTROL 158601086

CATEGORY 001 DESCRIPTION ROADWAY



CATEGORY 001			DESCRIPTION	ROADWAY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4990	05006001	000	MOBILIZATION	LS	130,000.000	0.050	0.000	0.05	6,500.00
4995	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	0.000	1.00	2,500.00
5010	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	500.000	4.000	0.000	4.00	2,000.00
5015	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	95.000	0.000	30.00	450.00
5025	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	95.000	0.000	95.00	123.50
5030	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	190.000	0.000	190.00	285.00
5035	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	263.000	0.000	263.00	499.70
5040	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	785.000	6.000	0.000	9.00	7,065.00
5045	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	2.000	895.000	0.000	940.00	1,880.00
5050	06366001	001	ALUMINUM SIGNS (TY A)	SF	25.000	57.500	0.000	57.50	1,437.50
5055	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	3.300	20.000	0.000	20.00	66.00
5060	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	650.000	0.000	650.00	975.00
5065	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.700	300.000	0.000	300.00	2,010.00
5070	06666224	007	PAVEMENT SEALER 4"	LF	0.330	2,060.000	0.000	2,060.00	679.80
5075	06666226	007	PAVEMENT SEALER 8"	LF	0.500	650.000	0.000	650.00	325.00
5080	06666230	007	PAVEMENT SEALER 24"	LF	2.100	300.000	0.000	300.00	630.00
5090	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,290.000	0.000	1,290.00	645.00
5095	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	250.000	5.000	0.000	5.00	1,250.00
5100	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	270.000	5.000	0.000	5.00	1,350.00
5105	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	30.000	0.000	30.00	150.00
5110	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	62.000	0.000	62.00	248.00
5125	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	3.700	240.000	0.000	240.00	888.00
5145	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.060	2,060.000	0.000	2,062.00	123.72
5150	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.110	650.000	0.000	650.00	71.50
5155	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	300.000	0.000	300.00	330.00
5160	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	5.000	0.000	4.00	44.00
5165	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	11.000	5.000	0.000	2.00	22.00
5170	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	7,000.000	1.000	0.000	1.00	7,000.00
5175	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,950.000	1.000	0.000	1.00	1,950.00
5180	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	210.000	8.000	0.000	8.00	1,680.00
5185	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	210.000	2.000	0.000	2.00	420.00
5190	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	210.000	8.000	0.000	8.00	1,680.00
5195	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	210.000	4.000	0.000	4.00	840.00
5200	06826005	000	VEH SIG SEC (12")LED(RED)	EA	210.000	8.000	0.000	8.00	1,680.00
5205	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	210.000	2.000	0.000	2.00	420.00
5210	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	455.000	8.000	0.000	8.00	3,640.00
5215	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	193.000	2.000	0.000	2.00	386.00
5220	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	174.000	8.000	0.000	8.00	1,392.00
5225	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.500	1,805.000	0.000	1,805.00	2,707.50
5230	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.200	2,725.000	0.000	2,725.00	5,995.00
5235	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.600	440.000	0.000	440.00	1,144.00
5240	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.400	1,685.000	0.000	1,685.00	2,359.00
5245	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	690.000	8.000	0.000	8.00	5,520.00
5250	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,300.000	1.000	0.000	1.00	3,300.00
5255	06886004	000	VEH LP DETECT (SAWCUT)	LF	12.000	300.000	0.000	300.00	3,600.00
5265	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	5,600.000	4.000	0.000	4.00	22,400.00

Category Subtotal \$100,662.22

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5365	05006001	000	MOBILIZATION	LS	130,000.000	0.050	0.000	0.01	1,300.00
5385	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	500.000	2.000	0.000	2.00	1,000.00
5390	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	65.000	0.000	10.00	150.00
5400	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	55.000	0.000	55.00	71.50
5405	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	110.000	0.000	110.00	165.00
5410	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	325.000	0.000	325.00	617.50
5415	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	785.000	2.000	0.000	2.00	1,570.00
5420	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	2.000	720.000	0.000	720.00	1,440.00
5425	06366001	001	ALUMINUM SIGNS (TY A)	SF	25.000	66.000	0.000	66.00	1,650.00
5430	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	200.000	0.000	200.00	300.00
5435	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.700	215.000	0.000	215.00	1,440.50
5440	06666224	007	PAVEMENT SEALER 4"	LF	0.330	3,940.000	0.000	3,940.00	1,300.20
5445	06666226	007	PAVEMENT SEALER 8"	LF	0.500	200.000	0.000	200.00	100.00
5450	06666230	007	PAVEMENT SEALER 24"	LF	2.100	215.000	0.000	215.00	451.50
5455	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.800	1,320.000	0.000	1,320.00	1,056.00
5460	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.800	80.000	0.000	80.00	64.00
5465	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	2,540.000	0.000	2,540.00	1,270.00
5470	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	250.000	2.000	0.000	2.00	500.00
5475	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	270.000	2.000	0.000	2.00	540.00
5480	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	10.000	0.000	10.00	50.00
5485	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	120.000	0.000	120.00	480.00
5515	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.060	3,940.000	0.000	3,940.00	236.40
5520	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.110	200.000	0.000	200.00	22.00
5525	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	215.000	0.000	215.00	236.50
5530	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	2.000	0.000	2.00	22.00
5535	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	11.000	2.000	0.000	2.00	22.00
5540	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	7,000.000	1.000	0.000	1.00	7,000.00
5545	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,950.000	1.000	0.000	1.00	1,950.00
5550	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	210.000	8.000	0.000	8.00	1,680.00
5555	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	210.000	2.000	0.000	2.00	420.00
5560	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	210.000	8.000	0.000	8.00	1,680.00
5565	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	210.000	4.000	0.000	4.00	840.00
5570	06826005	000	VEH SIG SEC (12")LED(RED)	EA	210.000	8.000	0.000	8.00	1,680.00
5575	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	210.000	2.000	0.000	2.00	420.00
5580	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	455.000	8.000	0.000	8.00	3,640.00
5585	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	193.000	2.000	0.000	2.00	386.00
5590	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	174.000	8.000	0.000	8.00	1,392.00
5595	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.500	1,665.000	0.000	1,665.00	2,497.50
5600	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.200	2,415.000	0.000	2,415.00	5,313.00
5605	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.600	360.000	0.000	360.00	936.00
5610	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.400	2,250.000	0.000	2,250.00	3,150.00
5615	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	690.000	8.000	0.000	8.00	5,520.00
5620	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,300.000	1.000	0.000	1.00	3,300.00
5625	06886004	000	VEH LP DETECT (SAWCUT)	LF	12.000	270.000	0.000	270.00	3,240.00
5635	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	5,600.000	4.000	0.000	4.00	22,400.00

Category Subtotal \$83,499.60

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
5755	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	500.000	4.000	0.000	4.00	2,000.00	
5765	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.450	1,220.000	0.000	1,220.00	549.00	
5770	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	85.000	0.000	85.00	110.50	
5775	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	170.000	0.000	170.00	255.00	
5780	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	750.000	0.000	750.00	1,425.00	
5785	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	785.000	2.000	0.000	6.00	4,710.00	
5790	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	2.000	1,035.000	0.000	1,035.00	2,070.00	
5795	06366001	001	ALUMINUM SIGNS (TY A)	SF	25.000	85.000	0.000	85.00	2,125.00	
5800	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	300.000	0.000	300.00	450.00	
5805	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.700	370.000	0.000	370.00	2,479.00	
5810	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	6.200	300.000	0.000	300.00	1,860.00	
5815	06666224	007	PAVEMENT SEALER 4"	LF	0.330	5,130.000	0.000	5,130.00	1,692.90	
5820	06666226	007	PAVEMENT SEALER 8"	LF	0.500	300.000	0.000	300.00	150.00	
5825	06666228	007	PAVEMENT SEALER 12"	LF	1.100	300.000	0.000	300.00	330.00	
5830	06666230	007	PAVEMENT SEALER 24"	LF	2.100	370.000	0.000	370.00	777.00	
5835	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.800	1,440.000	0.000	1,440.00	1,152.00	
5840	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	3,690.000	0.000	3,690.00	1,845.00	
5845	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	250.000	3.000	0.000	3.00	750.00	
5850	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	270.000	3.000	0.000	3.00	810.00	
5855	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	15.000	0.000	15.00	75.00	
5860	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	186.000	0.000	186.00	744.00	
5865	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	4,460.000	0.000	4,460.00	2,899.00	
5870	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.250	300.000	0.000	300.00	375.00	
5875	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	3.700	300.000	0.000	300.00	1,110.00	
5880	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.500	120.000	0.000	120.00	660.00	
5885	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	5.000	0.000	5.00	325.00	
5890	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	65.000	2.000	0.000	2.00	130.00	
5895	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.060	5,130.000	0.000	5,130.00	307.80	
5900	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.110	300.000	0.000	300.00	33.00	
5905	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.650	300.000	0.000	300.00	195.00	
5910	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	370.000	0.000	370.00	407.00	
5915	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	3.000	0.000	3.00	33.00	
5920	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	11.000	3.000	0.000	3.00	33.00	
5925	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	7,000.000	1.000	0.000	1.00	7,000.00	
5930	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,950.000	1.000	0.000	1.00	1,950.00	
5935	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	210.000	8.000	0.000	8.00	1,680.00	
5940	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	210.000	3.000	0.000	3.00	630.00	
5945	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	210.000	8.000	0.000	8.00	1,680.00	
5950	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	210.000	6.000	0.000	6.00	1,260.00	
5955	06826005	000	VEH SIG SEC (12")LED(RED)	EA	210.000	8.000	0.000	8.00	1,680.00	
5960	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	210.000	3.000	0.000	3.00	630.00	
5965	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	455.000	8.000	0.000	8.00	3,640.00	
5970	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	193.000	3.000	0.000	3.00	579.00	
5975	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	174.000	8.000	0.000	8.00	1,392.00	
5980	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.500	1,200.000	0.000	1,200.00	1,800.00	
5985	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.200	2,135.000	0.000	2,135.00	4,697.00	
5990	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.600	725.000	0.000	725.00	1,885.00	
5995	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.400	2,395.000	0.000	2,395.00	3,353.00	

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6000	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	690.000	8.000	0.000	8.00	5,520.00
6005	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,300.000	1.000	0.000	1.00	3,300.00
6010	06886004	000	VEH LP DETECT (SAWCUT)	LF	12.000	390.000	0.000	390.00	4,680.00
6015	61856002	002	TMA (STATIONARY)	DAY	155.000	14.000	0.000	1.00	155.00
6020	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	5,600.000	4.000	0.000	4.00	22,400.00

Category Subtotal \$102,778.20

PROJECT STP 2022(727)HES CONTROL 283101015

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6120	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	275.000	26.000	0.000	26.00	7,150.00
6145	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	24.000	8.000	0.000	8.00	192.00
6150	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.200	10.000	0.000	10.00	12.00
6155	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	12.000	0.000	12.00	18.00
6160	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	225.000	0.000	225.00	427.50
6165	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	2.000	115.000	0.000	115.00	230.00
6170	06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	2,150.000	1.000	0.000	1.00	2,150.00
6175	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.700	12.000	0.000	12.00	80.40
6180	06666224	007	PAVEMENT SEALER 4"	LF	0.330	500.000	0.000	500.00	165.00
6185	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.800	110.000	0.000	110.00	88.00
6190	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	400.000	0.000	400.00	200.00
6200	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.060	500.000	0.000	500.00	30.00
6205	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,800.000	1.000	0.000	1.00	1,800.00
6210	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	210.000	4.000	0.000	4.00	840.00
6215	06826005	000	VEH SIG SEC (12")LED(RED)	EA	210.000	2.000	0.000	2.00	420.00
6220	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.200	125.000	0.000	125.00	275.00
6225	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	7,100.000	2.000	0.000	2.00	14,200.00
6230	61856002	002	TMA (STATIONARY)	DAY	155.000	13.000	0.000	1.00	155.00

Category Subtotal \$28,432.90

PROJECT STP 2022(727)HES CONTROL 003901100

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0530	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.800	100.000	0.000	0.000	0.00
0535	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	100.000	0.000	0.000	0.00
0540	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	500.000	2.000	0.000	0.000	0.00
0545	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	110.000	0.000	0.000	0.00
0550	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.450	892.000	0.000	0.000	0.00
0580	06286002	000	REMOVE ELECTRICAL SERVICES	EA	225.000	1.000	0.000	0.000	0.00
0585	06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	2,150.000	1.000	0.000	0.000	0.00
0716	60276003		CONDUIT (PREPARE)	LF	1.500	0.000	0.000	0.000	0.00

CO 1: CONDUIT (PREPARE) FOR LOCATION 13

0717	60276008		GROUND BOX (PREPARE) CO 1: GROUND BOX (PREPARE) FOR LOCATION 13	EA	185.000	0.000	0.000	0.000	0.00
0720	06886004	000	VEH LP DETECT (SAWCUT)	LF	12.000	257.000	0.000	0.000	0.00
0725	61856002	002	TMA (STATIONARY)	DAY	155.000	12.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT STP 2022(727)HES CONTROL 003901101

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0840	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.800	100.000	0.000	0.000	0.00
0845	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	100.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT STP 2022(727)HES CONTROL 003904130

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.800	100.000	0.000	0.000	0.00
0075	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	100.000	0.000	0.000	0.00
0086	60276003		CONDUIT (PREPARE)	LF	1.500	0.000	0.000	0.000	0.00
0090	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.450	780.000	0.000	0.000	0.00
0200	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	1,750.000	0.000	0.000	0.00
0205	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.250	530.000	0.000	0.000	0.00
0215	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.500	316.000	0.000	0.000	0.00
0220	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	8.000	0.000	0.000	0.00
0225	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	65.000	3.000	0.000	0.000	0.00
0230	06776016	000	ELIM EXT PAV MRK & MRKS (RR XING)	EA	110.000	1.000	0.000	0.000	0.00
0250	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	4.000	0.000	0.000	0.00
0260	06786020	000	PAV SURF PREP FOR MRK (RR XING)	EA	22.000	1.000	0.000	0.000	0.00
0353	60276003		CONDUIT (PREPARE) CO 1: CONDUIT (PREPARE) FOR LOCATION 1	LF	1.500	0.000	0.000	0.000	0.00
0354	60276008		GROUND BOX (PREPARE) CO 1: GROUND BOX (PREPARE) FOR LOCATION 1	EA	185.000	0.000	0.000	0.000	0.00
0440	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.000	0.000	0.000	0.00
0445	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1,000.000	0.000	0.000	0.00
0450	96066002		FORCE ACCOUNT ID 2 Electrical Services	DOL	1.000	1,000.000	0.000	0.000	0.00
0455	96096002		DBE GOAL SHORTFALL	DOL	1.000	1,000.000	0.000	0.000	0.00
0465	96106001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

0415	96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	9,400.000	0.000	0.000	0.00
		EROSION CONTROL MAINTENANCE: CONTRACTOR FORCE ACCOUNT WORK (						
0420	96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	30,000.000	0.000	0.000	0.00
		SAFETY CONTINGENCY: CONTRACTOR FORCE ACCOUNT WORK (PARTICIPA						
0475	96066068	FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	1,800.000	0.000	0.000	0.00
<b>Category Subtotal</b>								0.00

**PROJECT** STP 2022(727)HES **CONTROL** 003910087  
**CATEGORY** 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1070	05066041	005	BIODEG EROSN CONT LOGS (INSL) (12")	LF	5.800	100.000	0.000	0.000	0.00
1075	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	100.000	0.000	0.000	0.00
1110	06366001	001	ALUMINUM SIGNS (TY A)	SF	25.000	21.000	0.000	0.000	0.00
1321	60276003		CONDUIT (PREPARE)	LF	1.500	0.000	0.000	0.000	0.00
			CO 1: CONDUIT (PREPARE) FOR LOCATION 2						
1322	60276008		GROUND BOX (PREPARE)	EA	185.000	0.000	0.000	0.000	0.00
			CO 1: GROUND BOX (PREPARE) FOR LOCATION 2						
1325	61856002	002	TMA (STATIONARY)	DAY	155.000	13.000	0.000	0.000	0.00
<b>Category Subtotal</b>								0.00	

**PROJECT** STP 2022(727)HES **CONTROL** 003912264  
**CATEGORY** 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1430	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	0.000	0.000	0.00
1435	05066041	005	BIODEG EROSN CONT LOGS (INSL) (12")	LF	5.800	100.000	0.000	0.000	0.00
1440	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	100.000	0.000	0.000	0.00
1445	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	110.000	0.000	0.000	0.00
1455	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	785.000	8.000	0.000	0.000	0.00
1460	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	2.000	150.000	0.000	0.000	0.00
1465	06666136	007	REFL PAV MRK TY I (Y)8"(SLD)(060MIL)	LF	2.600	590.000	0.000	0.000	0.00
1470	06666145	007	REFL PAV MRK TY I (Y)24"(SLD)(060MIL)	LF	7.100	507.000	0.000	0.000	0.00
1475	06666298	007	RE PM W/RET REQ TY I (W)4"(BRK)(060MIL)	LF	0.500	320.000	0.000	0.000	0.00
1480	06666301	007	RE PM W/RET REQ TY I (W)4"(SLD)(060MIL)	LF	0.500	320.000	0.000	0.000	0.00
1485	06666313	007	RE PM W/RET REQ TY I (Y)4"(SLD)(060MIL)	LF	0.500	1,280.000	0.000	0.000	0.00
1490	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.060	1,920.000	0.000	0.000	0.00
1495	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.110	590.000	0.000	0.000	0.00
1500	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	507.000	0.000	0.000	0.00
1505	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	193.000	4.000	0.000	0.000	0.00
1510	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	174.000	8.000	0.000	0.000	0.00
1515	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.400	2,005.000	0.000	0.000	0.00
1526	60276003		CONDUIT (PREPARE)	LF	1.500	0.000	0.000	0.000	0.00
			CO 1: CONDUIT (PREPARE) FOR LOCATION 14						
1527	60276008		GROUND BOX (PREPARE)	EA	185.000	0.000	0.000	0.000	0.00
			CO 1: GROUND BOX (PREPARE) FOR LOCATION 14						

Category Subtotal 0.00

PROJECT STP 2022(727)HES CONTROL 003912265

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1640	05066041	005	BIODEG EROSN CONT LOGS (INSL) (12")	LF	5.800	100.000	0.000	0.000	0.00
1645	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	100.000	0.000	0.000	0.00
1680	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,800.000	1.000	0.000	0.000	0.00
1705	61856002	002	TMA (STATIONARY)	DAY	155.000	17.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2022(727)HES CONTROL 003912266

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1815	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	0.000	0.000	0.00
1820	05066041	005	BIODEG EROSN CONT LOGS (INSL) (12")	LF	5.800	100.000	0.000	0.000	0.00
1825	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	100.000	0.000	0.000	0.00
1890	61856002	002	TMA (STATIONARY)	DAY	155.000	13.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2022(727)HES CONTROL 003916071

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1995	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	0.000	0.000	0.00
2000	05066041	005	BIODEG EROSN CONT LOGS (INSL) (12")	LF	5.800	100.000	0.000	0.000	0.00
2005	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	100.000	0.000	0.000	0.00
2035	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.200	940.000	0.000	0.000	0.00
2040	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	70.000	0.000	0.000	0.00
2045	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	140.000	0.000	0.000	0.00
2050	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	530.000	0.000	0.000	0.00
2185	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	7,000.000	1.000	0.000	0.000	0.00
2215	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.500	1,990.000	0.000	0.000	0.00
2220	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.200	3,395.000	0.000	0.000	0.00
2225	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.400	1,755.000	0.000	0.000	0.00
2251	60276003		CONDUIT (PREPARE)	LF	1.500	0.000	0.000	0.000	0.00
			CO 1: CONDUIT (PREPARE) FOR LOCATION 11						
2252	60276008		GROUND BOX (PREPARE)	EA	185.000	0.000	0.000	0.000	0.00
			CO 1: GROUND BOX (PREPARE) FOR LOCATION 11						

Category Subtotal 0.00

PROJECT STP 2022(727)HES CONTROL 003918125  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2365	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.800	100.000	0.000	0.000	0.00
2370	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	100.000	0.000	0.000	0.00
2376	06186023		CONDT (PVC) (SCH 40) (2")	LF	17.000	0.000	0.000	0.000	0.00
			CO 1: CONDUIT (PVC) (SCH40) (2") FOR LOCATION 9						
2380	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	120.000	0.000	0.000	0.00
2406	06246002		GROUND BOX TY A (122311)W/APRON	EA	785.000	0.000	0.000	0.000	0.00
			CO 1: GROUND BOX TY A FOR LOCATION 9						
2410	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	785.000	6.000	0.000	0.000	0.00
2646	60276003		CONDUIT (PREPARE)	LF	1.500	0.000	0.000	0.000	0.00
			CO 1: CONDUIT (PREPARE) FOR LOCATION 9						
2647	60276008		GROUND BOX (PREPARE)	EA	185.000	0.000	0.000	0.000	0.00
			CO 1: GROUND BOX (PREPARE) FOR LOCATION 9						
<b>Category Subtotal</b>									0.00

PROJECT STP 2022(727)HES CONTROL 025507147  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2765	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.800	100.000	0.000	0.000	0.00
2770	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	100.000	0.000	0.000	0.00
2776	06186023		CONDT (PVC) (SCH 40) (2")	LF	17.000	0.000	0.000	0.000	0.00
			CO 1: CONDUIT (PVC) (SCH40) (2") FOR LOCATION 10						
2780	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	270.000	0.000	0.000	0.00
2785	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.450	2,895.000	0.000	0.000	0.00
2815	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	2,420.000	0.000	0.000	0.00
2820	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.700	921.000	0.000	0.000	0.00
2825	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	6.200	196.000	0.000	0.000	0.00
2830	06666224	007	PAVEMENT SEALER 4"	LF	0.330	1,640.000	0.000	0.000	0.00
2835	06666226	007	PAVEMENT SEALER 8"	LF	0.500	2,535.000	0.000	0.000	0.00
2840	06666228	007	PAVEMENT SEALER 12"	LF	1.100	196.000	0.000	0.000	0.00
2845	06666230	007	PAVEMENT SEALER 24"	LF	2.100	921.000	0.000	0.000	0.00
2850	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.800	440.000	0.000	0.000	0.00
2855	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,200.000	0.000	0.000	0.00
2860	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	250.000	13.000	0.000	0.000	0.00
2865	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	325.000	2.000	0.000	0.000	0.00
2870	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	390.000	4.000	0.000	0.000	0.00
2875	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	270.000	15.000	0.000	0.000	0.00
2880	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	32.000	0.000	0.000	0.00
2885	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	60.000	0.000	0.000	0.00
2890	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	103.000	0.000	0.000	0.00
2895	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	1,640.000	0.000	0.000	0.00
2900	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.250	2,420.000	0.000	0.000	0.00
2905	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	3.700	500.000	0.000	0.000	0.00



2910	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.500	370.000	0.000	0.000	0.00
2915	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	19.000	0.000	0.000	0.00
2920	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	65.000	16.000	0.000	0.000	0.00
2925	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	95.000	6.000	0.000	0.000	0.00
2930	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.060	1,640.000	0.000	0.000	0.00
2935	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.110	2,535.000	0.000	0.000	0.00
2940	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.650	196.000	0.000	0.000	0.00
2945	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	921.000	0.000	0.000	0.00
2950	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	13.000	0.000	0.000	0.00
2955	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	11.000	2.000	0.000	0.000	0.00
2960	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	11.000	4.000	0.000	0.000	0.00
2965	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	11.000	15.000	0.000	0.000	0.00
3046	60276003		CONDUIT (PREPARE)	LF	1.500	0.000	0.000	0.000	0.00
			CO 1: CONDUIT (PREPARE) FOR LOCATION 10						
3047	60276008		GROUND BOX (PREPARE)	EA	185.000	0.000	0.000	0.000	0.00
			CO 1: GROUND BOX (PREPARE) FOR LOCATION 10						

Category Subtotal 0.00

PROJECT STP 2022(727)HES CONTROL 025509104  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3165	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.800	100.000	0.000	0.000	0.00
3170	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	100.000	0.000	0.000	0.00
3185	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	27.000	240.000	0.000	0.000	0.00
3450	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	210.000	4.000	0.000	0.000	0.00
3460	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	210.000	2.000	0.000	0.000	0.00
3511	60276003		CONDUIT (PREPARE)	LF	1.500	0.000	0.000	0.000	0.00
			CO 1: CONDUIT (PREPARE) FOR LOCATION 12						
3512	60276008		GROUND BOX (PREPARE)	EA	185.000	0.000	0.000	0.000	0.00
			CO 1: GROUND BOX (PREPARE) FOR LOCATION 12						

Category Subtotal 0.00

PROJECT STP 2022(727)HES CONTROL 086201065  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3630	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.800	100.000	0.000	0.000	0.00
3635	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	100.000	0.000	0.000	0.00
3671	06246002		GROUND BOX TY A (122311)W/APRON	EA	785.000	0.000	0.000	0.000	0.00
			CO 1: GROUND BOX TY A FOR LOCATION 3						
3680	06366001	001	ALUMINUM SIGNS (TY A)	SF	25.000	62.000	0.000	0.000	0.00
3876	60276003		CONDUIT (PREPARE)	LF	1.500	0.000	0.000	0.000	0.00
			CO 1: CONDUIT (PREPARE) FOR LOCATION 3						
3877	60276008		GROUND BOX (PREPARE)	EA	185.000	0.000	0.000	0.000	0.00
			CO 1: GROUND BOX (PREPARE) FOR LOCATION 3						

Category Subtotal 0.00

PROJECT STP 2022(727)HES CONTROL 086303039

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3995	05066041	005	BIODEG EROSN CONT LOGS (INSL) (12")	LF	5.800	100.000	0.000	0.000	0.00
4000	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	100.000	0.000	0.000	0.00
4011	06186023		CONDT (PVC) (SCH 40) (2") CO 1: CONDUIT (PVC) (SCH40) (2") FOR LOCATION 4	LF	17.000	0.000	0.000	0.000	0.00
4015	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.450	1,815.000	0.000	0.000	0.00
4031	06246002		GROUND BOX TY A (122311)W/APRON CO 1: GROUND BOX TY A FOR LOCATION 4	EA	785.000	0.000	0.000	0.000	0.00
4100	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	1,844.000	0.000	0.000	0.00
4105	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.250	460.000	0.000	0.000	0.00
4110	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	3.700	490.000	0.000	0.000	0.00
4115	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.500	124.000	0.000	0.000	0.00
4120	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	8.000	0.000	0.000	0.00
4125	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	65.000	4.000	0.000	0.000	0.00
4241	60276003		CONDUIT (PREPARE) CO 1: CONDUIT (PREPARE) FOR LOCATION 4	LF	1.500	0.000	0.000	0.000	0.00
4242	60276008		GROUND BOX (PREPARE) CO 1: GROUND BOX (PREPARE) FOR LOCATION 4	EA	185.000	0.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2022(730)HES CONTROL 092102482

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4355	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	2.000	0.000	0.000	0.00
4360	05066041	005	BIODEG EROSN CONT LOGS (INSL) (12")	LF	5.800	700.000	0.000	0.000	0.00
4365	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	700.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4445	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY SAFETY CONTINGENCY: CONTRACTOR FORCE ACCOUNT WORK (PARTICIPA	DOL	1.000	15,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2022(727)HES CONTROL 142701046

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4550	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	0.000	0.000	0.00
4555	05066041	005	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	5.800	100.000	0.000	0.000	0.00
4560	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	100.000	0.000	0.000	0.00
4570	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	110.000	0.000	0.000	0.00
4665	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	325.000	2.000	0.000	0.000	0.00
4675	06686094	000	PREFAB PAV MRK TY C (W)(BIKE ARROW)	EA	225.000	1.000	0.000	0.000	0.00
4680	06686096	000	PREFAB PAV MRK TY C (W)(BIKE SYMBOL)	EA	225.000	1.000	0.000	0.000	0.00
4685	06686097	000	PREFAB PAV MRK TY C (W)(BIKE WORD)	EA	225.000	3.000	0.000	0.000	0.00
4695	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	148.000	0.000	0.000	0.00
4700	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	4,710.000	0.000	0.000	0.00
4705	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.250	400.000	0.000	0.000	0.00
4710	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	3.700	185.000	0.000	0.000	0.00
4715	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.500	90.000	0.000	0.000	0.00
4720	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	6.000	0.000	0.000	0.00
4725	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	125.000	2.000	0.000	0.000	0.00
4730	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	65.000	3.000	0.000	0.000	0.00
4735	06776023	000	ELIM EXT PAV MRK & MARKS (BIKE ARROW)	EA	53.000	1.000	0.000	0.000	0.00
4740	06776025	000	ELIM EXT PAV MRK & MARKS (BIKE SYMBOL)	EA	53.000	1.000	0.000	0.000	0.00
4745	06776026	000	ELIM EXT PAV MRK & MARKS (BIKE WORD)	EA	53.000	1.000	0.000	0.000	0.00
4775	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	11.000	2.000	0.000	0.000	0.00
4780	06786026	000	PAV SURF PREP FOR MRK (BIKE ARROW)	EA	5.200	1.000	0.000	0.000	0.00
4785	06786028	000	PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	5.200	1.000	0.000	0.000	0.00
4790	06786029	000	PAV SURF PREP FOR MRK (BIKE WORD)	EA	5.200	3.000	0.000	0.000	0.00
4850	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.500	1,525.000	0.000	0.000	0.00
4855	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.200	2,770.000	0.000	0.000	0.00
4860	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.600	855.000	0.000	0.000	0.00
4865	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.400	1,900.000	0.000	0.000	0.00
4881	60276003		CONDUIT (PREPARE)	LF	1.500	0.000	0.000	0.000	0.00
			CO 1: CONDUIT (PREPARE) FOR LOCATION 8						
4882	60276008		GROUND BOX (PREPARE)	EA	185.000	0.000	0.000	0.000	0.00
			CO 1: GROUND BOX (PREPARE) FOR LOCATION 8						
4885	61856002	002	TMA (STATIONARY)	DAY	155.000	13.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

PROJECT STP 2022(727)HES CONTROL 158601086

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5000	05066041	005	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	5.800	100.000	0.000	0.000	0.00
5005	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	100.000	0.000	0.000	0.00
5016	06186023		CONDT (PVC) (SCH 40) (2")	LF	17.000	0.000	0.000	0.000	0.00
			CO 1: CONDUIT (PVC) (SCH40) (2") FOR LOCATION 6						
5020	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.450	855.000	0.000	0.000	0.00
5085	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.800	40.000	0.000	0.000	0.00
5115	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	2,060.000	0.000	0.000	0.00

5120	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.250	650.000	0.000	0.000	0.00
5130	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.500	70.000	0.000	0.000	0.00
5135	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	5.000	0.000	0.000	0.00
5140	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	65.000	4.000	0.000	0.000	0.00
5256	60276003		CONDUIT (PREPARE)	LF	1.500	0.000	0.000	0.000	0.00
			CO 1: CONDUIT (PREPARE) FOR LOCATION 6						
5257	60276008		GROUND BOX (PREPARE)	EA	185.000	0.000	0.000	0.000	0.00
			CO 1: GROUND BOX (PREPARE) FOR LOCATION 6						
5260	61856002	002	TMA (STATIONARY)	DAY	155.000	12.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

**PROJECT** STP 2022(727)HES **CONTROL** 158601087  
**CATEGORY** 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5370	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	0.000	0.000	0.00
5375	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.800	100.000	0.000	0.000	0.00
5380	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	100.000	0.000	0.000	0.00
5395	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.450	940.000	0.000	0.000	0.00
5490	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	3,940.000	0.000	0.000	0.00
5495	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.250	200.000	0.000	0.000	0.00
5500	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.500	52.000	0.000	0.000	0.00
5505	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	4.000	0.000	0.000	0.00
5510	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	125.000	2.000	0.000	0.000	0.00
5626	60276003		CONDUIT (PREPARE)	LF	1.500	0.000	0.000	0.000	0.00
			CO 1: CONDUIT (PREPARE) FOR LOCATION 7						
5627	60276008		GROUND BOX (PREPARE)	EA	185.000	0.000	0.000	0.000	0.00
			CO 1: GROUND BOX (PREPARE) FOR LOCATION 7						
5630	61856002	002	TMA (STATIONARY)	DAY	155.000	13.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

**PROJECT** STP 2022(727)HES **CONTROL** 236901031  
**CATEGORY** 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5735	05006001	000	MOBILIZATION	LS	130,000.000	0.050	0.000	0.000	0.00
5740	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	0.000	0.000	0.00
5745	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.800	100.000	0.000	0.000	0.00
5750	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	100.000	0.000	0.000	0.00
5756	06186023		CONDT (PVC) (SCH 40) (2")	LF	17.000	0.000	0.000	0.000	0.00
			CO 1: CONDUIT (PVC) (SCH40) (2") FOR LOCATION 5						
5760	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	220.000	0.000	0.000	0.00
6011	60276003		CONDUIT (PREPARE)	LF	1.500	0.000	0.000	0.000	0.00
			CO 1: CONDUIT (PREPARE) FOR LOCATION 5						
6012	60276008		GROUND BOX (PREPARE)	EA	185.000	0.000	0.000	0.000	0.00
			CO 1: GROUND BOX (PREPARE) FOR LOCATION 5						

Category Subtotal 0.00

PROJECT STP 2022(727)HES CONTROL 283101015

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6125	05006001	000	MOBILIZATION	LS	130,000.000	0.010	0.000	0.000	0.00
6130	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	1.000	0.000	0.000	0.00
6135	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.800	100.000	0.000	0.000	0.00
6140	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.300	100.000	0.000	0.000	0.00
6195	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	130.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$2,273,404.26

## CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	275.000	127.00	127.000	34,925.00
05006001	000	MOBILIZATION	LS	130,000.000	0.94	0.900	117,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	10.00	10.000	25,000.00
06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	500.000	35.00	35.000	17,500.00
06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	555.00	212.000	3,180.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	17.000	65.00	2,845.000	48,365.00
06186033	000	CONDT (PVC) (SCH 40) (4")	LF	24.000	32.00	65.000	1,560.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	27.000	275.00	672.000	18,144.00
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.450	6,755.00	6,755.000	3,039.75
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.200	3,710.00	4,270.000	5,124.00
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	1,560.00	1,560.000	2,028.00
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	3,168.00	3,168.000	4,752.00
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	10,147.00	10,206.000	19,391.40
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	785.000	34.00	49.000	38,465.00
06246028	000	REMOVE GROUND BOX	EA	145.000	2.00	10.000	1,450.00
06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	2.000	7,790.00	7,710.000	15,420.00
06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	2,150.000	4.00	4.000	8,600.00
06366001	001	ALUMINUM SIGNS (TY A)	SF	25.000	824.50	782.500	19,562.50
06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	3.300	50.00	50.000	165.00
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	7,585.00	7,385.000	11,077.50
06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	6.100	96.00	96.000	585.60
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.700	4,827.00	4,821.000	32,300.70
06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	6.200	558.00	558.000	3,459.60
06666224	007	PAVEMENT SEALER 4"	LF	0.330	31,870.00	32,074.000	10,584.42
06666226	007	PAVEMENT SEALER 8"	LF	0.500	7,615.00	7,379.000	3,689.50
06666228	007	PAVEMENT SEALER 12"	LF	1.100	654.00	654.000	719.40
06666230	007	PAVEMENT SEALER 24"	LF	2.100	4,836.00	5,479.000	11,505.90
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.800	2,370.00	2,370.000	1,896.00
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.800	8,540.00	8,540.000	6,832.00
06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.800	240.00	240.000	192.00
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	19,860.00	20,064.000	10,032.00
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	250.000	57.00	57.000	14,250.00
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	325.000	20.00	20.000	6,500.00
06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	390.000	8.00	8.000	3,120.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	270.000	53.00	54.000	14,580.00
06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	690.000	1.00	1.000	690.00
06686094	000	PREFAB PAV MRK TY C (W)(BIKE ARROW)	EA	225.000	2.00	2.000	450.00
06686096	000	PREFAB PAV MRK TY C (W)(BIKE SYMBOL)	EA	225.000	2.00	2.000	450.00
06726007	000	REFL PAV MRKR TY I-C	EA	5.000	274.00	263.000	1,315.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	850.00	850.000	3,400.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	227.00	227.000	1,135.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	13,615.00	13,645.000	8,869.25
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.250	5,120.00	5,120.000	6,400.00

06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	3.700	2,918.00	3,191.000	11,806.70
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.500	1,448.00	1,448.000	7,964.00
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	39.00	39.000	2,535.00
06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	125.000	18.00	18.000	2,250.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	65.000	26.00	26.000	1,690.00
06776023	000	ELIM EXT PAV MRK & MARKS (BIKE ARROW)	EA	53.000	2.00	2.000	106.00
06776025	000	ELIM EXT PAV MRK & MARKS (BIKE SYMBOL)	EA	53.000	2.00	2.000	106.00
06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	95.000	8.00	8.000	760.00
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.060	31,870.00	32,076.000	1,924.56
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.110	7,615.00	7,415.000	815.65
06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.650	654.00	654.000	425.10
06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	4,836.00	4,679.000	5,146.90
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	51.00	48.000	528.00
06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	11.000	20.00	20.000	220.00
06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	11.000	8.00	8.000	88.00
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	11.000	52.00	49.000	539.00
06786026	000	PAV SURF PREP FOR MRK (BIKE ARROW)	EA	5.200	2.00	2.000	10.40
06786028	000	PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	5.200	2.00	2.000	10.40
06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,800.000	3.00	3.000	5,400.00
06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	7,000.000	12.00	12.000	84,000.00
06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,950.000	9.00	13.000	25,350.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	210.000	124.00	126.000	26,460.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	210.000	30.00	31.000	6,510.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	210.000	140.00	141.000	29,610.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	210.000	48.00	47.000	9,870.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	210.000	140.00	139.000	29,190.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	210.000	22.00	21.000	4,410.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	455.000	114.00	126.000	57,330.00
06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	193.000	250.00	250.000	48,250.00
06826050	000	BACKPLATE W/REFL BRDR(5 SEC)	EA	212.000	605.00	371.000	78,652.00
06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	174.000	3,321.00	2,479.000	431,346.00
06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.500	17,723.00	18,720.000	28,080.00
06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.200	31,454.00	35,610.000	78,342.00
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.600	6,750.00	6,845.000	17,797.00
06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.400	20,450.00	20,450.000	28,630.00
06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	7,100.000	4.00	4.000	28,400.00
06866019	000	INS TRF SIG PL AM (S)STR(TY D)	EA	7,000.000	3.00	3.000	21,000.00
06866020	000	INS TRF SIG PL AM (S)STR(TY D)LUM	EA	8,500.000	3.00	2.000	17,000.00
06876001	000	PED POLE ASSEMBLY	EA	1,850.000	3.00	3.000	5,550.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	690.000	114.00	114.000	78,660.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,300.000	13.00	13.000	42,900.00
06886004	000	VEH LP DETECT (SAWCUT)	LF	12.000	4,803.00	4,093.000	49,116.00
61856002	002	TMA (STATIONARY)	DAY	155.000	210.00	53.000	8,215.00
62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	5,600.000	51.00	51.000	285,600.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	155,421.190	155,421.19
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	17,683.840	17,683.84

TOTAL ITEM EARNINGS TO DATE

**\$2,273,404.26**