



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **02/08/24**

CONTRACT ID: **004305113**  
 PROJECT: **STP 2B23(063)HES**  
 CONTRACT: **06233439**  
 AWARD AMOUNT: **\$1,828,753.26**  
 PROJECTED AMOUNT: **\$1,831,753.26**  
 ADJ. PROJECTED AMOUNT: **\$1,831,753.26**  
 CONTRACTOR: **MASSANA CONSTRUCTION INC.**

HIGHWAY: **US 287**  
 DISTRICT NAME: **WICHITA FALLS**  
 COUNTY: **WILBARGER**  
 AREA ENGINEER: **Callan Coltharp, P.E.**  
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0005**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **12/29/2023** to **01/28/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **89.53**  
 % TIME USED: **12.22**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/27/2023**  
 AWARD DATE: **07/11/2023**  
 NOTICE TO PROCEED DATE: **07/26/2023**  
 WORK BEGIN DATE: **00/00/0000**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,639,954.27	\$1,630,116.27	\$9,838.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,639,954.27	\$1,630,116.27	\$9,838.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$1,639,954.27</b>	<b>\$1,630,116.27</b>	<b>\$9,838.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 00/00/0000  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 270  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 270  
DAYS CHARGED TO DATE: 33  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$832.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$832.00  
TOTAL: \$0.00

**DAILY BREAKDOWN**

Date or Days	Days Charged	Days Credited	Diary Adjustment
12/29/2023		1	VEG ESTABLISHMENT
12/30/2023		1	SATURDAY
12/31/2023		1	SUNDAY
01/01/2024		1	HOLIDAY
01/02/2024		1	VEG ESTABLISHMENT
01/03/2024		1	VEG ESTABLISHMENT
01/04/2024		1	VEG ESTABLISHMENT
01/05/2024		1	VEG ESTABLISHMENT
01/06/2024		1	SATURDAY
01/07/2024		1	SUNDAY
01/08/2024		1	VEG ESTABLISHMENT
01/09/2024		1	VEG ESTABLISHMENT
01/10/2024		1	VEG ESTABLISHMENT
01/11/2024		1	VEG ESTABLISHMENT
01/12/2024		1	VEG ESTABLISHMENT
01/13/2024		1	SATURDAY
01/14/2024		1	SUNDAY
01/15/2024		1	HOLIDAY
01/16/2024		1	VEG ESTABLISHMENT
01/17/2024		1	VEG ESTABLISHMENT
01/18/2024		1	VEG ESTABLISHMENT
01/19/2024		1	HOLIDAY
01/20/2024		1	SATURDAY
01/21/2024		1	SUNDAY
01/22/2024		1	VEG ESTABLISHMENT
01/23/2024		1	VEG ESTABLISHMENT
01/24/2024		1	VEG ESTABLISHMENT
01/25/2024		1	VEG ESTABLISHMENT
01/26/2024		1	VEG ESTABLISHMENT
01/27/2024		1	SATURDAY
01/28/2024		1	SUNDAY

**PERIOD SUMMARY**

Date or Days	Days Charged	Days Credited
31	0	31
HOLIDAY		3
SATURDAY		5
SUNDAY		5
VEG ESTABLISHMENT		18

WORK PERFORMED THIS PERIOD

PROJECT STP 2B23(063)HES CONTROL 004305113

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0100	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,000.000	1.000	\$6,000.00	3.00	2.00
0110	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	127.000	\$254.00	120.00	127.00
0120	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	100.000	\$100.00	90.00	100.00
0140	61856002	002	TMA (STATIONARY)	DAY	30.000	1.000	\$30.00	96.00	17.00

PROJECT STP 2B23(063)HES CONTROL 004305114

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0340	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	331.000	\$662.00	120.00	331.00
0350	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	50.000	\$50.00	280.00	50.00

PROJECT STP 2B23(063)HES CONTROL 004307123

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0515	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	41.000	\$82.00	150.00	41.00
0525	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	150.000	\$150.00	60.00	150.00
0565	61856002	002	TMA (STATIONARY)	DAY	30.000	1.000	\$30.00	48.00	11.00

PROJECT STP 2B23(063)HES CONTROL 004307124

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0710	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	60.000	\$120.00	100.00	60.00
0720	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	100.000	\$100.00	60.00	100.00

PROJECT STP 2B23(063)HES CONTROL 004308087

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0890	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	100.000	\$100.00	100.00	100.00

PROJECT STP 2B23(063)HES CONTROL 024904042

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1055	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	54.000	\$108.00	75.00	54.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
1065	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	60.000	\$60.00

Total Bid Quantity	QTY Paid To Date
60.00	60.00

**PROJECT** STP 2B23(063)HES **CONTROL** 028204040  
**CATEGORY** 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
1230	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	137.000	\$274.00
1240	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	100.000	\$100.00

Total Bid Quantity	QTY Paid To Date
120.00	137.00
50.00	100.00

**PROJECT** STP 2B23(063)HES **CONTROL** 056208006  
**CATEGORY** 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
1410	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	759.000	\$1,518.00
1420	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	100.000	\$100.00

Total Bid Quantity	QTY Paid To Date
190.00	759.00
100.00	100.00

**TOTAL ITEM EARNINGS THIS ESTIMATE**

**\$9,838.00**

CONTRACT LINE ITEMS

PROJECT STP 2B23(063)HES CONTROL 004305113  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01106001	000	EXCAVATION (ROADWAY)	CY	50.000	246.000	0.000	246.00	12,300.00
0065	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	51.000	292.000	0.000	292.00	14,892.00
0080	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.160	4,751.000	0.000	6,401.00	1,024.16
0090	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	425.000	211.000	0.000	211.48	89,879.43
0095	05006001	000	MOBILIZATION	LS	219,640.060	1.000	0.000	0.83	182,960.17
0100	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,000.000	3.000	0.000	2.00	12,000.00
0105	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	6.000	120.000	0.000	127.00	762.00
0110	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	120.000	0.000	127.00	254.00
0115	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	90.000	0.000	100.00	500.00
0120	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	90.000	0.000	100.00	100.00
0125	05436002	003	CABLE BARRIER SYSTEM (TL-4)	LF	11.000	5,646.000	0.000	5,646.00	62,106.00
0130	05436020	003	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	3,500.000	2.000	0.000	2.00	7,000.00
0135	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,850.000	1.000	0.000	1.00	1,850.00
0140	61856002	002	TMA (STATIONARY)	DAY	30.000	96.000	0.000	17.00	510.00
								<b>Category Subtotal</b>	<b>\$386,137.76</b>

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0175	96066069		FORCE ACCT-3RD PARTY DAMAGE REPAIR	DOL	1.000	1,000.000	0.000	4,369.86	4,369.86
								<b>Category Subtotal</b>	<b>\$4,369.86</b>

PROJECT STP 2B23(063)HES CONTROL 004305114  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0295	01106001	000	EXCAVATION (ROADWAY)	CY	50.000	269.000	0.000	269.00	13,450.00
0300	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	51.000	19.000	0.000	19.00	969.00
0315	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.160	3,069.000	0.000	1,351.11	216.18
0325	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	425.000	136.000	0.000	138.19	58,728.63
0330	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,000.000	2.000	0.000	1.00	6,000.00
0335	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	6.000	120.000	0.000	331.00	1,986.00
0340	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	120.000	0.000	331.00	662.00
0345	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	280.000	0.000	50.00	250.00
0350	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	280.000	0.000	50.00	50.00
0355	05436002	003	CABLE BARRIER SYSTEM (TL-4)	LF	11.000	3,628.000	0.000	3,628.00	39,908.00
0360	05436020	003	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	3,500.000	1.000	0.000	1.00	3,500.00
0365	05436022	003	REMOVE CABLE BARRIER TERMINAL SECTION	EA	900.000	1.000	0.000	1.00	900.00
0370	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,850.000	1.000	0.000	1.00	1,850.00
0375	61856002	002	TMA (STATIONARY)	DAY	30.000	68.000	0.000	9.00	270.00
								<b>Category Subtotal</b>	<b>\$128,739.81</b>

PROJECT STP 2B23(063)HES CONTROL 004307123

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0475	01106001	000	EXCAVATION (ROADWAY)	CY	50.000	31.000	0.000	31.00	1,550.00
0500	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	425.000	24.000	0.000	24.32	10,336.86
0510	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	6.000	150.000	0.000	41.00	246.00
0515	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	150.000	0.000	41.00	82.00
0520	05066040	005	BIODEG EROSN CONT LOGS (IN STL) (8")	LF	5.000	60.000	0.000	150.00	750.00
0525	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	60.000	0.000	150.00	150.00
0530	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	45.000	75.000	0.000	75.00	3,375.00
0535	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	2,300.000	1.000	0.000	1.00	2,300.00
0540	05436002	003	CABLE BARRIER SYSTEM (TL-4)	LF	11.000	330.000	0.000	330.00	3,630.00
0545	05436020	003	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	3,500.000	2.000	0.000	2.00	7,000.00
0550	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,000.000	1.000	0.000	1.00	4,000.00
0555	06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	125.000	3.000	0.000	3.00	375.00
0560	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,850.000	1.000	0.000	1.00	1,850.00
0565	61856002	002	TMA (STATIONARY)	DAY	30.000	48.000	0.000	11.00	330.00
<b>Category Subtotal</b>									<b>\$35,974.86</b>

PROJECT STP 2B23(063)HES CONTROL 004307124

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0665	01106001	000	EXCAVATION (ROADWAY)	CY	50.000	47.000	0.000	47.00	2,350.00
0670	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	51.000	2.000	0.000	2.00	102.00
0695	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	425.000	40.000	0.000	40.44	17,188.70
0700	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,000.000	1.000	0.000	1.00	6,000.00
0705	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	6.000	100.000	0.000	60.00	360.00
0710	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	100.000	0.000	60.00	120.00
0715	05066040	005	BIODEG EROSN CONT LOGS (IN STL) (8")	LF	5.000	60.000	0.000	100.00	500.00
0720	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	60.000	0.000	100.00	100.00
0725	05436002	003	CABLE BARRIER SYSTEM (TL-4)	LF	11.000	962.000	0.000	962.00	10,582.00
0730	05436020	003	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	3,500.000	2.000	0.000	2.00	7,000.00
0735	05436022	003	REMOVE CABLE BARRIER TERMINAL SECTION	EA	900.000	2.000	0.000	2.00	1,800.00
0745	61856002	002	TMA (STATIONARY)	DAY	30.000	40.000	0.000	6.00	180.00
<b>Category Subtotal</b>									<b>\$46,282.70</b>

PROJECT STP 2B23(063)HES CONTROL 004308087

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0845	01106001	000	EXCAVATION (ROADWAY)	CY	50.000	140.000	0.000	140.00	7,000.00
0850	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	51.000	14.000	0.000	14.00	714.00
0875	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	425.000	47.000	0.000	44.92	19,092.28
0885	05066040	005	BIODEG EROSN CONT LOGS (IN STL) (8")	LF	5.000	100.000	0.000	100.00	500.00
0890	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	100.000	0.000	100.00	100.00
0895	05436002	003	CABLE BARRIER SYSTEM (TL-4)	LF	11.000	1,179.000	0.000	1,179.00	12,969.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0900	05436020	003	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	3,500.000	4.000	0.000	4.00	14,000.00
0910	61856002	002	TMA (STATIONARY)	DAY	30.000	36.000	0.000	6.00	180.00
<b>Category Subtotal</b>									\$54,555.28

PROJECT STP 2B23(063)HES CONTROL 024904042

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1010	01106001	000	EXCAVATION (ROADWAY)	CY	50.000	148.000	0.000	148.00	7,400.00
1015	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	51.000	75.000	0.000	75.00	3,825.00
1030	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.160	1,224.000	0.000	2,005.00	320.80
1040	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	425.000	54.000	0.000	44.35	18,849.18
1050	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	6.000	75.000	0.000	54.00	324.00
1055	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	75.000	0.000	54.00	108.00
1060	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	60.000	0.000	60.00	300.00
1065	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	60.000	0.000	60.00	60.00
1070	05436002	003	CABLE BARRIER SYSTEM (TL-4)	LF	11.000	1,359.000	0.000	1,119.00	12,309.00
1075	05436020	003	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	3,500.000	4.000	0.000	2.00	7,000.00
1080	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,850.000	1.000	0.000	1.00	1,850.00
1085	61856002	002	TMA (STATIONARY)	DAY	30.000	38.000	0.000	3.00	90.00
<b>Category Subtotal</b>									\$52,435.98

PROJECT STP 2B23(063)HES CONTROL 028204040

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1185	01106001	000	EXCAVATION (ROADWAY)	CY	50.000	137.000	0.000	137.00	6,850.00
1190	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	51.000	60.000	0.000	60.00	3,060.00
1215	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	425.000	116.000	0.000	117.85	50,087.10
1225	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	6.000	120.000	0.000	137.00	822.00
1230	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	120.000	0.000	137.00	274.00
1235	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	50.000	0.000	100.00	500.00
1240	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	50.000	0.000	100.00	100.00
1245	05436002	003	CABLE BARRIER SYSTEM (TL-4)	LF	11.000	2,980.000	0.000	2,990.00	32,890.00
1250	05436020	003	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	3,500.000	6.000	0.000	6.00	21,000.00
1255	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	400.000	3.000	0.000	3.00	1,200.00
1265	61856002	002	TMA (STATIONARY)	DAY	30.000	30.000	0.000	15.00	450.00
<b>Category Subtotal</b>									\$117,233.10

PROJECT STP 2B23(063)HES CONTROL 056208006

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1365	01106001	000	EXCAVATION (ROADWAY)	CY	50.000	1,542.000	0.000	1,542.00	77,100.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1370	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	51.000	3,616.000	0.000	3,616.00	184,416.00
1385	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.160	14,987.000	0.000	30,469.00	4,875.04
1395	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	425.000	666.000	0.000	679.40	288,742.88
1400	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,000.000	5.000	0.000	1.00	6,000.00
1405	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	6.000	190.000	0.000	759.00	4,554.00
1410	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	190.000	0.000	759.00	1,518.00
1415	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	100.000	0.000	100.00	500.00
1420	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	100.000	0.000	100.00	100.00
1425	05436002	003	CABLE BARRIER SYSTEM (TL-4)	LF	11.000	17,599.000	0.000	17,599.00	193,589.00
1430	05436020	003	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	3,500.000	14.000	0.000	14.00	49,000.00
1435	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	400.000	3.000	0.000	3.00	1,200.00
1440	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,850.000	1.000	0.000	1.00	1,850.00
1445	61856002	002	TMA (STATIONARY)	DAY	30.000	154.000	0.000	26.00	780.00

Category Subtotal \$814,224.92

PROJECT STP 2B23(063)HES CONTROL 004305113

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	01646003	000	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.180	9,502.000	0.000	0.000	0.00
0075	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.160	4,751.000	0.000	0.000	0.00
0085	01686001	000	VEGETATIVE WATERING	MG	97.650	80.000	0.000	0.000	0.00
0145	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0150	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0155	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	3,000.000	0.000	0.000	0.00
0160	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0165	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0170	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2B23(063)HES CONTROL 004305114

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0305	01646003	000	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.180	6,138.000	0.000	0.000	0.00
0310	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.160	3,069.000	0.000	0.000	0.00



0320	01686001	000	VEGETATIVE WATERING	MG	97.650	52.000	0.000	0.000	0.00
									<u>0.00</u>
<b>Category Subtotal</b>									0.00

PROJECT STP 2B23(063)HES CONTROL 004307123

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0480	01646003	000	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.180	714.000	0.000	0.000	0.00
0485	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.160	357.000	0.000	0.000	0.00
0490	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.160	357.000	0.000	0.000	0.00
0495	01686001	000	VEGETATIVE WATERING	MG	97.650	6.000	0.000	0.000	0.00
0505	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,000.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<u>0.00</u>

PROJECT STP 2B23(063)HES CONTROL 004307124

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0675	01646003	000	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.180	1,787.000	0.000	0.000	0.00
0680	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.160	894.000	0.000	0.000	0.00
0685	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.160	894.000	0.000	0.000	0.00
0690	01686001	000	VEGETATIVE WATERING	MG	97.650	15.000	0.000	0.000	0.00
0740	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,850.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<u>0.00</u>

PROJECT STP 2B23(063)HES CONTROL 004308087

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0855	01646003	000	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.180	2,148.000	0.000	0.000	0.00
0860	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.160	1,074.000	0.000	0.000	0.00
0865	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.160	1,074.000	0.000	0.000	0.00
0870	01686001	000	VEGETATIVE WATERING	MG	97.650	118.000	0.000	0.000	0.00
0880	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,000.000	1.000	0.000	0.000	0.00
0905	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,850.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<u>0.00</u>

PROJECT STP 2B23(063)HES CONTROL 024904042

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

1020	01646003	000	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.180	2,448.000	0.000	0.000	0.00
1025	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.160	1,224.000	0.000	0.000	0.00
1035	01686001	000	VEGETATIVE WATERING	MG	97.650	21.000	0.000	0.000	0.00
1045	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,000.000	1.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**PROJECT** STP 2B23(063)HES **CONTROL** 028204040

**CATEGORY** 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1195	01646003	000	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.180	5,242.000	0.000	0.000	0.00
1200	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.160	2,621.000	0.000	0.000	0.00
1205	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.160	2,621.000	0.000	0.000	0.00
1210	01686001	000	VEGETATIVE WATERING	MG	97.650	44.000	0.000	0.000	0.00
1220	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,000.000	2.000	0.000	0.000	0.00
1260	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,850.000	1.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**PROJECT** STP 2B23(063)HES **CONTROL** 056208006

**CATEGORY** 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1375	01646003	000	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.180	29,973.000	0.000	0.000	0.00
1380	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.160	14,987.000	0.000	0.000	0.00
1390	01686001	000	VEGETATIVE WATERING	MG	97.650	252.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**TOTAL ITEM EARNINGS THIS CONTRACT** \$1,639,954.27

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01106001	000	EXCAVATION (ROADWAY)	CY	50.000	2,560.00	2,560.000	128,000.00
01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	51.000	4,078.00	4,078.000	207,978.00
01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.160	24,031.00	40,226.110	6,436.18
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	425.000	1,294.00	1,300.953	552,905.06
05006001	000	MOBILIZATION	LS	219,640.060	1.00	0.833	182,960.17
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,000.000	11.00	5.000	30,000.00
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	6.000	875.00	1,509.000	9,054.00
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	875.00	1,509.000	3,018.00
05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	800.00	760.000	3,800.00
05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	800.00	760.000	760.00
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	45.000	75.00	75.000	3,375.00
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	2,300.000	1.00	1.000	2,300.00
05436002	003	CABLE BARRIER SYSTEM (TL-4)	LF	11.000	33,683.00	33,453.000	367,983.00
05436020	003	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	3,500.000	35.00	33.000	115,500.00
05436022	003	REMOVE CABLE BARRIER TERMINAL SECTION	EA	900.000	3.00	3.000	2,700.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,000.000	1.00	1.000	4,000.00
06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	400.000	6.00	6.000	2,400.00
06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	125.000	3.00	3.000	375.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,850.000	5.00	5.000	9,250.00
61856002	002	TMA (STATIONARY)	DAY	30.000	510.00	93.000	2,790.00
96066069		FORCE ACCT-3RD PARTY DAMAGE REPAIR	DOL	1.000	1,000.00	4,369.860	4,369.86

TOTAL ITEM EARNINGS TO DATE

**\$1,639,954.27**