



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **12/08/23**

CONTRACT ID: **004702150**
 PROJECT: **NH 2020(008)**
 CONTRACT: **09193201**
 AWARD AMOUNT: **\$154,683,155.29**
 PROJECTED AMOUNT: **\$158,771,768.62**
 ADJ. PROJECTED AMOUNT: **\$170,394,270.01**
 CONTRACTOR: **ZACHRY CONSTRUCTION CORPORATION**

HIGHWAY: **US 75**
 DISTRICT NAME: **PARIS**
 COUNTY: **GRAYSON**
 AREA ENGINEER: **Aaron Bloom, P.E.**
 AREA NUMBER: **055**

ESTIMATE NUMBER: **0049**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/26/2023** to **11/25/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **89.54**
 % TIME USED: **98.48**
 % RETAINAGE: **0.00**

LETTING DATE: **09/06/2019**
 AWARD DATE: **09/26/2019**
 NOTICE TO PROCEED DATE: **10/10/2019**
 WORK BEGIN DATE: **01/13/2020**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$152,576,106.83	\$149,879,360.71	\$2,696,746.12
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$152,576,106.83	\$149,879,360.71	\$2,696,746.12
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$152,576,106.83	\$149,879,360.71	\$2,696,746.12

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 01/13/2020
TIME CHARGES BEGIN: 11/11/2019
BID DAYS: 827
C. O. ADJUSTED DAYS: 290
CURRENT DAYS: 1,117
DAYS CHARGED TO DATE: 1,100
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
10/26/2023	1		
10/27/2023	1		
10/28/2023	1		
10/29/2023		1	SUNDAY
10/30/2023	1		
10/31/2023	1		
11/01/2023	1		
11/02/2023	1		
11/03/2023	1		
11/04/2023	1		
11/05/2023		1	SUNDAY
11/06/2023	1		
11/07/2023	1		
11/08/2023	1		
11/09/2023	1		
11/10/2023	1		
11/11/2023	1		
11/12/2023		1	SUNDAY
11/13/2023	1		
11/14/2023	1		
11/15/2023	1		
11/16/2023	1		
11/17/2023	1		
11/18/2023	1		
11/19/2023		1	SUNDAY
11/20/2023	1		
11/21/2023	1		
11/22/2023		1	HOLIDAY TRAFFIC
11/23/2023		1	HOLIDAY
11/24/2023		1	HOLIDAY TRAFFIC
11/25/2023		1	HOLIDAY TRAFFIC

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	23	8
		<hr/>
HOLIDAY		1
HOLIDAY TRAFFIC		3
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT NH 2020(008) CONTROL 004702150
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	01046001	000	REMOVING CONC (PAV)	SY	4.000	222.220	\$888.88	125,031.00	135,091.75
0095	01106001	000	EXCAVATION (ROADWAY)	CY	5.000	557.000	\$2,785.00	127,833.00	120,594.00
0105	01326008	000	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	3.000	2,568.000	\$7,704.00	324,353.00	318,748.92
0135	02606027	000	LIME TRT (EXST MATL)(8")	SY	6.000	1,475.431	\$8,852.59	4,986.00	5,971.65
0220	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.050	112.000	\$229.60	10,113.00	9,316.00
0310	04236001	000	RETAINING WALL (MSE)	SF	63.900	18,592.010	\$1,188,029.44	235,219.00	216,891.75
0315	04326001	000	RIPRAP (CONC)(4 IN)	CY	300.180	0.460	\$138.08	3,024.60	271.64
0345	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	350.000	10.000	\$3,500.00	667.00	189.07
0400	04646005	000	RC PIPE (CL III)(24 IN)	LF	63.960	81.000	\$5,180.76	9,347.00	8,032.00
0415	04646009	000	RC PIPE (CL III)(42 IN)	LF	152.830	68.000	\$10,392.44	982.00	530.00
0420	04646018	000	RC PIPE (CL IV)(24 IN)	LF	107.370	96.000	\$10,307.52	302.00	2,158.00
0480	04656020	000	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	4,208.070	1.000	\$4,208.07	5.00	1.00
0500	04656074	000	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	5,564.470	1.000	\$5,564.47	2.00	2.00
0505	04656076	000	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	7,552.820	1.000	\$7,552.82	1.00	1.00
0535	04656207	000	INLET (COMPL)(CURB)(TY 1)(10')	EA	3,254.070	1.000	\$3,254.07	2.00	1.00
0695	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	1.000	\$15,000.00	48.00	39.75
0765	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	80.000	\$320.00	17,889.00	19,400.00
0770	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	19.500	40.000	\$780.00	660.00	1,380.00
0805	05296008	000	CONC CURB & GUTTER (TY II)	LF	32.260	85.000	\$2,742.10	5,886.00	6,344.10
0985	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	28.950	205.000	\$5,934.75	0.00	2,385.00
1225	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.000	3,250.000	\$3,250.00	40,593.00	25,185.00
1230	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.000	4,200.000	\$4,200.00	50,630.00	138,486.00
1235	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.300	200.000	\$260.00	1,770.00	20,074.00
1595	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	28,210.000	2.000	\$56,420.00	4.00	2.00
1610	61856005	001	TMA (MOBILE OPERATION)	DAY	398.380	25.000	\$9,959.50	200.00	79.00
2610	96016001	000	MATERIAL ON HAND	DOL	1.000	-622,625.460	-\$622,625.46	1,000.00	3,528,009.74
2625	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	246,100.000	\$246,100.00	1.00	2,215,464.23

CATEGORY 006 DESCRIPTION BRIDGE US 75 OVERPASS AT N TRAVIS S

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2185	04226001	000	REINF CONC SLAB	SF	13.880	14,535.000	\$201,745.80	29,579.00	29,579.00
2195	04256038	000	PRESTR CONC GIRDER (TX46)	LF	125.100	1,366.910	\$171,000.44	2,987.12	2,987.12
2210	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	112.830	129.000	\$14,555.07	259.00	259.00
2215	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,882.040	2.000	\$3,764.08	3.00	3.00

CATEGORY 008 DESCRIPTION US 75 OVERPASS AT SH 91

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2395	04206013	000	CL C CONC (ABUT)	CY	719.910	24.450	\$17,601.80	105.20	80.75
2400	04206029	000	CL C CONC (CAP)	CY	791.540	22.500	\$17,809.65	99.60	99.60

CATEGORY 009 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2615	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	44,716.700	\$44,716.70	175,000.00	427,488.89

PROJECT NH 2020(008) CONTROL 004703087

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3425	01106001	000	EXCAVATION (ROADWAY)	CY	5.000	887.360	\$4,436.80	606,660.00	606,660.00
3435	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	13.000	15,196.000	\$197,548.00	114,656.00	79,579.33
3440	01326008	000	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	3.000	4,450.000	\$13,350.00	377,841.00	376,507.87
3595	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	313.940	58.060	\$18,227.36	504.00	142.96
3605	04236001	000	RETAINING WALL (MSE)	SF	63.900	6,133.970	\$391,960.68	154,205.00	132,455.35
3610	04326001	000	RIPRAP (CONC)(4 IN)	CY	300.180	4.710	\$1,413.85	1,134.00	818.78
3710	04656003	000	MANH (COMPL)(PRM)(60IN)	EA	4,624.170	1.000	\$4,624.17	2.00	3.00
4130	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,350.000	1.000	\$1,350.00	2.00	1.00
4190	06186062	000	CONDT (RM) (3/4")	LF	27.150	157.000	\$4,262.55	629.00	554.00
4395	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.000	850.000	\$850.00	42,143.00	21,476.00

CATEGORY 003 DESCRIPTION US 75 AT POST OAK CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4920	04006005	000	CEM STABIL BKFL	CY	124.370	90.000	\$11,193.30	386.00	90.00
4950	04226001	000	REINF CONC SLAB	SF	13.880	20,010.000	\$277,738.80	40,020.00	40,020.00

CATEGORY 004 DESCRIPTION US 75 OVERPASS AT PARK AVE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5035	04006005	000	CEM STABIL BKFL	CY	124.370	74.500	\$9,265.57	353.00	282.50
5055	04226015	000	APPROACH SLAB	CY	444.390	59.525	\$26,452.31	238.10	59.53

PROJECT NH 2020(008) CONTROL 004718083

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5345	01106001	000	EXCAVATION (ROADWAY)	CY	5.000	337.090	\$1,685.45	126,461.00	126,458.84
5355	01626002	000	BLOCK SODDING	SY	2.630	10,910.000	\$28,693.30	140,004.00	85,571.01
5360	01686001	000	VEGETATIVE WATERING	MG	22.470	319.910	\$7,188.38	840.00	2,024.07
5380	02606027	000	LIME TRT (EXST MATL)(8")	SY	6.000	1,790.393	\$10,742.36	68,091.00	67,173.15
5396	03106027		PRIME COAT(MC-30 OR AE-P)	GAL	4.840	450.000	\$2,178.00	15,879.00	6,500.00
5410	03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	34.000	4,158.010	\$141,372.34	66,379.00	52,846.21
5430	04006003	000	STRUCT EXCAV (PIPE)	CY	15.000	99.000	\$1,485.00	15,666.00	18,000.20
5435	04006005	000	CEM STABIL BKFL	CY	124.370	62.000	\$7,710.94	4,451.00	4,976.68
5440	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	131.600	12.000	\$1,579.20	721.00	625.50
5480	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	184.000	8.000	\$1,472.00	168.00	168.00
5500	04326001	000	RIPRAP (CONC)(4 IN)	CY	300.180	11.730	\$3,521.11	214.00	127.49

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5515	04326044	000	RIPRAP (CONC)(FLUME)	CY	500.000	3.520	\$1,760.00	500.00	352.25
5520	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	350.000	5.500	\$1,925.00	114.00	38.08
5530	04646005	000	RC PIPE (CL III)(24 IN)	LF	63.960	131.000	\$8,378.76	10,217.00	10,131.50
5545	04656002	000	MANH (COMPL)(PRM)(48IN)	EA	2,967.370	1.000	\$2,967.37	13.00	13.50
5595	04656176	000	INLET (COMPL)(CURB)(TY C1)	EA	2,542.520	1.000	\$2,542.52	7.00	3.00
5600	04656268	000	INLET (COMPL) (EXT)(TY I)	EA	2,460.820	1.000	\$2,460.82	7.00	2.00
5605	04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,520.370	1.000	\$1,520.37	21.00	15.00
5705	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	1,060.000	\$4,240.00	17,540.00	20,510.00
5710	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	19.500	40.000	\$780.00	1,440.00	1,120.00
5715	05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	7.000	4,020.000	\$28,140.00	10,980.00	4,020.00
5805	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	340.000	2.000	\$680.00	24.00	17.00
5850	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.690	739.000	\$7,899.91	24.00	6,286.00
5890	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,468.000	1.000	\$1,468.00	12.00	8.00
6020	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.000	460.000	\$460.00	4,770.00	12,230.00
6025	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.000	330.000	\$330.00	270.00	1,032.00
6030	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.000	2,960.000	\$2,960.00	20,961.00	65,843.00
6034	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.795	595.000	\$473.03	3,444.00	595.00
6035	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.300	955.000	\$1,241.50	3,443.00	14,831.00
6060	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.000	4,040.000	\$4,040.00	21,357.00	56,257.00
6215	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.460	120.000	\$55.20	38,912.00	30,585.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$2,696,746.12

CONTRACT LINE ITEMS

PROJECT STP 2020(007)HES CONTROL 004702149
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3135	06806004	006	REMOVING TRAFFIC SIGNALS	EA	5,250.000	4.000	0.000	4.00	21,000.00
Category Subtotal									\$21,000.00

PROJECT NH 2020(008) CONTROL 004702150
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0055	01006002	000	PREPARING ROW	STA	16,532.530	141.500	0.000	141.50	2,339,353.00
0060	01046001	000	REMOVING CONC (PAV)	SY	4.000	125,031.000	0.000	135,091.75	540,367.00
0061	01046001		REMOVING CONC (PAV)	SY	12.650	0.000	5,455.000	6,314.46	79,877.92
CO #13 - EXPEDITED SAW CUT & REMOVAL FOR FASTTRACK PAVING									
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	6.120	3,374.000	0.000	3,393.84	20,770.30
0070	01046015	000	REMOVING CONC (SIDEWALKS)	SY	11.570	363.000	0.000	11.00	127.27
0075	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	10.040	1,227.000	0.000	937.00	9,407.48
0080	01046021	000	REMOVING CONC (CURB)	LF	2.500	14,243.000	0.000	10,858.00	27,145.00
0085	01046023	000	REMOVING CONC (CTB)	LF	6.000	14,083.000	0.000	13,813.00	82,878.00
0089	01056020		REMOVING STAB BASE & ASPH PAV (12")	SY	6.000	0.000	2,998.610	3,891.74	23,350.44
CO #16 - FRONTAGE ROAD RECONSTRUCTION									
0090	01056045	000	REMOVING STAB BASE AND ASPH PAV (2"-8")	SY	2.700	78,324.000	0.000	116,380.84	314,228.27
0095	01106001	000	EXCAVATION (ROADWAY)	CY	5.000	127,833.000	0.000	120,594.00	602,970.01
0100	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	13.000	145,217.000	0.000	118,316.48	1,538,114.24
0105	01326008	000	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	3.000	324,353.000	0.000	318,748.92	956,246.77
0110	01626002	000	BLOCK SODDING	SY	2.630	34,385.000	0.000	20,245.56	53,245.82
0115	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.080	17,192.000	0.000	1,796.89	143.75
0125	01686001	000	VEGETATIVE WATERING	MG	22.470	104.000	0.000	736.50	16,549.15
0130	02606001	000	LIME (HYDRATED LIME (DRY))	TON	200.000	113.000	0.000	87.48	17,496.00
0135	02606027	000	LIME TRT (EXST MATL)(8")	SY	6.000	4,986.000	0.000	5,971.65	35,829.91
0141	02476344	003	FL BS (CMP IN PLACE)(TY D GR 4)(12")	SY	9.330	0.000	11,544.000	3,504.41	32,696.15
0146	03106027		PRIME COAT(MC-30 OR AE-P)	GAL	4.840	0.000	32,943.000	3,618.00	17,511.12
0149	03446011		SUPERPAVE MIXTURES SP-B PG64-22	TON	83.640	0.000	24,869.590	11,901.17	995,413.86
0150	03416008	003	D-GR HMA TY-B PG64-22	TON	83.640	41,723.000	-24,869.590	17,201.93	1,438,769.43
0151	03416008		D-GR HMA TY-B PG64-22	TON	99.990	0.000	1,465.650	1,304.57	130,443.96
SHOULDER CORRECTION									
0155	03416020	003	D-GR HMA TY-C SAC-A PG64-22	TON	90.540	1,646.000	-1,646.000	1,723.00	156,000.42
0156	03416020		D-GR HMA TY-C SAC-A PG64-22	TON	112.060	0.000	488.540	495.83	55,562.70
SHOULDER CORRECTION									
0165	03516008	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(12")	SY	75.000	2,279.000	0.000	731.00	54,825.00
0166	03546030		PLANE ASPH CONC PAV(0" TO 8")	SY	10.070	0.000	4,441.390	1,201.89	12,103.03
0170	03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	34.000	4,416.000	0.000	3,688.77	125,418.18
0190	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	37.000	129,543.000	0.000	104,371.38	3,861,741.06
0191	03606044		CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	141.230	0.000	5,455.000	7,889.79	1,114,275.05
CO #13									

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0210	04006005	000	CEM STABIL BKFL	CY	124.370	586.000	433.230	856.08	106,470.66	
0215	04006008	000	CUT & RESTORE ASPH PAVING	SY	106.320	945.000	0.000	298.67	31,754.59	
0220	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.050	10,113.000	0.000	9,316.00	19,097.80	
0225	04036001	000	TEMPORARY SPL SHORING	SF	30.000	85,301.000	0.000	217,652.24	6,529,567.20	
0230	04166004	000	DRILL SHAFT (36 IN)	LF	125.570	3,750.000	0.000	3,790.00	475,910.30	
0245	04166006	000	DRILL SHAFT (48 IN)	LF	232.630	1,120.000	0.000	1,120.00	260,545.60	
0250	04166007	000	DRILL SHAFT (54 IN)	LF	291.720	490.000	0.000	490.00	142,942.80	
0265	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	260.000	68.000	0.000	25.33	6,585.80	
0270	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	388.000	136.000	0.000	140.00	54,320.00	
0275	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	462.250	116.000	0.000	43.00	19,876.75	
0280	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	489.000	92.000	214.000	173.00	84,597.00	
0282	04166029		DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	184.000	0.000	80.000	24.00	4,416.00	
0300	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	313.940	124.000	0.000	107.37	33,707.74	
0305	04206074	000	CL C CONC (MISC)	CY	853.440	1,308.600	0.000	1,316.60	1,123,639.10	
0310	04236001	000	RETAINING WALL (MSE)	SF	63.900	235,219.000	0.000	216,891.75	13,859,383.11	
0315	04326001	000	RIPRAP (CONC)(4 IN)	CY	300.180	3,049.000	-24.400	271.64	81,540.60	
0320	04326002	000	RIPRAP (CONC)(5 IN)	CY	347.780	359.000	0.000	3.10	1,078.11	
0325	04326011	000	RIPRAP (CONC) (CL B) (6")	CY	387.910	18.000	0.000	29.56	11,466.62	
0345	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	350.000	667.000	0.000	189.07	66,174.50	
0350	04506023	000	RAIL (TY SSTR)	LF	33.180	27,742.000	0.000	19,928.70	661,234.27	
0360	04626004	000	CONC BOX CULV (4 FT X 3 FT)	LF	201.380	250.000	0.000	250.00	50,345.00	
0365	04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	231.660	646.000	0.000	612.00	141,775.92	
0370	04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	249.600	531.000	0.000	495.00	123,552.00	
0375	04626009	000	CONC BOX CULV (5 FT X 5 FT)	LF	386.330	650.000	0.000	242.00	93,491.86	
0380	04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	305.840	1,378.000	0.000	1,250.00	382,300.00	
0385	04626014	000	CONC BOX CULV (7 FT X 3 FT)	LF	370.480	844.000	0.000	669.00	247,851.12	
0390	04626034	000	CONC BOX CULV (10 FT X 10 FT)	LF	832.260	1,134.000	0.000	1,134.00	943,782.84	
0395	04646003	000	RC PIPE (CL III)(18 IN)	LF	54.940	9,141.000	0.000	8,916.40	489,867.02	
0400	04646005	000	RC PIPE (CL III)(24 IN)	LF	63.960	9,347.000	0.000	8,032.00	513,726.72	
0405	04646007	000	RC PIPE (CL III)(30 IN)	LF	88.850	630.000	0.000	307.00	27,276.95	
0410	04646008	000	RC PIPE (CL III)(36 IN)	LF	116.610	361.000	0.000	160.00	18,657.60	
0415	04646009	000	RC PIPE (CL III)(42 IN)	LF	152.830	982.000	0.000	530.00	80,999.90	
0416	04646021		RC PIPE (CL IV)(42 IN)	LF	167.270	0.000	50.000	261.00	43,657.47	
0420	04646018	000	RC PIPE (CL IV)(24 IN)	LF	107.370	636.000	-334.000	2,158.00	231,704.46	
0421	04646026		RC PIPE (CL V)(24 IN)	LF	107.370	0.000	334.000	201.00	21,581.37	
0425	04646020	000	RC PIPE (CL IV)(36 IN)	LF	126.030	414.000	-328.000	86.00	10,838.58	
0426	04646027		RC PIPE (CL V)(36 IN)	LF	208.050	0.000	328.000	272.00	56,589.60	
0430	04656003	000	MANH (COMPL)(PRM)(60IN)	EA	4,624.170	19.000	0.000	21.00	97,107.57	
0435	04656004	000	MANH (COMPL)(PRM)(72IN)	EA	5,480.120	2.000	0.000	4.00	21,920.48	
0440	04656005	000	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	2,202.620	2.000	0.000	1.00	2,202.62	
0450	04656012	000	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	13,758.800	1.000	0.000	1.00	13,758.80	
0455	04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	3,657.070	2.000	0.000	1.00	3,657.07	
0460	04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	3,725.470	3.000	0.000	5.00	18,627.35	
0470	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	3,741.620	12.000	0.000	6.50	24,320.53	
0480	04656020	000	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	4,208.070	5.000	0.000	1.00	4,208.07	
0500	04656074	000	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	5,564.470	2.000	0.000	2.00	11,128.94	
0505	04656076	000	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	7,552.820	1.000	0.000	1.00	7,552.82	
0510	04656158	000	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	3,577.070	5.000	0.000	1.00	3,577.07	

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0515	04656162	000	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	4,575.520	2.000	-2.000	3.00	13,726.56	
0520	04656179	000	INLET (COMPL)(TY MSE2)	EA	4,267.720	71.000	0.000	66.00	281,669.52	
0535	04656207	000	INLET (COMPL)(CURB)(TY 1)(10')	EA	3,254.070	2.000	0.000	1.00	3,254.07	
0540	04656235	000	INLET (COMPL)(RWI)(TY I)	EA	2,831.320	14.000	0.000	14.50	41,054.14	
0545	04656237	000	INLET (RAIL & GRATE) (TY II)	EA	3,540.020	42.000	0.000	34.00	120,360.68	
0550	04656273	000	INLET (COMPL) (TY C) (2 GRATE)	EA	2,880.720	5.000	0.000	1.00	2,880.72	
0555	04656279	000	INLET (COMPL)(TY C)(MOD)	EA	2,423.770	5.000	0.000	4.00	9,695.09	
0560	04656402	000	MANH (COMPL) (TY B)(MOD)	EA	5,916.920	3.000	0.000	3.00	17,750.76	
0565	04656412	000	MANH (COMPL)(TY A)(MOD)	EA	2,783.820	2.000	0.000	2.00	5,567.64	
0575	04656414	000	INLET (COMPL)(PCO)(3FT)(RIGHT)(MOD)	EA	2,981.420	2.000	0.000	1.00	2,981.42	
0590	04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	28,205.220	1.000	0.000	2.00	56,410.44	
0605	04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	10,019.720	1.000	0.000	1.00	10,019.72	
0615	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	10,592.100	1.000	0.000	1.00	10,592.10	
0620	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	11,451.160	1.000	0.000	1.00	11,451.16	
0625	04676211	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(3:1) (C)	EA	11,622.660	1.000	0.000	1.00	11,622.66	
0635	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	1,461.490	33.000	0.000	30.00	43,844.70	
0640	04796006	000	ADJUSTING INLET (CAP)	EA	3,227.410	1.000	0.000	1.00	3,227.41	
0645	04966002	000	REMOV STR (INLET)	EA	637.020	98.000	0.000	54.00	34,399.08	
0650	04966004	000	REMOV STR (SET)	EA	729.750	32.000	0.000	7.00	5,108.25	
0655	04966005	000	REMOV STR (WINGWALL)	EA	653.540	17.000	0.000	12.00	7,842.48	
0665	04966007	000	REMOV STR (PIPE)	LF	9.030	11,268.000	0.000	5,648.00	51,001.44	
0670	04966008	000	REMOV STR (BOX CULVERT)	LF	50.650	4,723.000	0.000	3,504.00	177,477.60	
0675	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	38,701.860	13.000	0.000	13.00	503,124.18	
0680	04966040	000	REMOV STR (RET WALL)	LF	19.270	337.000	0.000	337.00	6,493.99	
0690	05006001	000	MOBILIZATION	LS	10,900,000.000	1.000	0.000	0.90	9,810,000.00	
0695	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	48.000	0.000	39.75	596,250.00	
0696	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING CO #5-DISPUTE RESOLUTION (NON-PART)	MO	15,000.000	0.000	5.000	5.00	75,000.00	
0697	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING CO #11 - DISPUTE RESOLUTION (NON-PART)	MO	15,000.000	0.000	2.250	2.25	33,750.00	
0700	05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	34.000	816.000	0.000	41.00	1,394.00	
0720	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.650	5,228.000	0.000	20,158.00	33,260.70	
0725	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.420	5,228.000	0.000	645.00	270.90	
0730	05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.250	5,494.000	0.000	700.00	2,275.00	
0740	05086001	000	CONSTRUCTING DETOURS	SY	47.110	63,521.000	-17,530.000	85,764.40	4,040,360.88	
0742	05086001		CONSTRUCTING DETOURS CO #18 - REVISE PAV STR	SY	57.540	0.000	17,530.000	29,395.93	1,691,441.81	
0750	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	32.000	300.000	-299.000	200.00	6,400.00	
0755	05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	7.000	38,457.000	0.000	17,267.00	120,869.00	
0756	05126021		PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	9.080	0.000	1,340.000	4,060.00	36,864.80	
0757	05126022		PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	11.140	0.000	670.000	240.00	2,673.60	
0760	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	4.000	56,858.000	0.000	106,967.00	427,868.00	
0765	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	17,889.000	0.000	19,400.00	77,600.00	
0770	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	19.500	660.000	0.000	1,380.00	26,910.00	
0775	05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	7.000	38,457.000	0.000	14,360.00	100,520.00	
0776	05126045		PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	7.000	0.000	1,340.000	300.00	2,100.00	
0777	05126046		PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	13.000	0.000	670.000	40.00	520.00	

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0790	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	40.000	11,850.000	0.000	4,469.00	178,760.00	
0800	05296005	000	CONC CURB (MONO) (TY II)	LF	5.340	16,170.000	0.000	2,196.00	11,726.64	
0805	05296008	000	CONC CURB & GUTTER (TY II)	LF	32.260	5,886.000	0.000	6,344.10	204,660.67	
0810	05306004	000	DRIVEWAYS (CONC)	SY	78.430	1,328.000	0.000	191.78	15,041.30	
0815	05306005	000	DRIVEWAYS (ACP)	SY	51.730	112.000	0.000	468.39	24,229.81	
0845	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	21.000	4,741.000	0.000	1,737.50	36,487.50	
0850	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,700.000	13.000	0.000	2.00	3,400.00	
0855	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,000.000	13.000	0.000	8.00	8,000.00	
0860	05406017	001	MTL BM GD FEN (LONG SPAN SYSTEM)	LF	18.000	150.000	0.000	100.00	1,800.00	
0865	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.000	9,673.000	0.000	12,518.50	37,555.50	
0870	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	120.000	13.000	0.000	15.00	1,800.00	
0875	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,575.000	16.000	0.000	8.00	20,600.00	
0880	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	320.000	22.000	0.000	30.00	9,600.00	
0885	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,950.000	29.000	0.000	61.00	118,950.00	
0890	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	340.000	12.000	0.000	17.00	5,780.00	
0895	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	19,300.000	16.000	0.000	24.00	463,200.00	
0902	05456018		CRASH CUSH ATTEN (INSTL)(S)(N)(TL2)	EA	6,285.000	0.000	3.000	7.00	43,995.00	
0905	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	11.450	16,171.000	0.000	14,975.75	171,472.34	
0915	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	342.000	21.000	-21.000	14.00	4,788.00	
0920	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	342.000	54.000	1.000	50.00	17,100.00	
0925	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,350.000	2.000	0.000	2.00	2,700.00	
0930	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,290.000	39.000	2.000	31.00	39,990.00	
0947	06106265		IN RD IL (TY SP) 48S-10-10(400W EQ)LED	EA	4,973.750	0.000	16.000	10.00	49,737.50	
0950	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	34,265.000	4.000	3.000	4.00	137,060.00	
0951	06136007		HI MST IL POLE (175 FT)(80 MPH)	EA	40,182.350	0.000	3.000	1.00	40,182.35	
0955	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.690	15,378.000	953.000	10,551.00	112,790.19	
0985	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	28.950	815.000	-815.000	2,385.00	69,045.75	
0990	06186062	000	CONDT (RM) (3/4")	LF	27.150	2,309.000	-531.000	1,361.00	36,951.15	
1000	06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.330	7,563.000	-7,563.000	882.00	1,173.06	
1002	06206007		ELEC CONDR (NO.8) BARE	LF	1.400	0.000	22,950.000	4,928.00	6,899.20	
1005	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.470	56,157.000	-10,257.000	9,680.00	14,229.60	
1010	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.100	892.000	4,765.000	3,422.00	7,186.20	
1015	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.100	30.000	11,284.000	6,845.00	14,374.50	
1024	06246001		GROUND BOX TY A (122311)	EA	896.120	0.000	11.000	6.00	5,376.72	
1025	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,468.000	43.000	18.000	34.00	49,912.00	
1051	06286079		ELC SRV TY A 240/480 100(NS)SS(T)SP(O)	EA	8,653.680	0.000	4.000	5.00	43,268.40	
1125	06446076	000	REMOVE SM RD SN SUP&AM	EA	188.800	304.000	0.000	187.00	35,305.60	
1150	06476003	000	REMOVE LRSA	EA	683.000	11.000	0.000	12.00	8,196.00	
1180	06506204	000	REMOVE OVERHD SIGN SUP	EA	5,215.000	6.000	0.000	6.00	31,290.00	
1224	06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.562	0.000	40,593.000	11,664.75	6,555.59	
1225	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.000	81,186.000	-40,593.000	25,185.00	25,185.00	
1229	06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.424	0.000	50,630.000	42,424.00	17,987.77	
1230	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.000	101,260.000	-50,630.000	138,486.00	138,486.00	
1234	06626012		WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.795	0.000	1,770.000	5,080.00	4,038.61	
1235	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.300	3,540.000	-1,770.000	20,074.00	26,096.20	
1239	06626016		WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	6.363	0.000	8.000	71.00	451.77	
1240	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.000	16.000	-8.000	811.00	4,866.00	
1244	06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.424	0.000	54,402.000	37,365.00	15,842.76	

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1245	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.000	108,803.000	-54,402.000	140,137.00	140,137.00
1246	06626002		WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	1.114	0.000	100.000	465.00	518.01
1247	06626014		WK ZN PAV MRK NON-REMOV (W)12"(SLD)	LF	3.182	0.000	100.000	524.00	1,667.37
1248	06626017		WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	132.563	0.000	1.000	52.50	6,959.56
1249	06626033		WK ZN PAV MRK NON-REMOV (Y)4"(DOT)	LF	1.114	0.000	100.000	150.00	167.10
1405	06726006	000	REFL PAV MRKR TY I-A	EA	3.600	138.000	0.000	20.00	72.00
1425	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	1,917.000	0.000	1,427.00	5,137.20
1470	06806004	006	REMOVING TRAFFIC SIGNALS	EA	5,250.000	3.000	0.000	1.00	5,250.00
1475	06816001	000	TEMP TRAF SIGNALS	EA	125,000.000	3.000	0.000	4.50	562,500.00
1565	50016002	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	0.910	162,142.000	0.000	85,097.23	77,438.49
1570	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,600.000	10.000	0.000	10.00	16,000.00
1590	61026001	000	REMOVE HIGH MAST ILLUMINATION	EA	5,950.000	4.000	0.000	4.00	23,800.00
1592	61116003		LED NFHM ILL ASSM (TYPE B)	EA	34,772.820	0.000	6.000	3.00	104,318.46
1595	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	28,210.000	4.000	0.000	2.00	56,420.00
1600	61856001	001	TMA (STATIONARY)	EA	3,620.000	10.000	0.000	2.00	7,240.00
1610	61856005	001	TMA (MOBILE OPERATION)	DAY	398.380	200.000	0.000	79.00	31,472.02
1611	06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.460	0.000	10,000.000	46,405.00	21,346.30
1612	06776003		ELIM EXT PAV MRK & MRKS (8")	LF	0.560	0.000	1,200.000	6,745.00	3,777.20
1613	06776005		ELIM EXT PAV MRK & MRKS (12")	LF	1.120	0.000	500.000	710.00	795.20
1614	06776007		ELIM EXT PAV MRK & MRKS (24")	LF	3.220	0.000	250.000	182.00	586.04
1615	06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	0.000	10.000	26.00	1,690.00
1616	06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	100.000	0.000	4.000	8.00	800.00
2610	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	3,528,009.74	3,528,009.74
2625	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	2,215,464.23	2,215,464.24
2655	96026603	000	DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	88.000	0.000	34.00	6,800.00
2680	96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	264,718.45	264,718.45
2695	03416059	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	239,823.610	-213,180.500	26,643.11	26,643.11
2700	03416060	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	239,823.610	-219,232.550	20,591.06	20,591.06
2716	96086001		UNIQUE CHANGE ORDER ITEM 1 Traffic Control Lane Closure for Shldr Correction Work (EA)	DOL	3,284.730	0.000	4.000	8.00	26,277.84
2717	96086002		UNIQUE CHANGE ORDER ITEM 2 Mobilization (Milling) (EA)	DOL	2,651.250	0.000	1.000	2.00	5,302.50
2718	96086003		UNIQUE CHANGE ORDER ITEM 3 Mobilization (Asphalt) (EA)	DOL	6,893.250	0.000	1.000	1.00	6,893.25
2719	96096001		DISPUTE SETTLEMENT CO #11 - PROJECT OVERHEAD (NON-PART)	DOL	684,571.280	0.000	1.000	1.00	684,571.28
2720	96096001		DISPUTE SETTLEMENT CO #5-PROJECT OVERHEAD (NON-PART)	DOL	1,212,027.840	0.000	1.000	1.00	1,212,027.84
2721	60106013		REMOVE CCTV FIELD EQUIPMENT CO #6	EA	2,121.000	0.000	1.000	1.00	2,121.00
2722	60646027		ITS POLE (40 FT)(REM) CO #6	EA	1,994.750	0.000	1.000	1.00	1,994.75
2723	60646087		ITS POLE MNT CAB (TY 2)(CONF 2)(REM) CO #6	EA	1,484.700	0.000	1.000	1.00	1,484.70
2724	96086004		UNIQUE CHANGE ORDER ITEM 4 CO #9 - RAILROAD RIGHT OF ENTRY (LS INV)	DOL	1.000	0.000	3,535.000	3,535.00	3,535.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2725	96086006		UNIQUE CHANGE ORDER ITEM 6 CO #12 - TEMP SIGNAL ELECTRICAL CONSUMPTION (LS INV)	DOL	1.000	0.000	9,000.000	6,499.41	6,499.41

Category Subtotal \$71,836,263.87

CATEGORY 002 DESCRIPTION BRIDGE CENTER STREET

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1665	04006005	000	CEM STABIL BKFL	CY	124.370	302.000	0.000	302.00	37,559.74
1670	04166004	000	DRILL SHAFT (36 IN)	LF	125.570	1,568.000	0.000	1,568.00	196,893.76
1675	04206013	000	CL C CONC (ABUT)	CY	719.910	126.200	0.000	126.20	90,852.64
1680	04206029	000	CL C CONC (CAP)	CY	791.540	127.500	0.000	127.50	100,921.35
1685	04206037	000	CL C CONC (COLUMN)	CY	683.090	81.400	0.000	81.40	55,603.53
1690	04226001	000	REINF CONC SLAB	SF	13.880	29,084.000	0.000	29,084.00	403,685.92
1695	04226015	000	APPROACH SLAB	CY	444.390	231.600	0.000	231.60	102,920.73
1700	04256036	000	PRESTR CONC GIRDER (TX34)	LF	116.610	3,193.250	0.000	3,193.25	372,364.89
1705	04276004	000	SILICONE RESIN PAINT FINISH	SF	1.680	3,385.000	0.000	3,385.00	5,686.80
1710	04506023	000	RAIL (TY SSTR)	LF	33.180	404.300	0.000	404.30	13,414.67
1715	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	112.830	287.000	0.000	287.00	32,382.21
1720	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	40.000	202.000	0.000	202.00	8,080.00

Category Subtotal \$1,420,366.24

CATEGORY 003 DESCRIPTION BRIDGE AT WASHINGTON STREET

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1775	04006005	000	CEM STABIL BKFL	CY	124.370	631.000	0.000	520.60	64,747.02
1780	04166004	000	DRILL SHAFT (36 IN)	LF	125.570	9,119.000	0.000	9,126.91	1,146,066.09
1785	04206013	000	CL C CONC (ABUT)	CY	719.910	131.300	0.000	131.30	94,524.18
1790	04206029	000	CL C CONC (CAP)	CY	791.540	1,165.300	0.000	1,165.30	922,381.54
1795	04206037	000	CL C CONC (COLUMN)	CY	683.090	1,027.800	0.000	1,027.80	702,079.89
1800	04226001	000	REINF CONC SLAB	SF	13.880	302,502.000	0.000	302,502.00	4,198,727.76
1805	04226015	000	APPROACH SLAB	CY	444.390	212.700	0.000	212.70	94,521.74
1810	04256039	000	PRESTR CONC GIRDER (TX54)	LF	126.630	33,626.940	0.000	33,626.94	4,258,179.41
1815	04276004	000	SILICONE RESIN PAINT FINISH	SF	1.680	26,680.000	0.000	20,580.00	34,574.40
1820	04506023	000	RAIL (TY SSTR)	LF	33.180	5,041.500	0.000	5,041.50	167,276.97
1825	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	112.830	424.000	0.000	424.00	47,839.92
1830	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	119.830	722.000	0.000	722.00	86,517.26
1835	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,882.040	21.000	0.000	21.00	39,522.84
1840	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	40.000	2,493.000	0.000	2,493.00	99,720.00

Category Subtotal \$11,956,679.02

CATEGORY 004 DESCRIPTION BRIDGE NB ENTR RAMP AT WASHINGTON S

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1895	04006005	000	CEM STABIL BKFL	CY	124.370	58.000	0.000	20.86	2,594.36
1905	04166004	000	DRILL SHAFT (36 IN)	LF	125.570	111.000	0.000	111.00	13,938.27

CATEGORY 004 DESCRIPTION BRIDGE NB ENTR RAMP AT WASHINGTON S

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1910	04166010	000	DRILL SHAFT (72 IN)	LF	491.100	188.000	0.000	188.00	92,326.80
1915	04206013	000	CL C CONC (ABUT)	CY	719.910	13.100	0.000	13.10	9,430.82
1920	04206029	000	CL C CONC (CAP)	CY	791.540	71.700	0.000	71.60	56,674.26
1925	04206037	000	CL C CONC (COLUMN)	CY	683.090	52.200	0.000	52.20	35,657.30
1930	04226001	000	REINF CONC SLAB	SF	13.880	15,000.000	0.000	15,000.00	208,200.00
1935	04226015	000	APPROACH SLAB	CY	444.390	21.000	0.000	21.00	9,332.19
1940	04256039	000	PRESTR CONC GIRDER (TX54)	LF	126.630	1,600.540	0.000	1,600.54	202,676.38
1950	04506023	000	RAIL (TY SSTR)	LF	33.180	1,071.500	0.000	534.00	17,718.12
1955	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	112.830	28.000	0.000	28.00	3,159.24
1960	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	119.830	28.000	0.000	28.00	3,355.24
1965	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,882.040	1.000	0.000	1.00	1,882.04
1970	40216001	000	TIP TESTING(DRILL SHAFT)	EA	6,351.260	4.000	0.000	4.00	25,405.04

Category Subtotal \$682,350.06

CATEGORY 005 DESCRIPTION BRIDGE SB EXIT RAMP AT WASHINGTON S

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2025	04006005	000	CEM STABIL BKFL	CY	124.370	58.000	0.000	21.15	2,630.43
2030	04166001	000	DRILL SHAFT (18 IN)	LF	62.680	50.000	0.000	50.00	3,134.00
2035	04166004	000	DRILL SHAFT (36 IN)	LF	125.570	150.000	0.000	150.00	18,835.50
2040	04166010	000	DRILL SHAFT (72 IN)	LF	491.100	395.000	0.000	395.00	193,984.50
2045	04206013	000	CL C CONC (ABUT)	CY	719.910	19.900	0.000	19.90	14,326.21
2050	04206029	000	CL C CONC (CAP)	CY	791.540	259.300	0.000	259.30	205,246.32
2055	04206037	000	CL C CONC (COLUMN)	CY	683.090	118.200	0.000	118.20	80,741.23
2060	04226001	000	REINF CONC SLAB	SF	13.880	16,499.000	0.000	16,499.00	229,006.12
2065	04226015	000	APPROACH SLAB	CY	444.390	21.000	0.000	21.00	9,332.19
2070	04256039	000	PRESTR CONC GIRDER (TX54)	LF	126.630	1,842.890	0.000	1,842.89	233,365.16
2080	04506023	000	RAIL (TY SSTR)	LF	33.180	1,196.200	0.000	1,345.00	44,627.10
2085	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	112.830	28.000	0.000	28.00	3,159.24
2090	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	119.830	28.000	0.000	28.00	3,355.24
2095	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,882.040	1.000	0.000	1.00	1,882.04
2100	40216001	000	TIP TESTING(DRILL SHAFT)	EA	6,351.260	8.000	0.000	8.00	50,810.08

Category Subtotal \$1,094,435.36

CATEGORY 006 DESCRIPTION BRIDGE US 75 OVERPASS AT N TRAVIS S

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2155	04006005	000	CEM STABIL BKFL	CY	124.370	363.000	0.000	185.00	23,008.45
2160	04036001	000	TEMPORARY SPL SHORING	SF	30.000	2,400.000	0.000	2,400.00	72,000.00
2165	04166004	000	DRILL SHAFT (36 IN)	LF	125.570	1,900.000	0.000	1,900.00	238,583.00
2170	04206013	000	CL C CONC (ABUT)	CY	719.910	129.000	0.000	129.00	92,868.39
2175	04206029	000	CL C CONC (CAP)	CY	791.540	116.200	0.000	116.20	91,976.94
2180	04206037	000	CL C CONC (COLUMN)	CY	683.090	95.400	0.000	95.40	65,166.79
2185	04226001	000	REINF CONC SLAB	SF	13.880	29,579.000	0.000	29,579.00	410,556.52
2190	04226015	000	APPROACH SLAB	CY	444.390	513.600	0.000	262.30	116,563.50
2195	04256038	000	PRESTR CONC GIRDER (TX46)	LF	125.100	2,987.120	0.000	2,987.12	373,688.71

CATEGORY 006 DESCRIPTION BRIDGE US 75 OVERPASS AT N TRAVIS S

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2205	04506023	000	RAIL (TY SSTR)	LF	33.180	513.400	0.000	257.00	8,527.26
2210	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	112.830	259.000	0.000	259.00	29,222.97
2215	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,882.040	3.000	0.000	3.00	5,646.12

Category Subtotal \$1,527,808.65

CATEGORY 007 DESCRIPTION BRIDGE US 75 SB ENTRANCE AT N TRAVI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2275	04006005	000	CEM STABIL BKFL	CY	124.370	84.000	0.000	84.00	10,447.08
2280	04166004	000	DRILL SHAFT (36 IN)	LF	125.570	465.000	0.000	465.00	58,390.05
2285	04206013	000	CL C CONC (ABUT)	CY	719.910	31.300	0.000	31.30	22,533.18
2290	04206029	000	CL C CONC (CAP)	CY	791.540	28.200	0.000	28.20	22,321.43
2295	04206037	000	CL C CONC (COLUMN)	CY	683.090	28.100	0.000	28.10	19,194.83
2300	04226001	000	REINF CONC SLAB	SF	13.880	7,140.000	0.000	7,140.00	99,103.20
2305	04226015	000	APPROACH SLAB	CY	444.390	68.400	0.000	68.40	30,396.28
2310	04256038	000	PRESTR CONC GIRDER (TX46)	LF	125.100	1,013.730	0.000	1,013.73	126,817.62
2320	04506023	000	RAIL (TY SSTR)	LF	33.180	510.000	0.000	510.00	16,921.80
2325	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	112.830	62.000	0.000	62.00	6,995.46

Category Subtotal \$413,120.93

CATEGORY 008 DESCRIPTION US 75 OVERPASS AT SH 91

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2380	04006005	000	CEM STABIL BKFL	CY	124.370	282.000	0.000	151.00	18,779.87
2385	04036001	000	TEMPORARY SPL SHORING	SF	30.000	1,665.000	0.000	1,665.00	49,950.00
2390	04166004	000	DRILL SHAFT (36 IN)	LF	125.570	1,760.000	0.000	1,760.00	221,003.20
2395	04206013	000	CL C CONC (ABUT)	CY	719.910	105.200	0.000	80.75	58,132.73
2400	04206029	000	CL C CONC (CAP)	CY	791.540	99.600	0.000	99.60	78,837.38
2405	04206037	000	CL C CONC (COLUMN)	CY	683.090	108.200	0.000	108.20	73,910.34
2410	04226001	000	REINF CONC SLAB	SF	13.880	26,216.000	0.000	13,294.00	184,520.72
2415	04226015	000	APPROACH SLAB	CY	444.390	286.500	0.000	139.80	62,125.73
2420	04256037	000	PRESTR CONC GIRDER (TX40)	LF	120.770	2,918.340	0.000	1,571.72	189,816.63
2430	04506023	000	RAIL (TY SSTR)	LF	33.180	452.000	0.000	224.00	7,432.32
2435	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	112.830	232.000	0.000	118.00	13,313.94

Category Subtotal \$957,822.86

CATEGORY 009 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2615	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	175,000.000	0.000	427,488.89	427,488.89

Category Subtotal \$427,488.89

CATEGORY 010 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 010 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2620	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	3,093,663.110	0.000	239,177.53	239,177.53
Category Subtotal									\$239,177.53

PROJECT NH 2020(008) CONTROL 004703087
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3385	01006002	000	PREPARING ROW	STA	16,532.530	171.500	0.000	171.50	2,835,328.90
3390	01046001	000	REMOVING CONC (PAV)	SY	4.000	112,979.000	0.000	96,430.87	385,723.48
3395	01046009	000	REMOVING CONC (RIPRAP)	SY	6.120	762.000	0.000	735.33	4,500.22
3400	01046015	000	REMOVING CONC (SIDEWALKS)	SY	11.570	97.000	0.000	66.96	774.73
3405	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	10.040	1,112.000	0.000	937.13	9,408.79
3410	01046021	000	REMOVING CONC (CURB)	LF	2.500	704.000	0.000	2,173.50	5,433.75
3415	01046023	000	REMOVING CONC (CTB)	LF	6.000	8,899.000	0.000	8,450.00	50,700.00
3419	01056020		REMOVING STAB BASE & ASPH PAV (12") CO #16 - FRONTAGE ROAD RECONSTRUCTION	SY	6.000	0.000	5,328.940	32,427.69	194,566.14
3420	01056045	000	REMOVING STAB BASE AND ASPH PAV (2"-8")	SY	2.700	139,668.000	0.000	94,491.33	255,126.60
3425	01106001	000	EXCAVATION (ROADWAY)	CY	5.000	606,660.000	0.000	606,660.00	3,033,300.02
3435	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	13.000	114,656.000	0.000	79,579.33	1,034,531.29
3440	01326008	000	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	3.000	377,841.000	0.000	376,507.87	1,129,523.60
3445	01626002	000	BLOCK SODDING	SY	2.630	277,841.000	0.000	133,492.18	351,084.44
3460	01686001	000	VEGETATIVE WATERING	MG	22.470	600.000	0.000	3,216.42	72,272.96
3466	02476344	003	FL BS (CMP IN PLACE)(TY D GR 4)(12")	SY	9.330	0.000	65,189.000	70,067.12	653,726.21
3481	03106027		PRIME COAT(MC-30 OR AE-P)	GAL	4.840	0.000	39,253.000	8,448.29	40,889.72
3484	03446011		SUPERPAVE MIXTURES SP-B PG64-22	TON	83.640	0.000	16,420.720	3,274.99	273,920.15
3485	03416008	003	D-GR HMA TY-B PG64-22	TON	83.640	46,621.000	-16,420.720	31,226.58	2,611,791.15
3486	03416008		D-GR HMA TY-B PG64-22 SHOULDER CORRECTION	TON	99.990	0.000	4,144.110	5,275.48	527,495.24
3487	03416008		D-GR HMA TY-B PG64-22 CO 19 - FRONTAGE RD	TON	123.010	0.000	4,049.000	6,391.60	786,230.72
3490	03416020	003	D-GR HMA TY-C SAC-A PG64-22	TON	90.540	1,258.000	-1,258.000	5,963.48	539,933.47
3491	03416020		D-GR HMA TY-C SAC-A PG64-22 SHOULDER CORRECTION	TON	112.060	0.000	1,381.280	2,159.60	242,004.79
3492	03416020		D-GR HMA TY-C SAC-A PG64-22 CO 19 - FRONTAGE RD	TON	172.570	0.000	1,351.000	1,925.50	332,283.53
3500	03516008	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(12")	SY	75.000	555.000	0.000	859.56	64,467.00
3502	03546030		PLANE ASPH CONC PAV(0" TO 8")	SY	10.070	0.000	12,557.170	13,937.10	140,346.60
3503	03546030		PLANE ASPH CONC PAV(0" TO 8") CO 19 - FRONTAGE RD	SY	12.570	0.000	12,285.000	20,939.86	263,214.04
3505	03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	34.000	490.000	0.000	518.67	17,634.78
3525	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	37.000	134,495.000	0.000	63,781.83	2,359,927.71
3545	04006005	000	CEM STABIL BKFL	CY	124.370	227.000	245.160	280.56	34,893.25
3550	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.050	11,512.000	0.000	11,426.00	23,423.30
3555	04036001	000	TEMPORARY SPL SHORING	SF	30.000	51,836.000	0.000	160,838.45	4,825,153.50
3570	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	260.000	36.000	0.000	36.00	9,360.00
3587	04166026		DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	489.000	0.000	321.000	110.00	53,790.00

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3590	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	388.500	42.000	0.000	42.00	16,317.00
3595	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	313.940	504.000	0.000	142.96	44,880.86
3600	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	472.500	66.000	0.000	66.00	31,185.00
3605	04236001	000	RETAINING WALL (MSE)	SF	63.900	154,205.000	0.000	132,455.35	8,463,897.01
3610	04326001	000	RIPRAP (CONC)(4 IN)	CY	300.180	1,140.650	-6.650	818.78	245,781.39
3611	04326002		RIPRAP (CONC)(5 IN)	CY	347.780	0.000	6.000	17.07	5,936.60
3615	04326011	000	RIPRAP (CONC) (CL B) (6")	CY	387.910	23.000	0.000	11.33	4,395.02
3620	04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	80.480	900.000	0.000	385.37	31,014.58
3625	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	99.640	380.000	0.000	436.63	43,505.81
3630	04326044	000	RIPRAP (CONC)(FLUME)	CY	500.000	480.000	0.000	178.40	89,200.00
3635	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	350.000	533.000	0.000	129.88	45,458.00
3640	04506023	000	RAIL (TY SSTR)	LF	33.180	17,297.000	0.000	2,719.95	90,247.94
3650	04626004	000	CONC BOX CULV (4 FT X 3 FT)	LF	201.380	336.000	0.000	336.00	67,663.68
3655	04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	249.600	82.000	0.000	82.00	20,467.20
3660	04626011	000	CONC BOX CULV (6 FT X 4 FT)	LF	309.560	504.000	0.000	504.00	156,018.24
3665	04626014	000	CONC BOX CULV (7 FT X 3 FT)	LF	370.480	1,511.000	0.000	1,511.00	559,795.28
3670	04646003	000	RC PIPE (CL III)(18 IN)	LF	54.940	9,061.000	0.000	9,368.00	514,677.92
3675	04646005	000	RC PIPE (CL III)(24 IN)	LF	63.960	4,907.000	0.000	2,910.00	186,123.60
3680	04646007	000	RC PIPE (CL III)(30 IN)	LF	88.850	424.000	0.000	524.00	46,557.40
3685	04646008	000	RC PIPE (CL III)(36 IN)	LF	116.610	1,638.000	0.000	1,637.00	190,890.57
3690	04646009	000	RC PIPE (CL III)(42 IN)	LF	152.830	1,847.000	0.000	1,860.00	284,263.80
3691	04646021		RC PIPE (CL IV)(42 IN)	LF	167.270	0.000	57.000	57.00	9,534.39
3695	04646010	000	RC PIPE (CL III)(48 IN)	LF	196.090	1,118.000	-366.000	1,142.00	223,934.78
3696	04646022		RC PIPE (CL IV)(48 IN)	LF	286.140	0.000	366.000	366.00	104,727.24
3705	04656002	000	MANH (COMPL)(PRM)(48IN)	EA	2,967.370	6.000	0.000	4.00	11,869.48
3710	04656003	000	MANH (COMPL)(PRM)(60IN)	EA	4,624.170	2.000	0.000	3.00	13,872.51
3715	04656004	000	MANH (COMPL)(PRM)(72IN)	EA	5,480.120	1.000	0.000	1.00	5,480.12
3716	04656005		JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	2,202.620	0.000	1.000	1.00	2,202.62
3720	04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	3,725.470	4.000	0.000	4.00	14,901.89
3725	04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	3,933.720	2.000	0.000	2.00	7,867.44
3730	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	3,741.620	17.000	0.000	16.00	59,865.92
3735	04656018	000	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	3,632.370	1.000	0.000	1.00	3,632.38
3740	04656019	000	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	3,632.370	2.000	0.000	2.00	7,264.75
3745	04656020	000	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	4,208.070	3.000	0.000	3.00	12,624.22
3750	04656071	000	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	4,838.670	4.000	0.000	4.00	19,354.68
3760	04656074	000	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	5,564.470	5.000	0.000	3.00	16,693.41
3765	04656076	000	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	7,552.820	1.000	0.000	1.00	7,552.82
3770	04656140	000	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX3FT)	EA	7,014.170	2.000	0.000	2.00	14,028.34
3775	04656162	000	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	4,575.520	5.000	-4.000	4.00	18,302.08
3780	04656165	000	INLET (COMPL)(TY C)(3 GRATE)	EA	3,483.970	6.000	0.000	3.00	10,451.91
3785	04656179	000	INLET (COMPL)(TY MSE2)	EA	4,267.720	26.000	0.000	0.50	2,133.86
3790	04656206	000	INLET (COMPL)(TY C)(1 GRATE)	EA	2,542.520	4.000	0.000	1.00	2,542.52
3795	04656207	000	INLET (COMPL)(CURB)(TY 1)(10')	EA	3,254.070	1.000	0.000	1.00	3,254.07
3800	04656237	000	INLET (RAIL & GRATE) (TY II)	EA	3,540.020	43.000	0.000	18.00	63,720.36
3815	04656412	000	MANH (COMPL)(TY A)(MOD)	EA	2,783.820	2.000	0.000	2.00	5,567.64
3820	04666010	000	HEADWALL (CH - FW - 0) (DIA= 42 IN)	EA	4,020.220	2.000	0.000	2.00	8,040.44
3825	04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	7,552.520	4.000	0.000	4.00	30,210.08
3835	04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	10,019.720	1.000	0.000	1.00	10,019.72

CATEGORY	001		DESCRIPTION	ROADWAY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3840	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	9,001.440	5.000	0.000	6.00	54,008.64
3845	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	10,592.100	2.000	0.000	2.00	21,184.20
3850	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	25,606.760	1.000	0.000	1.00	25,606.76
3855	04666208	000	WINGWALL (SW - 0) (HW=5 FT)	EA	2,653.640	2.000	0.000	2.00	5,307.28
3860	04676248	000	SET (TY I)(S= 7 FT)(HW= 5 FT)(3:1) (C)	EA	10,877.660	1.000	0.000	1.00	10,877.66
3865	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	1,461.490	17.000	0.000	21.00	30,691.29
3870	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,549.330	10.000	0.000	9.00	13,943.97
3880	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,686.490	2.000	0.000	6.00	10,118.94
3885	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	2,158.810	1.000	0.000	1.00	2,158.81
3890	04966002	000	REMOV STR (INLET)	EA	637.020	11.000	0.000	12.00	7,044.24
3895	04966004	000	REMOV STR (SET)	EA	729.750	11.000	0.000	6.00	4,378.50
3900	04966005	000	REMOV STR (WINGWALL)	EA	653.540	18.000	0.000	16.00	10,456.64
3905	04966006	000	REMOV STR (HEADWALL)	EA	799.410	13.000	0.000	7.00	5,595.87
3910	04966007	000	REMOV STR (PIPE)	LF	9.030	1,659.000	0.000	808.00	7,296.24
3915	04966008	000	REMOV STR (BOX CULVERT)	LF	50.650	1,316.000	0.000	1,357.00	68,732.05
3920	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	38,701.860	5.000	0.000	5.00	193,509.30
3925	05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	34.000	1,090.000	0.000	592.00	20,128.00
3930	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	10.000	1,090.000	0.000	325.00	3,250.00
3945	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.650	10,668.000	0.000	10,418.00	17,189.70
3950	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.420	10,668.000	0.000	4,585.00	1,925.70
3965	05086001	000	CONSTRUCTING DETOURS	SY	47.110	72,732.000	-24,209.000	61,951.27	2,918,524.48
3967	05086001	000	CONSTRUCTING DETOURS	SY	57.540	0.000	24,209.000	23,729.14	1,365,374.72
CO #18 - REVISE PAV STR									
3970	05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	7.000	26,277.000	0.000	38,533.00	269,731.00
3975	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	17.500	11,312.000	-4,000.000	3,800.00	66,500.00
3980	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	32.000	260.000	-259.000	120.00	3,840.00
3985	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	4.000	92,550.000	0.000	89,543.00	358,172.00
3990	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	32,439.000	0.000	5,630.00	22,520.00
3995	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	19.500	820.000	0.000	1,040.00	20,280.00
4015	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	40.000	8,090.000	0.000	2,056.00	82,240.00
4025	05296005	000	CONC CURB (MONO) (TY II)	LF	5.340	842.000	0.000	522.00	2,787.48
4030	05296008	000	CONC CURB & GUTTER (TY II)	LF	32.260	22,160.000	0.000	19,647.67	633,833.83
4035	05306004	000	DRIVEWAYS (CONC)	SY	78.430	975.000	0.000	1,120.86	87,909.05
4040	05306005	000	DRIVEWAYS (ACP)	SY	51.730	1,794.000	0.000	1,937.36	100,219.63
4060	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	320.000	13.000	0.000	21.00	6,720.00
4065	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	21.000	5,701.000	0.000	3,349.55	70,340.55
4070	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,700.000	9.000	0.000	3.00	5,100.00
4075	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,000.000	14.000	0.000	7.00	7,000.00
4076	05406017	001	MTL BM GD FEN (LONG SPAN SYSTEM)	LF	18.000	0.000	25.000	25.00	450.00
4080	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.000	3,739.000	0.000	5,280.00	15,840.00
4085	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	120.000	5.000	0.000	7.00	840.00
4090	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,575.000	18.000	0.000	7.00	18,025.00
4095	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,950.000	24.000	0.000	36.00	70,200.00
4100	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	340.000	19.000	0.000	5.00	1,700.00
4105	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	19,300.000	21.000	0.000	19.00	366,700.00
4115	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	11.450	10,643.000	0.000	7,370.00	84,386.50
4125	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	342.000	17.000	-2.000	20.00	6,840.00
4130	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,350.000	2.000	0.000	1.00	1,350.00

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
4152	06136005		HI MST IL POLE (150 FT)(80 MPH)	EA	34,265.000	0.000	9.000	6.00	205,590.00	
4153	06136007		HI MST IL POLE (175 FT)(80 MPH)	EA	40,182.350	0.000	4.000	1.00	40,182.35	
4155	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.690	11,502.000	1,198.000	5,835.00	62,376.15	
4160	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	14.700	120.000	0.000	30.00	441.00	
4165	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	33.600	628.000	0.000	375.00	12,600.00	
4175	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	35.700	313.000	0.000	278.00	9,924.60	
4180	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	12.900	803.000	-803.000	140.00	1,806.00	
4185	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	28.950	86.000	-86.000	545.00	15,777.75	
4190	06186062	000	CONDT (RM) (3/4")	LF	27.150	599.000	30.000	554.00	15,041.10	
4200	06186078	000	CONDT (RM) (4")	LF	89.250	190.000	0.000	190.00	16,957.50	
4206	06206007		ELEC CONDR (NO.8) BARE	LF	1.400	0.000	10,441.000	5,474.00	7,663.60	
4210	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.470	43,764.000	-22,882.000	10,595.00	15,574.65	
4215	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.100	1,130.000	968.000	2,771.00	5,819.10	
4220	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.100	45.000	4,151.000	3,707.00	7,784.70	
4221	06206011		ELEC CONDR (NO.4) BARE	LF	2.280	0.000	3,725.000	876.00	1,997.28	
4222	06206012		ELEC CONDR (NO.4) INSULATED	LF	2.330	0.000	7,450.000	1,752.00	4,082.16	
4225	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	2.100	1,850.000	0.000	1,561.00	3,278.10	
4229	06246001		GROUND BOX TY A (122311)	EA	896.120	0.000	13.000	8.00	7,168.96	
4230	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,468.000	23.000	11.000	14.00	20,552.00	
4235	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,260.000	12.000	0.000	11.00	13,860.00	
4247	06286079		ELC SRV TY A 240/480 100(NS)SS(T)SP(O)	EA	8,653.680	0.000	3.000	3.00	25,961.04	
4250	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	8,925.000	1.000	0.000	1.00	8,925.00	
4315	06446076	000	REMOVE SM RD SN SUP&AM	EA	188.800	121.000	0.000	93.00	17,558.40	
4340	06476003	000	REMOVE LRSA	EA	683.000	10.000	0.000	7.00	4,781.00	
4394	06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.562	0.000	42,143.000	9,620.00	5,406.44	
4395	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.000	84,286.000	-42,143.000	21,476.00	21,476.00	
4399	06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.424	0.000	62,393.000	12,837.00	5,442.88	
4400	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.000	124,785.000	-62,393.000	103,189.00	103,189.00	
4404	06626012		WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.795	0.000	1,748.000	3,884.00	3,087.78	
4405	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.300	3,495.000	-1,748.000	13,600.00	17,680.00	
4409	06626016		WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	6.363	0.000	49.000	114.00	725.38	
4410	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.000	97.000	-49.000	260.00	1,560.00	
4414	06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.424	0.000	62,541.000	23,771.00	10,078.90	
4415	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.000	125,082.000	-62,541.000	121,955.00	121,955.00	
4416	06626002		WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	1.114	0.000	100.000	1,050.00	1,169.70	
4417	06626014		WK ZN PAV MRK NON-REMOV (W)12"(SLD)	LF	3.182	0.000	100.000	166.00	528.21	
4585	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	1,500.000	0.000	869.00	3,128.40	
4625	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	14,700.000	1.000	0.000	1.00	14,700.00	
4630	06806004	006	REMOVING TRAFFIC SIGNALS	EA	5,250.000	1.000	0.000	1.00	5,250.00	
4635	06816001	000	TEMP TRAF SIGNALS	EA	125,000.000	1.000	0.000	1.50	187,500.00	
4640	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	525.000	16.000	0.000	16.00	8,400.00	
4645	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	525.000	2.000	0.000	2.00	1,050.00	
4650	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	525.000	16.000	0.000	16.00	8,400.00	
4655	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	525.000	4.000	0.000	4.00	2,100.00	
4660	06826005	000	VEH SIG SEC (12")LED(RED)	EA	525.000	16.000	0.000	16.00	8,400.00	
4665	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	525.000	2.000	0.000	2.00	1,050.00	
4670	06826023	000	BACK PLATE (12")(3 SEC)	EA	210.000	16.000	0.000	16.00	3,360.00	
4675	06826024	000	BACK PLATE (12")(4 SEC)	EA	221.000	2.000	0.000	2.00	442.00	

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4680	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	3.150	921.000	0.000	372.00	1,171.80
4685	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	3.150	170.000	0.000	372.00	1,171.80
4690	06846014	000	TRF SIG CBL (TY A)(12 AWG)(9 CONDR)	LF	4.200	2,612.000	0.000	2,571.00	10,798.20
4695	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	9,240.000	1.000	0.000	1.00	9,240.00
4700	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	8,820.000	1.000	0.000	1.00	8,820.00
4705	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	9,975.000	1.000	0.000	1.00	9,975.00
4710	06866053	000	INS TRF SIG PL AM(S)1 ARM(50')	EA	26,250.000	1.000	0.000	1.00	26,250.00
4715	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	29,190.000	1.000	0.000	1.00	29,190.00
4720	06866067	000	INS TRF SIG PL AM(S)1 ARM(65')LUM	EA	29,925.000	1.000	0.000	1.00	29,925.00
4725	30026001	000	MEMBRANE UNDERSEAL	GAL	6.000	11,388.000	-11,388.000	10,975.00	65,850.00
4726	30856001		UNDERSEAL COURSE	GAL	7.420	0.000	2,100.000	2,320.00	17,214.40
CO 19 - FRONTAGE RD									
4730	50016002	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	0.910	223,464.000	0.000	167,255.22	152,202.25
4735	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	8,400.000	1.000	0.000	1.00	8,400.00
4740	60626024	000	ITS RADIO (SNGL)(5 GHZ)-C-P	EA	5,250.000	1.000	0.000	1.00	5,250.00
4745	60836001	000	VIDEO IMAGING AND RAD VEH DETECTION SYS	EA	67,200.000	1.000	0.000	1.00	67,200.00
4749	61116003		LED NFHM ILL ASSM (TYPE B)	EA	34,772.820	0.000	13.000	6.00	208,636.92
4750	96086001		UNIQUE CHANGE ORDER ITEM 1 Traffic Control Lane Closure for Shldr Correction Work (EA)	DOL	3,284.730	0.000	25.000	24.00	78,833.52
4751	96086002		UNIQUE CHANGE ORDER ITEM 2 Mobilization (Milling) (EA)	DOL	2,651.250	0.000	3.000	3.00	7,953.75
4752	96086003		UNIQUE CHANGE ORDER ITEM 3 Mobilization (Asphalt) (EA)	DOL	6,893.250	0.000	4.000	3.00	20,679.75
4753	06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.460	0.000	9,000.000	50,500.00	23,230.00
4754	06776003		ELIM EXT PAV MRK & MRKS (8")	LF	0.560	0.000	1,000.000	4,150.00	2,324.00
4755	06776005		ELIM EXT PAV MRK & MRKS (12")	LF	1.120	0.000	350.000	1,759.00	1,970.08
4756	06776007		ELIM EXT PAV MRK & MRKS (24")	LF	3.220	0.000	200.000	104.00	334.88
4757	06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	0.000	6.000	8.00	520.00
4758	06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	100.000	0.000	8.000	4.00	400.00
4760	96086008		UNIQUE CHANGE ORDER ITEM 8 CO #20 - DRILL SHAFT ENCASEMENT (LS)	DOL	18,299.490	0.000	1.000	1.00	18,299.49
								Category Subtotal	\$43,959,737.65

CATEGORY		002		DESCRIPTION	US 75 UNDERPASS AT S TRAVIS ST				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4800	04006005	000	CEM STABIL BKFL	CY	124.370	467.000	0.000	726.04	90,297.59
4805	04166001	000	DRILL SHAFT (18 IN)	LF	62.680	122.000	0.000	122.00	7,646.96
4810	04166004	000	DRILL SHAFT (36 IN)	LF	125.570	1,094.000	0.000	1,094.00	137,373.58
4815	04206013	000	CL C CONC (ABUT)	CY	719.910	157.300	0.000	170.00	122,384.70
4820	04206029	000	CL C CONC (CAP)	CY	791.540	62.100	0.000	62.10	49,154.63
4825	04206037	000	CL C CONC (COLUMN)	CY	683.090	49.800	0.000	49.80	34,017.88
4830	04226001	000	REINF CONC SLAB	SF	13.880	26,736.000	0.000	26,736.00	371,095.68
4835	04226011	000	BRIDGE MEDIAN	SF	10.430	3,330.000	0.000	3,330.00	34,731.90
4840	04226015	000	APPROACH SLAB	CY	444.390	268.600	0.000	268.60	119,363.15
4845	04256039	000	PRESTR CONC GIRDER (TX54)	LF	126.630	2,760.320	0.000	2,760.32	349,539.32

CATEGORY 002 DESCRIPTION US 75 UNDERPASS AT S TRAVIS ST

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4850	04276004	000	SILICONE RESIN PAINT FINISH	SF	1.680	3,420.000	0.000	3,420.00	5,745.60
4860	04506023	000	RAIL (TY SSTR)	LF	33.180	443.300	0.000	443.30	14,708.69
4865	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	112.830	288.000	0.000	288.00	32,495.04

Category Subtotal \$1,368,554.72

CATEGORY 003 DESCRIPTION US 75 AT POST OAK CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4920	04006005	000	CEM STABIL BKFL	CY	124.370	386.000	0.000	90.00	11,193.30
4925	04166004	000	DRILL SHAFT (36 IN)	LF	125.570	1,164.000	0.000	1,164.00	146,163.48
4930	04166005	000	DRILL SHAFT (42 IN)	LF	186.190	928.000	0.000	882.00	164,219.58
4935	04206013	000	CL C CONC (ABUT)	CY	719.910	119.700	0.000	119.70	86,173.23
4940	04206029	000	CL C CONC (CAP)	CY	791.540	105.400	0.000	105.40	83,428.32
4945	04206037	000	CL C CONC (COLUMN)	CY	683.090	46.300	0.000	58.18	39,742.18
4950	04226001	000	REINF CONC SLAB	SF	13.880	40,020.000	0.000	40,020.00	555,477.60
4960	04256039	000	PRESTR CONC GIRDER (TX54)	LF	126.630	4,809.030	0.000	4,809.03	608,967.47
4975	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	112.830	238.000	0.000	238.00	26,853.54

Category Subtotal \$1,722,218.70

CATEGORY 004 DESCRIPTION US 75 OVERPASS AT PARK AVE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5035	04006005	000	CEM STABIL BKFL	CY	124.370	353.000	0.000	282.50	35,134.53
5040	04166004	000	DRILL SHAFT (36 IN)	LF	125.570	996.000	0.000	1,021.23	128,235.85
5045	04206013	000	CL C CONC (ABUT)	CY	719.910	121.600	0.000	121.60	87,541.06
5050	04226001	000	REINF CONC SLAB	SF	13.880	13,531.000	0.000	13,531.00	187,810.28
5055	04226015	000	APPROACH SLAB	CY	444.390	238.100	0.000	59.53	26,452.31
5060	04256038	000	PRESTR CONC GIRDER (TX46)	LF	125.100	1,775.030	0.000	1,775.03	222,056.25
5075	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	112.830	260.000	0.000	260.00	29,335.80

Category Subtotal \$716,566.08

CATEGORY 005 DESCRIPTION NON PARTICIPATING MAINTENANCE ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5135	07306002	000	FULL - WIDTH MOWING	AC	85.000	160.000	0.000	24.20	2,057.00

Category Subtotal \$2,057.00

PROJECT NH 2020(008) CONTROL 004718083

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5290	01006002	000	PREPARING ROW	STA	16,532.530	102.000	0.000	104.00	1,719,383.12
5295	01046001	000	REMOVING CONC (PAV)	SY	4.000	48,472.000	0.000	43,120.00	172,480.00
5300	01046009	000	REMOVING CONC (RIPRAP)	SY	6.120	1,064.000	0.000	382.00	2,337.84

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
5305	01046015	000	REMOVING CONC (SIDEWALKS)	SY	11.570	566.000	0.000	163.82	1,895.40	
5310	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	10.040	6,470.000	0.000	5,664.67	56,873.29	
5315	01046021	000	REMOVING CONC (CURB)	LF	2.500	2,880.000	0.000	1,845.00	4,612.50	
5320	01046011	000	REMOVING CONC (MEDIANS)	SY	18.120	314.000	0.000	291.00	5,272.92	
5325	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	7.920	32.000	0.000	205.70	1,629.14	
5335	01046037	000	REMOVE CONC (RAIL)	LF	14.840	334.000	0.000	594.00	8,814.96	
5340	01056020	000	REMOVING STAB BASE & ASPH PAV (12")	SY	6.000	17,214.000	0.000	12,304.67	73,828.01	
5345	01106001	000	EXCAVATION (ROADWAY)	CY	5.000	126,461.000	0.000	126,458.84	632,294.21	
5350	01326008	000	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	3.000	32,883.000	0.000	29,638.32	88,914.96	
5355	01626002	000	BLOCK SODDING	SY	2.630	140,004.000	0.000	85,571.01	225,051.77	
5360	01686001	000	VEGETATIVE WATERING	MG	22.470	840.000	0.000	2,024.07	45,480.86	
5366	02476400	003	FL BS (RDWY DEL)(TY D GR 4)(FNAL POS)	CY	17.770	0.000	5,984.000	1,238.42	22,006.72	
5370	02606001	000	LIME (HYDRATED LIME (DRY))	TON	200.000	1,924.000	0.000	1,366.56	273,312.00	
5380	02606027	000	LIME TRT (EXST MATL)(8")	SY	6.000	68,091.000	0.000	67,173.15	403,038.93	
5385	02756001	000	CEMENT	TON	139.500	50.000	0.000	51.23	7,146.59	
5390	02756003	000	CEMENT TREAT (NEW BASE) (6")	SY	2.850	10,752.000	0.000	7,430.53	21,177.02	
5396	03106027		PRIME COAT(MC-30 OR AE-P)	GAL	4.840	0.000	15,879.000	6,500.00	31,460.00	
5399	03446011		SUPERPAVE MIXTURES SP-B PG64-22	TON	83.640	0.000	6,913.270	5,240.64	438,327.12	
5400	03416008	003	D-GR HMA TY-B PG64-22	TON	83.640	17,190.000	-6,913.270	10,404.38	870,222.33	
5401	03416008		D-GR HMA TY-B PG64-22	TON	99.990	0.000	734.580	2,040.15	203,994.59	
			SHOULDER CORRECTION							
5406	03416020		D-GR HMA TY-C SAC-A PG64-22	TON	112.060	0.000	2,051.900	729.24	81,718.63	
			SHOULDER CORRECTION							
5409	03546030		PLANE ASPH CONC PAV(0" TO 8")	SY	10.070	0.000	5,117.050	5,117.06	51,528.74	
			SHOULDER CORRECTION							
5410	03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	34.000	66,379.000	0.000	52,846.21	1,796,771.14	
5430	04006003	000	STRUCT EXCAV (PIPE)	CY	15.000	15,666.000	0.000	18,000.20	270,003.00	
5435	04006005	000	CEM STABIL BKFL	CY	124.370	4,451.000	0.000	4,976.68	618,949.70	
5440	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	131.600	721.000	0.000	625.50	82,315.80	
5445	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.050	8,013.000	0.000	9,772.00	20,032.61	
5450	04036001	000	TEMPORARY SPL SHORING	SF	30.000	9,077.000	0.000	16,781.50	503,445.00	
5465	04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)	LF	191.000	76.000	0.000	76.00	14,516.00	
5475	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	462.250	52.000	11.000	51.00	23,574.75	
5480	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	184.000	168.000	0.000	168.00	30,912.00	
5495	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	313.940	375.000	0.000	266.21	83,573.96	
5500	04326001	000	RIPRAP (CONC)(4 IN)	CY	300.180	214.000	0.000	127.49	38,269.94	
5505	04326002	000	RIPRAP (CONC)(5 IN)	CY	347.780	559.000	0.000	101.56	35,320.54	
5515	04326044	000	RIPRAP (CONC)(FLUME)	CY	500.000	500.000	0.000	352.25	176,125.00	
5520	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	350.000	114.000	0.000	38.08	13,328.00	
5525	04506023	000	RAIL (TY SSTR)	LF	33.180	4,354.000	0.000	3,779.00	125,387.22	
5530	04646005	000	RC PIPE (CL III)(24 IN)	LF	63.960	10,307.000	-90.000	10,131.50	648,010.74	
5531	04646019		RC PIPE (CL IV)(30 IN)	LF	95.960	0.000	90.000	128.00	12,282.88	
5540	04646008	000	RC PIPE (CL III)(36 IN)	LF	116.610	1,232.000	0.000	750.00	87,457.50	
5542	04646021		RC PIPE (CL IV)(42 IN)	LF	167.270	0.000	50.000	50.00	8,363.50	
5545	04656002	000	MANH (COMPL)(PRM)(48IN)	EA	2,967.370	13.000	0.000	13.50	40,059.50	
5550	04656003	000	MANH (COMPL)(PRM)(60IN)	EA	4,624.170	7.000	0.000	3.00	13,872.51	
5555	04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	3,725.470	10.000	0.000	8.00	29,803.77	

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
5560	04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	3,933.720	19.000	0.000	10.50	41,304.06	
5565	04656023	000	INLET (COMPL)(PCO)(5FT)(RIGHT)	EA	4,640.120	3.000	0.000	1.00	4,640.12	
5568	04656135		INLET (COMPL)(PSL)(FG)(5FTX5FT-4FTX4FT)	EA	5,564.470	0.000	6.000	14.00	77,902.58	
5575	04656147	000	INLET (COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	3,727.170	4.000	0.000	1.00	3,727.17	
5580	04656149	000	INLET (COMPL)(PAZD)(SL)(3FTX3FT)	EA	2,928.220	13.000	0.000	3.00	8,784.66	
5590	04656166	000	INLET (COMPL)(TY AAD)	EA	4,302.870	6.000	0.000	13.00	55,937.31	
5595	04656176	000	INLET (COMPL)(CURB)(TY C1)	EA	2,542.520	7.000	0.000	3.00	7,627.56	
5600	04656268	000	INLET (COMPL) (EXT)(TY I)	EA	2,460.820	7.000	0.000	2.00	4,921.64	
5605	04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,520.370	21.000	0.000	15.00	22,805.55	
5615	04966002	000	REMOV STR (INLET)	EA	637.020	23.000	0.000	14.00	8,918.28	
5620	04966007	000	REMOV STR (PIPE)	LF	9.030	4,229.000	0.000	3,938.00	35,560.14	
5655	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.650	23,744.000	0.000	5,692.50	9,392.63	
5660	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.420	24,013.000	0.000	858.00	360.36	
5665	05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.250	324.000	0.000	600.00	1,950.00	
5675	05066047	004	TEMP SDMT CONT FENCE (INLET PROTECTION)	LF	4.000	269.000	0.000	235.00	940.00	
5681	05086001		CONSTRUCTING DETOURS	SY	47.110	0.000	31,264.000	20,252.78	954,108.47	
5685	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	17.500	11,060.000	-4,000.000	5,900.00	103,250.00	
5690	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	32.000	720.000	-719.000	420.00	13,440.00	
5695	05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	7.000	10,980.000	0.000	8,640.00	60,480.00	
5696	05126021		PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	9.080	0.000	4,000.000	4,360.00	39,588.80	
5697	05126022		PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	11.140	0.000	2,000.000	260.00	2,896.40	
5700	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	4.000	7,440.000	0.000	13,980.00	55,920.00	
5705	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	17,540.000	0.000	20,510.00	82,040.00	
5710	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	19.500	1,440.000	0.000	1,120.00	21,840.00	
5715	05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	7.000	10,980.000	0.000	4,020.00	28,140.00	
5716	05126045		PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	7.000	0.000	4,000.000	240.00	1,680.00	
5745	05296005	000	CONC CURB (MONO) (TY II)	LF	5.340	25,918.000	0.000	10,462.00	55,867.08	
5750	05296008	000	CONC CURB & GUTTER (TY II)	LF	32.260	1,080.000	0.000	570.00	18,388.20	
5755	05306004	000	DRIVEWAYS (CONC)	SY	78.430	5,333.000	0.000	3,120.90	244,772.18	
5760	05306005	000	DRIVEWAYS (ACP)	SY	51.730	1,338.000	0.000	205.00	10,604.65	
5765	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	21.000	888.000	0.000	930.50	19,540.50	
5770	05406005	001	TERMINAL ANCHOR SECTION	EA	550.000	4.000	0.000	1.00	550.00	
5775	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,700.000	14.000	0.000	9.00	15,300.00	
5780	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.000	1,026.000	0.000	1,345.00	4,035.00	
5785	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	120.000	1.000	0.000	2.00	240.00	
5790	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,575.000	12.000	0.000	8.00	20,600.00	
5795	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	320.000	3.000	0.000	3.00	960.00	
5800	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,950.000	2.000	0.000	6.00	11,700.00	
5805	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	340.000	24.000	0.000	17.00	5,780.00	
5815	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	6,785.000	15.000	0.000	28.00	189,980.00	
5817	05566006		PIPE UNDERDRAINS (TY 6) (6")	LF	11.450	0.000	300.000	1,009.00	11,553.05	
5825	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	342.000	16.000	0.000	3.00	1,026.00	
5850	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.690	24.000	0.000	6,286.00	67,197.34	
5855	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	14.700	2,382.000	0.000	270.00	3,969.00	
5867	06186078		CONDT (RM) (4")	LF	89.250	0.000	53.000	53.00	4,730.25	
5870	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.400	567.000	0.000	5,860.00	8,204.00	
5875	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.470	1,134.000	0.000	11,720.00	17,228.40	
5880	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.100	2,413.000	0.000	38.00	79.80	

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5881	06206010		ELEC CONDR (NO.6) INSULATED	LF	2.100	0.000	186.000	186.00	390.60
5890	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,468.000	12.000	0.000	8.00	11,744.00
5895	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,260.000	24.000	0.000	1.00	1,260.00
5950	06446076	000	REMOVE SM RD SN SUP&AM	EA	188.800	115.000	0.000	86.00	16,236.80
5960	06476003	000	REMOVE LRSA	EA	683.000	4.000	0.000	2.00	1,366.00
5975	06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	684.000	5.000	0.000	2.00	1,368.00
5980	06506204	000	REMOVE OVERHD SIGN SUP	EA	5,215.000	4.000	0.000	4.00	20,860.00
6019	06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.562	0.000	4,770.000	1,990.00	1,118.38
6020	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.000	9,540.000	-4,770.000	12,230.00	12,230.00
6025	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.000	541.000	-271.000	1,032.00	1,032.00
6029	06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.424	0.000	20,961.000	6,615.00	2,804.76
6030	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.000	41,922.000	-20,961.000	65,843.00	65,843.00
6034	06626012		WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.795	0.000	3,444.000	595.00	473.03
6035	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.300	6,887.000	-3,444.000	14,831.00	19,280.30
6040	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	4.000	100.000	-50.000	220.00	880.00
6044	06626016		WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	6.363	0.000	409.000	54.00	343.60
6045	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.000	817.000	-409.000	810.00	4,860.00
6049	06626017		WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	132.563	0.000	1.000	4.00	530.25
6050	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	250.000	1.000	0.000	20.50	5,125.00
6055	06626094	000	WK ZN PAV MRK REMOV (Y)4"(DOT)	LF	1.000	168.000	-84.000	757.00	757.00
6060	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.000	42,715.000	-21,358.000	56,257.00	56,257.00
6110	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	165.000	20.000	0.000	1.00	165.00
6175	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	20.000	58.000	0.000	12.00	240.00
6210	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	976.000	0.000	542.00	1,951.20
6215	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.460	38,912.000	0.000	30,585.00	14,069.10
6220	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.560	8,297.000	0.000	3,516.00	1,968.96
6225	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.120	910.000	0.000	196.00	219.52
6230	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.220	297.000	0.000	301.00	969.22
6235	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	17.000	0.000	17.00	1,105.00
6240	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	100.000	18.000	0.000	8.00	800.00
6245	06776019	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	30.000	29.000	0.000	19.00	570.00
6295	06806004	006	REMOVING TRAFFIC SIGNALS	EA	5,250.000	5.000	0.000	5.00	26,250.00
6300	06816001	000	TEMP TRAF SIGNALS	EA	125,000.000	5.000	0.000	3.75	468,750.00
6345	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	3.150	2,370.000	0.000	1,842.00	5,802.30
6352	06846008		TRF SIG CBL (TY A)(12 AWG)(3 CONDR)	LF	3.150	0.000	558.000	558.00	1,757.70
6355	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	3.150	180.000	0.000	340.00	1,071.00
6360	06846014	000	TRF SIG CBL (TY A)(12 AWG)(9 CONDR)	LF	4.200	2,760.000	0.000	826.00	3,469.20
6415	06906038	000	REMOVAL OF CONTROL CABINET(GRND MNT)	EA	840.000	5.000	0.000	5.00	4,200.00
6436	60106013		REMOVE CCTV FIELD EQUIPMENT CO #6	EA	2,121.000	0.000	1.000	1.00	2,121.00
6437	60646027		ITS POLE (40 FT)(REM) CO #6	EA	1,994.750	0.000	1.000	1.00	1,994.75
6438	60646087		ITS POLE MNT CAB (TY 2)(CONF 2)(REM) CO #6	EA	1,484.700	0.000	1.000	1.00	1,484.70
6439	96086001		UNIQUE CHANGE ORDER ITEM 1 Traffic Control Lane Closure for Shldr Correction Work (EA)	DOL	3,284.730	0.000	5.000	5.00	16,423.65

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6731	96086005		UNIQUE CHANGE ORDER ITEM 5 CO #9 - ELECTRICAL SERVICE TO TEMP SRV POLE (LS INV)	DOL	1.000	0.000	3,768.010	3,768.01	3,768.01

Category Subtotal \$13,259,547.92

CATEGORY 002 DESCRIPTION BRIDGE SBFR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6490	04006005	000	CEM STABIL BKFL	CY	124.370	234.000	0.000	78.00	9,700.86
6500	04166004	000	DRILL SHAFT (36 IN)	LF	125.570	940.000	0.000	411.00	51,609.27
6505	04206013	000	CL C CONC (ABUT)	CY	719.910	92.900	0.000	68.70	49,457.82
6510	04206029	000	CL C CONC (CAP)	CY	791.540	116.700	0.000	46.68	36,949.09
6515	04206037	000	CL C CONC (COLUMN)	CY	683.090	75.600	0.000	37.80	25,820.80
6520	04226001	000	REINF CONC SLAB	SF	13.880	22,917.000	0.000	8,085.00	112,219.80
6530	04226015	000	APPROACH SLAB	CY	444.390	199.500	0.000	99.75	44,327.90
6535	04256035	000	PRESTR CONC GIRDER (TX28)	LF	115.190	3,031.940	0.000	1,182.26	136,184.53
6540	04276004	000	SILICONE RESIN PAINT FINISH	SF	1.680	3,330.000	0.000	1,588.66	2,668.95
6550	04506023	000	RAIL (TY SSTR)	LF	33.180	570.600	0.000	309.00	10,252.62
6555	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	112.830	188.000	0.000	62.00	6,995.46

Category Subtotal \$486,187.10

CATEGORY 003 DESCRIPTION BRIDGE NBFR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6610	04006005	000	CEM STABIL BKFL	CY	124.370	234.000	0.000	98.82	12,290.24
6620	04166004	000	DRILL SHAFT (36 IN)	LF	125.570	1,049.000	0.000	454.20	57,033.89
6630	04206029	000	CL C CONC (CAP)	CY	791.540	119.800	0.000	47.49	37,590.23
6635	04206037	000	CL C CONC (COLUMN)	CY	683.090	67.600	0.000	33.84	23,115.77
6640	04226001	000	REINF CONC SLAB	SF	13.880	24,497.000	0.000	8,339.00	115,745.32
6650	04226015	000	APPROACH SLAB	CY	444.390	218.800	0.000	109.40	48,616.27
6655	04256035	000	PRESTR CONC GIRDER (TX28)	LF	115.190	3,336.670	0.000	1,217.26	140,216.18
6660	04276004	000	SILICONE RESIN PAINT FINISH	SF	1.680	3,435.000	0.000	1,608.41	2,702.13
6670	04506023	000	RAIL (TY SSTR)	LF	33.180	589.200	0.000	1,429.00	47,414.22

Category Subtotal \$484,724.25

PROJECT STP 2020(007)HES CONTROL 004702148

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2765	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	357.000	11.000	0.000	0.000	0.00
2770	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	388.500	42.000	0.000	0.000	0.00
2775	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.690	64.000	0.000	0.000	0.00
2780	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	14.700	8.000	0.000	0.000	0.00
2785	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	33.600	352.000	0.000	0.000	0.00

2790	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	16.800	15.000	0.000	0.000	0.00
2795	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.100	439.000	0.000	0.000	0.00
2800	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.100	45.000	0.000	0.000	0.00
2805	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	2.100	410.000	0.000	0.000	0.00
2810	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,260.000	4.000	0.000	0.000	0.00
2815	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	8,925.000	1.000	0.000	0.000	0.00
2820	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	14,700.000	1.000	0.000	0.000	0.00
2825	06806004	006	REMOVING TRAFFIC SIGNALS	EA	5,250.000	1.000	0.000	0.000	0.00
2830	06816001	000	TEMP TRAF SIGNALS	EA	125,000.000	1.000	0.000	0.000	0.00
2835	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	525.000	9.000	0.000	0.000	0.00
2840	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	525.000	9.000	0.000	0.000	0.00
2845	06826005	000	VEH SIG SEC (12")LED(RED)	EA	525.000	9.000	0.000	0.000	0.00
2850	06826023	000	BACK PLATE (12")(3 SEC)	EA	210.000	9.000	0.000	0.000	0.00
2855	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	3.150	416.000	0.000	0.000	0.00
2860	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	3.150	665.000	0.000	0.000	0.00
2865	06846014	000	TRF SIG CBL (TY A)(12 AWG)(9 CONDR)	LF	4.200	120.000	0.000	0.000	0.00
2870	06866021	000	INS TRF SIG PL AM (S)1 ARM(20')	EA	6,510.000	1.000	0.000	0.000	0.00
2875	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	9,240.000	2.000	0.000	0.000	0.00
2880	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	9,450.000	1.000	0.000	0.000	0.00
2885	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	8,400.000	1.000	0.000	0.000	0.00
2890	60626024	000	ITS RADIO (SNGL)(5 GHZ)-C-P	EA	5,250.000	1.000	0.000	0.000	0.00
2895	60836001	000	VIDEO IMAGING AND RAD VEH DETECTION SYS	EA	67,200.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2020(007)HES CONTROL 004702149
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3070	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	388.500	71.000	0.000	0.000	0.00
3075	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.690	315.000	0.000	0.000	0.00
3080	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	14.700	135.000	0.000	0.000	0.00
3085	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	33.600	555.000	0.000	0.000	0.00
3090	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	16.800	500.000	0.000	0.000	0.00
3095	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	35.700	1,055.000	0.000	0.000	0.00
3100	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	12.900	210.000	0.000	0.000	0.00
3105	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.100	2,580.000	0.000	0.000	0.00
3110	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.100	420.000	0.000	0.000	0.00
3115	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	2.100	1,120.000	0.000	0.000	0.00
3120	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,260.000	21.000	0.000	0.000	0.00
3125	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	8,925.000	1.000	0.000	0.000	0.00
3130	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	14,700.000	1.000	0.000	0.000	0.00
3140	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	525.000	13.000	0.000	0.000	0.00
3145	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	525.000	13.000	0.000	0.000	0.00
3150	06826005	000	VEH SIG SEC (12")LED(RED)	EA	525.000	13.000	0.000	0.000	0.00
3155	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	1,260.000	24.000	0.000	0.000	0.00
3160	06826023	000	BACK PLATE (12")(3 SEC)	EA	210.000	13.000	0.000	0.000	0.00
3165	06846008	000	TRF SIG CBL (TY A)(12 AWG)(3 CONDR)	LF	3.150	11,530.000	0.000	0.000	0.00
3170	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	3.150	8,940.000	0.000	0.000	0.00
3175	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	3.150	1,540.000	0.000	0.000	0.00

3180	06846014	000	TRF SIG CBL (TY A)(12 AWG)(9 CONDR)	LF	4.200	2,635.000	0.000	0.000	0.00
3185	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	8,820.000	3.000	0.000	0.000	0.00
3190	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	9,975.000	1.000	0.000	0.000	0.00
3195	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	9,660.000	1.000	0.000	0.000	0.00
3200	06876001	000	PED POLE ASSEMBLY	EA	3,150.000	19.000	0.000	0.000	0.00
3205	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	788.000	24.000	0.000	0.000	0.00
3210	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,675.000	1.000	0.000	0.000	0.00
3215	60276003	000	CONDUIT (PREPARE)	LF	1.100	840.000	0.000	0.000	0.00
3220	60626034	000	ITS RADIO (DUAL)(5 GHZ/5 GHZ)-I-U	EA	5,250.000	1.000	0.000	0.000	0.00
3225	60836001	000	VIDEO IMAGING AND RAD VEH DETECTION SYS	EA	67,200.000	1.000	0.000	0.000	0.00
3230	60896002	000	CAT 5 ETHERNET CABLE	LF	4.200	70.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2020(008) CONTROL 004702150
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0062	01046001		REMOVING CONC (PAV) CO #16 - FRONTAGE ROAD RECONSTRUCTION	SY	4.000	0.000	28,856.000	0.000	0.00
0120	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.080	17,192.000	0.000	0.000	0.00
0140	02476313	003	FL BS (CMP IN PLC)(TY D GR1-2)(12")	SY	9.330	11,544.000	-11,544.000	0.000	0.00
0145	03106009	000	PRIME COAT (MC-30)	GAL	4.840	32,943.000	-32,943.000	0.000	0.00
0154	03446031		SUPERPAVE MIXTURES SP-C SAC-A PG64-22	TON	90.540	0.000	1,646.000	0.000	0.00
0160	03416038	003	D-GR HMA TY-D SAC-A PG64-22	TON	93.630	801.000	-801.000	0.000	0.00
0161	03446103		SUPERPAVE MIXTURES SP-D SAC-A PG64-22	TON	93.630	0.000	801.000	0.000	0.00
0235	04166002	000	DRILL SHAFT (24 IN)	LF	237.000	36.000	0.000	0.000	0.00
0240	04166003	000	DRILL SHAFT (30 IN)	LF	266.280	320.000	-320.000	0.000	0.00
0255	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	96.500	82.000	0.000	0.000	0.00
0260	04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)	LF	191.000	72.000	0.000	0.000	0.00
0285	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	357.000	22.000	0.000	0.000	0.00
0290	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	388.500	42.000	0.000	0.000	0.00
0295	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	472.500	22.000	0.000	0.000	0.00
0322	04326009		RIPRAP (CONC) (CL B) (4")	CY	1,390.510	0.000	32.000	0.000	0.00
0330	04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	80.480	801.000	0.000	0.000	0.00
0335	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	99.640	20.000	0.000	0.000	0.00
0340	04326044	000	RIPRAP (CONC)(FLUME)	CY	500.000	37.000	0.000	0.000	0.00
0355	04506051	000	RAIL (HANDRAIL)(TY E)	LF	128.330	126.000	0.000	0.000	0.00
0445	04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	2,967.370	1.000	0.000	0.000	0.00
0465	04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	3,933.720	1.000	0.000	0.000	0.00
0475	04656017	000	INLET (COMPL)(PCO)(4FT)(NONE)	EA	3,297.970	2.000	0.000	0.000	0.00
0485	04656021	000	INLET (COMPL)(PCO)(5FT)(NONE)	EA	3,781.320	1.000	0.000	0.000	0.00
0490	04656023	000	INLET (COMPL)(PCO)(5FT)(RIGHT)	EA	4,640.120	2.000	0.000	0.000	0.00
0495	04656071	000	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	4,838.670	1.000	0.000	0.000	0.00
0525	04656203	000	INLET (COMPL)(CURB)(TY 1)	EA	2,785.720	2.000	0.000	0.000	0.00
0530	04656206	000	INLET (COMPL)(TY C)(1 GRATE)	EA	2,542.520	4.000	0.000	0.000	0.00
0570	04656413	000	INLT(COMPL)(PAZD)(FG)(3'X3'-3'X3')(MOD)	EA	3,577.070	1.000	0.000	0.000	0.00
0580	04666135	000	HEADWALL (CH - PW - S) (DIA= 42 IN)	EA	4,020.220	1.000	0.000	0.000	0.00
0585	04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	7,552.520	1.000	0.000	0.000	0.00
0595	04666174	000	WINGWALL (PW - 1) (HW=13 FT)	EA	42,299.380	1.000	0.000	0.000	0.00

0600	04666177	000	WINGWALL (PW - 1) (HW=16 FT)	EA	49,084.670	1.000	0.000	0.000	0.00
0610	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	9,001.440	1.000	0.000	0.000	0.00
0630	04676248	000	SET (TY I)(S= 7 FT)(HW= 5 FT)(3:1) (C)	EA	10,877.660	1.000	0.000	0.000	0.00
0660	04966006	000	REMOV STR (HEADWALL)	EA	799.410	1.000	0.000	0.000	0.00
0685	04966100	000	REMOVE STR (GABION)	LF	93.200	20.000	0.000	0.000	0.00
0698	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	0.000	5.470	0.000	0.00
			CO #16 - FRONTAGE ROAD RECONST (NON-PART)(MO)						
0705	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	10.000	816.000	0.000	0.000	0.00
0710	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	15.000	624.000	0.000	0.000	0.00
0715	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	9.000	624.000	0.000	0.000	0.00
0735	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.750	5,494.000	0.000	0.000	0.00
0741	05086001		CONSTRUCTING DETOURS	SY	47.110	0.000	31,854.610	0.000	0.00
			CO #16 - FRONTAGE ROAD RECONSTRUCTION						
0745	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	17.500	9,025.000	-1,340.000	0.000	0.00
0751	05126013		PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	12.170	0.000	0.000	0.000	0.00
0758	05126025		PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	8.530	0.000	0.000	0.000	0.00
0771	05126037		PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	12.170	0.000	0.000	0.000	0.00
0780	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	7.000	9,025.000	-1,340.000	0.000	0.00
0785	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	13.000	300.000	-299.000	0.000	0.00
0795	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	81.170	75.000	0.000	0.000	0.00
0796	05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	210.570	0.000	160.000	0.000	0.00
0820	05316001	000	CONC SIDEWALKS (4")	SY	35.000	3,977.000	0.000	0.000	0.00
0825	05316004	000	CURB RAMPS (TY 1)	EA	1,958.320	9.000	0.000	0.000	0.00
0830	05316006	000	CURB RAMPS (TY 3)	EA	1,583.560	2.000	0.000	0.000	0.00
0835	05316010	000	CURB RAMPS (TY 7)	EA	1,319.100	35.000	0.000	0.000	0.00
0840	05316057	000	CONC SIDEWALK (SPECIAL)(RETAINING WALL)	SF	79.690	572.000	0.000	0.000	0.00
0900	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	18,750.000	2.000	0.000	0.000	0.00
0910	05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	241.090	10.000	0.000	0.000	0.00
0935	06106210	000	IN RD IL (TY SA) 40S-12 (250W EQ) LED	EA	3,206.000	27.000	-27.000	0.000	0.00
0940	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	2,952.000	14.000	-10.000	0.000	0.00
0945	06106218	000	IN RD IL (TY SA) 40T-12 (250W EQ) LED	EA	2,993.000	26.000	-26.000	0.000	0.00
0946	06106264		IN RD IL (TY SP) 48S-10 (400W EQ) LED	EA	3,918.550	0.000	2.000	0.000	0.00
0948	06106288		IN RD IL (TY SA) 50T-10 (400W EQ) LED	EA	3,365.000	0.000	6.000	0.000	0.00
0960	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	14.700	20.000	0.000	0.000	0.00
0965	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	33.600	407.000	0.000	0.000	0.00
0970	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	16.800	305.000	0.000	0.000	0.00
0975	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	12.900	432.000	-432.000	0.000	0.00
0980	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	35.700	90.000	0.000	0.000	0.00
0987	06186053		CONDT (PVC) (SCH 80) (3")	LF	12.410	0.000	4,494.000	0.000	0.00
0995	06186074	000	CONDT (RM) (3")	LF	19.550	11,925.000	0.000	0.000	0.00
0997	06186075		CONDT (RM) (3") (BORE)	LF	48.900	0.000	3,180.000	0.000	0.00
1020	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	2.100	1,230.000	0.000	0.000	0.00
1030	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,260.000	9.000	0.000	0.000	0.00
1035	06246028	000	REMOVE GROUND BOX	EA	342.000	8.000	0.000	0.000	0.00
1040	06286002	000	REMOVE ELECTRICAL SERVICES	EA	521.000	7.000	-3.000	0.000	0.00
1045	06286050	000	ELC SRV TY A 240/480 060(NS)SS(T)TP(O)	EA	7,045.000	7.000	-7.000	0.000	0.00
1050	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	8,925.000	1.000	0.000	0.000	0.00
1055	06366001	001	ALUMINUM SIGNS (TY A)	SF	27.050	39.000	0.000	0.000	0.00
1060	06366002	001	ALUMINUM SIGNS (TY G)	SF	22.250	272.000	0.000	0.000	0.00
1065	06366003	001	ALUMINUM SIGNS (TY O)	SF	21.250	3,328.000	0.000	0.000	0.00
1070	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	621.000	87.000	0.000	0.000	0.00
1075	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	836.000	20.000	0.000	0.000	0.00

1080	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	667.000	40.000	0.000	0.000	0.00
1085	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	850.000	14.000	0.000	0.000	0.00
1090	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	887.000	11.000	0.000	0.000	0.00
1095	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,165.000	6.000	0.000	0.000	0.00
1100	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	1,153.000	6.000	0.000	0.000	0.00
1105	06446038	000	IN SM RD SN SUP&AM TYS80(1)SA(U-EXAL)	EA	1,353.000	4.000	0.000	0.000	0.00
1110	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,926.000	12.000	0.000	0.000	0.00
1115	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	2,906.000	4.000	0.000	0.000	0.00
1120	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	900.000	3.000	0.000	0.000	0.00
1130	06446087	000	IN SRSS & AM (RAIL)(130 MPH)(P MOUNT)	EA	4,345.000	4.000	0.000	0.000	0.00
1135	06446089	000	IN SRSS & AM (RAIL)(130 MPH)(T MOUNT)	EA	4,442.000	29.000	0.000	0.000	0.00
1140	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.020	3,053.000	0.000	0.000	0.00
1145	06476002	000	RELOCATE LRSA	EA	3,175.000	2.000	0.000	0.000	0.00
1155	06506038	000	INS OH SN SUP(35 FT CANT)	EA	36,380.000	1.000	0.000	0.000	0.00
1160	06506045	000	INS OH SN SUP(40 FT CANT)	EA	22,852.000	4.000	0.000	0.000	0.00
1165	06506094	000	INS OH SN SUP(85 FT BRDG)	EA	29,400.000	1.000	0.000	0.000	0.00
1170	06506154	000	INS OH SN SUP(145 FT BRDG)	EA	62,130.000	1.000	0.000	0.000	0.00
1175	06506159	000	INS OH SN SUP(150 FT BRDG)	EA	79,350.000	2.000	0.000	0.000	0.00
1185	06586001	000	INSTL DEL ASSM (D-SW)SZ 1(F LX)GND	EA	104.160	20.000	0.000	0.000	0.00
1190	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	12.830	203.000	0.000	0.000	0.00
1195	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	12.830	17.000	0.000	0.000	0.00
1200	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	128.360	70.000	0.000	0.000	0.00
1205	06586036	000	INSTL DEL ASSM (D-DW)SZ 1(F LX)GND	EA	185.720	20.000	0.000	0.000	0.00
1210	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	181.060	21.000	0.000	0.000	0.00
1215	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	23.020	26.000	0.000	0.000	0.00
1220	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	23.020	67.000	0.000	0.000	0.00
1250	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	1.000	42.000	0.000	0.000	0.00
1251	06666006		REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.100	0.000	1.000	0.000	0.00
1255	06666033	007	REFL PAV MRK TY I (W)8"(LN DP)(100MIL)	LF	1.000	418.000	0.000	0.000	0.00
1260	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.840	2,007.000	0.000	0.000	0.00
1265	06666039	007	REFL PAV MRK TY I (W)12"(LN DP)(100MIL)	LF	3.200	1,091.000	0.000	0.000	0.00
1270	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.200	1,501.000	0.000	0.000	0.00
1275	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	1,441.000	0.000	0.000	0.00
1276	06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	145.000	0.000	1.000	0.000	0.00
1277	06666063		REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	350.000	0.000	1.000	0.000	0.00
1278	06666078		REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	165.000	0.000	1.000	0.000	0.00
1280	06666081	007	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	1,000.000	11.000	0.000	0.000	0.00
1285	06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	1,000.000	10.000	0.000	0.000	0.00
1286	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	45.000	0.000	1.000	0.000	0.00
1290	06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.840	2,734.000	0.000	0.000	0.00
1295	06666159	007	RE PV MRK TY I(BLACK)4"(SHADOW)(100MIL)	LF	0.600	14,050.000	0.000	0.000	0.00
1300	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.140	16,490.000	0.000	0.000	0.00
1301	06666168		REFL PAV MRK TY II (W) 4" (DOT)	LF	0.500	0.000	1.000	0.000	0.00
1305	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.140	35,670.000	0.000	0.000	0.00
1310	06666176	007	REFL PAV MRK TY II (W) 8" (DOT)	LF	0.500	42.000	0.000	0.000	0.00
1315	06666177	007	REFL PAV MRK TY II (W) 8" (LN DP)	LF	0.500	258.000	0.000	0.000	0.00
1320	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	1,597.000	0.000	0.000	0.00
1325	06666179	007	REFL PAV MRK TY II (W) 12" (LN DP)	LF	2.000	1,091.000	0.000	0.000	0.00
1330	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	2.000	1,501.000	0.000	0.000	0.00
1335	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.000	1,420.000	0.000	0.000	0.00
1336	06666184		REFL PAV MRK TY II (W) (ARROW)	EA	50.000	0.000	1.000	0.000	0.00
1337	06666187		REFL PAV MRK TY II (W) (UTURN ARROW)	EA	75.000	0.000	1.000	0.000	0.00

1339	06666192		REFL PAV MRK TY II (W) (WORD)	EA	75.000	0.000	1.000	0.000	0.00
1340	06666193	007	REFL PAV MRK TY II (W) (ENTR GORE)	EA	500.000	11.000	0.000	0.000	0.00
1345	06666194	007	REFL PAV MRK TY II (W) (EXIT GORE)	EA	500.000	10.000	0.000	0.000	0.00
1347	06666199		REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	20.000	0.000	1.000	0.000	0.00
1350	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.140	36,162.000	0.000	0.000	0.00
1355	06666211	007	REFL PAV MRK TY II (Y) 8" (SLD)	LF	0.350	2,734.000	0.000	0.000	0.00
1360	06666218	007	REFL PAV MRK TY II (BLACK) 4"(SHADOW)	LF	0.250	14,050.000	0.000	0.000	0.00
1365	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.480	17,760.000	0.000	0.000	0.00
1370	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.480	40,644.000	0.000	0.000	0.00
1375	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.480	42,926.000	0.000	0.000	0.00
1376	06666356		REFL PAV MRK TY II (R&W)6"(FIRE LANE)	LF	5.000	0.000	1.000	0.000	0.00
1380	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	182.000	28.000	0.000	0.000	0.00
1385	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	365.000	3.000	0.000	0.000	0.00
1390	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	400.000	2.000	0.000	0.000	0.00
1395	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	222.000	34.000	0.000	0.000	0.00
1400	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	35.000	83.000	0.000	0.000	0.00
1410	06726007	000	REFL PAV MRKR TY I-C	EA	3.600	11.000	0.000	0.000	0.00
1415	06726008	000	REFL PAV MRKR TY I-R	EA	3.600	112.000	0.000	0.000	0.00
1420	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.600	208.000	0.000	0.000	0.00
1430	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.040	102,372.000	0.000	0.000	0.00
1435	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	4,631.000	0.000	0.000	0.00
1440	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.650	2,592.000	0.000	0.000	0.00
1445	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.900	1,420.000	0.000	0.000	0.00
1446	06786009		PAV SURF PREP FOR MRK (ARROW)	EA	25.000	0.000	1.000	0.000	0.00
1447	06786012		PAV SURF PREP FOR MRK (UTURN ARR)	EA	50.000	0.000	1.000	0.000	0.00
1449	06786016		PAV SURF PREP FOR MRK (WORD)	EA	50.000	0.000	1.000	0.000	0.00
1450	06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	100.000	11.000	0.000	0.000	0.00
1455	06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	100.000	10.000	0.000	0.000	0.00
1460	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.250	2,386.000	0.000	0.000	0.00
1465	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	14,700.000	1.000	0.000	0.000	0.00
1480	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	525.000	12.000	0.000	0.000	0.00
1485	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	525.000	12.000	0.000	0.000	0.00
1490	06826005	000	VEH SIG SEC (12")LED(RED)	EA	525.000	12.000	0.000	0.000	0.00
1495	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	1,260.000	6.000	0.000	0.000	0.00
1500	06826023	000	BACK PLATE (12")(3 SEC)	EA	210.000	12.000	0.000	0.000	0.00
1505	06846008	000	TRF SIG CBL (TY A)(12 AWG)(3 CONDR)	LF	3.150	1,598.000	0.000	0.000	0.00
1510	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	3.150	2,298.000	0.000	0.000	0.00
1515	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	3.150	1,640.000	0.000	0.000	0.00
1520	06866031	000	INS TRF SIG PL AM(S)1 ARM(28")LUM	EA	8,190.000	1.000	0.000	0.000	0.00
1525	06866035	000	INS TRF SIG PL AM(S)1 ARM(32")LUM	EA	8,505.000	1.000	0.000	0.000	0.00
1530	06866039	000	INS TRF SIG PL AM(S)1 ARM(36")LUM	EA	9,240.000	2.000	0.000	0.000	0.00
1535	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	9,450.000	1.000	0.000	0.000	0.00
1540	06866053	000	INS TRF SIG PL AM(S)1 ARM(50')	EA	26,250.000	1.000	0.000	0.000	0.00
1545	06876001	000	PED POLE ASSEMBLY	EA	3,150.000	6.000	0.000	0.000	0.00
1550	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	788.000	6.000	0.000	0.000	0.00
1555	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,675.000	1.000	0.000	0.000	0.00
1560	30026001	000	MEMBRANE UNDERSEAL	GAL	6.000	869.000	-869.000	0.000	0.00
1561	30196001		TRACKLESS TACK COAT	GAL	6.000	0.000	0.000	0.000	0.00
1562	30856001		UNDERSEAL COURSE	GAL	6.000	0.000	869.000	0.000	0.00
1575	60836001	000	VIDEO IMAGING AND RAD VEH DETECTION SYS	EA	67,200.000	1.000	0.000	0.000	0.00
1580	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	8,400.000	1.000	0.000	0.000	0.00
1585	60626024	000	ITS RADIO (SNGL)(5 GHZ)-C-P	EA	5,250.000	1.000	0.000	0.000	0.00

CONTRACT ID	004702150	ESTIMATE	0049	CONTRACTOR'S ESTIMATE PACKAGE					Page 29 of 46
1605	61856002	001	TMA (STATIONARY)	DAY	90.500	200.000	0.000	0.000	0.00
1617	06776019		ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	30.000	0.000	12.000	0.000	0.00
1618	06786023		PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	15.000	0.000	1.000	0.000	0.00
1619	60386004		MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	1.790	0.000	0.000	0.000	0.00
			CO #26						
1620	60386005		MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	1.380	0.000	0.000	0.000	0.00
			CO #26						
1621	60386006		MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	3.260	0.000	0.000	0.000	0.00
			CO #26						
1622	60386017		MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	1.600	0.000	0.000	0.000	0.00
			CO #26						
1623	60386024		MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	1.410	0.000	0.000	0.000	0.00
			CO #26						
1624	06786002		PAV SURF PREP FOR MRK (6")	LF	0.330	0.000	0.000	0.000	0.00
			CO #26						
2630	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
2635	96056002	000	RUC CREDIT OR DAMAGE	DOL	1.000	1.000	0.000	0.000	0.00
2640	96056003	000	RUC DAMAGE ONLY	DOL	-1.000	1.000	0.000	0.000	0.00
2645	96026601	000	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1.000	0.000	0.000	0.00
2650	96026602	000	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1.000	0.000	0.000	0.00
2660	96036003	000	PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	-1.000	1.000	0.000	0.000	0.00
2665	96036004	000	CONC CURING COMPOUND FAILURE-PAY ADJMNT	DOL	-1.000	1.000	0.000	0.000	0.00
2670	96106001	000	ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
2675	96096002	000	DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
2685	96066068	000	FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	1.000	0.000	0.000	0.00
2690	05856006	000	RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	254,400.000	0.000	0.000	0.00
2696	03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	0.000	213,180.500	0.000	0.00
2701	03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	0.000	219,232.550	0.000	0.00
2705	05856002	000	RIDE PAYMENT ADJUSTMENT (ITEM 341)	DOL	1.000	67,800.000	0.000	0.000	0.00
2710	96056004	000	RUC/A+B (CREDIT PAID BY THIRD PARTY)	DOL	1.000	1.000	0.000	0.000	0.00
2715	96066058	000	SPECIAL DEDUCTION	DOL	-500.000	1.000	0.000	0.000	0.00
			LANE CLOSURE PENTALTY - \$500/HR						
2726	96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	-20,000.000	0.000	1.000	0.000	0.00
			CO #18 - MEMBRANE UNDERSEAL REFUND (LS)						
2727	96066001		FORCE ACCOUNT ID 1	DOL	37,105.660	0.000	1.000	0.000	0.00
			CO #22 - FEB 2-4, 2022 SNOW REMOVAL						
2728	96066002		FORCE ACCOUNT ID 2	DOL	15,863.300	0.000	1.000	0.000	0.00
			CO #22 - FEB 23-24, 2022 SNOW REMOVAL						
2729	96066003		FORCE ACCOUNT ID 3	DOL	37,259.150	0.000	1.000	0.000	0.00
			CO #24 - EXISTING RCP SLEEVE						
2730	96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	10,700.000	0.000	142.000	0.000	0.00
			NEGOTIATED PROJECT OVERHEAD (DAY)						
2731	96066004		FORCE ACCOUNT ID 4	DOL	1.000	0.000	0.000	0.000	0.00
			LOWER UPN FIBER LINE (FA-LS)						
2732	96066005		FORCE ACCOUNT ID 5	DOL	1.000	0.000	0.000	0.000	0.00
			DETOUR LEVEL-UP AT TEXOMA EXIT (FA-LS)						
2733	96066006		FORCE ACCOUNT ID 6	DOL	1.000	0.000	0.000	0.000	0.00
			NBFR REMOVE AND REINSTALL RCP (FA-LS)						
2734	96066007		FORCE ACCOUNT ID 7	DOL	1.000	0.000	0.000	0.000	0.00
			DIVERT TEMP DRAINAGE AT DRILL SHAFT 7 BENT 11 (FA-LS)						
2735	96066008		FORCE ACCOUNT ID 8	DOL	1.000	0.000	0.000	0.000	0.00
			CULVERT REALIGNMENT SLAB (FA-LS)						

2736	96066009		FORCE ACCOUNT ID 9 10' X 10' BOX CULVERT TRANSITION (FA-LS)	DOL	1.000	0.000	0.000	0.000	0.00
2737	96066010		FORCE ACCOUNT ID 10 Re-Design Wall AN-2 (FA-LS INV)	DOL	4,857.090	0.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE AT WASHINGTON STREET

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1841	96086009		UNIQUE CHANGE ORDER ITEM 9 CO #23 - WASHINGTON ST. BRIDGE DELAY (LS)	DOL	197,350.510	0.000	1.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE NB ENTR RAMP AT WASHINGTON S

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1900	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	40,000.000	1.000	0.000	0.000	0.00
1945	04276004	000	SILICONE RESIN PAINT FINISH	SF	1.680	1,420.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE SB EXIT RAMP AT WASHINGTON S

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2075	04276004	000	SILICONE RESIN PAINT FINISH	SF	1.680	4,518.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE US 75 OVERPASS AT N TRAVIS S

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2200	04276004	000	SILICONE RESIN PAINT FINISH	SF	1.680	3,055.000	0.000	0.000	0.00
2220	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	40.000	255.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BRIDGE US 75 SB ENTRANCE AT N TRAVI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2315	04276004	000	SILICONE RESIN PAINT FINISH	SF	1.680	982.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION US 75 OVERPASS AT SH 91

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2425	04276004	000	SILICONE RESIN PAINT FINISH	SF	1.680	3,611.000	0.000	0.000	0.00

2440	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	40.000	226.000	0.000	0.000	0.00
2441	96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	13,541.120	0.000	1.000	0.000	0.00
			CO #23 - SH 91 BRIDGE DELAY (LS)						

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION NON PARTICIPATING MAINTENANCE ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2605	07306002	000	FULL - WIDTH MOWING	AC	85.000	172.000	0.000	0.000	0.00
									Category Subtotal 0.00

PROJECT NH 2020(008) CONTROL 004703087

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3430	01106002	000	EXCAVATION (CHANNEL)	CY	10.000	819.000	0.000	0.000	0.00
3450	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.080	99,938.000	0.000	0.000	0.00
3455	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.080	99,938.000	0.000	0.000	0.00
3465	02476313	003	FL BS (CMP IN PLC)(TY D GR1-2)(12")	SY	9.330	65,189.000	-65,189.000	0.000	0.00
3470	02606001	000	LIME (HYDRATED LIME (DRY))	TON	200.000	15.000	0.000	0.000	0.00
3475	02606027	000	LIME TRT (EXST MATL)(8")	SY	6.000	634.000	0.000	0.000	0.00
3480	03106009	000	PRIME COAT (MC-30)	GAL	4.840	39,253.000	-39,253.000	0.000	0.00
3489	03446031		SUPERPAVE MIXTURES SP-C SAC-A PG64-22	TON	90.540	0.000	1,258.000	0.000	0.00
3495	03416038	003	D-GR HMA TY-D SAC-A PG64-22	TON	93.630	6,217.000	-6,217.000	0.000	0.00
3496	03446103		SUPERPAVE MIXTURES SP-D SAC-A PG64-22	TON	93.630	0.000	6,217.000	0.000	0.00
3560	04166003	000	DRILL SHAFT (30 IN)	LF	266.280	152.000	-152.000	0.000	0.00
3565	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	96.500	50.000	0.000	0.000	0.00
3575	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	388.000	66.000	0.000	0.000	0.00
3580	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	459.000	19.000	-19.000	0.000	0.00
3585	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	462.250	40.000	19.000	0.000	0.00
3588	04166029		DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	184.000	0.000	24.000	0.000	0.00
3612	04326009		RIPRAP (CONC) (CL B) (4")	CY	1,390.510	0.000	39.000	0.000	0.00
3645	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	35.830	760.000	0.000	0.000	0.00
3700	04656001	000	INLET (COMPL)(TY S)	EA	2,601.230	2.000	0.000	0.000	0.00
3755	04656073	000	INLET (COMPL)(PSL)(RC)(4FTX5FT)	EA	2,657.470	1.000	0.000	0.000	0.00
3805	04656273	000	INLET (COMPL) (TY C) (2 GRATE)	EA	2,880.720	2.000	0.000	0.000	0.00
3810	04656279	000	INLET (COMPL)(TY C)(MOD)	EA	2,423.770	3.000	0.000	0.000	0.00
3830	04666165	000	WINGWALL (FW - S) (HW=4 FT)	EA	7,568.300	2.000	0.000	0.000	0.00
3875	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,696.570	2.000	0.000	0.000	0.00
3935	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	15.000	624.000	0.000	0.000	0.00
3940	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	9.000	624.000	0.000	0.000	0.00
3955	05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.250	3,515.000	0.000	0.000	0.00
3960	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.750	3,515.000	0.000	0.000	0.00
3966	05086001		CONSTRUCTING DETOURS	SY	47.110	0.000	5,328.940	0.000	0.00
			CO #16 - FRONTAGE ROAD RECONSTRUCTION						
3981	05126021		PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	9.080	0.000	4,000.000	0.000	0.00
3982	05126022		PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	11.140	0.000	2,000.000	0.000	0.00
3983	05126013		PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	12.170	0.000	0.000	0.000	0.00

3996	05126025		PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	8.530	0.000	0.000	0.000	0.00
4000	05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	7.000	26,277.000	0.000	0.000	0.00
4001	05126045		PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	7.000	0.000	4,000.000	0.000	0.00
4002	05126046		PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	13.000	0.000	2,000.000	0.000	0.00
4003	05126037		PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	12.170	0.000	0.000	0.000	0.00
4005	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	7.000	11,312.000	-4,000.000	0.000	0.00
4010	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	13.000	260.000	-259.000	0.000	0.00
4020	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	81.170	1,567.000	0.000	0.000	0.00
4021	05146004		PERM CTB (SGL SLOPE) (TY 4) (42)	LF	210.570	0.000	20.000	0.000	0.00
4045	05316001	000	CONC SIDEWALKS (4")	SY	35.000	31.000	0.000	0.000	0.00
4050	05316004	000	CURB RAMPS (TY 1)	EA	1,958.320	2.000	0.000	0.000	0.00
4055	05316005	000	CURB RAMPS (TY 2)	EA	3,500.000	1.000	0.000	0.000	0.00
4110	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	18,750.000	1.000	0.000	0.000	0.00
4120	05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	241.090	3.000	0.000	0.000	0.00
4135	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,290.000	8.000	0.000	0.000	0.00
4140	06106210	000	IN RD IL (TY SA) 40S-12 (250W EQ) LED	EA	3,206.000	19.000	-19.000	0.000	0.00
4145	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	2,952.000	7.000	-4.000	0.000	0.00
4150	06106218	000	IN RD IL (TY SA) 40T-12 (250W EQ) LED	EA	2,993.000	12.000	-12.000	0.000	0.00
4151	06106265		IN RD IL (TY SP) 48S-10-10(400W EQ)LED	EA	4,973.750	0.000	2.000	0.000	0.00
4170	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	16.800	15.000	0.000	0.000	0.00
4186	06186053		CONDT (PVC) (SCH 80) (3")	LF	12.410	0.000	397.000	0.000	0.00
4195	06186074	000	CONDT (RM) (3")	LF	19.550	9,657.000	0.000	0.000	0.00
4196	06186075		CONDT (RM) (3") (BORE)	LF	48.900	0.000	1,474.000	0.000	0.00
4205	06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.330	2,400.000	-2,400.000	0.000	0.00
4240	06286002	000	REMOVE ELECTRICAL SERVICES	EA	521.000	3.000	0.000	0.000	0.00
4245	06286050	000	ELC SRV TY A 240/480 060(NS)SS(T)TP(O)	EA	7,045.000	5.000	-5.000	0.000	0.00
4255	06366001	001	ALUMINUM SIGNS (TY A)	SF	27.050	18.000	0.000	0.000	0.00
4260	06366002	001	ALUMINUM SIGNS (TY G)	SF	22.250	581.000	0.000	0.000	0.00
4265	06366003	001	ALUMINUM SIGNS (TY O)	SF	21.250	1,723.000	0.000	0.000	0.00
4270	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	621.000	68.000	0.000	0.000	0.00
4275	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	836.000	12.000	0.000	0.000	0.00
4280	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	667.000	26.000	0.000	0.000	0.00
4285	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	850.000	5.000	0.000	0.000	0.00
4290	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	887.000	15.000	0.000	0.000	0.00
4295	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,165.000	4.000	0.000	0.000	0.00
4300	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	1,153.000	2.000	0.000	0.000	0.00
4305	06446038	000	IN SM RD SN SUP&AM TYS80(1)SA(U-EXAL)	EA	1,353.000	1.000	0.000	0.000	0.00
4310	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,926.000	6.000	0.000	0.000	0.00
4320	06446089	000	IN SRSS & AM (RAIL)(130 MPH)(T MOUNT)	EA	4,442.000	11.000	0.000	0.000	0.00
4325	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	181.060	18.000	0.000	0.000	0.00
4330	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	23.020	66.000	0.000	0.000	0.00
4335	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.020	2,246.000	0.000	0.000	0.00
4345	06506032	000	INS OH SN SUP(30 FT CANT)	EA	26,540.000	1.000	0.000	0.000	0.00
4350	06506045	000	INS OH SN SUP(40 FT CANT)	EA	22,852.000	2.000	0.000	0.000	0.00
4355	06506139	000	INS OH SN SUP(130 FT BRDG)	EA	53,100.000	1.000	0.000	0.000	0.00
4360	06506164	000	INS OH SN SUP(155 FT BRDG)	EA	87,710.000	1.000	0.000	0.000	0.00
4365	06586001	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	104.160	25.000	0.000	0.000	0.00
4370	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	12.830	93.000	0.000	0.000	0.00
4375	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	12.830	5.000	0.000	0.000	0.00
4380	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	128.360	55.000	0.000	0.000	0.00
4385	06586036	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)GND	EA	185.720	34.000	0.000	0.000	0.00
4390	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	23.020	21.000	0.000	0.000	0.00

4418	06626017		WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	132.563	0.000	1.000	0.000	0.00
4419	06626033		WK ZN PAV MRK NON-REMOV (Y)4"(DOT)	LF	1.114	0.000	100.000	0.000	0.00
4420	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.000	294.000	0.000	0.000	0.00
4424	06666039		REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	3.200	0.000	1.000	0.000	0.00
4425	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	1.000	176.000	0.000	0.000	0.00
4430	06666033	007	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	1.000	225.000	0.000	0.000	0.00
4435	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.840	3,106.000	0.000	0.000	0.00
4440	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.200	1,200.000	0.000	0.000	0.00
4445	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	773.000	0.000	0.000	0.00
4446	06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	145.000	0.000	1.000	0.000	0.00
4447	06666063		REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	350.000	0.000	1.000	0.000	0.00
4448	06666078		REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	165.000	0.000	1.000	0.000	0.00
4450	06666081	007	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	1,000.000	8.000	0.000	0.000	0.00
4455	06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	1,000.000	7.000	0.000	0.000	0.00
4457	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	45.000	0.000	1.000	0.000	0.00
4460	06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.840	1,331.000	0.000	0.000	0.00
4465	06666159	007	RE PV MRK TY I(BLACK)4"(SHADOW)(100MIL)	LF	0.600	9,540.000	0.000	0.000	0.00
4470	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.140	12,710.000	0.000	0.000	0.00
4475	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.500	294.000	0.000	0.000	0.00
4480	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.140	25,813.000	0.000	0.000	0.00
4485	06666176	007	REFL PAV MRK TY II (W) 8" (DOT)	LF	0.500	88.000	0.000	0.000	0.00
4489	06666177		REFL PAV MRK TY II (W) 8" (LNDP)	LF	0.500	0.000	1.000	0.000	0.00
4490	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	1,023.000	0.000	0.000	0.00
4491	06666179		REFL PAV MRK TY II (W) 12" (LNDP)	LF	2.000	0.000	1.000	0.000	0.00
4495	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	2.000	1,200.000	0.000	0.000	0.00
4500	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.000	491.000	0.000	0.000	0.00
4502	06666184		REFL PAV MRK TY II (W) (ARROW)	EA	50.000	0.000	1.000	0.000	0.00
4503	06666187		REFL PAV MRK TY II (W) (UTURN ARROW)	EA	75.000	0.000	1.000	0.000	0.00
4504	06666192		REFL PAV MRK TY II (W) (WORD)	EA	75.000	0.000	1.000	0.000	0.00
4505	06666193	007	REFL PAV MRK TY II (W) (ENTR GORE)	EA	500.000	6.000	0.000	0.000	0.00
4510	06666194	007	REFL PAV MRK TY II (W) (EXIT GORE)	EA	500.000	7.000	0.000	0.000	0.00
4512	06666199		REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	20.000	0.000	1.000	0.000	0.00
4515	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.140	28,104.000	0.000	0.000	0.00
4520	06666211	007	REFL PAV MRK TY II (Y) 8" (SLD)	LF	0.350	1,331.000	0.000	0.000	0.00
4525	06666218	007	REFL PAV MRK TY II (BLACK) 4"(SHADOW)	LF	0.250	9,540.000	0.000	0.000	0.00
4530	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.480	16,840.000	0.000	0.000	0.00
4535	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.480	27,749.000	0.000	0.000	0.00
4540	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.480	31,892.000	0.000	0.000	0.00
4541	06666356		REFL PAV MRK TY II (R&W)6"(FIRE LANE)	LF	5.000	0.000	1.000	0.000	0.00
4545	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	182.000	19.000	0.000	0.000	0.00
4550	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	365.000	9.000	0.000	0.000	0.00
4552	06686080		PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	400.000	0.000	1.000	0.000	0.00
4555	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	222.000	21.000	0.000	0.000	0.00
4560	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	35.000	19.000	0.000	0.000	0.00
4565	06726006	000	REFL PAV MRKR TY I-A	EA	3.600	61.000	0.000	0.000	0.00
4570	06726007	000	REFL PAV MRKR TY I-C	EA	3.600	32.000	0.000	0.000	0.00
4575	06726008	000	REFL PAV MRKR TY I-R	EA	3.600	112.000	0.000	0.000	0.00
4580	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.600	32.000	0.000	0.000	0.00
4590	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.040	76,461.000	0.000	0.000	0.00
4595	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	2,442.000	0.000	0.000	0.00
4600	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.650	1,200.000	0.000	0.000	0.00
4605	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.900	491.000	0.000	0.000	0.00

4606	06786009		PAV SURF PREP FOR MRK (ARROW)	EA	25.000	0.000	1.000	0.000	0.00
4607	06786012		PAV SURF PREP FOR MRK (UTURN ARR)	EA	50.000	0.000	1.000	0.000	0.00
4609	06786016		PAV SURF PREP FOR MRK (WORD)	EA	50.000	0.000	1.000	0.000	0.00
4610	06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	100.000	6.000	0.000	0.000	0.00
4615	06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	100.000	7.000	0.000	0.000	0.00
4620	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.250	1,737.000	0.000	0.000	0.00
4727	30856001		UNDERSEAL COURSE	GAL	6.000	0.000	11,388.000	0.000	0.00
4759	06776019		ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	30.000	0.000	12.000	0.000	0.00
4761	60386004		MULTIPOLYMER PAV MRK (W)(6")(SLD) CO #26	LF	1.790	0.000	0.000	0.000	0.00
4762	60386005		MULTIPOLYMER PAV MRK (W)(6")(BRK) CO #26	LF	1.380	0.000	0.000	0.000	0.00
4763	60386006		MULTIPOLYMER PAV MRK (W)(6")(DOT) CO #26	LF	3.260	0.000	0.000	0.000	0.00
4764	60386017		MULTIPOLYMER PAV MRK (Y)(6")(SLD) CO #26	LF	1.600	0.000	0.000	0.000	0.00
4765	60386024		MULTIPOLYMER PAV MRK (BLK)(6")(BRK) CO #26	LF	1.410	0.000	0.000	0.000	0.00
4766	06786002		PAV SURF PREP FOR MRK (6") CO #26	LF	0.330	0.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION US 75 UNDERPASS AT S TRAVIS ST

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4855	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	12.740	504.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION US 75 AT POST OAK CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4955	04226015	000	APPROACH SLAB	CY	444.390	351.000	0.000	0.000	0.00
4965	04276004	000	SILICONE RESIN PAINT FINISH	SF	1.680	3,912.000	0.000	0.000	0.00
4970	04506023	000	RAIL (TY SSTR)	LF	33.180	690.000	0.000	0.000	0.00
4980	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	40.000	345.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION US 75 OVERPASS AT PARK AVE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5065	04276004	000	SILICONE RESIN PAINT FINISH	SF	1.680	1,498.000	0.000	0.000	0.00
5070	04506023	000	RAIL (TY SSTR)	LF	33.180	209.900	0.000	0.000	0.00
5080	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	40.000	105.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5330	01046027	000	REMOVING CONC (APPR SLAB)	SY	13.650	196.000	0.000	0.000	0.00
5365	02476501	003	FL BS(RDWY DEL)(TYD GR 1-2 GR 5)(F POS)	CY	17.770	5,984.000	-5,984.000	0.000	0.00
5375	02606015	000	LIME TRT (NEW BASE)(8")	SY	5.000	16,248.000	0.000	0.000	0.00
5395	03106009	000	PRIME COAT (MC-30)	GAL	4.840	15,879.000	-15,879.000	0.000	0.00
5402	03416080		D-GR HMA TY-B PG64-22(LEVEL-UP)	TON	129.110	0.000	0.000	0.000	0.00
5403	03416063		D-GR HMA TY-C PG64-22(LEVEL UP)	TON	176.850	0.000	0.000	0.000	0.00
5404	03446103		SUPERPAVE MIXTURES SP-D SAC-A PG64-22	TON	93.630	0.000	1,164.000	0.000	0.00
5405	03416038	003	D-GR HMA TY-D SAC-A PG64-22	TON	93.630	1,164.000	-1,164.000	0.000	0.00
5407	96086012		UNIQUE CHANGE ORDER ITEM 12 CO #14 - REMOVE LEVEL-UP (TON)	DOL	37.610	0.000	0.000	0.000	0.00
5455	04166002	000	DRILL SHAFT (24 IN)	LF	237.000	24.000	0.000	0.000	0.00
5460	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	96.500	48.000	0.000	0.000	0.00
5470	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	459.000	11.000	-11.000	0.000	0.00
5485	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	357.000	11.000	0.000	0.000	0.00
5490	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	388.500	80.000	0.000	0.000	0.00
5510	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	1,390.510	7.000	0.000	0.000	0.00
5535	04646007	000	RC PIPE (CL III)(30 IN)	LF	88.850	85.000	0.000	0.000	0.00
5570	04656146	000	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	3,252.170	2.000	0.000	0.000	0.00
5585	04656151	000	INLET (COMPL)(PAZD)(SL)(5FTX5FT)	EA	3,817.510	19.000	0.000	0.000	0.00
5610	04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	2,167.850	1.000	0.000	0.000	0.00
5625	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	38,701.860	2.000	0.000	0.000	0.00
5630	05066001	004	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	90.000	10.000	0.000	0.000	0.00
5635	05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	34.000	30.000	0.000	0.000	0.00
5640	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	10.000	40.000	0.000	0.000	0.00
5645	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	15.000	2,496.000	0.000	0.000	0.00
5650	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	9.000	2,496.000	0.000	0.000	0.00
5670	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.750	324.000	0.000	0.000	0.00
5680	05086005	000	CONSTRUCTING DETOURS (TY 3)	SY	36.480	31,264.000	-31,264.000	0.000	0.00
5698	05126013		PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	12.170	0.000	0.000	0.000	0.00
5711	05126025		PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	8.530	0.000	0.000	0.000	0.00
5717	05126046		PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	13.000	0.000	2,000.000	0.000	0.00
5718	05126037		PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	12.170	0.000	0.000	0.000	0.00
5720	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	7.000	11,060.000	-4,000.000	0.000	0.00
5725	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	13.000	720.000	-719.000	0.000	0.00
5730	05126099	000	PCTB(FUR & INST)(F-SHP TO LOW PROF)TY T	LF	59.440	80.000	0.000	0.000	0.00
5735	05126102	000	PORT CTB(MOVE)(F-SHAPE)(TY T)	LF	42.380	110.000	0.000	0.000	0.00
5740	05126103	000	PORT CTB(REMOVE)(F-SHAPE)(TY T)	LF	42.720	80.000	0.000	0.000	0.00
5810	05456018	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL2)	EA	6,285.000	8.000	0.000	0.000	0.00
5820	05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	241.090	1.000	0.000	0.000	0.00
5830	06106011	000	IN RD IL AM (U/P) (TY 1) (150W) S	EA	1,610.000	8.000	0.000	0.000	0.00
5835	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	2,952.000	11.000	0.000	0.000	0.00
5840	06106215	000	IN RD IL (TY SA) 40T-8-8 (250W EQ) LED	EA	3,900.000	3.000	0.000	0.000	0.00
5845	06106218	000	IN RD IL (TY SA) 40T-12 (250W EQ) LED	EA	2,993.000	7.000	0.000	0.000	0.00
5860	06186064	000	CONDT (RM) (1")	LF	25.650	535.000	0.000	0.000	0.00
5865	06186075	000	CONDT (RM) (3") (BORE)	LF	48.900	940.000	0.000	0.000	0.00
5885	06226002	000	DCT CBL (3 NO.8) (2 INSULATED 1 BARE)	LF	27.800	7,195.000	0.000	0.000	0.00
5900	06246028	000	REMOVE GROUND BOX	EA	342.000	40.000	0.000	0.000	0.00

5905	06286002	000	REMOVE ELECTRICAL SERVICES	EA	521.000	3.000	0.000	0.000	0.00
5910	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	8,925.000	2.000	0.000	0.000	0.00
5915	06366002	001	ALUMINUM SIGNS (TY G)	SF	22.250	458.000	0.000	0.000	0.00
5920	06366003	001	ALUMINUM SIGNS (TY O)	SF	21.250	1,391.000	0.000	0.000	0.00
5925	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	621.000	21.000	0.000	0.000	0.00
5930	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	667.000	75.000	0.000	0.000	0.00
5935	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	887.000	3.000	0.000	0.000	0.00
5940	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,165.000	6.000	0.000	0.000	0.00
5945	06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,735.000	3.000	0.000	0.000	0.00
5955	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.020	1,468.000	0.000	0.000	0.00
5965	06506045	000	INS OH SN SUP(40 FT CANT)	EA	22,852.000	5.000	0.000	0.000	0.00
5970	06506069	000	INS OH SN SUP(60 FT BRDG)	EA	21,810.000	1.000	0.000	0.000	0.00
5985	06586001	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	104.160	17.000	0.000	0.000	0.00
5990	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	12.830	37.000	0.000	0.000	0.00
5995	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	12.830	4.000	0.000	0.000	0.00
6000	06586048	000	INSTL OM ASSM (OM-2Z)(FLX)GND	EA	96.430	15.000	0.000	0.000	0.00
6005	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	23.020	20.000	0.000	0.000	0.00
6010	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	23.020	17.000	0.000	0.000	0.00
6015	06586067	000	INSTL DEL ASSM (D-DW)SZ 1(BRF)GF2	EA	23.020	8.000	0.000	0.000	0.00
6024	06626002		WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	1.114	0.000	271.000	0.000	0.00
6039	06626014		WK ZN PAV MRK NON-REMOV (W)12"(SLD)	LF	3.182	0.000	50.000	0.000	0.00
6054	06626033		WK ZN PAV MRK NON-REMOV (Y)4"(DOT)	LF	1.114	0.000	84.000	0.000	0.00
6059	06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.424	0.000	21,358.000	0.000	0.00
6065	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.000	385.000	0.000	0.000	0.00
6070	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	45.000	58.000	0.000	0.000	0.00
6075	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	1.000	750.000	0.000	0.000	0.00
6077	06666033		REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	1.000	0.000	1.000	0.000	0.00
6080	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.840	8,205.000	0.000	0.000	0.00
6085	06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	3.200	320.000	0.000	0.000	0.00
6090	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.200	1,750.000	0.000	0.000	0.00
6095	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	680.000	0.000	0.000	0.00
6100	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	145.000	41.000	0.000	0.000	0.00
6105	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	350.000	2.000	0.000	0.000	0.00
6111	06666081		REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	1,000.000	0.000	1.000	0.000	0.00
6112	06666084		REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	1,000.000	0.000	1.000	0.000	0.00
6114	06666138		REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.840	0.000	1.000	0.000	0.00
6115	06666159	007	RE PV MRK TY I(BLACK)4"(SHADOW)(100MIL)	LF	0.600	1,640.000	0.000	0.000	0.00
6120	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.140	7,090.000	0.000	0.000	0.00
6125	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.500	385.000	0.000	0.000	0.00
6130	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.140	22,925.000	0.000	0.000	0.00
6135	06666176	007	REFL PAV MRK TY II (W) 8" (DOT)	LF	0.500	750.000	0.000	0.000	0.00
6136	06666177		REFL PAV MRK TY II (W) 8" (LNDP)	LF	0.500	0.000	1.000	0.000	0.00
6140	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	8,205.000	0.000	0.000	0.00
6145	06666179	007	REFL PAV MRK TY II (W) 12" (LNDP)	LF	2.000	320.000	0.000	0.000	0.00
6150	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	2.000	1,750.000	0.000	0.000	0.00
6155	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.000	680.000	0.000	0.000	0.00
6160	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	50.000	41.000	0.000	0.000	0.00
6165	06666187	007	REFL PAV MRK TY II (W) (UTURN ARROW)	EA	75.000	2.000	0.000	0.000	0.00
6170	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	20.000	0.000	0.000	0.00
6171	06666193		REFL PAV MRK TY II (W) (ENTR GORE)	EA	500.000	0.000	1.000	0.000	0.00
6172	06666194		REFL PAV MRK TY II (W) (EXIT GORE)	EA	500.000	0.000	1.000	0.000	0.00
6180	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.140	21,200.000	0.000	0.000	0.00

6181	06666211		REFL PAV MRK TY II (Y) 8" (SLD)	LF	0.350	0.000	1.000	0.000	0.00
6185	06666218	007	REFL PAV MRK TY II (BLACK) 4"(SHADOW)	LF	0.250	1,640.000	0.000	0.000	0.00
6190	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.480	7,090.000	0.000	0.000	0.00
6195	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.480	22,925.000	0.000	0.000	0.00
6200	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.480	21,200.000	0.000	0.000	0.00
6205	06666356	007	REFL PAV MRK TY II (R&W)6"(FIRE LANE)	LF	5.000	700.000	0.000	0.000	0.00
6206	06686077		PREFAB PAV MRK TY C (W) (ARROW)	EA	182.000	0.000	1.000	0.000	0.00
6207	06686078		PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	365.000	0.000	1.000	0.000	0.00
6208	06686080		PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	400.000	0.000	1.000	0.000	0.00
6209	06686085		PREFAB PAV MRK TY C (W) (WORD)	EA	222.000	0.000	1.000	0.000	0.00
6211	06686092		PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	35.000	0.000	1.000	0.000	0.00
6212	06726006		REFL PAV MRKR TY I-A	EA	3.600	0.000	1.000	0.000	0.00
6213	06726007		REFL PAV MRKR TY I-C	EA	3.600	0.000	1.000	0.000	0.00
6214	06726008		REFL PAV MRKR TY I-R	EA	3.600	0.000	1.000	0.000	0.00
6216	06726009		REFL PAV MRKR TY II-A-A	EA	3.600	0.000	1.000	0.000	0.00
6250	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.040	52,740.000	0.000	0.000	0.00
6255	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	8,955.000	0.000	0.000	0.00
6260	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.650	2,070.000	0.000	0.000	0.00
6265	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.900	680.000	0.000	0.000	0.00
6270	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	25.000	41.000	0.000	0.000	0.00
6275	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	50.000	2.000	0.000	0.000	0.00
6280	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	50.000	20.000	0.000	0.000	0.00
6281	06786017		PAV SURF PREP FOR MRK (ENTR GORE)	EA	100.000	0.000	1.000	0.000	0.00
6282	06786018		PAV SURF PREP FOR MRK (EXIT GORE)	EA	100.000	0.000	1.000	0.000	0.00
6285	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	15.000	58.000	0.000	0.000	0.00
6286	06786033		PAV SURF PREP FOR MRK (RPM)	EA	0.250	0.000	1.000	0.000	0.00
6290	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	14,700.000	2.000	0.000	0.000	0.00
6305	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	525.000	31.000	0.000	0.000	0.00
6310	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	525.000	1.000	0.000	0.000	0.00
6315	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	525.000	31.000	0.000	0.000	0.00
6320	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	525.000	2.000	0.000	0.000	0.00
6325	06826005	000	VEH SIG SEC (12")LED(RED)	EA	525.000	31.000	0.000	0.000	0.00
6330	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	525.000	1.000	0.000	0.000	0.00
6335	06826023	000	BACK PLATE (12")(3 SEC)	EA	210.000	31.000	0.000	0.000	0.00
6340	06826024	000	BACK PLATE (12")(4 SEC)	EA	221.000	1.000	0.000	0.000	0.00
6350	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	3.150	862.000	0.000	0.000	0.00
6365	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	7,140.000	1.000	0.000	0.000	0.00
6370	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	9,450.000	1.000	0.000	0.000	0.00
6375	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	9,660.000	1.000	0.000	0.000	0.00
6380	06866145	000	INS TRF SIG PL AM(S)2 ARM(40-36')	EA	12,075.000	4.000	0.000	0.000	0.00
6385	06866165	000	INS TRF SIG PL AM(S)2 ARM(44-36')	EA	12,840.000	1.000	0.000	0.000	0.00
6390	06876001	000	PED POLE ASSEMBLY	EA	3,150.000	4.000	0.000	0.000	0.00
6395	06876005	000	REMOVE PED POLE ASSEMBLY	EA	210.000	2.000	0.000	0.000	0.00
6400	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	788.000	4.000	0.000	0.000	0.00
6405	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,675.000	4.000	0.000	0.000	0.00
6410	06906009	000	REMOVAL OF CABLES	LF	1.150	3,985.000	0.000	0.000	0.00
6420	50016002	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	0.910	23,443.000	0.000	0.000	0.00
6425	60626024	000	ITS RADIO (SNGL)5 GHZ)-C-P	EA	5,250.000	2.000	0.000	0.000	0.00
6430	60836001	000	VIDEO IMAGING AND RAD VEH DETECTION SYS	EA	67,200.000	2.000	0.000	0.000	0.00
6435	60896002	000	CAT 5 ETHERNET CABLE	LF	4.200	232.000	0.000	0.000	0.00
6440	60386004		MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	1.790	0.000	0.000	0.000	0.00

6441	60386005		MULTIPOLYMER PAV MRK (W)(6")(BRK) CO #26	LF	1.380	0.000	0.000	0.000	0.00
6442	60386006		MULTIPOLYMER PAV MRK (W)(6")(DOT) CO #26	LF	3.260	0.000	0.000	0.000	0.00
6443	60386017		MULTIPOLYMER PAV MRK (Y)(6")(SLD) CO #26	LF	1.600	0.000	0.000	0.000	0.00
6444	60386024		MULTIPOLYMER PAV MRK (BLK)(6")(BRK) CO #26	LF	1.410	0.000	0.000	0.000	0.00
6445	06786002		PAV SURF PREP FOR MRK (6") CO #26	LF	0.330	0.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE SBFR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6495	04036001	000	TEMPORARY SPL SHORING	SF	30.000	1,100.000	0.000	0.000	0.00
6525	04226011	000	BRIDGE MEDIAN	SF	10.430	1,989.000	0.000	0.000	0.00
6545	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	12.740	362.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE NBFR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6615	04036001	000	TEMPORARY SPL SHORING	SF	30.000	2,000.000	0.000	0.000	0.00
6625	04206013	000	CL C CONC (ABUT)	CY	719.910	98.600	0.000	0.000	0.00
6645	04226011	000	BRIDGE MEDIAN	SF	10.430	2,084.000	0.000	0.000	0.00
6665	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	12.740	386.000	0.000	0.000	0.00
6675	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	112.830	200.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION NON PARTICIPATING MAINTENANCE ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6730	07306002	000	FULL - WIDTH MOWING	AC	85.000	100.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$152,576,106.83

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	16,532.530	415.00	417.000	6,894,065.02
01046001	000	REMOVING CONC (PAV)	SY	4.000	286,482.00	274,642.620	1,098,570.48
01046001		REMOVING CONC (PAV)	SY	12.650	286,482.00	6,314.460	79,877.92
CO #13 - EXPEDITED SAW CUT & REMOVAL FOR FASTTRACK PAVING							
01046009	000	REMOVING CONC (RIPRAP)	SY	6.120	5,200.00	4,511.170	27,608.36
01046011	000	REMOVING CONC (MEDIANS)	SY	18.120	314.00	291.000	5,272.92
01046015	000	REMOVING CONC (SIDEWALKS)	SY	11.570	1,026.00	241.780	2,797.40
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	10.040	8,809.00	7,538.800	75,689.56
01046021	000	REMOVING CONC (CURB)	LF	2.500	17,827.00	14,876.500	37,191.25
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	7.920	32.00	205.700	1,629.14
01046023	000	REMOVING CONC (CTB)	LF	6.000	22,982.00	22,263.000	133,578.00
01046037	000	REMOVE CONC (RAIL)	LF	14.840	334.00	594.000	8,814.96
01056020	000	REMOVING STAB BASE & ASPH PAV (12")	SY	6.000	17,214.00	48,624.099	291,744.59
01056045	000	REMOVING STAB BASE AND ASPH PAV (2"-8")	SY	2.700	217,992.00	210,872.165	569,354.87
01106001	000	EXCAVATION (ROADWAY)	CY	5.000	860,954.00	853,712.846	4,268,564.24
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	13.000	259,873.00	197,895.810	2,572,645.53
01326008	000	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	3.000	735,077.00	724,895.104	2,174,685.33
01626002	000	BLOCK SODDING	SY	2.630	452,230.00	239,308.748	629,382.03
01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.080	17,192.00	1,796.890	143.75
01686001	000	VEGETATIVE WATERING	MG	22.470	1,544.00	5,976.990	134,302.97
02476344	003	FL BS (CMP IN PLACE)(TY D GR 4)(12")	SY	9.330	0.00	73,571.529	686,422.36
02476400	003	FL BS (RDWY DEL)(TY D GR 4)(FNAL POS)	CY	17.770	0.00	1,238.420	22,006.72
02606001	000	LIME (HYDRATED LIME (DRY))	TON	200.000	2,037.00	1,454.040	290,808.00
02606027	000	LIME TRT (EXST MATL)(8")	SY	6.000	73,077.00	73,144.805	438,868.84
02756001	000	CEMENT	TON	139.500	50.00	51.230	7,146.59
02756003	000	CEMENT TREAT (NEW BASE) (6")	SY	2.850	10,752.00	7,430.533	21,177.02
03106027		PRIME COAT(MC-30 OR AE-P)	GAL	4.840	0.00	18,566.290	89,860.84
03416008	003	D-GR HMA TY-B PG64-22	TON	83.640	105,534.00	58,832.890	4,920,782.91
03416008		D-GR HMA TY-B PG64-22	TON	99.990	105,534.00	8,620.200	861,933.79
SHOULDER CORRECTION							
03416008		D-GR HMA TY-B PG64-22	TON	123.010	105,534.00	6,391.600	786,230.72
CO 19 - FRONTAGE RD							
03416020	003	D-GR HMA TY-C SAC-A PG64-22	TON	90.540	2,904.00	7,686.480	695,933.89
03416020		D-GR HMA TY-C SAC-A PG64-22	TON	112.060	2,904.00	3,384.670	379,286.12
SHOULDER CORRECTION							
03416020		D-GR HMA TY-C SAC-A PG64-22	TON	172.570	2,904.00	1,925.500	332,283.53
CO 19 - FRONTAGE RD							
03416059	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	239,823.61	26,643.110	26,643.11
03416060	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	239,823.61	20,591.060	20,591.06
03446011		SUPERPAVE MIXTURES SP-B PG64-22	TON	83.640	0.00	20,416.800	1,707,661.13
03516008	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(12")	SY	75.000	2,834.00	1,590.560	119,292.00
03546030		PLANE ASPH CONC PAV(0" TO 8")	SY	10.070	0.00	20,256.045	203,978.37
03546030		PLANE ASPH CONC PAV(0" TO 8")	SY	12.570	0.00	20,939.860	263,214.04

CONTRACT ID	004702150	ESTIMATE	0049	CONTRACTOR'S ESTIMATE PACKAGE			
		CO 19 - FRONTAGE RD					
03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	34.000	71,285.00	57,053.650	1,939,824.10
03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	37.000	264,038.00	168,153.210	6,221,668.77
03606044		CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	141.230	0.00	7,889.790	1,114,275.05
		CO #13					
04006003	000	STRUCT EXCAV (PIPE)	CY	15.000	15,666.00	18,000.200	270,003.00
04006005	000	CEM STABIL BKFL	CY	124.370	8,716.00	8,673.290	1,078,697.08
04006008	000	CUT & RESTORE ASPH PAVING	SY	106.320	945.00	298.670	31,754.59
04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	131.600	721.00	625.500	82,315.80
04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.050	29,638.00	30,514.000	62,553.71
04036001	000	TEMPORARY SPL SHORING	SF	30.000	150,279.00	399,337.190	11,980,115.70
04166001	000	DRILL SHAFT (18 IN)	LF	62.680	172.00	172.000	10,780.96
04166004	000	DRILL SHAFT (36 IN)	LF	125.570	24,066.00	23,015.340	2,890,036.24
04166005	000	DRILL SHAFT (42 IN)	LF	186.190	928.00	882.000	164,219.58
04166006	000	DRILL SHAFT (48 IN)	LF	232.630	1,120.00	1,120.000	260,545.60
04166007	000	DRILL SHAFT (54 IN)	LF	291.720	490.00	490.000	142,942.80
04166010	000	DRILL SHAFT (72 IN)	LF	491.100	583.00	583.000	286,311.30
04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)	LF	191.000	76.00	76.000	14,516.00
04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	260.000	104.00	61.330	15,945.80
04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	388.000	136.00	140.000	54,320.00
04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	462.250	168.00	94.000	43,451.50
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	489.000	92.00	283.000	138,387.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	184.000	168.00	192.000	35,328.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	388.500	42.00	42.000	16,317.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	472.500	66.00	66.000	31,185.00
04206013	000	CL C CONC (ABUT)	CY	719.910	1,047.50	1,011.550	728,224.96
04206029	000	CL C CONC (CAP)	CY	791.540	2,271.80	2,129.370	1,685,481.49
04206037	000	CL C CONC (COLUMN)	CY	683.090	1,750.60	1,690.920	1,155,050.54
04206066	000	CL C CONC (RAIL FOUNDATION)	CY	313.940	1,003.00	516.540	162,162.56
04206074	000	CL C CONC (MISC)	CY	853.440	1,308.60	1,316.600	1,123,639.10
04226001	000	REINF CONC SLAB	SF	13.880	553,721.00	509,809.000	7,076,148.92
04226011	000	BRIDGE MEDIAN	SF	10.430	3,330.00	3,330.000	34,731.90
04226015	000	APPROACH SLAB	CY	444.390	2,279.80	1,494.075	663,951.99
04236001	000	RETAINING WALL (MSE)	SF	63.900	389,424.00	349,347.106	22,323,280.12
04256035	000	PRESTR CONC GIRDER (TX28)	LF	115.190	6,368.61	2,399.520	276,400.71
04256036	000	PRESTR CONC GIRDER (TX34)	LF	116.610	3,193.25	3,193.250	372,364.89
04256037	000	PRESTR CONC GIRDER (TX40)	LF	120.770	2,918.34	1,571.720	189,816.63
04256038	000	PRESTR CONC GIRDER (TX46)	LF	125.100	5,775.88	5,775.880	722,562.58
04256039	000	PRESTR CONC GIRDER (TX54)	LF	126.630	44,639.72	44,639.720	5,652,727.74
04276004	000	SILICONE RESIN PAINT FINISH	SF	1.680	40,250.00	30,582.070	51,377.88
04326001	000	RIPRAP (CONC)(4 IN)	CY	300.180	4,403.65	1,217.909	365,591.93
04326002	000	RIPRAP (CONC)(5 IN)	CY	347.780	918.00	121.730	42,335.25
04326011	000	RIPRAP (CONC) (CL B) (6")	CY	387.910	41.00	40.890	15,861.64
04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	80.480	900.00	385.370	31,014.58
04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	99.640	380.00	436.630	43,505.81
04326044	000	RIPRAP (CONC)(FLUME)	CY	500.000	980.00	530.650	265,325.00
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	350.000	1,314.00	357.030	124,960.50
04506023	000	RAIL (TY SSTR)	LF	33.180	60,185.00	36,924.750	1,225,163.20
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	112.830	2,294.00	2,054.000	231,752.82

04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	119.830	778.00	778.000	93,227.74
04626004	000	CONC BOX CULV (4 FT X 3 FT)	LF	201.380	586.00	586.000	118,008.68
04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	231.660	646.00	612.000	141,775.92
04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	249.600	613.00	577.000	144,019.20
04626009	000	CONC BOX CULV (5 FT X 5 FT)	LF	386.330	650.00	242.000	93,491.86
04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	305.840	1,378.00	1,250.000	382,300.00
04626011	000	CONC BOX CULV (6 FT X 4 FT)	LF	309.560	504.00	504.000	156,018.24
04626014	000	CONC BOX CULV (7 FT X 3 FT)	LF	370.480	2,355.00	2,180.000	807,646.40
04626034	000	CONC BOX CULV (10 FT X 10 FT)	LF	832.260	1,134.00	1,134.000	943,782.84
04646003	000	RC PIPE (CL III)(18 IN)	LF	54.940	18,202.00	18,284.400	1,004,544.94
04646005	000	RC PIPE (CL III)(24 IN)	LF	63.960	24,561.00	21,073.500	1,347,861.06
04646007	000	RC PIPE (CL III)(30 IN)	LF	88.850	1,054.00	831.000	73,834.35
04646008	000	RC PIPE (CL III)(36 IN)	LF	116.610	3,231.00	2,547.000	297,005.67
04646009	000	RC PIPE (CL III)(42 IN)	LF	152.830	2,829.00	2,390.000	365,263.70
04646010	000	RC PIPE (CL III)(48 IN)	LF	196.090	1,118.00	1,142.000	223,934.78
04646018	000	RC PIPE (CL IV)(24 IN)	LF	107.370	636.00	2,158.000	231,704.46
04646019		RC PIPE (CL IV)(30 IN)	LF	95.960	0.00	128.000	12,282.88
04646020	000	RC PIPE (CL IV)(36 IN)	LF	126.030	414.00	86.000	10,838.58
04646021		RC PIPE (CL IV)(42 IN)	LF	167.270	0.00	368.000	61,555.36
04646022		RC PIPE (CL IV)(48 IN)	LF	286.140	0.00	366.000	104,727.24
04646026		RC PIPE (CL V)(24 IN)	LF	107.370	0.00	201.000	21,581.37
04646027		RC PIPE (CL V)(36 IN)	LF	208.050	0.00	272.000	56,589.60
04656002	000	MANH (COMPL)(PRM)(48IN)	EA	2,967.370	19.00	17.500	51,928.98
04656003	000	MANH (COMPL)(PRM)(60IN)	EA	4,624.170	28.00	27.000	124,852.59
04656004	000	MANH (COMPL)(PRM)(72IN)	EA	5,480.120	3.00	5.000	27,400.60
04656005	000	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	2,202.620	2.00	2.000	4,405.24
04656012	000	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	13,758.800	1.00	1.000	13,758.80
04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	3,657.070	2.00	1.000	3,657.07
04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	3,725.470	17.00	17.000	63,333.01
04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	3,933.720	21.00	12.500	49,171.50
04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	3,741.620	29.00	22.500	84,186.45
04656018	000	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	3,632.370	1.00	1.000	3,632.38
04656019	000	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	3,632.370	2.00	2.000	7,264.75
04656020	000	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	4,208.070	8.00	4.000	16,832.29
04656023	000	INLET (COMPL)(PCO)(5FT)(RIGHT)	EA	4,640.120	3.00	1.000	4,640.12
04656071	000	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	4,838.670	4.00	4.000	19,354.68
04656074	000	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	5,564.470	7.00	5.000	27,822.35
04656076	000	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	7,552.820	2.00	2.000	15,105.64
04656135		INLET (COMPL)(PSL)(FG)(5FTX5FT-4FTX4FT)	EA	5,564.470	0.00	14.000	77,902.58
04656140	000	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX3FT)	EA	7,014.170	2.00	2.000	14,028.34
04656147	000	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	3,727.170	4.00	1.000	3,727.17
04656149	000	INLET (COMPL)(PAZD)(SL)(3FTX3FT)	EA	2,928.220	13.00	3.000	8,784.66
04656158	000	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	3,577.070	5.00	1.000	3,577.07
04656162	000	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	4,575.520	7.00	7.000	32,028.64
04656165	000	INLET (COMPL)(TY C)(3 GRATE)	EA	3,483.970	6.00	3.000	10,451.91
04656166	000	INLET (COMPL)(TY AAD)	EA	4,302.870	6.00	13.000	55,937.31
04656176	000	INLET (COMPL)(CURB)(TY C1)	EA	2,542.520	7.00	3.000	7,627.56
04656179	000	INLET (COMPL)(TY MSE2)	EA	4,267.720	97.00	66.500	283,803.38
04656206	000	INLET (COMPL)(TY C)(1 GRATE)	EA	2,542.520	4.00	1.000	2,542.52

04656207	000	INLET (COMPL)(CURB)(TY 1)(10')	EA	3,254.070	3.00	2.000	6,508.14
04656235	000	INLET (COMPL)(RWI)(TY I)	EA	2,831.320	14.00	14.500	41,054.14
04656237	000	INLET (RAIL & GRATE) (TY II)	EA	3,540.020	85.00	52.000	184,081.04
04656268	000	INLET (COMPL) (EXT)(TY I)	EA	2,460.820	7.00	2.000	4,921.64
04656273	000	INLET (COMPL) (TY C) (2 GRATE)	EA	2,880.720	5.00	1.000	2,880.72
04656279	000	INLET (COMPL)(TY C)(MOD)	EA	2,423.770	5.00	4.000	9,695.09
04656402	000	MANH (COMPL) (TY B)(MOD)	EA	5,916.920	3.00	3.000	17,750.76
04656412	000	MANH (COMPL)(TY A)(MOD)	EA	2,783.820	4.00	4.000	11,135.28
04656414	000	INLET (COMPL)(PCO)(3FT)(RIGHT)(MOD)	EA	2,981.420	2.00	1.000	2,981.42
04666010	000	HEADWALL (CH - FW - 0) (DIA= 42 IN)	EA	4,020.220	2.00	2.000	8,040.44
04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	7,552.520	4.00	4.000	30,210.08
04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	28,205.220	1.00	2.000	56,410.44
04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	10,019.720	2.00	2.000	20,039.44
04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	9,001.440	5.00	6.000	54,008.64
04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	10,592.100	3.00	3.000	31,776.30
04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	11,451.160	1.00	1.000	11,451.16
04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	25,606.760	1.00	1.000	25,606.76
04666208	000	WINGWALL (SW - 0) (HW=5 FT)	EA	2,653.640	2.00	2.000	5,307.28
04676211	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(3:1) (C)	EA	11,622.660	1.00	1.000	11,622.66
04676248	000	SET (TY I)(S= 7 FT)(HW= 5 FT)(3:1) (C)	EA	10,877.660	1.00	1.000	10,877.66
04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	1,461.490	50.00	51.000	74,535.99
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,549.330	10.00	9.000	13,943.97
04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,520.370	21.00	15.000	22,805.55
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,686.490	2.00	6.000	10,118.94
04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	2,158.810	1.00	1.000	2,158.81
04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,882.040	26.00	26.000	48,933.04
04796006	000	ADJUSTING INLET (CAP)	EA	3,227.410	1.00	1.000	3,227.41
04966002	000	REMOV STR (INLET)	EA	637.020	132.00	80.000	50,961.60
04966004	000	REMOV STR (SET)	EA	729.750	43.00	13.000	9,486.75
04966005	000	REMOV STR (WINGWALL)	EA	653.540	35.00	28.000	18,299.12
04966006	000	REMOV STR (HEADWALL)	EA	799.410	13.00	7.000	5,595.87
04966007	000	REMOV STR (PIPE)	LF	9.030	17,156.00	10,394.000	93,857.82
04966008	000	REMOV STR (BOX CULVERT)	LF	50.650	6,039.00	4,861.000	246,209.65
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	38,701.860	18.00	18.000	696,633.48
04966040	000	REMOV STR (RET WALL)	LF	19.270	337.00	337.000	6,493.99
05006001	000	MOBILIZATION	LS	10,900,000.000	1.00	0.900	9,810,000.00
05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	48.00	47.000	705,000.00
05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	34.000	1,906.00	633.000	21,522.00
05066011	004	ROCK FILTER DAMS (REMOVE)	LF	10.000	1,090.00	325.000	3,250.00
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.650	39,640.00	36,268.500	59,843.03
05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.420	39,909.00	6,088.000	2,556.96
05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.250	5,818.00	1,300.000	4,225.00
05066047	004	TEMP SDMT CONT FENCE (INLET PROTECTION)	LF	4.000	269.00	235.000	940.00
05086001	000	CONSTRUCTING DETOURS	SY	47.110	136,253.00	167,968.453	7,912,993.83
05086001	000	CONSTRUCTING DETOURS	SY	57.540	136,253.00	53,125.070	3,056,816.53
		CO #18 - REVISE PAV STR					
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	17.500	22,372.00	9,700.000	169,750.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	32.000	1,280.00	740.000	23,680.00
05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	7.000	75,714.00	64,440.000	451,080.00

05126021		PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	9.080	0.00	8,420.000	76,453.60
05126022		PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	11.140	0.00	500.000	5,570.00
05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	4.000	156,848.00	210,490.000	841,960.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	67,868.00	45,540.000	182,160.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	19.500	2,920.00	3,540.000	69,030.00
05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	7.000	49,437.00	18,380.000	128,660.00
05126045		PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	7.000	0.00	540.000	3,780.00
05126046		PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	13.000	0.00	40.000	520.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	40.000	22,635.00	9,220.000	368,800.00
05296005	000	CONC CURB (MONO) (TY II)	LF	5.340	42,930.00	13,180.000	70,381.20
05296008	000	CONC CURB & GUTTER (TY II)	LF	32.260	29,126.00	26,561.770	856,882.70
05306004	000	DRIVEWAYS (CONC)	SY	78.430	7,636.00	4,433.540	347,722.53
05306005	000	DRIVEWAYS (ACP)	SY	51.730	3,244.00	2,610.750	135,054.09
05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	21.000	11,330.00	6,017.550	126,368.55
05406005	001	TERMINAL ANCHOR SECTION	EA	550.000	4.00	1.000	550.00
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,700.000	36.00	14.000	23,800.00
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,000.000	27.00	15.000	15,000.00
05406017	001	MTL BM GD FEN (LONG SPAN SYSTEM)	LF	18.000	150.00	125.000	2,250.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.000	14,438.00	19,143.500	57,430.50
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	120.000	1.00	2.000	240.00
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	120.000	18.00	22.000	2,640.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,575.000	46.00	23.000	59,225.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	320.000	38.00	54.000	17,280.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,950.000	55.00	103.000	200,850.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	340.000	55.00	39.000	13,260.00
05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	19,300.000	37.00	43.000	829,900.00
05456018		CRASH CUSH ATTEN (INSTL)(S)(N)(TL2)	EA	6,285.000	0.00	7.000	43,995.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	6,785.000	15.00	28.000	189,980.00
05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	11.450	26,814.00	23,354.750	267,411.89
06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	342.000	21.00	14.000	4,788.00
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	342.000	87.00	73.000	24,966.00
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,290.000	39.00	31.000	39,990.00
06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,350.000	4.00	3.000	4,050.00
06106265		IN RD IL (TY SP) 48S-10-10(400W EQ)LED	EA	4,973.750	0.00	10.000	49,737.50
06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	34,265.000	4.00	10.000	342,650.00
06136007		HI MST IL POLE (175 FT)(80 MPH)	EA	40,182.350	0.00	2.000	80,364.70
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.690	26,904.00	22,672.000	242,363.68
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	14.700	2,502.00	300.000	4,410.00
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	33.600	628.00	375.000	12,600.00
06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	35.700	313.00	278.000	9,924.60
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	12.900	803.00	140.000	1,806.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	28.950	901.00	2,930.000	84,823.50
06186062	000	CONDT (RM) (3/4")	LF	27.150	2,908.00	1,915.000	51,992.25
06186078	000	CONDT (RM) (4")	LF	89.250	190.00	243.000	21,687.75
06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.330	7,563.00	882.000	1,173.06
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.400	567.00	16,262.000	22,766.80
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.470	101,055.00	31,995.000	47,032.65
06206009	000	ELEC CONDR (NO.6) BARE	LF	2.100	4,435.00	6,231.000	13,085.10
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.100	75.00	10,738.000	22,549.80

CONTRACT ID	004702150	ESTIMATE	0049	CONTRACTOR'S ESTIMATE PACKAGE			
06206011		ELEC CONDR (NO.4) BARE	LF	2.280	0.00	876.000	1,997.28
06206012		ELEC CONDR (NO.4) INSULATED	LF	2.330	0.00	1,752.000	4,082.16
06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	2.100	1,850.00	1,561.000	3,278.10
06246001		GROUND BOX TY A (122311)	EA	896.120	0.00	14.000	12,545.68
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,468.000	78.00	56.000	82,208.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,260.000	36.00	12.000	15,120.00
06286079		ELC SRV TY A 240/480 100(NS)SS(T)SP(O)	EA	8,653.680	0.00	8.000	69,229.44
06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	8,925.000	1.00	1.000	8,925.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	188.800	540.00	366.000	69,100.80
06476003	000	REMOVE LRSA	EA	683.000	25.00	21.000	14,343.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	5,215.000	10.00	10.000	52,150.00
06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	684.000	5.00	2.000	1,368.00
06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.560	0.00	23,274.750	13,080.41
06626002		WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	1.110	0.00	1,515.000	1,687.71
06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.420	0.00	61,876.000	26,235.41
06626012		WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.800	0.00	9,559.000	7,599.42
06626014		WK ZN PAV MRK NON-REMOV (W)12"(SLD)	LF	3.180	0.00	690.000	2,195.58
06626016		WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	6.360	0.00	239.000	1,520.75
06626017		WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	132.560	0.00	56.500	7,489.81
06626033		WK ZN PAV MRK NON-REMOV (Y)4"(DOT)	LF	1.110	0.00	150.000	167.10
06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.420	0.00	61,136.000	25,921.66
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.000	175,012.00	58,891.000	58,891.00
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.000	541.00	1,032.000	1,032.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.000	267,967.00	307,518.000	307,518.00
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.300	13,922.00	48,505.000	63,056.50
06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	4.000	100.00	220.000	880.00
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.000	930.00	1,881.000	11,286.00
06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	250.000	1.00	20.500	5,125.00
06626094	000	WK ZN PAV MRK REMOV (Y)4"(DOT)	LF	1.000	168.00	757.000	757.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.000	276,600.00	318,349.000	318,349.00
06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	165.000	20.00	1.000	165.00
06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	20.000	58.00	12.000	240.00
06726006	000	REFL PAV MRKR TY I-A	EA	3.600	138.00	20.000	72.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	4,393.00	2,838.000	10,216.80
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.460	38,912.00	127,490.000	58,645.40
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.560	8,297.00	14,411.000	8,070.16
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.120	910.00	2,665.000	2,984.80
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.220	297.00	587.000	1,890.14
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	17.00	51.000	3,315.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	100.000	18.00	20.000	2,000.00
06776019	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	30.000	29.00	19.000	570.00
06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	14,700.000	1.00	1.000	14,700.00
06806004	006	REMOVING TRAFFIC SIGNALS	EA	5,250.000	13.00	11.000	57,750.00
06816001	000	TEMP TRAF SIGNALS	EA	125,000.000	9.00	9.750	1,218,750.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	525.000	16.00	16.000	8,400.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	525.000	2.00	2.000	1,050.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	525.000	16.00	16.000	8,400.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	525.000	4.00	4.000	2,100.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	525.000	16.00	16.000	8,400.00

06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	525.000	2.00	2.000	1,050.00
06826023	000	BACK PLATE (12")(3 SEC)	EA	210.000	16.00	16.000	3,360.00
06826024	000	BACK PLATE (12")(4 SEC)	EA	221.000	2.00	2.000	442.00
06846008		TRF SIG CBL (TY A)(12 AWG)(3 CONDR)	LF	3.150	0.00	558.000	1,757.70
06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	3.150	3,291.00	2,214.000	6,974.10
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	3.150	350.00	712.000	2,242.80
06846014	000	TRF SIG CBL (TY A)(12 AWG)(9 CONDR)	LF	4.200	5,372.00	3,397.000	14,267.40
06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	9,240.000	1.00	1.000	9,240.00
06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	8,820.000	1.00	1.000	8,820.00
06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	9,975.000	1.00	1.000	9,975.00
06866053	000	INS TRF SIG PL AM(S)1 ARM(50')	EA	26,250.000	1.00	1.000	26,250.00
06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	29,190.000	1.00	1.000	29,190.00
06866067	000	INS TRF SIG PL AM(S)1 ARM(65')LUM	EA	29,925.000	1.00	1.000	29,925.00
06906038	000	REMOVAL OF CONTROL CABINET(GRND MNT)	EA	840.000	5.00	5.000	4,200.00
07306002	000	FULL - WIDTH MOWING	AC	85.000	160.00	24.200	2,057.00
30026001	000	MEMBRANE UNDERSEAL	GAL	6.000	11,388.00	10,975.000	65,850.00
30856001		UNDERSEAL COURSE	GAL	7.420	0.00	2,320.000	17,214.40
		CO 19 - FRONTAGE RD					
40216001	000	TIP TESTING(DRILL SHAFT)	EA	6,351.260	12.00	12.000	76,215.12
50016002	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	0.910	385,606.00	252,352.451	229,640.74
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,600.000	10.00	10.000	16,000.00
60106013		REMOVE CCTV FIELD EQUIPMENT	EA	2,121.000	0.00	2.000	4,242.00
		CO #6					
60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	8,400.000	1.00	1.000	8,400.00
60626024	000	ITS RADIO (SNGL)(5 GHZ)-C-P	EA	5,250.000	1.00	1.000	5,250.00
60646027		ITS POLE (40 FT)(REM)	EA	1,994.750	0.00	2.000	3,989.50
		CO #6					
60646087		ITS POLE MNT CAB (TY 2)(CONF 2)(REM)	EA	1,484.700	0.00	2.000	2,969.40
		CO #6					
60836001	000	VIDEO IMAGING AND RAD VEH DETECTION SYS	EA	67,200.000	1.00	1.000	67,200.00
61026001	000	REMOVE HIGH MAST ILLUMINATION	EA	5,950.000	4.00	4.000	23,800.00
61116003		LED NFHM ILL ASSM (TYPE B)	EA	34,772.820	0.00	9.000	312,955.38
61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	28,210.000	4.00	2.000	56,420.00
61856001	001	TMA (STATIONARY)	EA	3,620.000	10.00	2.000	7,240.00
61856005	001	TMA (MOBILE OPERATION)	DAY	398.380	200.00	79.000	31,472.02
96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.00	3,528,009.740	3,528,009.74
96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1.00	2,215,464.232	2,215,464.24
96026603	000	DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	88.00	34.000	6,800.00
96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.00	264,718.450	264,718.45
96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	175,000.00	427,488.890	427,488.89
96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	3,093,663.11	239,177.530	239,177.53
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	3,284.730	0.00	37.000	121,535.01
		Traffic Control Lane Closure for Shldr Correction Work (EA)					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	2,651.250	0.00	5.000	13,256.25
		Mobilization (Milling) (EA)					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	6,893.250	0.00	4.000	27,573.00
		Mobilization (Asphalt) (EA)					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	1.000	0.00	3,535.000	3,535.00
		CO #9 - RAILROAD RIGHT OF ENTRY (LS INV)					

96086005	UNIQUE CHANGE ORDER ITEM 5 CO #9 - ELECTRICAL SERVICE TO TEMP SRV POLE (LS INV)	DOL	1.000	0.00	3,768.010	3,768.01
96086006	UNIQUE CHANGE ORDER ITEM 6 CO #12 - TEMP SIGNAL ELECTRICAL CONSUMPTION (LS INV)	DOL	1.000	0.00	6,499.410	6,499.41
96086008	UNIQUE CHANGE ORDER ITEM 8 CO #20 - DRILL SHAFT ENCASEMENT (LS)	DOL	18,299.490	0.00	1.000	18,299.49
96096001	DISPUTE SETTLEMENT CO #11 - PROJECT OVERHEAD (NON-PART)	DOL	684,571.280	0.00	1.000	684,571.28
96096001	DISPUTE SETTLEMENT CO #5-PROJECT OVERHEAD (NON-PART)	DOL	1,212,027.840	0.00	1.000	1,212,027.84

TOTAL ITEM EARNINGS TO DATE

\$152,576,106.83