



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **03/08/24**

CONTRACT ID: **005103119**
 PROJECT: **STP 2022(919)HES**
 CONTRACT: **08223023**
 AWARD AMOUNT: **\$1,131,153.80**
 PROJECTED AMOUNT: **\$1,131,163.80**
 ADJ. PROJECTED AMOUNT: **\$1,245,372.98**
 CONTRACTOR: **(INACTIVE)MAIN LANE INDUSTRIES LTD.**

HIGHWAY: **SH 3**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **GALVESTON**
 AREA ENGINEER: **David R. Lazaro, P.E.**
 AREA NUMBER: **060**

ESTIMATE NUMBER: **0017**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **01/27/2024** to **02/26/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **83.43**
 % TIME USED: **35.01**
 % RETAINAGE: **0.00**

LETTING DATE: **08/03/2022**
 AWARD DATE: **08/30/2022**
 NOTICE TO PROCEED DATE: **09/20/2022**
 WORK BEGIN DATE: **03/23/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,039,022.13	\$933,154.60	\$105,867.53
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,039,022.13	\$933,154.60	\$105,867.53
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$1,039,022.13	\$933,154.60	\$105,867.53

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 03/23/2023
TIME CHARGES BEGIN: 10/20/2022
BID DAYS: 357
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 357
DAYS CHARGED TO DATE: 125
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$685.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$685.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
01/27/2024		1	SATURDAY
01/28/2024		1	SUNDAY
01/29/2024	1		
01/30/2024	1		
02/01/2024	1		
02/02/2024	1		
02/03/2024		1	SATURDAY
02/04/2024		1	SUNDAY
02/05/2024	1		
02/06/2024	1		
02/07/2024	1		
02/08/2024	1		
02/09/2024	1		
02/10/2024		1	SATURDAY
02/11/2024		1	SUNDAY
02/12/2024	1		
02/13/2024	1		
02/14/2024	1		
02/15/2024	1		
02/16/2024		1	RAIN
02/17/2024		1	SATURDAY
02/18/2024		1	SUNDAY
02/19/2024	1		
02/20/2024	1		
02/21/2024	1		
02/22/2024	1		
02/23/2024	1		
02/24/2024		1	SATURDAY
02/25/2024		1	SUNDAY
02/26/2024	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	19	11
RAIN		1
SATURDAY		5
SUNDAY		5

WORK PERFORMED THIS PERIOD

PROJECT STP 2022(919)HES CONTROL 005103119
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0061	01046025		REMOVE CONC (WINGWALL)	CY	382.700	2.000	\$765.40	2.00	2.00
0062	01056043		REMOVING STAB BASE & ASPH PAV (0-6")	SY	7.900	182.000	\$1,437.80	182.00	182.00
0065	01626002	000	BLOCK SODDING	SY	8.000	50.000	\$400.00	2,425.00	300.00
0086	04006008		CUT & RESTORE ASPH PAVING	SY	78.930	111.111	\$8,769.99	111.00	111.11
0090	04206009	001	CL A CONC (COLLAR)	EA	1,000.000	4.000	\$4,000.00	102.00	85.00
0091	04326044		RIPRAP (CONC)(FLUME)	CY	1,200.000	5.000	\$6,000.00	5.00	5.00
0135	04806001	000	CLEAN EXIST CULVERTS	EA	750.000	89.000	\$66,750.00	89.00	89.00
0145	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	750.000	2.000	\$1,500.00	24.00	11.00
0156	05306005		DRIVEWAYS (ACP)	SY	43.000	212.000	\$9,116.00	130.00	212.00
0170	61856005	002	TMA (MOBILE OPERATION)	DAY	10.000	5.000	\$50.00	357.00	74.00
0360	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	7,078.340	1.000	\$7,078.34	5.00	6.00
	SUPP DESCR		CO 1 ADDS ITEM FOR HYDROEXCAVATION SH 3 BY DAY						

TOTAL ITEM EARNINGS THIS ESTIMATE

\$105,867.53

CONTRACT LINE ITEMS

PROJECT STP 2022(919)HES CONTROL 005103119
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	600.000	184.800	0.000	184.80	110,880.00
0061	01046025		REMOVE CONC (WINGWALL) ADDED BY CO 03	CY	382.700	0.000	2.000	2.00	765.40
0062	01056043		REMOVING STAB BASE & ASPH PAV (0-6") ADDED BY CO 03	SY	7.900	0.000	182.000	182.00	1,437.80
0065	01626002	000	BLOCK SODDING	SY	8.000	2,425.000	0.000	300.00	2,400.00
0075	01666001	000	FERTILIZER	AC	1,000.000	5.690	0.000	0.50	500.00
0085	04006005	000	CEM STABIL BKFL	CY	100.000	190.660	65.000	193.13	19,312.90
0086	04006008		CUT & RESTORE ASPH PAVING ADDED BY CO 02	SY	78.930	0.000	111.000	111.11	8,769.99
0090	04206009	001	CL A CONC (COLLAR)	EA	1,000.000	102.000	0.000	85.00	85,000.00
0091	04326044		RIPRAP (CONC)(FLUME) ADDED BY CO 03	CY	1,200.000	0.000	5.000	5.00	6,000.00
0095	04646003	001	RC PIPE (CL III)(18 IN)	LF	250.000	104.000	0.000	144.00	36,000.00
0100	04646005	001	RC PIPE (CL III)(24 IN)	LF	300.000	142.000	36.000	173.00	51,900.00
0105	04646007	001	RC PIPE (CL III)(30 IN)	LF	330.000	72.000	0.000	82.00	27,060.00
0110	04676357	000	SET (TY II) (18 IN) (RCP) (3: 1) (P)	EA	2,800.000	2.000	0.000	2.00	5,600.00
0115	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	2,900.000	19.000	2.000	24.00	69,600.00
0120	04676389	000	SET (TY II) (24 IN) (RCP) (3: 1) (P)	EA	3,000.000	2.000	0.000	2.00	6,000.00
0125	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	3,200.000	72.000	0.000	43.00	137,600.00
0130	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	3,900.000	22.000	0.000	24.00	93,600.00
0135	04806001	000	CLEAN EXIST CULVERTS	EA	750.000	89.000	0.000	89.00	66,750.00
0140	05006001	000	MOBILIZATION	LS	110,000.000	1.000	0.000	0.90	99,000.00
0145	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	750.000	24.000	0.000	11.00	8,250.00
0150	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	7.000	2,425.000	0.000	275.00	1,925.00
0155	05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	2,425.000	0.000	275.00	275.00
0156	05306005		DRIVEWAYS (ACP) ADDED BY CO 05	SY	43.000	0.000	130.000	212.00	9,116.00
0160	07606001	000	DITCH CLEANING AND RESHAPING (FOOT)	LF	10.000	12,600.000	0.000	14,652.00	146,520.00
0165	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	5.000	1,440.000	0.000	310.00	1,550.00
0170	61856005	002	TMA (MOBILE OPERATION)	DAY	10.000	357.000	0.000	74.00	740.00
0360	96086001		UNIQUE CHANGE ORDER ITEM 1 CO 1 ADDS ITEM FOR HYDROEXCAVATION SH 3 BY DAY	DOL	7,078.340	0.000	5.000	6.00	42,470.04
								Category Subtotal	\$1,039,022.13

PROJECT STP 2022(919)HES CONTROL 005103119
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0059	01046017		REMOVING CONC (DRIVEWAYS)	SY	45.810	0.000	130.000	0.000	0.00

ADDED BY CO 04									
0070	01646039	000	DRILL SEEDING (PERM) (URBAN) (CLAY)	SY	0.500	27,555.600	0.000	0.000	0.00
0080	01686001	000	VEGETATIVE WATERING	MG	50.000	683.200	0.000	0.000	0.00
0136	04966007		REMOV STR (PIPE)	LF	151.670	0.000	50.000	0.000	0.00
ADDED BY CO 02									
0295	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1.000	0.000	0.000	0.00
0356	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	19,624.250	0.000	1.000	0.000	0.00
CO 05 ADDS REMOVE SET AND INSTALL JUNCTION BOX									

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0250	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0255	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0260	96046001		CONTRACTOR FORCE ACCOUNT 1 (LANE CLOSURE ASSESSMENT FEE) SP008-006	DOL	-1.000	1.000	0.000	0.000	0.00
0265	96056001		A+B CREDIT OR DAMAGE	DOL	1.000	1.000	0.000	0.000	0.00
0270	96056002		RUC CREDIT OR DAMAGE	DOL	1.000	1.000	0.000	0.000	0.00
0275	96056003		RUC DAMAGE ONLY	DOL	1.000	1.000	0.000	0.000	0.00
0280	96056004		RUC/A+B (CREDIT PAID BY THIRD PARTY)	DOL	1.000	1.000	0.000	0.000	0.00
0285	96056005		CALD CREDIT FOR EARLY COMPLETION	DOL	1.000	1.000	0.000	0.000	0.00
0290	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	1.000	1.000	0.000	0.000	0.00
0300	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	0.000	0.00
0305	96066054		PARTNERING	DOL	1.000	1.000	0.000	0.000	0.00
0310	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1.000	0.000	0.000	0.00
0315	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
0320	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
0325	96066058		SPECIAL DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
0330	96066059		BOND EXPENSE SUP NEGOTIATED CONTRACTS	DOL	1.000	1.000	0.000	0.000	0.00
0335	96096001		DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00
0340	96096002		DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
0345	96096003		SBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
0350	96106001		ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
0355	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$1,039,022.13

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	600.000	184.80	184.800	110,880.00
01046025		REMOVE CONC (WINGWALL)	CY	382.700	0.00	2.000	765.40
01056043		REMOVING STAB BASE & ASPH PAV (0-6")	SY	7.900	0.00	182.000	1,437.80
01626002	000	BLOCK SODDING	SY	8.000	2,425.00	300.000	2,400.00
01666001	000	FERTILIZER	AC	1,000.000	5.69	0.500	500.00
04006005	000	CEM STABIL BKFL	CY	100.000	190.66	193.129	19,312.90
04006008		CUT & RESTORE ASPH PAVING	SY	78.930	0.00	111.111	8,769.99
04206009	001	CL A CONC (COLLAR)	EA	1,000.000	102.00	85.000	85,000.00
04326044		RIPRAP (CONC)(FLUME)	CY	1,200.000	0.00	5.000	6,000.00
04646003	001	RC PIPE (CL III)(18 IN)	LF	250.000	104.00	144.000	36,000.00
04646005	001	RC PIPE (CL III)(24 IN)	LF	300.000	142.00	173.000	51,900.00
04646007	001	RC PIPE (CL III)(30 IN)	LF	330.000	72.00	82.000	27,060.00
04676357	000	SET (TY II) (18 IN) (RCP) (3: 1) (P)	EA	2,800.000	2.00	2.000	5,600.00
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	2,900.000	19.00	24.000	69,600.00
04676389	000	SET (TY II) (24 IN) (RCP) (3: 1) (P)	EA	3,000.000	2.00	2.000	6,000.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	3,200.000	72.00	43.000	137,600.00
04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	3,900.000	22.00	24.000	93,600.00
04806001	000	CLEAN EXIST CULVERTS	EA	750.000	89.00	89.000	66,750.00
05006001	000	MOBILIZATION	LS	110,000.000	1.00	0.900	99,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	750.000	24.00	11.000	8,250.00
05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	7.000	2,425.00	275.000	1,925.00
05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	2,425.00	275.000	275.00
05306005		DRIVEWAYS (ACP)	SY	43.000	0.00	212.000	9,116.00
07606001	000	DITCH CLEANING AND RESHAPING (FOOT)	LF	10.000	12,600.00	14,652.000	146,520.00
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	5.000	1,440.00	310.000	1,550.00
61856005	002	TMA (MOBILE OPERATION)	DAY	10.000	357.00	74.000	740.00
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	7,078.340	0.00	6.000	42,470.04
		CO 1 ADDS ITEM FOR HYDROEXCAVATION SH 3 BY DAY					

TOTAL ITEM EARNINGS TO DATE

\$1,039,022.13