



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **12/08/23**

CONTRACT ID: **007208144**
 PROJECT: **CR 2022(402)**
 CONTRACT: **06223001**
 AWARD AMOUNT: **\$418,111,026.12**
 PROJECTED AMOUNT: **\$418,111,026.29**
 ADJ. PROJECTED AMOUNT: **\$418,779,574.79**
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **IH 10**
 DISTRICT NAME: **SAN ANTONIO**
 COUNTY: **BEXAR**
 AREA ENGINEER: **Carlos Arcila, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0018**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **11/01/2023** to **11/30/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **39.84**
 % TIME USED: **28.63**
 % RETAINAGE: **0.00**

LETTING DATE: **06/01/2022**
 AWARD DATE: **06/23/2022**
 NOTICE TO PROCEED DATE: **06/29/2022**
 WORK BEGIN DATE: **07/13/2022**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$166,845,867.76	\$159,241,916.32	\$7,603,951.44
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$166,845,867.76	\$159,241,916.32	\$7,603,951.44
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$720,000.00	\$720,000.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$167,565,867.76	\$159,961,916.32	\$7,603,951.44

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 07/13/2022
TIME CHARGES BEGIN: 07/13/2022
BID DAYS: 1,502
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 1,502
DAYS CHARGED TO DATE: 430
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$27,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$27,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
11/01/2023	1	
11/02/2023	1	
11/03/2023	1	
11/04/2023	1	
11/05/2023	1	
11/06/2023	1	
11/07/2023	1	
11/08/2023	1	
11/09/2023	1	
11/10/2023	1	
11/11/2023	1	
11/12/2023		1 SUNDAY
11/13/2023	1	
11/14/2023	1	
11/15/2023	1	
11/16/2023	1	
11/17/2023	1	
11/18/2023	1	
11/19/2023	1	
11/20/2023	1	
11/21/2023	1	
11/22/2023	1	
11/23/2023		1 HOLIDAY
11/24/2023	1	
11/25/2023	1	
11/26/2023		1 SUNDAY
11/27/2023	1	
11/28/2023	1	
11/29/2023	1	
11/30/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	27	3
HOLIDAY		1
SUNDAY		2

WORK PERFORMED THIS PERIOD

PROJECT CR 2022(402) CONTROL 007208144
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0300	04106001	000	SOIL NAIL ANCHORS	LF	25.000	1,584.000	\$39,600.00	117,367.00	7,383.00
0410	04236023	000	RETAINING WALL (ROCK NAILED)(FACIA)	SF	50.000	3,690.150	\$184,507.50	17,088.00	4,397.91
0870	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	1.000	\$35,000.00	59.00	17.00
0940	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	15.000	120.000	\$1,800.00	53,610.00	32,010.00
0945	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	45.000	320.000	\$14,400.00	41,240.00	15,400.00
0950	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	45.000	20.000	\$900.00	1,680.00	793.00
1175	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	26,479.900	3.000	\$79,439.70	35.00	3.00
1275	06176001	000	TEMP RD IL (RD IL ASM)	EA	14,400.000	3.000	\$43,200.00	12.00	3.00
1277	96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	20,748.840	1.000	\$20,748.84	1.00	1.00
	SUPP DESCR		Item 9608 6015 UNIQUE CHANGE ORDER ITEM 15 (RESTORE EXISTI						
1280	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	18.000	410.000	\$7,380.00	39,009.00	8,581.00
1665	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.840	2,410.000	\$2,024.40	111,871.00	7,205.00
1675	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.630	7,319.000	\$4,610.97	398,800.00	27,984.00
1685	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.500	540.000	\$810.00	87,864.00	6,026.00
1705	06626091	000	WK ZN PAV MRK REMOV (W)18"(YLD TRI)	EA	40.000	11.000	\$440.00	71.00	11.00
1710	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.630	5,541.000	\$3,490.83	365,927.00	33,033.00
1930	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.530	7,444.000	\$3,945.32	63,750.00	38,171.00
1935	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.860	1,400.000	\$1,204.00	7,303.00	2,660.00
1955	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	63.000	2.000	\$126.00	9.00	15.00
2150	07346002	000	LITTER REMOVAL	CYC	2,200.000	1.000	\$2,200.00	59.00	13.00
2155	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	2,500.000	1.000	\$2,500.00	59.00	2.00
2160	07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	3,000.000	1.000	\$3,000.00	59.00	2.00
2165	07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	2,500.000	1.000	\$2,500.00	59.00	2.00
2180	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	4,000.000	1.000	\$4,000.00	59.00	5.00
2185	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	4,500.000	1.000	\$4,500.00	59.00	4.00
2475	61856002	002	TMA (STATIONARY)	DAY	315.000	1.000	\$315.00	2,952.00	62.00
2510	63026003	000	TEMP Q-DETECT (TY1) (2 SYS)	DAY	26.870	60.000	\$1,612.20	4,784.00	806.00
2530	63076002	000	TEMP SPEED MONITOR (2 SYS)	DAY	27.560	120.000	\$3,307.20	5,812.00	1,624.00
2540	63446002	000	TEMP TRAVEL TIME (2 SYS)	DAY	61.060	60.000	\$3,663.60	3,428.00	630.00

CATEGORY 005 DESCRIPTION BRIDGE: IH 10 WBML @ LEON CREEK NORTH

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3055	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	30.000	2,759.400	\$82,782.00	10,388.00	2,759.40

CATEGORY 017 DESCRIPTION BRIDGE: IH10WB BYPASS OVER LA CANTERA AND L

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4510	04226001	000	REINF CONC SLAB	SF	15.000	3,685.200	\$55,278.00	65,127.00	3,685.20

CATEGORY 035 DESCRIPTION BRIDGE: LP 1604 EB TO IH 10 WB DIRECT CONNECTOR (DCEN)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
6855	04036001	000	TEMPORARY SPL SHORING	SF	25.000	2,026.000	\$50,650.00	13,292.00	10,703.30
6875	04166010	000	DRILL SHAFT (72 IN)	LF	850.000	216.000	\$183,600.00	1,607.00	1,372.00
6893	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	3.000	\$600.00	86.00	65.00
			SUPP DESCR Item 416.5.2						
6900	04206031	000	CL C CONC (CAP)(MASS)	CY	800.000	140.400	\$112,320.00	2,204.10	1,088.10
6910	04206045	000	CL C CONC (FOOTING)(MASS)	CY	1,200.000	162.200	\$194,640.00	1,004.70	1,004.70
6925	04206092	000	CL F CONC (COLUMN)(MASS)	CY	750.000	376.000	\$282,000.00	958.90	749.70
6985	04426001	001	STR STEEL (PLATE GIRDER)	LB	2.500	264,000.000	\$660,000.00	3,578,000.00	1,676,000.00
7015	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	28.000	\$1,400.00	2,790.00	306.60
7020	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,000.000	1.000	\$3,000.00	102.00	79.00
7026	96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	233.060	60.000	\$13,983.60	60.00	60.00
			SUPP DESCR Item 9608 6010 UNIQUE CHANGE ORDER ITEM 10 (ADDITIONAL COUPL						

CATEGORY 036 DESCRIPTION BRIDGE: IH 10 WB TO LP 1604 WB DIRECT CONNECTOR (DCNV)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
7075	04036001	000	TEMPORARY SPL SHORING	SF	25.000	2,444.000	\$61,100.00	13,064.00	8,819.48
7110	04166051	000	DRILL SHAFT (120 IN)	LF	2,200.000	84.000	\$184,800.00	318.00	174.00
7113	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	2.000	\$400.00	47.00	39.00
			SUPP DESCR Item 416.5.2						
7125	04206039	000	CL C CONC (COLUMN)(MASS)	CY	700.000	258.200	\$180,740.00	1,905.70	407.50
7130	04206045	000	CL C CONC (FOOTING)(MASS)	CY	1,200.000	81.500	\$97,800.00	380.60	376.24
7135	04206084	000	CL F CONC (CAP)(MASS)	CY	1,000.000	178.300	\$178,300.00	734.20	178.30
7145	04206100	000	CL F CONC (FOOTING)(MASS)	CY	900.000	233.000	\$209,700.00	737.20	303.00

CATEGORY 037 DESCRIPTION BRIDGE: LP 1604 WB TO IH 10 EB DIRECT CONNECTOR (DCWS)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
7320	04166010	000	DRILL SHAFT (72 IN)	LF	850.000	46.000	\$39,100.00	464.00	342.00
7333	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	2.000	\$400.00	54.00	28.00
			SUPP DESCR Item 416.5.2						
7375	04226001	000	REINF CONC SLAB	SF	15.000	9,405.000	\$141,075.00	197,970.00	9,405.00
7385	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	8,706.610	\$1,131,859.30	16,897.30	8,706.61
7480	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,000.000	5.000	\$15,000.00	41.00	35.00
7487	96086019		UNIQUE CHANGE ORDER ITEM 19	DOL	38,712.490	1.000	\$38,712.49	1.00	1.00
			SUPP DESCR Additional Micropiling Costs						

CATEGORY 038 DESCRIPTION BRIDGE: IH10 EB TO LP 1604 EB DIRECT CONNECTOR (DCSE)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
7545	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	59.000	\$14,750.00	84.00	59.00
7550	04166007	000	DRILL SHAFT (54 IN)	LF	500.000	146.000	\$73,000.00	238.00	146.00
7570	04166039	000	DRILL SHAFT (144 IN)	LF	3,200.000	55.000	\$176,000.00	55.00	55.00
7583	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	9.000	\$1,800.00	32.00	12.00
			SUPP DESCR Item 416.5.2						

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
7731	96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	2.770	3,279.000	\$9,082.83	3,279.00	3,279.00
		SUPP DESCR	Item 9608 6012 UNIQUE CHANGE ORDER ITEM 12 (ADDITIONAL REINF						

CATEGORY 042 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
8150	96016001		MATERIAL ON HAND	DOL	1.000	2,485,814.290	\$2,485,814.29	1,000.00	40,131,235.52
8165	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	26,227.830	\$26,227.83	1,000.00	395,642.17
		SUPP DESCR	3rd PARTY DAMAGES-MBGF, ATTENUATOR, ILLUM, ETC.						
8195	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	118,885.110	\$118,885.11	1,000.00	283,012.37
		SUPP DESCR	LAW ENFORCEMENT: CONTRACTOR FORCE ACCOUNT WORK						

PROJECT ROW 72-8-146 CONTROL 007208146

CATEGORY 002 DESCRIPTION GAS: U00010171 [GREY FOREST UTILITIES]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
8476	71756039		NGP (BORING) (8" DIA STL)	LF	306.470	624.200	\$191,298.57	5,161.00	1,857.20

CATEGORY 003 DESCRIPTION SEWER: U00010406 [SAN ANTONIO WATER SYSTEMS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
8555	71946016	001	SAN SWR STRUCTURES (RECONSTRUCT EX MH)	EA	5,400.000	8.000	\$43,200.00	13.00	8.00
8560	71946018	001	EXISTING MANHOLE ADJUSTMENTS	EA	6,150.000	5.000	\$30,750.00	14.00	5.00

CATEGORY 004 DESCRIPTION WATER: U00010172 [SAN ANTONIO WATER SYSTEMS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
8831	96086016		UNIQUE CHANGE ORDER ITEM 16	DOL	144.990	143.000	\$20,733.57	143.00	143.00
		SUPP DESCR	Added by CO 018 AC Pipe Removal						
8839	96086017		UNIQUE CHANGE ORDER ITEM 17	DOL	35.530	550.000	\$19,541.50	550.00	550.00
		SUPP DESCR	(550) LF will be added at a unit price of \$35.21/LF						
8916	96086018		UNIQUE CHANGE ORDER ITEM 18	DOL	2,401.790	1.000	\$2,401.79	1.00	1.00
		SUPP DESCR	(1) LS will be added to the contract for the unit price						

TOTAL ITEM EARNINGS THIS ESTIMATE \$7,603,951.44

CONTRACT LINE ITEMS

PROJECT CR 2022(402) CONTROL 007208144
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	144,600.000	289.000	0.000	289.00	41,789,400.00
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	6.000	60,569.000	0.000	4,922.03	29,532.18
0080	01046015	000	REMOVING CONC (SIDEWALKS)	SY	9.000	4,603.000	0.000	768.00	6,912.00
0085	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	9.000	3,476.000	0.000	204.71	1,842.39
0090	01046021	000	REMOVING CONC (CURB)	LF	3.000	15,243.000	0.000	777.00	2,331.00
0095	01046023	000	REMOVING CONC (CTB)	LF	11.000	9,348.000	0.000	326.00	3,586.00
0105	01046031	000	REMOVING CONC (HEADWALL)	CY	350.000	10.000	0.000	4.00	1,400.00
0110	01046037	000	REMOVE CONC (RAIL)	LF	12.000	17,809.000	0.000	3,213.00	38,556.00
0115	01046040	000	REMOVING CONC (PAVERS)	SY	8.000	5,520.000	0.000	5,357.00	42,856.00
0120	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	3.000	13,232.000	0.000	435.00	1,305.00
0130	01056165	000	RMV TRT & UNTRT BASE & ASPH PV(18"-36")	SY	10.000	258,144.000	0.000	1,077.77	10,777.70
0135	01106001	000	EXCAVATION (ROADWAY)	CY	11.000	613,377.000	0.000	13,276.00	146,036.00
0145	01326047	000	EMBANKMENT (FINAL)(ORD COMP)(TY C1)	CY	30.000	129,228.000	0.000	1,943.70	58,311.00
0190	02476475	003	FL BS (CIP)(TY D GR 1-2, OR 5)FINAL POS	CY	30.000	74,937.000	0.000	2,494.82	74,844.60
0195	03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	3.714	50,301.000	0.000	830.00	3,082.62
0225	03546108	000	PLANE ASPH CONC PAV (4" TO 11")	SY	5.086	1,927.000	0.000	1,750.00	8,900.50
0265	04006006	000	CUT & RESTORING PAV	SY	238.656	597.000	0.000	51.00	12,171.45
0275	04016001	000	FLOWABLE BACKFILL	CY	171.501	8,574.000	14.000	232.00	39,788.23
0280	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.470	17,124.000	0.000	1,321.00	3,262.87
0285	04036001	000	TEMPORARY SPL SHORING	SF	25.000	28,567.000	0.000	6,285.00	157,125.00
0300	04106001	000	SOIL NAIL ANCHORS	LF	25.000	117,367.000	0.000	7,383.00	184,575.00
0335	04166025	000	DRILL SHAFT (HIGH MAST POLE) (54 IN)	LF	760.000	19.000	0.000	19.00	14,440.00
0340	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	990.000	640.000	0.000	226.00	223,740.00
0355	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	535.000	182.000	0.000	52.00	27,820.00
0370	04206043	000	CL C CONC (FOOTING)	CY	1,700.000	156.000	0.000	11.10	18,870.00
0375	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	200.000	11,084.000	0.000	161.48	32,296.00
0380	04206074	000	CL C CONC (MISC)	CY	800.000	233.000	0.000	1.92	1,536.00
0390	04236001	000	RETAINING WALL (MSE)	SF	50.000	155,603.000	0.000	40,063.36	2,003,168.00
0410	04236023	000	RETAINING WALL (ROCK NAILED)(FACIA)	SF	50.000	17,088.000	0.000	4,397.91	219,895.50
0485	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	311.285	989.000	0.000	44.00	13,696.54
0495	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	362.955	1,379.000	0.000	51.00	18,510.71
0515	04626096	002	CONC BOX CULV (8 FT X 3 FT)	LF	846.243	483.000	0.000	457.00	386,733.05
0525	04646003	001	RC PIPE (CL III)(18 IN)	LF	122.666	369.000	0.000	214.00	26,250.52
0530	04646005	001	RC PIPE (CL III)(24 IN)	LF	142.730	10,920.000	0.000	1,249.00	178,269.77
0535	04646007	001	RC PIPE (CL III)(30 IN)	LF	208.962	4,317.000	0.000	631.50	131,959.50
0550	04646017	001	RC PIPE (CL IV)(18 IN)	LF	215.835	535.000	0.000	5.00	1,079.18
0580	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	4,657.563	4.000	0.000	3.00	13,972.68
0585	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	7,431.677	40.000	0.000	1.00	7,431.68
0600	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	12,268.769	16.000	0.000	2.00	24,537.54
0610	04656019	001	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	10,240.805	2.000	0.000	1.00	10,240.81
0640	04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	9,476.689	149.000	0.000	8.00	75,813.51
0655	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	7,055.024	13.000	0.000	1.00	7,055.02
0660	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	8,164.285	33.000	0.000	2.00	16,328.58
0670	04656158	001	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	8,349.815	2.000	0.000	1.00	8,349.82

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0680	04656160	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	8,969.919	24.000	0.000	3.00	26,909.76
0690	04656179	001	INLET (COMPL)(TY MSE2)	EA	11,243.346	62.000	0.000	1.50	16,865.02
0725	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	22,000.000	3.000	0.000	2.00	44,000.00
0770	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,299.900	7.000	0.000	2.00	4,599.80
0795	04966002	000	REMOV STR (INLET)	EA	557.326	56.000	0.000	2.00	1,114.65
0835	04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	75,000.000	7.000	0.000	1.00	75,000.00
0850	04966040	000	REMOV STR (RET WALL)	LF	60.000	14,568.000	0.000	508.00	30,480.00
0860	04966100	000	REMOVE STR (GABION)	LF	40.000	25.000	0.000	25.00	1,000.00
0865	05006001	000	MOBILIZATION	LS	45,976,473.000	0.975	0.000	0.90	41,378,825.70
0867	96086001		UNIQUE CHANGE ORDER ITEM 1 Mobilization	DOL	2,121.000	0.000	1.000	1.00	2,121.00
0870	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	59.000	0.000	17.00	595,000.00
0875	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	29.000	293.000	0.000	70.00	2,030.00
0880	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	60.000	210.000	0.000	270.00	16,200.00
0890	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	25.000	777.000	0.000	777.66	19,441.50
0900	05066030	005	BACKHOE WORK (EROSION & SEDMT CONT)	HR	80.000	76.000	0.000	10.00	800.00
0905	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.500	14,033.000	0.000	817.00	2,042.50
0915	05066041	005	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	3.500	12,466.000	0.000	480.00	1,680.00
0925	05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	78.340	23,740.000	0.000	2,083.33	163,208.07
0930	05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	76.360	11,222.000	0.000	5,715.52	436,436.72
0940	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	15.000	53,610.000	0.000	32,010.00	480,150.00
0945	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	45.000	41,240.000	0.000	15,400.00	693,000.00
0950	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	45.000	1,680.000	0.000	793.00	35,685.00
0955	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	133,730.000	0.000	3,280.00	13,120.00
0960	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	46,880.000	0.000	280.00	1,120.00
0965	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	2,120.000	0.000	20.00	80.00
0975	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	4.000	41,860.000	0.000	20.00	80.00
0980	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	4.000	1,700.000	0.000	580.00	2,320.00
1015	05296001	000	CONC CURB (TY I)	LF	9.000	46,311.000	0.000	744.00	6,696.00
1040	05296017	000	CONC CURB (TY F2)	LF	100.000	1,063.000	0.000	326.00	32,600.00
1045	05296018	000	CONC CURB (TY F3)	LF	115.000	1,393.000	0.000	851.00	97,865.00
1055	05306004	000	DRIVEWAYS (CONC)	SY	57.000	4,242.000	0.000	254.01	14,478.57
1065	05316001	000	CONC SIDEWALKS (4")	SY	38.000	35,089.000	0.000	2,264.41	86,047.58
1080	05316005	000	CURB RAMPS (TY 2)	EA	2,178.640	15.000	0.000	1.00	2,178.64
1130	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.500	22,953.000	0.000	2,565.00	11,542.50
1135	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	238.000	67.000	0.000	6.00	1,428.00
1140	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	212.000	20.000	0.000	1.00	212.00
1145	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	220.000	91.000	0.000	1.00	220.00
1155	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	375.000	82.000	0.000	5.00	1,875.00
1160	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,025.000	93.000	0.000	1.00	1,025.00
1165	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,025.000	45.000	0.000	2.00	2,050.00
1175	05456007	000	CRASH CUSH ATTEN (IN STL)(L)(N)(TL3)	EA	26,479.900	35.000	0.000	3.00	79,439.70
1185	05456018	000	CRASH CUSH ATTEN (IN STL)(S)(N)(TL2)	EA	8,675.000	19.000	0.000	8.00	69,400.00
1190	05456019	000	CRASH CUSH ATTEN (IN STL)(S)(N)(TL3)	EA	8,900.000	21.000	0.000	22.00	195,800.00
1210	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	330.000	130.000	0.000	10.00	3,300.00
1215	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	2,820.000	37.000	0.000	1.00	2,820.00
1270	06136007	000	HI MST IL POLE (175 FT)(80 MPH)	EA	68,800.000	27.000	0.000	7.00	481,600.00
1275	06176001	000	TEMP RD IL (RD IL ASM)	EA	14,400.000	12.000	0.000	3.00	43,200.00

CATEGORY	001		DESCRIPTION	ROADWAY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1276	96086005		UNIQUE CHANGE ORDER ITEM 5 REMOVE VIA ELECTRICAL AND COMMUNICATION CABLES	DOL	3,307.940	0.000	1.000	1.00	3,307.94
1277	96086015		UNIQUE CHANGE ORDER ITEM 15 Item 9608 6015 UNIQUE CHANGE ORDER ITEM 15 (RESTORE EXISTI	DOL	20,748.840	0.000	1.000	1.00	20,748.84
1280	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	18.000	39,009.000	0.000	8,581.00	154,458.00
1285	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	35.500	29,415.000	0.000	5,620.00	199,510.00
1290	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	27.000	1,719.000	0.000	545.00	14,715.00
1295	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	75.000	11,299.000	0.000	2,261.00	169,575.00
1300	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	30.000	4,678.000	0.000	730.00	21,900.00
1305	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	50.000	13,639.000	0.000	1,640.00	82,000.00
1350	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.650	94,122.000	0.000	1,890.00	3,118.50
1380	06246001	000	GROUND BOX TY A (122311)	EA	980.000	94.000	0.000	7.00	6,860.00
1385	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,240.000	163.000	0.000	21.00	26,040.00
1390	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,700.000	62.000	0.000	3.00	5,100.00
1395	06246028	000	REMOVE GROUND BOX	EA	1,100.000	278.000	0.000	52.00	57,200.00
1400	06276003	000	TIMBER POLE (CL 2) 50 FT	EA	2,700.000	4.000	0.000	4.00	10,800.00
1415	06286076	000	ELC SRV TY A 240/480 100(NS)SS(E)SP(O)	EA	9,800.000	10.000	0.000	5.00	49,000.00
1620	06506204	000	REMOVE OVERHD SIGN SUP	EA	10,800.000	26.000	0.000	6.00	64,800.00
1651	06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK) CO#001: Refresh Existing Frontage Road Striping	LF	0.450	0.000	27,226.000	11,706.00	5,267.70
1652	06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD) CO#001: Refresh Existing Frontage Road Striping	LF	0.370	0.000	25,917.000	23,695.00	8,767.15
1653	06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD) CO#001: Refresh Existing Frontage Road Striping	LF	0.370	0.000	22,818.000	14,347.00	5,308.39
1665	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.840	111,871.000	0.000	7,205.00	6,052.20
1670	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.200	1,065.000	0.000	471.00	565.20
1675	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.630	398,800.000	0.000	27,984.00	17,629.92
1680	06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	1.500	5,795.000	0.000	602.00	903.00
1685	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.500	87,864.000	0.000	6,026.00	9,039.00
1690	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.000	732.000	0.000	50.00	300.00
1695	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	165.000	30.000	0.000	5.00	825.00
1700	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	165.000	27.000	0.000	3.00	495.00
1705	06626091	000	WK ZN PAV MRK REMOV (W)18"(YLD TRI)	EA	40.000	71.000	0.000	11.00	440.00
1710	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.630	365,927.000	0.000	33,033.00	20,810.79
1760	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	230.000	33.000	0.000	1.00	230.00
1930	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.530	63,750.000	0.000	38,171.00	20,230.63
1935	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.860	7,303.000	0.000	2,660.00	2,287.60
1940	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.300	1,191.000	0.000	5,553.00	7,218.90
1945	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	1,700.000	0.000	1,337.00	2,674.00
1955	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	63.000	9.000	0.000	15.00	945.00
1960	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	63.000	6.000	0.000	4.00	252.00
1990	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	33,400.000	2.000	0.000	0.20	6,680.00
1995	06806004	006	REMOVING TRAFFIC SIGNALS	EA	11,700.000	4.000	0.000	2.00	23,400.00
2000	06816001	000	TEMP TRAF SIGNALS	EA	95,800.000	6.000	0.000	2.00	191,600.00
2001	96086009		UNIQUE CHANGE ORDER ITEM 9 UNIQUE CHANGE ORDER ITEM 09 (ADJUST TEMPORARY SIGNAL)	DOL	4,391.550	0.000	1.000	1.00	4,391.55
2005	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	300.000	29.000	0.000	10.00	3,000.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2010	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	300.000	17.000	0.000	5.00	1,500.00
2015	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	300.000	49.000	0.000	10.00	3,000.00
2020	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	17.000	0.000	5.00	1,500.00
2025	06826005	000	VEH SIG SEC (12")LED(RED)	EA	300.000	29.000	0.000	10.00	3,000.00
2030	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	300.000	9.000	0.000	4.00	1,200.00
2040	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	180.000	8.000	0.000	2.00	360.00
2050	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	160.000	26.000	0.000	10.00	1,600.00
2105	06866050	000	INS TRF SIG PL AM(S)1 ARM(48")ILSN	EA	15,800.000	2.000	0.000	1.00	15,800.00
2110	06866052	000	INS TRF SIG PL AM(S)1 ARM(48")LUM&ILSN	EA	18,200.000	7.000	0.000	3.00	54,600.00
2150	07346002	000	LITTER REMOVAL	CYC	2,200.000	59.000	0.000	13.00	28,600.00
2155	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	2,500.000	59.000	0.000	2.00	5,000.00
2160	07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	3,000.000	59.000	0.000	2.00	6,000.00
2165	07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	2,500.000	59.000	0.000	2.00	5,000.00
2180	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	4,000.000	59.000	0.000	5.00	20,000.00
2185	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	4,500.000	59.000	0.000	4.00	18,000.00
2195	30766001	000	D-GR HMA TY-B PG64-22	TON	62.620	117,568.000	0.000	4,741.00	296,881.42
2200	30766025	000	D-GR HMA TY-C SAC-B PG70-22	TON	76.300	22,497.000	0.000	845.08	64,479.60
2205	30766066	000	TACK COAT	GAL	3.670	79,868.000	0.000	1,095.00	4,018.65
2260	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	5.250	23,315.000	0.000	380.00	1,995.00
2275	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	7,000.000	5.000	0.000	1.00	7,000.00
2285	60076093	000	RACK MOUNTED FO SPLICE ENCLOSURE	EA	5,600.000	1.000	0.000	1.00	5,600.00
2290	60076103	000	REMOVE FIBER OPTIC CABLE	LF	1.000	33,185.000	0.000	23,665.00	23,665.00
2300	60106002	000	CCTV FIELD EQUIPMENT (DIGITAL)	EA	10,700.000	5.000	0.000	2.00	21,400.00
2315	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	2,500.000	5.000	0.000	2.00	5,000.00
2355	60626018	000	ITS RADIO (SNGL)(5 GHZ)-I-U	EA	4,400.000	17.000	0.000	13.00	57,200.00
2361	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	3,230.010	0.000	1.000	1.00	3,230.01
			RESTORE POWER TO FIBER HUB						
2390	60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	8,500.000	8.000	0.000	4.00	34,000.00
2415	60936004	000	REMOVE EXISTING COMMUNICATION CABINET	EA	1,400.000	9.000	0.000	6.00	8,400.00
2420	60936009	000	REMOVE EXIST FIBER HUB	EA	6,600.000	2.000	0.000	2.00	13,200.00
2425	60936011	000	REMOVE EXIST FIB OPT DMS SYS(TY-3)	EA	10,200.000	11.000	0.000	8.00	81,600.00
2435	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	380.000	14.000	0.000	5.00	1,900.00
2455	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	38,100.000	16.000	0.000	6.00	228,600.00
2460	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	37,700.000	12.000	0.000	1.00	37,700.00
2475	61856002	002	TMA (STATIONARY)	DAY	315.000	2,952.000	0.000	62.00	19,530.00
2510	63026003	000	TEMP Q-DETECT (TY1) (2 SYS)	DAY	26.870	4,784.000	0.000	806.00	21,657.22
2525	63056007	000	LCS SYSTEM (REMOVE)	EA	4,400.000	16.000	0.000	5.00	22,000.00
2530	63076002	000	TEMP SPEED MONITOR (2 SYS)	DAY	27.560	5,812.000	0.000	1,624.00	44,757.44
2540	63446002	000	TEMP TRAVEL TIME (2 SYS)	DAY	61.060	3,428.000	0.000	630.00	38,467.80
2545	71966002	001	DUCTILE IRON FITTINGS	TON	12,500.000	2.600	0.000	0.29	3,625.00
2560	71966089	001	PIPE WATER MAIN (PVC) (18")	LF	365.000	54.000	0.000	6.00	2,190.00
2565	71966090	001	GATE VALVE AND BOX (COMPLETE) (18")	EA	22,000.000	9.000	0.000	1.00	22,000.00
2570	71966091	001	CONCRETE CRADLE	CY	150.000	6.000	0.000	0.67	100.50
2580	72026011	000	STRMWTR TREAT UNIT (144 IN) (32 CART)	EA	255,000.000	2.000	0.000	1.00	255,000.00
2585	72026017	000	STRMWTR TREAT UNIT (8'X12')(20 CART)	EA	168,000.000	1.000	0.000	1.00	168,000.00

Category Subtotal \$94,142,481.61

CATEGORY 002 DESCRIPTION BRIDGE: IH10EB PEDESTRIAN BRIDGE AT LEON CR

CATEGORY 002			DESCRIPTION	BRIDGE: IH10EB PEDESTRIAN BRIDGE AT LEON CR					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2650	04166002	000	DRILL SHAFT (24 IN)	LF	125.000	56.000	0.000	56.00	7,000.00
2655	04166006	000	DRILL SHAFT (48 IN)	LF	400.000	18.000	0.000	18.00	7,200.00
2658	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	5.000	0.000	5.00	1,000.00
2660	04206013	000	CL C CONC (ABUT)	CY	1,100.000	15.700	0.000	13.40	14,740.00
2670	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	8.800	0.000	8.80	14,080.00
2700	41966001	000	PREFAB PED STL TRUSS BRG SPAN (120 FT)	EA	200,000.000	1.000	0.000	1.00	200,000.00
2705	41966002	000	PREFAB PED STL TRUSS BRG SPAN (130 FT)	EA	250,000.000	1.000	0.000	1.00	250,000.00
Category Subtotal									\$494,020.00

CATEGORY 003			DESCRIPTION	BRIDGE: IH10WB PEDESTRIAN BRIDGE AT LEON CR					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2760	04166002	000	DRILL SHAFT (24 IN)	LF	125.000	58.000	0.000	58.00	7,250.00
2765	04166006	000	DRILL SHAFT (48 IN)	LF	400.000	18.000	0.000	18.00	7,200.00
2768	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	5.000	0.000	5.00	1,000.00
2770	04206013	000	CL C CONC (ABUT)	CY	1,100.000	23.300	0.000	23.30	25,630.00
2775	04206029	000	CL C CONC (CAP)	CY	2,000.000	6.700	0.000	6.70	13,400.00
2780	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	7.000	0.000	7.00	11,200.00
2810	41966002	000	PREFAB PED STL TRUSS BRG SPAN (130 FT)	EA	250,000.000	2.000	0.000	2.00	500,000.00
Category Subtotal									\$565,680.00

CATEGORY 005			DESCRIPTION	BRIDGE: IH 10 WBML @ LEON CREEK NORTH					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3030	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	236.000	0.000	236.00	59,000.00
3035	04166006	000	DRILL SHAFT (48 IN)	LF	400.000	264.000	0.000	264.00	105,600.00
3038	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	20.000	0.000	19.00	3,800.00
3040	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,600.000	24.900	0.000	24.90	39,840.00
3045	04206029	000	CL C CONC (CAP)	CY	2,000.000	68.400	0.000	68.40	136,800.00
3050	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	141.500	0.000	113.90	182,240.00
3055	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	30.000	10,388.000	0.000	2,759.40	82,782.00
3065	04256035	000	PRESTR CONC GIRDER (TX28)	LF	85.000	1,243.580	0.000	1,085.50	92,267.50
Category Subtotal									\$702,329.50

CATEGORY 010			DESCRIPTION	BRIDGE: EXIST IH 10 WBML @ LP 1604 EBFR & WBFR					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3810	04206043	000	CL C CONC (FOOTING)	CY	1,700.000	10.000	0.000	10.00	17,000.00
3835	42046001	000	MICROPILING	LF	100.000	256.000	0.000	256.00	25,600.00
Category Subtotal									\$42,600.00

CATEGORY 011			DESCRIPTION	BRIDGE: EXIST IH 10 EBML @ LP 1604 EBFR & WBFR					
--------------	--	--	-------------	--	--	--	--	--	--

CATEGORY 011			DESCRIPTION	BRIDGE: EXIST IH 10 EBML @ LP 1604 EBFR & WBFR					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3905	04206043	000	CL C CONC (FOOTING)	CY	1,700.000	10.000	0.000	10.00	17,000.00
3930	42046001	000	MICROPILING	LF	100.000	256.000	0.000	256.00	25,600.00
Category Subtotal									\$42,600.00

CATEGORY 012			DESCRIPTION	BRIDGE: EXIST IH10 UNDERPASS @ LP1604 EBCD					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3980	04036001	000	TEMPORARY SPL SHORING	SF	25.000	105.000	0.000	488.00	12,200.00
3985	04206043	000	CL C CONC (FOOTING)	CY	1,700.000	11.500	0.000	11.50	19,550.00
3990	42046001	000	MICROPILING	LF	100.000	432.000	0.000	432.00	43,200.00
Category Subtotal									\$74,950.00

CATEGORY 013			DESCRIPTION	BRIDGE: IH 10 WBML @ LA CANTERA PKWY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4050	04166006	000	DRILL SHAFT (48 IN)	LF	400.000	154.000	0.000	54.00	21,600.00
4053	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	6.000	0.000	2.00	400.00
Category Subtotal									\$22,000.00

CATEGORY 014			DESCRIPTION	BRIDGE: IH 10 EBML @ LA CANTERA PKWY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4165	04166010	000	DRILL SHAFT (72 IN)	LF	850.000	89.000	0.000	31.00	26,350.00
4168	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	4.000	0.000	3.00	600.00
4215	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,000.000	3.000	0.000	1.00	3,000.00
Category Subtotal									\$29,950.00

CATEGORY 017			DESCRIPTION	BRIDGE: IH10WB BYPASS OVER LA CANTERA AND L					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4485	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	334.000	0.000	198.00	49,500.00
4490	04166006	000	DRILL SHAFT (48 IN)	LF	400.000	1,037.000	0.000	779.00	311,600.00
4493	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	38.000	0.000	27.00	5,400.00
4495	04206013	000	CL C CONC (ABUT)	CY	1,100.000	55.700	0.000	32.50	35,750.00
4500	04206029	000	CL C CONC (CAP)	CY	2,000.000	255.600	0.000	51.30	102,600.00
4505	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	266.700	0.000	62.00	99,200.00
4510	04226001	000	REINF CONC SLAB	SF	15.000	65,127.000	0.000	3,685.20	55,278.00
4525	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	7,354.480	0.000	1,536.19	199,704.70
Category Subtotal									\$859,032.70

CATEGORY 026			DESCRIPTION	BRIDGE: IH10 EB CD OVERPASS @ LP1604					
--------------	--	--	-------------	--------------------------------------	--	--	--	--	--

CATEGORY 026 **DESCRIPTION** BRIDGE: IH10 EB CD OVERPASS @ LP1604

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5695	04036001	000	TEMPORARY SPL SHORING	SF	25.000	7,062.000	0.000	1,912.60	47,815.00
Category Subtotal									\$47,815.00

CATEGORY 027 **DESCRIPTION** BRIDGE: IH10 WB CD OVERPASS @ LP 1604

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5840	04036001	000	TEMPORARY SPL SHORING	SF	25.000	7,500.000	0.000	1,548.36	38,709.00
Category Subtotal									\$38,709.00

CATEGORY 028 **DESCRIPTION** BRIDGE: IH10 UNDERPASS @ LP1604 EB CD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5975	04036001	000	TEMPORARY SPL SHORING	SF	25.000	2,340.000	0.000	2,621.40	65,535.00
Category Subtotal									\$65,535.00

CATEGORY 035 **DESCRIPTION** BRIDGE: LP 1604 EB TO IH 10 WB DIRECT CONNECTO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6855	04036001	000	TEMPORARY SPL SHORING	SF	25.000	13,292.000	0.000	10,703.30	267,582.50
6865	04166007	000	DRILL SHAFT (54 IN)	LF	500.000	72.000	0.000	72.00	36,000.00
6870	04166008	000	DRILL SHAFT (60 IN)	LF	600.000	864.000	0.000	752.00	451,200.00
6875	04166010	000	DRILL SHAFT (72 IN)	LF	850.000	1,607.000	0.000	1,372.00	1,166,200.00
6880	04166012	000	DRILL SHAFT (84 IN)	LF	1,200.000	216.000	0.000	216.00	259,200.00
6885	04166038	000	DRILL SHAFT (108 IN)	LF	1,800.000	646.000	0.000	646.00	1,162,800.00
6890	04166039	000	DRILL SHAFT (144 IN)	LF	3,200.000	247.000	0.000	97.00	310,400.00
6893	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	86.000	0.000	65.00	13,000.00
6900	04206031	000	CL C CONC (CAP)(MASS)	CY	800.000	2,204.100	0.000	1,088.10	870,480.00
6905	04206039	000	CL C CONC (COLUMN)(MASS)	CY	700.000	4,979.200	0.000	1,740.70	1,218,490.00
6910	04206045	000	CL C CONC (FOOTING)(MASS)	CY	1,200.000	1,004.700	0.000	1,004.70	1,205,640.00
6920	04206084	000	CL F CONC (CAP)(MASS)	CY	1,000.000	346.600	0.000	204.70	204,700.00
6925	04206092	000	CL F CONC (COLUMN)(MASS)	CY	750.000	958.900	0.000	749.70	562,275.00
6930	04206100	000	CL F CONC (FOOTING)(MASS)	CY	900.000	545.300	0.000	545.30	490,770.00
6985	04426001	001	STR STEEL (PLATE GIRDER)	LB	2.500	3,578,000.000	0.000	1,676,000.00	4,190,000.00
7015	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	2,790.000	0.000	306.60	15,330.00
7020	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,000.000	102.000	0.000	79.00	237,000.00
7026	96086010		UNIQUE CHANGE ORDER ITEM 10 Item 9608 6010 UNIQUE CHANGE ORDER ITEM 10 (ADDITIONAL COUPL	DOL	233.060	0.000	60.000	60.00	13,983.60
Category Subtotal									\$12,675,051.10

CATEGORY 036 **DESCRIPTION** BRIDGE: IH 10 WB TO LP 1604 WB DIRECT CONNECTO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7075	04036001	000	TEMPORARY SPL SHORING	SF	25.000	12,017.000	1,047.000	8,819.48	220,487.00
7080	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	136.000	0.000	136.00	34,000.00

CATEGORY 036 DESCRIPTION BRIDGE: IH 10 WB TO LP 1604 WB DIRECT CONNECTO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7085	04166006	000	DRILL SHAFT (48 IN)	LF	400.000	284.000	0.000	214.00	85,600.00
7090	04166007	000	DRILL SHAFT (54 IN)	LF	500.000	588.000	0.000	555.00	277,500.00
7095	04166008	000	DRILL SHAFT (60 IN)	LF	600.000	408.000	0.000	268.00	160,800.00
7100	04166012	000	DRILL SHAFT (84 IN)	LF	1,200.000	238.000	0.000	238.00	285,600.00
7105	04166038	000	DRILL SHAFT (108 IN)	LF	1,800.000	410.000	0.000	324.00	583,200.00
7110	04166051	000	DRILL SHAFT (120 IN)	LF	2,200.000	318.000	0.000	174.00	382,800.00
7113	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	47.000	0.000	39.00	7,800.00
7115	04206013	000	CL C CONC (ABUT)	CY	1,100.000	18.100	0.000	18.10	19,910.00
7120	04206031	000	CL C CONC (CAP)(MASS)	CY	800.000	939.500	0.000	275.40	220,320.00
7125	04206039	000	CL C CONC (COLUMN)(MASS)	CY	700.000	1,905.700	0.000	407.50	285,250.00
7130	04206045	000	CL C CONC (FOOTING)(MASS)	CY	1,200.000	380.600	0.000	376.24	451,488.00
7135	04206084	000	CL F CONC (CAP)(MASS)	CY	1,000.000	734.200	0.000	178.30	178,300.00
7140	04206092	000	CL F CONC (COLUMN)(MASS)	CY	750.000	1,657.300	0.000	628.60	471,450.00
7145	04206100	000	CL F CONC (FOOTING)(MASS)	CY	900.000	737.200	0.000	303.00	272,700.00
7155	04226001	000	REINF CONC SLAB	SF	15.000	156,397.000	0.000	28,272.00	424,080.00
7165	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	12,711.790	0.000	3,708.00	482,040.00
7240	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	1,527.000	0.000	58.25	2,912.50
7245	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,000.000	38.000	0.000	12.00	36,000.00

Category Subtotal \$4,882,237.50

CATEGORY 037 DESCRIPTION BRIDGE: LP 1604 WB TO IH 10 EB DIRECT CONNECTO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7300	04036001	000	TEMPORARY SPL SHORING	SF	25.000	15,628.000	0.000	1,920.00	48,000.00
7305	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	205.000	0.000	205.00	51,250.00
7310	04166007	000	DRILL SHAFT (54 IN)	LF	500.000	324.000	0.000	324.00	162,000.00
7315	04166008	000	DRILL SHAFT (60 IN)	LF	600.000	532.000	0.000	266.00	159,600.00
7320	04166010	000	DRILL SHAFT (72 IN)	LF	850.000	464.000	0.000	342.00	290,700.00
7325	04166038	000	DRILL SHAFT (108 IN)	LF	1,800.000	862.000	0.000	354.00	637,200.00
7330	04166051	000	DRILL SHAFT (120 IN)	LF	2,200.000	990.000	0.000	508.00	1,117,600.00
7333	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	54.000	0.000	28.00	5,600.00
7335	04206013	000	CL C CONC (ABUT)	CY	1,100.000	24.100	0.000	24.10	26,510.00
7340	04206031	000	CL C CONC (CAP)(MASS)	CY	800.000	2,386.500	0.000	823.50	658,800.00
7345	04206039	000	CL C CONC (COLUMN)(MASS)	CY	700.000	3,757.300	0.000	1,162.93	814,051.00
7355	04206084	000	CL F CONC (CAP)(MASS)	CY	1,000.000	437.900	0.000	131.60	131,600.00
7360	04206092	000	CL F CONC (COLUMN)(MASS)	CY	750.000	2,806.100	0.000	226.10	169,575.00
7365	04206100	000	CL F CONC (FOOTING)(MASS)	CY	900.000	1,600.400	0.000	302.30	272,070.00
7375	04226001	000	REINF CONC SLAB	SF	15.000	197,970.000	0.000	9,405.00	141,075.00
7385	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	16,897.300	0.000	8,706.61	1,131,859.30
7475	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	2,558.000	0.000	143.00	7,150.00
7480	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,000.000	41.000	0.000	35.00	105,000.00
7486	42046001		MICROPILING	LF	258.740	0.000	468.000	468.00	121,090.32
CO#009 - Micropiles at Exist LP1604 WBCD Bridge Bent 4									
7487	96086019		UNIQUE CHANGE ORDER ITEM 19 Additional Micropiling Costs	DOL	38,712.490	0.000	1.000	1.00	38,712.49

Category Subtotal \$6,089,443.11

CATEGORY 038 DESCRIPTION BRIDGE: IH10 EB TO LP 1604 EB DIRECT CONNECTOR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7540	04036001	000	TEMPORARY SPL SHORING	SF	25.000	8,852.000	0.000	1,344.72	33,618.00
7545	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	84.000	0.000	59.00	14,750.00
7550	04166007	000	DRILL SHAFT (54 IN)	LF	500.000	238.000	0.000	146.00	73,000.00
7555	04166008	000	DRILL SHAFT (60 IN)	LF	600.000	258.000	0.000	148.00	88,800.00
7570	04166039	000	DRILL SHAFT (144 IN)	LF	3,200.000	55.000	0.000	55.00	176,000.00
7580	04166105	000	DRILL SHAFT (156 IN)	LF	3,800.000	84.000	0.000	42.00	159,600.00
7583	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	32.000	0.000	12.00	2,400.00
7731	96086012		UNIQUE CHANGE ORDER ITEM 12 Item 9608 6012 UNIQUE CHANGE ORDER ITEM 12 (ADDITIONAL REINF	DOL	2.770	0.000	3,279.000	3,279.00	9,082.83

Category Subtotal \$557,250.83

CATEGORY 041 DESCRIPTION BRIDGE: LP 1604 WB TO IH10 WB DIRECT CONNECTOR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8040	04036001	000	TEMPORARY SPL SHORING	SF	25.000	14,739.000	0.000	1,789.80	44,745.00
8045	04166008	000	DRILL SHAFT (60 IN)	LF	600.000	508.000	0.000	72.00	43,200.00
8058	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	25.000	0.000	2.00	400.00
8060	04206031	000	CL C CONC (CAP)(MASS)	CY	800.000	544.600	0.000	84.90	67,920.00
8070	04206100	000	CL F CONC (FOOTING)(MASS)	CY	900.000	528.700	0.000	89.60	80,640.00
8125	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,000.000	25.000	0.000	6.00	18,000.00

Category Subtotal \$254,905.00

CATEGORY 042 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8150	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	40,131,235.52	40,131,235.52
8165	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1 3rd PARTY DAMAGES-MBGF, ATTENUATOR, ILLUM, ETC.	DOL	1.000	1,000.000	0.000	395,642.17	395,642.17
8192	96046003		CONTRACTOR FORCE ACCOUNT 3 GRAFFITI REMOVAL - FORCE ACCOUNT	DOL	1.000	0.000	1,971.470	10,092.79	10,092.79
8195	96066053		LAW ENFORCEMENT PERSONNEL LAW ENFORCEMENT: CONTRACTOR FORCE ACCOUNT WORK	DOL	1.000	1,000.000	0.000	283,012.37	283,012.37

Category Subtotal \$40,819,982.85

PROJECT ROW 72-8-146 CONTROL 007208146

CATEGORY 002 DESCRIPTION GAS: U00010171 [GREY FOREST UTILITIES]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8430	71756001	000	NGP MAIN (8" DIA STL)	LF	445.000	369.000	0.000	369.90	164,605.50
8476	71756039		NGP (BORING) (8" DIA STL) CO 005, Grey Forest Gas Utility (No Materials Pricing)	LF	306.470	0.000	5,161.000	1,857.20	569,176.08

Category Subtotal \$733,781.58

CATEGORY 003 DESCRIPTION SEWER: U00010406 [SAN ANTONIO WATER SYSTEMS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8530	71946001	001	SAN SWR TRENCH EXCAVATION PROTECTION	LF	20.000	972.000	1.500	95.50	1,910.00
8545	71946008	001	SAN SWR FLOWABLE FILL	CY	155.000	100.000	36.000	136.00	21,080.00
8555	71946016	001	SAN SWR STRUCTURES (RECONSTRUCT EX MH)	EA	5,400.000	13.000	0.000	8.00	43,200.00
8560	71946018	001	EXISTING MANHOLE ADJUSTMENTS	EA	6,150.000	14.000	0.000	5.00	30,750.00
8575	71946032	001	SAN SWR SPLIT STEEL CASING (24")	LF	320.000	94.000	1.500	95.50	30,560.00
8585	71946052	001	SANSWR PRE TV INSP (30" & SMALLER)	LF	10.000	1,120.000	0.000	1,090.00	10,900.00

Category Subtotal \$138,400.00

CATEGORY 004 DESCRIPTION WATER: U00010172 [SAN ANTONIO WATER SYSTEMS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8680	71966001	001	TRENCH EXCAVATION PROTECTION	LF	20.000	3,280.000	0.000	3,332.00	66,640.00
8685	71966002	001	DUCTILE IRON FITTINGS	TON	12,500.000	17.000	-10.093	2.11	26,375.00
8686	96086004		UNIQUE CHANGE ORDER ITEM 4 To be paid for by the LS	DOL	226,131.320	0.000	1.000	1.00	226,131.31
8690	71966003	001	HYDROSTATIC PRESSURE TEST	EA	7,500.000	7.000	0.000	6.00	45,000.00
8695	71966004	001	TEMPORARY BLOW-OFF(COMPLETE)(2")	EA	4,100.000	8.000	0.000	4.00	16,400.00
8700	71966005	001	FLOWABLE FILL BACKFILL	CY	155.000	4,552.000	70.000	3,396.81	526,505.55
8705	71966011	001	ADJUST VALVE BOX	EA	1,900.000	79.000	0.000	74.00	140,600.00
8710	71966022	001	RELAY SHORT SERVICE (2")	EA	4,100.000	2.000	0.000	2.00	8,200.00
8715	71966024	001	RECONNECT SHORT SERVICE (3/4")	EA	3,100.000	2.000	0.000	2.00	6,200.00
8720	71966025	001	RECONNECT SHORT SERVICE (1")	EA	3,200.000	3.000	0.000	3.00	9,600.00
8725	71966026	001	RECONNECT SHORT SERVICE (2")	EA	4,500.000	1.000	0.000	2.00	9,000.00
8730	71966029	001	GATE VALVE & BOX (COMPLETE)(6")	EA	4,500.000	2.000	0.000	2.00	9,000.00
8735	71966031	001	NEW METER BOX	EA	1,650.000	2.000	0.000	2.00	3,300.00
8740	71966032	001	FIRE HYDRANT ASSEMBLY	EA	12,700.000	3.000	0.000	3.00	38,100.00
8745	71966034	001	TIE-IN (COMPLETE)(12")	EA	6,300.000	7.000	0.000	7.00	44,100.00
8750	71966037	001	AIR RELEASE VALVE (COMPLETE)(1")	EA	5,350.000	4.000	0.000	2.00	10,700.00
8755	71966039	001	PIPE WATER MAIN (PVC) (12")	LF	235.000	1,542.000	0.000	1,515.00	356,025.00
8760	71966040	001	GATE VALVE AND BOX (COMPLETE) (12")	EA	7,850.000	5.000	0.000	5.00	39,250.00
8765	71966042	001	RELOCATE FIRE HYDRANT	EA	5,750.000	16.000	0.000	8.00	46,000.00
8770	71966046	001	STEEL CASING (24") (OPEN CUT)	LF	310.000	70.000	0.000	70.00	21,700.00
8775	71966047	001	CARRIER PIPE (OPEN CUT) (PVC) (12")	LF	200.000	70.000	0.000	70.00	14,000.00
8780	71966059	001	AIR RELEASE VALVE (COMPLETE)(2")	EA	10,400.000	4.000	0.000	1.00	10,400.00
8785	71966060	001	WTR (JACK, BORE OR TUNNEL) (42")	LF	900.000	282.000	0.000	282.00	253,800.00
8791	96086003		UNIQUE CHANGE ORDER ITEM 3 To be paid for by the LF at \$375.63/LF for 282 LF	DOL	375.630	0.000	282.000	282.00	105,927.66
8795	71966064	001	STEEL CASING (42") (BORE)	LF	310.000	282.000	0.000	282.00	87,420.00
8800	71966066	001	TEMPORARY BLOW-OFF (COMPLETE)(4 IN)	EA	7,350.000	5.000	0.000	5.00	36,750.00
8805	71966068	001	ADJUST METER BOX	EA	1,500.000	11.000	0.000	11.00	16,500.00
8810	71966074	001	GATE VALVE AND BOX (COMPLETE) (8")	EA	9,900.000	1.000	0.000	1.00	9,900.00
8815	71966075	001	BUTTERFLY VALVE AND BOX (COMPL) (24")	EA	22,650.000	4.000	0.000	4.00	90,600.00
8820	71966076	001	TIE-IN (COMPLETE) (24")	EA	10,500.000	4.000	0.000	4.00	42,000.00
8825	71966077	001	CARRIER PIPE (IN CASING) (PVC) (12")	LF	220.000	112.000	0.000	112.00	24,640.00
8830	71966079	001	STEEL CASING (24") (BORE)	LF	105.000	112.000	0.000	112.00	11,760.00

CATEGORY 004 DESCRIPTION WATER: U00010172 [SAN ANTONIO WATER SYSTEMS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8831	96086016		UNIQUE CHANGE ORDER ITEM 16 Added by CO 018 AC Pipe Removal	DOL	144.990	0.000	143.000	143.00	20,733.57
8835	71966081	001	WTR (JACK, BORE, OR TUNNEL) (24")	LF	600.000	112.000	0.000	112.00	67,200.00
8839	96086017		UNIQUE CHANGE ORDER ITEM 17 (550) LF will be added at a unit price of \$35.21/LF	DOL	35.530	0.000	550.000	550.00	19,541.50
8840	71966082	001	GROUT ABANDONMENT WATER MAIN (24")	LF	60.000	626.000	0.000	575.00	34,500.00
8845	71966085	001	SPLIT STEEL CASING (24") (OPEN CUT)	LF	270.000	61.000	0.000	52.00	14,040.00
8856	96086002		UNIQUE CHANGE ORDER ITEM 2 To be paid for at \$432.58/LF for 972 LF	DOL	432.580	0.000	972.000	962.00	416,141.96
8860	71966101	001	BUTTERFLY VALVE AND BOX (COMPL) (36")	EA	39,000.000	1.000	0.000	1.00	39,000.00
8865	71966106	001	TIE-IN (COMPLETE) (36")	EA	17,500.000	2.000	0.000	1.00	17,500.00
8870	71966115	001	WATER MAIN REMOVAL (24")	LF	80.000	499.000	0.000	528.00	42,240.00
8875	71966117	001	WATER MAIN REMOVAL (36")	LF	80.000	715.000	0.000	715.00	57,200.00
8880	71966120	001	RELAY SHORT SERVICE (4")	EA	4,250.000	1.000	0.000	1.00	4,250.00
8885	71966121	001	RELAY SHORT SERVICE (6")	EA	7,950.000	4.000	0.000	4.00	31,800.00
8890	71966122	001	RELAY SHORT SERVICE (8")	EA	8,200.000	1.000	0.000	1.00	8,200.00
8896	96086001		UNIQUE CHANGE ORDER ITEM 1 To be paid for at \$648.63/LF for 644 LF	DOL	648.630	0.000	644.000	628.00	407,339.64
8905	71966131	001	RECONNECT SHORT SERVICE (1-1/2")	EA	4,550.000	4.000	0.000	4.00	18,200.00
8910	71966132	001	GATE VALVE AND BOX (COMPLETE)(4")	EA	5,300.000	1.000	0.000	1.00	5,300.00
8915	71966133	001	CONCRETE CAP	CY	500.000	18.000	0.000	18.00	9,000.00
8916	96086018		UNIQUE CHANGE ORDER ITEM 18 (1) LS will be added to the contract for the unit price	DOL	2,401.790	0.000	1.000	1.00	2,401.79

Category Subtotal \$3,567,112.98

PROJECT CR 2022(402) CONTROL 007208144

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	01046001	000	REMOVING CONC (PAV)	SY	20.000	386.000	0.000	0.000	0.00
0071	01046009		REMOVING CONC (RIPRAP) CO006: Removing and Replacing Thermoplastic Pipe	SY	178.830	0.000	38.000	0.000	0.00
0075	01046013	000	REMOVING CONC (FOUNDATIONS)	SY	20.000	193.000	0.000	0.000	0.00
0100	01046027	000	REMOVING CONC (APPR SLAB)	SY	15.000	18.000	0.000	0.000	0.00
0125	01056045	000	REMOVING STAB BASE AND ASPH PAV (2"-8")	SY	8.000	2,816.000	0.000	0.000	0.00
0140	01106002	000	EXCAVATION (CHANNEL)	CY	25.000	1,613.000	0.000	0.000	0.00
0150	01326048	000	EMBANKMENT (FINAL)(ORD COMP)(TY C2)	CY	7.000	130,799.000	0.000	0.000	0.00
0155	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	2.000	191,523.000	0.000	0.000	0.00
0160	01626002	000	BLOCK SODDING	SY	4.500	28,441.000	0.000	0.000	0.00
0165	01646039	000	DRILL SEEDING (PERM) (URBAN) (CLAY)	SY	0.200	163,082.000	0.000	0.000	0.00
0170	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.170	163,082.000	0.000	0.000	0.00
0175	01686001	000	VEGETATIVE WATERING	MG	25.000	2,987.800	0.000	0.000	0.00
0180	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	0.980	191,523.000	0.000	0.000	0.00
0185	02166001	000	PROOF ROLLING	HR	50.000	101.000	0.000	0.000	0.00

0200	03546038	000	PLANE CONC PAV(0" TO 3")	SY	3.185	2,363.000	0.000	0.000	0.00
0205	03546045	000	PLANE ASPH CONC PAV (2")	SY	2.284	462,451.000	0.000	0.000	0.00
0210	03546048	000	PLANE ASPH CONC PAV (3")	SY	2.640	7,612.000	0.000	0.000	0.00
0215	03546068	000	PLANE ASPH CONC PAV (2"-3")	SY	2.596	1,118.000	0.000	0.000	0.00
0220	03546069	000	PLANE ASPH CONC PAV (0"- 2 1/2")	SY	2.499	2,814.000	0.000	0.000	0.00
0230	03546166	000	PLANE ASPH CONC PAV (2" TO 4 3/4")	SY	3.514	3,563.000	0.000	0.000	0.00
0235	03546168	000	PLANE ASPH CONC PAV (3" TO 4 1/2")	SY	3.773	4,400.000	0.000	0.000	0.00
0240	03566017	000	FABRIC	SY	101.571	1,200.000	0.000	0.000	0.00
0245	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	79.690	1,923.000	0.000	0.000	0.00
0250	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	50.000	11,676.000	0.000	0.000	0.00
0255	03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	127.440	917.000	0.000	0.000	0.00
0260	04006005	000	CEM STABIL BKFL	CY	50.000	8,781.000	0.000	0.000	0.00
0270	04006008	000	CUT & RESTORE ASPH PAVING	SY	115.000	57.000	0.000	0.000	0.00
0276	96086022		UNIQUE CHANGE ORDER ITEM 22	DOL	65,075.670	0.000	0.000	0.000	0.00
			(1) LS will be added to the contract at a unit price of						
0290	04036002	000	TEMPORARY SPL SHORING (SOIL NAIL)	SF	25.000	24,504.000	0.000	0.000	0.00
0295	04036007	000	TEMPORARY SPL SHORING (ROCK NAIL)	SF	25.000	849.000	0.000	0.000	0.00
0305	04116001	000	ROCK NAIL ANCHORS	LF	25.000	29,548.000	0.000	0.000	0.00
0306	96086020		UNIQUE CHANGE ORDER ITEM 20	DOL	105.460	0.000	0.000	0.000	0.00
			(375) EA will be added to the contract at a unit price of						
0307	96086021		UNIQUE CHANGE ORDER ITEM 21	DOL	4,326.690	0.000	0.000	0.000	0.00
			(1) LS will be added to the contract at a unit price of						
0310	04166006	000	DRILL SHAFT (48 IN)	LF	400.000	42.000	0.000	0.000	0.00
			Item 416 TMS DRILL SHAFTS						
0311	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	460.000	1.000	0.000	0.000	0.00
			Item 416.5.1.1 Pay by the LF (48")						
0312	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	500.000	1.000	0.000	0.000	0.00
			Item 416.5.1.1 Pay by the LF (48')						
0315	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	175.000	56.000	0.000	0.000	0.00
0320	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	300.000	14.000	0.000	0.000	0.00
0325	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	300.000	572.000	0.000	0.000	0.00
0330	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	735.000	65.000	0.000	0.000	0.00
0345	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	400.000	74.000	0.000	0.000	0.00
0350	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	435.000	22.000	0.000	0.000	0.00
0360	04206010	000	CL A CONC (PLUG)	EA	1,546.933	6.000	0.000	0.000	0.00
0365	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	1,037.300	0.000	0.000	0.00
0385	04206167	000	CL C CONC (PEDESTAL)	CY	900.000	15.000	0.000	0.000	0.00
0395	04236003	000	RETAINING WALL (TEMP WALL)	SF	18.000	28,955.000	0.000	0.000	0.00
0400	04236008	000	RETAINING WALL (CAST - IN - PLACE)	SF	100.000	7,761.000	0.000	0.000	0.00
0405	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	50.000	70,396.000	0.000	0.000	0.00
0415	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	5,572.000	0.000	0.000	0.00
0420	04326002	000	RIPRAP (CONC)(5 IN)	CY	500.000	4,200.000	0.000	0.000	0.00
0425	04326006	000	RIPRAP (CONC)(CL B)	CY	550.000	2.500	0.000	0.000	0.00
0430	04326043	000	RIPRAP(CONC)(SIGN MOUNTS)(CL B)	CY	550.000	26.000	0.000	0.000	0.00
0435	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	550.000	1,234.500	0.000	0.000	0.00
0440	04386001	000	CLEANING AND SEALING EXISTING JOINTS	LF	7.000	300.000	0.000	0.000	0.00
0445	04506006	001	RAIL (TY T223)	LF	50.000	680.000	0.000	0.000	0.00
0450	04506023	001	RAIL (TY SSTR)	LF	40.000	45,949.000	0.000	0.000	0.00
0455	04506027	001	RAIL (TY T80SS)	LF	90.000	9,797.000	0.000	0.000	0.00
0456	04506030		RAIL (TY C221)	LF	165.200	0.000	423.000	0.000	0.00
			CO#007: C221 RAIL Leading to LP1604 WBFR Leon Creek Bridge						
0460	04506034	001	RAIL (TY C402)	LF	150.000	1,196.000	-423.000	0.000	0.00

CONTRACT ID	007208144	ESTIMATE	0018	CONTRACTOR'S ESTIMATE PACKAGE				Page 18 of 60	
0465	04506052	001	RAIL (HANDRAIL)(TY F)	LF	150.000	231.000	0.000	0.000	0.00
0470	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	20,900.000	0.000	0.000	0.00
0475	04506103	001	RAIL (TY PR11)	LF	150.000	4,643.000	1,262.000	0.000	0.00
0476	04506103		RAIL (TY PR11)	LF	9.310	0.000	1,262.000	0.000	0.00
			Non-Part Unit Cost Adjustment						
0480	04506114	001	RAIL (TY C1W)(MOD)	LF	500.000	250.000	0.000	0.000	0.00
0490	04626002	002	CONC BOX CULV (3 FT X 3 FT)	LF	375.296	1,503.000	0.000	0.000	0.00
0500	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	453.157	519.000	0.000	0.000	0.00
0505	04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	781.387	50.000	0.000	0.000	0.00
0510	04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	781.491	1,734.000	0.000	0.000	0.00
0520	04626099	002	CONC BOX CULV (6 FT X 2 FT)	LF	608.499	1,050.000	0.000	0.000	0.00
0540	04646008	001	RC PIPE (CL III)(36 IN)	LF	242.991	2,690.000	0.000	0.000	0.00
0545	04646011	001	RC PIPE (CL III)(54 IN)	LF	511.202	346.000	0.000	0.000	0.00
0555	04646018	001	RC PIPE (CL IV)(24 IN)	LF	231.845	786.000	0.000	0.000	0.00
0560	04646020	001	RC PIPE (CL IV)(36 IN)	LF	349.161	620.000	0.000	0.000	0.00
0561	41226017		THERMOPLASTIC PIPE (36IN)(PP)(TYPE I)	LF	422.080	0.000	36.000	0.000	0.00
			CO006: Removing and Replacing Thermoplastic Pipe						
0565	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	6,060.347	10.000	0.000	0.000	0.00
0570	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	8,515.697	6.000	0.000	0.000	0.00
0575	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	11,609.527	3.000	0.000	0.000	0.00
0590	04656007	001	JCTBOX(COMPL)(PJB)(3FTX5FT)	EA	6,870.530	1.000	0.000	0.000	0.00
0595	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	7,006.577	3.000	0.000	0.000	0.00
0605	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	8,025.170	1.000	0.000	0.000	0.00
0615	04656020	001	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	11,714.560	1.000	0.000	0.000	0.00
0620	04656022	001	INLET (COMPL)(PCO)(5FT)(LEFT)	EA	10,546.730	1.000	0.000	0.000	0.00
0625	04656024	001	INLET (COMPL)(PCO)(5FT)(BOTH)	EA	12,506.730	1.000	0.000	0.000	0.00
0630	04656027	001	INLET (COMPL)(PCO)(6FT)(RIGHT)	EA	15,964.430	1.000	0.000	0.000	0.00
0635	04656036	001	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	12,756.205	2.000	0.000	0.000	0.00
0645	04656046	001	INLET (COMPL)(PMBD)(5FT)	EA	10,482.255	2.000	0.000	0.000	0.00
0650	04656076	001	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	13,171.950	2.000	0.000	0.000	0.00
0665	04656141	001	INLET (COMPL)(PSL)(FG)(6FTX6FT-4FTX4FT)	EA	14,516.060	2.000	0.000	0.000	0.00
0675	04656159	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-3FTX3FT)	EA	7,831.900	1.000	0.000	0.000	0.00
0685	04656162	001	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	10,604.115	10.000	0.000	0.000	0.00
0695	04656233	001	INLET (COMP) (TY SIDEWALK BRIDGE)	EA	18,034.135	10.000	0.000	0.000	0.00
0700	04656274	001	MANH (COMPL)(RISER ONLY)	EA	2,510.763	6.000	0.000	0.000	0.00
0705	04656338	001	INLET (COMPL)(ARMOR CURB SLOT)	EA	4,759.290	50.000	0.000	0.000	0.00
0710	04656389	001	INLET (COMPL)(TY SIDEWALK BRIDGE)(MOD)	EA	20,758.220	29.000	0.000	0.000	0.00
0715	04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	42,000.000	1.000	42.000	0.000	0.00
0720	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	18,000.000	2.000	0.000	0.000	0.00
0730	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	24,000.000	1.000	0.000	0.000	0.00
0735	04676137	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(3:1) (C)	EA	7,374.730	1.000	0.000	0.000	0.00
0740	04676140	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (P)	EA	8,964.730	1.000	0.000	0.000	0.00
0745	04676142	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(6:1) (P)	EA	10,504.730	1.000	0.000	0.000	0.00
0750	04676359	000	SET (TY II) (18 IN) (RCP) (4: 1) (P)	EA	1,709.670	1.000	0.000	0.000	0.00
0755	04676377	000	SET (TY II) (24 IN) (CMP) (4: 1) (C)	EA	1,637.670	2.000	0.000	0.000	0.00
0760	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,740.670	1.000	0.000	0.000	0.00
0765	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	2,236.620	1.000	0.000	0.000	0.00
0775	04796002	000	ADJUSTING INLETS	EA	6,454.098	21.000	0.000	0.000	0.00
0780	04806001	000	CLEAN EXIST CULVERTS	EA	73,731.047	3.000	0.000	0.000	0.00
0785	04816016	000	PIPE (PVC) (SCH 40) (12 IN)	LF	500.000	10.000	0.000	0.000	0.00
0790	04816024	000	PIPE (PVC) (SCH 80) (8 IN)	LF	75.000	1,531.000	0.000	0.000	0.00
0800	04966003	000	REMOV STR (MANHOLE)	EA	645.466	5.000	0.000	0.000	0.00

0805	04966004	000	REMOV STR (SET)	EA	645.486	19.000	0.000	0.000	0.00
0810	04966005	000	REMOV STR (WINGWALL)	EA	1,890.965	6.000	0.000	0.000	0.00
0815	04966006	000	REMOV STR (HEADWALL)	EA	1,690.967	3.000	0.000	0.000	0.00
0820	04966007	000	REMOV STR (PIPE)	LF	25.394	7,974.000	0.000	0.000	0.00
0821	04966007		REMOV STR (PIPE)	LF	31.360	0.000	36.000	0.000	0.00
CO006: Removing and Replacing Thermoplastic Pipe									
0825	04966008	000	REMOV STR (BOX CULVERT)	LF	72.702	1,317.000	0.000	0.000	0.00
0830	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	25,000.000	12.000	0.000	0.000	0.00
0840	04966012	000	REMOV STR (BRIDGE 1000 FT OR GREATER)	EA	250,000.000	5.000	0.000	0.000	0.00
0845	04966027	000	REMOV STR (BUS STOP)	EA	1,000.000	1.000	0.000	0.000	0.00
0855	04966041	000	REMOV STR (LARGE)	EA	1,500.000	1.000	0.000	0.000	0.00
0885	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	9.000	503.000	0.000	0.000	0.00
0895	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	6.000	777.000	0.000	0.000	0.00
0910	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	14,033.000	0.000	0.000	0.00
0920	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.700	12,466.000	0.000	0.000	0.00
0935	05086005	000	CONSTRUCTING DETOURS (TY 3)	SY	51.280	100.000	0.000	0.000	0.00
0970	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	4.000	86,610.000	0.000	0.000	0.00
0985	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	40.000	5,314.000	0.000	0.000	0.00
0990	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	200.000	829.000	0.000	0.000	0.00
0995	05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	350.000	30.000	0.000	0.000	0.00
1000	05286001	000	COLORLED TEXTURED CONC (4")	SY	43.000	31,910.000	0.000	0.000	0.00
1005	05286004	000	LANDSCAPE PAVERS	SY	70.000	353.000	0.000	0.000	0.00
1010	05286009	000	COLORLED TEXTURED CONC (10")	SY	55.000	724.000	0.000	0.000	0.00
1020	05296002	000	CONC CURB (TY II)	LF	16.000	754.000	0.000	0.000	0.00
1025	05296007	000	CONC CURB & GUTTER (TY I)	LF	19.000	804.000	0.000	0.000	0.00
1030	05296015	000	CONC CURB (TY C1)	LF	55.000	425.000	0.000	0.000	0.00
1035	05296016	000	CONC CURB (TY F1)	LF	95.000	1,226.000	0.000	0.000	0.00
1050	05296027	000	CONC CURB (TY C2)	LF	80.000	783.000	0.000	0.000	0.00
1060	05306021	000	DRIVEWAYS (ACP) (TYPE 2)	SY	61.870	613.000	0.000	0.000	0.00
1070	05316003	000	CONC SIDEWALKS (6")	SY	48.000	724.000	0.000	0.000	0.00
1075	05316004	000	CURB RAMPS (TY 1)	EA	1,899.420	70.000	0.000	0.000	0.00
1085	05316006	000	CURB RAMPS (TY 3)	EA	1,762.560	4.000	0.000	0.000	0.00
1090	05316008	000	CURB RAMPS (TY 5)	EA	2,218.010	1.000	0.000	0.000	0.00
1095	05316010	000	CURB RAMPS (TY 7)	EA	1,964.700	6.000	0.000	0.000	0.00
1100	05316013	000	CURB RAMPS (TY 10)	EA	1,989.050	5.000	0.000	0.000	0.00
1105	05316015	000	CURB RAMPS (TY 20)	EA	2,250.000	7.000	0.000	0.000	0.00
1110	05316017	000	CURB RAMPS (TY 22)	EA	2,502.660	5.000	0.000	0.000	0.00
1115	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	26.150	5,825.000	0.000	0.000	0.00
1120	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,617.000	12.000	0.000	0.000	0.00
1125	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,360.000	13.000	0.000	0.000	0.00
1150	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,245.000	15.000	0.000	0.000	0.00
1170	05456006	000	CRASH CUSH ATTN (INSTL)(L)(N)(TL2)	EA	26,714.800	2.000	0.000	0.000	0.00
1180	05456010	000	CRASH CUSH ATTN (INSTL)(L)(W)(TL3)	EA	42,705.000	1.000	0.000	0.000	0.00
1195	05506003	000	CHAIN LINK FENCE (REMOVE)	LF	5.000	905.000	0.000	0.000	0.00
1200	05506015	000	REMOVE AND INSTALL EXISTING GATE	EA	1,500.000	1.000	0.000	0.000	0.00
1205	05566008	000	PIPE UNDERDRAINS (TY 8) (6")	LF	50.000	194.000	0.000	0.000	0.00
1220	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	700.000	6.000	0.000	0.000	0.00
1225	06106103	000	REPLACE LUMINAIRE W/LED (400W EQ)	EA	720.000	5.000	0.000	0.000	0.00
1230	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,720.000	71.000	0.000	0.000	0.00
1235	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,530.000	68.000	0.000	0.000	0.00
1240	06106144	000	IN RD IL (TY SA) 30B-4 (250W EQ) LED	EA	4,200.000	16.000	0.000	0.000	0.00
1245	06106206	000	IN RD IL (TY SA) 40S-8 (250W EQ) LED	EA	3,600.000	8.000	0.000	0.000	0.00

1250	06106265	000	IN RD IL (TY SP) 48S-10-10(400W EQ)LED	EA	5,850.000	3.000	0.000	0.000	0.00
1255	06106281	000	IN RD IL (TY SA) 50S-10-10(400W EQ)LED	EA	6,200.000	1.000	0.000	0.000	0.00
1260	06136003	000	HI MST IL POLE (125 FT)(80 MPH)	EA	45,900.000	1.000	0.000	0.000	0.00
1265	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	54,800.000	4.000	0.000	0.000	0.00
1310	06186062	000	CONDT (RM) (3/4")	LF	31.500	7,175.000	0.000	0.000	0.00
1315	06186064	000	CONDT (RM) (1")	LF	42.500	525.000	0.000	0.000	0.00
1320	06186070	000	CONDT (RM) (2")	LF	46.000	1,555.000	0.000	0.000	0.00
1325	06186074	000	CONDT (RM) (3")	LF	89.000	1,530.000	0.000	0.000	0.00
1330	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.200	26,275.000	0.000	0.000	0.00
1335	06206005	000	ELEC CONDR (NO.10) BARE	LF	1.800	8,995.000	0.000	0.000	0.00
1340	06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.800	17,960.000	0.000	0.000	0.00
1345	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.650	42,607.000	0.000	0.000	0.00
1355	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.100	15,783.000	0.000	0.000	0.00
1360	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.100	44,077.000	0.000	0.000	0.00
1365	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	3.200	3,765.000	0.000	0.000	0.00
1370	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	2.900	4,257.000	0.000	0.000	0.00
1375	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	3.100	3,120.000	0.000	0.000	0.00
1405	06286002	000	REMOVE ELECTRICAL SERVICES	EA	700.000	29.000	0.000	0.000	0.00
1410	06286024	000	ELC SRV TY A 120/240 100(NS)SS(E)SP(O)	EA	9,300.000	1.000	0.000	0.000	0.00
1420	06286152	000	ELC SRV TY D 120/240 060(NS)SS(N)SP(O)	EA	8,300.000	2.000	0.000	0.000	0.00
1425	06286153	000	ELC SRV TY D 120/240 060(NS)SS(N)TP(O)	EA	6,800.000	1.000	0.000	0.000	0.00
1430	06286164	000	ELC SRV TY D 120/240 070(NS)AL(E)PS(U)	EA	8,900.000	2.000	0.000	0.000	0.00
1435	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	7,600.000	1.000	0.000	0.000	0.00
1440	06286214	000	ELC SRV TY D 120/240 100(NS)AL(E)SF(U)	EA	12,400.000	1.000	0.000	0.000	0.00
1445	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	8,800.000	4.000	0.000	0.000	0.00
1446	96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	958.630	0.000	2.000	0.000	0.00
			UNIQUE CHANGE ORDER 08 MODIFY OVHD ELECTRICAL SERVICE						
1450	06366001	001	ALUMINUM SIGNS (TY A)	SF	41.000	1,001.500	0.000	0.000	0.00
1455	06366002	001	ALUMINUM SIGNS (TY G)	SF	40.000	390.000	0.000	0.000	0.00
1460	06366003	001	ALUMINUM SIGNS (TY O)	SF	38.000	14,585.380	0.000	0.000	0.00
1465	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	580.000	119.000	0.000	0.000	0.00
1470	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	675.000	123.000	0.000	0.000	0.00
1475	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	810.000	19.000	0.000	0.000	0.00
1480	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	890.000	5.000	0.000	0.000	0.00
1485	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,025.000	1.000	0.000	0.000	0.00
1490	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	1,850.000	17.000	0.000	0.000	0.00
1495	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,350.000	15.000	0.000	0.000	0.00
1500	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	2,400.000	10.000	0.000	0.000	0.00
1505	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,800.000	74.000	0.000	0.000	0.00
1510	06446067	000	IN SM RD SN SUP&AM (INST SIGN ONLY)	EA	350.000	43.000	0.000	0.000	0.00
1515	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	500.000	11.000	0.000	0.000	0.00
1520	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	700.000	7.000	0.000	0.000	0.00
1525	06446076	000	REMOVE SM RD SN SUP&AM	EA	145.000	322.000	0.000	0.000	0.00
1530	06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	285.000	1.000	0.000	0.000	0.00
1535	06446078	000	REMOVE SM RD SN SUP&AM (SIGN ONLY)	EA	75.000	1.000	0.000	0.000	0.00
1540	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	6.300	2,262.570	0.000	0.000	0.00
1545	06476002	000	RELOCATE LRSA	EA	5,300.000	8.000	0.000	0.000	0.00
1550	06476003	000	REMOVE LRSA	EA	1,700.000	16.000	0.000	0.000	0.00
1555	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	54,600.000	1.000	0.000	0.000	0.00
1560	06506032	000	INS OH SN SUP(30 FT CANT)	EA	48,500.000	1.000	0.000	0.000	0.00
1565	06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	21,500.000	2.000	0.000	0.000	0.00
1570	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	27,100.000	4.000	0.000	0.000	0.00

1575	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	30,200.000	6.000	0.000	0.000	0.00
1580	06506061	000	INS OH SN SUP(50 FT BRDG)(SPAN ONLY)	EA	60,800.000	1.000	0.000	0.000	0.00
1585	06506066	000	INS OH SN SUP(55 FT BRDG)(SPAN ONLY)	EA	71,100.000	2.000	0.000	0.000	0.00
1590	06506091	000	INS OH SN SUP(80 FT BRDG)(SPAN ONLY)	EA	75,800.000	1.000	0.000	0.000	0.00
1595	06506101	000	INS OH SN SUP(90 FT BRDG)(SPAN ONLY)	EA	82,700.000	4.000	0.000	0.000	0.00
1600	06506106	000	INS OH SN SUP(95 FT BRDG)(SPAN ONLY)	EA	86,800.000	1.000	0.000	0.000	0.00
1605	06506116	000	INS OH SN SUP(105 FT BRDG)(SPAN ONLY)	EA	93,500.000	1.000	0.000	0.000	0.00
1610	06506121	000	INS OH SN SUP(110 FT BRDG)(SPAN ONLY)	EA	99,800.000	1.000	0.000	0.000	0.00
1615	06506126	000	INS OH SN SUP(115 FT BRDG)(SPAN ONLY)	EA	103,000.000	1.000	0.000	0.000	0.00
1625	06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	440.000	10.000	0.000	0.000	0.00
1630	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	91.000	12.000	0.000	0.000	0.00
1635	06586063	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BR)	EA	37.500	303.000	0.000	0.000	0.00
1640	06586065	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2(BR)	EA	32.500	172.000	0.000	0.000	0.00
1645	06586069	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BR)	EA	39.750	532.000	0.000	0.000	0.00
1650	06586070	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BR)	EA	36.500	605.000	0.000	0.000	0.00
1655	06626046	000	WK ZN PAV MRK REMOV (REFL) TY I-A	EA	3.330	5,340.040	0.000	0.000	0.00
1660	06626058	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	EA	2.310	16,020.120	0.000	0.000	0.00
1715	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	2.000	69,383.000	0.000	0.000	0.00
1720	06626110	000	WK ZN PAV MRK SHT TERM (TAB)TY Y	EA	2.000	36,431.000	0.000	0.000	0.00
1725	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.000	943.000	0.000	0.000	0.00
1730	06666033	007	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	1.000	368.000	0.000	0.000	0.00
1735	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.770	36,836.000	0.000	0.000	0.00
1740	06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	3.430	6,424.000	0.000	0.000	0.00
1745	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.370	8,193.000	0.000	0.000	0.00
1750	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.770	3,263.000	0.000	0.000	0.00
1755	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	167.000	92.000	0.000	0.000	0.00
1765	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	248.000	8.000	0.000	0.000	0.00
1770	06666072	007	REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	310.000	8.000	0.000	0.000	0.00
1775	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	170.000	110.000	0.000	0.000	0.00
1780	06666096	007	REFL PAV MRK TY I (W)(SYMBOL)(100MIL)	EA	320.000	97.000	0.000	0.000	0.00
1785	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	44.000	96.000	0.000	0.000	0.00
1790	06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.770	2,247.000	0.000	0.000	0.00
1795	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	7.000	984.000	0.000	0.000	0.00
1800	06666162	007	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.700	10,381.000	0.000	0.000	0.00
1805	06666224	007	PAVEMENT SEALER 4"	LF	0.150	89,445.000	0.000	0.000	0.00
1810	06666225	007	PAVEMENT SEALER 6"	LF	0.230	502,202.000	0.000	0.000	0.00
1815	06666226	007	PAVEMENT SEALER 8"	LF	0.440	39,451.000	0.000	0.000	0.00
1820	06666228	007	PAVEMENT SEALER 12"	LF	1.370	14,617.000	0.000	0.000	0.00
1825	06666230	007	PAVEMENT SEALER 24"	LF	2.700	4,247.000	0.000	0.000	0.00
1830	06666231	007	PAVEMENT SEALER (ARROW)	EA	67.000	92.000	0.000	0.000	0.00
1835	06666232	007	PAVEMENT SEALER (WORD)	EA	67.000	110.000	0.000	0.000	0.00
1840	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	120.000	33.000	0.000	0.000	0.00
1845	06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	150.000	8.000	0.000	0.000	0.00
1850	06666237	007	PAVEMENT SEALER (LNDP ARROW)	EA	167.000	12.000	0.000	0.000	0.00
1855	06666241	007	PAVEMENT SEALER (SYMBOL)	EA	100.000	97.000	0.000	0.000	0.00
1860	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	22.000	96.000	0.000	0.000	0.00
1865	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.460	17,428.000	0.000	0.000	0.00
1870	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.460	57,283.000	0.000	0.000	0.00
1875	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.640	35,523.000	0.000	0.000	0.00
1880	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.460	44,761.000	0.000	0.000	0.00
1885	06666343	007	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.030	240,306.000	0.000	0.000	0.00
1890	06666347	007	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.030	185,022.000	0.000	0.000	0.00

1895	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	20.000	693.000	0.000	0.000	0.00
1900	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	2,400.000	20.000	0.000	0.000	0.00
1905	06686123	000	PREFAB PAV MRK TY B(W)(LNDP ARRW)CNTST	EA	770.000	4.000	0.000	0.000	0.00
1910	06686132	000	PREFAB PAV MRK TY B (W)(SYMBOL)CNTST	EA	1,200.000	3.000	0.000	0.000	0.00
1915	06726008	000	REFL PAV MRKR TY I-R	EA	12.000	224.000	0.000	0.000	0.00
1920	06726009	000	REFL PAV MRKR TY II-A-A	EA	8.000	198.000	0.000	0.000	0.00
1925	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.330	5,787.000	0.000	0.000	0.00
1950	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.000	192.000	0.000	0.000	0.00
1965	06776017	000	ELIM EXT PAV MRK & MRKS (SYMBOL)	EA	150.000	3.000	0.000	0.000	0.00
1970	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.200	1,134.000	0.000	0.000	0.00
1975	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.300	6,003.000	0.000	0.000	0.00
1980	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.500	362.000	0.000	0.000	0.00
1985	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	4,400.000	2.000	0.000	0.000	0.00
2035	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	820.000	16.000	0.000	0.000	0.00
2045	06826050	000	BACKPLATE W/REFL BRDR(5 SEC)	EA	200.000	4.000	0.000	0.000	0.00
2055	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	3.300	683.000	0.000	0.000	0.00
2060	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	1.850	5,136.000	0.000	0.000	0.00
2065	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	3.100	17,626.000	0.000	0.000	0.00
2070	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	1.500	7,711.000	0.000	0.000	0.00
2075	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.600	463.000	0.000	0.000	0.00
2080	06856001	000	INSTALL RDS D FLASH BEACON ASSEMBLY	EA	1,400.000	4.000	0.000	0.000	0.00
2085	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	8,800.000	2.000	0.000	0.000	0.00
2090	06866027	000	INS TRF SIG PL AM(S)1 ARM(24')LUM	EA	10,200.000	2.000	0.000	0.000	0.00
2095	06866044	000	INS TRF SIG PL AM(S)1 ARM(40')LUM&ILSN	EA	16,000.000	2.000	0.000	0.000	0.00
2100	06866048	000	INS TRF SIG PL AM(S)1 ARM(44')LUM&ILSN	EA	16,400.000	1.000	0.000	0.000	0.00
2115	06876001	000	PED POLE ASSEMBLY	EA	3,200.000	13.000	0.000	0.000	0.00
2120	06876003	000	RELOCATE PED POLE ASSEMBLY	EA	2,500.000	4.000	0.000	0.000	0.00
2125	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	890.000	19.000	0.000	0.000	0.00
2130	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,300.000	8.000	0.000	0.000	0.00
2135	06906021	000	REMOVAL OF TIMBER POLES	EA	650.000	5.000	0.000	0.000	0.00
2140	07006003	000	POTHOLE REPAIR (STANDARD)	TON	206.020	200.000	0.000	0.000	0.00
2145	07306106	003	STRIP MOWING	CYC	3,500.000	20.000	0.000	0.000	0.00
2170	07356128	000	DEBRIS-DIRECT CONNECTOR - AREA (1)	CYC	1,500.000	59.000	0.000	0.000	0.00
2175	07356153	000	DEBRIS REMOVAL (HOV LANE)	CYC	3,000.000	59.000	0.000	0.000	0.00
2190	07406004	000	ANTI - GRAFFITI COATING(PERMNENT-TY II)	SF	0.450	180,891.000	0.000	0.000	0.00
2194	05856011		RIDE PAYMENT ADJUSTMENT (ITEM 3076)	DOL	1.000	1,000.000	0.000	0.000	0.00
			Surface Test Type B, Pay Adjustment Schedule 2						
2196	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22 BONUS						
2197	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22 PENALTY						
2198	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22 BONUS						
2199	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22 PENALTY						
2201	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-C SAC-B PG70-22 BONUS						
2202	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-C SAC-B PG70-22 PENALTY						
2203	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-C SAC-B PG70-22 BONUS						
2204	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00

CONTRACT ID	ESTIMATE	0018	CONTRACTOR'S ESTIMATE PACKAGE						
2209	05856012		D-GR HMA TY-C SAC-B PG70-22 PENALTY RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	1,000.000	0.000	0.000	0.00
			Surface Test Type B, Pay Adjustment Schedule 2						
2210	30776033	000	SP MIXES SP-C SAC-A PG76-22	TON	84.540	63,004.000	0.000	0.000	0.00
2211	30766073		D-GR HMA TY-C PG 70-28 (EXEMPT)	TON	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22 BONUS						
2212	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22 PENALTY						
2213	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22 BONUS						
2214	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22 PENALTY						
2215	30776065	000	SP MIXES SP-D SAC-A PG76-22	TON	95.640	2,009.000	0.000	0.000	0.00
2216	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-D SAC-A PG76-22 BONUS						
2217	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-D SAC-A PG76-22 PENALTY						
2218	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-D SAC-A PG76-22 BONUS						
2219	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-D SAC-A PG76-22 PENALTY						
2220	30776066	000	SP MIXES SP-D SAC-B PG76-22	TON	87.800	2,009.000	0.000	0.000	0.00
2221	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-D SAC-B PG76-22 BONUS						
2222	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-D SAC-B PG76-22 PENALTY						
2223	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-D SAC-B PG76-22 BONUS						
2224	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-D SAC-B PG76-22 PENALTY						
2225	30846001	000	BONDING COURSE	GAL	6.120	5,494.000	0.000	0.000	0.00
2230	30856001	000	UNDERSEAL COURSE	GAL	4.370	11,073.000	0.000	0.000	0.00
2235	50086001	000	WHEEL STOPS	EA	350.000	292.000	0.000	0.000	0.00
2240	60006045	000	MAINTAIN ROADWAY ILLUMINATION	EA	150.000	181.000	0.000	0.000	0.00
2245	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	8,500.000	12.000	0.000	0.000	0.00
2250	60046031	000	ITS COM CBL (ETHERNET)	LF	1.550	507.000	0.000	0.000	0.00
2255	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	4.350	4,180.000	0.000	0.000	0.00
2265	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	4,200.000	4.000	0.000	0.000	0.00
2270	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,600.000	7.000	0.000	0.000	0.00
2280	60076075	000	FO CBL (144 SMF)(INS ONLY)	LF	2.550	5,240.000	0.000	0.000	0.00
2295	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	3,300.000	2.000	0.000	0.000	0.00
2305	60106003	000	CCTV FIELD CONTROLLER	EA	280.000	2.000	0.000	0.000	0.00
2310	60106004	000	CCTV MOUNT (POLE)	EA	33.000	2.000	0.000	0.000	0.00
2320	60276003	000	CONDUIT (PREPARE)	LF	1.600	3,148.000	0.000	0.000	0.00
2325	60276007	000	MANHOLE (PREPARE)	EA	650.000	4.000	0.000	0.000	0.00
2330	60276008	000	GROUND BOX (PREPARE)	EA	280.000	7.000	0.000	0.000	0.00
2335	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	12,400.000	3.000	0.000	0.000	0.00
2340	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	18,500.000	1.000	0.000	0.000	0.00
2345	60326002	000	ITS SYSTEM INTEGRATION	LS	63,200.000	1.000	0.000	0.000	0.00
2350	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	7,900.000	2.000	0.000	0.000	0.00
2360	60626043	000	REMOVE ITS RADIO	EA	250.000	18.000	0.000	0.000	0.00
2365	60646027	000	ITS POLE (40 FT)(REM)	EA	1,820.000	1.000	0.000	0.000	0.00

2370	60646051	000	ITS POLE (55 FT)(130 MPH)(W/STIFF)	EA	37,200.000	1.000	0.000	0.000	0.00
2375	60646054	000	ITS POLE (55 FT)(REM)	EA	4,500.000	1.000	0.000	0.000	0.00
2380	60646055	000	ITS POLE (60 FT)(90 MPH)	EA	28,400.000	2.000	0.000	0.000	0.00
2385	60646068	000	ITS POLE (8 FT)(COSS/OSB)	EA	10,600.000	1.000	0.000	0.000	0.00
2395	60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	30.630	4,422.000	0.000	0.000	0.00
2400	60726002	000	MODULAR GLARE SCREENS (REMOVE)	LF	2.000	4,422.000	0.000	0.000	0.00
2405	60906001	000	ILSN (LED) (6 D)	EA	3,400.000	6.000	0.000	0.000	0.00
2407	60906001		ILSN (LED) (6 D)	EA	132.560	0.000	6.000	0.000	0.00
UTSA Logo Artwork - IH 10 at UTSA Traffic Signal									
2410	60906002	000	ILSN (LED) (8 D)	EA	3,900.000	6.000	0.000	0.000	0.00
2430	60966002	000	INS LED WW SGN W/BASIC SOL PWR KIT	EA	1,700.000	12.000	0.000	0.000	0.00
2440	61256001	000	TERMINAL SERVER (INSTALL ONLY)	EA	380.000	3.000	0.000	0.000	0.00
2445	61466001	000	INSTALLATION OF BLUETOOTH READER	EA	2,300.000	3.000	0.000	0.000	0.00
2450	61566001	000	LED HI MST IL ASM (6 FIXT)(SYM)(TY S)	EA	38,100.000	4.000	0.000	0.000	0.00
2465	61586001	000	TMSP RADAR SPEED CONTROL MONITOR	EA	20,500.000	4.000	0.000	0.000	0.00
2470	61636002	000	REMOVE EXISTING CABLES (POWER)	LF	1.250	520.000	0.000	0.000	0.00
2480	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	7,300.000	55.000	0.000	0.000	0.00
2485	61866010	000	ITS GND BOX(PCAST) TY 2 (366048)W/APRN	EA	10,700.000	5.000	0.000	0.000	0.00
2490	62696001	000	LED WALL/SURFACE MNT LIGHTING(150W EQ)	EA	1,800.000	36.000	0.000	0.000	0.00
2495	62696002	000	LED WALL/SURFACE MNT LIGHTING	EA	2,200.000	96.000	0.000	0.000	0.00
2500	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	10,300.000	12.000	0.000	0.000	0.00
2505	62926002	000	RVDS(ADVANCE DETECTION ONLY)	EA	10,300.000	8.000	0.000	0.000	0.00
2515	63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	13,700.000	4.000	0.000	0.000	0.00
2520	63046007	000	ITS RVSD (DC ONLY) (REMOVE)	EA	1,100.000	9.000	0.000	0.000	0.00
2535	63096002	000	TEMP CON EQUIP ALERT (2 SYS)	DAY	33.950	4,784.000	0.000	0.000	0.00
2550	71966011	001	ADJUST VALVE BOX	EA	1,900.000	1.000	0.000	0.000	0.00
2555	71966040	001	GATE VALVE AND BOX (COMPLETE) (12")	EA	7,850.000	1.000	0.000	0.000	0.00
2575	72026010	000	STRMWTR TREAT UNIT (144 IN) (31 CART)	EA	242,000.000	3.000	0.000	0.000	0.00
2590	72026021	000	STRMWTR TREAT UNIT (96IN)(12 CARTRIDGE)	EA	128,500.000	1.000	0.000	0.000	0.00
2595	72026023	000	STRMWTR TREAT UNIT (120 IN) (23 CART)	EA	248,000.000	3.000	0.000	0.000	0.00
996	07786075		CONC RAIL REPAIR(REMOVE AND REPL RAIL)	LF	1,437.054	0.000	0.000	0.000	0.00
14 LF will be added at a unit price \$1,437.05357									

Category Subtotal 0.00

CATEGORY	002	DESCRIPTION	BRIDGE: IH10EB PEDESTRIAN BRIDGE AT LEON CR	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2645	04006005	000	CEM STABIL BKFL	CY	50.000	25.000	0.000	0.000	0.00
2651	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	143.750	1.000	0.000	0.000	0.00
Item 416.5.1.1 Pay by the LF (24 IN)									
2652	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	156.250	1.000	0.000	0.000	0.00
Item 416.5.1.1 Pay by the LF (24 IN)									
2656	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	460.000	1.000	0.000	0.000	0.00
Item 416.5.1.1 Pay by the LF (48 IN)									
2657	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	500.000	1.000	0.000	0.000	0.00
Item 416.5.1.1 Pay by the LF (48 IN)									
2665	04206029	000	CL C CONC (CAP)	CY	2,000.000	6.700	0.000	0.000	0.00
2675	04226001	000	REINF CONC SLAB	SF	15.000	3,000.000	0.000	0.000	0.00
2680	04226015	000	APPROACH SLAB	CY	350.000	5.600	0.000	0.000	0.00
2685	04326002	000	RIPRAP (CONC)(5 IN)	CY	500.000	10.000	0.000	0.000	0.00

2690	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	15.000	588.000	0.000	0.000	0.00
2695	04506103	001	RAIL (TY PR11)	LF	150.000	16.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: IH10WB PEDESTRIAN BRIDGE AT LEON CR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2755	04006005	000	CEM STABIL BKFL	CY	50.000	41.000	0.000	0.000	0.00
2761	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (24 IN)	DOL	143.750	1.000	0.000	0.000	0.00
2762	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (24 IN)	DOL	156.250	1.000	0.000	0.000	0.00
2766	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	460.000	1.000	0.000	0.000	0.00
2767	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	500.000	1.000	0.000	0.000	0.00
2785	04226001	000	REINF CONC SLAB	SF	15.000	3,120.000	0.000	0.000	0.00
2790	04226015	000	APPROACH SLAB	CY	350.000	4.800	0.000	0.000	0.00
2795	04326002	000	RIPRAP (CONC)(5 IN)	CY	500.000	10.000	0.000	0.000	0.00
2800	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	15.000	588.000	0.000	0.000	0.00
2805	04506103	001	RAIL (TY PR11)	LF	150.000	24.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE: IH 10 EBML @ LEON CREEK SOUTH

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2860	04006005	000	CEM STABIL BKFL	CY	50.000	55.000	0.000	0.000	0.00
2865	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	124.000	0.000	0.000	0.00
2866	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
2867	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
2870	04166006	000	DRILL SHAFT (48 IN)	LF	400.000	114.000	0.000	0.000	0.00
2871	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	460.000	1.000	0.000	0.000	0.00
2872	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	500.000	1.000	0.000	0.000	0.00
2873	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	11.000	0.000	0.000	0.00
2875	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,600.000	31.200	0.000	0.000	0.00
2880	04206029	000	CL C CONC (CAP)	CY	2,000.000	33.000	0.000	0.000	0.00
2885	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	50.500	0.000	0.000	0.00
2890	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	30.000	2,702.000	0.000	0.000	0.00
2895	04226035	000	APPROACH SLAB (EXTEND)	CY	550.000	50.500	0.000	0.000	0.00
2900	04256035	000	PRESTR CONC GIRDER (TX28)	LF	85.000	392.000	0.000	0.000	0.00
2905	04296002	000	CONC STR REPAIR (EPOXY MORTAR)	SF	1,000.000	9.000	0.000	0.000	0.00
2910	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	1,000.000	14.000	0.000	0.000	0.00
2915	04326002	000	RIPRAP (CONC)(5 IN)	CY	500.000	8.000	0.000	0.000	0.00
2920	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	5.000	0.000	0.000	0.00

2925	04326036	000	RIPRAP (STONE PROTECTION)(30 IN)	CY	200.000	8.000	0.000	0.000	0.00
2930	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	21.000	452.000	0.000	0.000	0.00
2935	04506023	001	RAIL (TY SSTR)	LF	40.000	8.000	0.000	0.000	0.00
2940	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	199.500	0.000	0.000	0.00
2945	04546003	000	ARMOR JOINT	LF	100.000	108.000	0.000	0.000	0.00
2950	04546008	000	HEADER TYPE EXPANSION JOINT	CF	280.000	93.000	0.000	0.000	0.00
2955	04546009	000	JOINT SEALANT	LF	20.000	108.000	0.000	0.000	0.00
2960	04596007	000	GABION MATTRESSES (GALV)(12 IN)	SY	150.000	119.000	0.000	0.000	0.00
2965	04596009	000	GABIONS (3' X 3')(GALV)	CY	350.000	26.000	0.000	0.000	0.00
2970	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	40.000	13.000	0.000	0.000	0.00
2975	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE: IH 10 WBML @ LEON CREEK NORTH

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3025	04006005	000	CEM STABIL BKFL	CY	50.000	39.000	0.000	0.000	0.00
3031	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
3032	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
3036	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	460.000	1.000	0.000	0.000	0.00
3037	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	500.000	1.000	0.000	0.000	0.00
3060	04226035	000	APPROACH SLAB (EXTEND)	CY	550.000	54.000	0.000	0.000	0.00
3070	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	1,000.000	3.000	0.000	0.000	0.00
3075	04326002	000	RIPRAP (CONC)(5 IN)	CY	500.000	10.000	0.000	0.000	0.00
3080	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	21.000	459.000	0.000	0.000	0.00
3085	04506023	001	RAIL (TY SSTR)	LF	40.000	308.000	0.000	0.000	0.00
3090	04516024	000	RETROFIT RAIL (TY SSTR)	LF	155.000	300.000	0.000	0.000	0.00
3095	04546003	000	ARMOR JOINT	LF	100.000	241.000	0.000	0.000	0.00
3100	04546008	000	HEADER TYPE EXPANSION JOINT	CF	280.000	243.000	0.000	0.000	0.00
3105	04546009	000	JOINT SEALANT	LF	20.000	241.000	0.000	0.000	0.00
3110	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE: IH 10 EBML @ LEON CREEK NORTH

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3160	04006005	000	CEM STABIL BKFL	CY	50.000	53.000	0.000	0.000	0.00
3165	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	272.000	0.000	0.000	0.00
3166	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
3167	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
3170	04166006	000	DRILL SHAFT (48 IN)	LF	400.000	283.000	0.000	0.000	0.00
3171	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	460.000	1.000	0.000	0.000	0.00

3172	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	500.000	1.000	0.000	0.000	0.00
3173	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	20.000	0.000	0.000	0.00
3175	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,600.000	32.100	0.000	0.000	0.00
3180	04206029	000	CL C CONC (CAP)	CY	2,000.000	76.700	0.000	0.000	0.00
3185	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	137.100	0.000	0.000	0.00
3190	04206074	000	CL C CONC (MISC)	CY	800.000	0.300	0.000	0.000	0.00
3195	04206167	000	CL C CONC (PEDESTAL)	CY	900.000	1.800	0.000	0.000	0.00
3200	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	30.000	12,556.000	0.000	0.000	0.00
3205	04226035	000	APPROACH SLAB (EXTEND)	CY	550.000	55.100	0.000	0.000	0.00
3210	04256035	000	PRESTR CONC GIRDER (TX28)	LF	85.000	1,468.640	0.000	0.000	0.00
3215	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	1,000.000	3.000	0.000	0.000	0.00
3220	04326002	000	RIPRAP (CONC)(5 IN)	CY	500.000	10.000	0.000	0.000	0.00
3225	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	21.000	437.000	0.000	0.000	0.00
3230	04506023	001	RAIL (TY SSTR)	LF	40.000	308.000	0.000	0.000	0.00
3235	04516024	000	RETROFIT RAIL (TY SSTR)	LF	155.000	300.000	0.000	0.000	0.00
3240	04546003	000	ARMOR JOINT	LF	100.000	275.000	0.000	0.000	0.00
3245	04546008	000	HEADER TYPE EXPANSION JOINT	CF	280.000	122.000	0.000	0.000	0.00
3250	04546009	000	JOINT SEALANT	LF	20.000	275.000	0.000	0.000	0.00
3255	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BRIDGE: IH 10 WBFR @ LEON CREEK SOUTH

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3305	04006005	000	CEM STABIL BKFL	CY	50.000	36.000	0.000	0.000	0.00
3310	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	152.000	0.000	0.000	0.00
3311	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
3312	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
3315	04166006	000	DRILL SHAFT (48 IN)	LF	400.000	62.000	0.000	0.000	0.00
3316	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	460.000	1.000	0.000	0.000	0.00
3317	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	500.000	1.000	0.000	0.000	0.00
3318	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	7.000	0.000	0.000	0.00
3320	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,600.000	21.700	0.000	0.000	0.00
3325	04206029	000	CL C CONC (CAP)	CY	2,000.000	28.600	0.000	0.000	0.00
3330	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	25.700	0.000	0.000	0.00
3335	04206167	000	CL C CONC (PEDESTAL)	CY	900.000	0.400	0.000	0.000	0.00
3340	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	30.000	4,831.000	0.000	0.000	0.00
3345	04226035	000	APPROACH SLAB (EXTEND)	CY	550.000	33.300	0.000	0.000	0.00
3350	04256035	000	PRESTR CONC GIRDER (TX28)	LF	85.000	609.000	0.000	0.000	0.00
3355	04326002	000	RIPRAP (CONC)(5 IN)	CY	500.000	8.000	0.000	0.000	0.00
3360	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	2.000	0.000	0.000	0.00
3365	04326036	000	RIPRAP (STONE PROTECTION)(30 IN)	CY	200.000	1.000	0.000	0.000	0.00
3370	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	21.000	141.000	0.000	0.000	0.00

3375	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	15.000	560.000	0.000	0.000	0.00
3380	04506034	001	RAIL (TY C402)	LF	150.000	205.000	0.000	0.000	0.00
3385	04506103	001	RAIL (TY PR11)	LF	150.000	221.000	0.000	0.000	0.00
3390	04516024	000	RETROFIT RAIL (TY SSTR)	LF	155.000	227.000	0.000	0.000	0.00
3395	04546003	000	ARMOR JOINT	LF	100.000	115.000	0.000	0.000	0.00
3400	04546008	000	HEADER TYPE EXPANSION JOINT	CF	280.000	44.000	0.000	0.000	0.00
3405	04546009	000	JOINT SEALANT	LF	20.000	115.000	0.000	0.000	0.00
3410	04596007	000	GABION MATTRESSES (GALV)(12 IN)	SY	150.000	106.000	0.000	0.000	0.00
3415	04596009	000	GABIONS (3' X 3')(GALV)	CY	350.000	27.000	0.000	0.000	0.00
3420	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION BRIDGE: IH 10 WBML @ LEON CREEK SOUTH

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3470	04006005	000	CEM STABIL BKFL	CY	50.000	51.000	0.000	0.000	0.00
3475	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	110.000	0.000	0.000	0.00
3476	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
3477	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
3480	04166006	000	DRILL SHAFT (48 IN)	LF	400.000	200.000	0.000	0.000	0.00
3481	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	460.000	1.000	0.000	0.000	0.00
3482	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	500.000	1.000	0.000	0.000	0.00
3483	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	11.000	0.000	0.000	0.00
3485	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,600.000	28.800	0.000	0.000	0.00
3490	04206029	000	CL C CONC (CAP)	CY	2,000.000	36.600	0.000	0.000	0.00
3495	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	46.600	0.000	0.000	0.00
3500	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	30.000	6,652.000	0.000	0.000	0.00
3505	04226035	000	APPROACH SLAB (EXTEND)	CY	550.000	43.300	0.000	0.000	0.00
3510	04256035	000	PRESTR CONC GIRDER (TX28)	LF	85.000	684.010	0.000	0.000	0.00
3515	04326002	000	RIPRAP (CONC)(5 IN)	CY	500.000	4.000	0.000	0.000	0.00
3520	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	5.000	0.000	0.000	0.00
3525	04326036	000	RIPRAP (STONE PROTECTION)(30 IN)	CY	200.000	1.000	0.000	0.000	0.00
3530	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	21.000	272.000	0.000	0.000	0.00
3535	04506023	001	RAIL (TY SSTR)	LF	40.000	16.000	0.000	0.000	0.00
3540	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	230.000	0.000	0.000	0.00
3545	04546003	000	ARMOR JOINT	LF	100.000	146.000	0.000	0.000	0.00
3550	04546008	000	HEADER TYPE EXPANSION JOINT	CF	280.000	24.000	0.000	0.000	0.00
3555	04546009	000	JOINT SEALANT	LF	20.000	146.000	0.000	0.000	0.00
3560	04596007	000	GABION MATTRESSES (GALV)(12 IN)	SY	150.000	94.000	0.000	0.000	0.00
3565	04596009	000	GABIONS (3' X 3')(GALV)	CY	350.000	31.000	0.000	0.000	0.00
3570	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE: IH 10 EBFR @ LEON CREEK SOUTH

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3620	04006005	000	CEM STABIL BKFL	CY	50.000	37.000	0.000	0.000	0.00
3625	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	86.000	0.000	0.000	0.00
3626	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
3627	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
3630	04166006	000	DRILL SHAFT (48 IN)	LF	400.000	60.000	0.000	0.000	0.00
3631	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	460.000	1.000	0.000	0.000	0.00
3632	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	500.000	1.000	0.000	0.000	0.00
3633	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	7.000	0.000	0.000	0.00
3635	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,600.000	23.500	0.000	0.000	0.00
3640	04206029	000	CL C CONC (CAP)	CY	2,000.000	32.200	0.000	0.000	0.00
3645	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	26.100	0.000	0.000	0.00
3650	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	30.000	5,089.000	0.000	0.000	0.00
3655	04226035	000	APPROACH SLAB (EXTEND)	CY	550.000	33.800	0.000	0.000	0.00
3660	04256035	000	PRESTR CONC GIRDER (TX28)	LF	85.000	609.000	0.000	0.000	0.00
3665	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	1,000.000	3.000	0.000	0.000	0.00
3670	04326002	000	RIPRAP (CONC)(5 IN)	CY	500.000	8.000	0.000	0.000	0.00
3675	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	5.000	0.000	0.000	0.00
3680	04326036	000	RIPRAP (STONE PROTECTION)(30 IN)	CY	200.000	6.000	0.000	0.000	0.00
3685	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	21.000	141.000	0.000	0.000	0.00
3690	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	15.000	560.000	0.000	0.000	0.00
3695	04506023	001	RAIL (TY SSTR)	LF	40.000	16.000	0.000	0.000	0.00
3700	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	205.000	0.000	0.000	0.00
3705	04516035	000	RETROFIT RAIL (TY C402)	LF	250.000	205.200	0.000	0.000	0.00
3710	04516066	000	RETROFIT RAIL (TY PR11)	LF	200.000	226.200	0.000	0.000	0.00
3715	04546003	000	ARMOR JOINT	LF	100.000	119.000	0.000	0.000	0.00
3720	04546008	000	HEADER TYPE EXPANSION JOINT	CF	280.000	43.000	0.000	0.000	0.00
3725	04546009	000	JOINT SEALANT	LF	20.000	119.000	0.000	0.000	0.00
3730	04596007	000	GABION MATTRESSES (GALV)(12 IN)	SY	150.000	131.000	0.000	0.000	0.00
3735	04596009	000	GABIONS (3' X 3')(GALV)	CY	350.000	25.000	0.000	0.000	0.00
3740	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 010 DESCRIPTION BRIDGE: EXIST IH 10 WBML @ LP 1604 EBFR & WBFR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3790	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	31.000	0.000	0.000	0.00
3791	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
3792	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
3795	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,600.000	0.200	0.000	0.000	0.00

3800	04206033	000	CL C CONC (CAP)(EXTEND)	CY	2,500.000	15.900	0.000	0.000	0.00
3805	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	15.300	0.000	0.000	0.00
3815	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	30.000	2,468.000	0.000	0.000	0.00
3820	04256035	000	PRESTR CONC GIRDER (TX28)	LF	85.000	365.010	0.000	0.000	0.00
3825	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	1.900	0.000	0.000	0.00
3830	04546011	000	ARMOR JOINT (MOD)	LF	100.000	66.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION BRIDGE: EXIST IH 10 EBML @ LP 1604 EBFR & WBFR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3885	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	31.000	0.000	0.000	0.00
3886	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
3887	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
3890	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,600.000	0.100	0.000	0.000	0.00
3895	04206033	000	CL C CONC (CAP)(EXTEND)	CY	2,500.000	11.700	0.000	0.000	0.00
3900	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	15.700	0.000	0.000	0.00
3910	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	30.000	1,860.000	0.000	0.000	0.00
3915	04256035	000	PRESTR CONC GIRDER (TX28)	LF	85.000	182.510	0.000	0.000	0.00
3920	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	2.400	0.000	0.000	0.00
3925	04546011	000	ARMOR JOINT (MOD)	LF	100.000	48.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 013 DESCRIPTION BRIDGE: IH 10 WBML @ LA CANTERA PKWY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4040	04006005	000	CEM STABIL BKFL	CY	50.000	246.000	0.000	0.000	0.00
4045	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	243.000	0.000	0.000	0.00
4046	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
4047	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
4051	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	460.000	1.000	0.000	0.000	0.00
4052	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	500.000	1.000	0.000	0.000	0.00
4055	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,600.000	28.500	0.000	0.000	0.00
4060	04206029	000	CL C CONC (CAP)	CY	2,000.000	41.100	0.000	0.000	0.00
4065	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	53.700	0.000	0.000	0.00
4070	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	30.000	11,031.000	0.000	0.000	0.00
4075	04226035	000	APPROACH SLAB (EXTEND)	CY	550.000	222.100	0.000	0.000	0.00
4080	04256037	000	PRESTR CONC GIRDER (TX40)	LF	105.000	401.970	0.000	0.000	0.00
4085	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	816.540	0.000	0.000	0.00
4090	04506023	001	RAIL (TY SSTR)	LF	40.000	365.000	0.000	0.000	0.00
4095	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	125.000	202.000	0.000	0.000	0.00
4100	40026001	000	REPLACE ELASTOMERIC BEARING PADS	EA	4,000.000	23.000	0.000	0.000	0.00
4105	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

CATEGORY 014			DESCRIPTION	BRIDGE: IH 10 EBML @ LA CANTERA PKWY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4155	04006005	000	CEM STABIL BKFL	CY	50.000	216.000	0.000	0.000	0.00
4160	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	142.000	0.000	0.000	0.00
4161	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
4162	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
4166	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (72 IN)	DOL	977.500	1.000	0.000	0.000	0.00
4167	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (72 IN)	DOL	1,062.500	1.000	0.000	0.000	0.00
4170	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,600.000	16.300	0.000	0.000	0.00
4175	04206029	000	CL C CONC (CAP)	CY	2,000.000	33.500	0.000	0.000	0.00
4180	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	54.900	0.000	0.000	0.00
4185	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	30.000	6,651.000	0.000	0.000	0.00
4190	04226035	000	APPROACH SLAB (EXTEND)	CY	550.000	195.900	0.000	0.000	0.00
4195	04256037	000	PRESTR CONC GIRDER (TX40)	LF	105.000	267.980	0.000	0.000	0.00
4200	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	458.040	0.000	0.000	0.00
4205	04506023	001	RAIL (TY SSTR)	LF	40.000	365.000	0.000	0.000	0.00
4210	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	125.000	176.000	0.000	0.000	0.00
4220	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 015			DESCRIPTION	BRIDGE: IH 10 EBFR @ LEON CREEK MIDDLE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4270	04006005	000	CEM STABIL BKFL	CY	50.000	290.000	0.000	0.000	0.00
4275	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	36.000	0.000	0.000	0.00
4276	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (18 IN)	DOL	115.000	1.000	0.000	0.000	0.00
4277	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (18 IN)	DOL	125.000	1.000	0.000	0.000	0.00
4280	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	150.000	0.000	0.000	0.00
4281	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
4282	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
4285	04166010	000	DRILL SHAFT (72 IN)	LF	850.000	71.000	0.000	0.000	0.00
4286	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (72 IN)	DOL	977.500	1.000	0.000	0.000	0.00
4287	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (72 IN)	DOL	1,062.500	1.000	0.000	0.000	0.00
4288	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	7.000	0.000	0.000	0.00
4290	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,600.000	28.200	0.000	0.000	0.00

4295	04206033	000	CL C CONC (CAP)(EXTEND)	CY	2,500.000	68.400	0.000	0.000	0.00
4300	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	70.800	0.000	0.000	0.00
4305	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	30.000	5,853.000	0.000	0.000	0.00
4310	04226035	000	APPROACH SLAB (EXTEND)	CY	550.000	176.500	0.000	0.000	0.00
4315	04256036	000	PRESTR CONC GIRDER (TX34)	LF	100.000	655.440	0.000	0.000	0.00
4320	04326002	000	RIPRAP (CONC)(5 IN)	CY	500.000	23.000	0.000	0.000	0.00
4325	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	15.000	396.000	0.000	0.000	0.00
4330	04506023	001	RAIL (TY SSTR)	LF	40.000	363.000	0.000	0.000	0.00
4335	04516024	000	RETROFIT RAIL (TY SSTR)	LF	155.000	342.000	0.000	0.000	0.00
4340	04516066	000	RETROFIT RAIL (TY PR11)	LF	200.000	370.000	0.000	0.000	0.00
4345	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	114.000	0.000	0.000	0.00
4350	07806002	000	CNC CRACK REPAIR (DISCRETE)(INJECT)	LF	120.000	160.000	0.000	0.000	0.00
4355	40026001	000	REPLACE ELASTOMERIC BEARING PADS	EA	4,000.000	10.000	0.000	0.000	0.00
4360	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,000.000	3.000	0.000	0.000	0.00
4365	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 016 DESCRIPTION BRIDGE: IH 10 @ SP 53 (UTSA BLVD.)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4415	04226013	000	BRIDGE SIDEWALK	SF	20.000	2,377.000	0.000	0.000	0.00
4420	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	15.000	229.000	0.000	0.000	0.00
4425	04516030	000	RETROFIT RAIL (TY C1W)	LF	580.000	230.000	0.000	0.000	0.00
4430	04516066	000	RETROFIT RAIL (TY PR11)	LF	200.000	230.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 017 DESCRIPTION BRIDGE: IH10WB BYPASS OVER LA CANTERA AND L

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4480	04006005	000	CEM STABIL BKFL	CY	50.000	157.000	0.000	0.000	0.00
4486	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
4487	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
4491	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	460.000	1.000	0.000	0.000	0.00
4492	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	500.000	1.000	0.000	0.000	0.00
4515	04226015	000	APPROACH SLAB	CY	350.000	72.400	0.000	0.000	0.00
4520	04256037	000	PRESTR CONC GIRDER (TX40)	LF	105.000	1,525.880	0.000	0.000	0.00
4530	04326002	000	RIPRAP (CONC)(5 IN)	CY	500.000	6.000	0.000	0.000	0.00
4535	04506023	001	RAIL (TY SSTR)	LF	40.000	2,612.500	0.000	0.000	0.00
4540	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	125.000	206.000	0.000	0.000	0.00
4545	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	5.000	0.000	0.000	0.00
4550	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	135.000	0.000	0.000	0.00
4555	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	40.000	493.800	0.000	0.000	0.00
4560	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 018 DESCRIPTION BRIDGE: IH10EBML BRIDGE AT LEON CREE MIDDLE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4610	04006005	000	CEM STABIL BKFL	CY	50.000	364.000	0.000	0.000	0.00
4615	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	852.000	0.000	0.000	0.00
4616	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
4617	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
4620	04166006	000	DRILL SHAFT (48 IN)	LF	400.000	522.000	0.000	0.000	0.00
4621	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	460.000	1.000	0.000	0.000	0.00
4622	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	500.000	1.000	0.000	0.000	0.00
4623	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	42.000	0.000	0.000	0.00
4625	04206013	000	CL C CONC (ABUT)	CY	1,100.000	125.500	0.000	0.000	0.00
4630	04206029	000	CL C CONC (CAP)	CY	2,000.000	121.500	0.000	0.000	0.00
4635	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	145.400	0.000	0.000	0.00
4640	04226001	000	REINF CONC SLAB	SF	15.000	31,125.000	0.000	0.000	0.00
4645	04226015	000	APPROACH SLAB	CY	350.000	298.700	0.000	0.000	0.00
4650	04256038	000	PRESTR CONC GIRDER (TX46)	LF	115.000	1,264.800	0.000	0.000	0.00
4655	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	2,866.800	0.000	0.000	0.00
4660	04326002	000	RIPRAP (CONC)(5 IN)	CY	500.000	153.000	0.000	0.000	0.00
4665	04506027	001	RAIL (TY T80SS)	LF	90.000	346.000	0.000	0.000	0.00
4670	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	346.000	0.000	0.000	0.00
4675	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	250.000	0.000	0.000	0.00
4680	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	2.000	0.000	0.000	0.00
4685	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	42.000	0.000	0.000	0.00
4690	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 019 DESCRIPTION BRIDGE: IH10WBML BRIDGE AT LEON CREE MIDDLE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4740	04006005	000	CEM STABIL BKFL	CY	50.000	551.000	0.000	0.000	0.00
4745	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	74.000	0.000	0.000	0.00
4746	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (18 IN)	DOL	115.000	1.000	0.000	0.000	0.00
4747	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (18 IN)	DOL	125.000	1.000	0.000	0.000	0.00
4750	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	803.000	0.000	0.000	0.00
4751	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
4752	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
4755	04166006	000	DRILL SHAFT (48 IN)	LF	400.000	360.000	0.000	0.000	0.00
4756	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	460.000	1.000	0.000	0.000	0.00

CONTRACT ID	007208144	ESTIMATE	0018	CONTRACTOR'S ESTIMATE PACKAGE				Page 34 of 60	
4757	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	500.000	1.000	0.000	0.000	0.00
			Item 416.5.1.1 Pay by the LF (48 IN)						
4758	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	38.000	0.000	0.000	0.00
			Item 416.5.2						
4760	04206013	000	CL C CONC (ABUT)	CY	1,100.000	109.800	0.000	0.000	0.00
4765	04206029	000	CL C CONC (CAP)	CY	2,000.000	95.400	0.000	0.000	0.00
4770	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	122.600	0.000	0.000	0.00
4775	04226001	000	REINF CONC SLAB	SF	15.000	24,552.000	0.000	0.000	0.00
4780	04226015	000	APPROACH SLAB	CY	350.000	298.700	0.000	0.000	0.00
4785	04256038	000	PRESTR CONC GIRDER (TX46)	LF	115.000	1,054.000	0.000	0.000	0.00
4790	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	2,389.000	0.000	0.000	0.00
4795	04326002	000	RIPRAP (CONC)(5 IN)	CY	500.000	156.000	0.000	0.000	0.00
4800	04506023	001	RAIL (TY SSTR)	LF	40.000	346.000	0.000	0.000	0.00
4805	04506027	001	RAIL (TY T80SS)	LF	90.000	373.000	0.000	0.000	0.00
4810	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	201.000	0.000	0.000	0.00
4815	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	2.000	0.000	0.000	0.00
4820	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	42.000	0.000	0.000	0.00
4825	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00
								Category Subtotal	0.00

CATEGORY	020	DESCRIPTION	BRIDGE: IH10WBFR BRIDGE AT LEON CREE MIDDLE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4875	04006005	000	CEM STABIL BKFL	CY	50.000	535.000	0.000	0.000	0.00
4880	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	320.000	0.000	0.000	0.00
4881	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	115.000	1.000	0.000	0.000	0.00
			Item 416.5.1.1 Pay by the LF (18 IN)						
4882	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	125.000	1.000	0.000	0.000	0.00
			Item 416.5.1.1 Pay by the LF (18 IN)						
4885	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	677.000	0.000	0.000	0.00
4886	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
			Item 416.5.1.1 Pay by the LF (36 IN)						
4887	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
			Item 416.5.1.1 Pay by the LF (36 IN)						
4890	04166006	000	DRILL SHAFT (48 IN)	LF	400.000	572.000	0.000	0.000	0.00
4891	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	460.000	1.000	0.000	0.000	0.00
			Item 416.5.1.1 Pay by the LF (48 IN)						
4892	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	500.000	1.000	0.000	0.000	0.00
			Item 416.5.1.1 Pay by the LF (48 IN)						
4893	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	37.000	0.000	0.000	0.00
			Item 416.5.2						
4895	04206013	000	CL C CONC (ABUT)	CY	1,100.000	114.300	0.000	0.000	0.00
4900	04206029	000	CL C CONC (CAP)	CY	2,000.000	130.400	0.000	0.000	0.00
4905	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	179.000	0.000	0.000	0.00
4910	04226001	000	REINF CONC SLAB	SF	15.000	22,656.000	0.000	0.000	0.00
4915	04226015	000	APPROACH SLAB	CY	350.000	178.600	0.000	0.000	0.00
4920	04256036	000	PRESTR CONC GIRDER (TX34)	LF	100.000	696.600	0.000	0.000	0.00
4925	04256037	000	PRESTR CONC GIRDER (TX40)	LF	105.000	1,521.000	0.000	0.000	0.00
4930	04256038	000	PRESTR CONC GIRDER (TX46)	LF	115.000	1,054.000	0.000	0.000	0.00
4935	04326002	000	RIPRAP (CONC)(5 IN)	CY	500.000	287.000	0.000	0.000	0.00

4940	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	15.000	380.000	0.000	0.000	0.00
4945	04506023	001	RAIL (TY SSTR)	LF	40.000	798.000	0.000	0.000	0.00
4950	04506103	001	RAIL (TY PR11)	LF	150.000	399.000	0.000	0.000	0.00
4955	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	173.000	0.000	0.000	0.00
4960	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 021 DESCRIPTION BRIDGE: IH10EB CD @ LEON CREEK SOUTH

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5010	04006005	000	CEM STABIL BKFL	CY	50.000	35.000	0.000	0.000	0.00
5015	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	116.000	0.000	0.000	0.00
5016	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
5017	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
5020	04166006	000	DRILL SHAFT (48 IN)	LF	400.000	189.000	0.000	0.000	0.00
5021	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	460.000	1.000	0.000	0.000	0.00
5022	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	500.000	1.000	0.000	0.000	0.00
5023	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	13.000	0.000	0.000	0.00
5025	04206013	000	CL C CONC (ABUT)	CY	1,100.000	21.800	0.000	0.000	0.00
5030	04206029	000	CL C CONC (CAP)	CY	2,000.000	49.800	0.000	0.000	0.00
5035	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	64.600	0.000	0.000	0.00
5040	04226001	000	REINF CONC SLAB	SF	15.000	7,548.000	0.000	0.000	0.00
5045	04226015	000	APPROACH SLAB	CY	350.000	31.300	0.000	0.000	0.00
5050	04256035	000	PRESTR CONC GIRDER (TX28)	LF	85.000	1,010.020	0.000	0.000	0.00
5055	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	5.000	0.000	0.000	0.00
5060	04326036	000	RIPRAP (STONE PROTECTION)(30 IN)	CY	200.000	11.000	0.000	0.000	0.00
5065	04506023	001	RAIL (TY SSTR)	LF	40.000	432.000	0.000	0.000	0.00
5070	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	77.000	0.000	0.000	0.00
5075	04596007	000	GABION MATTRESSES (GALV)(12 IN)	SY	150.000	68.000	0.000	0.000	0.00
5080	04596009	000	GABIONS (3' X 3')(GALV)	CY	350.000	16.000	0.000	0.000	0.00
5085	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 022 DESCRIPTION BRIDGE: IH10EBML OVERPASS @ LP1604

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5135	04006005	000	CEM STABIL BKFL	CY	50.000	329.000	0.000	0.000	0.00
5140	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	40.000	0.000	0.000	0.00
5141	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (18 IN)	DOL	115.000	1.000	0.000	0.000	0.00
5142	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (18 IN)	DOL	125.000	1.000	0.000	0.000	0.00
5145	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	315.000	0.000	0.000	0.00
5146	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00

5147	96026602		Item 416.5.1.1 Pay by the LF (36 IN) EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
5150	04166006	000	Item 416.5.1.1 Pay by the LF (36 IN) DRILL SHAFT (48 IN)	LF	400.000	1,060.000	0.000	0.000	0.00
5151	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	460.000	1.000	0.000	0.000	0.00
5152	96026602		Item 416.5.1.1 Pay by the LF (48 IN) EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	500.000	1.000	0.000	0.000	0.00
5153	96026603		Item 416.5.1.1 Pay by the LF (48 IN) DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	21.000	0.000	0.000	0.00
5155	04206013	000	Item 416.5.2 CL C CONC (ABUT)	CY	1,100.000	93.400	0.000	0.000	0.00
5160	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	256.800	0.000	0.000	0.00
5165	04206106	000	CL H CONC (CAP)	CY	1,000.000	273.000	0.000	0.000	0.00
5170	04226001	000	REINF CONC SLAB	SF	15.000	67,024.000	0.000	0.000	0.00
5175	04226015	000	APPROACH SLAB	CY	350.000	110.700	0.000	0.000	0.00
5180	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	9,400.780	0.000	0.000	0.00
5185	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	125.000	0.000	0.000	0.00
5190	04506023	001	RAIL (TY SSTR)	LF	40.000	975.300	0.000	0.000	0.00
5195	04506027	001	RAIL (TY T80SS)	LF	90.000	972.700	0.000	0.000	0.00
5200	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	276.000	0.000	0.000	0.00
5205	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	6.000	0.000	0.000	0.00
5210	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	210.000	0.000	0.000	0.00
5215	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 023 **DESCRIPTION** BRIDGE: IH10WBML OVERPASS @ LP1604

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5265	04006005	000	CEM STABIL BKFL	CY	50.000	329.000	0.000	0.000	0.00
5270	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	40.000	0.000	0.000	0.00
5271	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	115.000	1.000	0.000	0.000	0.00
5272	96026602		Item 416.5.1.1 Pay by the LF (18 IN) EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	125.000	1.000	0.000	0.000	0.00
5275	04166004	000	Item 416.5.1.1 Pay by the LF (18 IN) DRILL SHAFT (36 IN)	LF	250.000	315.000	0.000	0.000	0.00
5276	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
5277	96026602		Item 416.5.1.1 Pay by the LF (36 IN) EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
5280	04166006	000	Item 416.5.1.1 Pay by the LF (36 IN) DRILL SHAFT (48 IN)	LF	400.000	1,060.000	0.000	0.000	0.00
5281	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	460.000	1.000	0.000	0.000	0.00
5282	96026602		Item 416.5.1.1 Pay by the LF (48 IN) EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	500.000	1.000	0.000	0.000	0.00
5283	96026603		Item 416.5.1.1 Pay by the LF (48 IN) DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	21.000	0.000	0.000	0.00
5285	04206013	000	Item 416.5.2 CL C CONC (ABUT)	CY	1,100.000	93.400	0.000	0.000	0.00
5290	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	258.800	0.000	0.000	0.00
5295	04206106	000	CL H CONC (CAP)	CY	1,000.000	273.000	0.000	0.000	0.00
5300	04226001	000	REINF CONC SLAB	SF	15.000	67,024.000	0.000	0.000	0.00

5305	04226015	000	APPROACH SLAB	CY	350.000	110.700	0.000	0.000	0.00
5310	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	9,399.980	0.000	0.000	0.00
5315	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	121.000	0.000	0.000	0.00
5320	04506023	001	RAIL (TY SSTR)	LF	40.000	975.300	0.000	0.000	0.00
5325	04506027	001	RAIL (TY T80SS)	LF	90.000	972.700	0.000	0.000	0.00
5330	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	276.000	0.000	0.000	0.00
5335	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	6.000	0.000	0.000	0.00
5340	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	209.000	0.000	0.000	0.00
5345	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 024 DESCRIPTION BRIDGE: IH10 UNDERPASS @ LP1604 EBML

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5395	04006005	000	CEM STABIL BKFL	CY	50.000	505.000	0.000	0.000	0.00
5400	04036001	000	TEMPORARY SPL SHORING	SF	25.000	360.000	0.000	0.000	0.00
5405	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	76.000	0.000	0.000	0.00
5406	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (18 IN)	DOL	115.000	1.000	0.000	0.000	0.00
5407	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (18 IN)	DOL	125.000	1.000	0.000	0.000	0.00
5410	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	800.000	0.000	0.000	0.00
5411	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
5412	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
5415	04166010	000	DRILL SHAFT (72 IN)	LF	850.000	1,820.000	0.000	0.000	0.00
5416	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (72 IN)	DOL	977.500	1.000	0.000	0.000	0.00
5417	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (72 IN)	DOL	1,062.500	1.000	0.000	0.000	0.00
5418	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	36.000	0.000	0.000	0.00
5420	04206013	000	CL C CONC (ABUT)	CY	1,100.000	129.100	0.000	0.000	0.00
5425	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	253.000	0.000	0.000	0.00
5430	04206039	000	CL C CONC (COLUMN)(MASS)	CY	700.000	1,302.000	0.000	0.000	0.00
5435	04206108	000	CL H CONC (CAP)(MASS)	CY	1,500.000	876.400	0.000	0.000	0.00
5440	04206114	000	CL H CONC (COLUMN)	CY	3,000.000	407.000	0.000	0.000	0.00
5445	04226001	000	REINF CONC SLAB	SF	15.000	121,308.000	0.000	0.000	0.00
5450	04226015	000	APPROACH SLAB	CY	350.000	123.300	0.000	0.000	0.00
5455	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	17,017.320	0.000	0.000	0.00
5460	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	185.000	0.000	0.000	0.00
5465	04506023	001	RAIL (TY SSTR)	LF	40.000	3,363.200	0.000	0.000	0.00
5470	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	473.000	0.000	0.000	0.00
5475	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	16.000	0.000	0.000	0.00
5480	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	839.000	0.000	0.000	0.00
5485	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,000.000	55.000	0.000	0.000	0.00
5490	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 025 DESCRIPTION BRIDGE: IH10 UNDERPASS @ LP1604 WBML

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5540	04006005	000	CEM STABIL BKFL	CY	50.000	458.000	0.000	0.000	0.00
5545	04036001	000	TEMPORARY SPL SHORING	SF	25.000	320.000	0.000	0.000	0.00
5550	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	114.000	0.000	0.000	0.00
5551	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (18 IN)	DOL	115.000	1.000	0.000	0.000	0.00
5552	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (18 IN)	DOL	125.000	1.000	0.000	0.000	0.00
5555	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	876.000	0.000	0.000	0.00
5556	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
5557	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
5560	04166010	000	DRILL SHAFT (72 IN)	LF	850.000	1,792.000	0.000	0.000	0.00
5561	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (72 IN)	DOL	977.500	1.000	0.000	0.000	0.00
5562	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (72 IN)	DOL	1,062.500	1.000	0.000	0.000	0.00
5563	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	36.000	0.000	0.000	0.00
5565	04206013	000	CL C CONC (ABUT)	CY	1,100.000	102.700	0.000	0.000	0.00
5570	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	248.400	0.000	0.000	0.00
5575	04206039	000	CL C CONC (COLUMN)(MASS)	CY	700.000	1,276.400	0.000	0.000	0.00
5580	04206108	000	CL H CONC (CAP)(MASS)	CY	1,500.000	855.100	0.000	0.000	0.00
5585	04206114	000	CL H CONC (COLUMN)	CY	3,000.000	399.600	0.000	0.000	0.00
5590	04226001	000	REINF CONC SLAB	SF	15.000	119,093.000	0.000	0.000	0.00
5595	04226015	000	APPROACH SLAB	CY	350.000	128.200	0.000	0.000	0.00
5600	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	16,932.730	0.000	0.000	0.00
5605	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	177.000	0.000	0.000	0.00
5610	04506023	001	RAIL (TY SSTR)	LF	40.000	3,356.600	0.000	0.000	0.00
5615	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	73.500	0.000	0.000	0.00
5620	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	445.000	0.000	0.000	0.00
5625	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	15.000	0.000	0.000	0.00
5630	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	838.000	0.000	0.000	0.00
5635	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,000.000	54.000	0.000	0.000	0.00
5640	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 026 DESCRIPTION BRIDGE: IH10 EB CD OVERPASS @ LP1604

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5690	04006005	000	CEM STABIL BKFL	CY	50.000	229.000	0.000	0.000	0.00
5700	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	25.000	0.000	0.000	0.00
5701	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (18 IN)	DOL	115.000	1.000	0.000	0.000	0.00
5702	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (18 IN)	DOL	125.000	1.000	0.000	0.000	0.00

5705	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	275.000	0.000	0.000	0.00
5706	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
5707	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
5710	04166007	000	DRILL SHAFT (54 IN)	LF	500.000	540.000	0.000	0.000	0.00
5711	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	575.000	1.000	0.000	0.000	0.00
5712	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	625.000	1.000	0.000	0.000	0.00
5713	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	14.000	0.000	0.000	0.00
5715	04166008	000	DRILL SHAFT (60 IN)	LF	600.000	60.000	0.000	0.000	0.00
5716	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (60 IN)	DOL	690.000	1.000	0.000	0.000	0.00
5717	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (60 IN)	DOL	750.000	1.000	0.000	0.000	0.00
5720	04206013	000	CL C CONC (ABUT)	CY	1,100.000	67.700	0.000	0.000	0.00
5725	04206031	000	CL C CONC (CAP)(MASS)	CY	800.000	585.700	0.000	0.000	0.00
5730	04206039	000	CL C CONC (COLUMN)(MASS)	CY	700.000	269.900	0.000	0.000	0.00
5735	04206045	000	CL C CONC (FOOTING)(MASS)	CY	1,200.000	189.800	0.000	0.000	0.00
5740	04226001	000	REINF CONC SLAB	SF	15.000	43,563.000	0.000	0.000	0.00
5745	04226015	000	APPROACH SLAB	CY	350.000	82.100	0.000	0.000	0.00
5750	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	5,914.480	0.000	0.000	0.00
5755	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	149.000	0.000	0.000	0.00
5760	04506023	001	RAIL (TY SSTR)	LF	40.000	1,931.700	0.000	0.000	0.00
5765	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	189.000	0.000	0.000	0.00
5770	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	6.000	0.000	0.000	0.00
5775	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	303.000	0.000	0.000	0.00
5780	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,000.000	2.000	0.000	0.000	0.00
5785	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 027 DESCRIPTION BRIDGE: IH10 WB CD OVERPASS @ LP 1604

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5835	04006005	000	CEM STABIL BKFL	CY	50.000	137.000	0.000	0.000	0.00
5845	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	20.000	0.000	0.000	0.00
5846	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (18 IN)	DOL	115.000	1.000	0.000	0.000	0.00
5847	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (18 IN)	DOL	125.000	1.000	0.000	0.000	0.00
5850	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	160.000	0.000	0.000	0.00
5851	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
5852	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
5855	04166007	000	DRILL SHAFT (54 IN)	LF	500.000	540.000	0.000	0.000	0.00
5856	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	575.000	1.000	0.000	0.000	0.00

5857	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	625.000	1.000	0.000	0.000	0.00
			Item 416.5.1.1 Pay by the LF (54 IN)						
5858	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	14.000	0.000	0.000	0.00
			Item 416.5.2						
5860	04206013	000	CL C CONC (ABUT)	CY	1,100.000	45.500	0.000	0.000	0.00
5865	04206031	000	CL C CONC (CAP)(MASS)	CY	800.000	591.200	0.000	0.000	0.00
5870	04206039	000	CL C CONC (COLUMN)(MASS)	CY	700.000	301.900	0.000	0.000	0.00
5875	04206045	000	CL C CONC (FOOTING)(MASS)	CY	1,200.000	222.200	0.000	0.000	0.00
5880	04226001	000	REINF CONC SLAB	SF	15.000	36,251.000	0.000	0.000	0.00
5885	04226015	000	APPROACH SLAB	CY	350.000	45.700	0.000	0.000	0.00
5890	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	4,967.410	0.000	0.000	0.00
5895	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	165.000	0.000	0.000	0.00
5900	04506023	001	RAIL (TY SSTR)	LF	40.000	1,955.700	0.000	0.000	0.00
5905	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	190.000	0.000	0.000	0.00
5910	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	6.000	0.000	0.000	0.00
5915	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	269.000	0.000	0.000	0.00
5920	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 028 DESCRIPTION BRIDGE: IH10 UNDERPASS @ LP1604 EB CD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5970	04006005	000	CEM STABIL BKFL	CY	50.000	55.000	0.000	0.000	0.00
5980	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	208.000	0.000	0.000	0.00
5981	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
			Item 416.5.1.1 Pay by the LF (36 IN)						
5982	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
			Item 416.5.1.1 Pay by the LF (36 IN)						
5985	04166007	000	DRILL SHAFT (54 IN)	LF	500.000	160.000	0.000	0.000	0.00
5986	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	575.000	1.000	0.000	0.000	0.00
			Item 416.5.1.1 Pay by the LF (54 IN)						
5987	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	625.000	1.000	0.000	0.000	0.00
			Item 416.5.1.1 Pay by the LF (54 IN)						
5990	04166010	000	DRILL SHAFT (72 IN)	LF	850.000	658.000	0.000	0.000	0.00
5991	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	977.500	1.000	0.000	0.000	0.00
			Item 416.5.1.1 Pay by the LF (72 IN)						
5992	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1,062.500	1.000	0.000	0.000	0.00
			Item 416.5.1.1 Pay by the LF (72 IN)						
5993	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	15.000	0.000	0.000	0.00
			Item 416.5.2						
5995	04206013	000	CL C CONC (ABUT)	CY	1,100.000	22.900	0.000	0.000	0.00
6000	04206031	000	CL C CONC (CAP)(MASS)	CY	800.000	286.100	0.000	0.000	0.00
6005	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	50.600	0.000	0.000	0.00
6010	04206039	000	CL C CONC (COLUMN)(MASS)	CY	700.000	768.200	0.000	0.000	0.00
6015	04206045	000	CL C CONC (FOOTING)(MASS)	CY	1,200.000	88.800	0.000	0.000	0.00
6020	04206108	000	CL H CONC (CAP)(MASS)	CY	1,500.000	182.600	0.000	0.000	0.00
6025	04206114	000	CL H CONC (COLUMN)	CY	3,000.000	81.400	0.000	0.000	0.00
6030	04226001	000	REINF CONC SLAB	SF	15.000	50,787.000	0.000	0.000	0.00
6035	04226015	000	APPROACH SLAB	CY	350.000	28.900	0.000	0.000	0.00
6040	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	6,650.580	0.000	0.000	0.00

6045	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	50.000	0.000	0.000	0.00
6050	04506023	001	RAIL (TY SSTR)	LF	40.000	2,852.100	0.000	0.000	0.00
6055	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	202.000	0.000	0.000	0.00
6060	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	6.000	0.000	0.000	0.00
6065	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	450.000	0.000	0.000	0.00
6070	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,000.000	17.000	0.000	0.000	0.00
6075	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 029 DESCRIPTION BRIDGE: IH10 UNDERPASS @ LP1604 WB CD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6125	04006005	000	CEM STABIL BKFL	CY	50.000	55.000	0.000	0.000	0.00
6130	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	156.000	0.000	0.000	0.00
6131	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
6132	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
6135	04166010	000	DRILL SHAFT (72 IN)	LF	850.000	714.000	0.000	0.000	0.00
6136	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (72 IN)	DOL	977.500	1.000	0.000	0.000	0.00
6137	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (72 IN)	DOL	1,062.500	1.000	0.000	0.000	0.00
6138	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	15.000	0.000	0.000	0.00
6140	04206013	000	CL C CONC (ABUT)	CY	1,100.000	22.900	0.000	0.000	0.00
6145	04206037	000	CL C CONC (COLUMN)	CY	1,600.000	119.600	0.000	0.000	0.00
6150	04206039	000	CL C CONC (COLUMN)(MASS)	CY	700.000	606.900	0.000	0.000	0.00
6155	04206108	000	CL H CONC (CAP)(MASS)	CY	1,500.000	452.900	0.000	0.000	0.00
6160	04206114	000	CL H CONC (COLUMN)	CY	3,000.000	192.400	0.000	0.000	0.00
6165	04226001	000	REINF CONC SLAB	SF	15.000	60,426.000	0.000	0.000	0.00
6170	04226015	000	APPROACH SLAB	CY	350.000	28.900	0.000	0.000	0.00
6175	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	8,108.250	0.000	0.000	0.00
6180	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	53.000	0.000	0.000	0.00
6185	04506023	001	RAIL (TY SSTR)	LF	40.000	3,070.300	0.000	0.000	0.00
6190	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	234.000	0.000	0.000	0.00
6195	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	11.000	0.000	0.000	0.00
6200	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	671.000	0.000	0.000	0.00
6205	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,000.000	26.000	0.000	0.000	0.00
6210	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 030 DESCRIPTION BRIDGE: IH10 WB CD ENTRANCE RAMP @ LP1604

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6260	04006005	000	CEM STABIL BKFL	CY	50.000	74.000	0.000	0.000	0.00
6265	04036001	000	TEMPORARY SPL SHORING	SF	25.000	1,380.000	0.000	0.000	0.00
6270	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	20.000	0.000	0.000	0.00
6271	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	115.000	1.000	0.000	0.000	0.00

6272	96026602		Item 416.5.1.1 Pay by the LF (18 IN) EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	125.000	1.000	0.000	0.000	0.00
6275	04166004	000	Item 416.5.1.1 Pay by the LF (18 IN) DRILL SHAFT (36 IN)	LF	250.000	60.000	0.000	0.000	0.00
6276	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
6277	96026602		Item 416.5.1.1 Pay by the LF (36 IN) EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
6280	04166007	000	Item 416.5.1.1 Pay by the LF (36 IN) DRILL SHAFT (54 IN)	LF	500.000	50.000	0.000	0.000	0.00
6281	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	575.000	1.000	0.000	0.000	0.00
6282	96026602		Item 416.5.1.1 Pay by the LF (54 IN) EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	625.000	1.000	0.000	0.000	0.00
6283	96026603		Item 416.5.1.1 Pay by the LF (54 IN) DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	3.000	0.000	0.000	0.00
6285	04206013	000	Item 416.5.2 CL C CONC (ABUT)	CY	1,100.000	20.300	0.000	0.000	0.00
6290	04206031	000	CL C CONC (CAP)(MASS)	CY	800.000	51.100	0.000	0.000	0.00
6295	04206039	000	CL C CONC (COLUMN)(MASS)	CY	700.000	25.500	0.000	0.000	0.00
6300	04206045	000	CL C CONC (FOOTING)(MASS)	CY	1,200.000	22.200	0.000	0.000	0.00
6305	04226001	000	REINF CONC SLAB	SF	15.000	5,928.000	0.000	0.000	0.00
6310	04226015	000	APPROACH SLAB	CY	350.000	20.900	0.000	0.000	0.00
6315	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	813.820	0.000	0.000	0.00
6320	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	18.000	0.000	0.000	0.00
6325	04506023	001	RAIL (TY SSTR)	LF	40.000	441.400	0.000	0.000	0.00
6330	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	26.000	0.000	0.000	0.00
6335	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	1.000	0.000	0.000	0.00
6340	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	37.000	0.000	0.000	0.00
6345	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 031 DESCRIPTION BRIDGE: LP 1604 EB TO IH 10 EB DIRECT CONNECTOR (DCE)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6395	04036001	000	TEMPORARY SPL SHORING	SF	25.000	5,808.000	0.000	0.000	0.00
6400	04166008	000	DRILL SHAFT (60 IN)	LF	600.000	872.000	0.000	0.000	0.00
6401	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	690.000	1.000	0.000	0.000	0.00
6402	96026602		Item 416.5.1.1 Pay by the LF (60 IN) EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	750.000	1.000	0.000	0.000	0.00
6405	04166038	000	Item 416.5.1.1 Pay by the LF (60 IN) DRILL SHAFT (108 IN)	LF	1,800.000	108.000	0.000	0.000	0.00
6406	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	2,070.000	1.000	0.000	0.000	0.00
6407	96026602		Item 416.5.1.1 Pay by the LF (108 IN) EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	2,250.000	1.000	0.000	0.000	0.00
6408	96026603		Item 416.5.1.1 Pay by the LF (108 IN) DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	18.000	0.000	0.000	0.00
6410	04206031	000	Item 416.5.2 CL C CONC (CAP)(MASS)	CY	800.000	370.400	0.000	0.000	0.00
6415	04206039	000	CL C CONC (COLUMN)(MASS)	CY	700.000	232.600	0.000	0.000	0.00
6420	04206092	000	CL F CONC (COLUMN)(MASS)	CY	750.000	1,493.000	0.000	0.000	0.00
6425	04206100	000	CL F CONC (FOOTING)(MASS)	CY	900.000	815.500	0.000	0.000	0.00

6430	04206108	000	CL H CONC (CAP)(MASS)	CY	1,500.000	75.000	0.000	0.000	0.00
6435	04226001	000	REINF CONC SLAB	SF	15.000	39,751.000	0.000	0.000	0.00
6440	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	5,106.690	0.000	0.000	0.00
6445	04506023	001	RAIL (TY SSTR)	LF	40.000	2,039.100	0.000	0.000	0.00
6450	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	125.000	116.000	0.000	0.000	0.00
6455	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	5.000	0.000	0.000	0.00
6460	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	371.000	0.000	0.000	0.00
6465	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,000.000	30.000	0.000	0.000	0.00
6470	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 032 DESCRIPTION BRIDGE: IH 10 WB TO LP 1604 EB DIRECT CONNECTOR (DC)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6520	04036001	000	TEMPORARY SPL SHORING	SF	25.000	2,592.000	0.000	0.000	0.00
6525	04166007	000	DRILL SHAFT (54 IN)	LF	500.000	492.000	0.000	0.000	0.00
6526	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	575.000	1.000	0.000	0.000	0.00
6527	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	625.000	1.000	0.000	0.000	0.00
6530	04166038	000	DRILL SHAFT (108 IN)	LF	1,800.000	204.000	0.000	0.000	0.00
6531	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (108 IN)	DOL	2,070.000	1.000	0.000	0.000	0.00
6532	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (108 IN)	DOL	2,250.000	1.000	0.000	0.000	0.00
6535	04166051	000	DRILL SHAFT (120 IN)	LF	2,200.000	136.000	0.000	0.000	0.00
6536	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (120 IN)	DOL	2,530.000	1.000	0.000	0.000	0.00
6537	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (120 IN)	DOL	2,750.000	1.000	0.000	0.000	0.00
6538	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	11.000	0.000	0.000	0.00
6540	04206031	000	CL C CONC (CAP)(MASS)	CY	800.000	616.300	0.000	0.000	0.00
6545	04206039	000	CL C CONC (COLUMN)(MASS)	CY	700.000	1,197.700	0.000	0.000	0.00
6550	04206045	000	CL C CONC (FOOTING)(MASS)	CY	1,200.000	322.800	0.000	0.000	0.00
6555	04226001	000	REINF CONC SLAB	SF	15.000	38,763.000	0.000	0.000	0.00
6560	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	4,595.120	0.000	0.000	0.00
6565	04506023	001	RAIL (TY SSTR)	LF	40.000	1,845.600	0.000	0.000	0.00
6570	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	125.000	82.000	0.000	0.000	0.00
6575	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	3.000	0.000	0.000	0.00
6580	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	79.000	0.000	0.000	0.00
6585	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,000.000	7.000	0.000	0.000	0.00
6590	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 033 DESCRIPTION BRIDGE: IH 10 EB TO LP 1604 WB DIRECT CONNECTOR (DC)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6640	04036001	000	TEMPORARY SPL SHORING	SF	25.000	6,152.000	0.000	0.000	0.00

6645	04166006	000	DRILL SHAFT (48 IN)	LF	400.000	132.000	0.000	0.000	0.00
6646	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	460.000	1.000	0.000	0.000	0.00
6647	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	500.000	1.000	0.000	0.000	0.00
6650	04166007	000	DRILL SHAFT (54 IN)	LF	500.000	260.000	0.000	0.000	0.00
6651	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	575.000	1.000	0.000	0.000	0.00
6652	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	625.000	1.000	0.000	0.000	0.00
6655	04166038	000	DRILL SHAFT (108 IN)	LF	1,800.000	41.000	0.000	0.000	0.00
6656	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (108 IN)	DOL	2,070.000	1.000	0.000	0.000	0.00
6657	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (108 IN)	DOL	2,250.000	1.000	0.000	0.000	0.00
6658	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	12.000	0.000	0.000	0.00
6660	04206031	000	CL C CONC (CAP)(MASS)	CY	800.000	294.600	0.000	0.000	0.00
6665	04206039	000	CL C CONC (COLUMN)(MASS)	CY	700.000	436.300	0.000	0.000	0.00
6670	04206045	000	CL C CONC (FOOTING)(MASS)	CY	1,200.000	283.000	0.000	0.000	0.00
6675	04206084	000	CL F CONC (CAP)(MASS)	CY	1,000.000	70.300	0.000	0.000	0.00
6680	04206092	000	CL F CONC (COLUMN)(MASS)	CY	750.000	120.600	0.000	0.000	0.00
6685	04206100	000	CL F CONC (FOOTING)(MASS)	CY	900.000	142.400	0.000	0.000	0.00
6690	04226001	000	REINF CONC SLAB	SF	15.000	35,688.000	0.000	0.000	0.00
6695	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	4,388.840	0.000	0.000	0.00
6700	04506023	001	RAIL (TY SSTR)	LF	40.000	1,763.500	0.000	0.000	0.00
6705	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	125.000	80.000	0.000	0.000	0.00
6710	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	5.000	0.000	0.000	0.00
6715	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	259.000	0.000	0.000	0.00
6720	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,000.000	1.000	0.000	0.000	0.00
6725	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 034 DESCRIPTION BRIDGE: LP 1604 WB FR @ LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6775	04226013	000	BRIDGE SIDEWALK	SF	20.000	1,444.000	0.000	0.000	0.00
6780	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	1,000.000	57.000	0.000	0.000	0.00
6785	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	21.000	195.000	0.000	0.000	0.00
6790	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	15.000	465.000	0.000	0.000	0.00
6795	04516024	000	RETROFIT RAIL (TY SSTR)	LF	155.000	226.700	0.000	0.000	0.00
6800	04516031	000	RETROFIT RAIL (TY C221)	LF	300.000	226.700	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 035 DESCRIPTION BRIDGE: LP 1604 EB TO IH 10 WB DIRECT CONNECTOR (DC)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6850	04006005	000	CEM STABIL BKFL	CY	50.000	46.000	0.000	0.000	0.00
6860	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	110.000	0.000	0.000	0.00

6861	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
6862	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
6866	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	575.000	1.000	0.000	0.000	0.00
6867	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	625.000	1.000	0.000	0.000	0.00
6871	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (60 IN)	DOL	690.000	1.000	0.000	0.000	0.00
6872	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (60 IN)	DOL	750.000	1.000	0.000	0.000	0.00
6876	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (72 IN)	DOL	977.500	1.000	0.000	0.000	0.00
6877	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (72 IN)	DOL	1,062.500	1.000	0.000	0.000	0.00
6881	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (84 IN)	DOL	1,380.000	1.000	0.000	0.000	0.00
6882	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (84 IN)	DOL	1,500.000	1.000	0.000	0.000	0.00
6886	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (108 IN)	DOL	2,070.000	1.000	0.000	0.000	0.00
6887	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (108 IN)	DOL	2,250.000	1.000	0.000	0.000	0.00
6891	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (144 IN)	DOL	3,680.000	1.000	0.000	0.000	0.00
6892	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (144 IN)	DOL	4,000.000	1.000	0.000	0.000	0.00
6895	04206013	000	CL C CONC (ABUT)	CY	1,100.000	24.100	0.000	0.000	0.00
6915	04206074	000	CL C CONC (MISC)	CY	800.000	1.900	0.000	0.000	0.00
6935	04206108	000	CL H CONC (CAP)(MASS)	CY	1,500.000	143.200	0.000	0.000	0.00
6940	04226001	000	REINF CONC SLAB	SF	15.000	266,146.000	0.000	0.000	0.00
6945	04226015	000	APPROACH SLAB	CY	350.000	39.000	0.000	0.000	0.00
6950	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	23,917.690	0.000	0.000	0.00
6955	04256041	000	PRESTR CONC GIRDER (TX70)	LF	165.000	3,566.610	0.000	0.000	0.00
6960	04346043	000	SLIDING ELASTOMERIC BEARING (ES 6)	EA	4,000.000	5.000	0.000	0.000	0.00
6965	04346110	000	ELASTOMERIC BEARING(F10)	EA	4,000.000	10.000	0.000	0.000	0.00
6970	04346115	000	SLIDING ELASTOMERIC BEAR (ES 31)	EA	4,000.000	15.000	0.000	0.000	0.00
6975	04346124	000	ELASTOMERIC BEARING (SPECIAL) (TY 2)	EA	4,000.000	6.000	0.000	0.000	0.00
6980	04346125	000	ELASTOMERIC BEARING (SPECIAL) (TY 3)	EA	4,000.000	6.000	0.000	0.000	0.00
6990	04426025	001	STR STEEL (PLATE GIRDER) (ABC)	LB	2.750	428,100.000	0.000	0.000	0.00
6995	04506023	001	RAIL (TY SSTR)	LF	40.000	10,860.100	0.000	0.000	0.00
7000	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	67.200	0.000	0.000	0.00
7005	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	125.000	780.000	0.000	0.000	0.00
7010	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	38.000	0.000	0.000	0.00
7025	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 036 DESCRIPTION BRIDGE: IH 10 WB TO LP 1604 WB DIRECT CONNECTOR (DC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7081	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
7082	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
7086	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	460.000	1.000	0.000	0.000	0.00
7087	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (48 IN)	DOL	500.000	1.000	0.000	0.000	0.00
7091	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	575.000	1.000	0.000	0.000	0.00
7092	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	625.000	1.000	0.000	0.000	0.00
7096	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (60 IN)	DOL	690.000	1.000	0.000	0.000	0.00
7097	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (60 IN)	DOL	750.000	1.000	0.000	0.000	0.00
7101	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (84 IN)	DOL	1,380.000	1.000	0.000	0.000	0.00
7102	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (84 IN)	DOL	1,500.000	1.000	0.000	0.000	0.00
7106	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (108 IN)	DOL	2,070.000	1.000	0.000	0.000	0.00
7107	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (108 IN)	DOL	2,250.000	1.000	0.000	0.000	0.00
7111	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (120 IN)	DOL	2,530.000	1.000	0.000	0.000	0.00
7112	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (120 IN)	DOL	2,750.000	1.000	0.000	0.000	0.00
7150	04206108	000	CL H CONC (CAP)(MASS)	CY	1,500.000	153.100	0.000	0.000	0.00
7160	04226015	000	APPROACH SLAB	CY	350.000	29.000	0.000	0.000	0.00
7170	04346008	000	ELASTOMERIC BEARING (EE6)	EA	4,000.000	10.000	0.000	0.000	0.00
7175	04346026	000	ELASTOMERIC BEARING (E7)	EA	4,000.000	5.000	0.000	0.000	0.00
7180	04346027	000	ELASTOMERIC BEARING (E8)	EA	4,000.000	5.000	0.000	0.000	0.00
7185	04346035	000	ELASTOMERIC BEARING (F7)	EA	4,000.000	5.000	0.000	0.000	0.00
7190	04346036	000	ELASTOMERIC BEARING (F8)	EA	4,000.000	5.000	0.000	0.000	0.00
7195	04346043	000	SLIDING ELASTOMERIC BEARING (ES 6)	EA	4,000.000	10.000	0.000	0.000	0.00
7200	04346124	000	ELASTOMERIC BEARING (SPECIAL) (TY 2)	EA	4,000.000	9.000	0.000	0.000	0.00
7205	04346125	000	ELASTOMERIC BEARING (SPECIAL) (TY 3)	EA	4,000.000	9.000	0.000	0.000	0.00
7210	04426001	001	STR STEEL (PLATE GIRDER)	LB	2.500	3,102,000.000	0.000	0.000	0.00
7215	04426025	001	STR STEEL (PLATE GIRDER) (ABC)	LB	2.750	650,900.000	0.000	0.000	0.00
7220	04506023	001	RAIL (TY SSTR)	LF	40.000	6,792.300	0.000	0.000	0.00
7225	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	185.000	0.000	0.000	0.00
7230	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	125.000	480.000	0.000	0.000	0.00
7235	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	19.000	0.000	0.000	0.00
7250	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00
7251	96086011		UNIQUE CHANGE ORDER ITEM 11 Item 9608 6011 UNIQUE CHANGE ORDER ITEM 11 (ADDITIONAL COUPL	DOL	233.060	0.000	8.000	0.000	0.00

							Category Subtotal	0.00	
CATEGORY 037		DESCRIPTION		BRIDGE: LP 1604 WB TO IH 10 EB DIRECT CONNECTOR (DC'					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7306	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
7307	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
7311	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	575.000	1.000	0.000	0.000	0.00
7312	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	625.000	1.000	0.000	0.000	0.00
7316	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (60 IN)	DOL	690.000	1.000	0.000	0.000	0.00
7317	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (60 IN)	DOL	750.000	1.000	0.000	0.000	0.00
7321	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (72 IN)	DOL	977.500	1.000	0.000	0.000	0.00
7322	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (72 IN)	DOL	1,062.500	1.000	0.000	0.000	0.00
7326	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (108 IN)	DOL	2,070.000	1.000	0.000	0.000	0.00
7327	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (108 IN)	DOL	2,250.000	1.000	0.000	0.000	0.00
7331	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (120 IN)	DOL	2,530.000	1.000	0.000	0.000	0.00
7332	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (120 IN)	DOL	2,750.000	1.000	0.000	0.000	0.00
7350	04206074	000	CL C CONC (MISC)	CY	800.000	2.300	0.000	0.000	0.00
7370	04206108	000	CL H CONC (CAP)(MASS)	CY	1,500.000	76.000	0.000	0.000	0.00
7380	04226015	000	APPROACH SLAB	CY	350.000	39.000	0.000	0.000	0.00
7390	04256040	000	PRESTR CONC GIRDER (TX62)	LF	155.000	941.250	0.000	0.000	0.00
7395	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	3.300	0.000	0.000	0.00
7400	04346007	000	ELASTOMERIC BEARING (EE5)	EA	4,000.000	5.000	0.000	0.000	0.00
7405	04346008	000	ELASTOMERIC BEARING (EE6)	EA	4,000.000	5.000	0.000	0.000	0.00
7410	04346036	000	ELASTOMERIC BEARING (F8)	EA	4,000.000	5.000	0.000	0.000	0.00
7415	04346043	000	SLIDING ELASTOMERIC BEARING (ES 6)	EA	4,000.000	5.000	0.000	0.000	0.00
7420	04346045	000	SLIDING ELASTOMERIC BEARING (ES 8)	EA	4,000.000	10.000	0.000	0.000	0.00
7425	04346046	000	SLIDING ELASTOMERIC BEARING (ES 9)	EA	4,000.000	5.000	0.000	0.000	0.00
7430	04346110	000	ELASTOMERIC BEARING(F10)	EA	4,000.000	10.000	0.000	0.000	0.00
7435	04346124	000	ELASTOMERIC BEARING (SPECIAL) (TY 2)	EA	4,000.000	3.000	0.000	0.000	0.00
7440	04346125	000	ELASTOMERIC BEARING (SPECIAL) (TY 3)	EA	4,000.000	3.000	0.000	0.000	0.00
7445	04426001	001	STR STEEL (PLATE GIRDER)	LB	2.500	4,673,000.000	0.000	0.000	0.00
7450	04426025	001	STR STEEL (PLATE GIRDER) (ABC)	LB	2.750	215,023.000	0.000	0.000	0.00
7455	04506023	001	RAIL (TY SSTR)	LF	40.000	8,557.900	0.000	0.000	0.00
7460	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	26.400	0.000	0.000	0.00
7465	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	125.000	712.000	0.000	0.000	0.00
7470	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	26.000	0.000	0.000	0.00
7485	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

							Category Subtotal	0.00	
CATEGORY		038		DESCRIPTION	BRIDGE: IH10 EB TO LP 1604 EB DIRECT CONNECTOR (DCS)				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7535	04006005	000	CEM STABIL BKFL	CY	50.000	19.000	0.000	0.000	0.00
7546	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
7547	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
7551	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	575.000	1.000	0.000	0.000	0.00
7552	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	625.000	1.000	0.000	0.000	0.00
7556	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (60 IN)	DOL	690.000	1.000	0.000	0.000	0.00
7557	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (60 IN)	DOL	750.000	1.000	0.000	0.000	0.00
7560	04166010	000	DRILL SHAFT (72 IN)	LF	850.000	146.000	0.000	0.000	0.00
7561	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (72 IN)	DOL	977.500	1.000	0.000	0.000	0.00
7562	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (72 IN)	DOL	1,062.500	1.000	0.000	0.000	0.00
7565	04166038	000	DRILL SHAFT (108 IN)	LF	1,800.000	274.000	0.000	0.000	0.00
7566	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (108 IN)	DOL	2,070.000	1.000	0.000	0.000	0.00
7567	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (108 IN)	DOL	2,250.000	1.000	0.000	0.000	0.00
7571	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (144 IN)	DOL	3,680.000	1.000	0.000	0.000	0.00
7572	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (144 IN)	DOL	4,000.000	1.000	0.000	0.000	0.00
7575	04166051	000	DRILL SHAFT (120 IN)	LF	2,200.000	230.000	0.000	0.000	0.00
7576	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (120 IN)	DOL	2,530.000	1.000	0.000	0.000	0.00
7577	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (120 IN)	DOL	2,750.000	1.000	0.000	0.000	0.00
7581	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (156 IN)	DOL	4,370.000	1.000	0.000	0.000	0.00
7582	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (156 IN)	DOL	4,750.000	1.000	0.000	0.000	0.00
7585	04206013	000	CL C CONC (ABUT)	CY	1,100.000	18.000	0.000	0.000	0.00
7590	04206031	000	CL C CONC (CAP)(MASS)	CY	800.000	1,077.400	0.000	0.000	0.00
7595	04206039	000	CL C CONC (COLUMN)(MASS)	CY	700.000	2,223.400	0.000	0.000	0.00
7600	04206074	000	CL C CONC (MISC)	CY	800.000	1.500	0.000	0.000	0.00
7605	04206084	000	CL F CONC (CAP)(MASS)	CY	1,000.000	174.200	0.000	0.000	0.00
7610	04206092	000	CL F CONC (COLUMN)(MASS)	CY	750.000	359.000	0.000	0.000	0.00
7615	04206100	000	CL F CONC (FOOTING)(MASS)	CY	900.000	501.600	0.000	0.000	0.00
7620	04206108	000	CL H CONC (CAP)(MASS)	CY	1,500.000	355.500	0.000	0.000	0.00
7625	04226001	000	REINF CONC SLAB	SF	15.000	161,163.000	0.000	0.000	0.00

7630	04226015	000	APPROACH SLAB	CY	350.000	34.500	0.000	0.000	0.00
7635	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	10,359.330	0.000	0.000	0.00
7640	04256041	000	PRESTR CONC GIRDER (TX70)	LF	165.000	2,516.270	0.000	0.000	0.00
7645	04346007	000	ELASTOMERIC BEARING (EE5)	EA	4,000.000	5.000	0.000	0.000	0.00
7650	04346010	000	ELASTOMERIC BEARING (EE8)	EA	4,000.000	5.000	0.000	0.000	0.00
7655	04346026	000	ELASTOMERIC BEARING (E7)	EA	4,000.000	10.000	0.000	0.000	0.00
7660	04346035	000	ELASTOMERIC BEARING (F7)	EA	4,000.000	5.000	0.000	0.000	0.00
7665	04346042	000	SLIDING ELASTOMERIC BEARING (ES 5)	EA	4,000.000	5.000	0.000	0.000	0.00
7670	04346043	000	SLIDING ELASTOMERIC BEARING (ES 6)	EA	4,000.000	5.000	0.000	0.000	0.00
7675	04346110	000	ELASTOMERIC BEARING(F10)	EA	4,000.000	5.000	0.000	0.000	0.00
7680	04346124	000	ELASTOMERIC BEARING (SPECIAL) (TY 2)	EA	4,000.000	8.000	0.000	0.000	0.00
7685	04346125	000	ELASTOMERIC BEARING (SPECIAL) (TY 3)	EA	4,000.000	4.000	0.000	0.000	0.00
7690	04426001	001	STR STEEL (PLATE GIRDER)	LB	2.500	3,997,000.000	0.000	0.000	0.00
7695	04426025	001	STR STEEL (PLATE GIRDER) (ABC)	LB	2.750	455,400.000	0.000	0.000	0.00
7700	04506023	001	RAIL (TY SSTR)	LF	40.000	6,598.300	0.000	0.000	0.00
7705	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	167.200	0.000	0.000	0.00
7710	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	125.000	536.000	0.000	0.000	0.00
7715	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	20.000	0.000	0.000	0.00
7720	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	1,230.000	0.000	0.000	0.00
7725	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,000.000	32.000	0.000	0.000	0.00
7730	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 039 DESCRIPTION BRIDGE: LP1604 EB CD EXIT RAMP

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7780	04006005	000	CEM STABIL BKFL	CY	50.000	29.000	0.000	0.000	0.00
7785	04036001	000	TEMPORARY SPL SHORING	SF	25.000	1,920.000	0.000	0.000	0.00
7790	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	132.000	0.000	0.000	0.00
7791	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
7792	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
7795	04166007	000	DRILL SHAFT (54 IN)	LF	500.000	200.000	0.000	0.000	0.00
7796	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	575.000	1.000	0.000	0.000	0.00
7797	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	625.000	1.000	0.000	0.000	0.00
7798	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	6.000	0.000	0.000	0.00
7800	04206013	000	CL C CONC (ABUT)	CY	1,100.000	13.200	0.000	0.000	0.00
7805	04206031	000	CL C CONC (CAP)(MASS)	CY	800.000	209.900	0.000	0.000	0.00
7810	04206039	000	CL C CONC (COLUMN)(MASS)	CY	700.000	238.100	0.000	0.000	0.00
7815	04206045	000	CL C CONC (FOOTING)(MASS)	CY	1,200.000	88.800	0.000	0.000	0.00
7820	04226001	000	REINF CONC SLAB	SF	15.000	17,739.000	0.000	0.000	0.00
7825	04226015	000	APPROACH SLAB	CY	350.000	20.900	0.000	0.000	0.00
7830	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	3,033.330	0.000	0.000	0.00
7835	04506023	001	RAIL (TY SSTR)	LF	40.000	1,262.500	0.000	0.000	0.00
7840	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	54.000	0.000	0.000	0.00
7845	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	3.000	0.000	0.000	0.00

7850	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	202.000	0.000	0.000	0.00
7855	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 040 DESCRIPTION BRIDGE: LP1604 WB CD ENTRANCE RAMP

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7905	04006005	000	CEM STABIL BKFL	CY	50.000	46.000	0.000	0.000	0.00
7910	04036001	000	TEMPORARY SPL SHORING	SF	25.000	720.000	0.000	0.000	0.00
7915	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	30.000	0.000	0.000	0.00
7916	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (18 IN)	DOL	115.000	1.000	0.000	0.000	0.00
7917	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (18 IN)	DOL	125.000	1.000	0.000	0.000	0.00
7920	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	90.000	0.000	0.000	0.00
7921	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	287.500	1.000	0.000	0.000	0.00
7922	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (36 IN)	DOL	312.500	1.000	0.000	0.000	0.00
7925	04166007	000	DRILL SHAFT (54 IN)	LF	500.000	40.000	0.000	0.000	0.00
7926	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	575.000	1.000	0.000	0.000	0.00
7927	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (54 IN)	DOL	625.000	1.000	0.000	0.000	0.00
7928	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	3.000	0.000	0.000	0.00
7930	04206013	000	CL C CONC (ABUT)	CY	1,100.000	19.100	0.000	0.000	0.00
7935	04206031	000	CL C CONC (CAP)(MASS)	CY	800.000	25.400	0.000	0.000	0.00
7940	04206039	000	CL C CONC (COLUMN)(MASS)	CY	700.000	35.800	0.000	0.000	0.00
7945	04206045	000	CL C CONC (FOOTING)(MASS)	CY	1,200.000	22.200	0.000	0.000	0.00
7950	04226001	000	REINF CONC SLAB	SF	15.000	6,046.000	0.000	0.000	0.00
7955	04226015	000	APPROACH SLAB	CY	350.000	19.300	0.000	0.000	0.00
7960	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	927.130	0.000	0.000	0.00
7965	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	32.000	0.000	0.000	0.00
7970	04506023	001	RAIL (TY SSTR)	LF	40.000	483.100	0.000	0.000	0.00
7975	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	25.000	0.000	0.000	0.00
7980	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	1.000	0.000	0.000	0.00
7985	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	53.000	0.000	0.000	0.00
7990	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 041 DESCRIPTION BRIDGE: LP 1604 WB TO IH10 WB DIRECT CONNECTOR (DC'

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8046	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT Item 416.5.1.1 Pay by the LF (60 IN)	DOL	690.000	1.000	0.000	0.000	0.00
8047	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT Item 416.5.1.1 Pay by the LF (60 IN)	DOL	750.000	1.000	0.000	0.000	0.00
8050	04166051	000	DRILL SHAFT (120 IN)	LF	2,200.000	132.000	0.000	0.000	0.00

CONTRACT ID	007208144	ESTIMATE	0018	CONTRACTOR'S ESTIMATE PACKAGE				Page 51 of 60		
8051	96026601			EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	2,530.000	1.000	0.000	0.000	0.00
				Item 416.5.1.1 Pay by the LF (120 IN)						
8052	96026602			EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	2,750.000	1.000	0.000	0.000	0.00
				Item 416.5.1.1 Pay by the LF (120 IN)						
8055	04166105	000		DRILL SHAFT (156 IN)	LF	3,800.000	42.000	0.000	0.000	0.00
8056	96026601			EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	4,370.000	1.000	0.000	0.000	0.00
				Item 416.5.1.1 Pay by the LF (156 IN)						
8057	96026602			EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	4,750.000	1.000	0.000	0.000	0.00
				Item 416.5.1.1 Pay by the LF (156 IN)						
8065	04206039	000		CL C CONC (COLUMN)(MASS)	CY	700.000	2,709.200	0.000	0.000	0.00
8075	04206108	000		CL H CONC (CAP)(MASS)	CY	1,500.000	74.700	0.000	0.000	0.00
8080	04226001	000		REINF CONC SLAB	SF	15.000	38,487.000	0.000	0.000	0.00
8085	04256039	000		PRESTR CONC GIRDER (TX54)	LF	130.000	5,354.680	0.000	0.000	0.00
8090	04346124	000		ELASTOMERIC BEARING (SPECIAL) (TY 2)	EA	4,000.000	4.000	0.000	0.000	0.00
8095	04346125	000		ELASTOMERIC BEARING (SPECIAL) (TY 3)	EA	4,000.000	2.000	0.000	0.000	0.00
8100	04426025	001		STR STEEL (PLATE GIRDER) (ABC)	LB	2.750	212,200.000	0.000	0.000	0.00
8105	04506023	001		RAIL (TY SSTR)	LF	40.000	1,790.800	0.000	0.000	0.00
8110	04546019	000		SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	125.000	84.000	0.000	0.000	0.00
8115	04716007	000		GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	6.000	0.000	0.000	0.00
8120	04816013	000		PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	530.000	0.000	0.000	0.00
8130	41716001	000		INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00
									Category Subtotal	0.00

CATEGORY	042	DESCRIPTION	FORCE ACCOUNT	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
8155	96026001	PAYMENT ADJUSTMENT-POS		DOL	1.000	1,000.000	0.000	0.000	0.00	
8160	96026002	PAYMENT ADJUSTMENT-NEG		DOL	-1.000	362,920.000	0.000	0.000	0.00	
		DO NOT PAY TO THIS ITEM								
8170	96046001	CONTRACTOR FORCE ACCOUNT 1		DOL	1.000	1,000.000	0.000	0.000	0.00	
		Item 628.5.1 ELECTRICAL SERVICES								
8180	96066057	FORCE ACCOUNT-COMMER LAB USE DEDUCTION		DOL	-1.000	1,000.000	0.000	0.000	0.00	
8185	96106001	ON THE JOB TRAINING		DOL	1.000	1,000.000	0.000	0.000	0.00	
8190	96046002	CONTRACTOR FORCE ACCOUNT 2		DOL	1.000	1,000.000	0.000	0.000	0.00	
		KARST MITIGATION								
8200	96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE		DOL	1.000	1,000.000	0.000	0.000	0.00	
		EROSION CONTROL MAINTENANCE: CONTRACTOR FORCE ACCOUNT WORK								
8205	96066056	FORCE ACCOUNT - SAFETY CONTINGENCY		DOL	1.000	1,000.000	0.000	0.000	0.00	
		SAFETY CONTINGENCY: CONTRACTOR FORCE ACCOUNT WORK								
8210	95016002	RUC (CREDIT OR DAMAGE)		DOL	1.000	1,000.000	0.000	0.000	0.00	
		REFER TO ITEM 8 AND TABLE ON PLAN SHEET 254								
8215	96056005	CALD CREDIT FOR EARLY COMPLETION		DOL	1.000	25,000.000	0.000	0.000	0.00	
		Item 8 Substantial Completion - Max 60 days								
									Category Subtotal	0.00

PROJECT ROW 72-8-146 CONTROL 007208146

CATEGORY 001 DESCRIPTION GAS: U00010069 [CPS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8305	04006008	000	CUT & RESTORE ASPH PAVING	SY	115.000	414.000	0.000	0.000	0.00
8310	04016001	000	FLOWABLE BACKFILL	CY	171.501	515.000	0.000	0.000	0.00
8315	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.470	2,380.000	0.000	0.000	0.00
8320	04206003	000	CL A CONC (MISC)	SY	1,309.260	460.000	0.000	0.000	0.00
8325	05006001	000	MOBILIZATION	LS	45,976,473.000	0.005	0.000	0.000	0.00
8330	71866003	001	NGP (MAIN) (6" PLASTIC W/TW) (OPEN CUT)	LF	226.000	253.000	0.000	0.000	0.00
8335	71866007	001	NGP ADJUST GAS FACILITY ACCESS COVER	EA	2,600.000	5.000	0.000	0.000	0.00
8340	71866011	001	NGP (MAIN)(6" STEEL)(OPEN CUT)	LF	1,560.000	26.000	0.000	0.000	0.00
8345	71866012	001	NGP (MAIN)(8" STEEL)(OPEN CUT)	LF	2,635.000	46.000	0.000	0.000	0.00
8350	71866026	001	NGP (REMOVE ABANDONED MAIN)(6")	LF	57.000	253.000	0.000	0.000	0.00
8355	71866033	001	NGP (MAIN) (12" STEEL) (OPEN CUT)	LF	640.000	523.000	0.000	0.000	0.00
8360	71866034	001	NGP (MAIN) (16" STEEL) (OPEN CUT)	LF	335.000	1,532.000	0.000	0.000	0.00
8365	71866035	001	NGP (REMOVE ABANDONED MAIN) (12")	LF	50.000	2,042.000	0.000	0.000	0.00
8370	71866036	001	NGP (GROUT ABANDONED MAIN) (12")	LF	105.000	508.000	0.000	0.000	0.00
8375	71866049	001	NGP (BORING)(16" STEEL)	LF	562.000	453.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION GAS: U00010171 [GREY FOREST UTILITIES]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8425	05006001	000	MOBILIZATION	LS	45,976,473.000	0.006	0.000	0.000	0.00
8435	71756002	000	GAS REDUCER (8" DIA X 6" DIA STL)	EA	1,000.000	2.000	0.000	0.000	0.00
8440	71756003	000	GAS ELL (8" DIA STL)	EA	1,000.000	2.000	0.000	0.000	0.00
8445	71756004	000	GAS CAP (8" DIA STL)	EA	1,000.000	1.000	0.000	0.000	0.00
8450	71756005	000	GAS TEE (8" DIA X 8" DIA STL)	EA	1,200.000	1.000	0.000	0.000	0.00
8455	71756006	000	GAS VALVE (8" DIA STL)	EA	28,000.000	1.000	0.000	0.000	0.00
8460	71756007	000	GAS VALVE BOX	EA	2,125.000	1.000	0.000	0.000	0.00
8465	71756008	000	NGP STOPPLE	EA	63,000.000	2.000	0.000	0.000	0.00
8470	71756009	000	REMOVAL	LF	48.000	5,577.000	0.000	0.000	0.00
8475	71756039	000	NGP (BORING) (8" DIA STL)	LF	327.000	5,161.000	-5,161.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION SEWER: U00010406 [SAN ANTONIO WATER SYSTEMS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8525	05006001	000	MOBILIZATION	LS	45,976,473.000	0.004	0.000	0.000	0.00
8535	71946002	001	SAN SWR PRECAST MANHOLE (COMPL)	EA	12,500.000	7.000	0.000	0.000	0.00
8540	71946006	001	BYPASS PUMPING FOR SMALL DIA SAN SWRS	LS	70,000.000	1.000	0.000	0.000	0.00
8550	71946010	001	SAN SWR PRECAST MANHOLES (EXTRA DEPTH)	LF	1,170.000	44.000	0.000	0.000	0.00
8565	71946024	001	SAN SWR LATERAL (6")	LF	140.000	14.000	0.000	0.000	0.00
8570	71946027	001	CONCRETE ENCASEMENT	CY	300.000	245.000	0.000	0.000	0.00
8580	71946044	001	SAN SWR MANHOLES (48" DIA)(DROP)(0-6')	EA	15,000.000	5.000	0.000	0.000	0.00
8590	71946053	001	SAN SWR POST TV INSP (30" & SMALLER)	LF	5.000	1,120.000	0.000	0.000	0.00
8595	71946054	001	SAN SWR MANH(48"DIA)(DROP)(EXTRA DEPTH)	LF	1,070.000	50.000	0.000	0.000	0.00

8600	71946055	001	SAN SWR (JACK, BORE OR TUNNEL)(42")	LF	900.000	243.000	0.000	0.000	0.00
8605	71946056	001	SAN SWR CARRIER PIPE IN CASE (PVC)(21")	LF	330.000	243.000	0.000	0.000	0.00
8610	71946057	001	GROUT ABANDONMENT SEWER MAIN (21")	LF	125.000	140.000	0.000	0.000	0.00
8615	71946058	001	SAN SWR (10") (SDR26 PVC)	LF	195.000	25.000	0.000	0.000	0.00
8620	71946059	001	SAN SWR (21") (SDR26 PVC)	LF	375.000	848.000	0.000	0.000	0.00
8625	71946060	001	SAN SWR STEEL CASING (42")(BORE)	LF	350.000	243.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION WATER: U00010172 [SAN ANTONIO WATER SYSTEMS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8675	05006001	000	MOBILIZATION	LS	45,976,473.000	0.010	0.000	0.000	0.00
8790	71966062	001	CARRIER PIPE (IN CASING) (DI) (24")	LF	345.000	282.000	-282.000	0.000	0.00
8850	71966088	001	TAPPED FIRE HYDRANT	EA	11,600.000	2.000	0.000	0.000	0.00
8855	71966094	001	PIPE WATER MAIN (DI) (24")	LF	395.000	972.000	-972.000	0.000	0.00
8895	71966128	001	PIPE WATER MAIN (DI) (36")	LF	560.000	644.000	-644.000	0.000	0.00
8900	71966130	001	RELAY SHORT SERVICE (12")	EA	10,300.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$166,845,867.76

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	144,600.000	289.00	289.000	41,789,400.00
01046009	000	REMOVING CONC (RIPRAP)	SY	6.000	60,569.00	4,922.030	29,532.18
01046015	000	REMOVING CONC (SIDEWALKS)	SY	9.000	4,603.00	768.000	6,912.00
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	9.000	3,476.00	204.710	1,842.39
01046021	000	REMOVING CONC (CURB)	LF	3.000	15,243.00	777.000	2,331.00
01046023	000	REMOVING CONC (CTB)	LF	11.000	9,348.00	326.000	3,586.00
01046031	000	REMOVING CONC (HEADWALL)	CY	350.000	10.00	4.000	1,400.00
01046037	000	REMOVE CONC (RAIL)	LF	12.000	17,809.00	3,213.000	38,556.00
01046040	000	REMOVING CONC (PAVERS)	SY	8.000	5,520.00	5,357.000	42,856.00
01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	3.000	13,232.00	435.000	1,305.00
01056165	000	RMV TRT & UNTRT BASE & ASPH PV(18"-36")	SY	10.000	258,144.00	1,077.770	10,777.70
01106001	000	EXCAVATION (ROADWAY)	CY	11.000	613,377.00	13,276.000	146,036.00
01326047	000	EMBANKMENT (FINAL)(ORD COMP)(TY C1)	CY	30.000	129,228.00	1,943.700	58,311.00
02476475	003	FL BS (CIP)(TY D GR 1-2, OR 5)FINAL POS	CY	30.000	74,937.00	2,494.820	74,844.60
03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	3.710	50,301.00	830.000	3,082.62
03546108	000	PLANE ASPH CONC PAV (4" TO 11")	SY	5.090	1,927.00	1,750.000	8,900.50
04006006	000	CUT & RESTORING PAV	SY	238.660	597.00	51.000	12,171.45
04016001	000	FLOWABLE BACKFILL	CY	171.500	8,574.00	232.000	39,788.23
04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.470	17,124.00	1,321.000	3,262.87
04036001	000	TEMPORARY SPL SHORING	SF	25.000	110,102.00	37,432.660	935,816.50
04106001	000	SOIL NAIL ANCHORS	LF	25.000	117,367.00	7,383.000	184,575.00
04166002	000	DRILL SHAFT (24 IN)	LF	125.000	114.00	114.000	14,250.00
04166004	000	DRILL SHAFT (36 IN)	LF	250.000	995.00	834.000	208,500.00
04166006	000	DRILL SHAFT (48 IN)	LF	400.000	1,775.00	1,347.000	538,800.00
04166007	000	DRILL SHAFT (54 IN)	LF	500.000	1,222.00	1,097.000	548,500.00
04166008	000	DRILL SHAFT (60 IN)	LF	600.000	2,570.00	1,506.000	903,600.00
04166010	000	DRILL SHAFT (72 IN)	LF	850.000	2,160.00	1,745.000	1,483,250.00
04166012	000	DRILL SHAFT (84 IN)	LF	1,200.000	454.00	454.000	544,800.00
04166025	000	DRILL SHAFT (HIGH MAST POLE) (54 IN)	LF	760.000	19.00	19.000	14,440.00
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	990.000	640.00	226.000	223,740.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	535.000	182.00	52.000	27,820.00
04166038	000	DRILL SHAFT (108 IN)	LF	1,800.000	1,918.00	1,324.000	2,383,200.00
04166039	000	DRILL SHAFT (144 IN)	LF	3,200.000	302.00	152.000	486,400.00
04166051	000	DRILL SHAFT (120 IN)	LF	2,200.000	1,308.00	682.000	1,500,400.00
04166105	000	DRILL SHAFT (156 IN)	LF	3,800.000	84.00	42.000	159,600.00
04206013	000	CL C CONC (ABUT)	CY	1,100.000	136.90	111.400	122,540.00
04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,600.000	24.90	24.900	39,840.00
04206029	000	CL C CONC (CAP)	CY	2,000.000	330.70	126.400	252,800.00
04206031	000	CL C CONC (CAP)(MASS)	CY	800.000	6,074.70	2,271.900	1,817,520.00
04206037	000	CL C CONC (COLUMN)	CY	1,600.000	424.00	191.700	306,720.00
04206039	000	CL C CONC (COLUMN)(MASS)	CY	700.000	10,642.20	3,311.130	2,317,791.00
04206043	000	CL C CONC (FOOTING)	CY	1,700.000	187.50	42.600	72,420.00
04206045	000	CL C CONC (FOOTING)(MASS)	CY	1,200.000	1,385.30	1,380.940	1,657,128.00

CONTRACT ID	007208144	ESTIMATE	0018	CONTRACTOR'S ESTIMATE PACKAGE				
04206066	000	CL C CONC (RAIL FOUNDATION)		CY	200.000	11,084.00	161.480	32,296.00
04206074	000	CL C CONC (MISC)		CY	800.000	233.00	1.920	1,536.00
04206084	000	CL F CONC (CAP)(MASS)		CY	1,000.000	1,518.70	514.600	514,600.00
04206092	000	CL F CONC (COLUMN)(MASS)		CY	750.000	5,422.30	1,604.400	1,203,300.00
04206100	000	CL F CONC (FOOTING)(MASS)		CY	900.000	3,411.60	1,240.200	1,116,180.00
04226001	000	REINF CONC SLAB		SF	15.000	419,494.00	41,362.200	620,433.00
04226003	000	REINF CONC SLAB (EXTEND SLAB)		SF	30.000	10,388.00	2,759.400	82,782.00
04236001	000	RETAINING WALL (MSE)		SF	50.000	155,603.00	40,063.360	2,003,168.00
04236023	000	RETAINING WALL (ROCK NAILED)(FACIA)		SF	50.000	17,088.00	4,397.910	219,895.50
04256035	000	PRESTR CONC GIRDER (TX28)		LF	85.000	1,243.58	1,085.500	92,267.50
04256039	000	PRESTR CONC GIRDER (TX54)		LF	130.000	36,963.57	13,950.800	1,813,604.00
04426001	001	STR STEEL (PLATE GIRDER)		LB	2.500	3,578,000.00	1,676,000.000	4,190,000.00
04626001	002	CONC BOX CULV (3 FT X 2 FT)		LF	311.290	989.00	44.000	13,696.54
04626003	002	CONC BOX CULV (4 FT X 2 FT)		LF	362.960	1,379.00	51.000	18,510.71
04626096	002	CONC BOX CULV (8 FT X 3 FT)		LF	846.240	483.00	457.000	386,733.05
04646003	001	RC PIPE (CL III)(18 IN)		LF	122.670	369.00	214.000	26,250.52
04646005	001	RC PIPE (CL III)(24 IN)		LF	142.730	10,920.00	1,249.000	178,269.77
04646007	001	RC PIPE (CL III)(30 IN)		LF	208.960	4,317.00	631.500	131,959.50
04646017	001	RC PIPE (CL IV)(18 IN)		LF	215.840	535.00	5.000	1,079.18
04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)		EA	4,657.560	4.00	3.000	13,972.68
04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)		EA	7,431.680	40.00	1.000	7,431.68
04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)		EA	12,268.770	16.00	2.000	24,537.54
04656019	001	INLET (COMPL)(PCO)(4FT)(RIGHT)		EA	10,240.810	2.00	1.000	10,240.81
04656045	001	INLET (COMPL)(PMBD)(4FT)		EA	9,476.690	149.00	8.000	75,813.51
04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)		EA	7,055.020	13.00	1.000	7,055.02
04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)		EA	8,164.290	33.00	2.000	16,328.58
04656158	001	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)		EA	8,349.820	2.00	1.000	8,349.82
04656160	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)		EA	8,969.920	24.00	3.000	26,909.76
04656179	001	INLET (COMPL)(TY MSE2)		EA	11,243.350	62.00	1.500	16,865.02
04666181	000	WINGWALL (PW - 1) (HW=6 FT)		EA	22,000.000	3.00	2.000	44,000.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)		EA	2,299.900	7.00	2.000	4,599.80
04816013	000	PIPE (PVC) (SCH 40) (6 IN)		LF	50.000	6,875.00	507.850	25,392.50
04966002	000	REMOV STR (INLET)		EA	557.330	56.00	2.000	1,114.65
04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)		EA	75,000.000	7.00	1.000	75,000.00
04966040	000	REMOV STR (RET WALL)		LF	60.000	14,568.00	508.000	30,480.00
04966100	000	REMOVE STR (GABION)		LF	40.000	25.00	25.000	1,000.00
05006001	000	MOBILIZATION		LS	45,976,473.000	0.98	0.900	41,378,825.70
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING		MO	35,000.000	59.00	17.000	595,000.00
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)		LF	29.000	293.00	70.000	2,030.00
05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)		LF	60.000	210.00	270.000	16,200.00
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)		SY	25.000	777.00	777.660	19,441.50
05066030	005	BACKHOE WORK (EROSION & SEDMT CONT)		HR	80.000	76.00	10.000	800.00
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)		LF	2.500	14,033.00	817.000	2,042.50
05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")		LF	3.500	12,466.00	480.000	1,680.00
05086003	000	CONSTRUCTING DETOURS (TY 1)		SY	78.340	23,740.00	2,083.330	163,208.07
05086004	000	CONSTRUCTING DETOURS (TY 2)		SY	76.360	11,222.00	5,715.515	436,436.72
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)		LF	15.000	53,610.00	32,010.000	480,150.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)		LF	45.000	41,240.00	15,400.000	693,000.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)		LF	45.000	1,680.00	793.000	35,685.00

05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	133,730.00	3,280.000	13,120.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	46,880.00	280.000	1,120.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	2,120.00	20.000	80.00
05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	4.000	41,860.00	20.000	80.00
05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	4.000	1,700.00	580.000	2,320.00
05296001	000	CONC CURB (TY I)	LF	9.000	46,311.00	744.000	6,696.00
05296017	000	CONC CURB (TY F2)	LF	100.000	1,063.00	326.000	32,600.00
05296018	000	CONC CURB (TY F3)	LF	115.000	1,393.00	851.000	97,865.00
05306004	000	DRIVEWAYS (CONC)	SY	57.000	4,242.00	254.010	14,478.57
05316001	000	CONC SIDEWALKS (4")	SY	38.000	35,089.00	2,264.410	86,047.58
05316005	000	CURB RAMPS (TY 2)	EA	2,178.640	15.00	1.000	2,178.64
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.500	22,953.00	2,565.000	11,542.50
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	238.000	67.00	6.000	1,428.00
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	212.000	20.00	1.000	212.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	220.000	91.00	1.000	220.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	375.000	82.00	5.000	1,875.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,025.000	93.00	1.000	1,025.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,025.000	45.00	2.000	2,050.00
05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	26,479.900	35.00	3.000	79,439.70
05456018	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL2)	EA	8,675.000	19.00	8.000	69,400.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,900.000	21.00	22.000	195,800.00
06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	330.000	130.00	10.000	3,300.00
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	2,820.000	37.00	1.000	2,820.00
06136007	000	HI MST IL POLE (175 FT)(80 MPH)	EA	68,800.000	27.00	7.000	481,600.00
06176001	000	TEMP RD IL (RD IL ASM)	EA	14,400.000	12.00	3.000	43,200.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	18.000	39,009.00	8,581.000	154,458.00
06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	35.500	29,415.00	5,620.000	199,510.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	27.000	1,719.00	545.000	14,715.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	75.000	11,299.00	2,261.000	169,575.00
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	30.000	4,678.00	730.000	21,900.00
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	50.000	13,639.00	1,640.000	82,000.00
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.650	94,122.00	1,890.000	3,118.50
06246001	000	GROUND BOX TY A (122311)	EA	980.000	94.00	7.000	6,860.00
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,240.000	163.00	21.000	26,040.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,700.000	62.00	3.000	5,100.00
06246028	000	REMOVE GROUND BOX	EA	1,100.000	278.00	52.000	57,200.00
06276003	000	TIMBER POLE (CL 2) 50 FT	EA	2,700.000	4.00	4.000	10,800.00
06286076	000	ELC SRV TY A 240/480 100(NS)SS(E)SP(O)	EA	9,800.000	10.00	5.000	49,000.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	10,800.000	26.00	6.000	64,800.00
06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.450	0.00	11,706.000	5,267.70
06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.370	0.00	23,695.000	8,767.15
06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.370	0.00	14,347.000	5,308.39
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.840	111,871.00	7,205.000	6,052.20
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.200	1,065.00	471.000	565.20
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.630	398,800.00	27,984.000	17,629.92
06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	1.500	5,795.00	602.000	903.00
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.500	87,864.00	6,026.000	9,039.00
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.000	732.00	50.000	300.00
06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	165.000	30.00	5.000	825.00

06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	165.000	27.00	3.000	495.00
06626091	000	WK ZN PAV MRK REMOV (W)18"(YLD TRI)	EA	40.000	71.00	11.000	440.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.630	365,927.00	33,033.000	20,810.79
06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	230.000	33.00	1.000	230.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.530	63,750.00	38,171.000	20,230.63
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.860	7,303.00	2,660.000	2,287.60
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.300	1,191.00	5,553.000	7,218.90
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	1,700.00	1,337.000	2,674.00
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	63.000	9.00	15.000	945.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	63.000	6.00	4.000	252.00
06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	33,400.000	2.00	0.200	6,680.00
06806004	006	REMOVING TRAFFIC SIGNALS	EA	11,700.000	4.00	2.000	23,400.00
06816001	000	TEMP TRAF SIGNALS	EA	95,800.000	6.00	2.000	191,600.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	300.000	29.00	10.000	3,000.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	300.000	17.00	5.000	1,500.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	300.000	49.00	10.000	3,000.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	17.00	5.000	1,500.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	300.000	29.00	10.000	3,000.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	300.000	9.00	4.000	1,200.00
06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	180.000	8.00	2.000	360.00
06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	160.000	26.00	10.000	1,600.00
06866050	000	INS TRF SIG PL AM(S)1 ARM(48")ILSN	EA	15,800.000	2.00	1.000	15,800.00
06866052	000	INS TRF SIG PL AM(S)1 ARM(48")LUM&ILSN	EA	18,200.000	7.00	3.000	54,600.00
07346002	000	LITTER REMOVAL	CYC	2,200.000	59.00	13.000	28,600.00
07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	2,500.000	59.00	2.000	5,000.00
07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	3,000.000	59.00	2.000	6,000.00
07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	2,500.000	59.00	2.000	5,000.00
07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	4,000.000	59.00	5.000	20,000.00
07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	4,500.000	59.00	4.000	18,000.00
30766001	000	D-GR HMA TY-B PG64-22	TON	62.620	117,568.00	4,741.000	296,881.42
30766025	000	D-GR HMA TY-C SAC-B PG70-22	TON	76.300	22,497.00	845.080	64,479.60
30766066	000	TACK COAT	GAL	3.670	79,868.00	1,095.000	4,018.65
40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,000.000	209.00	133.000	399,000.00
41966001	000	PREFAB PED STL TRUSS BRG SPAN (120 FT)	EA	200,000.000	1.00	1.000	200,000.00
41966002	000	PREFAB PED STL TRUSS BRG SPAN (130 FT)	EA	250,000.000	3.00	3.000	750,000.00
42046001	000	MICROPILING	LF	100.000	944.00	944.000	94,400.00
42046001	000	MICROPILING	LF	258.740	944.00	468.000	121,090.32
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	5.250	23,315.00	380.000	1,995.00
60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	7,000.000	5.00	1.000	7,000.00
60076093	000	RACK MOUNTED FO SPLICE ENCLOSURE	EA	5,600.000	1.00	1.000	5,600.00
60076103	000	REMOVE FIBER OPTIC CABLE	LF	1.000	33,185.00	23,665.000	23,665.00
60106002	000	CCTV FIELD EQUIPMENT (DIGITAL)	EA	10,700.000	5.00	2.000	21,400.00
60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	2,500.000	5.00	2.000	5,000.00
60626018	000	ITS RADIO (SNGL)(5 GHZ)-I-U	EA	4,400.000	17.00	13.000	57,200.00
60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	8,500.000	8.00	4.000	34,000.00
60936004	000	REMOVE EXISTING COMMUNICATION CABINET	EA	1,400.000	9.00	6.000	8,400.00
60936009	000	REMOVE EXIST FIBER HUB	EA	6,600.000	2.00	2.000	13,200.00
60936011	000	REMOVE EXIST FIB OPT DMS SYS(TY-3)	EA	10,200.000	11.00	8.000	81,600.00
61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	380.000	14.00	5.000	1,900.00

CONTRACT ID	007208144	ESTIMATE	0018	CONTRACTOR'S ESTIMATE PACKAGE			
61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	38,100.000	16.00	6.000	228,600.00
61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	37,700.000	12.00	1.000	37,700.00
61856002	002	TMA (STATIONARY)	DAY	315.000	2,952.00	62.000	19,530.00
63026003	000	TEMP Q-DETECT (TY1) (2 SYS)	DAY	26.870	4,784.00	806.000	21,657.22
63056007	000	LCS SYSTEM (REMOVE)	EA	4,400.000	16.00	5.000	22,000.00
63076002	000	TEMP SPEED MONITOR (2 SYS)	DAY	27.560	5,812.00	1,624.000	44,757.44
63446002	000	TEMP TRAVEL TIME (2 SYS)	DAY	61.060	3,428.00	630.000	38,467.80
71756001	000	NGP MAIN (8" DIA STL)	LF	445.000	369.00	369.900	164,605.50
71756039		NGP (BORING) (8" DIA STL)	LF	306.470	0.00	1,857.200	569,176.08
71946001	001	SAN SWR TRENCH EXCAVATION PROTECTION	LF	20.000	972.00	95.500	1,910.00
71946008	001	SAN SWR FLOWABLE FILL	CY	155.000	100.00	136.000	21,080.00
71946016	001	SAN SWR STRUCTURES (RECONSTRUCT EX MH)	EA	5,400.000	13.00	8.000	43,200.00
71946018	001	EXISTING MANHOLE ADJUSTMENTS	EA	6,150.000	14.00	5.000	30,750.00
71946032	001	SAN SWR SPLIT STEEL CASING (24")	LF	320.000	94.00	95.500	30,560.00
71946052	001	SANSWR PRE TV INSP (30" & SMALLER)	LF	10.000	1,120.00	1,090.000	10,900.00
71966001	001	TRENCH EXCAVATION PROTECTION	LF	20.000	3,280.00	3,332.000	66,640.00
71966002	001	DUCTILE IRON FITTINGS	TON	12,500.000	19.60	2.400	30,000.00
71966003	001	HYDROSTATIC PRESSURE TEST	EA	7,500.000	7.00	6.000	45,000.00
71966004	001	TEMPORARY BLOW-OFF(COMPLETE)(2")	EA	4,100.000	8.00	4.000	16,400.00
71966005	001	FLOWABLE FILL BACKFILL	CY	155.000	4,552.00	3,396.810	526,505.55
71966011	001	ADJUST VALVE BOX	EA	1,900.000	79.00	74.000	140,600.00
71966022	001	RELAY SHORT SERVICE (2")	EA	4,100.000	2.00	2.000	8,200.00
71966024	001	RECONNECT SHORT SERVICE (3/4")	EA	3,100.000	2.00	2.000	6,200.00
71966025	001	RECONNECT SHORT SERVICE (1")	EA	3,200.000	3.00	3.000	9,600.00
71966026	001	RECONNECT SHORT SERVICE (2")	EA	4,500.000	1.00	2.000	9,000.00
71966029	001	GATE VALVE & BOX (COMPLETE)(6")	EA	4,500.000	2.00	2.000	9,000.00
71966031	001	NEW METER BOX	EA	1,650.000	2.00	2.000	3,300.00
71966032	001	FIRE HYDRANT ASSEMBLY	EA	12,700.000	3.00	3.000	38,100.00
71966034	001	TIE-IN (COMPLETE)(12")	EA	6,300.000	7.00	7.000	44,100.00
71966037	001	AIR RELEASE VALVE (COMPLETE)(1")	EA	5,350.000	4.00	2.000	10,700.00
71966039	001	PIPE WATER MAIN (PVC) (12")	LF	235.000	1,542.00	1,515.000	356,025.00
71966040	001	GATE VALVE AND BOX (COMPLETE) (12")	EA	7,850.000	5.00	5.000	39,250.00
71966042	001	RELOCATE FIRE HYDRANT	EA	5,750.000	16.00	8.000	46,000.00
71966046	001	STEEL CASING (24") (OPEN CUT)	LF	310.000	70.00	70.000	21,700.00
71966047	001	CARRIER PIPE (OPEN CUT) (PVC) (12")	LF	200.000	70.00	70.000	14,000.00
71966059	001	AIR RELEASE VALVE (COMPLETE)(2")	EA	10,400.000	4.00	1.000	10,400.00
71966060	001	WTR (JACK, BORE OR TUNNEL) (42")	LF	900.000	282.00	282.000	253,800.00
71966064	001	STEEL CASING (42") (BORE)	LF	310.000	282.00	282.000	87,420.00
71966066	001	TEMPORARY BLOW-OFF (COMPLETE)(4 IN)	EA	7,350.000	5.00	5.000	36,750.00
71966068	001	ADJUST METER BOX	EA	1,500.000	11.00	11.000	16,500.00
71966074	001	GATE VALVE AND BOX (COMPLETE) (8")	EA	9,900.000	1.00	1.000	9,900.00
71966075	001	BUTTERFLY VALVE AND BOX (COMPL) (24")	EA	22,650.000	4.00	4.000	90,600.00
71966076	001	TIE-IN (COMPLETE) (24")	EA	10,500.000	4.00	4.000	42,000.00
71966077	001	CARRIER PIPE (IN CASING) (PVC) (12")	LF	220.000	112.00	112.000	24,640.00
71966079	001	STEEL CASING (24") (BORE)	LF	105.000	112.00	112.000	11,760.00
71966081	001	WTR (JACK, BORE, OR TUNNEL) (24")	LF	600.000	112.00	112.000	67,200.00
71966082	001	GROUT ABANDONMENT WATER MAIN (24")	LF	60.000	626.00	575.000	34,500.00
71966085	001	SPLIT STEEL CASING (24") (OPEN CUT)	LF	270.000	61.00	52.000	14,040.00
71966089	001	PIPE WATER MAIN (PVC) (18")	LF	365.000	54.00	6.000	2,190.00

CONTRACT ID	007208144	ESTIMATE	0018	CONTRACTOR'S ESTIMATE PACKAGE			
71966090	001	GATE VALVE AND BOX (COMPLETE) (18")	EA	22,000.000	9.00	1.000	22,000.00
71966091	001	CONCRETE CRADLE	CY	150.000	6.00	0.670	100.50
71966101	001	BUTTERFLY VALVE AND BOX (COMPL) (36")	EA	39,000.000	1.00	1.000	39,000.00
71966106	001	TIE-IN (COMPLETE) (36")	EA	17,500.000	2.00	1.000	17,500.00
71966115	001	WATER MAIN REMOVAL (24")	LF	80.000	499.00	528.000	42,240.00
71966117	001	WATER MAIN REMOVAL (36")	LF	80.000	715.00	715.000	57,200.00
71966120	001	RELAY SHORT SERVICE (4")	EA	4,250.000	1.00	1.000	4,250.00
71966121	001	RELAY SHORT SERVICE (6")	EA	7,950.000	4.00	4.000	31,800.00
71966122	001	RELAY SHORT SERVICE (8")	EA	8,200.000	1.00	1.000	8,200.00
71966131	001	RECONNECT SHORT SERVICE (1-1/2")	EA	4,550.000	4.00	4.000	18,200.00
71966132	001	GATE VALVE AND BOX (COMPLETE)(4")	EA	5,300.000	1.00	1.000	5,300.00
71966133	001	CONCRETE CAP	CY	500.000	18.00	18.000	9,000.00
72026011	000	STRMWTR TREAT UNIT (144 IN) (32 CART)	EA	255,000.000	2.00	1.000	255,000.00
72026017	000	STRMWTR TREAT UNIT (8'X12')(20 CART)	EA	168,000.000	1.00	1.000	168,000.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	40,131,235.520	40,131,235.52
96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	322.00	207.000	41,400.00
		Item 416.5.2					
96046003		CONTRACTOR FORCE ACCOUNT 3	DOL	1.000	0.00	10,092.790	10,092.79
		GRAFFITI REMOVAL - FORCE ACCOUNT					
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	283,012.370	283,012.37
		LAW ENFORCEMENT: CONTRACTOR FORCE ACCOUNT WORK					
96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.00	395,642.170	395,642.17
		3rd PARTY DAMAGES-MBGF, ATTENUATOR, ILLUM, ETC.					
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	648.630	0.00	628.000	407,339.64
		To be paid for at \$648.63/LF for 644 LF					
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	2,121.000	0.00	1.000	2,121.00
		Mobilization					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	432.580	0.00	962.000	416,141.96
		To be paid for at \$432.58/LF for 972 LF					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	375.630	0.00	282.000	105,927.66
		To be paid for by the LF at \$375.63/LF for 282 LF					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	226,131.320	0.00	1.000	226,131.31
		To be paid for by the LS					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	3,307.940	0.00	1.000	3,307.94
		REMOVE VIA ELECTRICAL AND COMMUNICATION CABLES					
96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	3,230.010	0.00	1.000	3,230.01
		RESTORE POWER TO FIBER HUB					
96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	4,391.550	0.00	1.000	4,391.55
		UNIQUE CHANGE ORDER ITEM 09 (ADJUST TEMPORARY SIGNAL)					
96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	233.060	0.00	60.000	13,983.60
		Item 9608 6010 UNIQUE CHANGE ORDER ITEM 10 (ADDITIONAL COUPL					
96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	2.770	0.00	3,279.000	9,082.83
		Item 9608 6012 UNIQUE CHANGE ORDER ITEM 12 (ADDITIONAL REINF					
96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	20,748.840	0.00	1.000	20,748.84
		Item 9608 6015 UNIQUE CHANGE ORDER ITEM 15 (RESTORE EXISTI					
96086016		UNIQUE CHANGE ORDER ITEM 16	DOL	144.990	0.00	143.000	20,733.57

96086017	Added by CO 018 AC Pipe Removal UNIQUE CHANGE ORDER ITEM 17 (550) LF will be added at a unit price of \$35.21/LF	DOL	35.530	0.00	550.000	19,541.50
96086018	UNIQUE CHANGE ORDER ITEM 18 (1) LS will be added to the contract for the unit price	DOL	2,401.790	0.00	1.000	2,401.79
96086019	UNIQUE CHANGE ORDER ITEM 19 Additional Micropiling Costs	DOL	38,712.490	0.00	1.000	38,712.49

TOTAL ITEM EARNINGS TO DATE \$166,845,867.76