



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **05/08/24**

CONTRACT ID: **007607038**  
 PROJECT: **C 76-7-38**  
 CONTRACT: **09223203**  
 AWARD AMOUNT: **\$18,404,584.67**  
 PROJECTED AMOUNT: **\$18,428,134.67**  
 ADJ. PROJECTED AMOUNT: **\$18,428,134.67**  
 CONTRACTOR: **COX PAVING OF TEXAS, INC.**

HIGHWAY: **US 67**  
 DISTRICT NAME: **ODESSA**  
 COUNTY: **UPTON**  
 AREA ENGINEER: **Nestor Mendoza Jr., P.E.**  
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0016**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **03/29/2024** to **04/28/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **80.70**  
 % TIME USED: **89.13**  
 % RETAINAGE: **0.00**

LETTING DATE: **09/08/2022**  
 AWARD DATE: **09/22/2022**  
 NOTICE TO PROCEED DATE: **10/11/2022**  
 WORK BEGIN DATE: **05/30/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$14,871,855.20	\$14,871,855.20	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$14,871,855.20	\$14,871,855.20	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$14,871,855.20</b>	<b>\$14,871,855.20</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	<b>05/30/2023</b>	<u>ASSESSED LIQ DAMAGES:</u>	<b>0</b>
<u>TIME CHARGES BEGIN:</u>	<b>05/30/2023</b>	<u>LIQ DAMAGE RATE:</u>	<b>\$1,718.00</b>
<u>BID DAYS:</u>	<b>92</b>	<u>LIQUIDATED DAMAGES:</u>	<b>0</b>
<u>C. O. ADJUSTED DAYS:</u>	<b>0</b>	<b>DAYS AT</b>	
<u>CURRENT DAYS:</u>	<b>92</b>	<b>PER DAY</b>	<b>\$1,718.00</b>
<u>DAYS CHARGED TO DATE:</u>	<b>82</b>	<b>TOTAL:</b>	<b>\$0.00</b>
<u>PHYSICAL WORK COMPLETE:</u>	<b>00/00/0000</b>		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
03/29/2024		1	TIME SUSPENDED
03/30/2024		1	TIME SUSPENDED
03/31/2024		1	TIME SUSPENDED
04/01/2024		1	TIME SUSPENDED
04/02/2024		1	TIME SUSPENDED
04/03/2024		1	TIME SUSPENDED
04/04/2024		1	TIME SUSPENDED
04/05/2024		1	TIME SUSPENDED
04/06/2024		1	TIME SUSPENDED
04/07/2024		1	TIME SUSPENDED
04/08/2024		1	TIME SUSPENDED
04/09/2024		1	TIME SUSPENDED
04/10/2024		1	TIME SUSPENDED
04/11/2024		1	TIME SUSPENDED
04/12/2024		1	TIME SUSPENDED
04/13/2024		1	TIME SUSPENDED
04/14/2024		1	TIME SUSPENDED
04/15/2024		1	TIME SUSPENDED
04/16/2024		1	TIME SUSPENDED
04/17/2024		1	TIME SUSPENDED
04/18/2024		1	TIME SUSPENDED
04/19/2024		1	TIME SUSPENDED
04/20/2024		1	TIME SUSPENDED
04/21/2024		1	TIME SUSPENDED
04/22/2024		1	TIME SUSPENDED
04/23/2024		1	TIME SUSPENDED
04/24/2024		1	TIME SUSPENDED
04/25/2024		1	TIME SUSPENDED
04/26/2024		1	TIME SUSPENDED
04/27/2024		1	TIME SUSPENDED
04/28/2024		1	TIME SUSPENDED

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
31	0	31
		<hr/>
TIME SUSPENDED		31

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT C 76-7-38 CONTROL 007607038  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	03166007	002	ASPH (A-R TYPE II)	GAL	3.750	3,052,171.000	0.000	2,464,550.00	9,242,062.50
0065	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	94.000	63,635.000	0.000	46,962.00	4,414,428.00
0070	05006001	000	MOBILIZATION	LS	500,000.000	1.000	0.000	0.90	450,000.00
0075	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	21,500.000	4.000	0.000	4.00	86,000.00
0080	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	62,530.000	0.000	54,070.00	27,035.00
0085	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	23,380.000	0.000	18,880.00	9,440.00
0090	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	182,584.000	0.000	179,230.00	17,923.00
0095	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.090	1,519,761.000	0.000	1,124,723.00	101,225.07
0100	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.200	36,314.000	0.000	31,026.00	6,205.20
0105	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.500	1,316.000	0.000	55.00	137.50
0110	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	75.000	24.000	0.000	1.00	75.00
0115	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	19.000	0.000	1.00	75.00
0120	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	52,540.000	0.000	47,978.00	4,797.80
0125	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	1,106,997.000	0.000	781,768.00	70,359.12
0130	06726007	000	REFL PAV MRKR TY I-C	EA	4.000	150.000	0.000	338.00	1,352.00
0135	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	7,590.000	0.000	4,279.00	17,116.00
0140	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	9,110.000	0.000	8,294.00	33,176.00
0145	61856005	002	TMA (MOBILE OPERATION)	DAY	100.000	72.000	0.000	56.00	5,600.00
0148	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	384,848.01	384,848.01
<b>Category Subtotal</b>									<b>\$14,871,855.20</b>

PROJECT C 76-7-38 CONTROL 007607038  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0117	06666212		REFL PAV MRK TY II (Y) 12" (SLD) Added by CO#1	LF	2.200	0.000	0.000	0.000	0.00
0127	06666206		REFL PAV MRK TY II (Y) 4" (DOT) Added by CO #1	LF	0.200	0.000	0.000	0.000	0.00
0150	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0152	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0154	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	2,000.000	0.000	0.000	0.00
0156	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	12,000.000	0.000	0.000	0.00
0158	96066057	000	FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	450.000	0.000	0.000	0.00

CONTRACT ID 007607038

ESTIMATE 0016

CONTRACTOR'S ESTIMATE PACKAGE

Page 5 of 6

0160 96066008 000

FORCE ACCOUNT ID 8  
non-part

DOL

1.000

10,000.000

0.000

0.000

0.00

Category Subtotal

0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$14,871,855.20

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
03166007	002	ASPH (A-R TYPE II)	GAL	3.750	3,052,171.00	2,464,550.000	9,242,062.50
03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	94.000	63,635.00	46,962.000	4,414,428.00
05006001	000	MOBILIZATION	LS	500,000.000	1.00	0.900	450,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	21,500.000	4.00	4.000	86,000.00
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	62,530.00	54,070.000	27,035.00
06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	23,380.00	18,880.000	9,440.00
06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	182,584.00	179,230.000	17,923.00
06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.090	1,519,761.00	1,124,723.000	101,225.07
06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.200	36,314.00	31,026.000	6,205.20
06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.500	1,316.00	55.000	137.50
06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	75.000	24.00	1.000	75.00
06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	19.00	1.000	75.00
06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	52,540.00	47,978.000	4,797.80
06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	1,106,997.00	781,768.000	70,359.12
06726007	000	REFL PAV MRKR TY I-C	EA	4.000	150.00	338.000	1,352.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	7,590.00	4,279.000	17,116.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	9,110.00	8,294.000	33,176.00
61856005	002	TMA (MOBILE OPERATION)	DAY	100.000	72.00	56.000	5,600.00
96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.00	384,848.010	384,848.01

TOTAL ITEM EARNINGS TO DATE

**\$14,871,855.20**