



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **02/08/24**

CONTRACT ID: **008011001**  
 PROJECT: **NH 1802(546)**  
 CONTRACT: **08183002**  
 AWARD AMOUNT: **\$60,713,830.20**  
 PROJECTED AMOUNT: **\$61,769,672.80**  
 ADJ. PROJECTED AMOUNT: **\$79,160,317.40**  
 CONTRACTOR: **ZACHRY CONSTRUCTION CORPORATION**

HIGHWAY: **US 377**  
 DISTRICT NAME: **FORT WORTH**  
 COUNTY: **HOOD**  
 AREA ENGINEER: **Sarah Horner, P.E.**  
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0056**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **12/26/2023** to **01/25/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **81.73**  
 % TIME USED: **85.81**  
 % RETAINAGE: **0.00**

LETTING DATE: **08/07/2018**  
 AWARD DATE: **08/30/2018**  
 NOTICE TO PROCEED DATE: **04/16/2019**  
 WORK BEGIN DATE: **11/18/2019**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

|                           | TOTAL TO DATE          | PREV TO DATE           | THIS ESTIMATE         |
|---------------------------|------------------------|------------------------|-----------------------|
| ITEM EARNINGS             | \$64,700,846.17        | \$63,689,594.92        | \$1,011,251.25        |
| PARTICIPATING             | \$0.00                 | \$0.00                 | \$0.00                |
| NON-PARTICIPATING         | \$64,700,846.17        | \$63,689,594.92        | \$1,011,251.25        |
| RETAINAGE                 | \$0.00                 | \$0.00                 | \$0.00                |
| LIQUIDATED DAMAGES        | \$0.00                 | (\$93,240.00)          | \$93,240.00           |
| INCENTIVE                 | \$0.00                 | \$0.00                 | \$0.00                |
| DISINCENTIVE              | \$0.00                 | \$0.00                 | \$0.00                |
| OTHER ADJUSTMENTS         | \$0.00                 | \$0.00                 | \$0.00                |
| <b>PAID TO CONTRACTOR</b> | <b>\$64,700,846.17</b> | <b>\$63,596,354.92</b> | <b>\$1,104,491.25</b> |

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

|                                |                   |                              |                   |
|--------------------------------|-------------------|------------------------------|-------------------|
| <u>WORK BEGIN DATE:</u>        | <b>11/18/2019</b> | <u>ASSESSED LIQ DAMAGES:</u> | <b>0</b>          |
| <u>TIME CHARGES BEGIN:</u>     | <b>08/14/2019</b> | <u>LIQ DAMAGE RATE:</u>      | <b>\$2,590.00</b> |
| <u>BID DAYS:</u>               | <b>756</b>        | <u>LIQUIDATED DAMAGES:</u>   | <b>0</b>          |
| <u>C. O. ADJUSTED DAYS:</u>    | <b>400</b>        | <b>DAYS AT</b>               |                   |
| <u>CURRENT DAYS:</u>           | <b>1,156</b>      | <b>PER DAY</b>               | <b>\$2,590.00</b> |
| <u>DAYS CHARGED TO DATE:</u>   | <b>992</b>        | <b>TOTAL:</b>                | <b>\$0.00</b>     |
| <u>PHYSICAL WORK COMPLETE:</u> | <b>00/00/0000</b> |                              |                   |

DAILY BREAKDOWN

| <u>Date or Days</u> | <u>Days Charged</u> | <u>Days Credited</u> | <u>Diary Adjustment</u> |
|---------------------|---------------------|----------------------|-------------------------|
| 12/26/2023          |                     | 1                    | TIME SUSPENDED          |
| 12/27/2023          |                     | 1                    | TIME SUSPENDED          |
| 12/28/2023          |                     | 1                    | TIME SUSPENDED          |
| 12/29/2023          |                     | 1                    | TIME SUSPENDED          |
| 12/30/2023          |                     | 1                    | SATURDAY                |
| 12/31/2023          |                     | 1                    | SUNDAY                  |
| 01/01/2024          |                     | 1                    | HOLIDAY                 |
| 01/02/2024          | 1                   |                      |                         |
| 01/03/2024          | 1                   |                      |                         |
| 01/04/2024          | 1                   |                      |                         |
| 01/05/2024          | 1                   |                      |                         |
| 01/06/2024          |                     | 1                    | SATURDAY                |
| 01/07/2024          |                     | 1                    | SUNDAY                  |
| 01/08/2024          | 1                   |                      |                         |
| 01/09/2024          | 1                   |                      |                         |
| 01/10/2024          | 1                   |                      |                         |
| 01/11/2024          | 1                   |                      |                         |
| 01/12/2024          | 1                   |                      |                         |
| 01/13/2024          |                     | 1                    | SATURDAY                |
| 01/14/2024          |                     | 1                    | SUNDAY                  |
| 01/15/2024          | 1                   |                      |                         |
| 01/16/2024          | 1                   |                      |                         |
| 01/17/2024          | 1                   |                      |                         |
| 01/18/2024          | 1                   |                      |                         |
| 01/19/2024          | 1                   |                      |                         |
| 01/20/2024          |                     | 1                    | SATURDAY                |
| 01/21/2024          |                     | 1                    | SUNDAY                  |
| 01/22/2024          | 1                   |                      |                         |
| 01/23/2024          | 1                   |                      |                         |
| 01/24/2024          | 1                   |                      |                         |
| 01/25/2024          | 1                   |                      |                         |

PERIOD SUMMARY

| <u>Date or Days</u> | <u>Days Charged</u> | <u>Days Credited</u> |
|---------------------|---------------------|----------------------|
| 31                  | 18                  | 13                   |
|                     |                     | <hr/>                |
| HOLIDAY             |                     | 1                    |
| SATURDAY            |                     | 4                    |
| SUNDAY              |                     | 4                    |
| TIME SUSPENDED      |                     | 4                    |

WORK PERFORMED THIS PERIOD

PROJECT NH 1802(546) CONTROL 008011001  
 CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION                             | UNIT | UNIT PRICE | QTY THIS ESTIMATE | AMOUNT PAID THIS ESTIMATE | Total Bid Quantity | QTY Paid To Date |
|----------|-----------|--------|---|------|------------|-------------------|---------------------------|--------------------|------------------|
| 0060     | 01056039  | 000    | REMOVE STAB BASE AND ASPH PAV (6"-20")  | SY   | 3.330      | 1,629.111         | \$5,424.94                | 19,945.00          | 19,879.78        |
| 0061     | 01056043  | 000    | REMOVING STAB BASE & ASPH PAV (0-6")    | SY   | 7.840      | 37,952.250        | \$297,545.64              | 37,952.25          | 37,952.25        |
| 0072     | 01106001  | 900    | EXCAVATION (ROADWAY)                    | CY   | 39.280     | 841.874           | \$33,068.81               | 841.87             | 841.87           |
| 0115     | 02476060  | 000    | FL BS (CMP IN PLC)(TY E GR 4)(FNAL POS) | CY   | 45.000     | -1,361.008        | -\$61,245.36              | 0.00               | 0.00             |
| 0117     | 02476060  | 900    | FL BS (CMP IN PLC)(TY E GR 4)(FNAL POS) | CY   | 56.250     | 1,361.008         | \$76,556.70               | 1,361.01           | 1,361.01         |
|          |           |        | SUPP DESCR Added by CO #26              |      |            |                   |                           |                    |                  |
| 0127     | 02606022  | 904    | LIME TRT (EXIST MATL)(18")              | SY   | 14.180     | 34,708.300        | \$492,163.69              | 34,708.30          | 34,708.30        |
|          |           |        | SUPP DESCR Added by CO #26              |      |            |                   |                           |                    |                  |
| 0586     | 05026001  | 900    | BARRICADES, SIGNS AND TRAFFIC HANDLING  | MO   | 3,500.000  | 3.000             | \$10,500.00               | 16.00              | 16.00            |
| 0600     | 05066021  | 004    | CONSTRUCTION EXITS (INSTALL) (TY 2)     | SY   | 75.000     | 32.000            | \$2,400.00                | 468.00             | 375.33           |
| 1165     | 50006002  | 000    | GEOGRID REINFORCE EMBANKMENTS (TY B)    | SY   | 2.350      | -150,401.880      | -\$353,444.42             | 0.00               | 0.00             |
| 1167     | 50006002  | 900    | GEOGRID REINFORCE EMBANKMENTS (TY B)    | SY   | 2.703      | 150,401.880       | \$406,536.28              | 150,401.88         | 150,401.88       |
|          |           |        | SUPP DESCR Added by CO #38              |      |            |                   |                           |                    |                  |
| 1255     | 96066055  |        | FORCE ACCT-EROSION CONTROL MAINTENANCE  | DOL  | 1.000      | 641.280           | \$641.28                  | 303,569.15         | 200,835.31       |
| 1256     | 96066056  |        | FORCE ACCOUNT - SAFETY CONTINGENCY      | DOL  | 1.000      | 234.140           | \$234.14                  | 607,138.30         | 381,932.92       |
| 1261     | 96026001  | 000    | PAYMENT ADJUSTMENT-POS                  | DOL  | 1.000      | -1,046,347.600    | -\$1,046,347.60           | 1,000.00           | 4,240,099.41     |
| 2380     | 96086021  | 000    | UNIQUE CHANGE ORDER ITEM 21             | DOL  | 1.000      | 368,614.800       | \$368,614.80              | 475,632.01         | 368,614.80       |

PROJECT STP 1802(547) CONTROL 008012001  
 CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION                          | UNIT | UNIT PRICE | QTY THIS ESTIMATE | AMOUNT PAID THIS ESTIMATE | Total Bid Quantity | QTY Paid To Date |
|----------|-----------|--------|--------------------------------------|------|------------|-------------------|---------------------------|--------------------|------------------|
| 1451     | 01056043  | 000    | REMOVING STAB BASE & ASPH PAV (0-6") | SY   | 7.840      | 25,302.000        | \$198,367.68              | 25,302.00          | 25,302.00        |
| 1457     | 01106001  | 900    | EXCAVATION (ROADWAY)                 | CY   | 39.280     | 2,597.000         | \$102,010.16              | 2,597.00           | 2,597.00         |
| 1458     | 01106001  | 901    | EXCAVATION (ROADWAY)                 | CY   | 25.100     | 2,248.513         | \$56,437.68               | 2,248.51           | 2,248.51         |
| 2381     | 96086021  | 000    | UNIQUE CHANGE ORDER ITEM 21          | DOL  | 1.000      | 421,786.825       | \$421,786.83              | 421,786.87         | 421,786.83       |

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$1,011,251.25**

CONTRACT LINE ITEMS

PROJECT NH 1802(546) CONTROL 008011001  
 CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION<br>SUPP DESCRIPTION         | UNIT | UNIT PRICE | BID QUANTITY  | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$    |
|----------|-----------|--------|---|------|------------|---------------|-----------------|------------------|--------------|
| 0054     | 96066054  | 000    | PARTNERING                              | DOL  | 2,210.320  | 0.000         | 1.000           | 1.00             | 2,210.32     |
| 0055     | 01006002  | 000    | PREPARING ROW                           | STA  | 37,269.550 | 121.000       | 0.000           | 121.00           | 4,509,615.55 |
| 0060     | 01056039  | 000    | REMOVE STAB BASE AND ASPH PAV (6"-20")  | SY   | 3.330      | 19,945.000    | 0.000           | 19,879.78        | 66,199.66    |
| 0061     | 01056043  | 000    | REMOVING STAB BASE & ASPH PAV (0-6")    | SY   | 7.840      | 0.000         | 37,952.250      | 37,952.25        | 297,545.64   |
|          |           |        | CO #34                                  |      |            |               |                 |                  |              |
| 0065     | 01066002  | 000    | OBLITERATING ABANDONED ROAD             | SY   | 6.490      | 3,852.000     | 0.000           | 3,852.00         | 24,999.48    |
| 0070     | 01106001  | 000    | EXCAVATION (ROADWAY)                    | CY   | 3.000      | 723,313.000   | -256,314.000    | 471,334.27       | 1,414,002.80 |
| 0071     | 96086013  | 000    | UNIQUE CHANGE ORDER ITEM 13             | DOL  | 10.440     | 0.000         | 48,736.000      | 48,736.00        | 508,803.84   |
|          |           |        | Excavation (Roadway) (CO #19)(UOM:CY)   |      |            |               |                 |                  |              |
| 0072     | 01106001  | 900    | EXCAVATION (ROADWAY)                    | CY   | 39.280     | 0.000         | 841.874         | 841.87           | 33,068.81    |
|          |           |        | Rock Excavation 6" Deep CO #34          |      |            |               |                 |                  |              |
| 0075     | 01326006  | 000    | EMBANKMENT (FINAL)(DENS CONT)(TY C)     | CY   | 3.000      | 1,379,219.000 | -314,720.000    | 991,749.73       | 2,975,249.21 |
| 0080     | 01326030  | 000    | EMBANKMENT (FINAL)(DENS CONT)(TY C3)    | CY   | 43.650     | 10,730.000    | 0.000           | 8,291.60         | 361,928.34   |
| 0081     | 01326047  | 000    | EMBANKMENT (FINAL)(ORD COMP)(TY C1)     | CY   | 63.530     | 0.000         | 8,104.000       | 8,104.00         | 514,846.93   |
| 0085     | 01616017  | 000    | COMPOST MANUF TOPSOIL (4")              | SY   | 1.060      | 229,982.000   | -7,984.000      | 132,831.10       | 140,800.96   |
| 0090     | 01646035  | 000    | DRILL SEEDING (PERM) (RURAL) (CLAY)     | SY   | 0.110      | 229,982.000   | -92,810.000     | 109,451.00       | 12,039.61    |
| 0095     | 01646041  | 000    | DRILL SEEDING (TEMP) (WARM)             | SY   | 0.060      | 114,991.000   | -3,992.000      | 59,399.94        | 3,564.00     |
| 0100     | 01646043  | 000    | DRILL SEEDING (TEMP) (COOL)             | SY   | 0.070      | 114,991.000   | -3,992.000      | 62,319.06        | 4,362.33     |
| 0105     | 01686001  | 000    | VEGETATIVE WATERING                     | MG   | 17.790     | 9,500.000     | -328.000        | 1,916.70         | 34,098.10    |
| 0110     | 02476055  | 000    | FL BS (CMP IN PLC)(TY D GR 3)(FNAL POS) | CY   | 152.500    | 60.000        | 0.000           | 60.00            | 9,150.00     |
| 0117     | 02476060  | 900    | FL BS (CMP IN PLC)(TY E GR 4)(FNAL POS) | CY   | 56.250     | 0.000         | 1,361.008       | 1,361.01         | 76,556.70    |
|          |           |        | Added by CO #26                         |      |            |               |                 |                  |              |
| 0120     | 02606012  | 000    | LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)     | TON  | 110.000    | 1,124.000     | -363.728        | 760.27           | 83,629.92    |
| 0125     | 02606022  | 000    | LIME TRT (EXIST MATL)(18")              | SY   | 7.490      | 7,258.300     | 1,814.580       | 43,781.18        | 327,921.01   |
| 0127     | 02606022  | 904    | LIME TRT (EXIST MATL)(18")              | SY   | 14.180     | 0.000         | 34,708.300      | 34,708.30        | 492,163.69   |
|          |           |        | Added by CO #26                         |      |            |               |                 |                  |              |
| 0130     | 02606073  | 000    | LIME TRT (SUBGRADE)(8")                 | SY   | 4.000      | 50,808.100    | -46,150.990     | 4,657.11         | 18,628.44    |
| 0145     | 03106009  | 000    | PRIME COAT (MC-30)                      | GAL  | 4.800      | 27,435.000    | -7,066.942      | 20,368.06        | 97,766.68    |
| 0150     | 03416008  | 001    | D-GR HMA TY-B PG64-22                   | TON  | 68.850     | 32,960.000    | -8,671.610      | 24,288.39        | 1,672,255.65 |
| 0157     | 30776027  | 000    | SP MIXES SP-C SAC-A PG70-28             | TON  | 165.330    | 0.000         | 319.000         | 170.92           | 28,258.37    |
| 0160     | 03606005  | 000    | CONC PVMT (CONT REINF - CRCP) (11")     | SY   | 49.870     | 125,034.000   | -5,667.000      | 48,675.30        | 2,427,437.16 |
| 0161     | 03606005  | 900    | CONC PVMT (CONT REINF - CRCP) (11")     | SY   | 16.900     | 0.000         | 119,367.000     | 48,675.30        | 822,612.56   |
| 0180     | 04006005  | 000    | CEM STABIL BKFL                         | CY   | 131.170    | 1,472.000     | 0.000           | 1,472.00         | 193,082.24   |
| 0181     | 04006005  | 900    | CEM STABIL BKFL                         | CY   | 245.360    | 0.000         | 533.000         | 533.00           | 130,776.88   |
| 0185     | 04006006  | 000    | CUT & RESTORING PAV                     | SY   | 199.210    | 139.000       | 0.000           | 112.00           | 22,311.52    |
| 0190     | 04016001  | 000    | FLOWABLE BACKFILL                       | CY   | 124.300    | 88.000        | -6.000          | 78.19            | 9,718.89     |
| 0195     | 04026001  | 000    | TRENCH EXCAVATION PROTECTION            | LF   | 15.000     | 751.000       | -162.000        | 900.00           | 13,500.00    |
| 0196     | 04026001  | 900    | TRENCH EXCAVATION PROTECTION            | LF   | 2.000      | 0.000         | 208.000         | 296.00           | 592.00       |
| 0200     | 04036001  | 000    | TEMPORARY SPL SHORING                   | SF   | 12.690     | 7,741.000     | 0.000           | 4,998.50         | 63,430.91    |
| 0205     | 04166001  | 000    | DRILL SHAFT (18 IN)                     | LF   | 42.130     | 1,148.000     | -469.820        | 678.18           | 28,571.72    |
| 0206     | 04166001  | 900    | DRILL SHAFT (18 IN)                     | LF   | 107.380    | 0.000         | 400.000         | 400.00           | 42,952.00    |
| 0210     | 04166004  | 000    | DRILL SHAFT (36 IN)                     | LF   | 162.940    | 867.000       | -240.700        | 639.85           | 104,257.16   |
| 0211     | 04166004  | 900    | DRILL SHAFT (36 IN)                     | LF   | 224.330    | 0.000         | 1,774.000       | 1,774.00         | 397,961.42   |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION            | UNIT | UNIT PRICE | BID QUANTITY  | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$    |
|----------|-----------|--------|---|------|------------|---------------|-----------------|------------------|--------------|
| 0215     | 04166005  | 000    | DRILL SHAFT (42 IN)                     | LF   | 407.460    | 1,318.000     | -304.170        | 1,013.81         | 413,087.02   |
| 0220     | 04166006  | 000    | DRILL SHAFT (48 IN)                     | LF   | 292.600    | 885.000       | 0.000           | 822.00           | 240,517.20   |
| 0230     | 04166029  | 000    | DRILL SHAFT (RDWY ILL POLE) (30 IN)     | LF   | 168.390    | 328.000       | 0.000           | 120.00           | 20,206.80    |
| 0235     | 04206011  | 000    | CL B CONC (FLUME)                       | CY   | 407.090    | 147.000       | 0.000           | 114.38           | 46,564.18    |
| 0236     | 04206011  | 900    | CL B CONC (FLUME)                       | CY   | 641.700    | 0.000         | 96.000          | 87.12            | 55,901.69    |
| 0240     | 04206014  | 000    | CL C CONC (ABUT)(HPC)                   | CY   | 1,300.000  | 313.400       | 0.000           | 313.40           | 407,418.70   |
| 0241     | 04206014  | 900    | CL C CONC (ABUT)(HPC)                   | CY   | 1,212.920  | 0.000         | 198.700         | 198.70           | 241,007.20   |
| 0245     | 04206030  | 000    | CL C CONC (CAP)(HPC)                    | CY   | 1,500.000  | 177.600       | 0.000           | 208.90           | 313,350.00   |
| 0246     | 04206030  | 900    | CL C CONC (CAP)(HPC)                    | CY   | 1,252.300  | 0.000         | 169.800         | 169.80           | 212,640.54   |
| 0250     | 04206031  | 000    | CL C CONC (CAP)(MASS)                   | CY   | 1,500.000  | 326.500       | 0.000           | 326.50           | 489,750.00   |
| 0255     | 04206038  | 000    | CL C CONC (COLUMN)(HPC)                 | CY   | 1,000.000  | 478.900       | 288.880         | 769.41           | 769,408.00   |
| 0256     | 04206038  | 900    | CL C CONC (COLUMN)(HPC)                 | CY   | 1,194.250  | 0.000         | 24.170          | 24.17            | 28,865.03    |
| 0260     | 04206066  | 000    | CL C CONC (RAIL FOUNDATION)             | CY   | 500.000    | 30.800        | 0.000           | 30.80            | 15,400.00    |
| 0265     | 04206133  | 000    | CL A CONC (CHANNEL LINING)              | CY   | 500.000    | 241.000       | 0.000           | 226.31           | 113,153.50   |
| 0270     | 04226002  | 000    | REINF CONC SLAB (HPC)                   | SF   | 20.000     | 113,726.810   | 0.000           | 113,726.81       | 2,274,536.20 |
| 0271     | 04226002  | 900    | REINF CONC SLAB (HPC)                   | SF   | 22.870     | 0.000         | 49,810.000      | 49,810.00        | 1,139,154.70 |
| 0275     | 04226016  | 000    | APPROACH SLAB (HPC)                     | CY   | 650.000    | 408.400       | 0.000           | 440.50           | 286,323.70   |
| 0276     | 04226016  | 900    | APPROACH SLAB (HPC)                     | CY   | 697.270    | 0.000         | 245.700         | 219.60           | 153,120.50   |
| 0280     | 04236001  | 000    | RETAINING WALL (MSE)                    | SF   | 25.000     | 14,627.000    | 0.000           | 14,334.46        | 358,361.50   |
| 0281     | 04236001  | 900    | RETAINING WALL (MSE)                    | SF   | 48.000     | 0.000         | 10,919.000      | 10,187.00        | 488,976.00   |
| 0284     | 04256035  | 000    | PRESTR CONC GIRDER (TX28)               | LF   | 260.860    | 0.000         | 237.540         | 237.54           | 61,964.68    |
| 0285     | 04256039  | 000    | PRESTR CONC GIRDER (TX54)               | LF   | 127.130    | 2,909.820     | 0.000           | 2,909.82         | 369,925.42   |
| 0286     | 04256037  | 000    | PRESTR CONC GIRDER (TX40)               | LF   | 240.000    | 0.000         | 1,099.040       | 1,099.04         | 263,769.60   |
| 0287     | 04256038  | 000    | PRESTR CONC GIRDER (TX46)               | LF   | 175.200    | 0.000         | 5,025.360       | 5,025.36         | 880,443.07   |
| 0290     | 04256041  | 000    | PRESTR CONC GIRDER (TX70)               | LF   | 145.000    | 4,726.580     | 0.000           | 4,726.58         | 685,354.10   |
| 0295     | 04276002  | 000    | CONCRETE PAINT FINISH                   | SF   | 1.150      | 4,600.000     | 0.000           | 7,580.81         | 8,717.93     |
| 0300     | 04326001  | 000    | RIPRAP (CONC)(4 IN)                     | CY   | 441.010    | 316.350       | 0.000           | 346.17           | 152,663.11   |
| 0305     | 04326002  | 000    | RIPRAP (CONC)(5 IN)                     | CY   | 400.000    | 265.000       | 0.000           | 297.23           | 118,891.60   |
| 0315     | 04326033  | 000    | RIPRAP (STONE PROTECTION)(18 IN)        | CY   | 171.950    | 687.000       | -70.000         | 656.64           | 112,909.25   |
| 0316     | 04326016  | 000    | RIPRAP (STONE TY R)(DRY)(12 IN)         | CY   | 283.900    | 0.000         | 735.000         | 735.00           | 208,666.22   |
| 0320     | 04326045  | 000    | RIPRAP (MOW STRIP)(4 IN)                | CY   | 412.220    | 531.000       | 0.000           | 21.00            | 8,656.62     |
| 0325     | 04346026  | 000    | ELASTOMERIC BEARING (E7)                | EA   | 3,296.900  | 10.000        | 0.000           | 10.00            | 32,969.00    |
| 0330     | 04346035  | 000    | ELASTOMERIC BEARING (F7)                | EA   | 3,044.900  | 10.000        | 0.000           | 10.00            | 30,449.00    |
| 0335     | 04346042  | 000    | SLIDING ELASTOMERIC BEARING (ES 5)      | EA   | 2,989.870  | 20.000        | 0.000           | 20.00            | 59,797.40    |
| 0340     | 04426001  | 000    | STR STEEL (PLATE GIRDER)                | LB   | 1.890      | 3,226,000.000 | 0.000           | 3,226,000.00     | 6,097,140.00 |
| 0345     | 04506023  | 000    | RAIL (TY SSTR)                          | LF   | 36.600     | 2,530.000     | 0.000           | 865.00           | 31,659.00    |
| 0350     | 04506024  | 000    | RAIL (TY SSTR)(HPC)                     | LF   | 62.360     | 5,796.560     | 0.000           | 5,602.99         | 349,402.46   |
| 0351     | 04506024  | 900    | RAIL (TY SSTR)(HPC)                     | LF   | 67.270     | 0.000         | 2,904.300       | 2,760.45         | 185,695.47   |
| 0355     | 04506047  | 000    | RAIL (HANDRAIL)(TY A)                   | LF   | 40.950     | 836.000       | 0.000           | 836.00           | 34,234.20    |
| 0356     | 04506047  | 900    | RAIL (HANDRAIL)(TY A)                   | LF   | 124.630    | 0.000         | 651.000         | 626.00           | 78,018.38    |
| 0360     | 04506054  | 000    | RAIL (TY SSTR) (W/DRAIN SLOTS)          | LF   | 46.620     | 2,387.000     | 0.000           | 1,061.00         | 49,463.82    |
| 0365     | 04546001  | 000    | SEALED EXPANSION JOINT (4 IN) (SEJ - A) | LF   | 81.730     | 319.600       | 0.000           | 319.60           | 26,120.91    |
| 0370     | 04546002  | 000    | SEALED EXPANSION JOINT (5 IN) (SEJ - A) | LF   | 105.340    | 166.600       | 0.000           | 166.00           | 17,486.44    |
| 0375     | 04626001  | 000    | CONC BOX CULV (3 FT X 2 FT)             | LF   | 145.000    | 285.000       | 0.000           | 285.00           | 41,325.00    |
| 0380     | 04626002  | 000    | CONC BOX CULV (3 FT X 3 FT)             | LF   | 278.000    | 117.000       | 0.000           | 117.00           | 32,526.00    |
| 0385     | 04626004  | 000    | CONC BOX CULV (4 FT X 3 FT)             | LF   | 315.000    | 100.000       | 0.000           | 94.00            | 29,610.00    |
| 0394     | 04626006  | 000    | CONC BOX CULV (5 FT X 2 FT)             | LF   | 335.710    | 0.000         | 36.000          | 36.00            | 12,085.56    |
| 0400     | 04626010  | 000    | CONC BOX CULV (6 FT X 3 FT)             | LF   | 410.000    | 132.000       | 0.000           | 132.00           | 54,120.00    |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION           | UNIT | UNIT PRICE    | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$    |
|----------|-----------|--------|--|------|---------------|--------------|-----------------|------------------|--------------|
| 0405     | 04626177  | 000    | CONC BOX CULV (8 FT X 5 FT) (MOD)      | LF   | 580.000       | 425.000      | 0.000           | 425.00           | 246,500.00   |
| 0410     | 04626178  | 000    | CONC BOX CULV (5 FT X 4 FT) (MOD)      | LF   | 280.000       | 743.000      | 0.000           | 743.00           | 208,040.00   |
| 0415     | 04626179  | 000    | CONC BOX CULV (5 FT X 5 FT) (MOD)      | LF   | 310.000       | 177.000      | 0.000           | 177.00           | 54,870.00    |
| 0420     | 04646005  | 000    | RC PIPE (CL III)(24 IN)                | LF   | 85.000        | 591.000      | -277.000        | 314.00           | 26,690.00    |
| 0425     | 04646008  | 000    | RC PIPE (CL III)(36 IN)                | LF   | 125.000       | 39.000       | 0.000           | 39.00            | 4,875.00     |
| 0430     | 04646018  | 000    | RC PIPE (CL IV)(24 IN)                 | LF   | 120.000       | 1,375.000    | -52.000         | 1,321.00         | 158,520.00   |
| 0435     | 04646026  | 000    | RC PIPE (CL V)(24 IN)                  | LF   | 100.000       | 310.000      | 0.000           | 310.00           | 31,000.00    |
| 0440     | 04656008  | 000    | JCTBOX(COMPL)(PJB)(4FTX5FT)            | EA   | 4,299.760     | 1.000        | 0.000           | 1.00             | 4,299.76     |
| 0449     | 04656271  | 000    | INLET (COMPL)(GRATE)(TY 1)             | EA   | 6,600.000     | 0.000        | 2.000           | 1.00             | 6,600.00     |
| 0450     | 04656187  | 000    | INLET(COMPL)(DROP)(TY 1)(1 GRATE)      | EA   | 5,749.680     | 8.000        | -3.000          | 4.50             | 25,873.56    |
| 0455     | 04656312  | 000    | MANH (COMPL)(TY 1-C)                   | EA   | 1,647.290     | 3.000        | 0.000           | 2.00             | 3,294.58     |
| 0460     | 04656319  | 000    | INLET (COMPL)(DROP)(TY 1-C)            | EA   | 4,500.000     | 1.000        | 1.000           | 1.00             | 4,500.00     |
| 0463     | 96086010  |        | UNIQUE CHANGE ORDER ITEM 10            | DOL  | 2,052.100     | 0.000        | 1.000           | 1.00             | 2,052.10     |
|          |           |        | Remove Cap & Inlet (CO 18)(UOM: LS)    |      |               |              |                 |                  |              |
| 0465     | 04656383  | 000    | JCT BOX (COMPL) (CIP) (SPL) (8FTX4FT)  | EA   | 6,401.320     | 1.000        | 0.000           | 1.00             | 6,401.32     |
| 0470     | 04656384  | 000    | JCT BOX (COMPL) (CIP) (SPL) (21FTX4FT) | EA   | 14,402.980    | 1.000        | 0.000           | 1.00             | 14,402.99    |
| 0475     | 04666152  | 000    | WINGWALL (FW - 0) (HW=5 FT)            | EA   | 4,000.830     | 2.000        | 0.000           | 1.00             | 4,000.84     |
| 0480     | 04666153  | 000    | WINGWALL (FW - 0) (HW=6 FT)            | EA   | 5,251.080     | 1.000        | 0.000           | 1.00             | 5,251.08     |
| 0485     | 04666171  | 000    | WINGWALL (PW - 1) (HW=10 FT)           | EA   | 29,005.990    | 2.000        | 0.000           | 2.00             | 58,011.98    |
| 0490     | 04666181  | 000    | WINGWALL (PW - 1) (HW=6 FT)            | EA   | 12,502.580    | 1.000        | 0.000           | 1.00             | 12,502.58    |
| 0495     | 04666182  | 000    | WINGWALL (PW - 1) (HW=7 FT)            | EA   | 25,000.000    | 1.000        | 0.000           | 1.00             | 25,000.00    |
| 0500     | 04666183  | 000    | WINGWALL (PW - 1) (HW=8 FT)            | EA   | 25,000.000    | 4.000        | -1.000          | 3.00             | 75,000.00    |
| 0501     | 04666241  | 900    | WINGWALL (PW)(HW=8 FT)(MOD)            | EA   | 24,709.650    | 0.000        | 1.000           | 1.00             | 24,709.65    |
| 0505     | 04666184  | 000    | WINGWALL (PW - 1) (HW=9 FT)            | EA   | 23,304.810    | 3.000        | 0.000           | 3.00             | 69,914.43    |
| 0510     | 04666208  | 000    | WINGWALL (SW - 0) (HW=5 FT)            | EA   | 4,000.830     | 2.000        | 0.000           | 2.00             | 8,001.67     |
| 0516     | 04676388  | 900    | SET (TY II) (24 IN) (RCP) (3: 1) (C)   | EA   | 1,836.760     | 0.000        | 1.000           | 1.00             | 1,836.76     |
| 0520     | 04676394  | 000    | SET (TY II) (24 IN) (RCP) (6: 1) (C)   | EA   | 1,277.520     | 3.000        | -1.000          | 2.00             | 2,555.04     |
| 0525     | 04766014  | 000    | JACK BOR OR TUN PIPE(24 IN)(RC)(CL IV) | LF   | 704.170       | 50.000       | 0.000           | 55.00            | 38,729.35    |
| 0530     | 04766068  | 000    | JACK BOR TUN BOX CULV (4 FT X 3 FT)    | LF   | 1,655.230     | 232.000      | 0.000           | 232.00           | 384,013.36   |
| 0536     | 04816013  | 900    | PIPE (PVC) (SCH 40) (6 IN)             | LF   | 58.850        | 0.000        | 1,608.000       | 1,732.00         | 101,928.20   |
| 0550     | 04966005  | 000    | REMOV STR (WINGWALL)                   | EA   | 1,394.370     | 2.000        | 0.000           | 2.00             | 2,788.74     |
| 0560     | 04966007  | 000    | REMOV STR (PIPE)                       | LF   | 17.480        | 495.000      | 0.000           | 320.00           | 5,593.60     |
| 0565     | 04966031  | 000    | REMOV STR (CATTLE GUARD)               | EA   | 686.320       | 1.000        | 0.000           | 1.00             | 686.32       |
| 0570     | 04966042  | 000    | REMOV STR (SMALL)                      | EA   | 452.720       | 1.000        | 0.000           | 1.00             | 452.72       |
| 0575     | 04966043  | 000    | REMOV STR (SMALL FENCE)                | LF   | 1.450         | 6,506.000    | 0.000           | 7,286.00         | 10,564.70    |
| 0580     | 05006001  | 000    | MOBILIZATION                           | LS   | 5,884,000.000 | 0.750        | 0.000           | 0.75             | 4,413,000.00 |
| 0585     | 05026001  | 000    | BARRICADES, SIGNS AND TRAFFIC HANDLING | MO   | 3,878.730     | 17.000       | 0.000           | 17.00            | 65,938.41    |
| 0586     | 05026001  | 900    | BARRICADES, SIGNS AND TRAFFIC HANDLING | MO   | 3,500.000     | 0.000        | 16.000          | 16.00            | 56,000.00    |
| 0590     | 05066002  | 004    | ROCK FILTER DAMS (INSTALL) (TY 2)      | LF   | 19.980        | 1,000.000    | 0.000           | 1,125.00         | 22,477.50    |
| 0595     | 05066011  | 004    | ROCK FILTER DAMS (REMOVE)              | LF   | 8.000         | 1,000.000    | 0.000           | 89.00            | 712.00       |
| 0600     | 05066021  | 004    | CONSTRUCTION EXITS (INSTALL) (TY 2)    | SY   | 75.000        | 468.000      | 0.000           | 375.33           | 28,149.98    |
| 0605     | 05066024  | 004    | CONSTRUCTION EXITS (REMOVE)            | SY   | 26.000        | 468.000      | 0.000           | 21.33            | 554.66       |
| 0610     | 05066038  | 004    | TEMP SEDMT CONT FENCE (INSTALL)        | LF   | 2.000         | 16,609.000   | 0.000           | 22,654.30        | 45,308.60    |
| 0615     | 05066039  | 004    | TEMP SEDMT CONT FENCE (REMOVE)         | LF   | 0.400         | 16,609.000   | 0.000           | 10,293.00        | 4,117.20     |
| 0630     | 05086001  | 000    | CONSTRUCTING DETOURS                   | SY   | 50.080        | 18,791.000   | 0.000           | 18,254.72        | 914,196.22   |
| 0635     | 05126001  | 000    | PORT CTB (FUR & INST)(SGL SLOPE)(TY 1) | LF   | 68.190        | 11,310.000   | 0.000           | 10,170.00        | 693,492.30   |
| 0640     | 05126025  | 000    | PORT CTB (MOVE)(SGL SLP)(TY 1)         | LF   | 3.500         | 7,590.000    | 300.000         | 9,870.00         | 34,545.00    |
| 0645     | 05126037  | 000    | PORT CTB (STKPL)(SGL SLP)(TY 1)        | LF   | 3.880         | 8,280.000    | 0.000           | 540.00           | 2,095.20     |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION                          | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$    |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|--------------|
| 0685     | 05426001  | 000    | REMOVE METAL BEAM GUARD FENCE                         | LF   | 3.000      | 553.000      | 0.000           | 501.00           | 1,503.00     |
| 0700     | 05446003  | 000    | GUARDRAIL END TREATMENT (REMOVE)                      | EA   | 258.020    | 1.000        | 0.000           | 1.00             | 258.02       |
| 0705     | 05456001  | 000    | CRASH CUSH ATTEN (IN STL)                             | EA   | 6,240.000  | 11.000       | 0.000           | 9.00             | 56,160.00    |
| 0710     | 05456003  | 000    | CRASH CUSH ATTEN (MOVE & RESET)                       | EA   | 795.000    | 9.000        | 2.000           | 10.00            | 7,950.00     |
| 0715     | 05456005  | 000    | CRASH CUSH ATTEN (REMOVE)                             | EA   | 500.000    | 5.000        | 0.000           | 1.00             | 500.00       |
| 0720     | 05526003  | 000    | WIRE FENCE (TY C)                                     | LF   | 10.950     | 6,447.000    | 0.000           | 6,294.00         | 68,919.30    |
| 0725     | 05526005  | 000    | GATE (TY 1)   | EA   | 900.000    | 2.000        | 0.000           | 2.00             | 1,800.00     |
| 0730     | 06106214  | 000    | IN RD IL (TY SA) 40T-8 (250W EQ) LED                  | EA   | 2,743.600  | 41.000       | 0.000           | 4.00             | 10,974.40    |
| 0735     | 06186023  | 000    | CONDT (PVC) (SCH 40) (2")                             | LF   | 9.260      | 10,435.000   | 0.000           | 1,739.00         | 16,103.14    |
| 0736     | 06186023  | 900    | CONDT (PVC) (SCH 40) (2")                             | LF   | 16.000     | 0.000        | 45.000          | 45.00            | 720.00       |
| 0740     | 06186024  | 000    | CONDT (PVC) (SCH 40) (2") (BORE)                      | LF   | 21.730     | 1,055.000    | 0.000           | 375.00           | 8,148.75     |
| 0790     | 06246008  | 000    | GROUND BOX TY C (162911)W/APRON                       | EA   | 1,402.200  | 21.000       | 0.000           | 3.00             | 4,206.60     |
| 0791     | 06246008  | 900    | GROUND BOX TY C (162911)W/APRON                       | EA   | 1,237.800  | 0.000        | 1.000           | 1.00             | 1,237.80     |
| 0795     | 06286047  | 000    | ELC SRV TY A 240/480 060(NS)SS(E)TP(O)                | EA   | 6,227.250  | 1.000        | 0.000           | 1.00             | 6,227.25     |
| 0800     | 06286152  | 000    | ELC SRV TY D 120/240 060(NS)SS(N)SP(O)                | EA   | 5,695.250  | 2.000        | 0.000           | 2.00             | 11,390.50    |
| 0885     | 06586013  | 000    | IN STL DEL ASSM (D-SW)SZ (BRF)CTB                     | EA   | 15.470     | 82.000       | 0.000           | 4.00             | 61.88        |
| 0920     | 06626060  | 000    | WK ZN PAV MRK REMOV (W)4"(BRK)                        | LF   | 0.850      | 21,362.000   | 0.000           | 8,720.00         | 7,412.00     |
| 0925     | 06626063  | 000    | WK ZN PAV MRK REMOV (W)4"(SLD)                        | LF   | 0.750      | 32,146.000   | 2,007.000       | 36,525.00        | 27,393.75    |
| 0930     | 06626071  | 000    | WK ZN PAV MRK REMOV (W)8"(SLD)                        | LF   | 1.150      | 1,682.000    | 0.000           | 787.00           | 905.05       |
| 0935     | 06626075  | 000    | WK ZN PAV MRK REMOV (W)24"(SLD)                       | LF   | 8.000      | 50.000       | 0.000           | 50.00            | 400.00       |
| 0940     | 06626095  | 000    | WK ZN PAV MRK REMOV (Y)4"(SLD)                        | LF   | 0.750      | 28,558.000   | 4,092.000       | 35,888.00        | 26,916.00    |
| 1090     | 06776002  | 000    | ELIM EXT PAV MRK & MRKS (6")                          | LF   | 0.350      | 3,882.000    | 0.000           | 14,600.00        | 5,110.00     |
| 1095     | 06776003  | 000    | ELIM EXT PAV MRK & MRKS (8")                          | LF   | 1.000      | 698.000      | 297.000         | 636.00           | 636.00       |
| 1100     | 06776008  | 000    | ELIM EXT PAV MRK & MRKS (ARROW)                       | EA   | 50.000     | 2.000        | 5.000           | 6.00             | 300.00       |
| 1105     | 06776012  | 000    | ELIM EXT PAV MRK & MRKS (WORD)                        | EA   | 50.000     | 2.000        | 3.000           | 4.00             | 200.00       |
| 1155     | 07406005  | 000    | ANTI - GRAFFITI COATNG(PERMNENT-TY III)               | SF   | 0.550      | 14,627.000   | 0.000           | 31,573.00        | 17,365.15    |
| 1160     | 40946001  | 000    | SYNFIBER RC PIPE (CL III) (24IN)                      | LF   | 149.580    | 111.000      | 0.000           | 111.00           | 16,603.38    |
| 1167     | 50006002  | 900    | GEOGRID REINFORCE EMBANKMENTS (TY B)                  | SY   | 2.703      | 0.000        | 150,401.880     | 150,401.88       | 406,536.28   |
|          |           |        | Added by CO #38                                       |      |            |              |                 |                  |              |
| 1170     | 60016002  | 000    | PORTABLE CHANGEABLE MESSAGE SIGN                      | EA   | 10,000.000 | 2.000        | 0.000           | 2.00             | 20,000.00    |
| 1195     | 60166013  | 000    | ITS MULTI-DUCT CND (RMC)                              | LF   | 75.480     | 2,210.000    | 0.000           | 2,210.00         | 166,810.80   |
| 1225     | 61856001  | 000    | TMA (STATIONARY)                                      | EA   | 29,092.800 | 2.000        | 0.000           | 1.00             | 29,092.80    |
| 1235     | 03416059  |        | PRODUCTION PAYMENT ADJUSTMENT                         | DOL  | 1.000      | 50,867.570   | 0.000           | 10,121.20        | 10,121.20    |
| 1240     | 03416060  |        | PLACEMENT PAYMENT ADJUSTMENT                          | DOL  | 1.000      | 50,867.570   | 0.000           | 11,155.94        | 11,155.94    |
| 1250     | 96026603  |        | DRILL SHAFT CORE HOLE PAYMENT                         | DOL  | 200.000    | 27.000       | 0.000           | 43.00            | 8,600.00     |
| 1255     | 96066055  |        | FORCE ACCT-EROSION CONTROL MAINTENANCE                | DOL  | 1.000      | 303,569.150  | 0.000           | 200,835.31       | 200,835.31   |
| 1256     | 96066056  |        | FORCE ACCOUNT - SAFETY CONTINGENCY                    | DOL  | 1.000      | 607,138.300  | 0.000           | 381,932.92       | 381,932.92   |
| 1260     | 96016001  |        | MATERIAL ON HAND                                      | DOL  | 1.000      | 1,000.000    | 0.000           | 703,769.08       | 703,769.08   |
| 1261     | 96026001  | 000    | PAYMENT ADJUSTMENT-POS                                | DOL  | 1.000      | 0.000        | 1,000.000       | 4,240,099.41     | 4,240,099.41 |
| 1263     | 96086001  | 000    | UNIQUE CHANGE ORDER ITEM 1                            | DOL  | 1.000      | 0.000        | 5,013.050       | 5,013.05         | 5,013.05     |
|          |           |        | Removal of Structures (CO #3) (UOM: LS)               |      |            |              |                 |                  |              |
| 1264     | 96086002  | 000    | UNIQUE CHANGE ORDER ITEM 2                            | DOL  | 1.000      | 0.000        | 4,707.190       | 4,707.19         | 4,707.19     |
|          |           |        | Installation of Two Crossings (CO #5) (UOM: LS)       |      |            |              |                 |                  |              |
| 1266     | 96086003  | 000    | UNIQUE CHANGE ORDER ITEM 3                            | DOL  | 1.000      | 0.000        | 135,129.730     | 135,129.73       | 135,129.73   |
|          |           |        | Standby Cost Due to Time Suspension (CO #6)(UOM: LS)  |      |            |              |                 |                  |              |
| 1267     | 96086004  | 000    | UNIQUE CHANGE ORDER ITEM 4                            | DOL  | 1.000      | 0.000        | 48,129.060      | 48,129.06        | 48,129.06    |
|          |           |        | Overhead Cost Due to Time Suspension (CO #6) (UOM LS) |      |            |              |                 |                  |              |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION  | UNIT | UNIT PRICE  | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$  |
|----------|-----------|--------|---|------|-------------|--------------|-----------------|------------------|------------|
| 1271     | 06776001  |        | ELIM EXT PAV MRK & MRKS (4")<br>(CO 7)(UOM LF)  | LF   | 0.318       | 0.000        | 8,688.000       | 8,900.00         | 2,830.20   |
| 1272     | 06776007  |        | ELIM EXT PAV MRK & MRKS (24")<br>(CO 7) (UOM LF)  | LF   | 3.182       | 0.000        | 340.000         | 395.00           | 1,256.89   |
| 1274     | 96086005  |        | UNIQUE CHANGE ORDER ITEM 5<br>Traffic Control(CO #8) (UOM: LS)                              | DOL  | 1.000       | 0.000        | 7,834.380       | 7,834.38         | 7,834.38   |
| 1275     | 96086006  |        | UNIQUE CHANGE ORDER ITEM 6<br>Rework Correct Bent Cap Rebar Cage Dimensions (CO#9)(UOM:LS)  | DOL  | 1.000       | 0.000        | 13,770.710      | 13,770.71        | 13,770.71  |
| 1276     | 96086007  | 000    | UNIQUE CHANGE ORDER ITEM 7<br>Restocking Fee for Culvert Structure (CO #10) (UOM: LS)       | DOL  | 1.000       | 0.000        | 23,777.500      | 23,777.50        | 23,777.50  |
| 1280     | 96086008  | 000    | UNIQUE CHANGE ORDER ITEM 8<br>Cost Escalation (CO #12) (UOM: LS)                            | DOL  | 1.000       | 0.000        | 325,826.000     | 325,826.00       | 325,826.00 |
| 1281     | 96086009  | 000    | UNIQUE CHANGE ORDER ITEM 9<br>Debris Removal (CO #16) (UOM: LS)                             | DOL  | 1.000       | 0.000        | 1,128.640       | 1,128.64         | 1,128.64   |
| 1282     | 04546004  | 000    | ARMOR JOINT (SEALED)  | LF   | 153.600     | 0.000        | 432.000         | 434.00           | 66,662.40  |
| 1283     | 40276001  | 000    | TEMP CONSTRUCTION ACCESS  | LS   | 432,835.640 | 0.000        | 1.000           | 1.00             | 432,835.64 |
| 1285     | 96086011  |        | UNIQUE CHANGE ORDER ITEM 11<br>DETOUR WORK, PIPE, TRAFFIC CONTROL & SAW CUT (CO20)(UOM LS)  | DOL  | 13,019.770  | 0.000        | 1.000           | 1.00             | 13,019.77  |
| 1286     | 96086012  |        | UNIQUE CHANGE ORDER ITEM 12<br>REWORK SUBGRADE DUE TO VEGETATION (CO 20)(UOM LS)            | DOL  | 6,610.060   | 0.000        | 1.000           | 1.00             | 6,610.06   |
| 1287     | 96086101  | 000    | UNIQUE CHANGE ORDER ITEM<br>Cost Escalation for Girders                                     | DOL  | 176,402.710 | 0.000        | 1.000           | 1.00             | 176,402.71 |
| 1289     | 96086101  | 000    | UNIQUE CHANGE ORDER ITEM<br>Cost Escalation for Precast Bridge Deck Panels                  | DOL  | 39,746.170  | 0.000        | 1.000           | 1.00             | 39,746.17  |
| 1291     | 96086101  | 000    | UNIQUE CHANGE ORDER ITEM<br>Cost Escalation for MSE Rock Backfill                           | DOL  | 38,642.850  | 0.000        | 1.000           | 1.00             | 38,642.85  |
| 2374     | 96086017  | 000    | UNIQUE CHANGE ORDER ITEM 17<br>Force Account - Cable Terminal Install (CO #23)(UOM:LS)      | DOL  | 10,109.440  | 0.000        | 1.000           | 1.00             | 10,109.44  |
| 2380     | 96086021  | 000    | UNIQUE CHANGE ORDER ITEM 21<br>Purchase cost, remove, dispose rebar onsite (CO #34)(UOM:LS) | DOL  | 1.000       | 0.000        | 475,632.010     | 368,614.80       | 368,614.80 |

Category Subtotal \$52,179,127.50

PROJECT STP 1802(547) CONTROL 008012001

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION   | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$    |
|----------|-----------|--------|--|------|------------|--------------|-----------------|------------------|--------------|
| 1445     | 01006002  | 000    | PREPARING ROW  | STA  | 37,269.550 | 40.000       | 0.000           | 40.00            | 1,490,782.00 |
| 1450     | 01056039  | 000    | REMOVE STAB BASE AND ASPH PAV (6"-20")                               | SY   | 3.330      | 16,940.000   | 0.000           | 4,202.22         | 13,993.40    |
| 1451     | 01056043  | 000    | REMOVING STAB BASE & ASPH PAV (0-6")<br>CO #34                       | SY   | 7.840      | 0.000        | 25,302.000      | 25,302.00        | 198,367.68   |
| 1455     | 01106001  | 000    | EXCAVATION (ROADWAY)   | CY   | 3.000      | 687,238.600  | -37,776.220     | 647,932.77       | 1,943,798.31 |
| 1456     | 96086014  | 000    | UNIQUE CHANGE ORDER ITEM 14<br>Excavation (Roadway) (CO #19)(UOM:CY) | DOL  | 10.440     | 0.000        | 225,586.000     | 225,586.00       | 2,355,117.84 |
| 1457     | 01106001  | 900    | EXCAVATION (ROADWAY)<br>Rock Excavation 6" Deep CO #34               | CY   | 39.280     | 0.000        | 2,597.000       | 2,597.00         | 102,010.16   |



CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION  | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$    |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|--------------|
| 1458     | 01106001  | 901    | EXCAVATION (ROADWAY)<br>Rock Excavation 9" Deep Road A Ramps CO #34 | CY   | 25.100     | 0.000        | 2,248.513       | 2,248.51         | 56,437.68    |
| 1460     | 01326006  | 000    | EMBANKMENT (FINAL)(DENS CONT)(TY C)                                 | CY   | 3.000      | 9,770.400    | -4,107.140      | 2,604.04         | 7,812.12     |
| 1465     | 01616017  | 000    | COMPOST MANUF TOPSOIL (4")  | SY   | 1.060      | 78,356.000   | 0.000           | 55,784.94        | 59,132.03    |
| 1470     | 01646035  | 000    | DRILL SEEDING (PERM) (RURAL) (CLAY)                                 | SY   | 0.110      | 78,356.000   | -7,750.000      | 66,897.03        | 7,358.67     |
| 1485     | 01686001  | 000    | VEGETATIVE WATERING   | MG   | 17.790     | 3,236.000    | 0.000           | 3,236.00         | 57,568.45    |
| 1490     | 02606012  | 000    | LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)                                 | TON  | 110.000    | 865.000      | 0.000           | 919.75           | 101,172.17   |
| 1515     | 03106009  | 000    | PRIME COAT (MC-30)  | GAL  | 4.800      | 12,022.000   | -5,222.000      | 6,800.00         | 32,640.00    |
| 1520     | 03416008  | 001    | D-GR HMA TY-B PG64-22   | TON  | 68.850     | 15,569.000   | -5,321.830      | 10,247.17        | 705,517.66   |
| 1550     | 04016001  | 000    | FLOWABLE BACKFILL   | CY   | 124.300    | 45.000       | 0.000           | 43.70            | 5,432.41     |
| 1555     | 04026001  | 000    | TRENCH EXCAVATION PROTECTION  | LF   | 15.000     | 1,304.000    | 0.000           | 690.00           | 10,350.00    |
| 1560     | 04036001  | 000    | TEMPORARY SPL SHORING   | SF   | 12.690     | 5,948.000    | 0.000           | 2,236.00         | 28,374.84    |
| 1565     | 04166004  | 000    | DRILL SHAFT (36 IN)   | LF   | 162.940    | 920.000      | 0.000           | 920.00           | 149,904.80   |
| 1585     | 04206011  | 000    | CL B CONC (FLUME)   | CY   | 407.090    | 145.000      | 0.000           | 123.83           | 50,409.95    |
| 1590     | 04206014  | 000    | CL C CONC (ABUT)(HPC)   | CY   | 1,300.000  | 86.300       | 0.000           | 86.30            | 112,190.00   |
| 1600     | 04206038  | 000    | CL C CONC (COLUMN)(HPC)   | CY   | 1,000.000  | 27.500       | 0.000           | 27.50            | 27,500.00    |
| 1605     | 04226002  | 000    | REINF CONC SLAB (HPC)   | SF   | 20.000     | 15,400.000   | 0.000           | 15,400.00        | 308,000.00   |
| 1606     | 04236022  | 000    | RETAINING WALL (SOIL NAIL)(FACIA)<br>CO #11                         | SF   | 63.020     | 0.000        | 16,946.000      | 16,946.00        | 1,067,936.92 |
| 1607     | 04106001  | 000    | SOIL NAIL ANCHORS<br>CO #11   | LF   | 26.250     | 0.000        | 22,060.000      | 22,060.00        | 579,075.00   |
| 1615     | 04256039  | 000    | PRESTR CONC GIRDER (TX54)   | LF   | 127.130    | 1,971.450    | 0.000           | 1,971.45         | 250,630.44   |
| 1620     | 04326001  | 000    | RIPRAP (CONC)(4 IN)   | CY   | 441.010    | 64.300       | 0.000           | 64.30            | 28,356.94    |
| 1625     | 04326002  | 000    | RIPRAP (CONC)(5 IN)   | CY   | 400.000    | 17.000       | 0.000           | 2.18             | 870.40       |
| 1630     | 04326003  | 000    | RIPRAP (CONC)(6 IN)   | CY   | 434.290    | 70.000       | 0.000           | 74.84            | 32,504.00    |
| 1640     | 04326033  | 000    | RIPRAP (STONE PROTECTION)(18 IN)                                    | CY   | 171.950    | 134.000      | 0.000           | 141.50           | 24,330.75    |
| 1645     | 04326045  | 000    | RIPRAP (MOW STRIP)(4 IN)  | CY   | 412.220    | 260.000      | 0.000           | 8.00             | 3,297.76     |
| 1655     | 04506024  | 000    | RAIL (TY SSTR)(HPC)   | LF   | 62.360     | 631.000      | 0.000           | 488.00           | 30,431.68    |
| 1660     | 04506047  | 000    | RAIL (HANDRAIL)(TY A)   | LF   | 40.950     | 1,019.000    | 0.000           | 1,019.00         | 41,728.05    |
| 1670     | 04546001  | 000    | SEALED EXPANSION JOINT (4 IN) (SEJ - A)                             | LF   | 81.730     | 132.000      | 0.000           | 132.00           | 10,788.36    |
| 1675     | 04626003  | 000    | CONC BOX CULV (4 FT X 2 FT)   | LF   | 181.000    | 226.000      | 0.000           | 215.00           | 38,915.00    |
| 1680     | 04626006  | 000    | CONC BOX CULV (5 FT X 2 FT)   | LF   | 300.000    | 97.000       | 0.000           | 97.00            | 29,100.00    |
| 1685     | 04626007  | 000    | CONC BOX CULV (5 FT X 3 FT)   | LF   | 300.000    | 644.000      | 0.000           | 644.00           | 193,200.00   |
| 1689     | 04646017  | 000    | RC PIPE (CL IV)(18 IN)  | LF   | 99.780     | 0.000        | 238.000         | 262.00           | 26,142.36    |
| 1690     | 04646005  | 000    | RC PIPE (CL III)(24 IN)   | LF   | 85.000     | 189.000      | 0.000           | 189.00           | 16,065.00    |
| 1695     | 04646008  | 000    | RC PIPE (CL III)(36 IN)   | LF   | 125.000    | 98.000       | 9.000           | 107.00           | 13,375.00    |
| 1700     | 04646018  | 000    | RC PIPE (CL IV)(24 IN)  | LF   | 120.000    | 445.000      | 0.000           | 445.00           | 53,400.00    |
| 1710     | 04656187  | 000    | INLET(COMPL)(DROP)(TY 1)(1 GRATE)                                   | EA   | 5,749.680  | 2.000        | 1.000           | 2.00             | 11,499.36    |
| 1715     | 04656201  | 000    | INLET (COMPL)(DROP)(TY 3)   | EA   | 7,999.550  | 2.000        | 0.000           | 1.50             | 11,999.33    |
| 1720     | 04656271  | 000    | INLET (COMPL)(GRATE)(TY 1)  | EA   | 2,999.830  | 1.000        | 0.000           | 0.50             | 1,499.92     |
| 1725     | 04656319  | 000    | INLET (COMPL)(DROP)(TY 1-C)   | EA   | 4,500.000  | 1.000        | 0.000           | 1.00             | 4,500.00     |
| 1726     | 04656439  | 000    | INLET (COMPL)(FG)(3FT X 3FT)(FTW)                                   | EA   | 7,424.770  | 0.000        | 1.000           | 1.00             | 7,424.78     |
| 1730     | 04666151  | 000    | WINGWALL (FW - 0) (HW=4 FT)   | EA   | 3,000.620  | 2.000        | 0.000           | 2.00             | 6,001.24     |
| 1735     | 04666181  | 000    | WINGWALL (PW - 1) (HW=6 FT)   | EA   | 12,502.580 | 1.000        | 0.000           | 1.00             | 12,502.58    |
| 1740     | 04666184  | 000    | WINGWALL (PW - 1) (HW=9 FT)   | EA   | 23,304.810 | 1.000        | 0.000           | 1.00             | 23,304.81    |
| 1745     | 04666206  | 000    | WINGWALL (SW - 0) (HW=3 FT)   | EA   | 3,000.620  | 1.000        | 0.000           | 1.00             | 3,000.62     |
| 1750     | 04676359  | 000    | SET (TY II) (18 IN) (RCP) (4: 1) (P)                                | EA   | 2,588.390  | 1.000        | 0.000           | 1.00             | 2,588.39     |
| 1755     | 04676363  | 000    | SET (TY II) (18 IN) (RCP) (6: 1) (P)                                | EA   | 2,663.400  | 1.000        | 0.000           | 1.00             | 2,663.40     |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION                                 | UNIT | UNIT PRICE    | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$  |
|----------|-----------|--------|--|------|---------------|--------------|-----------------|------------------|------------|
| 1760     | 04676388  | 000    | SET (TY II) (24 IN) (RCP) (3: 1) (C)                         | EA   | 1,079.490     | 2.000        | 0.000           | 3.00             | 3,238.47   |
| 1765     | 04676394  | 000    | SET (TY II) (24 IN) (RCP) (6: 1) (C)                         | EA   | 1,277.520     | 3.000        | 0.000           | 5.00             | 6,387.60   |
| 1770     | 04676448  | 000    | SET (TY II) (36 IN) (RCP) (3: 1) (C)                         | EA   | 2,920.290     | 1.000        | 0.000           | 1.00             | 2,920.29   |
| 1775     | 04816013  | 000    | PIPE (PVC) (SCH 40) (6 IN)                                   | LF   | 24.130        | 90.000       | 0.000           | 60.00            | 1,447.80   |
| 1780     | 04966043  | 000    | REMOV STR (SMALL FENCE)                                      | LF   | 1.450         | 2,427.000    | 0.000           | 2,100.00         | 3,045.00   |
| 1785     | 04966051  | 000    | REMOV STR (PIPE GATE)  | LF   | 14.460        | 17.000       | 0.000           | 17.00            | 245.82     |
| 1790     | 05006001  | 000    | MOBILIZATION   | LS   | 5,884,000.000 | 0.250        | 0.000           | 0.15             | 882,600.00 |
| 1795     | 05026001  | 000    | BARRICADES, SIGNS AND TRAFFIC HANDLING                       | MO   | 3,878.730     | 18.000       | 0.000           | 18.00            | 69,817.14  |
| 1800     | 05066002  | 004    | ROCK FILTER DAMS (INSTALL) (TY 2)                            | LF   | 19.980        | 450.000      | 0.000           | 590.00           | 11,788.20  |
| 1805     | 05066011  | 004    | ROCK FILTER DAMS (REMOVE)                                    | LF   | 8.000         | 450.000      | 0.000           | 178.00           | 1,424.00   |
| 1810     | 05066021  | 004    | CONSTRUCTION EXITS (INSTALL) (TY 2)                          | SY   | 75.000        | 312.000      | 0.000           | 78.36            | 5,877.08   |
| 1815     | 05066024  | 004    | CONSTRUCTION EXITS (REMOVE)                                  | SY   | 26.000        | 312.000      | 0.000           | 78.36            | 2,037.39   |
| 1820     | 05066038  | 004    | TEMP SEDMT CONT FENCE (INSTALL)                              | LF   | 2.000         | 3,865.000    | 0.000           | 488.00           | 976.00     |
| 1825     | 05066039  | 004    | TEMP SEDMT CONT FENCE (REMOVE)                               | LF   | 0.400         | 3,865.000    | 0.000           | 1,699.00         | 679.60     |
| 1840     | 05086001  | 000    | CONSTRUCTING DETOURS   | SY   | 50.080        | 7,612.000    | 0.000           | 5,228.00         | 261,818.24 |
| 1845     | 05126001  | 000    | PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)                       | LF   | 68.190        | 3,900.000    | 0.000           | 4,500.00         | 306,855.00 |
| 1850     | 05126025  | 000    | PORT CTB (MOVE)(SGL SLP)(TY 1)                               | LF   | 3.500         | 13,320.000   | 0.000           | 2,760.00         | 9,660.00   |
| 1920     | 05426001  | 000    | REMOVE METAL BEAM GUARD FENCE                                | LF   | 3.000         | 254.000      | 0.000           | 128.00           | 384.00     |
| 1935     | 05446003  | 000    | GUARDRAIL END TREATMENT (REMOVE)                             | EA   | 258.020       | 2.000        | 0.000           | 1.00             | 258.02     |
| 1940     | 05456001  | 000    | CRASH CUSH ATTEN (INSTL)                                     | EA   | 6,240.000     | 8.000        | 0.000           | 5.00             | 31,200.00  |
| 1945     | 05456003  | 000    | CRASH CUSH ATTEN (MOVE & RESET)                              | EA   | 795.000       | 11.000       | 0.000           | 3.00             | 2,385.00   |
| 1975     | 06186024  | 000    | CONDT (PVC) (SCH 40) (2") (BORE)                             | LF   | 21.730        | 965.000      | 0.000           | 135.00           | 2,933.55   |
| 1995     | 06186074  | 000    | CONDT (RM) (3")  | LF   | 57.190        | 444.000      | 0.000           | 444.00           | 25,392.36  |
| 2025     | 06286047  | 000    | ELC SRV TY A 240/480 060(NS)SS(E)TP(O)                       | EA   | 6,227.250     | 2.000        | 0.000           | 2.00             | 12,454.50  |
| 2030     | 06286152  | 000    | ELC SRV TY D 120/240 060(NS)SS(N)SP(O)                       | EA   | 5,695.250     | 1.000        | 0.000           | 1.00             | 5,695.25   |
| 2130     | 06626060  | 000    | WK ZN PAV MRK REMOV (W)4"(BRK)                               | LF   | 0.850         | 19,047.000   | 0.000           | 1,190.00         | 1,011.50   |
| 2135     | 06626063  | 000    | WK ZN PAV MRK REMOV (W)4"(SLD)                               | LF   | 0.750         | 19,512.000   | 0.000           | 4,680.00         | 3,510.00   |
| 2150     | 06626095  | 000    | WK ZN PAV MRK REMOV (Y)4"(SLD)                               | LF   | 0.750         | 22,687.000   | 0.000           | 11,867.00        | 8,900.25   |
| 2270     | 06776002  | 000    | ELIM EXT PAV MRK & MRKS (6")                                 | LF   | 0.350         | 8,450.000    | 0.000           | 7,020.00         | 2,457.00   |
| 2275     | 06776003  | 000    | ELIM EXT PAV MRK & MRKS (8")                                 | LF   | 1.000         | 800.000      | 0.000           | 152.00           | 152.00     |
| 2320     | 40946002  | 000    | SYNFIBER RC PIPE(CL III)(18 IN)                              | LF   | 93.910        | 159.000      | 0.000           | 159.00           | 14,931.69  |
| 2366     | 01046054  | 000    | REMOVING CONCRETE(MOW STRIP)                                 | LF   | 28.390        | 0.000        | 1,210.000       | 1,210.00         | 34,351.90  |
| 2367     | 05436021  | 000    | REMOVE CABLE BARRIER   | LF   | 6.363         | 0.000        | 1,120.000       | 1,120.00         | 7,126.56   |
| 2368     | 05436022  | 000    | REMOVE CABLE BARRIER TERMINAL SECTION                        | EA   | 636.300       | 0.000        | 3.000           | 2.00             | 1,272.60   |
| 2369     | 05006001  | 900    | MOBILIZATION   | LS   | 3,000.000     | 0.000        | 1.000           | 1.00             | 3,000.00   |
| 2371     | 96086015  | 000    | UNIQUE CHANGE ORDER ITEM 15                                  | DOL  | 5,061.670     | 0.000        | 1.000           | 1.00             | 5,061.67   |
|          |           |        | Labor and Materials to place Line G2 (CO 22) (UOM:LS)        |      |               |              |                 |                  |            |
| 2373     | 96086016  | 000    | UNIQUE CHANGE ORDER ITEM 16                                  | DOL  | 3,161.460     | 0.000        | 1.000           | 1.00             | 3,161.46   |
|          |           |        | Removal of Storm Sewer Line G2 (CO 22)(UOM:LS)               |      |               |              |                 |                  |            |
| 2375     | 96086018  | 000    | UNIQUE CHANGE ORDER ITEM 18                                  | DOL  | 12,472.630    | 0.000        | 1.000           | 1.00             | 12,472.63  |
|          |           |        | (CO24)(UOM LS)   |      |               |              |                 |                  |            |
| 2381     | 96086021  | 000    | UNIQUE CHANGE ORDER ITEM 21                                  | DOL  | 1.000         | 0.000        | 421,786.870     | 421,786.83       | 421,786.83 |
|          |           |        | Purchase cost, remove, dispose rebar onsite (CO #34)(UOM:LS) |      |               |              |                 |                  |            |

Category Subtotal \$12,521,718.66

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION<br>SUPP DESCRIPTION                           | UNIT | UNIT PRICE  | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---|------|-------------|--------------|-----------------|------------------|-------------|
| 128      | 96086101  | 000    | UNIQUE CHANGE ORDER ITEM<br>Cost Escalation for Girders   | DOL  | 176,402.710 | 0.000        | 0.000           | 0.000            | 0.00        |
| 0091     | 01646023  | 000    | CELL FBR MLCH SEED(PERM)(RURAL)(CLAY)<br>Added by CO #30  | SY   | 0.760       | 0.000        | 84,826.000      | 0.000            | 0.00        |
| 0115     | 02476060  | 000    | FL BS (CMP IN PLC)(TY E GR 4)(FNAL POS)                   | CY   | 45.000      | 13,929.000   | -13,929.000     | 0.000            | 0.00        |
| 0121     | 02606012  | 900    | LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)<br>Re-Priced (CO #34) | TON  | 373.700     | 0.000        | 1,360.163       | 0.000            | 0.00        |
| 0126     | 02606022  | 900    | LIME TRT (EXIST MATL)(18")<br>Re-priced (CO #34)          | SY   | 20.340      | 0.000        | 20,855.000      | 0.000            | 0.00        |
| 0131     | 02606073  | 900    | LIME TRT (SUBGRADE)(8")<br>Re-Priced (CO #34)             | SY   | 18.950      | 0.000        | 34,700.000      | 0.000            | 0.00        |
| 0135     | 02756001  | 000    | CEMENT  | TON  | 175.000     | 124.000      | -124.000        | 0.000            | 0.00        |
| 0136     | 02756001  | 900    | CEMENT  | TON  | 222.000     | 0.000        | 0.000           | 0.000            | 0.00        |
| 0140     | 02756010  | 000    | CEMENT TREAT (SUBGRADE) (8")                              | SY   | 8.000       | 14,516.600   | -14,516.600     | 0.000            | 0.00        |
| 0141     | 02756010  | 900    | CEMENT TREAT (SUBGRADE) (8")                              | SY   | 3.320       | 0.000        | 0.000           | 0.000            | 0.00        |
| 0146     | 03106009  | 900    | PRIME COAT (MC-30)<br>Re-priced (CO #34)                  | GAL  | 6.310       | 0.000        | 11,111.200      | 0.000            | 0.00        |
| 0151     | 03416008  | 900    | D-GR HMA TY-B PG64-22<br>Re-Priced (CO #34)               | TON  | 117.510     | 0.000        | 12,871.000      | 0.000            | 0.00        |
| 0152     | 30766004  | 000    | D-GR HMA TY-B PG64-22 (LEVEL-UP)<br>Added by CO #34       | TON  | 117.510     | 0.000        | 1,958.469       | 0.000            | 0.00        |
| 0155     | 03416022  | 001    | D-GR HMA TY-C PG64-22                                     | TON  | 75.000      | 319.000      | -319.000        | 0.000            | 0.00        |
| 0162     | 03606005  | 900    | CONC PVMT (CONT REINF - CRCP) (11")<br>Added by CO #40    | SY   | 129.190     | 0.000        | 0.000           | 0.000            | 0.00        |
| 0225     | 04166018  | 000    | DRILL SHAFT (SIGN MTS) (24 IN)                            | LF   | 132.290     | 104.000      | 0.000           | 0.000            | 0.00        |
| 0310     | 04326005  | 000    | RIPRAP (CONC) (CL A )                                     | CY   | 810.350     | 2.500        | 0.000           | 0.000            | 0.00        |
| 0321     | 04326045  | 900    | RIPRAP (MOW STRIP)(4 IN)                                  | CY   | 611.020     | 0.000        | 29.000          | 0.000            | 0.00        |
| 0346     | 04506023  | 900    | RAIL (TY SSTR)  | LF   | 56.570      | 0.000        | 1,176.000       | 0.000            | 0.00        |
| 0361     | 04506054  | 900    | RAIL (TY SSTR) (W/DRAIN SLOTS)                            | LF   | 45.080      | 0.000        | 202.000         | 0.000            | 0.00        |
| 0390     | 04626005  | 000    | CONC BOX CULV (4 FT X 4 FT)                               | LF   | 392.000     | 28.000       | 0.000           | 0.000            | 0.00        |
| 0395     | 04626007  | 000    | CONC BOX CULV (5 FT X 3 FT)                               | LF   | 300.000     | 926.000      | -926.000        | 0.000            | 0.00        |
| 0445     | 04656012  | 000    | JCTBOX(COMPL)(PJB)(8FTX8FT)                               | EA   | 9,249.480   | 1.000        | 0.000           | 0.000            | 0.00        |
| 0515     | 04676388  | 000    | SET (TY II) (24 IN) (RCP) (3: 1) (C)                      | EA   | 1,079.490   | 1.000        | 0.000           | 0.000            | 0.00        |
| 0535     | 04816013  | 000    | PIPE (PVC) (SCH 40) (6 IN)                                | LF   | 24.130      | 30.000       | 0.000           | 0.000            | 0.00        |
| 0540     | 04966002  | 000    | REMOV STR (INLET)   | EA   | 1,339.620   | 1.000        | 0.000           | 0.000            | 0.00        |
| 0545     | 04966004  | 000    | REMOV STR (SET)   | EA   | 707.430     | 2.000        | 0.000           | 0.000            | 0.00        |
| 0555     | 04966006  | 000    | REMOV STR (HEADWALL)                                      | EA   | 1,339.620   | 1.000        | 0.000           | 0.000            | 0.00        |
| 0591     | 05066002  | 904    | ROCK FILTER DAMS (INSTALL) (TY 2)                         | LF   | 34.070      | 0.000        | 25.000          | 0.000            | 0.00        |
| 0596     | 05066011  | 904    | ROCK FILTER DAMS (REMOVE)                                 | LF   | 11.930      | 0.000        | 25.000          | 0.000            | 0.00        |
| 0620     | 05066042  | 004    | BIODEG EROSN CONT LOGS (INSTL) (18")                      | LF   | 4.880       | 640.000      | -55.000         | 0.000            | 0.00        |
| 0625     | 05066043  | 004    | BIODEG EROSN CONT LOGS (REMOVE)                           | LF   | 0.930       | 640.000      | -55.000         | 0.000            | 0.00        |
| 0650     | 05336001  | 000    | RUMBLE STRIPS (SHOULDER)                                  | LF   | 0.140       | 13,820.000   | -1,290.000      | 0.000            | 0.00        |
| 0655     | 05386001  | 000    | RIGHT OF WAY MARKERS                                      | EA   | 500.000     | 52.000       | 0.000           | 0.000            | 0.00        |
| 0660     | 05406001  | 000    | MTL W-BEAM GD FEN (TIM POST)                              | LF   | 16.210      | 1,275.110    | -100.000        | 0.000            | 0.00        |
| 0661     | 05406001  | 900    | MTL W-BEAM GD FEN (TIM POST)<br>CO 32 (UOM LF)            | LF   | 26.800      | 0.000        | 0.000           | 0.000            | 0.00        |
| 0665     | 05406005  | 000    | TERMINAL ANCHOR SECTION                                   | EA   | 2,164.000   | 8.000        | 0.000           | 0.000            | 0.00        |

|      |          |     |   |     |            |            |             |       |      |
|------|----------|-----|---|-----|------------|------------|-------------|-------|------|
| 0666 | 05406005 | 900 | TERMINAL ANCHOR SECTION                             | EA  | 1,812.000  | 0.000      | 4.000       | 0.000 | 0.00 |
| 0670 | 05406006 | 000 | MTL BEAM GD FEN TRANS (THRIE-BEAM)                  | EA  | 1,386.000  | 12.000     | 0.000       | 0.000 | 0.00 |
| 0671 | 05406006 | 900 | MTL BEAM GD FEN TRANS (THRIE-BEAM)                  | EA  | 2,276.050  | 0.000      | 13.000      | 0.000 | 0.00 |
| 0673 | 05406006 | 901 | MTL BEAM GD FEN TRANS (THRIE-BEAM)                  | EA  | 2,261.380  | 0.000      | 0.000       | 0.000 | 0.00 |
| 0675 | 05406014 | 000 | SHORT RADIUS  | LF  | 34.700     | 61.000     | 0.000       | 0.000 | 0.00 |
| 0676 | 05406014 | 900 | SHORT RADIUS  | LF  | 291.610    | 0.000      | 0.000       | 0.000 | 0.00 |
|      |          |     | CO 32 (UOM LF)                                      |     |            |            |             |       |      |
| 0680 | 05406016 | 000 | DOWNSTREAM ANCHOR TERMINAL SECTION                  | EA  | 1,058.230  | 10.000     | 0.000       | 0.000 | 0.00 |
| 0681 | 05406016 | 900 | DOWNSTREAM ANCHOR TERMINAL SECTION                  | EA  | 1,433.930  | 0.000      | 5.000       | 0.000 | 0.00 |
| 0683 | 05406016 | 901 | DOWNSTREAM ANCHOR TERMINAL SECTION                  | EA  | 1,345.500  | 0.000      | 0.000       | 0.000 | 0.00 |
|      |          |     | CO 32 (UOM EA)                                      |     |            |            |             |       |      |
| 0690 | 05436002 | 000 | CABLE BARRIER SYSTEM (TL-4)                         | LF  | 12.000     | 10,223.000 | -664.000    | 0.000 | 0.00 |
| 0695 | 05436020 | 000 | CABLE BARRIER TERMINAL SECTION (TL-4)               | EA  | 2,500.000  | 7.000      | 0.000       | 0.000 | 0.00 |
| 0696 | 05436020 | 900 | CABLE BARRIER TERMINAL SECTION (TL-4)               | EA  | 2,939.420  | 0.000      | 2.000       | 0.000 | 0.00 |
| 0706 | 05456001 | 900 | CRASH CUSH ATTEN (INSTL)                            | EA  | 22,000.000 | 0.000      | 2.000       | 0.000 | 0.00 |
| 0745 | 06186029 | 000 | CONDT (PVC) (SCH 40) (3")                           | LF  | 9.410      | 820.000    | 0.000       | 0.000 | 0.00 |
| 0750 | 06186054 | 000 | CONDT (PVC) (SCH 80) (3") (BORE)                    | LF  | 21.330     | 570.000    | 0.000       | 0.000 | 0.00 |
| 0755 | 06186074 | 000 | CONDT (RM) (3")                                     | LF  | 57.190     | 8.000      | 0.000       | 0.000 | 0.00 |
| 0760 | 06206003 | 000 | ELEC CONDR (NO.12) BARE                             | LF  | 1.150      | 11,250.000 | -17,610.000 | 0.000 | 0.00 |
| 0765 | 06206004 | 000 | ELEC CONDR (NO.12) INSULATED                        | LF  | 1.150      | 22,540.000 | -35,220.000 | 0.000 | 0.00 |
| 0770 | 06206013 | 000 | ELEC CONDR (NO.3) BARE                              | LF  | 1.760      | 582.000    | 0.000       | 0.000 | 0.00 |
| 0775 | 06206014 | 000 | ELEC CONDR (NO.3) INSULATED                         | LF  | 1.950      | 1,164.000  | 0.000       | 0.000 | 0.00 |
| 0780 | 06206015 | 000 | ELEC CONDR (NO.2) BARE                              | LF  | 2.420      | 682.000    | 0.000       | 0.000 | 0.00 |
| 0785 | 06206016 | 000 | ELEC CONDR (NO.2) INSULATED                         | LF  | 2.660      | 1,364.000  | 0.000       | 0.000 | 0.00 |
| 0805 | 06366002 | 001 | ALUMINUM SIGNS (TY G)                               | SF  | 19.480     | 1,173.750  | 0.000       | 0.000 | 0.00 |
| 0810 | 06446001 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(P)                  | EA  | 484.330    | 26.000     | 0.000       | 0.000 | 0.00 |
| 0815 | 06446002 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)               | EA  | 612.240    | 3.000      | 0.000       | 0.000 | 0.00 |
| 0820 | 06446004 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(T)                  | EA  | 565.770    | 13.000     | 0.000       | 0.000 | 0.00 |
| 0825 | 06446007 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(U)                  | EA  | 654.360    | 2.000      | 0.000       | 0.000 | 0.00 |
| 0830 | 06446030 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(T)                    | EA  | 716.340    | 4.000      | 0.000       | 0.000 | 0.00 |
| 0835 | 06446033 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(U)                    | EA  | 757.400    | 3.000      | 0.000       | 0.000 | 0.00 |
| 0840 | 06446034 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)               | EA  | 821.600    | 1.000      | 0.000       | 0.000 | 0.00 |
| 0845 | 06446036 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(U-BM)                 | EA  | 989.010    | 5.000      | 0.000       | 0.000 | 0.00 |
| 0850 | 06446038 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(U-EXAL)               | EA  | 930.510    | 3.000      | 0.000       | 0.000 | 0.00 |
| 0855 | 06446051 | 000 | IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)               | EA  | 1,237.470  | 1.000      | 0.000       | 0.000 | 0.00 |
| 0860 | 06446064 | 000 | IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)              | EA  | 2,603.000  | 2.000      | 0.000       | 0.000 | 0.00 |
| 0865 | 06446076 | 000 | REMOVE SM RD SN SUP&AM                              | EA  | 205.200    | 10.000     | 0.000       | 0.000 | 0.00 |
| 0870 | 06446084 | 000 | IN SRSS & AM (RAIL)(90 MPH)(T MOUNT)                | EA  | 4,507.750  | 1.000      | 0.000       | 0.000 | 0.00 |
| 0875 | 06476001 | 000 | INSTALL LRSS (STRUCT STEEL)                         | LB  | 3.660      | 5,135.500  | 0.000       | 0.000 | 0.00 |
| 0880 | 06586001 | 000 | INSTL DEL ASSM (D-SW)SZ 1(F LX)GND                  | EA  | 51.970     | 37.000     | 0.000       | 0.000 | 0.00 |
| 0881 | 96086010 | 000 | UNIQUE CHANGE ORDER ITEM 10                         | DOL | 90.000     | 0.000      | 2.000       | 0.000 | 0.00 |
|      |          |     | INSTL DEL ASSM (D-SW)SZ 1(F LX)GND (CO 14)(UOM: EA) |     |            |            |             |       |      |
| 0886 | 06586013 | 900 | INSTL DEL ASSM (D-SW)SZ (BRF)CTB                    | EA  | 18.920     | 0.000      | 19.000      | 0.000 | 0.00 |
| 0890 | 06586015 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)GF1                    | EA  | 15.470     | 30.000     | 0.000       | 0.000 | 0.00 |
| 0891 | 06586015 | 900 | INSTL DEL ASSM (D-SW)SZ (BRF)GF1                    | EA  | 27.880     | 0.000      | 15.000      | 0.000 | 0.00 |
| 0895 | 06586018 | 000 | INSTL DEL ASSM (D-SY)SZ 1(F LX)GND                  | EA  | 53.250     | 2.000      | 0.000       | 0.000 | 0.00 |
| 0900 | 06586026 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB                    | EA  | 15.470     | 30.000     | 0.000       | 0.000 | 0.00 |
| 0901 | 06586026 | 900 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB                    | EA  | 18.420     | 0.000      | 26.000      | 0.000 | 0.00 |
| 0905 | 06586028 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)GF1                    | EA  | 15.670     | 27.000     | 0.000       | 0.000 | 0.00 |
| 0906 | 06586028 | 900 | INSTL DEL ASSM (D-SY)SZ (BRF)GF1                    | EA  | 52.670     | 0.000      | 18.000      | 0.000 | 0.00 |
| 0910 | 06586036 | 000 | INSTL DEL ASSM (D-DW)SZ 1(F LX)GND                  | EA  | 52.290     | 59.000     | 0.000       | 0.000 | 0.00 |
| 0915 | 06586048 | 000 | INSTL OM ASSM (OM-2Z)(FLX)GND                       | EA  | 55.470     | 16.000     | -4.000      | 0.000 | 0.00 |

|      |          |     |   |     |            |             |              |       |      |
|------|----------|-----|---|-----|------------|-------------|--------------|-------|------|
| 0945 | 06666006 | 007 | REFL PAV MRK TY I (W)4"(DOT)(100MIL)    | LF  | 1.000      | 186.000     | 0.000        | 0.000 | 0.00 |
| 0950 | 06666036 | 007 | REFL PAV MRK TY I (W)8"(SLD)(100MIL)    | LF  | 0.850      | 6,625.000   | 0.000        | 0.000 | 0.00 |
| 0955 | 06666042 | 007 | REFL PAV MRK TY I (W)12"(SLD)(100MIL)   | LF  | 3.200      | 900.000     | 0.000        | 0.000 | 0.00 |
| 0960 | 06666048 | 007 | REFL PAV MRK TY I (W)24"(SLD)(100MIL)   | LF  | 5.500      | 402.000     | 0.000        | 0.000 | 0.00 |
| 0965 | 06666054 | 007 | REFL PAV MRK TY I (W)(ARROW)(100MIL)    | EA  | 130.000    | 10.000      | 0.000        | 0.000 | 0.00 |
| 0970 | 06666057 | 007 | REFL PAV MRK TY I(W)(DBL ARROW)(100MIL) | EA  | 250.000    | 2.000       | 0.000        | 0.000 | 0.00 |
| 0975 | 06666063 | 007 | REFL PAV MRK TY I(W)(UTURN ARW)(100MIL) | EA  | 350.000    | 2.000       | 0.000        | 0.000 | 0.00 |
| 0980 | 06666078 | 007 | REFL PAV MRK TY I (W)(WORD)(100MIL)     | EA  | 155.000    | 12.000      | 0.000        | 0.000 | 0.00 |
| 0985 | 06666099 | 007 | REF PAV MRK TY I(W)18"(YLD TRI)(100MIL) | EA  | 40.000     | 10.000      | 0.000        | 0.000 | 0.00 |
| 0990 | 06666147 | 007 | REFL PAV MRK TY I (Y)24"(SLD)(100MIL)   | LF  | 6.000      | 60.000      | 0.000        | 0.000 | 0.00 |
| 0995 | 06666167 | 007 | REFL PAV MRK TY II (W) 4" (BRK)         | LF  | 0.150      | 6,961.000   | -20.000      | 0.000 | 0.00 |
| 1000 | 06666168 | 007 | REFL PAV MRK TY II (W) 4" (DOT)         | LF  | 0.500      | 186.000     | 0.000        | 0.000 | 0.00 |
| 1005 | 06666170 | 007 | REFL PAV MRK TY II (W) 4" (SLD)         | LF  | 0.150      | 35,805.000  | -8.000       | 0.000 | 0.00 |
| 1010 | 06666178 | 007 | REFL PAV MRK TY II (W) 8" (SLD)         | LF  | 0.350      | 6,625.000   | 0.000        | 0.000 | 0.00 |
| 1015 | 06666180 | 007 | REFL PAV MRK TY II (W) 12" (SLD)        | LF  | 2.000      | 900.000     | 0.000        | 0.000 | 0.00 |
| 1020 | 06666182 | 007 | REFL PAV MRK TY II (W) 24" (SLD)        | LF  | 3.000      | 402.000     | 0.000        | 0.000 | 0.00 |
| 1025 | 06666184 | 007 | REFL PAV MRK TY II (W) (ARROW)          | EA  | 35.000     | 10.000      | 0.000        | 0.000 | 0.00 |
| 1030 | 06666185 | 007 | REFL PAV MRK TY II (W) (DBL ARROW)      | EA  | 50.000     | 2.000       | 0.000        | 0.000 | 0.00 |
| 1035 | 06666187 | 007 | REFL PAV MRK TY II (W) (UTURN ARROW)    | EA  | 50.000     | 2.000       | 0.000        | 0.000 | 0.00 |
| 1040 | 06666192 | 007 | REFL PAV MRK TY II (W) (WORD)           | EA  | 50.000     | 12.000      | 0.000        | 0.000 | 0.00 |
| 1045 | 06666198 | 007 | REFL PAV MRK TY II (W) 18" (YLD TRI)    | EA  | 20.000     | 10.000      | 0.000        | 0.000 | 0.00 |
| 1050 | 06666207 | 007 | REFL PAV MRK TY II (Y) 4" (SLD)         | LF  | 0.150      | 36,010.000  | -75.000      | 0.000 | 0.00 |
| 1055 | 06666214 | 007 | REFL PAV MRK TY II (Y) 24" (SLD)        | LF  | 3.000      | 60.000      | 0.000        | 0.000 | 0.00 |
| 1060 | 06666300 | 007 | RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) | LF  | 0.500      | 6,961.000   | -20.000      | 0.000 | 0.00 |
| 1065 | 06666303 | 007 | RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) | LF  | 0.420      | 35,805.000  | -8.000       | 0.000 | 0.00 |
| 1070 | 06666315 | 007 | RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) | LF  | 0.420      | 36,010.000  | -75.000      | 0.000 | 0.00 |
| 1075 | 06726007 | 000 | REFL PAV MRKR TY I-C                    | EA  | 4.000      | 22.000      | -4.000       | 0.000 | 0.00 |
| 1080 | 06726009 | 000 | REFL PAV MRKR TY II-A-A                 | EA  | 3.500      | 120.000     | -1.000       | 0.000 | 0.00 |
| 1085 | 06726010 | 000 | REFL PAV MRKR TY II-C-R                 | EA  | 3.500      | 762.000     | 0.000        | 0.000 | 0.00 |
| 1110 | 06786001 | 000 | PAV SURF PREP FOR MRK (4")              | LF  | 0.040      | 78,962.000  | -103.000     | 0.000 | 0.00 |
| 1115 | 06786004 | 000 | PAV SURF PREP FOR MRK (8")              | LF  | 0.100      | 6,625.000   | 0.000        | 0.000 | 0.00 |
| 1120 | 06786006 | 000 | PAV SURF PREP FOR MRK (12")             | LF  | 0.500      | 900.000     | 0.000        | 0.000 | 0.00 |
| 1125 | 06786008 | 000 | PAV SURF PREP FOR MRK (24")             | LF  | 0.750      | 462.000     | 0.000        | 0.000 | 0.00 |
| 1130 | 06786009 | 000 | PAV SURF PREP FOR MRK (ARROW)           | EA  | 20.000     | 10.000      | 0.000        | 0.000 | 0.00 |
| 1135 | 06786010 | 000 | PAV SURF PREP FOR MRK (DBL ARROW)       | EA  | 30.000     | 2.000       | 0.000        | 0.000 | 0.00 |
| 1140 | 06786012 | 000 | PAV SURF PREP FOR MRK (UTURN ARR)       | EA  | 40.000     | 2.000       | 0.000        | 0.000 | 0.00 |
| 1145 | 06786016 | 000 | PAV SURF PREP FOR MRK (WORD)            | EA  | 30.000     | 12.000      | 0.000        | 0.000 | 0.00 |
| 1150 | 06786022 | 000 | PAV SURF PREP FOR MRK (18")(YLD TRI)    | EA  | 10.000     | 10.000      | 0.000        | 0.000 | 0.00 |
| 1165 | 50006002 | 000 | GEOGRID REINFORCE EMBANKMENTS (TY B)    | SY  | 2.350      | 369,243.000 | -369,243.000 | 0.000 | 0.00 |
| 1175 | 60106002 | 000 | CCTV FIELD EQUIPMENT (DIGITAL)          | EA  | 7,728.250  | 2.000       | 0.000        | 0.000 | 0.00 |
| 1180 | 60106004 | 000 | CCTV MOUNT (POLE)                       | EA  | 249.850    | 2.000       | 0.000        | 0.000 | 0.00 |
| 1185 | 60166006 | 000 | ITS MULTI-DUCT CND (PVC-40)             | LF  | 20.660     | 640.000     | 0.000        | 0.000 | 0.00 |
| 1190 | 60166011 | 000 | ITS MULTI-DUCT CND (PVC-80)(BORE)       | LF  | 25.270     | 750.000     | 0.000        | 0.000 | 0.00 |
| 1200 | 60296001 | 001 | RADAR VEHICLE SENSING DEVICE            | EA  | 11,841.750 | 2.000       | 0.000        | 0.000 | 0.00 |
| 1205 | 60626038 | 000 | ITS RADIO (DUAL)(5 GHZ/5 GHZ)-C-U       | EA  | 5,947.000  | 3.000       | 0.000        | 0.000 | 0.00 |
| 1210 | 60626040 | 000 | ITS RADIO (DUAL)(5 GHZ/5 GHZ)-C-P       | EA  | 6,645.250  | 1.000       | 0.000        | 0.000 | 0.00 |
| 1215 | 60646055 | 000 | ITS POLE (60 FT)(90 MPH)                | EA  | 13,264.850 | 2.000       | 0.000        | 0.000 | 0.00 |
| 1220 | 60646092 | 000 | ITS POLE MNT CAB (TY 3)(CONF 2)         | EA  | 6,042.000  | 2.000       | 0.000        | 0.000 | 0.00 |
| 1230 | 61866002 | 000 | ITS GND BOX(PCAST) TY 1 (243636)W/APRN  | EA  | 3,016.250  | 6.000       | 0.000        | 0.000 | 0.00 |
| 1245 | 05856006 |     | RIDE PAYMENT ADJUSTMENT (ITEM 360)      | DOL | 1.000      | 36,000.000  | 0.000        | 0.000 | 0.00 |
| 1257 | 96066053 |     | LAW ENFORCEMENT PERSONNEL               | DOL | 1.000      | 1,000.000   | 0.000        | 0.000 | 0.00 |
| 1265 | 96026002 | 000 | PAYMENT ADJUSTMENT-NEG                  | DOL | -1.000     | 0.000       | 1,000.000    | 0.000 | 0.00 |

|      |          |     |  |     |               |       |            |       |      |
|------|----------|-----|--|-----|---------------|-------|------------|-------|------|
| 1268 | 06206007 |     | ELEC CONDR (NO.8) BARE   | LF  | 1.336         | 0.000 | 17,610.000 | 0.000 | 0.00 |
| 1269 | 06206008 |     | ELEC CONDR (NO.8) INSULATED  | LF  | 1.421         | 0.000 | 35,220.000 | 0.000 | 0.00 |
| 1273 | 06776038 |     | ELIM EXT PAV MRK & MRKRS(PLOWABLE RPMS)<br>(CO 7) (UOM EA)               | EA  | 1.061         | 0.000 | 218.000    | 0.000 | 0.00 |
| 1277 | 06206007 | 000 | ELEC CONDR (NO.8) BARE   | LF  | 1.860         | 0.000 | 45.000     | 0.000 | 0.00 |
| 1278 | 06206008 | 000 | ELEC CONDR (NO.8) INSULATED  | LF  | 2.230         | 0.000 | 90.000     | 0.000 | 0.00 |
| 1284 | 04326003 | 000 | RIPRAP (CONC)(6 IN)  | CY  | 960.000       | 0.000 | 21.000     | 0.000 | 0.00 |
| 1288 | 96086101 | 200 | UNIQUE CHANGE ORDER ITEM<br>Cost Escalation for Lime (CO #31)(UOM:LS)    | DOL | 77,224.300    | 0.000 | 1.000      | 0.000 | 0.00 |
| 1290 | 96086101 | 201 | UNIQUE CHANGE ORDER ITEM<br>Cost Escalation for Cement (CO #31)(UOM:LS)  | DOL | 220,149.440   | 0.000 | 1.000      | 0.000 | 0.00 |
| 1292 | 96086101 | 202 | UNIQUE CHANGE ORDER ITEM<br>Cost Escalation for Asphalt (CO #31)(UOM:LS) | DOL | 140,485.600   | 0.000 | 1.000      | 0.000 | 0.00 |
| 1293 | 05446001 | 900 | GUARDRAIL END TREATMENT (INSTALL)<br>CO 32 (UOM EA)                      | EA  | 3,128.480     | 0.000 | 0.000      | 0.000 | 0.00 |
| 161  | 03606005 |     | CONC PVMT (CONT REINF - CRCP) (11")                                      | SY  | 16.900        | 0.000 | 0.000      | 0.000 | 0.00 |
| 1896 | 05406006 |     | MTL BEAM GD FEN TRANS (THRIE-BEAM)                                       | EA  | 2,261.380     | 0.000 | 0.000      | 0.000 | 0.00 |
| 2382 | 96086022 | 000 | UNIQUE CHANGE ORDER ITEM 22<br>Added by CO #36                           | DOL | 1,743,331.200 | 0.000 | 0.000      | 0.000 | 0.00 |
| 2383 | 96086023 | 000 | UNIQUE CHANGE ORDER ITEM 23<br>Added by CO #36                           | DOL | 737,710.020   | 0.000 | 0.000      | 0.000 | 0.00 |
| 2384 | 96086024 | 000 | UNIQUE CHANGE ORDER ITEM 24<br>Added by CO #36                           | DOL | 472,753.580   | 0.000 | 0.000      | 0.000 | 0.00 |
| 2385 | 96086026 | 000 | UNIQUE CHANGE ORDER ITEM 26<br>Added by CO #37                           | DOL | 11,047.500    | 0.000 | 1.000      | 0.000 | 0.00 |
| 2386 | 96086025 | 000 | UNIQUE CHANGE ORDER ITEM 25<br>Added by CO #36                           | DOL | 96,119.970    | 0.000 | 0.000      | 0.000 | 0.00 |

**Category Subtotal** 0.00

**PROJECT** STP 1802(547) **CONTROL** 008012001  
**CATEGORY** 001 **DESCRIPTION** ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION<br>SUPP DESCRIPTION                          | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|--|------|------------|--------------|-----------------|------------------|-------------|
| 1452     | 01056043  | 900    | REMOVING STAB BASE & ASPH PAV (0-6")<br>Added by CO #35  | SY   | 7.840      | 0.000        | 1,013.330       | 0.000            | 0.00        |
| 1471     | 01646023  | 000    | CELL FBR MLCH SEED(PERM)(RURAL)(CLAY)<br>Added by CO #30 | SY   | 0.760      | 0.000        | 7,750.000       | 0.000            | 0.00        |
| 1475     | 01646041  | 000    | DRILL SEEDING (TEMP) (WARM)                              | SY   | 0.060      | 39,178.000   | 0.000           | 0.000            | 0.00        |
| 1480     | 01646043  | 000    | DRILL SEEDING (TEMP) (COOL)                              | SY   | 0.070      | 39,178.000   | 0.000           | 0.000            | 0.00        |
| 1491     | 02606012  | 900    | LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)<br>Re-Price CO#34    | TON  | 373.700    | 0.000        | 612.000         | 0.000            | 0.00        |
| 1495     | 02606025  | 000    | LIME TRT (NEW BASE) (18")                                | SY   | 26.190     | 5,585.600    | -5,585.600      | 0.000            | 0.00        |
| 1497     | 02606022  | 900    | LIME TRT (EXIST MATL)(18")<br>Re-Price CO #34            | SY   | 20.340     | 0.000        | 12,980.000      | 0.000            | 0.00        |
| 1500     | 02606073  | 000    | LIME TRT (SUBGRADE)(8")                                  | SY   | 4.000      | 39,099.200   | -39,099.200     | 0.000            | 0.00        |
| 1501     | 02606073  | 900    | LIME TRT (SUBGRADE)(8")<br>Re-Price CO #34               | SY   | 18.950     | 0.000        | 7,501.000       | 0.000            | 0.00        |
| 1505     | 02756001  | 000    | CEMENT   | TON  | 175.000    | 96.000       | -96.000         | 0.000            | 0.00        |
| 1510     | 02756010  | 000    | CEMENT TREAT (SUBGRADE) (8")                             | SY   | 8.000      | 11,171.200   | -11,171.200     | 0.000            | 0.00        |

|      |          |      |  |     |           |            |             |       |      |
|------|----------|------|--|-----|-----------|------------|-------------|-------|------|
| 1516 | 03106009 | 900  | PRIME COAT (MC-30)<br>Re-Price CO #34          | GAL | 6.310     | 0.000      | 4,096.000   | 0.000 | 0.00 |
| 1521 | 03416008 | 900  | D-GR HMA TY-B PG64-22<br>Re-Price CO#34        | TON | 117.510   | 0.000      | 9,373.000   | 0.000 | 0.00 |
| 1522 | 03416008 | 900  | D-GR HMA TY-B PG64-22<br>Added by CO #35       | TON | 117.510   | 0.000      | 233.000     | 0.000 | 0.00 |
| 1525 | 03416022 | 001  | D-GR HMA TY-C PG64-22                          | TON | 75.000    | 347.000    | -347.000    | 0.000 | 0.00 |
| 1526 | 30776027 | 000  | SP MIXES SP-C SAC-A PG70-28                    | TON | 165.330   | 0.000      | 347.000     | 0.000 | 0.00 |
| 1530 | 03606005 | 000  | CONC PVMT (CONT REINF - CRCP) (11")            | SY  | 49.870    | 54,706.000 | 0.000       | 0.000 | 0.00 |
| 1531 | 03606005 | 900  | CONC PVMT (CONT REINF - CRCP) (11")            | SY  | 16.900    | 0.000      | 54,706.000  | 0.000 | 0.00 |
| 1532 | 03606005 | 0900 | CONC PVMT (CONT REINF - CRCP) (11")<br>CO #40  | SY  | 129.190   | 0.000      | 0.000       | 0.000 | 0.00 |
| 1570 | 04166006 | 000  | DRILL SHAFT (48 IN)                            | LF  | 292.600   | 20.000     | 0.000       | 0.000 | 0.00 |
| 1575 | 04166018 | 000  | DRILL SHAFT (SIGN MTS) (24 IN)                 | LF  | 132.290   | 26.000     | 0.000       | 0.000 | 0.00 |
| 1580 | 04166029 | 000  | DRILL SHAFT (RDWY ILL POLE) (30 IN)            | LF  | 168.390   | 144.000    | 0.000       | 0.000 | 0.00 |
| 1595 | 04206030 | 000  | CL C CONC (CAP)(HPC)                           | CY  | 1,500.000 | 31.300     | 0.000       | 0.000 | 0.00 |
| 1610 | 04236001 | 000  | RETAINING WALL (MSE)                           | SF  | 25.000    | 17,614.000 | -17,614.000 | 0.000 | 0.00 |
| 1635 | 04326005 | 000  | RIPRAP (CONC) (CL A )                          | CY  | 810.350   | 1.250      | 0.000       | 0.000 | 0.00 |
| 1650 | 04506023 | 000  | RAIL (TY SSTR)                                 | LF  | 36.600    | 932.000    | 0.000       | 0.000 | 0.00 |
| 1665 | 04506054 | 000  | RAIL (TY SSTR) (W/DRAIN SLOTS)                 | LF  | 46.620    | 471.000    | 0.000       | 0.000 | 0.00 |
| 1705 | 04656185 | 000  | MANH(COMPL)(JUNCT BOX)(TY 1)                   | EA  | 4,991.880 | 1.000      | 0.000       | 0.000 | 0.00 |
| 1791 | 05006001 | 900  | MOBILIZATION<br>Two Mobilizations              | LS  | 3,000.000 | 0.000      | 1.000       | 0.000 | 0.00 |
| 1830 | 05066042 | 004  | BIODEG EROSN CONT LOGS (INSTL) (18")           | LF  | 4.880     | 385.000    | 0.000       | 0.000 | 0.00 |
| 1835 | 05066043 | 004  | BIODEG EROSN CONT LOGS (REMOVE)                | LF  | 0.930     | 385.000    | 0.000       | 0.000 | 0.00 |
| 1851 | 05126025 | 900  | PORT CTB (MOVE)(SGL SLP)(TY 1)                 | LF  | 3.500     | 0.000      | 3,180.000   | 0.000 | 0.00 |
| 1855 | 05126037 | 000  | PORT CTB (STKPL)(SGL SLP)(TY 1)                | LF  | 3.880     | 6,930.000  | 0.000       | 0.000 | 0.00 |
| 1860 | 05146001 | 000  | PERM CTB (SGL SLOPE) (TY 1) (42 )              | LF  | 193.280   | 582.000    | 0.000       | 0.000 | 0.00 |
| 1865 | 05146003 | 000  | PERM CTB (SGL SLOPE) (TY 3) (42 )              | LF  | 312.870   | 135.000    | 0.000       | 0.000 | 0.00 |
| 1870 | 05306005 | 000  | DRIVEWAYS (ACP)                                | SY  | 42.220    | 398.000    | 0.000       | 0.000 | 0.00 |
| 1875 | 05336001 | 000  | RUMBLE STRIPS (SHOULDER)                       | LF  | 0.140     | 5,175.000  | 0.000       | 0.000 | 0.00 |
| 1880 | 05386001 | 000  | RIGHT OF WAY MARKERS                           | EA  | 500.000   | 13.000     | 0.000       | 0.000 | 0.00 |
| 1885 | 05406001 | 000  | MTL W-BEAM GD FEN (TIM POST)                   | LF  | 16.210    | 1,675.160  | 0.000       | 0.000 | 0.00 |
| 1886 | 05406001 | 900  | MTL W-BEAM GD FEN (TIM POST)<br>CO 32 (UOM LF) | LF  | 26.800    | 0.000      | 0.000       | 0.000 | 0.00 |
| 1890 | 05406005 | 000  | TERMINAL ANCHOR SECTION                        | EA  | 2,164.000 | 8.000      | 0.000       | 0.000 | 0.00 |
| 1895 | 05406006 | 000  | MTL BEAM GD FEN TRANS (THRIE-BEAM)             | EA  | 1,386.000 | 4.000      | 0.000       | 0.000 | 0.00 |
| 1896 | 05406006 | 900  | MTL BEAM GD FEN TRANS (THRIE-BEAM)             | EA  | 2,261.380 | 0.000      | 0.000       | 0.000 | 0.00 |
| 1900 | 05406007 | 000  | MTL BEAM GD FEN TRANS (TL2)                    | EA  | 1,029.000 | 1.000      | 0.000       | 0.000 | 0.00 |
| 1905 | 05406014 | 000  | SHORT RADIUS                                   | LF  | 34.700    | 17.000     | 0.000       | 0.000 | 0.00 |
| 1906 | 05406014 | 900  | SHORT RADIUS<br>CO 32 (UOM LF)                 | LF  | 291.610   | 0.000      | 0.000       | 0.000 | 0.00 |
| 1910 | 05406015 | 000  | DRIVEWAY TERMINAL ANCHOR SECTION               | EA  | 759.000   | 1.000      | 0.000       | 0.000 | 0.00 |
| 1911 | 05406015 | 900  | DRIVEWAY TERMINAL ANCHOR SECTION               | EA  | 1,096.830 | 0.000      | 0.000       | 0.000 | 0.00 |
| 1915 | 05406016 | 000  | DOWNSTREAM ANCHOR TERMINAL SECTION             | EA  | 1,058.230 | 4.000      | 0.000       | 0.000 | 0.00 |
| 1916 | 05406016 | 900  | DOWNSTREAM ANCHOR TERMINAL SECTION             | EA  | 1,345.500 | 0.000      | 0.000       | 0.000 | 0.00 |
| 1925 | 05436002 | 000  | CABLE BARRIER SYSTEM (TL-4)                    | LF  | 12.000    | 3,202.000  | 0.000       | 0.000 | 0.00 |
| 1930 | 05436020 | 000  | CABLE BARRIER TERMINAL SECTION (TL-4)          | EA  | 2,500.000 | 3.000      | 0.000       | 0.000 | 0.00 |
| 1946 | 05456003 | 900  | CRASH CUSH ATTEN (MOVE & RESET)                | EA  | 795.000   | 0.000      | 2.000       | 0.000 | 0.00 |
| 1950 | 05456005 | 000  | CRASH CUSH ATTEN (REMOVE)                      | EA  | 500.000   | 7.000      | 0.000       | 0.000 | 0.00 |
| 1955 | 05526003 | 000  | WIRE FENCE (TY C)                              | LF  | 10.950    | 587.000    | 0.000       | 0.000 | 0.00 |
| 1960 | 06106206 | 000  | IN RD IL (TY SA) 40S-8 (250W EQ) LED           | EA  | 3,494.100 | 2.000      | 0.000       | 0.000 | 0.00 |

|      |          |     |   |    |           |            |           |       |      |
|------|----------|-----|---|----|-----------|------------|-----------|-------|------|
| 1965 | 06106214 | 000 | IN RD IL (TY SA) 40T-8 (250W EQ) LED    | EA | 2,743.600 | 18.000     | 0.000     | 0.000 | 0.00 |
| 1970 | 06186023 | 000 | CONDT (PVC) (SCH 40) (2")               | LF | 9.260     | 11,430.000 | 0.000     | 0.000 | 0.00 |
| 1980 | 06186025 | 000 | CONDT (PVC) (SCH 40) (2") (CONC ENCSE)  | LF | 11.740    | 435.000    | 0.000     | 0.000 | 0.00 |
| 1985 | 06186029 | 000 | CONDT (PVC) (SCH 40) (3")               | LF | 9.410     | 765.000    | 0.000     | 0.000 | 0.00 |
| 1990 | 06186054 | 000 | CONDT (PVC) (SCH 80) (3") (BORE)        | LF | 21.330    | 95.000     | 0.000     | 0.000 | 0.00 |
| 2000 | 06206003 | 000 | ELEC CONDR (NO.12) BARE                 | LF | 1.150     | 6,360.000  | 0.000     | 0.000 | 0.00 |
| 2005 | 06206004 | 000 | ELEC CONDR (NO.12) INSULATED            | LF | 1.150     | 13,820.000 | 0.000     | 0.000 | 0.00 |
| 2010 | 06206017 | 000 | ELEC CONDR (NO.1) BARE                  | LF | 2.710     | 912.000    | 0.000     | 0.000 | 0.00 |
| 2015 | 06206018 | 000 | ELEC CONDR (NO.1) INSULATED             | LF | 2.900     | 1,824.000  | 0.000     | 0.000 | 0.00 |
| 2020 | 06246008 | 000 | GROUND BOX TY C (162911)W/APRON         | EA | 1,402.200 | 23.000     | 0.000     | 0.000 | 0.00 |
| 2035 | 06366002 | 001 | ALUMINUM SIGNS (TY G)                   | SF | 19.480    | 213.750    | 0.000     | 0.000 | 0.00 |
| 2040 | 06446001 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(P)      | EA | 484.330   | 22.000     | 0.000     | 0.000 | 0.00 |
| 2045 | 06446002 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)   | EA | 612.240   | 1.000      | 0.000     | 0.000 | 0.00 |
| 2050 | 06446004 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(T)      | EA | 565.770   | 9.000      | 0.000     | 0.000 | 0.00 |
| 2055 | 06446030 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(T)        | EA | 716.340   | 1.000      | 0.000     | 0.000 | 0.00 |
| 2060 | 06446033 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(U)        | EA | 757.400   | 4.000      | 0.000     | 0.000 | 0.00 |
| 2065 | 06446036 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(U-BM)     | EA | 989.010   | 4.000      | 0.000     | 0.000 | 0.00 |
| 2070 | 06446038 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(U-EXAL)   | EA | 930.510   | 1.000      | 0.000     | 0.000 | 0.00 |
| 2075 | 06446051 | 000 | IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)   | EA | 1,237.470 | 1.000      | 0.000     | 0.000 | 0.00 |
| 2080 | 06446064 | 000 | IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)  | EA | 2,603.000 | 2.000      | 0.000     | 0.000 | 0.00 |
| 2085 | 06446076 | 000 | REMOVE SM RD SN SUP&AM                  | EA | 205.200   | 11.000     | 0.000     | 0.000 | 0.00 |
| 2090 | 06476001 | 000 | INSTALL LRSS (STRUCT STEEL)             | LB | 3.660     | 946.500    | 0.000     | 0.000 | 0.00 |
| 2095 | 06586001 | 000 | INSTL DEL ASSM (D-SW)SZ 1(F LX)GND      | EA | 51.970    | 19.000     | 0.000     | 0.000 | 0.00 |
| 2100 | 06586013 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)CTB        | EA | 15.470    | 34.000     | 0.000     | 0.000 | 0.00 |
| 2105 | 06586015 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)GF1        | EA | 15.470    | 23.000     | 0.000     | 0.000 | 0.00 |
| 2110 | 06586018 | 000 | INSTL DEL ASSM (D-SY)SZ 1(F LX)GND      | EA | 53.250    | 2.000      | 0.000     | 0.000 | 0.00 |
| 2115 | 06586028 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)GF1        | EA | 15.670    | 6.000      | 0.000     | 0.000 | 0.00 |
| 2120 | 06586036 | 000 | INSTL DEL ASSM (D-DW)SZ 1(F LX)GND      | EA | 52.290    | 10.000     | 0.000     | 0.000 | 0.00 |
| 2125 | 06586048 | 000 | INSTL OM ASSM (OM-2Z)(FLX)GND           | EA | 55.470    | 13.000     | 0.000     | 0.000 | 0.00 |
| 2131 | 06626060 | 900 | WK ZN PAV MRK REMOV (W)4"(BRK)          | LF | 0.850     | 0.000      | 2,950.000 | 0.000 | 0.00 |
| 2136 | 06626063 | 900 | WK ZN PAV MRK REMOV (W)4"(SLD)          | LF | 0.750     | 0.000      | 2,950.000 | 0.000 | 0.00 |
| 2140 | 06626071 | 000 | WK ZN PAV MRK REMOV (W)8"(SLD)          | LF | 1.150     | 306.000    | 0.000     | 0.000 | 0.00 |
| 2145 | 06626093 | 000 | WK ZN PAV MRK REMOV (Y)4"(BRK)          | LF | 0.850     | 935.000    | 0.000     | 0.000 | 0.00 |
| 2151 | 06626095 | 900 | WK ZN PAV MRK REMOV (Y)4"(SLD)          | LF | 0.750     | 0.000      | 2,950.000 | 0.000 | 0.00 |
| 2155 | 06666006 | 007 | REFL PAV MRK TY I (W)4"(DOT)(100MIL)    | LF | 1.000     | 36.000     | 0.000     | 0.000 | 0.00 |
| 2160 | 06666036 | 007 | REFL PAV MRK TY I (W)8"(SLD)(100MIL)    | LF | 0.850     | 2,495.000  | 0.000     | 0.000 | 0.00 |
| 2165 | 06666042 | 007 | REFL PAV MRK TY I (W)12"(SLD)(100MIL)   | LF | 3.200     | 300.000    | 0.000     | 0.000 | 0.00 |
| 2170 | 06666048 | 007 | REFL PAV MRK TY I (W)24"(SLD)(100MIL)   | LF | 5.500     | 92.000     | 0.000     | 0.000 | 0.00 |
| 2175 | 06666054 | 007 | REFL PAV MRK TY I (W)(ARROW)(100MIL)    | EA | 130.000   | 11.000     | 0.000     | 0.000 | 0.00 |
| 2180 | 06666072 | 007 | REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)  | EA | 500.000   | 2.000      | 0.000     | 0.000 | 0.00 |
| 2185 | 06666078 | 007 | REFL PAV MRK TY I (W)(WORD)(100MIL)     | EA | 155.000   | 11.000     | 0.000     | 0.000 | 0.00 |
| 2190 | 06666167 | 007 | REFL PAV MRK TY II (W) 4" (BRK)         | LF | 0.150     | 2,908.000  | 0.000     | 0.000 | 0.00 |
| 2195 | 06666168 | 007 | REFL PAV MRK TY II (W) 4" (DOT)         | LF | 0.500     | 36.000     | 0.000     | 0.000 | 0.00 |
| 2200 | 06666170 | 007 | REFL PAV MRK TY II (W) 4" (SLD)         | LF | 0.150     | 18,155.000 | 0.000     | 0.000 | 0.00 |
| 2205 | 06666178 | 007 | REFL PAV MRK TY II (W) 8" (SLD)         | LF | 0.350     | 2,495.000  | 0.000     | 0.000 | 0.00 |
| 2210 | 06666180 | 007 | REFL PAV MRK TY II (W) 12" (SLD)        | LF | 2.000     | 300.000    | 0.000     | 0.000 | 0.00 |
| 2215 | 06666182 | 007 | REFL PAV MRK TY II (W) 24" (SLD)        | LF | 3.000     | 92.000     | 0.000     | 0.000 | 0.00 |
| 2220 | 06666184 | 007 | REFL PAV MRK TY II (W) (ARROW)          | EA | 35.000    | 11.000     | 0.000     | 0.000 | 0.00 |
| 2225 | 06666190 | 007 | REFL PAV MRK TY II (W) (LNDP ARW)       | EA | 100.000   | 2.000      | 0.000     | 0.000 | 0.00 |
| 2230 | 06666192 | 007 | REFL PAV MRK TY II (W) (WORD)           | EA | 50.000    | 11.000     | 0.000     | 0.000 | 0.00 |
| 2235 | 06666207 | 007 | REFL PAV MRK TY II (Y) 4" (SLD)         | LF | 0.150     | 20,565.000 | 0.000     | 0.000 | 0.00 |
| 2240 | 06666300 | 007 | RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) | LF | 0.500     | 2,908.000  | 0.000     | 0.000 | 0.00 |



|      |          |     |  |     |            |            |           |       |      |
|------|----------|-----|--|-----|------------|------------|-----------|-------|------|
| 2245 | 06666303 | 007 | RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)  | LF  | 0.420      | 18,155.000 | 0.000     | 0.000 | 0.00 |
| 2250 | 06666315 | 007 | RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)  | LF  | 0.420      | 20,565.000 | 0.000     | 0.000 | 0.00 |
| 2255 | 06726007 | 000 | REFL PAV MRKR TY I-C                     | EA  | 4.000      | 47.000     | 0.000     | 0.000 | 0.00 |
| 2260 | 06726009 | 000 | REFL PAV MRKR TY II-A-A                  | EA  | 3.500      | 404.000    | 0.000     | 0.000 | 0.00 |
| 2265 | 06726010 | 000 | REFL PAV MRKR TY II-C-R                  | EA  | 3.500      | 237.000    | 0.000     | 0.000 | 0.00 |
| 2280 | 06776008 | 000 | ELIM EXT PAV MRK & MRKS (ARROW)          | EA  | 50.000     | 1.000      | 0.000     | 0.000 | 0.00 |
| 2285 | 06776012 | 000 | ELIM EXT PAV MRK & MRKS (WORD)           | EA  | 50.000     | 1.000      | 0.000     | 0.000 | 0.00 |
| 2290 | 06786001 | 000 | PAV SURF PREP FOR MRK (4")               | LF  | 0.040      | 41,664.000 | 0.000     | 0.000 | 0.00 |
| 2295 | 06786004 | 000 | PAV SURF PREP FOR MRK (8")               | LF  | 0.100      | 2,495.000  | 0.000     | 0.000 | 0.00 |
| 2300 | 06786006 | 000 | PAV SURF PREP FOR MRK (12")              | LF  | 0.500      | 300.000    | 0.000     | 0.000 | 0.00 |
| 2305 | 06786008 | 000 | PAV SURF PREP FOR MRK (24")              | LF  | 0.750      | 92.000     | 0.000     | 0.000 | 0.00 |
| 2310 | 06786009 | 000 | PAV SURF PREP FOR MRK (ARROW)            | EA  | 20.000     | 13.000     | 0.000     | 0.000 | 0.00 |
| 2315 | 06786016 | 000 | PAV SURF PREP FOR MRK (WORD)             | EA  | 30.000     | 11.000     | 0.000     | 0.000 | 0.00 |
| 2325 | 60106002 | 000 | CCTV FIELD EQUIPMENT (DIGITAL)           | EA  | 7,728.250  | 1.000      | 0.000     | 0.000 | 0.00 |
| 2330 | 60106004 | 000 | CCTV MOUNT (POLE)                        | EA  | 249.850    | 1.000      | 0.000     | 0.000 | 0.00 |
| 2335 | 60296001 | 000 | RADAR VEHICLE SENSING DEVICE             | EA  | 11,884.500 | 1.000      | 0.000     | 0.000 | 0.00 |
| 2340 | 60626038 | 000 | ITS RADIO (DUAL)(5 GHZ/5 GHZ)-C-U        | EA  | 5,947.000  | 1.000      | 0.000     | 0.000 | 0.00 |
| 2345 | 60626040 | 000 | ITS RADIO (DUAL)(5 GHZ/5 GHZ)-C-P        | EA  | 6,645.250  | 1.000      | 0.000     | 0.000 | 0.00 |
| 2350 | 60646055 | 000 | ITS POLE (60 FT)(90 MPH)                 | EA  | 13,264.850 | 1.000      | 0.000     | 0.000 | 0.00 |
| 2355 | 60646092 | 000 | ITS POLE MNT CAB (TY 3)(CONF 2)          | EA  | 6,042.000  | 1.000      | 0.000     | 0.000 | 0.00 |
| 2360 | 61856001 | 000 | TMA (STATIONARY)                         | EA  | 29,092.800 | 2.000      | 0.000     | 0.000 | 0.00 |
| 2365 | 61866002 | 000 | ITS GND BOX(PCAST) TY 1 (243636)W/APRN   | EA  | 3,016.250  | 2.000      | 0.000     | 0.000 | 0.00 |
| 2370 | 30766004 | 000 | D-GR HMA TY-B PG64-22 (LEVEL-UP)         | TON | 117.510    | 0.000      | 5,160.000 | 0.000 | 0.00 |
|      |          |     | Added by CO #34                          |     |            |            |           |       |      |
| 2376 | 72356002 | 000 | TRAFFIC CONTROL                          | LS  | 4,412.250  | 0.000      | 1.000     | 0.000 | 0.00 |
| 2377 | 96086019 | 000 | UNIQUE CHANGE ORDER ITEM 19              | DOL | 19,039.740 | 0.000      | 1.000     | 0.000 | 0.00 |
|      |          |     | Remove 18 inch Pipe (CO #25)(UOM: LS)    |     |            |            |           |       |      |
| 2378 | 96086020 | 000 | UNIQUE CHANGE ORDER ITEM 20              | DOL | 3,920.110  | 0.000      | 2.000     | 0.000 | 0.00 |
|      |          |     | Demo and Remove Inlets (CO #25)(UOM: EA) |     |            |            |           |       |      |
| 2379 | 05446001 | 900 | GUARDRAIL END TREATMENT (INSTALL)        | EA  | 3,128.480  | 0.000      | 0.000     | 0.000 | 0.00 |
|      |          |     | CO 32 (UOM EA)                           |     |            |            |           |       |      |
| 587  | 05026001 | 900 | BARRICADES, SIGNS AND TRAFFIC HANDLING   | MO  | 3,500.000  | 0.000      | 3.000     | 0.000 | 0.00 |
|      |          |     | Added by CO#34                           |     |            |            |           |       |      |

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$64,700,846.17

CONSTRUCTION ESTIMATE COMBINED

| ITEM CODE | SP NBR | DESCRIPTION                             | UNIT | UNIT PRICE | BID QUANTITY | QTY PAID TO DATE | AMOUNT (\$)  |
|-----------|--------|---|------|------------|--------------|------------------|--------------|
| 01006002  | 000    | PREPARING ROW                           | STA  | 37,269.550 | 161.00       | 161.000          | 6,000,397.55 |
| 01046054  | 000    | REMOVING CONCRETE(MOW STRIP)            | LF   | 28.390     | 0.00         | 1,210.000        | 34,351.90    |
| 01056039  | 000    | REMOVE STAB BASE AND ASPH PAV (6"-20")  | SY   | 3.330      | 36,885.00    | 24,082.000       | 80,193.06    |
| 01056043  | 000    | REMOVING STAB BASE & ASPH PAV (0-6")    | SY   | 7.840      | 0.00         | 63,254.250       | 495,913.32   |
| 01066002  | 000    | OBLITERATING ABANDONED ROAD             | SY   | 6.490      | 3,852.00     | 3,852.000        | 24,999.48    |
| 01106001  | 000    | EXCAVATION (ROADWAY)                    | CY   | 3.000      | 1,410,551.60 | 1,119,267.036    | 3,357,801.11 |
| 01106001  | 901    | EXCAVATION (ROADWAY)                    | CY   | 25.100     | 1,410,551.60 | 2,248.513        | 56,437.68    |
| 01106001  | 900    | EXCAVATION (ROADWAY)                    | CY   | 39.280     | 1,410,551.60 | 3,438.874        | 135,078.97   |
| 01326006  | 000    | EMBANKMENT (FINAL)(DENS CONT)(TY C)     | CY   | 3.000      | 1,388,989.40 | 994,353.773      | 2,983,061.33 |
| 01326030  | 000    | EMBANKMENT (FINAL)(DENS CONT)(TY C3)    | CY   | 43.650     | 10,730.00    | 8,291.600        | 361,928.34   |
| 01326047  | 000    | EMBANKMENT (FINAL)(ORD COMP)(TY C1)     | CY   | 63.530     | 0.00         | 8,103.997        | 514,846.93   |
| 01616017  | 000    | COMPOST MANUF TOPSOIL (4")              | SY   | 1.060      | 308,338.00   | 188,616.034      | 199,932.99   |
| 01646035  | 000    | DRILL SEEDING (PERM) (RURAL) (CLAY)     | SY   | 0.110      | 308,338.00   | 176,348.034      | 19,398.28    |
| 01646041  | 000    | DRILL SEEDING (TEMP) (WARM)             | SY   | 0.060      | 114,991.00   | 59,399.944       | 3,564.00     |
| 01646043  | 000    | DRILL SEEDING (TEMP) (COOL)             | SY   | 0.070      | 114,991.00   | 62,319.060       | 4,362.33     |
| 01686001  | 000    | VEGETATIVE WATERING                     | MG   | 17.790     | 12,736.00    | 5,152.700        | 91,666.55    |
| 02476055  | 000    | FL BS (CMP IN PLC)(TY D GR 3)(FNAL POS) | CY   | 152.500    | 60.00        | 60.000           | 9,150.00     |
| 02476060  | 000    | FL BS (CMP IN PLC)(TY E GR 4)(FNAL POS) | CY   | 45.000     | 0.00         | 0.000            | 0.01         |
| 02476060  | 900    | FL BS (CMP IN PLC)(TY E GR 4)(FNAL POS) | CY   | 56.250     | 0.00         | 1,361.008        | 76,556.70    |
|           |        | Added by CO #26                         |      |            |              |                  |              |
| 02606012  | 000    | LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)     | TON  | 110.000    | 1,989.00     | 1,680.019        | 184,802.09   |
| 02606022  | 000    | LIME TRT (EXIST MATL)(18")              | SY   | 7.490      | 7,258.30     | 43,781.176       | 327,921.01   |
| 02606022  | 904    | LIME TRT (EXIST MATL)(18")              | SY   | 14.180     | 7,258.30     | 34,708.300       | 492,163.69   |
|           |        | Added by CO #26                         |      |            |              |                  |              |
| 02606073  | 000    | LIME TRT (SUBGRADE)(8")                 | SY   | 4.000      | 50,808.10    | 4,657.110        | 18,628.44    |
| 03106009  | 000    | PRIME COAT (MC-30)                      | GAL  | 4.800      | 39,457.00    | 27,168.058       | 130,406.68   |
| 03416008  | 001    | D-GR HMA TY-B PG64-22                   | TON  | 68.850     | 48,529.00    | 34,535.560       | 2,377,773.31 |
| 03416059  |        | PRODUCTION PAYMENT ADJUSTMENT           | DOL  | 1.000      | 50,867.57    | 10,121.200       | 10,121.20    |
| 03416060  |        | PLACEMENT PAYMENT ADJUSTMENT            | DOL  | 1.000      | 50,867.57    | 11,155.940       | 11,155.94    |
| 03606005  | 900    | CONC PVMT (CONT REINF - CRCP) (11")     | SY   | 16.900     | 125,034.00   | 48,675.299       | 822,612.56   |
| 03606005  | 000    | CONC PVMT (CONT REINF - CRCP) (11")     | SY   | 49.870     | 125,034.00   | 48,675.299       | 2,427,437.16 |
| 04006005  | 000    | CEM STABIL BKFL                         | CY   | 131.170    | 1,472.00     | 1,472.000        | 193,082.24   |
| 04006005  | 900    | CEM STABIL BKFL                         | CY   | 245.360    | 1,472.00     | 533.000          | 130,776.88   |
| 04006006  | 000    | CUT & RESTORING PAV                     | SY   | 199.210    | 139.00       | 112.000          | 22,311.52    |
| 04016001  | 000    | FLOWABLE BACKFILL                       | CY   | 124.300    | 133.00       | 121.893          | 15,151.30    |
| 04026001  | 900    | TRENCH EXCAVATION PROTECTION            | LF   | 2.000      | 2,055.00     | 296.000          | 592.00       |
| 04026001  | 000    | TRENCH EXCAVATION PROTECTION            | LF   | 15.000     | 2,055.00     | 1,590.000        | 23,850.00    |
| 04036001  | 000    | TEMPORARY SPL SHORING                   | SF   | 12.690     | 13,689.00    | 7,234.495        | 91,805.75    |
| 04106001  | 000    | SOIL NAIL ANCHORS                       | LF   | 26.250     | 0.00         | 22,060.000       | 579,075.00   |
|           |        | CO #11                                  |      |            |              |                  |              |
| 04166001  | 000    | DRILL SHAFT (18 IN)                     | LF   | 42.130     | 1,148.00     | 678.180          | 28,571.72    |
| 04166001  | 900    | DRILL SHAFT (18 IN)                     | LF   | 107.380    | 1,148.00     | 400.000          | 42,952.00    |
| 04166004  | 000    | DRILL SHAFT (36 IN)                     | LF   | 162.940    | 1,787.00     | 1,559.850        | 254,161.96   |

|          |     |   |    |           |              |               |              |
|----------|-----|---|----|-----------|--------------|---------------|--------------|
| 04166004 | 900 | DRILL SHAFT (36 IN)                         | LF | 224.330   | 1,787.00     | 1,774.000     | 397,961.42   |
| 04166005 | 000 | DRILL SHAFT (42 IN)                         | LF | 407.460   | 1,318.00     | 1,013.810     | 413,087.02   |
| 04166006 | 000 | DRILL SHAFT (48 IN)                         | LF | 292.600   | 885.00       | 822.000       | 240,517.20   |
| 04166029 | 000 | DRILL SHAFT (RDWY ILL POLE) (30 IN)         | LF | 168.390   | 328.00       | 120.000       | 20,206.80    |
| 04206011 | 000 | CL B CONC (FLUME)                           | CY | 407.090   | 292.00       | 238.213       | 96,974.13    |
| 04206011 | 900 | CL B CONC (FLUME)                           | CY | 641.700   | 292.00       | 87.115        | 55,901.69    |
| 04206014 | 900 | CL C CONC (ABUT)(HPC)                       | CY | 1,212.920 | 399.70       | 198.700       | 241,007.20   |
| 04206014 | 000 | CL C CONC (ABUT)(HPC)                       | CY | 1,300.000 | 399.70       | 399.699       | 519,608.70   |
| 04206030 | 900 | CL C CONC (CAP)(HPC)                        | CY | 1,252.300 | 177.60       | 169.800       | 212,640.54   |
| 04206030 | 000 | CL C CONC (CAP)(HPC)                        | CY | 1,500.000 | 177.60       | 208.900       | 313,350.00   |
| 04206031 | 000 | CL C CONC (CAP)(MASS)                       | CY | 1,500.000 | 326.50       | 326.500       | 489,750.00   |
| 04206038 | 000 | CL C CONC (COLUMN)(HPC)                     | CY | 1,000.000 | 506.40       | 796.908       | 796,908.00   |
| 04206038 | 900 | CL C CONC (COLUMN)(HPC)                     | CY | 1,194.250 | 506.40       | 24.170        | 28,865.03    |
| 04206066 | 000 | CL C CONC (RAIL FOUNDATION)                 | CY | 500.000   | 30.80        | 30.800        | 15,400.00    |
| 04206133 | 000 | CL A CONC (CHANNEL LINING)                  | CY | 500.000   | 241.00       | 226.307       | 113,153.50   |
| 04226002 | 000 | REINF CONC SLAB (HPC)                       | SF | 20.000    | 129,126.81   | 129,126.810   | 2,582,536.20 |
| 04226002 | 900 | REINF CONC SLAB (HPC)                       | SF | 22.870    | 129,126.81   | 49,810.000    | 1,139,154.70 |
| 04226016 | 000 | APPROACH SLAB (HPC)                         | CY | 650.000   | 408.40       | 440.498       | 286,323.70   |
| 04226016 | 900 | APPROACH SLAB (HPC)                         | CY | 697.270   | 408.40       | 219.600       | 153,120.50   |
| 04236001 | 000 | RETAINING WALL (MSE)                        | SF | 25.000    | 14,627.00    | 14,334.460    | 358,361.50   |
| 04236001 | 900 | RETAINING WALL (MSE)                        | SF | 48.000    | 14,627.00    | 10,187.000    | 488,976.00   |
| 04236022 | 000 | RETAINING WALL (SOIL NAIL)(FACIA)<br>CO #11 | SF | 63.020    | 0.00         | 16,946.000    | 1,067,936.92 |
| 04256035 | 000 | PRESTR CONC GIRDER (TX28)                   | LF | 260.860   | 0.00         | 237.540       | 61,964.68    |
| 04256037 | 000 | PRESTR CONC GIRDER (TX40)                   | LF | 240.000   | 0.00         | 1,099.040     | 263,769.60   |
| 04256038 | 000 | PRESTR CONC GIRDER (TX46)                   | LF | 175.200   | 0.00         | 5,025.360     | 880,443.07   |
| 04256039 | 000 | PRESTR CONC GIRDER (TX54)                   | LF | 127.130   | 4,881.27     | 4,881.270     | 620,555.86   |
| 04256041 | 000 | PRESTR CONC GIRDER (TX70)                   | LF | 145.000   | 4,726.58     | 4,726.580     | 685,354.10   |
| 04276002 | 000 | CONCRETE PAINT FINISH                       | SF | 1.150     | 4,600.00     | 7,580.810     | 8,717.93     |
| 04326001 | 000 | RIPRAP (CONC)(4 IN)                         | CY | 441.010   | 380.65       | 410.467       | 181,020.05   |
| 04326002 | 000 | RIPRAP (CONC)(5 IN)                         | CY | 400.000   | 282.00       | 299.405       | 119,762.00   |
| 04326003 | 000 | RIPRAP (CONC)(6 IN)                         | CY | 434.290   | 70.00        | 74.844        | 32,504.00    |
| 04326016 | 000 | RIPRAP (STONE TY R)(DRY)(12 IN)             | CY | 283.900   | 0.00         | 734.999       | 208,666.22   |
| 04326033 | 000 | RIPRAP (STONE PROTECTION)(18 IN)            | CY | 171.950   | 821.00       | 798.139       | 137,240.00   |
| 04326045 | 000 | RIPRAP (MOW STRIP)(4 IN)                    | CY | 412.220   | 791.00       | 29.000        | 11,954.38    |
| 04346026 | 000 | ELASTOMERIC BEARING (E7)                    | EA | 3,296.900 | 10.00        | 10.000        | 32,969.00    |
| 04346035 | 000 | ELASTOMERIC BEARING (F7)                    | EA | 3,044.900 | 10.00        | 10.000        | 30,449.00    |
| 04346042 | 000 | SLIDING ELASTOMERIC BEARING (ES 5)          | EA | 2,989.870 | 20.00        | 20.000        | 59,797.40    |
| 04426001 | 000 | STR STEEL (PLATE GIRDER)                    | LB | 1.890     | 3,226,000.00 | 3,226,000.000 | 6,097,140.00 |
| 04506023 | 000 | RAIL (TY SSTR)                              | LF | 36.600    | 2,530.00     | 865.000       | 31,659.00    |
| 04506024 | 000 | RAIL (TY SSTR)(HPC)                         | LF | 62.360    | 6,427.56     | 6,090.990     | 379,834.14   |
| 04506024 | 900 | RAIL (TY SSTR)(HPC)                         | LF | 67.270    | 6,427.56     | 2,760.450     | 185,695.47   |
| 04506047 | 000 | RAIL (HANDRAIL)(TY A)                       | LF | 40.950    | 1,855.00     | 1,855.000     | 75,962.25    |
| 04506047 | 900 | RAIL (HANDRAIL)(TY A)                       | LF | 124.630   | 1,855.00     | 626.000       | 78,018.38    |
| 04506054 | 000 | RAIL (TY SSTR) (W/DRAIN SLOTS)              | LF | 46.620    | 2,387.00     | 1,061.000     | 49,463.82    |
| 04546001 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - A)     | LF | 81.730    | 451.60       | 451.600       | 36,909.27    |
| 04546002 | 000 | SEALED EXPANSION JOINT (5 IN) (SEJ - A)     | LF | 105.340   | 166.60       | 166.000       | 17,486.44    |
| 04546004 | 000 | ARMOR JOINT (SEALED)                        | LF | 153.600   | 0.00         | 434.000       | 66,662.40    |
| 04626001 | 000 | CONC BOX CULV (3 FT X 2 FT)                 | LF | 145.000   | 285.00       | 285.000       | 41,325.00    |

| CONTRACT ID | 008011001 | ESTIMATE                               | 0056 | CONTRACTOR'S ESTIMATE PACKAGE |          |           |            |
|-------------|-----------|--|------|-------------------------------|----------|-----------|------------|
| 04626002    | 000       | CONC BOX CULV (3 FT X 3 FT)            | LF   | 278.000                       | 117.00   | 117.000   | 32,526.00  |
| 04626003    | 000       | CONC BOX CULV (4 FT X 2 FT)            | LF   | 181.000                       | 226.00   | 215.000   | 38,915.00  |
| 04626004    | 000       | CONC BOX CULV (4 FT X 3 FT)            | LF   | 315.000                       | 100.00   | 94.000    | 29,610.00  |
| 04626006    | 000       | CONC BOX CULV (5 FT X 2 FT)            | LF   | 300.000                       | 97.00    | 97.000    | 29,100.00  |
| 04626006    | 000       | CONC BOX CULV (5 FT X 2 FT)            | LF   | 335.710                       | 97.00    | 36.000    | 12,085.56  |
| 04626007    | 000       | CONC BOX CULV (5 FT X 3 FT)            | LF   | 300.000                       | 644.00   | 644.000   | 193,200.00 |
| 04626010    | 000       | CONC BOX CULV (6 FT X 3 FT)            | LF   | 410.000                       | 132.00   | 132.000   | 54,120.00  |
| 04626177    | 000       | CONC BOX CULV (8 FT X 5 FT) (MOD)      | LF   | 580.000                       | 425.00   | 425.000   | 246,500.00 |
| 04626178    | 000       | CONC BOX CULV (5 FT X 4 FT) (MOD)      | LF   | 280.000                       | 743.00   | 743.000   | 208,040.00 |
| 04626179    | 000       | CONC BOX CULV (5 FT X 5 FT) (MOD)      | LF   | 310.000                       | 177.00   | 177.000   | 54,870.00  |
| 04646005    | 000       | RC PIPE (CL III)(24 IN)                | LF   | 85.000                        | 780.00   | 503.000   | 42,755.00  |
| 04646008    | 000       | RC PIPE (CL III)(36 IN)                | LF   | 125.000                       | 137.00   | 146.000   | 18,250.00  |
| 04646017    | 000       | RC PIPE (CL IV)(18 IN)                 | LF   | 99.780                        | 0.00     | 262.000   | 26,142.36  |
| 04646018    | 000       | RC PIPE (CL IV)(24 IN)                 | LF   | 120.000                       | 1,820.00 | 1,766.000 | 211,920.00 |
| 04646026    | 000       | RC PIPE (CL V)(24 IN)                  | LF   | 100.000                       | 310.00   | 310.000   | 31,000.00  |
| 04656008    | 000       | JCTBOX(COMPL)(PJB)(4FTX5FT)            | EA   | 4,299.760                     | 1.00     | 1.000     | 4,299.76   |
| 04656187    | 000       | INLET(COMPL)(DROP)(TY 1)(1 GRATE)      | EA   | 5,749.680                     | 10.00    | 6.500     | 37,372.92  |
| 04656201    | 000       | INLET (COMPL)(DROP)(TY 3)              | EA   | 7,999.550                     | 2.00     | 1.500     | 11,999.33  |
| 04656271    | 000       | INLET (COMPL)(GRATE)(TY 1)             | EA   | 2,999.830                     | 1.00     | 0.500     | 1,499.92   |
| 04656271    | 000       | INLET (COMPL)(GRATE)(TY 1)             | EA   | 6,600.000                     | 1.00     | 1.000     | 6,600.00   |
| 04656312    | 000       | MANH (COMPL)(TY 1-C)                   | EA   | 1,647.290                     | 3.00     | 2.000     | 3,294.58   |
| 04656319    | 000       | INLET (COMPL)(DROP)(TY 1-C)            | EA   | 4,500.000                     | 2.00     | 2.000     | 9,000.00   |
| 04656383    | 000       | JCT BOX (COMPL) (CIP) (SPL) (8FTX4FT)  | EA   | 6,401.320                     | 1.00     | 1.000     | 6,401.32   |
| 04656384    | 000       | JCT BOX (COMPL) (CIP) (SPL) (21FTX4FT) | EA   | 14,402.980                    | 1.00     | 1.000     | 14,402.99  |
| 04656439    | 000       | INLET (COMPL)(FG)(3FT X 3FT)(FTW)      | EA   | 7,424.770                     | 0.00     | 1.000     | 7,424.78   |
| 04666151    | 000       | WINGWALL (FW - 0) (HW=4 FT)            | EA   | 3,000.620                     | 2.00     | 2.000     | 6,001.24   |
| 04666152    | 000       | WINGWALL (FW - 0) (HW=5 FT)            | EA   | 4,000.830                     | 2.00     | 1.000     | 4,000.84   |
| 04666153    | 000       | WINGWALL (FW - 0) (HW=6 FT)            | EA   | 5,251.080                     | 1.00     | 1.000     | 5,251.08   |
| 04666171    | 000       | WINGWALL (PW - 1) (HW=10 FT)           | EA   | 29,005.990                    | 2.00     | 2.000     | 58,011.98  |
| 04666181    | 000       | WINGWALL (PW - 1) (HW=6 FT)            | EA   | 12,502.580                    | 2.00     | 2.000     | 25,005.16  |
| 04666182    | 000       | WINGWALL (PW - 1) (HW=7 FT)            | EA   | 25,000.000                    | 1.00     | 1.000     | 25,000.00  |
| 04666183    | 000       | WINGWALL (PW - 1) (HW=8 FT)            | EA   | 25,000.000                    | 4.00     | 3.000     | 75,000.00  |
| 04666184    | 000       | WINGWALL (PW - 1) (HW=9 FT)            | EA   | 23,304.810                    | 4.00     | 4.000     | 93,219.24  |
| 04666206    | 000       | WINGWALL (SW - 0) (HW=3 FT)            | EA   | 3,000.620                     | 1.00     | 1.000     | 3,000.62   |
| 04666208    | 000       | WINGWALL (SW - 0) (HW=5 FT)            | EA   | 4,000.830                     | 2.00     | 2.000     | 8,001.67   |
| 04666241    | 900       | WINGWALL (PW)(HW=8 FT)(MOD)            | EA   | 24,709.650                    | 0.00     | 1.000     | 24,709.65  |
| 04676359    | 000       | SET (TY II) (18 IN) (RCP) (4: 1) (P)   | EA   | 2,588.390                     | 1.00     | 1.000     | 2,588.39   |
| 04676363    | 000       | SET (TY II) (18 IN) (RCP) (6: 1) (P)   | EA   | 2,663.400                     | 1.00     | 1.000     | 2,663.40   |
| 04676388    | 000       | SET (TY II) (24 IN) (RCP) (3: 1) (C)   | EA   | 1,079.490                     | 2.00     | 3.000     | 3,238.47   |
| 04676388    | 900       | SET (TY II) (24 IN) (RCP) (3: 1) (C)   | EA   | 1,836.760                     | 2.00     | 1.000     | 1,836.76   |
| 04676394    | 000       | SET (TY II) (24 IN) (RCP) (6: 1) (C)   | EA   | 1,277.520                     | 6.00     | 7.000     | 8,942.64   |
| 04676448    | 000       | SET (TY II) (36 IN) (RCP) (3: 1) (C)   | EA   | 2,920.290                     | 1.00     | 1.000     | 2,920.29   |
| 04766014    | 000       | JACK BOR OR TUN PIPE(24 IN)(RC)(CL IV) | LF   | 704.170                       | 50.00    | 55.000    | 38,729.35  |
| 04766068    | 000       | JACK BOR TUN BOX CULV (4 FT X 3 FT)    | LF   | 1,655.230                     | 232.00   | 232.000   | 384,013.36 |
| 04816013    | 000       | PIPE (PVC) (SCH 40) (6 IN)             | LF   | 24.130                        | 90.00    | 60.000    | 1,447.80   |
| 04816013    | 900       | PIPE (PVC) (SCH 40) (6 IN)             | LF   | 58.850                        | 90.00    | 1,732.000 | 101,928.20 |
| 04966005    | 000       | REMOV STR (WINGWALL)                   | EA   | 1,394.370                     | 2.00     | 2.000     | 2,788.74   |
| 04966007    | 000       | REMOV STR (PIPE)                       | LF   | 17.480                        | 495.00   | 320.000   | 5,593.60   |
| 04966031    | 000       | REMOV STR (CATTLE GUARD)               | EA   | 686.320                       | 1.00     | 1.000     | 686.32     |

| CONTRACT ID | 008011001 | ESTIMATE   | 0056 | CONTRACTOR'S ESTIMATE PACKAGE |               |           | Page 21 of 23 |              |
|-------------|-----------|--|------|-------------------------------|---------------|-----------|---------------|--------------|
| 04966042    | 000       | REMOV STR (SMALL)                                |      | EA                            | 452.720       | 1.00      | 1.000         | 452.72       |
| 04966043    | 000       | REMOV STR (SMALL FENCE)                          |      | LF                            | 1.450         | 8,933.00  | 9,386.000     | 13,609.70    |
| 04966051    | 000       | REMOV STR (PIPE GATE)                            |      | LF                            | 14.460        | 17.00     | 17.000        | 245.82       |
| 05006001    | 900       | MOBILIZATION                                     |      | LS                            | 3,000.000     | 1.00      | 1.000         | 3,000.00     |
| 05006001    | 000       | MOBILIZATION                                     |      | LS                            | 5,884,000.000 | 1.00      | 0.900         | 5,295,600.00 |
| 05026001    | 900       | BARRICADES, SIGNS AND TRAFFIC HANDLING           |      | MO                            | 3,500.000     | 35.00     | 16.000        | 56,000.00    |
| 05026001    | 000       | BARRICADES, SIGNS AND TRAFFIC HANDLING           |      | MO                            | 3,878.730     | 35.00     | 35.000        | 135,755.55   |
| 05066002    | 004       | ROCK FILTER DAMS (INSTALL) (TY 2)                |      | LF                            | 19.980        | 1,450.00  | 1,715.000     | 34,265.70    |
| 05066011    | 004       | ROCK FILTER DAMS (REMOVE)                        |      | LF                            | 8.000         | 1,450.00  | 267.000       | 2,136.00     |
| 05066021    | 004       | CONSTRUCTION EXITS (INSTALL) (TY 2)              |      | SY                            | 75.000        | 780.00    | 453.694       | 34,027.06    |
| 05066024    | 004       | CONSTRUCTION EXITS (REMOVE)                      |      | SY                            | 26.000        | 780.00    | 99.694        | 2,592.05     |
| 05066038    | 004       | TEMP SEDMT CONT FENCE (INSTALL)                  |      | LF                            | 2.000         | 20,474.00 | 23,142.300    | 46,284.60    |
| 05066039    | 004       | TEMP SEDMT CONT FENCE (REMOVE)                   |      | LF                            | 0.400         | 20,474.00 | 11,992.000    | 4,796.80     |
| 05086001    | 000       | CONSTRUCTING DETOURS                             |      | SY                            | 50.080        | 26,403.00 | 23,482.717    | 1,176,014.46 |
| 05126001    | 000       | PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)           |      | LF                            | 68.190        | 15,210.00 | 14,670.000    | 1,000,347.30 |
| 05126025    | 000       | PORT CTB (MOVE)(SGL SLP)(TY 1)                   |      | LF                            | 3.500         | 20,910.00 | 12,630.000    | 44,205.00    |
| 05126037    | 000       | PORT CTB (STKPL)(SGL SLP)(TY 1)                  |      | LF                            | 3.880         | 8,280.00  | 540.000       | 2,095.20     |
| 05426001    | 000       | REMOVE METAL BEAM GUARD FENCE                    |      | LF                            | 3.000         | 807.00    | 629.000       | 1,887.00     |
| 05436021    | 000       | REMOVE CABLE BARRIER                             |      | LF                            | 6.360         | 0.00      | 1,120.000     | 7,126.56     |
| 05436022    | 000       | REMOVE CABLE BARRIER TERMINAL SECTION            |      | EA                            | 636.300       | 0.00      | 2.000         | 1,272.60     |
| 05446003    | 000       | GUARDRAIL END TREATMENT (REMOVE)                 |      | EA                            | 258.020       | 3.00      | 2.000         | 516.04       |
| 05456001    | 000       | CRASH CUSH ATTEN (INSTL)                         |      | EA                            | 6,240.000     | 19.00     | 14.000        | 87,360.00    |
| 05456003    | 000       | CRASH CUSH ATTEN (MOVE & RESET)                  |      | EA                            | 795.000       | 20.00     | 13.000        | 10,335.00    |
| 05456005    | 000       | CRASH CUSH ATTEN (REMOVE)                        |      | EA                            | 500.000       | 5.00      | 1.000         | 500.00       |
| 05526003    | 000       | WIRE FENCE (TY C)                                |      | LF                            | 10.950        | 6,447.00  | 6,294.000     | 68,919.30    |
| 05526005    | 000       | GATE (TY 1)                                      |      | EA                            | 900.000       | 2.00      | 2.000         | 1,800.00     |
| 06106214    | 000       | IN RD IL (TY SA) 40T-8 (250W EQ) LED             |      | EA                            | 2,743.600     | 41.00     | 4.000         | 10,974.40    |
| 06186023    | 000       | CONDT (PVC) (SCH 40) (2")                        |      | LF                            | 9.260         | 10,435.00 | 1,739.000     | 16,103.14    |
| 06186023    | 900       | CONDT (PVC) (SCH 40) (2")                        |      | LF                            | 16.000        | 10,435.00 | 45.000        | 720.00       |
| 06186024    | 000       | CONDT (PVC) (SCH 40) (2") (BORE)                 |      | LF                            | 21.730        | 2,020.00  | 510.000       | 11,082.30    |
| 06186074    | 000       | CONDT (RM) (3")                                  |      | LF                            | 57.190        | 444.00    | 444.000       | 25,392.36    |
| 06246008    | 900       | GROUND BOX TY C (162911)W/APRON                  |      | EA                            | 1,237.800     | 21.00     | 1.000         | 1,237.80     |
| 06246008    | 000       | GROUND BOX TY C (162911)W/APRON                  |      | EA                            | 1,402.200     | 21.00     | 3.000         | 4,206.60     |
| 06286047    | 000       | ELC SRV TY A 240/480 060(NS)SS(E)TP(O)           |      | EA                            | 6,227.250     | 3.00      | 3.000         | 18,681.75    |
| 06286152    | 000       | ELC SRV TY D 120/240 060(NS)SS(N)SP(O)           |      | EA                            | 5,695.250     | 3.00      | 3.000         | 17,085.75    |
| 06586013    | 000       | INSTL DEL ASSM (D-SW)SZ (BRF)CTB                 |      | EA                            | 15.470        | 82.00     | 4.000         | 61.88        |
| 06626060    | 000       | WK ZN PAV MRK REMOV (W)4"(BRK)                   |      | LF                            | 0.850         | 40,409.00 | 9,910.000     | 8,423.50     |
| 06626063    | 000       | WK ZN PAV MRK REMOV (W)4"(SLD)                   |      | LF                            | 0.750         | 51,658.00 | 41,205.000    | 30,903.75    |
| 06626071    | 000       | WK ZN PAV MRK REMOV (W)8"(SLD)                   |      | LF                            | 1.150         | 1,682.00  | 787.000       | 905.05       |
| 06626075    | 000       | WK ZN PAV MRK REMOV (W)24"(SLD)                  |      | LF                            | 8.000         | 50.00     | 50.000        | 400.00       |
| 06626095    | 000       | WK ZN PAV MRK REMOV (Y)4"(SLD)                   |      | LF                            | 0.750         | 51,245.00 | 47,755.000    | 35,816.25    |
| 06776001    |           | ELIM EXT PAV MRK & MRKS (4")<br>(CO 7)(UOM LF)   |      | LF                            | 0.320         | 0.00      | 8,900.000     | 2,830.20     |
| 06776002    | 000       | ELIM EXT PAV MRK & MRKS (6")                     |      | LF                            | 0.350         | 12,332.00 | 21,620.000    | 7,567.00     |
| 06776003    | 000       | ELIM EXT PAV MRK & MRKS (8")                     |      | LF                            | 1.000         | 1,498.00  | 788.000       | 788.00       |
| 06776007    |           | ELIM EXT PAV MRK & MRKS (24")<br>(CO 7) (UOM LF) |      | LF                            | 3.180         | 0.00      | 395.000       | 1,256.89     |
| 06776008    | 000       | ELIM EXT PAV MRK & MRKS (ARROW)                  |      | EA                            | 50.000        | 2.00      | 6.000         | 300.00       |
| 06776012    | 000       | ELIM EXT PAV MRK & MRKS (WORD)                   |      | EA                            | 50.000        | 2.00      | 4.000         | 200.00       |

|          |     |   |     |             |            |               |              |
|----------|-----|---|-----|-------------|------------|---------------|--------------|
| 07406005 | 000 | ANTI - GRAFFITI COATNG(PERMNENT-TY III)                       | SF  | 0.550       | 14,627.00  | 31,573.000    | 17,365.15    |
| 30776027 | 000 | SP MIXES SP-C SAC-A PG70-28                                   | TON | 165.330     | 0.00       | 170.921       | 28,258.37    |
| 40276001 | 000 | TEMP CONSTRUCTION ACCESS                                      | LS  | 432,835.640 | 0.00       | 1.000         | 432,835.64   |
| 40946001 | 000 | SYNFIBER RC PIPE (CL III) (24IN)                              | LF  | 149.580     | 111.00     | 111.000       | 16,603.38    |
| 40946002 | 000 | SYNFIBER RC PIPE(CL III)(18 IN)                               | LF  | 93.910      | 159.00     | 159.000       | 14,931.69    |
| 50006002 | 000 | GEOGRID REINFORCE EMBANKMENTS (TY B)                          | SY  | 2.350       | 0.00       | 0.000         | 0.00         |
| 50006002 | 900 | GEOGRID REINFORCE EMBANKMENTS (TY B)                          | SY  | 2.700       | 0.00       | 150,401.880   | 406,536.28   |
|          |     | Added by CO #38   |     |             |            |               |              |
| 60016002 | 000 | PORTABLE CHANGEABLE MESSAGE SIGN                              | EA  | 10,000.000  | 2.00       | 2.000         | 20,000.00    |
| 60166013 | 000 | ITS MULTI-DUCT CND (RMC)                                      | LF  | 75.480      | 2,210.00   | 2,210.000     | 166,810.80   |
| 61856001 | 000 | TMA (STATIONARY)  | EA  | 29,092.800  | 2.00       | 1.000         | 29,092.80    |
| 96016001 |     | MATERIAL ON HAND  | DOL | 1.000       | 1,000.00   | 703,769.080   | 703,769.08   |
| 96026001 | 000 | PAYMENT ADJUSTMENT-POS  | DOL | 1.000       | 0.00       | 4,240,099.410 | 4,240,099.41 |
| 96026603 |     | DRILL SHAFT CORE HOLE PAYMENT                                 | DOL | 200.000     | 27.00      | 43.000        | 8,600.00     |
| 96066054 | 000 | PARTNERING  | DOL | 2,210.320   | 0.00       | 1.000         | 2,210.32     |
| 96066055 |     | FORCE ACCT-EROSION CONTROL MAINTENANCE                        | DOL | 1.000       | 303,569.15 | 200,835.310   | 200,835.31   |
| 96066056 |     | FORCE ACCOUNT - SAFETY CONTINGENCY                            | DOL | 1.000       | 607,138.30 | 381,932.920   | 381,932.92   |
| 96086001 | 000 | UNIQUE CHANGE ORDER ITEM 1                                    | DOL | 1.000       | 0.00       | 5,013.050     | 5,013.05     |
|          |     | Removal of Structures (CO #3) (UOM: LS)                       |     |             |            |               |              |
| 96086002 | 000 | UNIQUE CHANGE ORDER ITEM 2                                    | DOL | 1.000       | 0.00       | 4,707.190     | 4,707.19     |
|          |     | Installation of Two Crossings (CO #5) (UOM: LS)               |     |             |            |               |              |
| 96086003 | 000 | UNIQUE CHANGE ORDER ITEM 3                                    | DOL | 1.000       | 0.00       | 135,129.730   | 135,129.73   |
|          |     | Standby Cost Due to Time Suspension (CO #6)(UOM: LS)          |     |             |            |               |              |
| 96086004 | 000 | UNIQUE CHANGE ORDER ITEM 4                                    | DOL | 1.000       | 0.00       | 48,129.060    | 48,129.06    |
|          |     | Overhead Cost Due to Time Suspension (CO #6) (UOM LS)         |     |             |            |               |              |
| 96086005 |     | UNIQUE CHANGE ORDER ITEM 5                                    | DOL | 1.000       | 0.00       | 7,834.380     | 7,834.38     |
|          |     | Traffic Control(CO #8) (UOM: LS)                              |     |             |            |               |              |
| 96086006 |     | UNIQUE CHANGE ORDER ITEM 6                                    | DOL | 1.000       | 0.00       | 13,770.710    | 13,770.71    |
|          |     | Rework Correct Bent Cap Rebar Cage Dimensions (CO#9) (UOM:LS) |     |             |            |               |              |
| 96086007 | 000 | UNIQUE CHANGE ORDER ITEM 7                                    | DOL | 1.000       | 0.00       | 23,777.500    | 23,777.50    |
|          |     | Restocking Fee for Culvert Structure (CO #10) (UOM: LS)       |     |             |            |               |              |
| 96086008 | 000 | UNIQUE CHANGE ORDER ITEM 8                                    | DOL | 1.000       | 0.00       | 325,826.000   | 325,826.00   |
|          |     | Cost Escalation (CO #12) (UOM: LS)                            |     |             |            |               |              |
| 96086009 | 000 | UNIQUE CHANGE ORDER ITEM 9                                    | DOL | 1.000       | 0.00       | 1,128.640     | 1,128.64     |
|          |     | Debris Removal (CO #16) (UOM: LS)                             |     |             |            |               |              |
| 96086010 |     | UNIQUE CHANGE ORDER ITEM 10                                   | DOL | 2,052.100   | 0.00       | 1.000         | 2,052.10     |
|          |     | Remove Cap & Inlet (CO 18)(UOM: LS)                           |     |             |            |               |              |
| 96086011 |     | UNIQUE CHANGE ORDER ITEM 11                                   | DOL | 13,019.770  | 0.00       | 1.000         | 13,019.77    |
| 96086012 |     | UNIQUE CHANGE ORDER ITEM 12                                   | DOL | 6,610.060   | 0.00       | 1.000         | 6,610.06     |
| 96086013 | 000 | UNIQUE CHANGE ORDER ITEM 13                                   | DOL | 10.440      | 0.00       | 48,736.000    | 508,803.84   |
| 96086014 | 000 | UNIQUE CHANGE ORDER ITEM 14                                   | DOL | 10.440      | 0.00       | 225,586.000   | 2,355,117.84 |
| 96086015 | 000 | UNIQUE CHANGE ORDER ITEM 15                                   | DOL | 5,061.670   | 0.00       | 1.000         | 5,061.67     |
| 96086016 | 000 | UNIQUE CHANGE ORDER ITEM 16                                   | DOL | 3,161.460   | 0.00       | 1.000         | 3,161.46     |
| 96086017 | 000 | UNIQUE CHANGE ORDER ITEM 17                                   | DOL | 10,109.440  | 0.00       | 1.000         | 10,109.44    |
| 96086018 | 000 | UNIQUE CHANGE ORDER ITEM 18                                   | DOL | 12,472.630  | 0.00       | 1.000         | 12,472.63    |
|          |     | (CO24)(UOM LS)  |     |             |            |               |              |
| 96086021 | 000 | UNIQUE CHANGE ORDER ITEM 21                                   | DOL | 1.000       | 0.00       | 790,401.625   | 790,401.63   |
| 96086101 | 000 | UNIQUE CHANGE ORDER ITEM                                      | DOL | 38,642.850  | 0.00       | 1.000         | 38,642.85    |
|          |     | Cost Escalation for MSE Rock Backfill                         |     |             |            |               |              |

|          |     |  |     |             |      |       |            |
|----------|-----|--|-----|-------------|------|-------|------------|
| 96086101 | 000 | UNIQUE CHANGE ORDER ITEM<br>Cost Escalation for Precast Bridge Deck Panels | DOL | 39,746.170  | 0.00 | 1.000 | 39,746.17  |
| 96086101 | 000 | UNIQUE CHANGE ORDER ITEM<br>Cost Escalation for Girders                    | DOL | 176,402.710 | 0.00 | 1.000 | 176,402.71 |

TOTAL ITEM EARNINGS TO DATE

\$64,700,846.17