



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **03/08/24**

CONTRACT ID: **008908098**
 PROJECT: **NH 2020(496)**
 CONTRACT: **01203201**
 AWARD AMOUNT: **\$168,669,295.33**
 PROJECTED AMOUNT: **\$175,319,805.33**
 ADJ. PROJECTED AMOUNT: **\$178,217,338.15**
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **US 59**
 DISTRICT NAME: **YOAKUM**
 COUNTY: **WHARTON**
 AREA ENGINEER: **Ryan Simper, P.E.**
 AREA NUMBER: **057**

ESTIMATE NUMBER: **0049**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **01/26/2024** to **02/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **68.53**
 % TIME USED: **82.12**
 % RETAINAGE: **0.00**

LETTING DATE: **01/10/2020**
 AWARD DATE: **01/30/2020**
 NOTICE TO PROCEED DATE: **02/21/2020**
 WORK BEGIN DATE: **03/11/2020**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$122,128,989.47	\$120,728,950.25	\$1,400,039.22
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$122,128,989.47	\$120,728,950.25	\$1,400,039.22
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$122,128,989.47	\$120,728,950.25	\$1,400,039.22

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 03/11/2020
TIME CHARGES BEGIN: 05/21/2020
BID DAYS: 1,063
C. O. ADJUSTED DAYS: 5
CURRENT DAYS: 1,068
DAYS CHARGED TO DATE: 877
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
01/26/2024	1		
01/27/2024	1		
01/28/2024		1	FLOATING HOLIDAY
01/29/2024	1		
01/30/2024	1		
01/31/2024	1		
02/01/2024	1		
02/02/2024	1		
02/03/2024	1		
02/04/2024		1	FLOATING HOLIDAY
02/05/2024	1		
02/06/2024	1		
02/07/2024	1		
02/08/2024	1		
02/09/2024	1		
02/10/2024	1		
02/11/2024		1	FLOATING HOLIDAY
02/12/2024	1		
02/13/2024	1		
02/14/2024	1		
02/15/2024	1		
02/16/2024	1		
02/17/2024	1		
02/18/2024		1	FLOATING HOLIDAY
02/19/2024	1		
02/20/2024	1		
02/21/2024	1		
02/22/2024	1		
02/23/2024	1		
02/24/2024	1		
02/25/2024		1	FLOATING HOLIDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	26	5
FLOATING HOLIDAY		5

WORK PERFORMED THIS PERIOD

PROJECT NH 2020(496) CONTROL 008908098
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0065	01046001	000	REMOVING CONC (PAV)	SY	6.000	25,073.240	\$150,439.44	257,951.00	199,584.20
0135	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	180.000	407.410	\$73,333.80	16,769.00	7,745.84
0140	02606079	000	LIME TRT (SUBGRADE)(6")	SY	2.000	34,095.420	\$68,190.84	883,537.00	638,323.31
0145	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	17,710.520	\$70,842.08	592,209.00	367,047.83
0175	03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	36.250	13,238.890	\$479,909.76	572,403.00	187,061.81
0220	04166005	000	DRILL SHAFT (42 IN)	LF	200.000	232.000	\$46,400.00	2,812.00	2,182.00
0230	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	131.000	96.000	\$12,576.00	784.00	96.00
0250	04236003	000	RETAINING WALL (TEMP WALL)	SF	12.000	9,548.620	\$114,583.44	166,254.00	133,942.47
0255	04236014	000	RETAINING WALL (MSE)(HORIZONTAL SCHEME)	SF	65.000	2,798.500	\$181,902.50	74,556.00	51,945.75
0430	04966042	000	REMOV STR (SMALL)	EA	5,127.000	1.000	\$5,127.00	75.00	15.00
0500	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	600.000	\$2,400.00	19,821.00	33,480.00
0595	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,380.000	1.000	\$1,380.00	14.00	18.00
8106	96016001		MATERIAL ON HAND	DOL	1.000	-1,316,069.690	-\$1,316,069.69	1.00	13,230,011.24

CATEGORY 013 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2335	04206037	000	CL C CONC (COLUMN)	CY	800.000	22.600	\$18,080.00	100.80	89.80

CATEGORY 014 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2415	04206037	000	CL C CONC (COLUMN)	CY	800.000	56.800	\$45,440.00	100.80	56.80

CATEGORY 028 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3555	04166047	000	DRILL SHAFT (96 IN)	LF	750.000	89.000	\$66,750.00	816.00	633.00

CATEGORY 029 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3725	04166047	000	DRILL SHAFT (96 IN)	LF	750.000	267.000	\$200,250.00	816.00	267.00

CATEGORY 059 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
6480	04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	67.110	\$30,199.50	332.00	67.11

CATEGORY 061			DESCRIPTION	BRIDGE				Total Bid Quantity	QTY Paid To Date
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE		
6660	04006005	000	CEM STABIL BKFL	CY	47.800	550.000	\$26,290.00	1,428.00	771.00
6665	04626033	002	CONC BOX CULV (10 FT X 9 FT)	LF	904.150	567.000	\$512,653.05	795.00	795.00

CATEGORY 064			DESCRIPTION	BRIDGE				Total Bid Quantity	QTY Paid To Date
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE		
6965	04256039	000	PRESTR CONC GIRDER (TX54)	LF	105.000	5,295.500	\$556,027.50	5,295.50	5,295.50
6970	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	150.000	355.560	\$53,334.00	923.00	355.56

TOTAL ITEM EARNINGS THIS ESTIMATE \$1,400,039.22

CONTRACT LINE ITEMS

PROJECT NH 2020(496) CONTROL 008908098
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	38,500.000	437.880	0.000	437.88	16,858,380.00
0065	01046001	000	REMOVING CONC (PAV)	SY	6.000	257,951.000	0.000	199,584.20	1,197,505.20
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	6.000	20,420.000	0.000	9,667.70	58,006.20
0075	01046026	000	REMOVE CONC (GUTTER)	LF	6.000	2,980.000	0.000	1,380.00	8,280.00
0085	01056015	000	REMOVING STAB BASE & ASPH PAV (8"-10")	SY	8.000	158,096.000	0.000	122,264.09	978,112.72
0095	01106001	000	EXCAVATION (ROADWAY)	CY	10.000	417,606.000	0.000	210,885.77	2,108,857.70
0100	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	6.260	1,482,198.000	0.000	1,466,005.77	9,177,196.12
0105	01326036	000	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	40.000	3,783.000	0.000	3,783.00	151,320.00
0110	01646029	000	CELL FBR MLCH SEED(TEMP)(WARM)	SY	0.220	1,115,734.000	0.000	9,933.33	2,185.33
0115	01646031	000	CELL FBR MLCH SEED(TEMP)(COOL)	SY	0.220	1,115,734.000	0.000	124,211.44	27,326.52
0120	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.130	1,115,734.000	0.000	177,023.00	23,012.99
0125	01686001	000	VEGETATIVE WATERING	MG	20.000	9,391.500	0.000	972.55	19,451.00
0130	02476057	003	FL BS (CMP IN PLC)(TYE GR1-2)(FNAL POS)	CY	50.000	65,442.000	-699.000	53,433.02	2,671,651.00
0135	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	180.000	16,785.000	-16.000	7,745.84	1,394,251.20
0140	02606079	000	LIME TRT (SUBGRADE)(6")	SY	2.000	883,163.000	374.000	638,323.31	1,276,646.62
0145	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	592,209.000	0.000	367,047.83	1,468,191.32
0146	02766092		CM TRT(PT MX)(CL M)(TY D)(GR 4)(FN POS)	CY	128.750	0.000	678.000	678.00	87,292.50
			CO #8						
0150	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	72.000	43,527.000	0.000	15,808.22	1,138,191.84
0155	03416010	003	D-GR HMA TY-B PG70-22	TON	70.000	48,007.000	-136.000	43,249.18	3,027,442.60
0156	03516049		FLEX PAVEMNT STRUCTURE REPAIR (10"-16") To be used for future needed repairs	SY	104.360	0.000	1,100.000	3,853.34	402,134.56
0160	03416048	003	D-GR HMA TY-D SAC-B PG76-22	TON	82.000	32,335.000	4,283.200	18,089.13	1,483,308.66
0161	03416048		D-GR HMA TY-D SAC-B PG76-22 Escalated Hot Mix Rate for 1.5"	TON	26.120	0.000	13,050.400	12,545.06	327,676.97
0162	03416048		D-GR HMA TY-D SAC-B PG76-22 Escalated Hot Mix Rate for 0.5"	TON	26.120	0.000	4,350.200	4,408.06	115,138.53
0165	03416068	003	D-GR HMA TY-D PG76-22 (LEVEL-UP)	TON	82.000	32,822.000	-68.000	20,112.73	1,649,243.86
0170	03546057	000	PLANE ASPH CONC PAV (4")	SY	4.000	77,411.000	0.000	1,034.45	4,137.80
0175	03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	36.250	572,403.000	0.000	187,061.81	6,780,990.64
0195	04006001	000	STRUCT EXCAV	CY	7.000	3,783.000	0.000	3,783.00	26,481.00
0198	04006005		CEM STABIL BKFL Added by CO #11	CY	47.800	0.000	76.720	76.72	3,667.22
0199	04006005		CEM STABIL BKFL Price escalation for Cem Stabilized Bkfl for added drainage	CY	97.880	0.000	252.000	268.80	26,310.14
0200	04006005	000	CEM STABIL BKFL	CY	47.800	10,199.000	-1,370.020	5,857.90	280,007.62
0210	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.500	17,562.000	-515.000	4,974.17	12,435.43
0215	04036001	000	TEMPORARY SPL SHORING	SF	15.000	14,102.000	0.000	4,089.00	61,335.00
0220	04166005	000	DRILL SHAFT (42 IN)	LF	200.000	1,172.000	1,640.000	2,182.00	436,400.00
0230	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	131.000	784.000	0.000	96.00	12,576.00
0235	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	200.000	711.200	172.600	538.80	107,760.00
0250	04236003	000	RETAINING WALL (TEMP WALL)	SF	12.000	166,254.000	0.000	133,942.47	1,607,309.64
0255	04236014	000	RETAINING WALL (MSE)(HORIZONTAL SCHEME)	SF	65.000	74,556.000	0.000	51,945.75	3,376,473.75

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0256	96086001		UNIQUE CHANGE ORDER ITEM 1 Added by Change Order #1	DOL	9,470.270	0.000	1.000	1.00	9,470.27
0261	04326002		RIPRAP (CONC)(5 IN) Added riprap for wingwall revisions	CY	450.000	0.000	34.800	7.00	3,150.00
0262	04326008		RIPRAP (CONC)(CL B)(RR8&RR9) Added Riprap for small bridges.	CY	450.000	0.000	133.230	43.67	19,651.50
0270	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	450.000	27.000	0.000	8.20	3,690.00
0285	04506023	000	RAIL (TY SSTR)	LF	30.000	3,555.000	0.000	500.00	15,000.00
0290	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	30.000	12,752.000	0.000	6,534.00	196,020.00
0295	04606017	000	CMP (GAL STL BIT COAT 24 IN)	LF	53.550	1,440.000	0.000	1,343.00	71,917.65
0300	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	213.250	343.000	56.000	192.00	40,944.00
0305	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	266.700	1,282.000	0.000	1,065.00	284,035.50
0310	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	279.300	790.000	0.000	309.00	86,303.70
0315	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	363.650	2,566.000	0.000	788.00	286,556.20
0320	04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	390.650	886.000	-220.000	486.00	189,855.90
0325	04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	426.650	830.000	-236.000	594.00	253,430.10
0330	04646003	001	RC PIPE (CL III)(18 IN)	LF	78.050	8,555.000	570.000	3,215.84	250,996.32
0339	04646005		RC PIPE (CL III)(24 IN) Added by CO #11	LF	87.750	0.000	91.000	91.00	7,985.25
0340	04646005	001	RC PIPE (CL III)(24 IN)	LF	87.750	5,138.000	799.000	4,454.33	390,867.46
0341	04646005		RC PIPE (CL III)(24 IN) Price escalation for RC Pipe (24") for added drainage.	LF	18.630	0.000	525.000	560.00	10,432.80
0345	04656051	001	INLET (COMPL)(POD)(SFG)(3FTX3FT)	EA	3,762.000	3.000	2.000	4.00	15,048.00
0350	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,262.000	64.000	-2.000	16.00	68,192.00
0355	04656186	001	MANH(COMPL)(TY 1)	EA	3,676.000	5.000	0.000	2.00	7,352.00
0366	04666195		WINGWALL (PW - 2) (HW=6 FT) Replaces Item 0466-6194	EA	22,056.000	0.000	1.000	1.00	22,056.00
0375	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	872.000	1.000	0.000	6.00	5,232.00
0395	04676378	000	SET (TY II) (24 IN) (CMP) (4: 1) (P)	EA	1,081.000	7.000	0.000	1.00	1,081.00
0400	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,081.000	19.000	2.000	29.00	31,349.00
0405	04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,081.000	2.000	2.000	3.00	3,243.00
0415	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,396.000	32.000	-10.000	18.00	25,128.00
0421	05566006		PIPE UNDERDRAINS (TY 6) (6") Added underdrains for small bridges	LF	18.100	0.000	211.000	211.00	3,819.10
0425	04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	50,000.000	8.000	0.000	4.00	200,000.00
0430	04966042	000	REMOV STR (SMALL)	EA	5,127.000	75.000	0.000	15.00	76,905.00
0431	04966042		REMOV STR (SMALL) Added by CO #11	EA	5,127.000	0.000	2.000	2.00	10,254.00
0435	05066001	004	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	31.000	748.000	0.000	208.00	6,448.00
0445	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	32.000	975.000	0.000	1,790.01	57,280.32
0450	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	10.000	975.000	0.000	786.45	7,864.50
0460	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	30,333.000	0.000	19,257.00	38,514.00
0461	20056001		FILTER FABRIC (TY 2) Added filter fabric for small bridges	SY	3.500	0.000	37.000	37.00	129.50
0465	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	30,333.000	0.000	11,683.00	11,683.00
0480	05086001	000	CONSTRUCTING DETOURS	SY	72.000	58,445.000	0.000	63,128.79	4,545,272.88
0485	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	10.000	47,018.000	0.000	33,172.00	331,720.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0490	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	30.000	13,750.000	0.000	1,120.00	33,600.00
0495	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	30.000	400.000	0.000	80.00	2,400.00
0500	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	19,821.000	0.000	33,480.00	133,920.00
0505	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	4,127.000	0.000	1,120.00	4,480.00
0510	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	140.000	0.000	60.00	240.00
0530	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	30.000	37,971.000	0.000	2,500.00	75,000.00
0545	05306004	000	DRIVEWAYS (CONC)	SY	100.000	927.000	0.000	1,061.05	106,105.00
0550	05306005	000	DRIVEWAYS (ACP)	SY	24.000	5,749.000	0.000	5,014.00	120,336.00
0555	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.500	5,011.000	0.000	3,100.00	13,950.00
0560	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	233.000	13.000	0.000	1.00	233.00
0565	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	143.000	1.000	0.000	1.00	143.00
0570	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	215.000	4.000	0.000	1.00	215.00
0575	05426005	000	RM MTL BM GD FEN TRANS (T101)	EA	158.000	17.000	0.000	3.00	474.00
0580	05436021	000	REMOVE CABLE BARRIER	LF	6.000	21,494.000	0.000	21,494.00	128,964.00
0585	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	313.000	22.000	0.000	22.00	6,886.00
0590	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	375.000	18.000	0.000	10.00	3,750.00
0595	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,380.000	14.000	0.000	18.00	24,840.00
0600	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	690.000	27.000	0.000	2.00	1,380.00
0605	06106007	000	REMOVE RD IL ASM (SHOE-BASE)	EA	1,796.000	22.000	0.000	2.00	3,592.00
0745	06286009	000	ELC SRV TY A 120/240 060(NS)SS(E)SP(O)	EA	4,923.000	8.000	0.000	5.00	24,615.00
0750	06286024	000	ELC SRV TY A 120/240 100(NS)SS(E)SP(O)	EA	5,900.000	1.000	0.000	1.00	5,900.00
0760	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	6,500.000	7.000	0.000	3.00	19,500.00
0790	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	570.000	68.000	-8.000	1.00	570.00
0820	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	325.000	148.000	-16.000	7.00	2,275.00
0825	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	410.000	91.000	-2.000	8.00	3,280.00
0840	06476003	000	REMOVE LRSA	EA	1,575.000	3.000	0.000	1.00	1,575.00
0910	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.850	63,751.000	0.000	15,540.00	13,209.00
0915	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.500	2,545.000	0.000	1,173.00	1,759.50
0920	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.800	96,195.000	0.000	88,496.00	70,796.80
0925	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.400	5,546.000	0.000	8,938.00	12,513.20
0930	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.000	149.000	0.000	55.00	330.00
0935	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.850	97,865.000	0.000	73,811.00	62,739.35
0945	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	195.000	28.000	0.000	6.00	1,170.00
0985	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.750	5,104.000	0.000	414.00	1,966.50
0990	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.350	30,827.000	0.000	8,532.00	2,986.20
1160	63486002	000	TEMP INCIDENT DETECT & SURVEIL SYS	EA	179,995.000	2.000	0.000	2.00	359,990.00
1170	04006012	000	CUT AND RESTORE PAV (FLEX BASE)	SY	250.000	148.000	234.000	220.00	55,000.00
1177	05456026		CRASH CUSHION ATTEN (INSTALL) (QUAD)(N)	EA	24,400.000	0.000	47.000	18.00	439,200.00
			Replace TL3 for QUAD						
1180	01606006	000	FURNISHING AND PLACING TOPSOIL (3")	SY	1.000	48,743.000	0.000	70,888.21	70,888.21
1185	02606073	000	LIME TRT (SUBGRADE)(8")	SY	2.000	2,829.000	0.000	4,775.69	9,551.38
1190	03106009	000	PRIME COAT (MC-30)	GAL	3.000	59,002.000	-170.000	36,763.00	110,289.00
1195	03416281	003	TACK COAT	GAL	3.500	74,484.000	-170.000	26,460.00	92,610.00
1200	03606090	000	CONC PVMT (CRCP)(JCT TERMINAL)(14")	SY	115.000	1,206.000	0.000	367.50	42,262.50
1220	04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	51.000	0.000	6.71	3,019.50
1230	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,047.000	44.000	9.000	47.00	49,209.00
1245	07306107	000	FULL - WIDTH MOWING	CYC	2,800.000	10.000	0.000	4.00	11,200.00
1255	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	3,200.000	50.000	0.000	7.00	22,400.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1260	07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	2,300.000	50.000	0.000	7.00	16,100.00
1270	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	142.000	3,471.000	-10.000	2,348.00	333,416.00
1275	03166400	002	ASPH (AC-15P OR AC-10-2TR OR CRS-2P)	GAL	3.500	118,004.000	-341.000	67,350.00	235,725.00
1295	04676177	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(4:1) (C)	EA	8,992.000	3.000	0.000	2.00	17,984.00
1296	04676139		SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (C) Culvert H Revision.	EA	17,084.300	0.000	3.000	3.00	51,252.90
1305	04676219	000	SET (TY I)(S= 6 FT)(HW= 5 FT)(4:1) (C)	EA	15,990.000	2.000	-1.000	0.80	12,792.00
1325	04676377	000	SET (TY II) (24 IN) (CMP) (4: 1) (C)	EA	1,081.000	4.000	0.000	3.00	3,243.00
1330	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,700.000	33.000	0.000	27.00	207,900.00
1340	40756001	000	WICK DRAINS	LF	10.000	39,060.000	0.000	40,354.25	403,542.50
1365	05006001	000	MOBILIZATION	LS	18,261,516.000	1.000	0.000	0.90	16,435,364.40
1370	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	42.000	0.000	42.00	630,000.00
1695	04166002		DRILL SHAFT (24 IN) Added 24" DS for small bridges	LF	260.640	0.000	848.000	848.00	221,022.72
1700	04166003		DRILL SHAFT (30 IN) Added 30" DS for small bridges	LF	177.070	0.000	168.000	168.00	29,747.76
2000	04206013		CL C CONC (ABUT) Added for small bridges	CY	1,622.060	0.000	135.640	159.30	258,394.16
2001	04206029		CL C CONC (CAP) Added for small bridges	CY	2,674.860	0.000	11.290	11.29	30,199.17
2002	04206037		CL C CONC (COLUMN) Added for small bridges	CY	4,235.670	0.000	3.260	3.26	13,808.28
2003	04206062		CL C CONC (RETAINING WALL) Added for small bridges	CY	3,686.070	0.000	40.840	37.50	138,227.63
2004	04226007		REINF CONC SLAB (SLAB BEAM) Added for small bridges	SF	18.580	0.000	7,154.000	7,154.00	132,921.32
2005	04226015		APPROACH SLAB Added for small bridges	CY	432.940	0.000	313.210	287.00	124,253.78
2006	04256010		PRESTR CONC SLAB BEAM (5SB12) Added for small bridges	LF	164.770	0.000	631.360	631.36	104,029.19
2007	04256012		PRESTR CONC SLAB BEAM (5SB15) Added for small bridges	LF	180.440	0.000	774.720	774.72	139,790.48
2008	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS) Added for small bridges	LF	36.570	0.000	471.250	471.25	17,233.61
2009	04546004		ARMOR JOINT (SEALED) Added for small bridges	LF	115.300	0.000	270.000	270.00	31,131.00
8106	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	13,230,011.24	13,230,011.24
8107	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	1,563,917.83	1,563,917.83
8109	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	269,000.000	0.000	49,028.77	49,028.77
8111	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	269,000.000	0.000	56,828.62	56,828.62
8116	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	300,000.000	0.000	124,835.52	124,835.52
8140	96086002		UNIQUE CHANGE ORDER ITEM 2 Drill and grout dowels for DS Wall	DOL	30.940	0.000	442.000	1.00	30.94
8141	96086003		UNIQUE CHANGE ORDER ITEM 3 Mobilization for small bridges	DOL	14,811.190	0.000	3.000	3.00	44,433.57

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
8143	96086005		UNIQUE CHANGE ORDER ITEM 5 Construction Modeling for small bridges and wingwalls	DOL	20,724.440	0.000	1.000	1.00	20,724.44	
8144	96086006		UNIQUE CHANGE ORDER ITEM 6 Permanent steel casing for Bridge crossing 23	DOL	5,825.550	0.000	1.000	1.00	5,825.55	
8147	96086009		UNIQUE CHANGE ORDER ITEM 9 Added by Change Order No. 4	DOL	123,753.920	0.000	1.000	0.15	18,563.09	
8148	04166004		DRILL SHAFT (36 IN) Added by Change Order No. 4	LF	150.000	0.000	125.000	108.00	16,200.00	
8149	96086010		UNIQUE CHANGE ORDER ITEM 10 Cost for traffic control and lane closures	DOL	2,541.000	0.000	4.000	4.00	10,164.00	
								Category Subtotal	\$102,855,521.24	

CATEGORY		002		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1450	04006005	000	CEM STABIL BKFL	CY	47.800	255.000	0.000	76.00	3,632.80	
								Category Subtotal	\$3,632.80	

CATEGORY		004		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1610	04166001	000	DRILL SHAFT (18 IN)	LF	50.000	149.000	0.000	149.00	7,450.00	
								Category Subtotal	\$7,450.00	

CATEGORY		005		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1690	04166001	000	DRILL SHAFT (18 IN)	LF	50.000	149.000	0.000	149.00	7,450.00	
								Category Subtotal	\$7,450.00	

CATEGORY		006		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1770	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,192.000	0.000	1,192.00	178,800.00	
								Category Subtotal	\$178,800.00	

CATEGORY		007		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1850	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,192.000	0.000	880.00	132,000.00	
								Category Subtotal	\$132,000.00	

CATEGORY		008		DESCRIPTION	BRIDGE					
----------	--	-----	--	-------------	--------	--	--	--	--	--

CATEGORY 008			DESCRIPTION	BRIDGE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1930	04166005	000	DRILL SHAFT (42 IN)	LF	200.000	1,110.000	0.000	1,112.00	222,400.00	
Category Subtotal									\$222,400.00	

CATEGORY 009			DESCRIPTION	BRIDGE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2010	04166005	000	DRILL SHAFT (42 IN)	LF	200.000	1,116.000	0.000	1,116.00	223,200.00	
Category Subtotal									\$223,200.00	

CATEGORY 010			DESCRIPTION	BRIDGE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2095	04206013	000	CL C CONC (ABUT)	CY	900.000	87.600	0.000	57.40	51,660.00	
Category Subtotal									\$51,660.00	

CATEGORY 012			DESCRIPTION	BRIDGE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2255	04206029	000	CL C CONC (CAP)	CY	900.000	103.200	0.000	60.60	54,540.00	
Category Subtotal									\$54,540.00	

CATEGORY 013			DESCRIPTION	BRIDGE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2335	04206037	000	CL C CONC (COLUMN)	CY	800.000	100.800	0.000	89.80	71,840.00	
Category Subtotal									\$71,840.00	

CATEGORY 014			DESCRIPTION	BRIDGE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2415	04206037	000	CL C CONC (COLUMN)	CY	800.000	100.800	0.000	56.80	45,440.00	
Category Subtotal									\$45,440.00	

CATEGORY 016			DESCRIPTION	BRIDGE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2575	04226001	000	REINF CONC SLAB	SF	15.000	23,712.000	0.000	12,448.00	186,720.00	
Category Subtotal									\$186,720.00	

CATEGORY 018			DESCRIPTION	BRIDGE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2735	04226015	000	APPROACH SLAB	CY	200.000	166.000	0.000	87.00	17,400.00	

Category Subtotal \$17,400.00

CATEGORY 020 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2895	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	2,715.160	0.000	775.76	73,697.20

Category Subtotal \$73,697.20

CATEGORY 022 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3055	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	150.000	2,080.000	0.000	1,538.96	230,844.00

Category Subtotal \$230,844.00

CATEGORY 024 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3215	04506023	000	RAIL (TY SSTR)	LF	30.000	432.000	0.000	432.00	12,960.00

Category Subtotal \$12,960.00

CATEGORY 026 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3375	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	221.000	0.000	116.00	11,600.00

Category Subtotal \$11,600.00

CATEGORY 028 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3535	04006005	000	CEM STABIL BKFL	CY	47.800	421.000	0.000	251.00	11,997.80
3540	04166001	000	DRILL SHAFT (18 IN)	LF	50.000	430.000	0.000	260.00	13,000.00
3545	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	2,150.000	0.000	1,581.00	237,150.00
3550	04166012	000	DRILL SHAFT (84 IN)	LF	650.000	546.000	0.000	456.00	296,400.00
3555	04166047	000	DRILL SHAFT (96 IN)	LF	750.000	816.000	0.000	633.00	474,750.00
3560	04206013	000	CL C CONC (ABUT)	CY	900.000	123.500	0.000	79.00	71,100.00
3565	04206029	000	CL C CONC (CAP)	CY	900.000	411.900	0.000	242.30	218,070.00
3570	04206037	000	CL C CONC (COLUMN)	CY	800.000	393.100	0.000	260.90	208,720.00
3575	04226001	000	REINF CONC SLAB	SF	15.000	48,115.000	0.000	25,262.00	378,930.00
3580	04226015	000	APPROACH SLAB	CY	200.000	179.000	0.000	95.00	19,000.00
3585	04256039	000	PRESTR CONC GIRDER (TX54)	LF	105.000	3,264.850	0.000	1,971.00	206,955.00
3590	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	491.000	0.000	156.70	70,515.00
3595	04346007	000	ELASTOMERIC BEARING (EE5)	EA	3,000.000	14.000	0.000	8.00	24,000.00
3600	04346035	000	ELASTOMERIC BEARING (F7)	EA	3,000.000	7.000	0.000	4.00	12,000.00
3605	04426001	001	STR STEEL (PLATE GIRDER)	LB	1.500	1,267,343.000	0.000	718,074.00	1,077,111.00
3610	04506023	000	RAIL (TY SSTR)	LF	30.000	853.500	0.000	853.00	25,590.00
3615	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	185.000	0.000	97.00	9,700.00
3620	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	100.000	184.000	0.000	96.00	9,600.00

Category Subtotal \$3,364,588.80

CATEGORY 029 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3710	04166001	000	DRILL SHAFT (18 IN)	LF	50.000	430.000	190.000	390.00	19,500.00
3715	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	2,050.000	0.000	1,000.00	150,000.00
3720	04166012	000	DRILL SHAFT (84 IN)	LF	650.000	546.000	0.000	276.00	179,400.00
3725	04166047	000	DRILL SHAFT (96 IN)	LF	750.000	816.000	0.000	267.00	200,250.00

Category Subtotal \$549,150.00

CATEGORY 030 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3875	04006005	000	CEM STABIL BKFL	CY	47.800	444.000	0.000	222.00	10,611.60
3880	04166001	000	DRILL SHAFT (18 IN)	LF	50.000	274.000	0.000	274.00	13,700.00
3885	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,644.000	0.000	1,644.00	246,600.00
3890	04166010	000	DRILL SHAFT (72 IN)	LF	450.000	652.000	0.000	652.00	293,400.00
3895	04206013	000	CL C CONC (ABUT)	CY	900.000	143.600	0.000	143.60	129,240.00
3900	04206029	000	CL C CONC (CAP)	CY	900.000	148.600	0.000	148.60	133,740.00
3905	04206037	000	CL C CONC (COLUMN)	CY	800.000	144.000	0.000	144.00	115,200.00
3920	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	3,880.500	0.000	2,587.00	245,765.00
3925	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	501.000	0.000	181.18	81,531.00

Category Subtotal \$1,269,787.60

CATEGORY 032 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4155	04006005	000	CEM STABIL BKFL	CY	47.800	441.000	0.000	441.00	21,079.80

Category Subtotal \$21,079.80

CATEGORY 033 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4235	04006005	000	CEM STABIL BKFL	CY	47.800	205.900	0.000	205.90	9,842.02

Category Subtotal \$9,842.02

CATEGORY 034 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4315	04166001	000	DRILL SHAFT (18 IN)	LF	50.000	258.000	0.000	258.00	12,900.00

Category Subtotal \$12,900.00

CATEGORY 035 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4395	04166001	000	DRILL SHAFT (18 IN)	LF	50.000	184.000	0.000	166.00	8,300.00

										Category Subtotal	\$8,300.00
CATEGORY		036		DESCRIPTION		BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT		
4475	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,548.000	0.000	1,548.00	232,200.00		
										Category Subtotal	\$232,200.00
CATEGORY		037		DESCRIPTION		BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT		
4555	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,484.000	0.000	1,484.00	222,600.00		
										Category Subtotal	\$222,600.00
CATEGORY		038		DESCRIPTION		BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT		
4635	04166010	000	DRILL SHAFT (72 IN)	LF	450.000	656.000	0.000	656.00	295,200.00		
										Category Subtotal	\$295,200.00
CATEGORY		039		DESCRIPTION		BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT		
4715	04206013	000	CL C CONC (ABUT)	CY	900.000	67.600	0.000	67.60	60,840.00		
										Category Subtotal	\$60,840.00
CATEGORY		040		DESCRIPTION		BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT		
4795	04206013	000	CL C CONC (ABUT)	CY	900.000	142.200	0.000	142.20	127,980.00		
										Category Subtotal	\$127,980.00
CATEGORY		041		DESCRIPTION		BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT		
4875	04206029	000	CL C CONC (CAP)	CY	900.000	106.200	0.000	106.20	95,580.00		
										Category Subtotal	\$95,580.00
CATEGORY		042		DESCRIPTION		BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT		
4955	04206029	000	CL C CONC (CAP)	CY	900.000	146.200	0.000	146.20	131,580.00		
										Category Subtotal	\$131,580.00
CATEGORY		043		DESCRIPTION		BRIDGE					

CATEGORY 043			DESCRIPTION	BRIDGE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
5035	04206037	000	CL C CONC (COLUMN)	CY	800.000	69.100	0.000	69.10	55,280.00	
Category Subtotal									\$55,280.00	

CATEGORY 044			DESCRIPTION	BRIDGE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
5115	04206037	000	CL C CONC (COLUMN)	CY	800.000	148.300	0.000	148.30	118,640.00	
Category Subtotal									\$118,640.00	

CATEGORY 045			DESCRIPTION	BRIDGE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
5195	04226001	000	REINF CONC SLAB	SF	15.000	30,400.000	0.000	30,400.00	456,000.00	
Category Subtotal									\$456,000.00	

CATEGORY 047			DESCRIPTION	BRIDGE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
5355	04226015	000	APPROACH SLAB	CY	200.000	61.000	0.000	61.00	12,200.00	
Category Subtotal									\$12,200.00	

CATEGORY 049			DESCRIPTION	BRIDGE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
5515	04256039	000	PRESTR CONC GIRDER (TX54)	LF	105.000	3,782.500	0.000	3,782.50	397,162.50	
Category Subtotal									\$397,162.50	

CATEGORY 050			DESCRIPTION	BRIDGE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
5595	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	3,880.500	0.000	3,880.50	368,647.50	
Category Subtotal									\$368,647.50	

CATEGORY 051			DESCRIPTION	BRIDGE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
5675	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	150.000	1,284.000	0.000	332.02	49,803.00	
Category Subtotal									\$49,803.00	

CATEGORY 052			DESCRIPTION	BRIDGE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
5755	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	508.000	0.000	187.61	84,424.50	

Category Subtotal \$84,424.50

CATEGORY 053 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5835	04506023	000	RAIL (TY SSTR)	LF	30.000	1,592.000	0.000	1,592.00	47,760.00

Category Subtotal \$47,760.00

CATEGORY 055 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5995	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	156.000	0.000	156.00	15,600.00

Category Subtotal \$15,600.00

CATEGORY 057 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6165	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,116.000	0.000	1,116.00	167,400.00
6170	04166010	000	DRILL SHAFT (72 IN)	LF	450.000	492.000	0.000	492.00	221,400.00
6175	04206013	000	CL C CONC (ABUT)	CY	900.000	107.000	0.000	107.00	96,300.00
6180	04206029	000	CL C CONC (CAP)	CY	900.000	146.200	0.000	146.20	131,580.00
6185	04206037	000	CL C CONC (COLUMN)	CY	800.000	148.400	0.000	148.40	118,720.00

Category Subtotal \$735,400.00

CATEGORY 058 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6295	04006005	000	CEM STABIL BKFL	CY	47.800	236.000	0.000	236.00	11,280.80
6300	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,328.000	0.000	1,328.00	199,200.00
6305	04166005	000	DRILL SHAFT (42 IN)	LF	200.000	4,545.000	0.000	4,844.00	968,800.00
6310	04206013	000	CL C CONC (ABUT)	CY	900.000	76.000	0.000	76.00	68,400.00
6315	04206029	000	CL C CONC (CAP)	CY	900.000	371.800	0.000	371.80	334,620.00
6320	04206037	000	CL C CONC (COLUMN)	CY	800.000	303.700	0.000	294.00	235,200.00
6325	04226001	000	REINF CONC SLAB	SF	15.000	76,632.000	0.000	76,632.00	1,149,480.00
6330	04226015	000	APPROACH SLAB	CY	200.000	142.000	0.000	142.00	28,400.00
6335	04256037	000	PRESTR CONC GIRDER (TX40)	LF	90.000	8,112.000	0.000	8,679.50	781,155.00
6340	04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	255.000	0.000	217.28	97,776.00
6345	04506023	000	RAIL (TY SSTR)	LF	30.000	1,040.000	0.000	1,040.00	31,200.00
6350	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	367.000	0.000	367.00	36,700.00

Category Subtotal \$3,942,211.80

CATEGORY 059 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6440	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	996.000	0.000	996.00	149,400.00
6445	04166005	000	DRILL SHAFT (42 IN)	LF	200.000	3,636.000	0.000	3,868.00	773,600.00
6450	04206013	000	CL C CONC (ABUT)	CY	900.000	62.800	0.000	62.80	56,520.00
6460	04206037	000	CL C CONC (COLUMN)	CY	800.000	248.400	0.000	244.00	195,200.00

CATEGORY 059 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6480	04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	332.000	0.000	67.11	30,199.50
Category Subtotal									\$1,204,919.50

CATEGORY 060 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6570	04006005	000	CEM STABIL BKFL	CY	47.800	1,202.000	0.000	679.79	32,493.96
6575	04626025	002	CONC BOX CULV (9 FT X 6 FT)	LF	687.950	1,140.000	-306.000	825.00	567,558.75
6582	04666170		WINGWALL (FW - S) (HW=9 FT) Replaces Item 0466-6169	EA	33,637.300	0.000	1.000	1.00	33,637.30
Category Subtotal									\$633,690.01

CATEGORY 061 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6660	04006005	000	CEM STABIL BKFL	CY	47.800	1,428.000	0.000	771.00	36,853.80
6665	04626033	002	CONC BOX CULV (10 FT X 9 FT)	LF	904.150	1,299.000	-504.000	795.00	718,799.25
6670	04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	57,933.000	1.000	0.000	0.75	43,449.75
Category Subtotal									\$799,102.80

CATEGORY 062 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6755	04006005	000	CEM STABIL BKFL	CY	47.800	700.000	0.000	374.00	17,877.20
6760	04626033	002	CONC BOX CULV (10 FT X 9 FT)	LF	904.150	518.000	0.000	387.00	349,906.05
6766	04666186		WINGWALL (PW - 2) (HW=11 FT) Added for increased wingwall length	EA	89,265.490	0.000	2.000	1.95	174,067.71
Category Subtotal									\$541,850.96

CATEGORY 064 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6925	04006005	000	CEM STABIL BKFL	CY	47.800	354.600	0.000	177.30	8,474.94
6930	04166001	000	DRILL SHAFT (18 IN)	LF	50.000	92.000	0.000	92.00	4,600.00
6935	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	2,412.000	0.000	2,412.00	361,800.00
6940	04206013	000	CL C CONC (ABUT)	CY	900.000	78.000	0.000	78.00	70,200.00
6945	04206029	000	CL C CONC (CAP)	CY	900.000	170.400	0.000	170.40	153,360.00
6950	04206037	000	CL C CONC (COLUMN)	CY	800.000	125.500	0.000	125.50	100,400.00
6965	04256039	000	PRESTR CONC GIRDER (TX54)	LF	105.000	5,295.500	0.000	5,295.50	556,027.50
6970	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	150.000	923.000	0.000	355.56	53,334.00
Category Subtotal									\$1,308,196.44

CATEGORY 074 DESCRIPTION BRIDGE

CATEGORY 074			DESCRIPTION	BRIDGE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
7785	04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	47.000	0.000	19.79	8,905.50	
Category Subtotal									\$8,905.50	

CATEGORY 078			DESCRIPTION	CONTRACTOR FORCE ACCOUNT WORK						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
8121	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	200,000.000	0.000	405,146.50	405,146.50	
8122	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	367,500.000	0.000	155,265.00	155,265.00	
Category Subtotal									\$560,411.50	

PROJECT NH 2020(496) CONTROL 008908098

CATEGORY 001			DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
0080	01046037	000	REMOVE CONC (RAIL)	LF	10.000	469.000	0.000	0.000	0.00	
0090	01056041	000	REMOVING STAB BASE AND ASPH PAV(8")	SY	8.000	517.000	0.000	0.000	0.00	
0101	01326005		EMBANKMENT (FINAL)(ORD COMP)(TY C) Added embankment for small bridges	CY	16.960	0.000	162.000	0.000	0.00	
0201	04006011		SAND BACKFILL Added sand backfill for small bridges	CY	22.770	0.000	33.000	0.000	0.00	
0205	04016001	000	FLOWABLE BACKFILL	CY	150.000	78.000	0.000	0.000	0.00	
0225	04166006	000	DRILL SHAFT (48 IN)	LF	416.000	110.000	0.000	0.000	0.00	
0240	04206068	000	CL C CONC (SIGN COLUMN)	CY	800.000	466.000	0.000	0.000	0.00	
0245	04206134	000	CL C CONC (SIGN FOOTING)	CY	800.000	186.000	0.000	0.000	0.00	
0260	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	2,200.000	0.000	0.000	0.00	
0265	04326006	000	RIPRAP (CONC)(CL B)	CY	450.000	12.500	0.000	0.000	0.00	
0275	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	150.000	419.000	0.000	0.000	0.00	
0280	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	179.000	0.000	0.000	0.00	
0335	04646004	001	RC PIPE (CL III)(21 IN)	LF	104.550	194.000	0.000	0.000	0.00	
0360	04666165	000	WINGWALL (FW - S) (HW=4 FT)	EA	17,252.000	1.000	-1.000	0.000	0.00	
0361	04676246		SET (TY I)(S= 7 FT)(HW= 4 FT)(6:1) (C) Replaces Item 0466-6165	EA	39,563.410	0.000	1.000	0.000	0.00	
0365	04666194	000	WINGWALL (PW - 2) (HW=5 FT)	EA	21,634.000	1.000	-1.000	0.000	0.00	
0370	04666206	000	WINGWALL (SW - 0) (HW=3 FT)	EA	16,367.000	1.000	-1.000	0.000	0.00	
0380	04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	1,047.000	2.000	0.000	0.000	0.00	
0385	04676372	000	SET (TY II) (21 IN) (RCP) (4: 1) (C)	EA	967.000	2.000	0.000	0.000	0.00	
0390	04676374	000	SET (TY II) (21 IN) (RCP) (6: 1) (P)	EA	1,282.000	1.000	0.000	0.000	0.00	
0410	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,397.000	1.000	0.000	0.000	0.00	
0420	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	243.000	0.000	0.000	0.00	
0440	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	10.000	748.000	0.000	0.000	0.00	
0455	05066030	004	BACKHOE WORK (EROSION & SEDMT CONT)	HR	250.000	12.000	0.000	0.000	0.00	
0470	05066041	004	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	4.000	1,060.000	0.000	0.000	0.00	
0475	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	1,060.000	0.000	0.000	0.00	
0515	05126053	000	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	4.000	31,994.000	0.000	0.000	0.00	
0520	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	4.000	2,427.000	0.000	0.000	0.00	

0525	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	4.000	200.000	0.000	0.000	0.00
0535	05296008	000	CONC CURB & GUTTER (TY II)	LF	25.000	12,697.000	0.000	0.000	0.00
0540	05296020	000	CONC CURB & GUTTER (ARMOR CURB)	LF	350.000	40.000	0.000	0.000	0.00
0610	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	724.000	30.000	0.000	0.000	0.00
0615	06106198	000	IN RD IL (TY SA) 40B-8 (250W EQ) LED	EA	2,460.000	11.000	0.000	0.000	0.00
0620	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	2,546.000	98.000	0.000	0.000	0.00
0625	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.750	22,620.000	0.000	0.000	0.00
0630	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	14.000	3,135.000	0.000	0.000	0.00
0635	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	6.500	130,460.000	0.000	0.000	0.00
0640	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	8,380.000	0.000	0.000	0.00
0645	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	8.500	3,920.000	0.000	0.000	0.00
0650	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	9.000	2,910.000	0.000	0.000	0.00
0655	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	7.750	35,410.000	0.000	0.000	0.00
0660	06186062	000	CONDT (RM) (3/4")	LF	8.000	1,235.000	0.000	0.000	0.00
0665	06186074	000	CONDT (RM) (3")	LF	38.000	11,870.000	0.000	0.000	0.00
0670	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.500	75,030.000	0.000	0.000	0.00
0675	06206005	000	ELEC CONDR (NO.10) BARE	LF	1.000	110.000	0.000	0.000	0.00
0680	06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.050	330.000	0.000	0.000	0.00
0685	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.100	14,660.000	0.000	0.000	0.00
0690	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.250	54,480.000	0.000	0.000	0.00
0695	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	10,970.000	0.000	0.000	0.00
0700	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	35,505.000	0.000	0.000	0.00
0705	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.700	6,085.000	0.000	0.000	0.00
0710	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.900	15,630.000	0.000	0.000	0.00
0715	06206015	000	ELEC CONDR (NO.2) BARE	LF	2.450	5,430.000	0.000	0.000	0.00
0720	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.600	23,780.000	0.000	0.000	0.00
0725	06206021	000	ELEC CONDR (NO.2/0) BARE	LF	3.500	2,140.000	0.000	0.000	0.00
0730	06206022	000	ELEC CONDR (NO.2/0) INSULATED	LF	3.850	6,420.000	0.000	0.000	0.00
0735	06246001	000	GROUND BOX TY A (122311)	EA	565.000	17.000	0.000	0.000	0.00
0740	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	888.000	63.000	0.000	0.000	0.00
0755	06286152	000	ELC SRV TY D 120/240 060(NS)SS(N)SP(O)	EA	4,060.000	3.000	0.000	0.000	0.00
0765	06286270	000	ELC SRV TY D 120/240 150(NS)GS(N)TP(O)	EA	2,495.000	1.000	0.000	0.000	0.00
0770	06366002	001	ALUMINUM SIGNS (TY G)	SF	22.150	348.080	243.920	0.000	0.00
0775	06366003	001	ALUMINUM SIGNS (TY O)	SF	18.250	2,824.000	0.000	0.000	0.00
0780	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	505.000	2.000	4.000	0.000	0.00
0785	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	475.000	14.000	-1.000	0.000	0.00
0791	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	1,261.320	0.000	6.000	0.000	0.00
			Sign Revision.						
0793	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	1,353.660	0.000	30.000	0.000	0.00
			Sign Revision.						
0794	06446028	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	1,318.670	0.000	10.000	0.000	0.00
			Sign Revision.						
0795	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	675.000	23.000	8.000	0.000	0.00
0800	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	755.000	13.000	4.000	0.000	0.00
0805	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	895.000	4.000	-1.000	0.000	0.00
0810	06446035	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	1,010.000	3.000	-2.000	0.000	0.00
0811	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	1,501.450	0.000	9.000	0.000	0.00
			Sign Revision.						
0815	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	1,745.000	4.000	-1.000	0.000	0.00
0830	06446076	000	REMOVE SM RD SN SUP&AM	EA	125.000	311.000	0.000	0.000	0.00
0835	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.150	2,165.700	579.300	0.000	0.00
0845	06506003	000	INS OH SN SUP(10 FT BAL TEE)(SPAN ONLY)	EA	6,674.000	4.000	0.000	0.000	0.00

0850	06506010	000	INS OH SN SUP(15 FT BAL TEE)(SPAN ONLY)	EA	7,220.000	8.000	0.000	0.000	0.00
0855	06506027	000	INS OH SN SUP(25 FT CANT)(SPAN ONLY)	EA	8,754.000	2.000	0.000	0.000	0.00
0860	06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	10,145.000	3.000	0.000	0.000	0.00
0865	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	10,845.000	2.000	0.000	0.000	0.00
0870	06586001	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	47.000	121.000	0.000	0.000	0.00
0875	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	19.500	230.000	0.000	0.000	0.00
0880	06586018	000	INSTL DEL ASSM (D-SY)SZ 1(FLX)GND	EA	47.000	68.000	0.000	0.000	0.00
0885	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	19.500	44.000	0.000	0.000	0.00
0890	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	20.000	164.000	0.000	0.000	0.00
0895	06586036	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)GND	EA	48.000	93.000	0.000	0.000	0.00
0900	06586045	000	INSTL OM ASSM (OM-1)(FLX)GND	EA	47.000	16.000	0.000	0.000	0.00
0905	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	49.000	45.000	0.000	0.000	0.00
0940	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	10.500	42,305.000	0.000	0.000	0.00
0950	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	400.000	18.000	0.000	0.000	0.00
0955	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	350.000	13.000	0.000	0.000	0.00
0960	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	450.000	28.000	0.000	0.000	0.00
0965	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	265.000	57.000	0.000	0.000	0.00
0970	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	60.000	20.000	0.000	0.000	0.00
0975	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	117.000	0.000	0.000	0.00
0980	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	523.000	0.000	0.000	0.00
0995	06856003	000	REMOVE RDSF FLASH BEACON ASSEMBLY	EA	800.000	4.000	0.000	0.000	0.00
1000	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	3.050	75,185.000	0.000	0.000	0.00
1005	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	5.400	29,545.000	0.000	0.000	0.00
1010	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	476.000	15.000	0.000	0.000	0.00
1015	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	1,445.000	5.000	0.000	0.000	0.00
1020	60086027	000	ITS GRND MNT CAB (TY 4) (CONF 2)	EA	8,832.000	3.000	0.000	0.000	0.00
1025	60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	11,340.000	3.000	0.000	0.000	0.00
1030	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	7,085.000	10.000	0.000	0.000	0.00
1035	60106004	000	CCTV MOUNT (POLE)	EA	170.000	10.000	0.000	0.000	0.00
1040	60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	8.000	66,960.000	0.000	0.000	0.00
1045	60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	15.000	16,140.000	0.000	0.000	0.00
1050	60166013	000	ITS MULTI-DUCT CND (RMC)	LF	64.000	5,940.000	0.000	0.000	0.00
1055	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	30,945.000	3.000	0.000	0.000	0.00
1060	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.650	177,296.000	0.000	0.000	0.00
1065	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.650	19,015.000	0.000	0.000	0.00
1070	60386006	000	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	1.250	1,342.000	0.000	0.000	0.00
1075	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.200	34,174.000	0.000	0.000	0.00
1080	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	3.000	3,516.000	0.000	0.000	0.00
1085	60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	3.000	676.000	0.000	0.000	0.00
1090	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	6.000	829.000	0.000	0.000	0.00
1095	60386014	000	MULTIPOLYMER PAV MRK (Y)(4")(SLD)	LF	0.550	18,880.000	0.000	0.000	0.00
1100	60386015	000	MULTIPOLYMER PAV MRK (Y)(4")(BRK)	LF	0.800	164.000	0.000	0.000	0.00
1105	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.650	162,737.000	0.000	0.000	0.00
1110	60386020	000	MULTIPOLYMER PAV MRK (Y)(8")(SLD)	LF	1.300	591.000	0.000	0.000	0.00
1115	60386022	000	MULTIPOLYMER PAV MRK (Y)(24")(SLD)	LF	6.000	3,604.000	0.000	0.000	0.00
1120	60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.750	19,015.000	0.000	0.000	0.00
1125	60646047	000	ITS POLE (55 FT)(110 MPH)	EA	12,190.000	10.000	0.000	0.000	0.00
1130	60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	4,030.000	10.000	0.000	0.000	0.00
1135	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	130.000	15.000	0.000	0.000	0.00
1140	61246001	000	MPEG 4 VIDEO ENCODER (INSTALL ONLY)	EA	150.000	13.000	0.000	0.000	0.00
1145	61426001	000	BLUETOOTH DETECTION SYSTEM	EA	4,070.000	2.000	0.000	0.000	0.00
1150	61856002	002	TMA (STATIONARY)	DAY	318.000	1,590.000	0.000	0.000	0.00

1155	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	4,496.000	169.000	0.000	0.000	0.00
1165	01506002	000	BLADING	HR	125.000	200.000	0.000	0.000	0.00
1175	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	24,600.000	42.000	-42.000	0.000	0.00
1225	04676180	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(6:1) (P)	EA	10,829.000	2.000	0.000	0.000	0.00
1235	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,490.000	8.000	0.000	0.000	0.00
1240	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,520.000	7.000	0.000	0.000	0.00
1250	07346002	000	LITTER REMOVAL	CYC	2,000.000	50.000	0.000	0.000	0.00
1265	05606007	000	MAILBOX INSTALL-S (WC-POST) TY 3	EA	160.000	7.000	0.000	0.000	0.00
1280	05336003	000	RUMBLE STRIPS (SHOULDER) ASPHALT	LF	0.500	131,155.000	0.000	0.000	0.00
1285	61856005	002	TMA (MOBILE OPERATION)	DAY	831.000	200.000	0.000	0.000	0.00
1290	04666195	000	WINGWALL (PW - 2) (HW=6 FT)	EA	22,056.000	1.000	0.000	0.000	0.00
1300	04676212	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(4:1) (C)	EA	15,816.000	7.000	0.000	0.000	0.00
1306	04676224		SET (TY I)(S= 6 FT)(HW= 6 FT)(4:1) (C)	EA	31,979.560	0.000	1.000	0.000	0.00
			Replaces Item 0467-6219						
1310	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	7,083.000	3.000	0.000	0.000	0.00
1315	63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	6,100.000	8.000	0.000	0.000	0.00
1320	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	59.000	77.000	-21.000	0.000	0.00
1321	04166018		DRILL SHAFT (SIGN MTS) (24 IN)	LF	140.580	0.000	47.000	0.000	0.00
			Added 24" DS for Sign post foundation (Revision)						
1335	61836001	000	ETHERNET/FIBER MEDIA CONV (SM)	EA	920.000	6.000	0.000	0.000	0.00
1345	01106003	000	EXCAVATION (SPECIAL)	CY	10.000	47,805.000	0.000	0.000	0.00
1350	01326035	000	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	40.000	8,289.000	0.000	0.000	0.00
1355	04646001	001	RC PIPE (CL III)(12 IN)	LF	90.750	82.000	0.000	0.000	0.00
1360	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	10.000	859.000	0.000	0.000	0.00
6676	04666189		WINGWALL (PW - 2) (HW=14 FT)	EA	273,587.030	0.000	0.000	0.000	0.00
			Replaces Item 0466-6199						
8108	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
8112	05856002		RIDE PAYMENT ADJUSTMENT (ITEM 341)	DOL	1.000	269,000.000	0.000	0.000	0.00
8113	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	249,000.000	0.000	0.000	0.00
8114	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	249,000.000	0.000	0.000	0.00
8117	96092002		DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
8118	96106001		ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
8142	96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	14,811.190	0.000	3.000	0.000	0.00
			Demobilization for small bridges						
8145	96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	1.000	0.000	25,000.000	0.000	0.00
			Added by Change Order No. 4						
8146	96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	1.000	0.000	50,000.000	0.000	0.00
			Added by Change Order No. 4						

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1530	04006005	000	CEM STABIL BKFL	CY	47.800	270.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

2015	04206013	000	CL C CONC (ABUT)	CY	900.000	89.500	0.000	0.000	0.00
------	----------	-----	------------------	----	---------	--------	-------	-------	------

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

2175	04206029	000	CL C CONC (CAP)	CY	900.000	106.500	0.000	0.000	0.00
------	----------	-----	-----------------	----	---------	---------	-------	-------	------

Category Subtotal 0.00

CATEGORY 015 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

2495	04226001	000	REINF CONC SLAB	SF	15.000	24,620.000	0.000	0.000	0.00
------	----------	-----	-----------------	----	--------	------------	-------	-------	------

Category Subtotal 0.00

CATEGORY 017 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

2655	04226015	000	APPROACH SLAB	CY	200.000	228.000	0.000	0.000	0.00
------	----------	-----	---------------	----	---------	---------	-------	-------	------

Category Subtotal 0.00

CATEGORY 019 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

2815	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	2,327.280	0.000	0.000	0.00
------	----------	-----	---------------------------	----	--------	-----------	-------	-------	------

Category Subtotal 0.00

CATEGORY 021 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

2975	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	150.000	1,533.000	0.000	0.000	0.00
------	----------	-----	----------------------------------	----	---------	-----------	-------	-------	------

Category Subtotal 0.00

CATEGORY 023 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

3135	04506023	000	RAIL (TY SSTR)	LF	30.000	432.000	0.000	0.000	0.00
------	----------	-----	----------------	----	--------	---------	-------	-------	------

Category Subtotal 0.00

CATEGORY 025 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3295	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	224.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 027 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3455	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	30.000	390.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 028 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3625	05506008	000	CHAIN LINK FENCE (INSTALL) (8')	LF	87.000	191.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 029 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3705	04006005	000	CEM STABIL BKFL	CY	47.800	402.000	0.000	0.000	0.00
3730	04206013	000	CL C CONC (ABUT)	CY	900.000	123.000	0.000	0.000	0.00
3735	04206029	000	CL C CONC (CAP)	CY	900.000	425.700	0.000	0.000	0.00
3740	04206037	000	CL C CONC (COLUMN)	CY	800.000	394.900	0.000	0.000	0.00
3745	04226001	000	REINF CONC SLAB	SF	15.000	49,967.000	0.000	0.000	0.00
3750	04226015	000	APPROACH SLAB	CY	200.000	279.000	0.000	0.000	0.00
3755	04256039	000	PRESTR CONC GIRDER (TX54)	LF	105.000	3,264.780	0.000	0.000	0.00
3760	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	382.000	0.000	0.000	0.00
3765	04346007	000	ELASTOMERIC BEARING (EE5)	EA	3,000.000	14.000	0.000	0.000	0.00
3770	04346035	000	ELASTOMERIC BEARING (F7)	EA	3,000.000	7.000	0.000	0.000	0.00
3775	04426001	001	STR STEEL (PLATE GIRDER)	LB	1.500	1,266,930.000	0.000	0.000	0.00
3780	04506023	000	RAIL (TY SSTR)	LF	30.000	853.500	0.000	0.000	0.00
3785	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	189.000	0.000	0.000	0.00
3790	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	30.000	792.000	0.000	0.000	0.00
3795	05506008	000	CHAIN LINK FENCE (INSTALL) (8')	LF	87.000	191.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 030 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3910	04226001	000	REINF CONC SLAB	SF	15.000	37,200.000	0.000	0.000	0.00
3915	04226015	000	APPROACH SLAB	CY	200.000	329.000	0.000	0.000	0.00
3930	04506023	000	RAIL (TY SSTR)	LF	30.000	668.000	0.000	0.000	0.00

3935	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	250.000	0.000	0.000	0.00
3940	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	30.000	300.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 031 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4020	04006005	000	CEM STABIL BKFL	CY	47.800	409.800	0.000	0.000	0.00
4025	04166001	000	DRILL SHAFT (18 IN)	LF	50.000	92.000	0.000	0.000	0.00
4030	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	2,876.000	0.000	0.000	0.00
4035	04206013	000	CL C CONC (ABUT)	CY	900.000	88.000	0.000	0.000	0.00
4040	04206029	000	CL C CONC (CAP)	CY	900.000	196.800	0.000	0.000	0.00
4045	04206037	000	CL C CONC (COLUMN)	CY	800.000	150.900	0.000	0.000	0.00
4050	04226001	000	REINF CONC SLAB	SF	15.000	55,321.000	0.000	0.000	0.00
4055	04226015	000	APPROACH SLAB	CY	200.000	137.700	0.000	0.000	0.00
4060	04256039	000	PRESTR CONC GIRDER (TX54)	LF	105.000	6,052.000	0.000	0.000	0.00
4065	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	150.000	1,169.000	0.000	0.000	0.00
4070	04506023	000	RAIL (TY SSTR)	LF	30.000	796.000	0.000	0.000	0.00
4075	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	288.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 046 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5275	04226001	000	REINF CONC SLAB	SF	15.000	37,200.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 048 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5435	04226015	000	APPROACH SLAB	CY	200.000	234.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 054 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5915	04506023	000	RAIL (TY SSTR)	LF	30.000	668.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 056 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6075	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	246.000	0.000	0.000	0.00
6080	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	30.000	300.000	0.000	0.000	0.00

CATEGORY 057 DESCRIPTION BRIDGE Category Subtotal 0.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6160	04006005	000	CEM STABIL BKFL	CY	47.800	327.000	0.000	0.000	0.00
6190	04226001	000	REINF CONC SLAB	SF	15.000	26,908.000	0.000	0.000	0.00
6195	04226015	000	APPROACH SLAB	CY	200.000	234.000	0.000	0.000	0.00
6200	04256036	000	PRESTR CONC GIRDER (TX34)	LF	80.000	2,801.500	0.000	0.000	0.00
6205	04506023	000	RAIL (TY SSTR)	LF	30.000	434.000	0.000	0.000	0.00
6210	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	246.000	0.000	0.000	0.00
6215	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	30.000	217.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 058 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6355	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	30.000	1,020.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 059 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6435	04006005	000	CEM STABIL BKFL	CY	47.800	193.000	0.000	0.000	0.00
6455	04206029	000	CL C CONC (CAP)	CY	900.000	300.100	0.000	0.000	0.00
6465	04226001	000	REINF CONC SLAB	SF	15.000	62,016.000	0.000	0.000	0.00
6470	04226015	000	APPROACH SLAB	CY	200.000	115.000	0.000	0.000	0.00
6475	04256037	000	PRESTR CONC GIRDER (TX40)	LF	90.000	6,173.500	0.000	0.000	0.00
6485	04506023	000	RAIL (TY SSTR)	LF	30.000	1,040.000	0.000	0.000	0.00
6490	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	302.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 060 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6580	04666169	000	WINGWALL (FW - S) (HW=8 FT)	EA	29,211.000	2.000	-2.000	0.000	0.00
6581	04676308		SET (TY I)(S= 9 FT)(HW= 7 FT)(4:1) (C) Replaces Item 0466-6169	EA	52,799.530	0.000	1.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 061 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6675	04666199	000	WINGWALL (SW - 0) (HW=11 FT)	EA	29,888.000	1.000	-1.000	0.000	0.00

6677 04666189 WINGWALL (PW - 2) (HW=14 FT) EA 273,587.030 0.000 1.000 0.000 0.00
 Replaces Item 0466-6199

Category Subtotal 0.00

CATEGORY 062 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

6765 04666186 000 WINGWALL (PW - 2) (HW=11 FT) EA 71,270.000 2.000 -2.000 0.000 0.00

Category Subtotal 0.00

CATEGORY 063 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

6845 04546019 000 SEALED EXPANSION JOINT (5 IN) (SEJ - M) LF 100.000 189.000 0.000 0.000 0.00

Category Subtotal 0.00

CATEGORY 064 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

6955 04226001 000 REINF CONC SLAB SF 15.000 47,974.000 0.000 0.000 0.00

6960 04226015 000 APPROACH SLAB CY 200.000 118.900 0.000 0.000 0.00

6975 04506023 000 RAIL (TY SSTR) LF 30.000 796.000 0.000 0.000 0.00

6980 04546018 000 SEALED EXPANSION JOINT (4 IN) (SEJ - M) LF 100.000 250.000 0.000 0.000 0.00

6985 05146001 000 PERM CTB (SGL SLOPE) (TY 1) (42) LF 30.000 800.000 0.000 0.000 0.00

Category Subtotal 0.00

CATEGORY 065 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

7065 04056003 000 FOUNDATON LOADTEST(D4945)(DRILLD SHAFT) EA 25,000.000 1.000 0.000 0.000 0.00

Category Subtotal 0.00

CATEGORY 066 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

7145 04056003 000 FOUNDATON LOADTEST(D4945)(DRILLD SHAFT) EA 25,000.000 1.000 0.000 0.000 0.00

Category Subtotal 0.00

CATEGORY 067 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

7225 04056003 000 FOUNDATON LOADTEST(D4945)(DRILLD SHAFT) EA 25,000.000 1.000 0.000 0.000 0.00

Category Subtotal										0.00
CATEGORY		068		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
7305	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	25,000.000	1.000	0.000	0.000	0.00	
Category Subtotal										0.00
CATEGORY		069		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
7385	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	25,000.000	1.000	0.000	0.000	0.00	
Category Subtotal										0.00
CATEGORY		070		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
7465	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	25,000.000	1.000	0.000	0.000	0.00	
Category Subtotal										0.00
CATEGORY		071		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
7545	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	25,000.000	1.000	0.000	0.000	0.00	
Category Subtotal										0.00
CATEGORY		072		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
7625	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	25,000.000	1.000	0.000	0.000	0.00	
Category Subtotal										0.00
CATEGORY		073		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
7705	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	25,000.000	1.000	0.000	0.000	0.00	
Category Subtotal										0.00
CATEGORY		075		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	

7865 04326002 000 RIPRAP (CONC)(5 IN) CY 450.000 15.000 0.000 0.000 0.00

Category Subtotal 0.00

CATEGORY 078 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8119	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	100,000.000	0.000	0.000	0.00
8123	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
8124	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
8126	96046003		CONTRACTOR FORCE ACCOUNT 3	DOL	1.000	1.000	0.000	0.000	0.00
8127	96046004		CONTRACTOR FORCE ACCOUNT 4	DOL	1.000	1.000	0.000	0.000	0.00
8128	96046005		CONTRACTOR FORCE ACCOUNT 5	DOL	1.000	1.000	0.000	0.000	0.00
8129	96046006		CONTRACTOR FORCE ACCOUNT 6	DOL	1.000	1.000	0.000	0.000	0.00
8131	96046007		CONTRACTOR FORCE ACCOUNT 7	DOL	1.000	1.000	0.000	0.000	0.00
8132	96046008		CONTRACTOR FORCE ACCOUNT 8	DOL	1.000	1.000	0.000	0.000	0.00
8133	96046009		CONTRACTOR FORCE ACCOUNT 9	DOL	1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 079 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8105	04386001	000	CLEANING AND SEALING EXISTING JOINTS	LF	25.000	1,026.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 080 DESCRIPTION A + B CATEGORY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8134	96056001		A+B CREDIT OR DAMAGE	DOL	22,000.000	200.000	0.000	0.000	0.00
8136	96056001		A+B CREDIT OR DAMAGE	DOL	-22,000.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$122,128,989.47

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	38,500.000	437.88	437.880	16,858,380.00
01046001	000	REMOVING CONC (PAV)	SY	6.000	257,951.00	199,584.200	1,197,505.20
01046009	000	REMOVING CONC (RIPRAP)	SY	6.000	20,420.00	9,667.700	58,006.20
01046026	000	REMOVE CONC (GUTTER)	LF	6.000	2,980.00	1,380.000	8,280.00
01056015	000	REMOVING STAB BASE & ASPH PAV (8"-10")	SY	8.000	158,096.00	122,264.090	978,112.72
01106001	000	EXCAVATION (ROADWAY)	CY	10.000	417,606.00	210,885.770	2,108,857.70
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	6.260	1,482,198.00	1,466,005.770	9,177,196.12
01326036	000	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	40.000	3,783.00	3,783.000	151,320.00
01606006	000	FURNISHING AND PLACING TOPSOIL (3")	SY	1.000	48,743.00	70,888.210	70,888.21
01646029	000	CELL FBR MLCH SEED(TEMP)(WARM)	SY	0.220	1,115,734.00	9,933.330	2,185.33
01646031	000	CELL FBR MLCH SEED(TEMP)(COOL)	SY	0.220	1,115,734.00	124,211.440	27,326.52
01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.130	1,115,734.00	177,023.000	23,012.99
01686001	000	VEGETATIVE WATERING	MG	20.000	9,391.50	972.550	19,451.00
02476057	003	FL BS (CMP IN PLC)(TYE GR1-2)(FNAL POS)	CY	50.000	65,442.00	53,433.020	2,671,651.00
02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	180.000	16,785.00	7,745.840	1,394,251.20
02606073	000	LIME TRT (SUBGRADE)(8")	SY	2.000	2,829.00	4,775.690	9,551.38
02606079	000	LIME TRT (SUBGRADE)(6")	SY	2.000	883,163.00	638,323.310	1,276,646.62
02766092		CM TRT(PT MX)(CL M)(TY D)(GR 4)(FN POS) CO #8	CY	128.750	0.00	678.000	87,292.50
02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	592,209.00	367,047.830	1,468,191.32
02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	72.000	43,527.00	15,808.220	1,138,191.84
03106009	000	PRIME COAT (MC-30)	GAL	3.000	59,002.00	36,763.000	110,289.00
03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	142.000	3,471.00	2,348.000	333,416.00
03166400	002	ASPH (AC-15P OR AC-10-2TR OR CRS-2P)	GAL	3.500	118,004.00	67,350.000	235,725.00
03416010	003	D-GR HMA TY-B PG70-22	TON	70.000	48,007.00	43,249.180	3,027,442.60
03416048		D-GR HMA TY-D SAC-B PG76-22 Escalated Hot Mix Rate for 1.5"	TON	26.120	32,335.00	16,953.120	442,815.50
03416048	003	D-GR HMA TY-D SAC-B PG76-22	TON	82.000	32,335.00	18,089.130	1,483,308.66
03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	269,000.00	49,028.770	49,028.77
03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	269,000.00	56,828.620	56,828.62
03416068	003	D-GR HMA TY-D PG76-22 (LEVEL-UP)	TON	82.000	32,822.00	20,112.730	1,649,243.86
03416281	003	TACK COAT	GAL	3.500	74,484.00	26,460.000	92,610.00
03516049		FLEX PAVEMNT STRUCTURE REPAIR (10"-16") To be used for future needed repairs	SY	104.360	0.00	3,853.340	402,134.56
03546057	000	PLANE ASPH CONC PAV (4")	SY	4.000	77,411.00	1,034.450	4,137.80
03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	36.250	572,403.00	187,061.810	6,780,990.64
03606090	000	CONC PVMT (CRCP)(JCT TERMINAL)(14")	SY	115.000	1,206.00	367.500	42,262.50
04006001	000	STRUCT EXCAV	CY	7.000	3,783.00	3,783.000	26,481.00
04006005	000	CEM STABIL BKFL	CY	47.800	15,886.50	9,368.610	447,819.56
04006005		CEM STABIL BKFL Price escalation for Cem Stabilized Bkfl for added drainage	CY	97.880	15,886.50	268.800	26,310.14
04006012	000	CUT AND RESTORE PAV (FLEX BASE)	SY	250.000	148.00	220.000	55,000.00
04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.500	17,562.00	4,974.170	12,435.43
04036001	000	TEMPORARY SPL SHORING	SF	15.000	14,102.00	4,089.000	61,335.00

CONTRACT ID	008908098	ESTIMATE	0049	CONTRACTOR'S ESTIMATE PACKAGE			
04166001	000	DRILL SHAFT (18 IN)	LF	50.000	1,966.00	1,738.000	86,900.00
04166002		DRILL SHAFT (24 IN)	LF	260.640	0.00	848.000	221,022.72
04166003		DRILL SHAFT (30 IN)	LF	177.070	0.00	168.000	29,747.76
04166004	000	DRILL SHAFT (36 IN)	LF	150.000	17,112.00	15,289.000	2,293,350.00
04166005	000	DRILL SHAFT (42 IN)	LF	200.000	11,579.00	13,122.000	2,624,400.00
04166010	000	DRILL SHAFT (72 IN)	LF	450.000	1,800.00	1,800.000	810,000.00
04166012	000	DRILL SHAFT (84 IN)	LF	650.000	1,092.00	732.000	475,800.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	131.000	784.00	96.000	12,576.00
04166047	000	DRILL SHAFT (96 IN)	LF	750.000	1,632.00	900.000	675,000.00
04206013	000	CL C CONC (ABUT)	CY	900.000	888.30	813.600	732,240.00
04206013		CL C CONC (ABUT)	CY	1,622.060	888.30	159.300	258,394.16
04206029	000	CL C CONC (CAP)	CY	900.000	1,604.50	1,392.300	1,253,070.00
04206029		CL C CONC (CAP)	CY	2,674.860	1,604.50	11.290	30,199.17
04206037	000	CL C CONC (COLUMN)	CY	800.000	1,782.10	1,580.800	1,264,640.00
04206037		CL C CONC (COLUMN)	CY	4,235.670	1,782.10	3.260	13,808.28
04206062		CL C CONC (RETAINING WALL)	CY	3,686.070	0.00	37.500	138,227.63
04206066	000	CL C CONC (RAIL FOUNDATION)	CY	200.000	711.20	538.800	107,760.00
04226001	000	REINF CONC SLAB	SF	15.000	178,859.00	144,742.000	2,171,130.00
04226007		REINF CONC SLAB (SLAB BEAM)	SF	18.580	0.00	7,154.000	132,921.32
04226015	000	APPROACH SLAB	CY	200.000	548.00	385.000	77,000.00
04226015		APPROACH SLAB	CY	432.940	548.00	287.000	124,253.78
04236003	000	RETAINING WALL (TEMP WALL)	SF	12.000	166,254.00	133,942.470	1,607,309.64
04236014	000	RETAINING WALL (MSE)(HORIZONTAL SCHEME)	SF	65.000	74,556.00	51,945.750	3,376,473.75
04256010		PRESTR CONC SLAB BEAM (5SB12)	LF	164.770	0.00	631.360	104,029.19
04256012		PRESTR CONC SLAB BEAM (5SB15)	LF	180.440	0.00	774.720	139,790.48
04256037	000	PRESTR CONC GIRDER (TX40)	LF	90.000	8,112.00	8,679.500	781,155.00
04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	10,476.16	7,243.260	688,109.70
04256039	000	PRESTR CONC GIRDER (TX54)	LF	105.000	12,342.85	11,049.000	1,160,145.00
04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	1,500.00	525.490	236,470.50
04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	685.00	317.890	143,050.50
04326008		RIPRAP (CONC)(CL B)(RR8&RR9)	CY	450.000	0.00	43.670	19,651.50
		Added Riprap for small bridges.					
04326009	000	RIPRAP (CONC) (CL B) (4")	CY	450.000	27.00	8.200	3,690.00
04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	150.000	4,287.00	2,226.540	333,981.00
04346007	000	ELASTOMERIC BEARING (EE5)	EA	3,000.000	14.00	8.000	24,000.00
04346035	000	ELASTOMERIC BEARING (F7)	EA	3,000.000	7.00	4.000	12,000.00
04426001	001	STR STEEL (PLATE GIRDER)	LB	1.500	1,267,343.00	718,074.000	1,077,111.00
04506023	000	RAIL (TY SSTR)	LF	30.000	7,472.50	4,417.000	132,510.00
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	30.000	12,752.00	6,534.000	196,020.00
04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	36.570	12,752.00	471.250	17,233.61
04546004		ARMOR JOINT (SEALED)	LF	115.300	0.00	270.000	31,131.00
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	929.00	736.000	73,600.00
04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	100.000	184.00	96.000	9,600.00
04606017	000	CMP (GAL STL BIT COAT 24 IN)	LF	53.550	1,440.00	1,343.000	71,917.65
04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	213.250	343.00	192.000	40,944.00
04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	266.700	1,282.00	1,065.000	284,035.50
04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	279.300	790.00	309.000	86,303.70
04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	363.650	2,566.00	788.000	286,556.20
04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	390.650	886.00	486.000	189,855.90

CONTRACT ID	008908098	ESTIMATE	0049	CONTRACTOR'S ESTIMATE PACKAGE			
04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	426.650	830.00	594.000	253,430.10
04626025	002	CONC BOX CULV (9 FT X 6 FT)	LF	687.950	1,140.00	825.000	567,558.75
04626033	002	CONC BOX CULV (10 FT X 9 FT)	LF	904.150	1,817.00	1,182.000	1,068,705.30
04646003	001	RC PIPE (CL III)(18 IN)	LF	78.050	8,555.00	3,215.840	250,996.32
04646005		RC PIPE (CL III)(24 IN)	LF	18.630	5,138.00	560.000	10,432.80
		Price escalation for RC Pipe (24") for added drainage.					
04646005	001	RC PIPE (CL III)(24 IN)	LF	87.750	5,138.00	4,545.330	398,852.71
04656051	001	INLET (COMPL)(POD)(SFG)(3FTX3FT)	EA	3,762.000	3.00	4.000	15,048.00
04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,262.000	64.00	16.000	68,192.00
04656186	001	MANH(COMPL)(TY 1)	EA	3,676.000	5.00	2.000	7,352.00
04666170		WINGWALL (FW - S) (HW=9 FT)	EA	33,637.300	0.00	1.000	33,637.30
		Replaces Item 0466-6169					
04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	57,933.000	1.00	0.750	43,449.75
04666186	000	WINGWALL (PW - 2) (HW=11 FT)	EA	71,270.000	0.00	0.000	0.00
04666186		WINGWALL (PW - 2) (HW=11 FT)	EA	89,265.490	0.00	1.950	174,067.71
		Added for increased wingwall length					
04666195		WINGWALL (PW - 2) (HW=6 FT)	EA	22,056.000	0.00	1.000	22,056.00
04676139		SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (C)	EA	17,084.300	0.00	3.000	51,252.90
04676177	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(4:1) (C)	EA	8,992.000	3.00	2.000	17,984.00
04676219	000	SET (TY I)(S= 6 FT)(HW= 5 FT)(4:1) (C)	EA	15,990.000	2.00	0.800	12,792.00
04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	872.000	1.00	6.000	5,232.00
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,047.000	44.00	47.000	49,209.00
04676377	000	SET (TY II) (24 IN) (CMP) (4: 1) (C)	EA	1,081.000	4.00	3.000	3,243.00
04676378	000	SET (TY II) (24 IN) (CMP) (4: 1) (P)	EA	1,081.000	7.00	1.000	1,081.00
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,081.000	19.00	29.000	31,349.00
04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,081.000	2.00	3.000	3,243.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,396.000	32.00	18.000	25,128.00
04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	50,000.000	8.00	4.000	200,000.00
04966042	000	REMOV STR (SMALL)	EA	5,127.000	75.00	17.000	87,159.00
05006001	000	MOBILIZATION	LS	18,261,516.000	1.00	0.900	16,435,364.40
05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	42.00	42.000	630,000.00
05066001	004	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	31.000	748.00	208.000	6,448.00
05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	32.000	975.00	1,790.010	57,280.32
05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	10.000	975.00	786.450	7,864.50
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	30,333.00	19,257.000	38,514.00
05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	30,333.00	11,683.000	11,683.00
05086001	000	CONSTRUCTING DETOURS	SY	72.000	58,445.00	63,128.790	4,545,272.88
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	10.000	47,018.00	33,172.000	331,720.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	30.000	13,750.00	1,120.000	33,600.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	30.000	400.00	80.000	2,400.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	19,821.00	33,480.000	133,920.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	4,127.00	1,120.000	4,480.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	140.00	60.000	240.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	30.000	37,971.00	2,500.000	75,000.00
05306004	000	DRIVEWAYS (CONC)	SY	100.000	927.00	1,061.050	106,105.00
05306005	000	DRIVEWAYS (ACP)	SY	24.000	5,749.00	5,014.000	120,336.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.500	5,011.00	3,100.000	13,950.00
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	233.000	13.00	1.000	233.00
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	143.000	1.00	1.000	143.00

CONTRACT ID	008908098	ESTIMATE	0049	CONTRACTOR'S ESTIMATE PACKAGE			
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	215.000	4.00	1.000	215.00
05426005	000	RM MTL BM GD FEN TRANS (T101)	EA	158.000	17.00	3.000	474.00
05436021	000	REMOVE CABLE BARRIER	LF	6.000	21,494.00	21,494.000	128,964.00
05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	313.000	22.00	22.000	6,886.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	375.000	18.00	10.000	3,750.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,380.000	14.00	18.000	24,840.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	690.000	27.00	2.000	1,380.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,700.000	33.00	27.000	207,900.00
05456026		CRASH CUSHION ATTEN (INSTALL) (QUAD)(N)	EA	24,400.000	0.00	18.000	439,200.00
05566006		PIPE UNDERDRAINS (TY 6) (6")	LF	18.100	0.00	211.000	3,819.10
06106007	000	REMOVE RD IL ASM (SHOE-BASE)	EA	1,796.000	22.00	2.000	3,592.00
06286009	000	ELC SRV TY A 120/240 060(NS)SS(E)SP(O)	EA	4,923.000	8.00	5.000	24,615.00
06286024	000	ELC SRV TY A 120/240 100(NS)SS(E)SP(O)	EA	5,900.000	1.00	1.000	5,900.00
06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	6,500.000	7.00	3.000	19,500.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	570.000	68.00	1.000	570.00
06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	325.000	148.00	7.000	2,275.00
06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	410.000	91.00	8.000	3,280.00
06476003	000	REMOVE LRSA	EA	1,575.000	3.00	1.000	1,575.00
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.850	63,751.00	15,540.000	13,209.00
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.500	2,545.00	1,173.000	1,759.50
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.800	96,195.00	88,496.000	70,796.80
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.400	5,546.00	8,938.000	12,513.20
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.000	149.00	55.000	330.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.850	97,865.00	73,811.000	62,739.35
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	195.000	28.00	6.000	1,170.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	4.750	5,104.00	414.000	1,966.50
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.350	30,827.00	8,532.000	2,986.20
07306107	000	FULL - WIDTH MOWING	CYC	2,800.000	10.00	4.000	11,200.00
07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	3,200.000	50.00	7.000	22,400.00
07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	2,300.000	50.00	7.000	16,100.00
20056001		FILTER FABRIC (TY 2)	SY	3.500	0.00	37.000	129.50
40756001	000	WICK DRAINS	LF	10.000	39,060.00	40,354.250	403,542.50
63486002	000	TEMP INCIDENT DETECT & SURVEIL SYS	EA	179,995.000	2.00	2.000	359,990.00
96016001		MATERIAL ON HAND	DOL	1.000	1.00	13,230,011.240	13,230,011.24
96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.00	1,563,917.830	1,563,917.83
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	300,000.00	124,835.520	124,835.52
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	200,000.00	405,146.500	405,146.50
96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	367,500.00	155,265.000	155,265.00
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	9,470.270	0.00	1.000	9,470.27
		Added by Change Order #1					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	30.940	0.00	1.000	30.94
		Drill and grout dowels for DS Wall					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	14,811.190	0.00	3.000	44,433.57
		Mobilization for small bridges					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	20,724.440	0.00	1.000	20,724.44
		Construction Modeling for small bridges and wingwalls					
96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	5,825.550	0.00	1.000	5,825.55
		Permanent steel casing for Bridge crossing 23					
96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	123,753.920	0.00	0.150	18,563.09

Added by Change Order No. 4
UNIQUE CHANGE ORDER ITEM 10
Cost for traffic control and lane closures

96086010	DOL	2,541.000	0.00	4.000	10,164.00
----------	-----	-----------	------	-------	-----------

TOTAL ITEM EARNINGS TO DATE \$122,128,989.47