



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **01/08/24**

CONTRACT ID: **017104050**  
 PROJECT: **NH 2020(489)**  
 CONTRACT: **06203002**  
 AWARD AMOUNT: **\$103,766,993.95**  
 PROJECTED AMOUNT: **\$104,834,447.71**  
 ADJ. PROJECTED AMOUNT: **\$107,585,736.14**  
 CONTRACTOR: **SEMA CONSTRUCTION, INC.**

HIGHWAY: **SH 199**  
 DISTRICT NAME: **FORT WORTH**  
 COUNTY: **TARRANT**  
 AREA ENGINEER: **Minh Tran, P.E.**  
 AREA NUMBER: **052**

ESTIMATE NUMBER: **0041**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **11/26/2023** to **12/25/2023**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **70.62**  
 % TIME USED: **84.51**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/04/2020**  
 AWARD DATE: **06/25/2020**  
 NOTICE TO PROCEED DATE: **07/27/2020**  
 WORK BEGIN DATE: **09/28/2020**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$75,978,670.38	\$75,173,107.88	\$805,562.50
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$75,978,670.38	\$75,173,107.88	\$805,562.50
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$75,978,670.38</b>	<b>\$75,173,107.88</b>	<b>\$805,562.50</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 09/28/2020  
TIME CHARGES BEGIN: 08/27/2020  
BID DAYS: 909  
C. O. ADJUSTED DAYS: 53  
CURRENT DAYS: 962  
DAYS CHARGED TO DATE: 813  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$2,590.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$2,590.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
11/26/2023		1	SUNDAY
11/27/2023	1		
11/28/2023	1		
11/29/2023	1		
11/30/2023	1		
12/01/2023	1		
12/02/2023		1	SATURDAY
12/03/2023		1	SUNDAY
12/04/2023	1		
12/05/2023	1		
12/06/2023	1		
12/07/2023	1		
12/08/2023	1		
12/09/2023		1	SATURDAY
12/10/2023		1	SUNDAY
12/11/2023	1		
12/12/2023	1		
12/13/2023	1		
12/14/2023	1		
12/15/2023	1		
12/16/2023		1	SATURDAY
12/17/2023		1	SUNDAY
12/18/2023	1		
12/19/2023	1		
12/20/2023	1		
12/21/2023	1		
12/22/2023		1	TIME SUSPENDED
12/23/2023		1	SATURDAY
12/24/2023		1	SUNDAY
12/25/2023		1	HOLIDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	19	11
HOLIDAY		1
SATURDAY		4
SUNDAY		5
TIME SUSPENDED		1

WORK PERFORMED THIS PERIOD

PROJECT NH 2020(489) CONTROL 017104050  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0090	01106001	000	EXCAVATION (ROADWAY)	CY	3.500	12,011.500	\$42,040.25	177,379.79	102,553.50
0100	01326004	002	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	9.400	626.852	\$5,892.41	486,193.00	233,826.57
0145	02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	150.000	20.120	\$3,018.00	862.00	1,331.89
0150	02606027	000	LIME TRT (EXST MATL)(8")	SY	3.750	1,315.000	\$4,931.25	51,725.00	82,461.42
0165	03056014	000	SALV,HAUL & STKPL RCL APH PV(VAR DEPTH)	SY	2.000	10,042.222	\$20,084.44	158,983.00	54,214.36
0168	03106008		PRIME COAT (EC-30)	GAL	5.430	1,400.000	\$7,601.66	49,907.00	14,455.00
0185	03606002	000	CONC PVMT (CONT REINF - CRCP) (8")	SY	43.000	6,862.447	\$295,085.22	96,868.00	27,979.09
0205	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	45.000	1,914.748	\$86,163.66	133,501.00	19,817.86
0475	04506023	000	RAIL (TY SSTR)	LF	52.000	20.000	\$1,040.00	11,604.00	957.00
0485	04506100	000	RAIL (TY T2P)(HPC)	LF	129.000	1,499.000	\$193,371.00	9,663.40	9,552.00
0545	04646008	001	RC PIPE (CL III)(36 IN)	LF	115.000	123.610	\$14,215.15	4,281.00	3,909.61
0565	04646017	001	RC PIPE (CL IV)(18 IN)	LF	65.000	76.000	\$4,940.00	364.00	930.10
0610	04656424	001	INLET (COMPL)(CU)(10 FT)(FTW)	EA	6,200.000	0.500	\$3,100.00	6.00	3.50
0630	04656465	001	INLET (COMPL)(AD)(3FT X 3FT)(FTW)	EA	4,600.000	1.000	\$4,600.00	27.00	15.00
0635	04656487	001	INLET (COMPL)(AD-2)(FTW)	EA	5,200.000	1.000	\$5,200.00	4.00	1.00
0750	04966007	000	REMOV STR (PIPE)	LF	17.000	64.000	\$1,088.00	1,770.00	1,657.00
0760	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	14,000.000	1.000	\$14,000.00	45.00	36.00
0785	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.650	1,780.000	\$2,937.00	16,884.00	26,865.00
0805	05086001	000	CONSTRUCTING DETOURS	SY	54.000	833.333	\$44,999.98	53,228.00	23,319.40
0815	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	39.000	20.000	\$780.00	15,644.00	4,100.00
0820	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	48.000	20.000	\$960.00	100.00	360.00
0825	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.500	1,620.000	\$7,290.00	30,135.00	7,140.00
0830	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.200	2,220.000	\$11,544.00	48,532.00	3,660.00
0835	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	7.500	220.000	\$1,650.00	600.00	360.00
0900	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,400.000	3.000	\$4,200.00	22.00	6.00
1095	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.800	4,309.000	\$3,447.20	88,978.00	45,543.00
1115	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.800	4,309.000	\$3,447.20	95,966.00	40,472.00
1262	07386001		CLEANING / SWEEPING (CENTER MEDIAN)	CYC	3,620.082	1.000	\$3,620.08	24.00	2.00
1275	30766001	000	D-GR HMA TY-B PG64-22	TON	65.000	2,449.040	\$159,187.60	56,979.00	20,676.65
1335	60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	27.000	1,000.000	\$27,000.00	15,810.00	4,550.00
1425	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	4,779.300	\$4,779.30	200,000.00	295,771.38
1426	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	14,762.170	\$14,762.17	400,000.00	451,962.07
1430	96016001		MATERIAL ON HAND	DOL	1.000	-193,369.530	-\$193,369.53	1,000.00	3,392,496.62
2190	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	849.770	1.000	\$849.77	34.00	28.00
	SUPP DESCR		Radar Speed Trailers (CO #3)(UOM:MO)						
2241	96086017		UNIQUE CHANGE ORDER ITEM 17	DOL	1,106.686	1.000	\$1,106.69	22.00	8.00
	SUPP DESCR		CO #30 WANCO SIGN TRAILERS (UOM:MO)						

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$805,562.50**

CONTRACT LINE ITEMS

PROJECT NH 2020(489) CONTROL 017104050  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	35,000.000	99.000	0.000	99.00	3,465,000.00
0065	01046001	000	REMOVING CONC (PAV)	SY	3.000	90,963.000	0.000	11,759.13	35,277.38
0070	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	7.000	3,346.000	0.000	2,614.00	18,298.00
0075	01046023	000	REMOVING CONC (CTB)	LF	7.000	1,150.000	0.000	1,020.00	7,140.00
0080	01046028	000	REMOVING CONC (MISC)	SY	6.000	1,478.000	0.000	1,478.00	8,868.00
0085	01046037	000	REMOVE CONC (RAIL)	LF	6.000	490.000	0.000	212.00	1,272.00
0090	01106001	000	EXCAVATION (ROADWAY)	CY	3.500	158,897.000	18,482.790	102,553.50	358,937.27
0095	01106003	000	EXCAVATION (SPECIAL)	CY	4.000	3,813.000	5,500.000	8,012.08	32,048.31
0100	01326004	002	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	9.400	483,616.000	2,577.000	233,826.57	2,197,969.76
0105	01326006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	13.500	3,813.000	0.000	4,606.94	62,193.65
0110	01326008	002	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	3.200	158,897.000	130.000	36,596.30	117,108.16
0130	01646047	000	STRAW/HAY MLCH SEED(TEMP)(WARM)	SY	0.250	69,176.000	0.000	34,318.47	8,579.62
0135	01646049	000	STRAW/HAY MLCH SEED(TEMP)(COOL)	SY	0.250	69,176.000	0.000	18,937.00	4,734.25
0140	01686001	000	VEGETATIVE WATERING	MG	15.000	10,529.000	0.000	816.08	12,241.26
0145	02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	150.000	862.000	0.000	1,331.89	199,783.95
0150	02606027	000	LIME TRT (EXST MATL)(8")	SY	3.750	51,725.000	0.000	82,461.42	309,230.33
0155	02756001	000	CEMENT	TON	120.000	2,874.000	0.000	174.30	20,916.00
0160	02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	2.900	206,900.000	0.000	13,099.15	37,987.54
0165	03056014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	2.000	156,911.000	2,072.000	54,214.36	108,428.72
0168	03106008		PRIME COAT (EC-30)	GAL	5.430	0.000	49,907.000	14,455.00	78,487.18
			CO #20						
0183	03416076		D-GR HMA TY B SAC-B PG (64-22)	TON	215.630	0.000	79.000	75.16	16,206.75
			Asphalt Repairs /Milling at SH 199 WB ML (CO #6)(UOM:SY)						
0184	03546021		PLANE ASPH CONC PAV(0" TO 2")	SY	24.110	0.000	533.000	569.56	13,732.00
			Asphalt Repairs / Milling at SH 199 WB ML (CO #6)(UOM:SY)						
0185	03606002	000	CONC PVMT (CONT REINF - CRCP) (8")	SY	43.000	96,868.000	0.000	27,979.09	1,203,100.82
0187	03606002		CONC PVMT (CONT REINF - CRCP) (8")	SY	130.770	0.000	402.556	402.56	52,642.25
			CRCP REPAIR AT EBGEMERE PLACE (CO #10)						
0205	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	45.000	133,501.000	0.000	19,817.86	891,803.71
0220	03606015		CONC PVMT (CONT REINF - CRCP) (12.5")	SY	126.140	0.000	300.666	300.67	37,926.01
			CRCP REPAIR AT EDGEMERE PLACE (CO #13)						
0225	04006005	000	CEM STABIL BKFL	CY	132.000	2,504.000	0.000	1,016.00	134,112.00
0230	04006006	000	CUT & RESTORING PAV	SY	92.000	1,969.000	-1,094.000	47.00	4,324.00
0240	04026001	000	TRENCH EXCAVATION PROTECTION	LF	7.500	19,038.000	1,213.430	11,785.34	88,390.06
0245	04036001	000	TEMPORARY SPL SHORING	SF	40.000	23,240.000	-18,210.000	10,799.00	431,960.00
0250	04166001	000	DRILL SHAFT (18 IN)	LF	95.000	558.000	0.000	221.51	21,043.64
0255	04166004	000	DRILL SHAFT (36 IN)	LF	164.000	4,575.000	0.000	456.72	74,901.92
0260	04166005	000	DRILL SHAFT (42 IN)	LF	212.000	8,802.000	0.000	8,798.64	1,865,310.62
0265	04166006	000	DRILL SHAFT (48 IN)	LF	340.000	702.000	0.000	678.93	230,835.86
0275	04166008	000	DRILL SHAFT (60 IN)	LF	880.000	7,940.000	0.000	7,925.70	6,974,616.00
0280	04166009	000	DRILL SHAFT (66 IN)	LF	575.000	320.000	0.000	320.00	184,000.00
0311	96086007	000	UNIQUE CHANGE ORDER ITEM 7	DOL	11.780	0.000	2,666.670	2,666.67	31,413.37

Bent #13 Modifications Excavate Haul Road (CO #10) (UOM:CY)

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0312	96086008	000	UNIQUE CHANGE ORDER ITEM 8 Bent #13 Modification (Exc. Suitable Mat) (CO #10) (UOM:CY)	DOL	13.680	0.000	6,003.000	6,003.00	82,121.04
0313	96086009	000	UNIQUE CHANGE ORDER ITEM 9 Bent #13 Modification (Exc Waste) (CO #10) UOM:CY)	DOL	17.820	0.000	5,000.000	5,000.00	89,100.00
0314	96086010	000	UNIQUE CHANGE ORDER ITEM 10 Bent #13 Modification (Re-Grade Slope) (CO #10) (UOM:CY)	DOL	8.890	0.000	5,020.000	5,020.00	44,627.80
0315	04206014	000	CL C CONC (ABUT)(HPC)	CY	620.000	651.900	0.000	327.60	203,112.00
0320	04206030	000	CL C CONC (CAP)(HPC)	CY	950.000	1,001.100	0.000	744.70	707,465.00
0325	04206032	000	CL C CONC (CAP)(HPC)(MASS)	CY	950.000	1,391.600	0.000	1,391.60	1,322,020.00
0330	04206038	000	CL C CONC (COLUMN)(HPC)	CY	760.000	1,270.000	0.000	992.76	754,493.80
0335	04206040	000	CL C CONC (COLUMN)(HPC)(MASS)	CY	540.000	3,442.500	0.000	3,256.63	1,758,577.50
0350	04206100	000	CL F CONC (FOOTING)(MASS)	CY	500.000	348.600	0.000	348.60	174,300.00
0360	04206128	000	CL K CONC (MISC)	CY	1,700.000	15.300	0.000	15.30	26,010.00
0370	04206175	000	CL C CONC (TIE BEAM) (HPC) (MASS)	CY	700.000	691.800	113.000	804.80	563,360.00
0375	04226002	000	REINF CONC SLAB (HPC)	SF	15.500	498,737.000	0.000	407,266.50	6,312,630.75
0380	04226016	000	APPROACH SLAB (HPC)	CY	460.000	1,094.500	0.000	441.30	202,998.00
0385	04236001	000	RETAINING WALL (MSE)	SF	46.000	130,094.000	0.000	45,327.00	2,085,042.00
0395	04256039	000	PRESTR CONC GIRDER (TX54)	LF	165.000	1,136.360	0.000	1,136.36	187,499.40
0400	04256041	000	PRESTR CONC GIRDER (TX70)	LF	156.000	68,727.220	0.000	68,727.22	10,721,446.32
0415	04326002	000	RIPRAP (CONC)(5 IN)	CY	355.000	1,603.000	0.000	167.02	59,292.11
0435	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	390.000	679.000	0.000	270.12	105,347.97
0455	04326044	000	RIPRAP (CONC)(FLUME)	CY	390.000	1,000.000	0.000	307.15	119,786.94
0475	04506023	000	RAIL (TY SSTR)	LF	52.000	11,604.000	0.000	957.00	49,764.00
0485	04506100	000	RAIL (TY T2P)(HPC)	LF	129.000	9,663.400	0.000	9,552.00	1,232,208.00
0495	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	75.000	1,623.000	0.000	1,899.27	142,445.33
0510	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	230.000	28.000	253.000	280.20	64,446.00
0515	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	250.000	191.000	623.000	822.32	205,580.00
0520	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	325.000	2,048.000	-1,071.000	1,128.09	366,629.25
0530	04646003	001	RC PIPE (CL III)(18 IN)	LF	65.000	1,850.000	345.000	2,035.60	132,314.00
0535	04646005	001	RC PIPE (CL III)(24 IN)	LF	70.000	9,487.000	595.000	7,407.93	518,555.10
0540	04646007	001	RC PIPE (CL III)(30 IN)	LF	100.000	1,526.000	257.000	1,455.83	145,583.00
0545	04646008	001	RC PIPE (CL III)(36 IN)	LF	115.000	4,390.000	-109.000	3,909.61	449,605.15
0550	04646009	001	RC PIPE (CL III)(42 IN)	LF	130.000	549.000	2.000	30.46	3,959.80
0555	04646010	001	RC PIPE (CL III)(48 IN)	LF	175.000	297.000	-91.000	46.50	8,137.50
0565	04646017	001	RC PIPE (CL IV)(18 IN)	LF	65.000	701.000	-337.000	930.10	60,456.50
0570	04646018	001	RC PIPE (CL IV)(24 IN)	LF	80.000	159.000	-23.000	538.12	43,049.60
0575	04646019	001	RC PIPE (CL IV)(30 IN)	LF	104.000	163.000	0.000	110.00	11,440.00
0585	04656415	001	INLET (COMPL)(CO)(5 FT)(FTW)	EA	5,200.000	7.000	0.000	4.00	20,800.00
0590	04656416	001	INLET (COMPL)(CO)(10 FT)(FTW)	EA	6,400.000	25.000	1.000	24.00	153,600.00
0595	04656417	001	INLET (COMPL)(CO)(15 FT)(FTW)	EA	7,800.000	20.000	0.000	22.00	171,600.00
0600	04656418	001	INLET (COMPL)( CO)(20 FT)(FTW)	EA	9,500.000	18.000	-3.000	14.00	133,000.00
0605	04656423	001	INLET (COMPL)(CU)(5 FT)(FTW)	EA	5,000.000	4.000	0.000	1.00	5,000.00
0610	04656424	001	INLET (COMPL)(CU)(10 FT)(FTW)	EA	6,200.000	6.000	0.000	3.50	21,700.00
0615	04656439	001	INLET (COMPL)(FG)(3FT X 3FT)(FTW)	EA	5,600.000	17.000	-8.000	15.50	86,800.00
0620	04656461	001	INLET (COMPL)(FGS2)(FTW)	EA	7,100.000	7.000	9.000	2.00	14,200.00
0625	04656463	001	INLET (COMPL)(FGR)(FTW)	EA	4,800.000	4.000	-1.000	1.00	4,800.00
0630	04656465	001	INLET (COMPL)(AD)(3FT X 3FT)(FTW)	EA	4,600.000	37.000	-10.000	15.00	69,000.00
0635	04656487	001	INLET (COMPL)(AD-2)(FTW)	EA	5,200.000	4.000	0.000	1.00	5,200.00

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0640	04656488	001	INLET (COMPL)(RWF)(FTW)	EA	4,900.000	23.000	1.000	6.00	29,400.00
0645	04656490	001	MANH (COMPL)(TY SD)(3FT X 3FT)(FTW)	EA	4,000.000	29.000	-12.000	12.50	50,000.00
0655	04656521	001	JUNCT BOX (COMPL)(JB)(6FT X 6FT)(FTW)	EA	7,200.000	1.000	0.000	1.00	7,200.00
0665	04656532	001	JUNCT BOX (COMPL)(JB)(8FT X 8FT)(FTW)	EA	8,900.000	3.000	0.000	3.00	26,700.00
0670	04666101	000	HEADWALL (CH - PW - 0) (DIA= 36 IN)	EA	5,800.000	1.000	0.000	1.00	5,800.00
0675	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	13,000.000	2.000	0.000	2.00	26,000.00
0700	04716008	000	GRATE AND FRAME(BRIDGE DRAIN)(2 GRATES)	EA	1,800.000	30.000	0.000	27.00	48,600.00
0705	04766021	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL V)	LF	1,000.000	261.000	0.000	261.00	261,000.00
0710	04766026	000	JACK BOR OR TUN PIPE(36 IN)(RC)(CL V)	LF	930.000	184.000	0.000	184.00	171,120.00
0715	04766036	000	JACK BOR OR TUN PIPE(48 IN)(RC)(CL V)	LF	1,100.000	257.000	25.000	257.00	282,700.00
0716	04766077		JACK BOR TUN BOX CULV (6 FT X 3 FT)	LF	2,359.627	0.000	300.000	146.00	344,505.59
			NEW ITEM						
0720	04816016	000	PIPE (PVC) (SCH 40) (12 IN)	LF	86.000	205.000	57.000	28.00	2,408.00
0735	04966002	000	REMOV STR (INLET)	EA	750.000	13.000	1.000	9.00	6,750.00
0740	04966004	000	REMOV STR (SET)	EA	350.000	3.000	0.000	2.00	700.00
0745	04966006	000	REMOV STR (HEADWALL)	EA	1,100.000	9.000	1.000	6.00	6,600.00
0750	04966007	000	REMOV STR (PIPE)	LF	17.000	1,770.000	0.000	1,657.00	28,169.00
0751	04966008		REMOV STR (BOX CULVERT)	LF	200.626	0.000	277.200	277.20	55,613.50
			NEW ITEM						
0755	05006001	000	MOBILIZATION	LS	5,340,000.000	0.960	0.000	0.90	4,806,000.00
0756	05006001	900	MOBILIZATION	LS	16,262.240	0.000	1.000	1.00	16,262.24
			NEW ITEM						
0757	05006001		MOBILIZATION	LS	35,420.700	0.000	1.000	1.00	35,420.70
			ADDL MOBILIZATION FOR EXTRA WORK FOR PRIME AND						
0760	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	14,000.000	45.000	0.000	36.00	504,000.00
0763	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,795.540	0.000	1.000	1.00	10,795.54
			CRCP REPAIR AT EDGEMERE PLACE (CO #13)						
0765	05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	23.000	420.000	0.000	420.00	9,660.00
0770	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	8.000	420.000	0.000	224.00	1,792.00
0775	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	18.000	750.000	0.000	1,138.72	20,497.02
0780	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	7.400	750.000	0.000	730.06	5,402.42
0785	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.650	16,884.000	0.000	26,865.00	44,327.25
0790	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	16,884.000	0.000	1,645.00	822.50
0795	05066042	004	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	4.900	3,571.000	0.000	1,270.00	6,223.00
0805	05086001	000	CONSTRUCTING DETOURS	SY	54.000	26,110.000	27,118.000	23,319.40	1,259,247.81
0810	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	36.000	10,905.000	9,346.000	12,030.00	433,080.00
0815	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	39.000	15,404.000	240.000	4,100.00	159,900.00
0816	05126009		PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	39.000	0.000	380.000	380.00	14,820.00
			ITEM 0512-6009, SPR NBR 0400						
0820	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	48.000	80.000	20.000	360.00	17,280.00
0821	05126010		PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	48.000	0.000	40.000	40.00	1,920.00
			ITEM 0512-6010, SPR NBR 0400						
0825	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.500	21,945.000	8,190.000	7,140.00	32,130.00
0830	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.200	48,532.000	0.000	3,660.00	19,032.00
0835	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	7.500	600.000	0.000	360.00	2,700.00
0850	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	9.300	10,905.000	0.000	210.00	1,953.00
0855	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	9.200	10,400.000	0.000	520.00	4,784.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0860	05306004	000	DRIVEWAYS (CONC)	SY	78.000	1,224.000	0.000	62.50	4,875.00
0885	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.850	992.000	0.000	791.78	1,464.79
0900	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,400.000	13.000	9.000	6.00	8,400.00
0901	04206113		CL H CONC (PT CAP)(HPC)(MASS)	CY	1,031.700	0.000	654.900	657.20	678,033.24
CO #14 - ADD REBAR FOR WB INTERIOR BENTS AND EB/WB FND									
0905	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	715.000	9.000	2.000	3.00	2,145.00
0910	05456022	000	CRASH CUSH ATTEN (INSTL)(S)(W)(TL3)	EA	7,500.000	9.000	2.000	15.00	112,500.00
0935	06106198	000	IN RD IL (TY SA) 40B-8 (250W EQ) LED	EA	3,100.000	16.000	0.000	13.00	40,300.00
0945	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	11.000	11,363.000	0.000	5,761.00	63,371.00
0950	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	9.500	1,120.000	0.000	250.00	2,375.00
0960	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	22.000	420.000	0.000	80.00	1,760.00
0970	06186074	000	CONDT (RM) (3")	LF	61.000	4,300.000	0.000	3,260.00	198,860.00
1090	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.050	13,752.000	18,812.000	13,470.00	14,143.50
1091	06626060		WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.050	0.000	340.000	340.00	357.00
ITEM 0662-6060, SPR NBR 0400									
1095	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.800	61,591.000	27,387.000	45,543.00	36,434.40
1096	06626063		WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.800	0.000	1,027.000	1,027.00	821.60
ITEM 0662-6063, SPR NBR 0400									
1100	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.400	8,694.000	1,110.000	2,865.00	4,011.00
1115	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.800	65,091.000	30,875.000	40,472.00	32,377.60
1116	06626095		WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.800	0.000	815.000	815.00	652.00
ITEM 0662-6095, SPR NBR 0400									
1150	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.170	59,705.000	0.000	458.00	77.86
1155	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	8,003.000	0.000	575.00	201.25
1180	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.170	57,265.000	0.000	1,197.00	203.49
1190	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.500	6,880.000	0.000	100.00	50.00
1210	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	1,104.000	88.000	363.00	1,452.00
1215	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.400	21,976.000	7,100.000	11,628.00	4,651.20
1216	06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.400	0.000	760.000	760.00	304.00
CRCP REPAIR AT EDGEMERE PLACE									
1220	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.550	1,094.000	1,184.000	1,670.00	918.50
1221	06776010		ELIM EXT PAV MRK & MRKS (TPL ARROW)	EA	53.025	0.000	2.000	1.00	53.03
NEW ITEM									
1222	06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	79.538	0.000	6.000	2.00	159.08
NEW ITEM									
1225	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.070	137,955.000	0.000	1,755.00	122.85
1230	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.120	8,528.000	0.000	575.00	69.00
1256	96086023		UNIQUE CHANGE ORDER ITEM 23	DOL	97,012.400	0.000	1.000	1.00	97,012.40
SIGNAL CABINET RELOCATION & MAINTENANCE (CO#24)(UOM:LS)									
1260	07306002	003	FULL - WIDTH MOWING	AC	110.000	100.000	0.000	114.69	12,615.90
1262	07386001		CLEANING / SWEEPING (CENTER MEDIAN)	CYC	3,620.082	0.000	24.000	2.00	7,240.16
CO#08 - LITTER REMOVAL AND CLEANING/SWEEPING									
1275	30766001	000	D-GR HMA TY-B PG64-22	TON	65.000	56,979.000	0.000	20,676.65	1,343,982.25
1285	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,600.000	23.000	0.000	37.00	133,200.00
1290	40276001	000	TEMP CONSTRUCTION ACCESS	LS	6,000,000.000	1.000	0.000	1.00	6,000,000.00
1295	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,000.000	6.000	2.000	6.00	90,000.00
1335	60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	27.000	15,810.000	0.000	4,550.00	122,850.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1340	60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	22.000	4,320.000	0.000	1,240.00	27,280.00
1385	61856002	002	TMA (STATIONARY)	DAY	140.000	37.000	19.000	10.00	1,400.00
1390	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,500.000	8.000	0.000	4.00	14,000.00
1395	61866008	000	ITS GND BOX(PCAST) TY 2 (366036)W/APRN	EA	4,700.000	4.000	0.000	3.00	14,100.00
1420	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	25.000	0.000	22.00	4,400.00
1425	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	200,000.000	0.000	295,771.38	295,771.38
1426	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	400,000.000	0.000	451,962.07	451,962.07
1427	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	50,000.000	0.000	68,500.41	68,500.41
1430	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	3,392,496.62	3,392,496.62
2190	96086002		UNIQUE CHANGE ORDER ITEM 2 Radar Speed Trailers (CO #3)(UOM:MO)	DOL	849.770	0.000	34.000	28.00	23,793.56
2194	96086004	000	UNIQUE CHANGE ORDER ITEM 4 Micro-Milling SH 199 EB/WB ML (CO #9) (UOM: SY)	DOL	3.180	0.000	23,468.000	23,468.00	74,628.24
2225	96086011		UNIQUE CHANGE ORDER ITEM 11 Lake Worth Bridge Bent#3 Seal Slab (CO#12)(UOM:LS)	DOL	1.000	0.000	21,867.600	21,867.60	21,867.60
2230	96086012		UNIQUE CHANGE ORDER ITEM 12 Increase Rebar Projection into the Column (CO #4)(UOM:DOL)	DOL	1.000	0.000	25,944.920	25,944.92	25,944.92
2235	96086013	000	UNIQUE CHANGE ORDER ITEM 13 Post Tensioning Shop Drawings Revisions (CO #16) (UOM:LS)	DOL	1.000	0.000	1,590.750	1,590.75	1,590.75
2238	96086015		UNIQUE CHANGE ORDER ITEM 15 Debris Removal ROW Parcel 114 (CO #19)(UOM: LS)	DOL	2,430.900	0.000	1.000	1.00	2,430.90
2241	96086017		UNIQUE CHANGE ORDER ITEM 17 CO #30 WANCO SIGN TRAILERS (UOM:MO)	DOL	1,106.686	0.000	22.000	8.00	8,853.52
								<b>Category Subtotal</b>	<b>\$71,188,303.89</b>

PROJECT NH 2020(489) CONTROL 017105097

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1620	01006002	000	PREPARING ROW	STA	35,000.000	26.000	0.000	26.00	910,000.00
1623	01046001		REMOVING CONC (PAV) CO DESCRIPTION	SY	43.410	0.000	402.556	402.56	17,474.96
1624	01056016		REMOVING STAB BASE & ASPH PAV(16") CO DESCRIPTION	SY	24.980	0.000	402.556	402.56	10,055.85
1625	01106001	000	EXCAVATION (ROADWAY)	CY	3.500	7,142.000	0.000	7,142.00	24,997.00
1630	01326004	002	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	9.400	154,100.000	0.000	154,100.00	1,448,540.00
1635	01326008	002	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	3.200	7,142.000	0.000	7,142.00	22,854.40
1650	01646047	000	STRAW/HAY MLCH SEED(TEMP)(WARM)	SY	0.250	2,092.000	0.000	6,374.84	1,593.71
1655	01646049	000	STRAW/HAY MLCH SEED(TEMP)(COOL)	SY	0.250	2,092.000	0.000	8,186.00	2,046.50
1660	01686001	000	VEGETATIVE WATERING	MG	15.000	318.000	0.000	101.90	1,528.50
1665	02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	150.000	73.000	0.000	301.25	45,187.50
1670	02606027	000	LIME TRT (EXST MATL)(8")	SY	3.750	4,355.000	0.000	18,310.20	68,663.26
1685	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	45.000	19,546.000	0.000	16,591.44	746,614.81
1705	04006005	000	CEM STABIL BKFL	CY	132.000	476.000	0.000	356.71	47,085.06
1710	04006006	000	CUT & RESTORING PAV	SY	92.000	118.000	1.000	55.91	5,143.72
1715	04026001	000	TRENCH EXCAVATION PROTECTION	LF	7.500	517.000	387.000	51.00	382.50



CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1750	04236001	000	RETAINING WALL (MSE)	SF	46.000	13,981.000	0.000	13,981.00	643,126.00
1770	04326044	000	RIPRAP (CONC)(FLUME)	CY	390.000	82.000	0.000	93.01	36,273.90
1775	04506023	000	RAIL (TY SSTR)	LF	52.000	2,032.000	0.000	2,030.08	105,564.16
1780	04646003	001	RC PIPE (CL III)(18 IN)	LF	65.000	423.000	107.000	1,181.69	76,809.85
1785	04646005	001	RC PIPE (CL III)(24 IN)	LF	70.000	576.000	425.000	1,027.79	71,945.30
1790	04646008	001	RC PIPE (CL III)(36 IN)	LF	115.000	387.000	0.000	386.41	44,437.15
1810	04656439	001	INLET (COMPL)(FG)(3FT X 3FT)(FTW)	EA	5,600.000	4.000	4.000	3.00	16,800.00
1815	04656463	001	INLET (COMPL)(FGR)(FTW)	EA	4,800.000	5.000	-2.000	5.00	24,000.00
1820	04656465	001	INLET (COMPL)(AD)(3FT X 3FT)(FTW)	EA	4,600.000	5.000	-1.000	6.00	27,600.00
1825	04656488	001	INLET (COMPL)(RWF)(FTW)	EA	4,900.000	3.000	-2.000	3.00	14,700.00
1830	04656490	001	MANH (COMPL)(TY SD)(3FT X 3FT)(FTW)	EA	4,000.000	10.000	0.000	10.00	40,000.00
1835	04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	750.000	1.000	0.000	3.00	2,250.00
1865	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	14,000.000	3.000	0.000	3.00	42,000.00
1870	05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	23.000	40.000	0.000	64.00	1,472.00
1880	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	18.000	740.000	0.000	420.11	7,562.00
1885	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	7.400	740.000	0.000	293.89	2,174.77
1890	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.650	2,920.000	0.000	7,257.00	11,974.05
1895	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	2,920.000	0.000	790.00	395.00
1900	05066042	004	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	4.900	823.000	0.000	480.00	2,352.00
1935	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	11.000	869.000	0.000	365.00	4,015.00
1940	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	9.500	230.000	0.000	40.00	380.00
1945	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	22.000	295.000	0.000	240.00	5,280.00
2091	06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) ITEM 0666-6300, SPR NBR 400	LF	0.500	0.000	520.000	520.00	260.00
2100	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	11,455.000	0.000	512.00	256.00
2110	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	267.000	0.000	39.00	156.00
2111	06726010		REFL PAV MRKR TY II-C-R ITEM 0672-6010, SPR NBR 0400	EA	4.000	0.000	35.000	35.00	140.00
2116	06786001		PAV SURF PREP FOR MRK (4") ITEM 0678-6001, SPR NBR 0400	LF	0.070	0.000	1,041.000	1,041.00	72.87
2135	30766001	000	D-GR HMA TY-B PG64-22	TON	65.000	4,838.000	0.000	3,840.04	249,602.67
2165	60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	22.000	410.000	0.000	300.00	6,600.00

Category Subtotal \$4,790,366.49

PROJECT NH 2020(489) CONTROL 017104050

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0096	01106001		EXCAVATION (ROADWAY)	CY	3.500	0.000	0.000	0.000	0.00
0111	01326008		EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	3.200	0.000	0.000	0.000	0.00
0115	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	0.800	138,352.000	0.000	0.000	0.00
0120	01626002	000	BLOCK SODDING	SY	2.800	24,114.000	0.000	0.000	0.00
0125	01646027	000	CELL FBR MLCH SEED(PERM)(URBAN)(CLAY)	SY	0.250	138,352.000	5,020.000	0.000	0.00
0167	03056015		SALV, HAUL & STKPL RCL APH PV (1 1/2")	SY	2.000	0.000	0.000	0.000	0.00
0170	03166022	002	ASPH (CRS-2)	GAL	4.700	10,780.000	0.000	0.000	0.00

0175	03166076	002	AGGR(TY-B GR-3 SAC-A)	CY	300.000	206.300	0.000	0.000	0.00
0180	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	510.000	170.400	0.000	0.000	0.00
0228	96086001	000	UNIQUE CHANGE ORDER ITEM 1	DOL	18.340	0.000	1,078.790	0.000	0.00
			Pipe Bedding/Trench Backfill in lieu of PCTB (CO#2)(UOM:TON)						
0235	04016001	000	FLOWABLE BACKFILL	CY	135.000	120.000	-120.000	0.000	0.00
0270	04166007	000	DRILL SHAFT (54 IN)	LF	550.000	90.000	0.000	0.000	0.00
0285	04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)	LF	205.000	60.000	0.000	0.000	0.00
0290	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	305.000	47.000	0.000	0.000	0.00
0295	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	410.000	18.000	0.000	0.000	0.00
0300	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	490.000	34.000	0.000	0.000	0.00
0305	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	560.000	26.000	0.000	0.000	0.00
0310	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	270.000	240.000	0.000	0.000	0.00
0340	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	840.000	86.000	0.000	0.000	0.00
0345	04206068	000	CL C CONC (SIGN COLUMN)	CY	715.000	13.000	0.000	0.000	0.00
0355	04206113	000	CL H CONC (PT CAP)(HPC)(MASS)	CY	1,000.000	654.900	-654.900	0.000	0.00
0365	04206157	000	CL C CONC (COLUMN ENCASEMENT)	CY	6,500.000	4.000	0.000	0.000	0.00
0390	04256037	000	PRESTR CONC GIRDER (TX40)	LF	152.000	11,300.760	0.000	0.000	0.00
0405	04286001	000	PENETRATING CONCRETE SURFACE TREATMENT	SY	50.000	1.000	0.000	0.000	0.00
0410	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	250.000	5.000	0.000	0.000	0.00
0420	04326004	000	RIPRAP CONC (8 IN)	CY	410.000	47.000	0.000	0.000	0.00
0425	04326005	000	RIPRAP (CONC) (CL A )	CY	430.000	6.250	0.000	0.000	0.00
0430	04326006	000	RIPRAP (CONC)(CL B)	CY	380.000	229.000	0.000	0.000	0.00
0440	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	355.000	8.750	0.000	0.000	0.00
0445	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	110.000	56.000	-44.000	0.000	0.00
0450	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	110.000	160.000	-144.000	0.000	0.00
0453	04326037		RIPRAP (STONE PROTECTION) (36 IN)	CY	150.610	0.000	0.000	0.000	0.00
			CO#43 - RIP RAP (STONE PROTECTION)						
0460	04326046	000	RIPRAP (MOW STRIP)(5 IN)	CY	750.000	1.000	0.000	0.000	0.00
0465	04386008	000	CLEANING AND SEALING JOINTS (CL 7)	LF	6.500	154.000	0.000	0.000	0.00
0470	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	10.000	1,767.000	0.000	0.000	0.00
0480	04506024	000	RAIL (TY SSTR)(HPC)	LF	62.000	2,416.000	0.000	0.000	0.00
0490	04546004	000	ARMOR JOINT (SEALED)	LF	70.000	554.000	0.000	0.000	0.00
0500	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	164.000	70.000	-68.000	0.000	0.00
0505	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	180.000	546.000	-546.000	0.000	0.00
0525	04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	395.000	499.000	-499.000	0.000	0.00
0560	04646011	001	RC PIPE (CL III)(54 IN)	LF	250.000	256.000	-256.000	0.000	0.00
0580	04646020	001	RC PIPE (CL IV)(36 IN)	LF	136.000	84.000	-84.000	0.000	0.00
0584	04656179		INLET (COMPL)(TY MSE2)	EA	14,449.210	0.000	0.000	0.000	0.00
0631	04656467		INLT (COMPL)(AD)(4'X 4'-3' X 3')(FTW)	EA	11,623.820	0.000	0.000	0.000	0.00
0632	04656470		INLT (COMPL)(AD)(5'X 5'-3' X 3')(FTW)	EA	16,271.780	0.000	0.000	0.000	0.00
0633	04656474		INLT (COMPL)(AD)(6'X 6'-3' X 3')(FTW)	EA	18,096.680	0.000	0.000	0.000	0.00
0646	04656491		MANH (COMPL)(TY SD)(4'X 3'-3'X 3')(FTW)	EA	13,089.680	0.000	0.000	0.000	0.00
			ERRORS AND OMISSIONS FOLLOWING BID PROPOSAL						
0647	04656492		MANH (COMPL)(TY SD)(4'X 4'-3'X 3')(FTW)	EA	11,008.920	0.000	0.000	0.000	0.00
0648	04656495		MANH (COMPL)(TY SD)(5'X 5'-3'X 3')(FTW)	EA	14,628.010	0.000	0.000	0.000	0.00
0650	04656514	001	JUNCT BOX (COMPL)(JB)(4FT X 4FT)(FTW)	EA	5,400.000	3.000	-1.000	0.000	0.00
0651	04656515		JUNCT BOX (COMPL)(JB)(5FT X 3FT)(FTW)	EA	5,300.000	0.000	1.000	0.000	0.00
0652	04656499		MANH (COMPL)(TY SD)(6'X 6'-3'X 3')(FTW)	EA	18,212.610	0.000	0.000	0.000	0.00
0653	04656502		MANH (COMPL)(TY SD)(7'X 5'-3'X 3')(FTW)	EA	24,788.070	0.000	0.000	0.000	0.00
0654	04656510		MANH (COMPL)(TY SD)(8'X 8'-3'X 3')(FTW)	EA	37,354.990	0.000	0.000	0.000	0.00
0660	04656524	001	JUNCT BOX (COMPL)(JB)(7FT X 5FT)(FTW)	EA	6,900.000	1.000	-2.000	0.000	0.00
0680	04666184	000	WINGWALL (PW - 1) (HW=9 FT)	EA	29,000.000	1.000	0.000	0.000	0.00

0685	04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	1,600.000	1.000	-1.000	0.000	0.00
0690	04676453	000	SET (TY II) (36 IN) (RCP) (6: 1) (C)	EA	3,200.000	1.000	0.000	0.000	0.00
0695	04676479	000	SET (TY II) (48 IN) (RCP) (6: 1) (C)	EA	4,900.000	1.000	-1.000	0.000	0.00
0725	04816018	000	PIPE (PVC) (SCH 40) (16 IN)	LF	160.000	160.000	-80.000	0.000	0.00
0730	04816019	000	PIPE (PVC) (SCH 40) (18 IN)	LF	165.000	599.000	16.000	0.000	0.00
0800	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.450	3,571.000	0.000	0.000	0.00
0840	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	9.300	5,000.000	0.000	0.000	0.00
0845	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	9.300	80.000	0.000	0.000	0.00
0856	05296005		CONC CURB (MONO) (TY II)	LF	27.360	0.000	0.000	0.000	0.00
0857	05296022		CONC CURB (DOWEL) (TY II)	LF	20.470	0.000	0.000	0.000	0.00
0865	05306005	000	DRIVEWAYS (ACP)	SY	76.000	1,816.000	0.000	0.000	0.00
0870	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	19.500	941.000	0.000	0.000	0.00
0875	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,780.000	1.000	0.000	0.000	0.00
0880	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,050.000	2.000	0.000	0.000	0.00
0890	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	215.000	1.000	0.000	0.000	0.00
0895	05426005	000	RM MTL BM GD FEN TRANS (T101)	EA	520.000	1.000	0.000	0.000	0.00
0915	05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	360.000	19.000	0.000	0.000	0.00
0920	05606002	000	MAILBOX INSTALL-D (TWG-POST) TY 1	EA	250.000	4.000	0.000	0.000	0.00
0925	05606003	000	MAILBOX INSTALL-M (TWG-POST) TY 1	EA	320.000	8.000	0.000	0.000	0.00
0930	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,250.000	16.000	0.000	0.000	0.00
0931	06106105		IN RD IL (U/P) (TY 1) (250W EQ) LED	EA	5,138.623	0.000	0.000	0.000	0.00
0940	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	2,800.000	24.000	0.000	0.000	0.00
095	01106003		EXCAVATION (SPECIAL)	CY	3.500	0.000	0.000	0.000	0.00
0955	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	20.500	1,700.000	0.000	0.000	0.00
0965	06186062	000	CONDT (RM) (3/4")	LF	28.200	725.000	0.000	0.000	0.00
0975	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.300	26,561.000	0.000	0.000	0.00
0980	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.400	28,126.000	0.000	0.000	0.00
0985	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.750	1,235.000	0.000	0.000	0.00
0990	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.750	2,470.000	0.000	0.000	0.00
0995	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	1,340.000	21.000	0.000	0.000	0.00
1000	06286033	000	ELC SRV TY A 240/480 060(NS)AL(E)SP(O)	EA	7,500.000	4.000	0.000	0.000	0.00
1005	06286045	000	ELC SRV TY A 240/480 060(NS)SS(E)SP(O)	EA	7,500.000	3.000	0.000	0.000	0.00
1010	06286152	000	ELC SRV TY D 120/240 060(NS)SS(N)SP(O)	EA	6,100.000	4.000	0.000	0.000	0.00
1015	06366003	001	ALUMINUM SIGNS (TY O)	SF	22.000	2,063.000	0.000	0.000	0.00
1020	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	450.000	47.000	0.000	0.000	0.00
1025	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	550.000	71.000	0.000	0.000	0.00
1030	06446017	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	1,000.000	4.000	0.000	0.000	0.00
1035	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	740.000	15.000	0.000	0.000	0.00
1040	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,050.000	3.000	0.000	0.000	0.00
1045	06446042	000	IN SM RD SN SUP&AM TYS80(1)SB(T)	EA	710.000	3.000	0.000	0.000	0.00
1050	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,900.000	18.000	0.000	0.000	0.00
1055	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	2,000.000	7.000	0.000	0.000	0.00
1060	06506032	000	INS OH SN SUP(30 FT CANT)	EA	16,500.000	1.000	0.000	0.000	0.00
1065	06506038	000	INS OH SN SUP(35 FT CANT)	EA	19,000.000	3.000	0.000	0.000	0.00
1070	06506045	000	INS OH SN SUP(40 FT CANT)	EA	22,000.000	2.000	0.000	0.000	0.00
1075	06506089	000	INS OH SN SUP(80 FT BRDG)	EA	36,000.000	1.000	0.000	0.000	0.00
1080	06506099	000	INS OH SN SUP(90 FT BRDG)	EA	39,000.000	1.000	0.000	0.000	0.00
1085	06506104	000	INS OH SN SUP(95 FT BRDG)	EA	44,000.000	1.000	0.000	0.000	0.00
1092	06626061		WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.060	0.000	283.000	0.000	0.00
			NEW ITEM						
1105	06626072	000	WK ZN PAV MRK REMOV (W)12"(LNDR)	LF	4.500	3,881.000	0.000	0.000	0.00
1110	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	4.500	1,779.000	0.000	0.000	0.00

1111	06626075		WK ZN PAV MRK REMOV (W)24"(SLD) NEW ITEM	LF	10.605	0.000	173.000	0.000	0.00
1120	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	8,528.000	0.000	0.000	0.00
1125	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.300	1,255.000	0.000	0.000	0.00
1130	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.100	277.000	11.000	0.000	0.00
1135	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	145.000	11.000	4.000	0.000	0.00
1140	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	180.000	5.000	4.000	0.000	0.00
1145	06666159	007	RE PV MRK TY I(BLACK)4"(SHADOW)(100MIL)	LF	0.700	14,105.000	0.000	0.000	0.00
1160	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.800	1,871.000	0.000	0.000	0.00
1165	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.900	277.000	0.000	0.000	0.00
1170	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	58.000	11.000	4.000	0.000	0.00
1175	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	58.000	5.000	0.000	0.000	0.00
1185	06666218	007	REFL PAV MRK TY II (BLACK) 4"(SHADOW)	LF	0.300	14,105.000	0.000	0.000	0.00
1195	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	59,705.000	0.000	0.000	0.00
1200	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	57,265.000	0.000	0.000	0.00
1205	06666350	007	REFL PAV MRK TY I (W)12"(DOT)(100MIL)	LF	3.300	616.000	0.000	0.000	0.00
1235	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.550	1,871.000	0.000	0.000	0.00
1240	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.800	277.000	0.000	0.000	0.00
1245	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	53.000	11.000	0.000	0.000	0.00
1250	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	53.000	5.000	0.000	0.000	0.00
1255	06806004	006	REMOVING TRAFFIC SIGNALS	EA	5,100.000	2.000	0.000	0.000	0.00
1261	07346002		LITTER REMOVAL	CYC	2,021.603	0.000	24.000	0.000	0.00
			CO#08 - LITTER REMOVAL AND CLEANING/SWEEPING						
1265	07786011	000	CONCRETE RAIL REPAIR (TYPE 501)	LF	250.000	11.000	0.000	0.000	0.00
1270	07856004	000	BRIDGE JOINT REPAIR (ARMOR)	LF	50.000	1,155.000	0.000	0.000	0.00
1280	30766042	000	D-GR HMA TY-D SAC-B PG70-22	TON	120.000	2,504.000	0.000	0.000	0.00
1300	60076050	000	FO CBL (36 SMF)	LF	2.700	2,040.000	0.000	0.000	0.00
1305	60076062	000	FO CBL (72 SMF)	LF	1.550	26,465.000	0.000	0.000	0.00
1310	60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	1,820.000	5.000	0.000	0.000	0.00
1315	60076089	000	FO SPLICE ENCLOSURE (TYPE 2)	EA	2,500.000	2.000	0.000	0.000	0.00
132	01326008		EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	9.400	0.000	0.000	0.000	0.00
1320	60076094	000	FIBER OPTIC FUSION SPLICE	EA	59.000	240.000	0.000	0.000	0.00
1325	60106002	001	CCTV FIELD EQUIPMENT (DIGITAL)	EA	9,500.000	4.000	0.000	0.000	0.00
1330	60106004	001	CCTV MOUNT (POLE)	EA	560.000	4.000	0.000	0.000	0.00
1345	60276003	000	CONDUIT (PREPARE)	LF	2.500	1,820.000	0.000	0.000	0.00
1350	60276008	000	GROUND BOX (PREPARE)	EA	580.000	4.000	0.000	0.000	0.00
1355	60626018	000	ITS RADIO (SNGL)(5 GHZ)-I-U	EA	6,600.000	1.000	0.000	0.000	0.00
1360	60626043	000	REMOVE ITS RADIO	EA	2,000.000	1.000	0.000	0.000	0.00
1365	60646010	000	ITS POLE (30 FT)(90 MPH)	EA	5,800.000	1.000	0.000	0.000	0.00
1370	60646055	000	ITS POLE (60 FT)(90 MPH)	EA	13,000.000	4.000	0.000	0.000	0.00
1375	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	5,200.000	1.000	0.000	0.000	0.00
1380	60646092	000	ITS POLE MNT CAB (TY 3)(CONF 2)	EA	6,500.000	4.000	0.000	0.000	0.00
1400	63046002	000	ITS RVSD (DATA COLLECT & WWA) SYS	EA	14,000.000	5.000	0.000	0.000	0.00
1405	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	100,858.880	0.000	0.000	0.00
1410	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	100,858.880	0.000	0.000	0.00
1415	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	209,736.000	0.000	0.000	0.00
1428	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
1429	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
2195	96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	126.130	0.000	300.666	0.000	0.00
			ADDL CO DESCRIPTION 1						
2240	96086016		UNIQUE CHANGE ORDER ITEM 16	DOL	1.000	0.000	0.000	0.000	0.00
			CO#23 - ADDL SW3P WORK ITEMS (UOM:LS)						

Category Subtotal 0.00

PROJECT NH 2020(489) CONTROL 017105097  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1640	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	0.800	4,185.000	0.000	0.000	0.00
1645	01646027	000	CELL FBR MLCH SEED(PERM)(URBAN)(CLAY)	SY	0.250	4,185.000	0.000	0.000	0.00
1675	02756001	000	CEMENT	TON	120.000	242.000	0.000	0.000	0.00
1680	02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	2.900	17,421.000	0.000	0.000	0.00
1720	04166007	000	DRILL SHAFT (54 IN)	LF	550.000	74.000	0.000	0.000	0.00
1725	04166009	000	DRILL SHAFT (66 IN)	LF	575.000	35.000	0.000	0.000	0.00
1730	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	410.000	21.000	0.000	0.000	0.00
1735	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	270.000	20.000	0.000	0.000	0.00
1740	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	840.000	40.000	0.000	0.000	0.00
1745	04206068	000	CL C CONC (SIGN COLUMN)	CY	715.000	58.000	0.000	0.000	0.00
1755	04326006	000	RIPRAP (CONC)(CL B)	CY	380.000	21.000	0.000	0.000	0.00
1760	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	355.000	35.000	0.000	0.000	0.00
1765	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	110.000	17.000	0.000	0.000	0.00
1778	04626010		CONC BOX CULV (6 FT X 3 FT)	LF	325.000	0.000	38.000	0.000	0.00
1781	04646017		RC PIPE (CL IV)(18 IN)	LF	65.000	0.000	0.000	0.000	0.00
			CO #29 - ADD'L CLASS IV, 18 IN, RCP						
1786	04646007		RC PIPE (CL III)(30 IN)	LF	100.000	0.000	436.000	0.000	0.00
1795	04646009	001	RC PIPE (CL III)(42 IN)	LF	130.000	266.000	122.000	0.000	0.00
1800	04646010	001	RC PIPE (CL III)(48 IN)	LF	175.000	230.000	-230.000	0.000	0.00
1805	04656416	001	INLET (COMPL)(CO)(10 FT)(FTW)	EA	6,400.000	1.000	-1.000	0.000	0.00
1806	04646018		RC PIPE (CL IV)(24 IN)	LF	80.000	0.000	202.000	0.000	0.00
1807	04656423		INLET (COMPL)(CU)(5 FT)(FTW)	EA	5,000.000	0.000	1.000	0.000	0.00
1824	04656487		INLET (COMPL)(AD-2)(FTW)	EA	325.000	0.000	1.000	0.000	0.00
1833	04656497		MANH (COMPL)(TY SD)(6'X 4'-3'X 3')(FTW)	EA	17,545.130	0.000	0.000	0.000	0.00
			NEW ITEM						
1840	04676479	000	SET (TY II) (48 IN) (RCP) (6: 1) (C)	EA	4,900.000	1.000	-1.000	0.000	0.00
1845	04816016	000	PIPE (PVC) (SCH 40) (12 IN)	LF	86.000	158.000	-32.000	0.000	0.00
1850	04816018	000	PIPE (PVC) (SCH 40) (16 IN)	LF	160.000	664.000	-386.000	0.000	0.00
1855	04816019	000	PIPE (PVC) (SCH 40) (18 IN)	LF	165.000	221.000	-118.000	0.000	0.00
1860	05006001	000	MOBILIZATION	LS	5,340,000.000	0.040	0.000	0.000	0.00
1875	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	8.000	40.000	0.000	0.000	0.00
1905	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.450	823.000	0.000	0.000	0.00
1910	05316001	000	CONC SIDEWALKS (4")	SY	54.000	1,329.000	0.000	0.000	0.00
1915	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	19.500	515.000	0.000	0.000	0.00
1920	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,050.000	2.000	0.000	0.000	0.00
1925	05456013	000	CRASH CUSH ATTN (INSTL)(R)(N)(TL3)	EA	20,000.000	2.000	0.000	0.000	0.00
1930	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	2,800.000	2.000	0.000	0.000	0.00
1950	06186074	000	CONDT (RM) (3")	LF	61.000	100.000	0.000	0.000	0.00
1955	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.300	1,734.000	0.000	0.000	0.00
1960	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.400	1,738.000	0.000	0.000	0.00
1965	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.500	266.000	0.000	0.000	0.00
1970	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.750	105.000	0.000	0.000	0.00
1975	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.750	210.000	0.000	0.000	0.00

1980	06206015	000	ELEC CONDR (NO.2) BARE	LF	2.600	425.000	0.000	0.000	0.00
1985	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.700	1,305.000	0.000	0.000	0.00
1990	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	1,340.000	3.000	0.000	0.000	0.00
1995	06286045	000	ELC SRV TY A 240/480 060(NS)SS(E)SP(O)	EA	7,500.000	1.000	0.000	0.000	0.00
2000	06286194	000	ELC SRV TY D 120/240 070(NS)SS(N)SP(O)	EA	6,100.000	1.000	0.000	0.000	0.00
2005	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	450.000	6.000	0.000	0.000	0.00
2010	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	550.000	2.000	0.000	0.000	0.00
2015	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	740.000	4.000	0.000	0.000	0.00
2020	06506035	000	INS OH SN SUP(35 FT BAL TEE)	EA	24,000.000	1.000	0.000	0.000	0.00
2025	06506038	000	INS OH SN SUP(35 FT CANT)	EA	19,000.000	1.000	0.000	0.000	0.00
2030	06506045	000	INS OH SN SUP(40 FT CANT)	EA	22,000.000	2.000	0.000	0.000	0.00
2035	06546006	001	SIGN WALKWAY (48 IN) WITH HNDRL	LF	360.000	8.330	0.000	0.000	0.00
2040	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	3,600.000	0.000	0.000	0.00
2045	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.300	1,870.000	0.000	0.000	0.00
2050	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.100	110.000	0.000	0.000	0.00
2055	06666159	007	RE PV MRK TY I(BLACK)4"(SHADOW)(100MIL)	LF	0.700	830.000	0.000	0.000	0.00
2060	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.170	15,360.000	0.000	0.000	0.00
2065	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	3,600.000	0.000	0.000	0.00
2070	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.800	2,255.000	0.000	0.000	0.00
2075	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.900	110.000	0.000	0.000	0.00
2080	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.170	11,455.000	0.000	0.000	0.00
2085	06666218	007	REFL PAV MRK TY II (BLACK) 4"(SHADOW)	LF	0.300	830.000	0.000	0.000	0.00
2090	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.500	3,900.000	0.000	0.000	0.00
2095	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	11,460.000	0.000	0.000	0.00
2105	06666350	007	REFL PAV MRK TY I (W)12"(DOT)(100MIL)	LF	3.300	385.000	0.000	0.000	0.00
2115	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.070	27,645.000	0.000	0.000	0.00
2120	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.120	3,600.000	0.000	0.000	0.00
2125	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.550	2,255.000	0.000	0.000	0.00
2130	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.800	110.000	0.000	0.000	0.00
2140	60076050	000	FO CBL (36 SMF)	LF	2.700	365.000	0.000	0.000	0.00
2145	60076062	000	FO CBL (72 SMF)	LF	1.550	270.000	0.000	0.000	0.00
2150	60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	1,820.000	4.000	0.000	0.000	0.00
2155	60076094	000	FIBER OPTIC FUSION SPLICE	EA	59.000	48.000	0.000	0.000	0.00
2160	60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	27.000	1,120.000	0.000	0.000	0.00
2170	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	26,000.000	1.000	0.000	0.000	0.00
2175	60626018	000	ITS RADIO (SINGL)(5 GHZ)-I-U	EA	6,600.000	1.000	0.000	0.000	0.00
2180	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,500.000	1.000	0.000	0.000	0.00
2185	61866008	000	ITS GND BOX(PCAST) TY 2 (366036)W/APRN	EA	4,700.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$75,978,670.38

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	35,000.000	125.00	125.000	4,375,000.00
01046001	000	REMOVING CONC (PAV)	SY	3.000	90,963.00	11,759.125	35,277.38
01046001		REMOVING CONC (PAV)	SY	43.410	90,963.00	402.556	17,474.96
		CO DESCRIPTION					
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	7.000	3,346.00	2,614.000	18,298.00
01046023	000	REMOVING CONC (CTB)	LF	7.000	1,150.00	1,020.000	7,140.00
01046028	000	REMOVING CONC (MISC)	SY	6.000	1,478.00	1,478.000	8,868.00
01046037	000	REMOVE CONC (RAIL)	LF	6.000	490.00	212.000	1,272.00
01056016		REMOVING STAB BASE & ASPH PAV(16")	SY	24.980	0.00	402.556	10,055.85
		CO DESCRIPTION					
01106001	000	EXCAVATION (ROADWAY)	CY	3.500	166,039.00	109,695.500	383,934.27
01106003	000	EXCAVATION (SPECIAL)	CY	4.000	3,813.00	8,012.077	32,048.31
01326004	002	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	9.400	637,716.00	387,926.569	3,646,509.76
01326006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	13.500	3,813.00	4,606.937	62,193.65
01326008	002	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	3.200	166,039.00	43,738.300	139,962.56
01646047	000	STRAW/HAY MLCH SEED(TEMP)(WARM)	SY	0.250	71,268.00	40,693.306	10,173.33
01646049	000	STRAW/HAY MLCH SEED(TEMP)(COOL)	SY	0.250	71,268.00	27,123.000	6,780.75
01686001	000	VEGETATIVE WATERING	MG	15.000	10,847.00	917.984	13,769.76
02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	150.000	935.00	1,633.143	244,971.45
02606027	000	LIME TRT (EXST MATL)(8")	SY	3.750	56,080.00	100,771.623	377,893.59
02756001	000	CEMENT	TON	120.000	2,874.00	174.300	20,916.00
02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	2.900	206,900.00	13,099.151	37,987.54
03056014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	2.000	156,911.00	54,214.361	108,428.72
03106008		PRIME COAT (EC-30)	GAL	5.430	0.00	14,455.000	78,487.18
03416076		D-GR HMA TY B SAC-B PG (64-22)	TON	215.630	0.00	75.160	16,206.75
03546021		PLANE ASPH CONC PAV(0" TO 2")	SY	24.110	0.00	569.556	13,732.00
03606002	000	CONC PVMT (CONT REINF - CRCP) (8")	SY	43.000	96,868.00	27,979.089	1,203,100.82
03606002		CONC PVMT (CONT REINF - CRCP) (8")	SY	130.770	96,868.00	402.556	52,642.25
03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	45.000	153,047.00	36,409.300	1,638,418.52
03606015		CONC PVMT (CONT REINF - CRCP) (12.5")	SY	126.140	0.00	300.666	37,926.01
04006005	000	CEM STABIL BKFL	CY	132.000	2,980.00	1,372.705	181,197.06
04006006	000	CUT & RESTORING PAV	SY	92.000	2,087.00	102.910	9,467.72
04026001	000	TRENCH EXCAVATION PROTECTION	LF	7.500	19,555.00	11,836.340	88,772.56
04036001	000	TEMPORARY SPL SHORING	SF	40.000	23,240.00	10,799.000	431,960.00
04166001	000	DRILL SHAFT (18 IN)	LF	95.000	558.00	221.512	21,043.64
04166004	000	DRILL SHAFT (36 IN)	LF	164.000	4,575.00	456.719	74,901.92
04166005	000	DRILL SHAFT (42 IN)	LF	212.000	8,802.00	8,798.635	1,865,310.62
04166006	000	DRILL SHAFT (48 IN)	LF	340.000	702.00	678.929	230,835.86
04166008	000	DRILL SHAFT (60 IN)	LF	880.000	7,940.00	7,925.700	6,974,616.00
04166009	000	DRILL SHAFT (66 IN)	LF	575.000	320.00	320.000	184,000.00
04206014	000	CL C CONC (ABUT)(HPC)	CY	620.000	651.90	327.600	203,112.00
04206030	000	CL C CONC (CAP)(HPC)	CY	950.000	1,001.10	744.700	707,465.00
04206032	000	CL C CONC (CAP)(HPC)(MASS)	CY	950.000	1,391.60	1,391.600	1,322,020.00

CONTRACT ID	017104050	ESTIMATE	0041	CONTRACTOR'S ESTIMATE PACKAGE			
04206038	000	CL C CONC (COLUMN)(HPC)	CY	760.000	1,270.00	992.755	754,493.80
04206040	000	CL C CONC (COLUMN)(HPC)(MASS)	CY	540.000	3,442.50	3,256.625	1,758,577.50
04206100	000	CL F CONC (FOOTING)(MASS)	CY	500.000	348.60	348.600	174,300.00
04206113	000	CL H CONC (PT CAP)(HPC)(MASS)	CY	1,000.000	0.00	0.000	0.00
04206113		CL H CONC (PT CAP)(HPC)(MASS)	CY	1,031.700	0.00	657.200	678,033.24
04206128	000	CL K CONC (MISC)	CY	1,700.000	15.30	15.300	26,010.00
04206175	000	CL C CONC (TIE BEAM) (HPC) (MASS)	CY	700.000	691.80	804.800	563,360.00
04226002	000	REINF CONC SLAB (HPC)	SF	15.500	498,737.00	407,266.500	6,312,630.75
04226016	000	APPROACH SLAB (HPC)	CY	460.000	1,094.50	441.300	202,998.00
04236001	000	RETAINING WALL (MSE)	SF	46.000	144,075.00	59,308.000	2,728,168.00
04256039	000	PRESTR CONC GIRDER (TX54)	LF	165.000	1,136.36	1,136.360	187,499.40
04256041	000	PRESTR CONC GIRDER (TX70)	LF	156.000	68,727.22	68,727.220	10,721,446.32
04326002	000	RIPRAP (CONC)(5 IN)	CY	355.000	1,603.00	167.020	59,292.11
04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	390.000	679.00	270.123	105,347.97
04326044	000	RIPRAP (CONC)(FLUME)	CY	390.000	1,082.00	400.156	156,060.84
04506023	000	RAIL (TY SSTR)	LF	52.000	13,636.00	2,987.080	155,328.16
04506100	000	RAIL (TY T2P)(HPC)	LF	129.000	9,663.40	9,552.000	1,232,208.00
04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	75.000	1,623.00	1,899.271	142,445.33
04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	230.000	28.00	280.200	64,446.00
04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	250.000	191.00	822.320	205,580.00
04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	325.000	2,048.00	1,128.090	366,629.25
04646003	001	RC PIPE (CL III)(18 IN)	LF	65.000	2,273.00	3,217.290	209,123.85
04646005	001	RC PIPE (CL III)(24 IN)	LF	70.000	10,063.00	8,435.720	590,500.40
04646007	001	RC PIPE (CL III)(30 IN)	LF	100.000	1,526.00	1,455.830	145,583.00
04646008	001	RC PIPE (CL III)(36 IN)	LF	115.000	4,777.00	4,296.020	494,042.30
04646009	001	RC PIPE (CL III)(42 IN)	LF	130.000	549.00	30.460	3,959.80
04646010	001	RC PIPE (CL III)(48 IN)	LF	175.000	297.00	46.500	8,137.50
04646017	001	RC PIPE (CL IV)(18 IN)	LF	65.000	701.00	930.100	60,456.50
04646018	001	RC PIPE (CL IV)(24 IN)	LF	80.000	159.00	538.120	43,049.60
04646019	001	RC PIPE (CL IV)(30 IN)	LF	104.000	163.00	110.000	11,440.00
04656415	001	INLET (COMPL)(CO)(5 FT)(FTW)	EA	5,200.000	7.00	4.000	20,800.00
04656416	001	INLET (COMPL)(CO)(10 FT)(FTW)	EA	6,400.000	25.00	24.000	153,600.00
04656417	001	INLET (COMPL)(CO)(15 FT)(FTW)	EA	7,800.000	20.00	22.000	171,600.00
04656418	001	INLET (COMPL)( CO)(20 FT)(FTW)	EA	9,500.000	18.00	14.000	133,000.00
04656423	001	INLET (COMPL)(CU)(5 FT)(FTW)	EA	5,000.000	4.00	1.000	5,000.00
04656424	001	INLET (COMPL)(CU)(10 FT)(FTW)	EA	6,200.000	6.00	3.500	21,700.00
04656439	001	INLET (COMPL)(FG)(3FT X 3FT)(FTW)	EA	5,600.000	21.00	18.500	103,600.00
04656461	001	INLET (COMPL)(FGS2)(FTW)	EA	7,100.000	7.00	2.000	14,200.00
04656463	001	INLET (COMPL)(FGR)(FTW)	EA	4,800.000	9.00	6.000	28,800.00
04656465	001	INLET (COMPL)(AD)(3FT X 3FT)(FTW)	EA	4,600.000	42.00	21.000	96,600.00
04656487	001	INLET (COMPL)(AD-2)(FTW)	EA	5,200.000	4.00	1.000	5,200.00
04656488	001	INLET (COMPL)(RWF)(FTW)	EA	4,900.000	26.00	9.000	44,100.00
04656490	001	MANH (COMPL)(TY SD)(3FT X 3FT)(FTW)	EA	4,000.000	39.00	22.500	90,000.00
04656521	001	JUNCT BOX (COMPL)(JB)(6FT X 6FT)(FTW)	EA	7,200.000	1.00	1.000	7,200.00
04656532	001	JUNCT BOX (COMPL)(JB)(8FT X 8FT)(FTW)	EA	8,900.000	3.00	3.000	26,700.00
04666101	000	HEADWALL (CH - PW - 0) (DIA= 36 IN)	EA	5,800.000	1.00	1.000	5,800.00
04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	13,000.000	2.00	2.000	26,000.00
04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	750.000	1.00	3.000	2,250.00
04716008	000	GRATE AND FRAME(BRIDGE DRAIN)(2 GRATES)	EA	1,800.000	30.00	27.000	48,600.00



04766021	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL V)	LF	1,000.000	261.00	261.000	261,000.00
04766026	000	JACK BOR OR TUN PIPE(36 IN)(RC)(CL V)	LF	930.000	184.00	184.000	171,120.00
04766036	000	JACK BOR OR TUN PIPE(48 IN)(RC)(CL V)	LF	1,100.000	257.00	257.000	282,700.00
04766077		JACK BOR TUN BOX CULV (6 FT X 3 FT)	LF	2,359.630	0.00	146.000	344,505.59
		NEW ITEM					
04816016	000	PIPE (PVC) (SCH 40) (12 IN)	LF	86.000	205.00	28.000	2,408.00
04966002	000	REMOV STR (INLET)	EA	750.000	13.00	9.000	6,750.00
04966004	000	REMOV STR (SET)	EA	350.000	3.00	2.000	700.00
04966006	000	REMOV STR (HEADWALL)	EA	1,100.000	9.00	6.000	6,600.00
04966007	000	REMOV STR (PIPE)	LF	17.000	1,770.00	1,657.000	28,169.00
04966008		REMOV STR (BOX CULVERT)	LF	200.630	0.00	277.200	55,613.50
		NEW ITEM					
05006001	900	MOBILIZATION	LS	16,262.240	0.96	1.000	16,262.24
		NEW ITEM					
05006001		MOBILIZATION	LS	35,420.700	0.96	1.000	35,420.70
		ADDL MOBILIZATION FOR EXTRA WORK FOR PRIME AND					
05006001	000	MOBILIZATION	LS	5,340,000.000	0.96	0.900	4,806,000.00
05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,795.540	48.00	1.000	10,795.54
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	14,000.000	48.00	39.000	546,000.00
05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	23.000	460.00	484.000	11,132.00
05066011	004	ROCK FILTER DAMS (REMOVE)	LF	8.000	420.00	224.000	1,792.00
05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	18.000	1,490.00	1,558.834	28,059.02
05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	7.400	1,490.00	1,023.945	7,577.19
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.650	19,804.00	34,122.000	56,301.30
05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	19,804.00	2,435.000	1,217.50
05066042	004	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	4.900	4,394.00	1,750.000	8,575.00
05086001	000	CONSTRUCTING DETOURS	SY	54.000	26,110.00	23,319.404	1,259,247.81
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	36.000	10,905.00	12,030.000	433,080.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	39.000	15,404.00	4,480.000	174,720.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	48.000	80.00	400.000	19,200.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.500	21,945.00	7,140.000	32,130.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.200	48,532.00	3,660.000	19,032.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	7.500	600.00	360.000	2,700.00
05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	9.300	10,905.00	210.000	1,953.00
05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	9.200	10,400.00	520.000	4,784.00
05306004	000	DRIVEWAYS (CONC)	SY	78.000	1,224.00	62.500	4,875.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.850	992.00	791.780	1,464.79
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,400.000	13.00	6.000	8,400.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	715.000	9.00	3.000	2,145.00
05456022	000	CRASH CUSH ATTEN (INSTL)(S)(W)(TL3)	EA	7,500.000	9.00	15.000	112,500.00
06106198	000	IN RD IL (TY SA) 40B-8 (250W EQ) LED	EA	3,100.000	16.00	13.000	40,300.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	11.000	12,232.00	6,126.000	67,386.00
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	9.500	1,350.00	290.000	2,755.00
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	22.000	715.00	320.000	7,040.00
06186074	000	CONDT (RM) (3")	LF	61.000	4,300.00	3,260.000	198,860.00
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.050	13,752.00	13,810.000	14,500.50
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.800	61,591.00	46,570.000	37,256.00
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.400	8,694.00	2,865.000	4,011.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.800	65,091.00	41,287.000	33,029.60

06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.170	59,705.00	458.000	77.86
06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.350	8,003.00	575.000	201.25
06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.170	57,265.00	1,197.000	203.49
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.500	6,880.00	620.000	310.00
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	11,455.00	512.000	256.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	1,371.00	437.000	1,748.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.400	21,976.00	12,388.000	4,955.20
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.550	1,094.00	1,670.000	918.50
06776010		ELIM EXT PAV MRK & MRKS (TPL ARROW)	EA	53.030	0.00	1.000	53.03
		NEW ITEM					
06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	79.540	0.00	2.000	159.08
		NEW ITEM					
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.070	137,955.00	2,796.000	195.72
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.120	8,528.00	575.000	69.00
07306002	003	FULL - WIDTH MOWING	AC	110.000	100.00	114.690	12,615.90
07386001		CLEANING / SWEEPING (CENTER MEDIAN)	CYC	3,620.080	0.00	2.000	7,240.16
30766001	000	D-GR HMA TY-B PG64-22	TON	65.000	61,817.00	24,516.691	1,593,584.92
40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,600.000	23.00	37.000	133,200.00
40276001	000	TEMP CONSTRUCTION ACCESS	LS	6,000,000.000	1.00	1.000	6,000,000.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,000.000	6.00	6.000	90,000.00
60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	27.000	15,810.00	4,550.000	122,850.00
60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	22.000	4,730.00	1,540.000	33,880.00
61856002	002	TMA (STATIONARY)	DAY	140.000	37.00	10.000	1,400.00
61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,500.000	8.00	4.000	14,000.00
61866008	000	ITS GND BOX(PCAST) TY 2 (366036)W/APRN	EA	4,700.000	4.00	3.000	14,100.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	3,392,496.620	3,392,496.62
96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	25.00	22.000	4,400.00
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	50,000.00	68,500.410	68,500.41
96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	200,000.00	295,771.380	295,771.38
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	400,000.00	451,962.070	451,962.07
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	849.770	0.00	28.000	23,793.56
		Radar Speed Trailers (CO #3)(UOM:MO)					
96086004	000	UNIQUE CHANGE ORDER ITEM 4	DOL	3.180	0.00	23,468.000	74,628.24
		Micro-Milling SH 199 EB/WB ML (CO #9) (UOM: SY)					
96086007	000	UNIQUE CHANGE ORDER ITEM 7	DOL	11.780	0.00	2,666.670	31,413.37
		Bent #13 Modifications Excavate Haul Road (CO #10) (UOM:CY)					
96086008	000	UNIQUE CHANGE ORDER ITEM 8	DOL	13.680	0.00	6,003.000	82,121.04
		Bent #13 Modification (Exc. Suitable Mat) (CO #10) (UOM:CY)					
96086009	000	UNIQUE CHANGE ORDER ITEM 9	DOL	17.820	0.00	5,000.000	89,100.00
		Bent #13 Modification (Exc Waste) (CO #10) UOM:CY)					
96086010	000	UNIQUE CHANGE ORDER ITEM 10	DOL	8.890	0.00	5,020.000	44,627.80
		Bent #13 Modification (Re-Grade Slope) (CO #10) (UOM:CY)					
96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	1.000	0.00	21,867.600	21,867.60
		Lake Worth Bridge Bent#3 Seal Slab (CO#12)(UOM:LS)					
96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	1.000	0.00	25,944.920	25,944.92
		Increase Rebar Projection into the Column (CO #4)(UOM:DOL)					
96086013	000	UNIQUE CHANGE ORDER ITEM 13	DOL	1.000	0.00	1,590.750	1,590.75
		Post Tensioning Shop Drawings Revisions (CO #16) (UOM:LS)					
96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	2,430.900	0.00	1.000	2,430.90

96086017	Debris Removal ROW Parcel 114 (CO #19)(UOM: LS)	DOL	1,106.690	0.00	8.000	8,853.52
	UNIQUE CHANGE ORDER ITEM 17					
	CO #30 WANCO SIGN TRAILERS (UOM:MO)					
96086023	UNIQUE CHANGE ORDER ITEM 23	DOL	97,012.400	0.00	1.000	97,012.40
	SIGNAL CABINET RELOCATION & MAINTENANCE (CO#24) (UOM:LS)					

**TOTAL ITEM EARNINGS TO DATE** \$75,978,670.38