



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **12/08/23**

CONTRACT ID: **017703096**
 PROJECT: **NH 2012(594)**
 CONTRACT: **09183201**
 AWARD AMOUNT: **\$102,144,835.19**
 PROJECTED AMOUNT: **\$102,144,835.18**
 ADJ. PROJECTED AMOUNT: **\$105,489,688.62**
 CONTRACTOR: **JAMES CONSTRUCTION GROUP, LLC**

HIGHWAY: **US 59**
 DISTRICT NAME: **BEAUMONT**
 COUNTY: **LIBERTY**
 AREA ENGINEER: **Roberto Rodriguez, P.E.**
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0060**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/26/2023** to **11/25/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **100.00**
 % TIME USED: **99.73**
 % RETAINAGE: **0.00**

LETTING DATE: **09/07/2018**
 AWARD DATE: **09/27/2018**
 NOTICE TO PROCEED DATE: **10/16/2018**
 WORK BEGIN DATE: **05/01/2019**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$107,198,213.12	\$107,198,213.12	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$107,198,213.12	\$107,198,213.12	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$920,000.00	\$920,000.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$108,118,213.12	\$108,118,213.12	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	05/01/2019	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	00/00/0000	<u>LIQ DAMAGE RATE:</u>	\$2,590.00
<u>BID DAYS:</u>	736	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	392	DAYS AT	
<u>CURRENT DAYS:</u>	1,128	PER DAY	\$2,590.00
<u>DAYS CHARGED TO DATE:</u>	1,125	TOTAL:	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
10/26/2023		1	VEG ESTABLISHMENT
10/27/2023		1	VEG ESTABLISHMENT
10/28/2023		1	VEG ESTABLISHMENT
10/29/2023		1	SUNDAY
10/30/2023		1	VEG ESTABLISHMENT
10/31/2023		1	VEG ESTABLISHMENT
11/01/2023		1	VEG ESTABLISHMENT
11/02/2023		1	VEG ESTABLISHMENT
11/03/2023		1	VEG ESTABLISHMENT
11/04/2023		1	VEG ESTABLISHMENT
11/05/2023		1	SUNDAY
11/06/2023		1	VEG ESTABLISHMENT
11/07/2023		1	VEG ESTABLISHMENT
11/08/2023		1	VEG ESTABLISHMENT
11/09/2023		1	VEG ESTABLISHMENT
11/10/2023		1	VEG ESTABLISHMENT
11/11/2023		1	VEG ESTABLISHMENT
11/12/2023		1	SUNDAY
11/13/2023		1	VEG ESTABLISHMENT
11/14/2023		1	VEG ESTABLISHMENT
11/15/2023		1	VEG ESTABLISHMENT
11/16/2023		1	VEG ESTABLISHMENT
11/17/2023		1	VEG ESTABLISHMENT
11/18/2023		1	VEG ESTABLISHMENT
11/19/2023		1	SUNDAY
11/20/2023		1	VEG ESTABLISHMENT
11/21/2023		1	VEG ESTABLISHMENT
11/22/2023		1	VEG ESTABLISHMENT
11/23/2023		1	HOLIDAY
11/24/2023		1	VEG ESTABLISHMENT
11/25/2023		1	VEG ESTABLISHMENT

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
31	0	31
		<hr/>
HOLIDAY		1
SUNDAY		4
VEG ESTABLISHMENT		26

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

TOTAL ITEM EARNINGS THIS ESTIMATE

\$0.00

CONTRACT LINE ITEMS

PROJECT NH 2012(594) CONTROL 017703096
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
711	05006034		MOBILIZATION (EMERGENCY) Accelerated Mobilization	EA	46,343.850	0.000	1.000	1.00	46,343.85
0060	01006002	000	PREPARING ROW	STA	9,794.000	232.690	0.000	232.96	2,281,610.24
0065	01046001	000	REMOVING CONC (PAV)	SY	3.880	109,930.000	-106,330.000	5,748.77	22,305.21
0066	01046001		REMOVING CONC (PAV) \$0.7 credit to TxDOT	SY	3.180	0.000	106,330.000	106,330.00	338,129.40
0067	01046021		REMOVING CONC (CURB) Remove Conc Curb for added temporary ramp	LF	19.748	0.000	503.000	503.00	9,933.31
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	4.790	1,449.000	0.000	1,695.39	8,120.92
0075	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	22.850	1,455.000	0.000	1,503.33	34,351.09
0080	01046023	000	REMOVING CONC (CTB)	LF	7.930	2,755.000	0.000	3,057.00	24,242.01
0085	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	2.650	255.000	0.000	3,570.00	9,460.50
0086	01056043		REMOVING STAB BASE & ASPH PAV (0-6") Added Item	SY	6.060	0.000	49,461.000	49,461.00	299,733.66
0087	01056084		REM STAB BASE & ASPH (6"-12") Added Item	SY	7.550	0.000	44,479.000	44,479.00	335,816.45
0088	01056137		REMOVE TRT BASE & ASPH PAV (12"-20") Added Item	SY	10.120	0.000	52,627.000	52,627.00	532,585.24
0090	01106001	000	EXCAVATION (ROADWAY)	CY	6.210	227,935.000	12,931.000	262,168.65	1,628,067.31
0092	01106003		EXCAVATION (SPECIAL)	CY	6.210	0.000	1,241.930	1,241.00	7,706.61
0095	01326006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	7.860	441,442.000	4,419.000	445,861.00	3,504,467.47
0096	01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C) Extra Embankment for CO#39	CY	7.860	0.000	4,599.430	4,599.43	36,151.52
0100	01326027	002	EMBANK (FINAL)(DC)(TY C) CSBE	CY	39.360	101,288.000	0.000	100,345.17	3,949,585.90
0105	01326036	002	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	41.400	12,523.000	0.000	14,791.89	612,384.24
0110	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	0.650	301,447.000	0.000	222,231.78	144,450.65
0115	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.080	150,724.000	0.000	70,743.48	5,659.47
0120	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.080	150,724.000	0.000	121,446.56	9,715.73
0125	01646023	000	CELL FBR MLCH SEED(PERM)(RURAL)(CLAY)	SY	0.260	301,447.000	0.000	314,077.82	81,660.22
0130	01686001	000	VEGETATIVE WATERING	MG	20.110	7,597.000	0.000	1,557.84	31,328.17
0135	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	0.980	13,600.000	0.000	88,457.02	86,687.88
0137	02476138		FL BS (RDWY DEL) (TY D GR 5) TxDOT retained	TON	33.500	0.000	2,000.000	2,000.00	67,000.00
0140	02476238	000	FL BS (CMP IN PLC)(TY A GR 4)(12")	SY	22.150	16,674.000	0.000	5,847.30	129,517.70
0145	02606006	000	LIME TRT (EXST MATL) (6")	SY	2.080	197,301.000	0.000	3,973.11	8,264.07
0150	02606016	000	LIME (HYD, COM, OR QK(SLURRY))	TON	180.490	3,226.000	0.000	76.98	13,894.12
0155	02756001	000	CEMENT	TON	125.160	2,522.000	-263.650	4,933.81	617,515.68
0160	02756002	000	CEMENT TREAT (EXIST MATL) (6")	SY	1.100	197,301.000	-24,237.610	417,177.14	458,894.86
0165	02766169	000	CEM TRT(PLNT MX) (CL L)(TYA)(GR1-2)(6")	SY	15.160	394,570.000	-24,237.610	410,773.99	6,227,333.69
0171	03056010		SLV, HAUL & STKPL RCL APH PV (8 TO 12") Revised Unit Price	SY	2.150	0.000	8,141.460	8,141.46	17,504.13
0173	03056012		SLV, HAUL & STKPL RCL APH PV (6 TO 12") Added Item	SY	4.040	0.000	15,944.540	15,944.54	64,415.95

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0176	03056011		SALV, HAUL & STKPL RCL APH PV (0 TO 6") Revised Unit Price	SY	1.000	0.000	38,304.100	38,304.10	38,304.10
0177	03056011		SALV, HAUL & STKPL RCL APH PV (0 TO 6") 25% Increase	SY	1.130	0.000	23,723.400	23,723.40	26,807.44
0178	03056011		SALV, HAUL & STKPL RCL APH PV (0 TO 6") Quantity above 125%	SY	2.120	0.000	97,020.500	97,020.50	205,683.46
0181	03056027		SALV,HAUL & STKPL RCL APH PV (12"TO18") Revised Unit Price	SY	1.800	0.000	1,360.450	1,360.45	2,448.81
0185	03106005	000	PRIME COAT (AE-P)	GAL	2.900	97,367.000	-97,367.000	0.07	0.20
0186	03106005		PRIME COAT (AE-P) 1.15% Markup for CO#20 to be paid & already paid	GAL	3.335	0.000	43,656.680	22,766.17	75,925.17
0187	03406048		D-GR HMA(SQ) TY-C SAC-B PG70-22 CO for overbuild between Ramp 10 & 12	TON	175.280	0.000	130.000	130.64	22,898.58
0188	03406048		D-GR HMA(SQ) TY-C SAC-B PG70-22 CO#47 Asphalt level up for Milestone 3	TON	147.130	0.000	3,000.000	4,120.26	606,213.85
0189	03406048		D-GR HMA(SQ) TY-C SAC-B PG70-22	TON	83.100	0.000	3,250.230	3,250.23	270,094.11
0190	03416027	001	D-GR HMA TY-C SAC-B PG70-22	TON	83.100	11,752.000	-1,400.230	10,357.40	860,699.94
0192	03406106		D-GR HMA(SQ) TY-D PG64-22 CO#055 Asphalt Tie-in	TON	948.660	0.000	22.000	22.00	20,870.52
0193	03406106		D-GR HMA(SQ) TY-D PG64-22 1.15% Markup for CO#20	TON	106.053	0.000	7,619.960	8,224.80	872,264.72
0201	03546023		PLANE ASPH CONC PAV(0" TO 4") Revised Unit Price	SY	1.000	0.000	20,088.330	20,088.33	20,088.33
0202	03516008		FLEXIBLE PAVEMENT STRUCTURE REPAIR(12") CO#58 NBFR Base Repair ASB	SY	200.180	0.000	1,210.000	3,562.76	713,193.30
0206	03546208		PLANE ASPH CONC PAV(MICRO-MLLING)(2") Revised Unit Price	SY	1.000	0.000	85,120.000	101,168.48	101,168.48
0210	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	56.840	127,095.000	0.000	135,699.17	7,713,140.81
0220	96086026		UNIQUE CHANGE ORDER ITEM 26 Crack and Seat at SL573	DOL	39,892.350	0.000	1.000	1.00	39,892.35
0230	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	61.220	256,232.000	-1,846.670	247,745.80	15,166,997.63
0250	03606043	000	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	94.150	1,495.000	0.000	2,891.17	272,203.66
0251	03606043		CONC PVMT (CONT REINF)(FAST TRK)(13") 13 INCH FAST TRACK FOR SB DETOUR	SY	94.250	0.000	1,187.780	1,182.44	111,444.97
0252	03606045		CONC PVMT (CONT REINF)(FAST TRK)(15") 15 INCH FAST TRACK FOR SB DETOUR	SY	125.000	0.000	658.890	658.89	82,361.25
0270	04006005	000	CEM STABIL BKFL	CY	38.800	9,724.000	0.000	9,881.73	383,411.10
0280	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	38.790	534.000	0.000	1,043.67	40,483.98
0285	04026001	000	TRENCH EXCAVATION PROTECTION	LF	8.380	2,564.000	0.000	4,841.40	40,570.93
0290	04036001	000	TEMPORARY SPL SHORING	SF	61.820	5,110.000	0.000	9,060.00	560,089.20
0295	04166003	000	DRILL SHAFT (30 IN)	LF	101.030	120.000	0.000	120.00	12,123.60
0300	04166005	000	DRILL SHAFT (42 IN)	LF	237.560	192.000	0.000	192.00	45,611.52
0305	04166006	000	DRILL SHAFT (48 IN)	LF	234.690	148.000	0.000	138.00	32,387.22
0310	04166007	000	DRILL SHAFT (54 IN)	LF	245.150	267.000	0.000	277.00	67,906.55
0315	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	87.500	42.000	0.000	42.00	3,675.00
0320	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	599.460	245.000	0.000	245.00	146,867.70
0325	04226015	000	APPROACH SLAB	CY	432.620	1,446.000	0.000	845.55	365,800.97

CATEGORY		001	DESCRIPTION	ROADWAY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0330	04236019	000	RET WALL (MSE) (VERTICAL SCHEME) (SPL)	SF	20.610	142,081.000	0.000	141,278.00	2,911,739.59
0335	04326001	000	RIPRAP (CONC)(4 IN)	CY	339.700	331.200	0.000	9.29	3,155.81
0340	04326002	000	RIPRAP (CONC)(5 IN)	CY	228.520	1,039.000	0.000	1,420.55	324,624.77
0345	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	467.430	167.000	0.000	331.91	155,144.69
0350	04326044	000	RIPRAP (CONC)(FLUME)	CY	842.750	2.000	0.000	19.20	16,180.80
0355	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	633.140	490.000	0.000	727.56	460,648.61
0360	04506010	000	RAIL (TY T402)	LF	84.860	93.000	0.000	161.93	13,741.38
0365	04506023	000	RAIL (TY SSTR)	LF	31.000	8,035.000	0.000	6,414.87	198,860.97
0370	04506042	000	RAIL (TY PR1)	LF	70.770	61.000	0.000	61.00	4,316.97
0380	04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	240.370	159.000	0.000	147.40	35,430.54
0385	04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	181.530	3,678.000	0.000	3,583.00	650,421.99
0390	04626004	000	CONC BOX CULV (4 FT X 3 FT)	LF	200.720	404.000	0.000	403.30	80,950.38
0395	04626006	000	CONC BOX CULV (5 FT X 2 FT)	LF	265.250	290.000	0.000	290.00	76,922.50
0400	04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	326.630	32.000	0.000	32.00	10,452.16
0405	04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	330.430	757.000	0.000	750.60	248,020.76
0410	04626011	000	CONC BOX CULV (6 FT X 4 FT)	LF	391.680	300.000	0.000	300.00	117,504.00
0415	04626014	000	CONC BOX CULV (7 FT X 3 FT)	LF	395.980	132.000	0.000	132.00	52,269.36
0420	04626074	000	CONC BOX CULV (10 FT X 6 FT)(EXTEND)	LF	784.990	136.000	0.000	136.00	106,758.64
0425	04646003	000	RC PIPE (CL III)(18 IN)	LF	102.230	703.000	0.000	978.20	100,001.39
0430	04646005	000	RC PIPE (CL III)(24 IN)	LF	67.670	9,557.000	0.000	9,571.18	647,681.75
0435	04646007	000	RC PIPE (CL III)(30 IN)	LF	94.900	990.000	0.000	968.00	91,863.20
0440	04646008	000	RC PIPE (CL III)(36 IN)	LF	119.080	468.000	0.000	514.30	61,242.84
0445	04646009	000	RC PIPE (CL III)(42 IN)	LF	123.930	156.000	0.000	152.00	18,837.36
0455	04646017	000	RC PIPE (CL IV)(18 IN)	LF	103.280	337.000	0.000	364.00	37,593.92
0460	04656002	000	MANH (COMPL)(PRM)(48IN)	EA	3,159.900	22.000	0.000	22.00	69,517.80
0465	04656005	000	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	2,830.130	24.000	0.000	24.00	67,923.12
0470	04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	3,254.490	4.000	0.000	4.00	13,017.96
0475	04656009	000	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	3,931.320	5.000	0.000	5.00	19,656.60
0480	04656010	000	JCTBOX(COMPL)(PJB)(5FTX6FT)	EA	5,793.480	2.000	0.000	2.00	11,586.96
0485	04656011	000	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	5,891.260	1.000	0.000	1.00	5,891.26
0490	04656012	000	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	9,135.720	4.000	0.000	4.00	36,542.88
0495	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	3,566.060	2.000	0.000	2.00	7,132.12
0500	04656021	000	INLET (COMPL)(PCO)(5FT)(NONE)	EA	3,850.750	6.000	0.000	6.00	23,104.50
0505	04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,404.360	1.000	0.000	1.00	3,404.36
0510	04656158	000	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	3,613.850	21.000	0.000	21.00	75,890.85
0515	04656160	000	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	4,125.780	3.000	0.000	3.00	12,377.34
0520	04656162	000	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	4,577.010	2.000	0.000	2.00	9,154.02
0525	04656235	000	INLET (COMPL)(RWI)(TY I)	EA	5,938.170	39.000	0.000	39.00	231,588.64
0535	04666153	000	WINGWALL (FW - 0) (HW=6 FT)	EA	6,511.650	1.000	0.000	1.00	6,511.65
0540	04666155	000	WINGWALL (FW - 0) (HW=8 FT)	EA	7,478.590	2.000	0.000	1.34	10,021.31
0545	04666164	000	WINGWALL (FW - S) (HW=3 FT)	EA	3,211.110	1.000	0.000	1.00	3,211.11
0550	04666178	000	WINGWALL (PW - 1) (HW=3 FT)	EA	3,633.660	2.000	0.000	2.00	7,267.32
0555	04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	7,912.890	2.000	0.000	2.00	15,825.78
0560	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	7,912.890	2.000	0.000	2.00	15,825.78
0565	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	13,489.960	2.000	0.000	2.00	26,979.92
0570	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	7,913.490	1.000	0.000	1.00	7,913.49
0575	04676103	000	SET (TY I)(S=3 FT)(HW=2FT)(6:1)(P)	EA	4,419.070	1.000	0.000	1.00	4,419.07
0580	04676105	000	SET (TY I)(S=3 FT)(HW=3FT)(3:1)(C)	EA	4,800.460	1.000	0.000	1.00	4,800.46

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0590	04676132	000	SET (TY I)(S= 4 FT)(HW= 2 FT)(4:1) (C)	EA	5,063.680	2.000	0.000	2.00	10,127.36	
0595	04676139	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (C)	EA	5,837.190	1.000	0.000	1.00	5,837.19	
0600	04676142	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(6:1) (P)	EA	6,288.410	7.000	0.000	7.00	44,018.87	
0605	04676174	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(6:1) (P)	EA	8,512.290	2.000	0.000	2.00	17,024.58	
0610	04676221	000	SET (TY I)(S= 6 FT)(HW= 5 FT)(6:1) (P)	EA	10,725.410	1.000	0.000	1.00	10,725.41	
0615	04676243	000	SET (TY I)(S= 7 FT)(HW= 3 FT)(6:1) (P)	EA	11,509.690	2.000	0.000	2.00	23,019.38	
0620	04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	1,310.420	7.000	0.000	7.00	9,172.94	
0625	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	1,287.160	3.000	0.000	3.00	3,861.48	
0630	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,110.120	11.000	0.000	11.00	12,211.32	
0635	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,289.610	5.000	0.000	5.00	6,448.05	
0640	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,440.020	2.000	0.000	2.00	2,880.04	
0645	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,226.790	57.000	0.000	62.00	76,060.98	
0650	04676410	000	SET (TY II) (30 IN) (CMP) (6: 1) (P)	EA	1,529.110	1.000	0.000	1.00	1,529.11	
0655	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	3,704.320	5.000	0.000	5.00	18,521.60	
0660	04676463	000	SET (TY II) (42 IN) (RCP) (4: 1) (C)	EA	5,291.920	1.000	0.000	1.00	5,291.92	
0661	04676451		SET (TY II) (36 IN) (RCP) (4: 1) (P)	EA	3,896.430	0.000	1.000	1.00	3,896.43	
			Furnish and Install 36" 4:1 SET							
0665	04796002	000	ADJUSTING INLETS	EA	742.210	10.000	0.000	10.00	7,422.10	
0675	04966002	000	REMOV STR (INLET)	EA	695.550	4.000	0.000	4.00	2,782.20	
0680	04966004	000	REMOV STR (SET)	EA	470.230	77.000	0.000	135.00	63,481.05	
0685	04966006	000	REMOV STR (HEADWALL)	EA	1,412.590	12.000	0.000	13.00	18,363.67	
0690	04966007	000	REMOV STR (PIPE)	LF	16.760	4,304.000	0.000	4,781.00	80,129.56	
0695	04966008	000	REMOV STR (BOX CULVERT)	LF	47.510	638.000	0.000	689.00	32,734.39	
0700	04966012	000	REMOV STR (BRIDGE 1000 FT OR GREATER)	EA	225,000.000	1.000	0.000	1.00	225,000.00	
0708	05006001		MOBILIZATION	LS	4,242.000	0.000	1.000	1.00	4,242.00	
			Mob-in and Mob-out for PMI CO#44							
0709	05006001		MOBILIZATION	LS	6,787.200	0.000	1.000	1.00	6,787.20	
			CO#47 Mob							
0710	05006001	000	MOBILIZATION	LS	10,000,000.000	1.000	0.000	0.90	9,000,000.00	
0711	05006001		MOBILIZATION	LS	24,400.000	0.000	1.000	1.00	24,400.00	
			Allegiance Mob-in & Mob-out							
0712	05006001		MOBILIZATION	LS	4,000.000	0.000	1.000	1.00	4,000.00	
0714	05006001		MOBILIZATION	LS	4,772.250	0.000	1.000	1.00	4,772.25	
			Dustrol Mobilization							
0715	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	20,075.750	37.000	10.000	47.00	943,560.25	
0720	05066001	004	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	24.000	680.000	0.000	733.00	17,592.00	
0725	05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	30.000	290.000	0.000	301.00	9,030.00	
0735	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	8.000	1,770.000	0.000	934.00	7,472.00	
0740	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	25.000	360.000	0.000	1,258.11	31,452.78	
0745	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	9.000	360.000	0.000	1,258.11	11,322.99	
0750	05066034	004	CONSTRUCTION PERIMETER FENCE	LF	3.250	24,374.000	0.000	23,785.00	77,301.25	
0755	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.890	13,455.000	0.000	26,621.50	76,936.14	
0760	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.600	13,455.000	0.000	26,370.00	15,822.00	
0765	05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.000	600.000	0.000	533.00	2,665.00	
0770	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	600.000	0.000	533.00	533.00	
0775	05086001	000	CONSTRUCTING DETOURS	SY	80.520	17,593.000	614.120	17,431.07	1,403,549.75	
0780	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	25.560	30,900.000	-3,780.000	38,430.00	982,270.80	

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0785	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	68.200	1,460.000	0.000	2,680.00	182,776.00	
0790	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	68.200	120.000	0.000	100.00	6,820.00	
0795	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.690	83,140.000	3,000.000	56,910.00	266,907.90	
0800	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	8.170	3,340.000	0.000	2,220.00	18,137.40	
0805	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	8.170	320.000	0.000	160.00	1,307.20	
0810	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	8.810	30,900.000	-3,780.000	38,430.00	338,568.30	
0815	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	7.640	1,460.000	0.000	1,760.00	13,446.40	
0820	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	7.690	120.000	0.000	40.00	307.60	
0825	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	42.870	19,591.000	0.000	18,497.90	793,004.97	
0830	05296004	000	CONC CURB (MONO) (TY I)	LF	2.530	105.000	0.000	41.00	103.73	
0835	05296005	000	CONC CURB (MONO) (TY II)	LF	2.530	21,234.000	0.000	20,460.36	51,764.71	
0840	05296008	000	CONC CURB & GUTTER (TY II)	LF	27.350	203.000	0.000	260.00	7,111.00	
0845	05306004	000	DRIVEWAYS (CONC)	SY	47.540	4,004.000	0.000	4,320.43	205,393.42	
0850	05306005	000	DRIVEWAYS (ACP)	SY	33.870	120.000	0.000	141.67	4,798.36	
0855	05336003	000	RUMBLE STRIPS (SHOULDER) ASPHALT	LF	0.100	37,991.000	0.000	30,752.00	3,075.20	
0860	05336005	000	RUMBLE STRIPS (SHOULDER) CONCRETE	LF	0.410	80,298.000	0.000	71,931.00	29,491.71	
0862	60566001		PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	15.380	0.000	80.000	80.00	1,230.40	
			SH105 CONN							
0865	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	20.250	2,425.000	0.000	11,155.00	225,888.76	
0867	05406001		MTL W-BEAM GD FEN (TIM POST)	LF	5.680	0.000	8,906.500	8,906.50	50,588.92	
			CO#56							
0870	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,150.000	9.000	0.000	13.00	14,950.00	
0871	05406016		DOWNSTREAM ANCHOR TERMINAL SECTION	EA	370.000	0.000	3.000	3.00	1,110.00	
			CO#56							
0875	05406021	000	MTL THRIE-BEAM GD FEN (TIM POST)	EA	1,735.000	17.000	0.000	18.00	31,230.00	
0880	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.500	2,250.000	0.000	3,118.00	7,795.00	
0885	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,595.000	30.000	0.000	35.00	90,825.00	
0887	05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	630.000	0.000	5.000	5.00	3,150.00	
			CO#56							
0890	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	250.000	6.000	0.000	8.00	2,000.00	
0900	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,725.000	39.000	0.000	49.00	133,525.00	
0905	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,000.000	15.000	0.000	16.00	16,000.00	
0910	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,450.000	18.000	-1.000	22.00	185,900.00	
0925	05566001	000	PIPE UNDERDRAINS (TY 1) (6")	LF	14.220	537.000	0.000	530.00	7,536.60	
0930	05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	200.000	11.000	0.000	11.00	2,200.00	
0935	05606002	000	MAILBOX INSTALL-D (TWG-POST) TY 1	EA	250.000	2.000	0.000	2.00	500.00	
0940	06106004	000	RELOCATE RD IL ASM (TRANS-BASE)	EA	2,121.010	4.000	0.000	3.20	6,787.23	
0950	06106101	000	REPLACE LUMINAIRE W/LED (150W EQ)	EA	450.810	12.000	0.000	12.00	5,409.72	
0955	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	500.090	8.000	0.000	8.00	4,000.72	
0960	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	874.800	30.000	0.000	30.00	26,244.00	
0965	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,043.130	8.000	0.000	8.00	8,345.04	
0970	06106286	000	IN RD IL (TY SA) 50T-8 (400W EQ) LED	EA	3,316.340	11.000	0.000	11.00	36,479.74	
0975	06136006	000	HI MST IL POLE (150 FT)(100 MPH)	EA	47,135.770	7.000	0.000	7.00	329,950.39	
0980	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	6.330	2,920.000	0.000	2,920.00	18,483.60	
0985	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	7.150	34,530.000	-19,780.000	14,750.00	105,462.50	
0986	06186031		CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	11.230	0.000	19,780.000	19,780.00	222,129.40	

Unit price revised due to price increase

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0990	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	6.740	7,466.000	0.000	8,037.00	54,169.38	
0995	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	12.700	3,462.000	0.000	3,654.00	46,405.80	
1000	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	25.060	7,360.000	0.000	7,360.00	184,441.60	
1005	06186064	000	CONDT (RM) (1")	LF	16.860	1,426.000	0.000	1,546.00	26,065.56	
1011	63906001		3" ITS FIBERGLASS CONDUIT	LF	35.010	0.000	4,430.000	4,430.00	155,094.30	
1013	96086036		UNIQUE CHANGE ORDER ITEM 36	DOL	45.190	0.000	4,430.000	4,430.00	200,191.70	
			FIBERGLASS ITS MULTI-DUCT CND							
1015	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.500	23,160.000	0.000	23,160.00	11,580.00	
1020	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.780	1,799.000	0.000	1,829.00	1,426.62	
1025	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.800	3,598.000	0.000	3,658.00	2,926.40	
1030	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	11,300.000	0.000	12,115.00	10,297.75	
1035	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	0.990	25,310.000	0.000	26,890.00	26,621.10	
1040	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.010	605.000	0.000	605.00	611.05	
1045	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.090	1,815.000	0.000	1,815.00	1,978.35	
1050	06246001	000	GROUND BOX TY A (122311)	EA	600.630	7.000	0.000	7.00	4,204.41	
1055	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	750.710	48.000	0.000	48.00	36,034.08	
1065	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	866.100	22.000	0.000	22.00	19,054.20	
1070	06246028	000	REMOVE GROUND BOX	EA	246.810	13.000	0.000	5.00	1,234.05	
1075	06286009	000	ELC SRV TY A 120/240 060(NS)SS(E)SP(O)	EA	6,956.970	4.000	0.000	4.00	27,827.87	
1080	06286045	000	ELC SRV TY A 240/480 060(NS)SS(E)SP(O)	EA	7,597.070	5.000	0.000	5.00	37,985.34	
1085	06286152	000	ELC SRV TY D 120/240 060(NS)SS(N)SP(O)	EA	5,459.610	8.000	0.000	8.00	43,676.87	
1090	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	5,204.150	2.000	0.000	3.00	15,612.45	
1095	06366002	001	ALUMINUM SIGNS (TY G)	SF	29.300	180.000	0.000	180.00	5,274.00	
1100	06366003	001	ALUMINUM SIGNS (TY O)	SF	19.640	2,583.000	0.000	2,583.00	50,730.12	
1105	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	390.000	13.000	0.000	12.00	4,680.00	
1110	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	445.000	45.000	0.000	45.00	20,025.00	
1115	06446005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	530.000	2.000	0.000	2.00	1,060.00	
1120	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	465.000	16.000	0.000	16.00	7,440.00	
1125	06446017	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	840.000	30.000	0.000	31.00	26,040.00	
1130	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	550.000	9.000	0.000	9.00	4,950.00	
1135	06446028	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	635.000	19.000	0.000	19.00	12,065.00	
1140	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	720.000	8.000	0.000	8.00	5,760.00	
1145	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	645.000	6.000	0.000	6.00	3,870.00	
1150	06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,130.000	4.000	0.000	4.00	4,520.00	
1155	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,012.000	8.000	0.000	12.00	24,144.00	
1160	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	147.000	0.000	124.00	9,300.00	
1165	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	5.630	1,236.000	0.000	1,236.00	6,958.68	
1170	06476003	000	REMOVE LRSA	EA	873.400	10.000	0.000	14.00	12,227.60	
1176	06502025		INS OH SN SUP(30 FT BAL TEE)	EA	47,977.630	0.000	2.000	2.00	95,955.26	
1180	06506032	000	INS OH SN SUP(30 FT CANT)	EA	20,395.580	3.000	0.000	3.00	61,186.74	
1185	06506038	000	INS OH SN SUP(35 FT CANT)	EA	22,721.820	6.000	0.000	6.00	136,330.92	
1190	06506045	000	INS OH SN SUP(40 FT CANT)	EA	34,054.860	8.000	0.000	8.00	272,438.88	
1195	06546004	000	SIGN WALKWAY (36 IN) WITH HNDRL	LF	162.000	50.000	-50.000	30.50	4,941.00	
1196	06546004		SIGN WALKWAY (36 IN) WITH HNDRL	LF	162.000	0.000	61.000	30.50	4,941.00	
1200	06586001	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	40.000	69.000	0.000	65.00	2,600.00	
1205	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	18.000	117.000	0.000	114.00	2,052.00	
1210	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	18.000	86.000	0.000	89.00	1,602.00	
1215	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	45.000	28.000	0.000	29.00	1,305.00	

CATEGORY		001		DESCRIPTION	ROADWAY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1220	06586067	000	INSTL DEL ASSM (D-DW)SZ 1(BRF)GF2	EA	32.000	21.000	0.000	168.00	5,376.00	
1230	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.300	470.000	0.000	15,576.75	4,673.03	
1240	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.300	2,108.000	0.000	80,288.00	24,086.40	
1245	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.300	2,108.000	0.000	69,596.00	20,878.80	
1247	06626012		WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.640	0.000	3,000.000	1,923.00	1,230.72	
1250	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.450	34,460.000	0.000	14,815.00	6,666.76	
1260	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.400	129,254.000	0.000	102,220.00	40,888.00	
1265	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	0.550	3,030.000	0.000	6,907.00	3,798.85	
1270	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	15.000	434.000	0.000	289.00	4,335.00	
1280	06626082	000	WK ZN PAV MRK REMOV (W)(ENTR GORE)	EA	800.000	7.000	0.000	1.00	800.00	
1285	06626083	000	WK ZN PAV MRK REMOV (W)(EXIT GORE)	EA	800.000	12.000	0.000	0.50	400.00	
1305	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.400	146,546.000	0.000	81,226.00	32,490.40	
1321	06666017		REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	0.800	0.000	1,120.000	150.00	120.00	
1323	06666161		RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL)	LF	0.810	0.000	22,000.000	23,725.00	19,217.25	
1325	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.650	17,709.000	0.000	20,726.00	13,471.90	
1330	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	2.000	2,885.000	0.000	25,365.00	50,730.00	
1335	06666146	007	REFL PAV MRK TY I (Y)24"(SLD)(090MIL)	LF	4.500	1,712.000	0.000	1,712.00	7,704.00	
1340	06666224	007	PAVEMENT SEALER 4"	LF	0.040	326,230.000	-135,120.000	1,020.00	40.80	
1341	06666225		PAVEMENT SEALER 6"	LF	0.110	0.000	135,120.000	142,658.00	15,692.38	
1345	06666226	007	PAVEMENT SEALER 8"	LF	0.100	17,709.000	0.000	16,477.00	1,647.70	
1350	06666228	007	PAVEMENT SEALER 12"	LF	0.200	7,688.000	0.000	4,237.00	847.40	
1355	06666230	007	PAVEMENT SEALER 24"	LF	0.500	2,742.000	0.000	2,304.00	1,152.00	
1360	06666231	007	PAVEMENT SEALER (ARROW)	EA	8.000	23.000	0.000	23.00	184.00	
1365	06666232	007	PAVEMENT SEALER (WORD)	EA	12.000	18.000	0.000	18.00	216.00	
1370	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	10.000	6.000	0.000	6.00	60.00	
1375	06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	10.000	7.000	0.000	7.00	70.00	
1380	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	1.000	70.000	0.000	70.00	70.00	
1385	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.300	20,830.000	0.000	5,670.00	1,701.00	
1386	06666305		RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.780	0.000	22,000.000	22,160.00	17,284.80	
1387	06666158		RE PV MRK TY I(BLACK)4"(SHADOW)(090MIL)	LF	0.600	0.000	6,750.000	6,750.00	4,050.00	
1390	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.300	104,758.000	-45,000.000	22,522.00	6,756.60	
1391	06666308		RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.780	0.000	45,000.000	70,867.00	55,276.26	
1395	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.300	86,978.000	-45,000.000	1,762.00	528.60	
1396	06666320		RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.780	0.000	45,000.000	69,476.00	54,191.28	
1400	06666349	007	REFL PAV MRK TY I (W)12"(DOT)(090MIL)	LF	1.000	4,803.000	0.000	2,100.00	2,100.00	
1410	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	15.000	1,030.000	0.000	119.00	1,785.00	
1415	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	250.000	23.000	0.000	23.00	5,750.00	
1420	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	350.000	6.000	0.000	6.00	2,100.00	
1425	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	450.000	7.000	0.000	7.00	3,150.00	
1430	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	400.000	18.000	0.000	18.00	7,200.00	
1435	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	50.000	70.000	0.000	70.00	3,500.00	
1440	06726006	000	REFL PAV MRKR TY I-A	EA	3.000	79.000	0.000	36.00	108.00	
1450	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.000	160.000	0.000	834.00	2,502.00	
1455	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.500	4,328.000	0.000	3,475.00	8,687.50	
1460	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.200	42,258.000	0.000	17,969.00	3,593.80	
1465	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.400	1,965.000	0.000	6,461.00	2,584.40	
1466	06772008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	171.802	0.000	7.000	9.00	1,546.21	
1470	06906001	000	REMOVAL OF CONDUIT	LF	6.760	1,754.000	0.000	2,540.00	17,170.40	

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1475	30236001	000	TERMINAL ANCHOR JOINT CONT REINF	CY	812.270	695.000	0.000	896.62	728,296.72	
1480	50276001	000	TEMPORARY CONSTRUCTION MATTING	SY	8.080	17,370.000	0.000	16,944.95	136,915.20	
1495	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	10,743.340	4.000	0.000	6.00	64,460.04	
1500	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	2.200	25,110.000	0.000	25,110.00	55,242.00	
1505	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	9,088.820	8.000	0.000	8.00	72,710.56	
1510	60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	11.010	34,530.000	-19,780.000	14,750.00	162,397.50	
1511	60166008		ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	18.950	0.000	19,780.000	19,780.00	374,831.00	
1515	60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	30.860	7,360.000	0.000	7,360.00	227,129.60	
1525	60166015	000	FIBER OPTIC CABLE ROAD MARKER	EA	172.670	40.000	0.000	36.00	6,216.12	
1530	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	16,045.600	2.000	0.000	2.00	32,091.20	
1535	60296001	000	RADAR VEHICLE SENSING DEVICE	EA	8,085.830	2.000	0.000	2.00	16,171.66	
1540	60646047	000	ITS POLE (55 FT)(110 MPH)	EA	15,886.320	8.000	0.000	8.00	127,090.56	
1545	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	6,726.670	8.000	0.000	8.00	53,813.36	
1550	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	23,419.590	7.000	0.000	7.00	163,937.14	
1555	61796001	000	GATEWAY MODEM	EA	1,690.460	10.000	0.000	10.00	16,904.60	
1560	61856001	000	TMA (STATIONARY)	EA	21,486.680	4.000	0.000	3.00	64,460.04	
1565	61856005	000	TMA (MOBILE OPERATION)	DAY	616.860	69.000	0.000	69.00	42,563.34	
1570	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	4,761.480	38.000	0.000	38.00	180,936.24	
1575	61866008	000	ITS GND BOX(PCAST) TY 2 (366036)W/APRN	EA	9,033.010	2.000	0.000	2.00	18,066.02	
1600	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	331.38	331.38	
1615	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	112,208.06	112,208.06	
1620	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	744,599.10	744,599.10	
1621	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	904.140	0.000	1.000	1.00	904.14	
			Beaumont District SW3P Notification Board Detail Sheet							
1622	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	2,248.800	0.000	1.000	1.00	2,248.80	
			Turbidity Curtain at SL573							
1623	96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	12,374.410	0.000	1.000	1.00	12,374.41	
			Phase 1, Step 2 TCP Modifications							
1624	96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	8,552.540	0.000	1.000	1.00	8,552.54	
			Copier Machine and 3-year Service Plan							
1625	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	541,424.77	541,424.77	
1626	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	26,140.490	0.000	3.000	3.00	78,421.47	
			Dewatering Setup (DOL = EACH)							
1627	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	6,431.190	0.000	6.000	13.00	83,605.47	
			Dewatering Weekly Rate (DOL= EACH)							
1629	96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	46.660	0.000	450.000	291.00	13,578.06	
			Additional Header Piping at SL573							
1630	96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	161.710	0.000	1,450.600	1,082.62	175,070.49	
			No. 57 Stone at SL573							
1631	96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	71,333.030	0.000	1.000	1.00	71,333.03	
			RCB Modifications South of CR379							
1632	96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	9,312.970	0.000	1.000	1.00	9,312.97	
			AT&T Inefficiency Claims SBFR Near SH105							
1634	96086013		UNIQUE CHANGE ORDER ITEM 13	DOL	171.590	0.000	1,771.610	1,893.47	324,900.52	
			573 U-turns - Bull rock							
1635	96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	5,570.060	0.000	1.000	1.00	5,570.06	
			Removal of septic tank; Well abandonment; Drainage slot plug							

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1636	96086015		UNIQUE CHANGE ORDER ITEM 15 Plug abandoned 30" RCP	DOL	1,502.960	0.000	1.000	1.00	1,502.96
1637	96086016		UNIQUE CHANGE ORDER ITEM 16 Additional Underdrain Connection	DOL	6,523.590	0.000	1.000	1.00	6,523.59
1638	96086017		UNIQUE CHANGE ORDER ITEM 17 Cutting into existing 6'x3' RCB to place 24" RCP	DOL	10,110.670	0.000	1.000	1.00	10,110.67
1639	04796001		ADJUSTING MANHOLES Furnish and Install ring and cover at Morgan Cementery	EA	1,218.170	0.000	1.000	1.00	1,218.17
1641	96086020		UNIQUE CHANGE ORDER ITEM 20 Added Drainage Pipe For Temporary Ramp	DOL	28,510.560	0.000	1.000	1.00	28,510.56
1642	96086021		UNIQUE CHANGE ORDER ITEM 21 Remove and Replace CTS	DOL	14,988.640	0.000	1.000	1.00	14,988.64
1644	03166029		ASPH (RC-250)	GAL	3.897	0.000	43,737.260	45,356.17	176,748.46
1645	96086025		UNIQUE CHANGE ORDER ITEM 25 Lost AC Milling	DOL	300,899.890	0.000	1.000	1.00	300,899.89
1646	03166485		AGGR (TY-D GR-5 OR TY-L GR-5)	CY	214.193	0.000	1,686.966	1,812.06	388,130.12
1647	04646044		RC PIPE (CL III)(54 IN)(SPL)	LF	1,166.766	0.000	16.000	16.00	18,668.25
1648	06106009		REMOVE RD IL ASM (TRANS-BASE)	EA	1,310.736	0.000	21.000	19.00	24,903.98
1649	96086024		UNIQUE CHANGE ORDER ITEM 24 Extended Overhead	DOL	6,499.140	0.000	115.000	115.00	747,401.10
1650	06286002		REMOVE ELECTRICAL SERVICES	EA	2,576.310	0.000	2.000	3.00	7,728.93
1651	96086018		UNIQUE CHANGE ORDER ITEM 18 Remobilization for Pipe Crew at the Detention Pond	DOL	3,817.800	0.000	1.000	1.00	3,817.80
1653	96086025		UNIQUE CHANGE ORDER ITEM 25 TO KEEP CONCRETE PLANTS OPEN OVER THE WEEKEND	DOL	40,000.000	0.000	1.000	1.00	40,000.00
1654	96086027		UNIQUE CHANGE ORDER ITEM 27 Dewatering unsuitable soil area	DOL	28,633.500	0.000	1.000	1.00	28,633.50
1655	96086028		UNIQUE CHANGE ORDER ITEM 28 Mirafi RS580i Geosynthetic	DOL	7.124	0.000	1,500.000	1,500.00	10,685.81
1656	96086029		UNIQUE CHANGE ORDER ITEM 29 Ground Water Control Daily	DOL	1,829.360	0.000	3.000	8.00	14,634.88
1657	96086030		UNIQUE CHANGE ORDER ITEM 30 JCG Support	DOL	7,693.650	0.000	7.000	9.00	69,242.85
1658	96086031		UNIQUE CHANGE ORDER ITEM 31 Refurbish Vandalized Electrical Services	DOL	5,126.540	0.000	1.000	1.00	5,126.54
1659	96086032		UNIQUE CHANGE ORDER ITEM 32 Traffic Control for NBFRR Milling	DOL	3,419.220	0.000	7.000	8.00	27,353.76
1660	96086033		UNIQUE CHANGE ORDER ITEM 33 Embankment Inefficiency	DOL	1.000	0.000	108,937.670	108,937.67	108,937.67
1661	96086034		UNIQUE CHANGE ORDER ITEM 34 Additional Signs	DOL	479.450	0.000	1.000	1.00	479.45
1662	96086035		UNIQUE CHANGE ORDER ITEM 35 Chain Link Fence	DOL	7,431.000	0.000	1.000	1.00	7,431.00
1663	04676580		SET (REMOV & REINSTALL) Move and Reset SET	EA	820.000	0.000	2.000	2.00	1,640.00

CATEGORY		001		DESCRIPTION	ROADWAY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1665	96086035		UNIQUE CHANGE ORDER ITEM 35 SH105 CONN TEMP SIGNS	DOL	814.070	0.000	1.000	1.00	814.07	
1666	96086035		UNIQUE CHANGE ORDER ITEM 35 Printer contract renewal	DOL	1,726.280	0.000	1.000	1.00	1,726.28	
1667	96086036		UNIQUE CHANGE ORDER ITEM 36 Replace 22' unsuitable material on SBML	DOL	46,598.330	0.000	1.000	1.00	46,598.33	
1669	96086038		UNIQUE CHANGE ORDER ITEM 38	DOL	6,449.140	0.000	8.000	8.00	51,593.12	
1671	96086040		UNIQUE CHANGE ORDER ITEM 40 Beam Freight Escalations	DOL	189,566.930	0.000	1.000	1.00	189,566.93	
1672	96086041		UNIQUE CHANGE ORDER ITEM 41 Bent 8 Site Condition Dispute	DOL	34,039.820	0.000	1.000	1.00	34,039.82	
1673	96086039		UNIQUE CHANGE ORDER ITEM 39	DOL	400.000	0.000	1.000	1.00	400.00	
1674	96086040		UNIQUE CHANGE ORDER ITEM 40 Extended Overhead for Detention Pond	DOL	6,499.140	0.000	18.000	18.00	116,984.52	
1901	04036001		TEMPORARY SPL SHORING Alternative unit price	SF	62.240	0.000	690.000	2,070.00	128,836.80	
1906	04166005		DRILL SHAFT (42 IN) Alternative unit price	LF	237.470	0.000	464.000	464.00	110,186.08	
1916	04326001		RIPRAP (CONC)(4 IN) Alternative unit price	CY	467.430	0.000	9.600	8.40	3,926.41	
1976	04036001		TEMPORARY SPL SHORING Alternative unit price	SF	62.240	0.000	690.000	891.25	55,471.40	
1981	04166005		DRILL SHAFT (42 IN) Alternative unit price	LF	237.470	0.000	464.000	464.00	110,186.08	
1991	04326001		RIPRAP (CONC)(4 IN) Alternative unit price	CY	467.430	0.000	9.600	8.40	3,926.41	
2046	04036001		TEMPORARY SPL SHORING Alternative unit price	SF	62.240	0.000	690.000	1,380.00	85,891.20	
2051	04166005		DRILL SHAFT (42 IN) Alternative unit price	LF	237.470	0.000	464.000	464.00	110,186.08	
2061	04326001		RIPRAP (CONC)(4 IN) Alternative unit price	CY	467.430	0.000	9.600	8.40	3,926.41	
2121	04036001		TEMPORARY SPL SHORING Alternative unit price	SF	62.240	0.000	690.000	1,380.00	85,891.20	
2126	04166005		DRILL SHAFT (42 IN) Alternative unit price	LF	237.470	0.000	464.000	464.00	110,186.08	
2136	04326001		RIPRAP (CONC)(4 IN) Alternative unit price	CY	467.430	0.000	9.600	8.40	3,926.41	
								Category Subtotal	\$84,621,880.04	

CATEGORY		006		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1855	04166004	000	DRILL SHAFT (36 IN)	LF	174.260	570.000	0.000	570.00	99,328.20	
1860	04206013	000	CL C CONC (ABUT)	CY	893.070	52.100	0.000	52.10	46,528.95	

CATEGORY	006		DESCRIPTION	BRIDGE						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1865	04206029	000	CL C CONC (CAP)	CY	903.880	86.700	0.000	86.04	77,766.22	
1870	04206090	000	CL F CONC (COLUMN)	CY	1,132.880	78.600	0.000	74.80	84,737.16	
1875	04226001	000	REINF CONC SLAB	SF	13.100	13,765.000	0.000	13,765.00	180,321.50	
1880	04256037	000	PRESTR CONC GIRDER (TX40)	LF	129.460	1,641.500	0.000	1,641.50	212,508.59	
1885	04326001	000	RIPRAP (CONC)(4 IN)	CY	339.700	7.000	0.000	7.00	2,377.90	
1890	04506023	000	RAIL (TY SSTR)	LF	31.000	236.000	0.000	236.00	7,316.00	
1895	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	77.090	114.000	0.000	109.25	8,422.08	
1910	04206043	000	CL C CONC (FOOTING)	CY	617.940	60.600	0.000	60.60	37,447.16	
1925	04166004	000	DRILL SHAFT (36 IN)	LF	174.260	570.000	0.000	570.00	99,328.20	
1930	04206013	000	CL C CONC (ABUT)	CY	893.070	52.600	0.000	52.60	46,975.48	
1935	04206029	000	CL C CONC (CAP)	CY	903.880	88.200	0.000	87.51	79,094.92	
1940	04206090	000	CL F CONC (COLUMN)	CY	1,132.880	69.600	0.000	66.07	74,845.98	
1945	04226001	000	REINF CONC SLAB	SF	13.100	13,966.000	0.000	13,966.00	182,954.60	
1950	04256037	000	PRESTR CONC GIRDER (TX40)	LF	129.460	1,641.500	0.000	1,641.50	212,508.59	
1955	04326001	000	RIPRAP (CONC)(4 IN)	CY	339.700	6.000	0.000	6.00	2,038.20	
1960	04506023	000	RAIL (TY SSTR)	LF	31.000	236.000	0.000	236.00	7,316.00	
1965	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	77.090	116.000	0.000	110.34	8,506.11	
1970	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	42.870	236.000	0.000	236.00	10,117.32	
1985	04206043	000	CL C CONC (FOOTING)	CY	617.940	60.600	0.000	60.60	37,447.16	
2000	04166004	000	DRILL SHAFT (36 IN)	LF	174.260	670.000	0.000	670.00	116,754.20	
2005	04206013	000	CL C CONC (ABUT)	CY	893.070	50.600	0.000	50.60	45,189.34	
2010	04206029	000	CL C CONC (CAP)	CY	903.880	85.000	0.000	84.28	76,174.49	
2015	04206090	000	CL F CONC (COLUMN)	CY	1,132.880	72.700	0.000	68.70	77,828.86	
2020	04226001	000	REINF CONC SLAB	SF	13.100	13,622.000	0.000	13,622.00	178,448.20	
2025	04256037	000	PRESTR CONC GIRDER (TX40)	LF	129.460	1,641.500	0.000	1,669.50	216,133.47	
2030	04326001	000	RIPRAP (CONC)(4 IN)	CY	339.700	6.000	0.000	6.00	2,038.20	
2035	04506023	000	RAIL (TY SSTR)	LF	31.000	240.000	0.000	239.07	7,411.17	
2040	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	77.090	111.000	0.000	105.50	8,133.00	
2055	04206043	000	CL C CONC (FOOTING)	CY	617.940	60.600	0.000	60.60	37,447.16	
2070	04166004	000	DRILL SHAFT (36 IN)	LF	174.260	670.000	0.000	670.00	116,754.20	
2075	04206013	000	CL C CONC (ABUT)	CY	893.070	52.800	0.000	52.80	47,154.10	
2080	04206029	000	CL C CONC (CAP)	CY	903.880	88.400	0.000	87.83	79,387.78	
2085	04206090	000	CL F CONC (COLUMN)	CY	1,132.880	68.100	0.000	67.58	76,563.42	
2090	04226001	000	REINF CONC SLAB	SF	13.100	14,202.000	0.000	14,202.00	186,046.20	
2095	04256037	000	PRESTR CONC GIRDER (TX40)	LF	129.460	1,641.500	0.000	1,669.50	216,133.47	
2100	04326001	000	RIPRAP (CONC)(4 IN)	CY	339.700	6.000	0.000	6.00	2,038.20	
2105	04506023	000	RAIL (TY SSTR)	LF	31.000	240.000	0.000	241.03	7,471.93	
2110	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	77.090	116.000	0.000	110.34	8,506.11	
2115	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	42.870	240.000	0.000	240.00	10,288.80	
2130	04206043	000	CL C CONC (FOOTING)	CY	617.940	60.600	0.000	60.60	37,447.16	
2140	04166001	000	DRILL SHAFT (18 IN)	LF	46.580	60.000	0.000	60.00	2,794.80	
2145	04166004	000	DRILL SHAFT (36 IN)	LF	174.260	525.000	0.000	525.00	91,486.50	
2150	04166005	000	DRILL SHAFT (42 IN)	LF	237.560	5,900.000	0.000	5,905.00	1,402,791.80	
2155	04206013	000	CL C CONC (ABUT)	CY	893.070	63.100	0.000	63.10	56,352.72	
2160	04206029	000	CL C CONC (CAP)	CY	903.880	534.700	0.000	541.88	489,795.41	
2165	04206037	000	CL C CONC (COLUMN)	CY	569.680	340.300	0.000	340.34	193,884.89	
2170	04226001	000	REINF CONC SLAB	SF	13.100	125,089.000	0.000	125,088.00	1,638,652.80	
2175	04256036	000	PRESTR CONC GIRDER (TX34)	LF	128.640	2,191.000	0.000	2,191.00	281,850.24	

CATEGORY 006 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2180	04256038	000	PRESTR CONC GIRDER (TX46)	LF	137.210	12,235.520	0.000	12,235.52	1,678,835.70
2185	04256039	000	PRESTR CONC GIRDER (TX54)	LF	139.330	836.500	0.000	836.50	116,549.55
2190	04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	142.420	992.900	0.000	992.90	141,408.82
2195	04506010	000	RAIL (TY T402)	LF	84.860	2,232.500	0.000	2,234.00	189,577.24
2200	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	77.090	684.000	0.000	422.00	32,531.98
2205	04166001	000	DRILL SHAFT (18 IN)	LF	46.580	30.000	0.000	30.00	1,397.40
2210	04166004	000	DRILL SHAFT (36 IN)	LF	174.260	570.000	0.000	480.00	83,644.80
2215	04166005	000	DRILL SHAFT (42 IN)	LF	237.560	6,252.000	0.000	6,262.00	1,487,600.72
2220	04206013	000	CL C CONC (ABUT)	CY	893.070	63.600	0.000	63.60	56,799.25
2225	04206029	000	CL C CONC (CAP)	CY	903.880	576.600	0.000	579.93	524,185.32
2230	04206037	000	CL C CONC (COLUMN)	CY	569.680	340.300	0.000	340.34	193,884.89
2235	04226001	000	REINF CONC SLAB	SF	13.100	133,658.000	0.000	133,659.00	1,750,932.90
2240	04256036	000	PRESTR CONC GIRDER (TX34)	LF	128.640	2,504.120	0.000	2,504.13	322,131.28
2245	04256038	000	PRESTR CONC GIRDER (TX46)	LF	137.210	13,919.110	0.000	13,919.11	1,909,841.08
2250	04256039	000	PRESTR CONC GIRDER (TX54)	LF	139.330	956.000	0.000	956.00	133,199.48
2255	04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	142.420	434.100	0.000	419.88	59,799.31
2260	04506010	000	RAIL (TY T402)	LF	84.860	2,222.610	0.000	2,221.00	188,474.06
2265	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	77.090	731.000	0.000	456.36	35,180.80
2270	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	42.870	2,205.000	0.000	2,205.00	94,528.35
2275	04166001	000	DRILL SHAFT (18 IN)	LF	46.580	80.000	0.000	80.00	3,726.41
2280	04166004	000	DRILL SHAFT (36 IN)	LF	174.260	307.000	0.000	307.00	53,497.83
2285	04166005	000	DRILL SHAFT (42 IN)	LF	237.560	4,332.000	0.000	4,352.00	1,033,861.12
2290	04206013	000	CL C CONC (ABUT)	CY	893.070	56.900	0.000	56.90	50,815.69
2295	04206029	000	CL C CONC (CAP)	CY	903.880	390.300	0.000	393.82	355,967.82
2300	04206037	000	CL C CONC (COLUMN)	CY	569.680	259.200	0.000	259.26	147,695.24
2305	04226001	000	REINF CONC SLAB	SF	13.100	92,612.000	0.000	92,612.00	1,213,217.20
2310	04256036	000	PRESTR CONC GIRDER (TX34)	LF	128.640	1,565.000	0.000	1,564.70	201,283.01
2315	04256038	000	PRESTR CONC GIRDER (TX46)	LF	137.210	10,479.500	0.000	10,479.50	1,437,892.20
2320	04256039	000	PRESTR CONC GIRDER (TX54)	LF	139.330	717.000	0.000	717.00	99,899.61
2325	04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	142.420	1,099.500	0.000	551.68	78,570.27
2330	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	10.000	616.000	0.000	616.00	6,160.00
2335	04506010	000	RAIL (TY T402)	LF	84.860	4,506.000	0.000	4,506.00	382,379.16
2340	04506042	000	RAIL (TY PR1)	LF	70.770	2,234.000	0.000	2,234.00	158,100.18
2345	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	77.090	432.000	0.000	304.00	23,435.36
2350	04546008	000	HEADER TYPE EXPANSION JOINT	CF	700.000	42.000	0.000	47.34	33,138.00
2355	04546009	000	JOINT SEALANT	LF	12.000	225.000	0.000	255.50	3,066.00

Category Subtotal \$21,512,052.97

PROJECT NH 2019(022) CONTROL 017705113
 CATEGORY 001 DESCRIPTION MITIGATION BASIN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2515	01006001	000	PREPARING ROW	AC	6,000.000	13.970	1.200	15.17	91,020.00
2520	01006002	000	PREPARING ROW	STA	9,794.000	4.280	0.000	4.28	41,918.32
2525	01106001	000	EXCAVATION (ROADWAY)	CY	6.210	35,101.000	2,145.000	37,513.17	232,956.79
2530	01326006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	7.860	10,362.000	0.000	10,362.00	81,445.32
2535	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	0.650	8,721.000	0.000	11,724.45	7,620.89

CATEGORY 001 DESCRIPTION MITIGATION BASIN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2540	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.080	4,361.000	0.000	9,143.33	731.47
2545	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.080	4,361.000	0.000	12,277.44	982.20
2550	01646023	000	CELL FBR MLCH SEED(PERM)(RURAL)(CLAY)	SY	0.260	8,721.000	0.000	13,760.36	3,577.69
2555	01646052	000	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.390	24,634.000	0.000	40,749.70	15,892.38
2585	01926015	000	LANDSCAPE EDGE	LF	8.740	4,421.000	0.000	4,896.00	42,791.04
2595	01926017	000	VEGETATION BARRIER	SY	1.090	4,833.000	-1,833.000	3,551.08	3,870.68
2600	01926097	000	CONC LNDSKP EDG (12 IN WIDTH)	LF	16.880	408.000	0.000	408.00	6,887.04
2607	02476238		FL BS (CMP IN PLC)(TY A GR 4)(12")	SY	22.150	0.000	771.000	772.19	17,104.01
2608	02476064		FL BS (CMP IN PLC)(TY A GR 4) (6")	SY	10.140	0.000	3,684.000	2,778.99	28,178.96
2630	02766169	000	CEM TRT(PLNT MX) (CL L)(TYA)(GR1-2)(6")	SY	15.160	791.000	0.000	124.44	1,886.51
2635	03106005	000	PRIME COAT (AE-P)	GAL	2.900	147.000	0.000	12.00	34.80
2641	03406106		D-GR HMA(SQ) TY-D PG64-22	TON	92.220	0.000	40.000	13.74	1,267.10
2645	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	56.840	735.000	0.000	253.83	14,427.69
2665	04006005	000	CEM STABIL BKFL	CY	38.800	277.000	81.000	303.99	11,794.89
2670	04006007	000	CUT & RESTORE CONC PAVING	SY	176.590	31.000	0.000	68.44	12,085.82
2675	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	38.790	65.000	0.000	56.80	2,203.27
2678	04026001		TRENCH EXCAVATION PROTECTION	LF	8.380	0.000	168.000	168.00	1,407.84
			Detention Pond						
2680	04166007	000	DRILL SHAFT (54 IN)	LF	245.150	56.000	0.000	56.00	13,728.40
2685	04326002	000	RIPRAP (CONC)(5 IN)	CY	228.520	36.000	0.000	50.89	11,629.38
2690	04606004	000	CMP (GAL STL 30 IN)	LF	76.190	66.000	0.000	66.00	5,028.54
2695	04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	240.370	186.000	0.000	186.00	44,708.82
2700	04646003	000	RC PIPE (CL III)(18 IN)	LF	102.230	6.000	0.000	6.00	613.38
2705	04646005	000	RC PIPE (CL III)(24 IN)	LF	67.670	138.000	0.000	138.00	9,338.46
2710	04646007	000	RC PIPE (CL III)(30 IN)	LF	94.900	126.000	168.000	286.00	27,141.40
2715	04656226	000	JCT BOX (COMPL)(SPL1)	EA	23,065.530	3.000	0.000	3.00	69,196.59
2717	04666007		HEADWALL (CH - FW - 0) (DIA= 30 IN)	EA	34,304.740	0.000	1.000	1.00	34,304.74
2720	04676110	000	SET (TY I)(S=3 FT)(HW= 3 FT)(6:1)(P)	EA	5,493.400	2.000	0.000	2.00	10,986.80
2725	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,110.120	1.000	0.000	1.00	1,110.12
2730	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,440.020	1.000	0.000	1.00	1,440.02
2735	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,226.790	2.000	0.000	2.00	2,453.58
2740	04676410	000	SET (TY II) (30 IN) (CMP) (6: 1) (P)	EA	1,529.110	4.000	0.000	4.00	6,116.44
2745	04676418	000	SET (TY II) (30 IN) (RCP) (3: 1) (P)	EA	1,834.940	1.000	0.000	1.00	1,834.94
2747	04676422		SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	5,346.490	0.000	6.000	6.00	32,078.94
2755	04966004	000	REMOV STR (SET)	EA	470.230	4.000	0.000	5.00	2,351.15
2760	04966007	000	REMOV STR (PIPE)	LF	16.760	395.000	0.000	367.00	6,150.92
2765	05066001	004	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	24.000	20.000	0.000	10.00	240.00
2770	05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	30.000	140.000	0.000	20.00	600.00
2775	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	8.000	160.000	0.000	30.00	240.00
2790	05066034	004	CONSTRUCTION PERIMETER FENCE	LF	3.250	7,102.000	0.000	795.00	2,583.75
2795	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.890	1,270.000	0.000	174.00	502.86
2805	05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.000	2,420.000	0.000	2,520.00	12,600.00
2810	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	2,420.000	0.000	2,520.00	2,520.00
2820	05296005	000	CONC CURB (MONO) (TY II)	LF	2.530	53.000	0.000	53.00	134.09
2825	05316003	000	CONC SIDEWALKS (6")	SY	72.450	129.000	0.000	132.42	9,593.83
2830	05336003	000	RUMBLE STRIPS (SHOULDER) ASPHALT	LF	0.100	467.000	0.000	467.00	46.70
2835	05336005	000	RUMBLE STRIPS (SHOULDER) CONCRETE	LF	0.410	1,338.000	0.000	1,036.00	424.76
2840	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,725.000	2.000	0.000	2.00	5,450.00

CATEGORY 001 DESCRIPTION MITIGATION BASIN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2850	06366003	001	ALUMINUM SIGNS (TY O)	SF	19.640	231.000	0.000	231.00	4,536.84
2855	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	850.000	1.000	0.000	1.00	850.00
2860	06506045	000	INS OH SN SUP(40 FT CANT)	EA	34,054.860	2.000	0.000	2.00	68,109.72
2865	06586001	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	40.000	7.000	0.000	1.00	40.00
2870	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	18.000	3.000	0.000	1.00	18.00
2885	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.400	6,792.000	0.000	2,274.00	909.60
2890	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.400	8,362.000	0.000	1,770.00	708.00
2925	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.200	6,704.000	0.000	1,278.00	255.60
2930	10026002	000	LANDSCAPE AMENITY (TY 1)	EA	5,000.000	1.000	0.000	0.90	4,500.00
2935	10026003	000	LANDSCAPE AMENITY (TY 2)	EA	5,000.000	1.000	0.000	1.00	5,000.00
2945	50016001	000	GEOGRID BASE REINFORCEMENT (TY I)	SY	3.710	735.000	0.000	772.19	2,864.82
2950	50086001	000	WHEEL STOPS	EA	67.300	12.000	0.000	12.00	807.60
2955	70556030	000	FURN, INST HYDROMULCH, COMPLETE PLACE	SY	0.260	9,344.000	0.000	9,948.88	2,586.71

Category Subtotal \$1,026,420.21

PROJECT NH 2012(594) CONTROL 017703096

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0139	02476233		FL BS (CMP IN PLACE)(TY A GR 1-2)(12")	SY	200.180	0.000	0.000	0.000	0.00
0170	03056010	000	SLV, HAUL & STKPL RCL APH PV (8 TO 12")	SY	3.080	79,761.000	-79,761.000	0.000	0.00
0175	03056011	000	SALV, HAUL & STKPL RCL APH PV (0 TO 6")	SY	1.130	49,622.000	-49,622.000	0.000	0.00
0180	03056027	000	SALV,HAUL & STKPL RCL APH PV (12"TO18")	SY	4.370	70,959.000	-70,959.000	0.000	0.00
0191	03416027		D-GR HMA TY-C SAC-B PG70-22	TON	105.600	0.000	0.000	0.000	0.00
			Material cost increase						
0194	03406106		D-GR HMA(SQ) TY-D PG64-22	TON	92.220	0.000	0.000	0.000	0.00
0195	03416040	001	D-GR HMA TY-D PG64-22	TON	92.220	21,155.000	-21,155.000	0.000	0.00
0196	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	60,000.000	0.000	0.000	0.00
0197	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	41,000.000	0.000	0.000	0.00
0198	03416027		D-GR HMA TY-C SAC-B PG70-22	TON	83.100	0.000	0.000	0.000	0.00
0199	03106005		PRIME COAT (AE-P)	GAL	2.900	0.000	0.000	0.000	0.00
0200	03546023	000	PLANE ASPH CONC PAV(0" TO 4")	SY	1.170	102,811.000	-102,811.000	0.000	0.00
0205	03546208	000	PLANE ASPH CONC PAV(MICRO-MLLING)(2")	SY	1.240	85,120.000	-85,120.000	0.000	0.00
0231	96036003		PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	1.000	1,000.000	0.000	0.000	0.00
0232	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	80,000.000	0.000	0.000	0.00
0275	04006006	000	CUT & RESTORING PAV	SY	109.640	292.000	0.000	0.000	0.00
0375	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	34.030	7,438.000	0.000	0.000	0.00
0450	04646010	000	RC PIPE (CL III)(48 IN)	LF	280.170	12.000	-12.000	0.000	0.00
0467	04676390		SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	0.000	0.000	0.000	0.000	0.00
			Permanent driveway at US59 field office						
0530	04656338	000	INLET (COMPL)(ARMOR CURB SLOT)	EA	12,694.600	2.000	0.000	0.000	0.00
0585	04676110	000	SET (TY I)(S=3 FT)(HW= 3 FT)(6:1)(P)	EA	5,493.400	2.000	0.000	0.000	0.00
0670	04806001	000	CLEAN EXIST CULVERTS	EA	275.000	8.000	0.000	0.000	0.00
0705	04966043	000	REMOV STR (SMALL FENCE)	LF	2.480	718.000	0.000	0.000	0.00
0730	05066003	004	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	49.000	800.000	0.000	0.000	0.00

0863	06776028		ELIM EXT PV MRK & MRKS (RUMBLE STRIP) SH105 CONN	LF	9.020	0.000	80.000	0.000	0.00
0866	05406001		MTL W-BEAM GD FEN (TIM POST)	LF	27.860	0.000	0.000	0.000	0.00
0886	05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	3,438.400	0.000	0.000	0.000	0.00
0895	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	27,000.000	3.000	0.000	0.000	0.00
0915	05506003	000	CHAIN LINK FENCE (REMOVE)	LF	6.660	1,048.000	0.000	0.000	0.00
0920	05506006	000	GATE (REMOVE)	EA	497.860	1.000	0.000	0.000	0.00
0945	06106010	000	REMOVE RD IL ASM (U/P)	EA	176.630	2.000	0.000	0.000	0.00
1010	06186074	000	CONDT (RM) (3")	LF	41.380	4,430.000	-4,430.000	0.000	0.00
1012	63906001		3" ITS FIBERGLASS CONDUIT 4" FIBERGLASS ITS MULTI-DUCT CND	LF	71.170	0.000	0.000	0.000	0.00
1060	06246009	000	GROUND BOX TY D (162922)	EA	779.250	4.000	0.000	0.000	0.00
1175	06506021	000	INS OH SN SUP(25 FT BAL TEE)	EA	31,372.060	2.000	-2.000	0.000	0.00
1225	06586060	000	REMOVE DELIN & OBJECT MARKER ASSMS	EA	10.090	24.000	0.000	0.000	0.00
1235	06626002	000	WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	1.000	486.000	0.000	0.000	0.00
1255	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.000	39.000	0.000	0.000	0.00
1275	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	300.000	2.000	0.000	0.000	0.00
1290	06626089	000	WK ZN PAV MRK REMOV (W)(UTURN ARROW)	EA	350.000	5.000	0.000	0.000	0.00
1295	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	250.000	2.000	0.000	0.000	0.00
1300	06626092	000	WK ZN PAV MRK REMOV (W)36"(YLD TRI)	EA	35.000	39.000	0.000	0.000	0.00
1310	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	2.000	5,404.000	0.000	0.000	0.00
1315	06626110	000	WK ZN PAV MRK SHT TERM (TAB)TY Y	EA	2.000	2,118.000	0.000	0.000	0.00
1320	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	1.000	1,120.000	-1,120.000	0.000	0.00
1405	06686005	000	PREFAB PAV MRK TY B (W)4"(BRK)CNTST	LF	5.800	112,544.000	-112,544.000	0.000	0.00
1445	06726008	000	REFL PAV MRKR TY I-R	EA	3.000	98.000	0.000	0.000	0.00
1485	50886001	000	BIRD EXCLUSION METHOD	SF	1.000	65,653.000	0.000	0.000	0.00
1490	60006037	000	REMOVE LUMINAIRE FIXTURE (HPS)	EA	105.620	20.000	-20.000	0.000	0.00
1520	60166013	000	ITS MULTI-DUCT CND (RMC)	LF	71.170	4,430.000	-4,430.000	0.000	0.00
1605	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
1610	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	187,000.000	0.000	0.000	0.00
1643	03166411		AGGR(TY D GR 5)	TON	160.344	0.000	0.000	0.000	0.00
1670	96086039		UNIQUE CHANGE ORDER ITEM 39 Reimbursement for pothole damages	DOL	2,688.630	0.000	0.000	0.000	0.00
251	03606043		CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	94.250	0.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1850	04006005	000	CEM STABIL BKFL	CY	38.800	138.000	0.000	0.000	0.00
1900	04036001	000	TEMPORARY SPL SHORING	SF	61.820	690.000	-690.000	0.000	0.00
1905	04166005	000	DRILL SHAFT (42 IN)	LF	237.560	464.000	-464.000	0.000	0.00
1915	04326001	000	RIPRAP (CONC)(4 IN)	CY	339.700	9.600	-9.600	0.000	0.00
1920	04006005	000	CEM STABIL BKFL	CY	38.800	144.000	0.000	0.000	0.00
1975	04036001	000	TEMPORARY SPL SHORING	SF	61.820	690.000	-690.000	0.000	0.00
1980	04166005	000	DRILL SHAFT (42 IN)	LF	237.560	464.000	-464.000	0.000	0.00
1990	04326001	000	RIPRAP (CONC)(4 IN)	CY	339.700	9.600	-9.600	0.000	0.00
1995	04006005	000	CEM STABIL BKFL	CY	38.800	138.000	0.000	0.000	0.00
2045	04036001	000	TEMPORARY SPL SHORING	SF	61.820	690.000	-690.000	0.000	0.00
2050	04166005	000	DRILL SHAFT (42 IN)	LF	237.560	464.000	-464.000	0.000	0.00

2060	04326001	000	RIPRAP (CONC)(4 IN)	CY	339.700	9.600	-9.600	0.000	0.00
2065	04006005	000	CEM STABIL BKFL	CY	38.800	144.000	0.000	0.000	0.00
2120	04036001	000	TEMPORARY SPL SHORING	SF	61.820	690.000	-690.000	0.000	0.00
2125	04166005	000	DRILL SHAFT (42 IN)	LF	237.560	464.000	-464.000	0.000	0.00
2135	04326001	000	RIPRAP (CONC)(4 IN)	CY	339.700	9.600	-9.600	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2019(022) **CONTROL** 017705113
CATEGORY 001 **DESCRIPTION** MITIGATION BASIN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
194	03406106		D-GR HMA(SQ) TY-D PG64-22	TON	92.220	0.000	0.000	0.000	0.00
2560	01686001	000	VEGETATIVE WATERING	MG	20.110	6,220.000	0.000	0.000	0.00
2565	01926003	000	PLANT MATERIAL (3-GAL)	EA	12.000	135.000	-135.000	0.000	0.00
2570	01926004	000	PLANT MATERIAL (5-GAL)	EA	21.000	195.000	-195.000	0.000	0.00
2575	01926005	000	PLANT MATERIAL (15-GAL)	EA	121.040	66.000	-66.000	0.000	0.00
2580	01926012	000	MULCH	CY	45.000	152.000	-152.000	0.000	0.00
2590	01926016	000	PLANT BED PREPARATION	SY	1.520	2,737.000	-2,737.000	0.000	0.00
2605	01936001	000	PLANT MAINTENANCE	MO	2,000.000	12.000	-12.000	0.000	0.00
2610	02606006	000	LIME TRT (EXST MATL) (6")	SY	2.080	396.000	0.000	0.000	0.00
2615	02606016	000	LIME (HYD, COM, OR QK(SLURRY))	TON	180.490	8.000	0.000	0.000	0.00
2620	02756001	000	CEMENT	TON	125.160	6.000	0.000	0.000	0.00
2625	02756002	000	CEMENT TREAT (EXIST MATL) (6")	SY	1.100	396.000	0.000	0.000	0.00
2640	03416040	001	D-GR HMA TY-D PG64-22	TON	92.220	40.000	-40.000	0.000	0.00
2750	04806001	000	CLEAN EXIST CULVERTS	EA	275.000	2.000	0.000	0.000	0.00
2780	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	25.000	530.000	0.000	0.000	0.00
2785	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	9.000	530.000	0.000	0.000	0.00
2800	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.600	1,270.000	0.000	0.000	0.00
2815	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.690	2,820.000	0.000	0.000	0.00
2845	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,000.000	3.000	0.000	0.000	0.00
2875	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	45.000	4.000	0.000	0.000	0.00
2880	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.450	2,360.000	0.000	0.000	0.00
2895	06666224	007	PAVEMENT SEALER 4"	LF	0.040	10,753.000	-9,673.000	0.000	0.00
2900	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.300	332.000	0.000	0.000	0.00
2905	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.300	2,924.000	-2,369.000	0.000	0.00
2910	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.300	2,724.000	-2,387.000	0.000	0.00
2915	06686005	000	PREFAB PAV MRK TY B (W)(4")(BRK)CNTST	LF	5.800	4,973.000	-4,973.000	0.000	0.00
2920	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.500	182.000	0.000	0.000	0.00
2940	20006001	000	DECOMPOSED GRANITE	SY	30.940	2,739.000	-2,739.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2012(594) CONTROL 017703096
 CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1628	96086007		UNIQUE CHANGE ORDER ITEM 7 ATT Inefficiency Claims with Proposed Drainage Structures	DOL	1.000	0.000	32,827.230	32,827.23	32,827.23

Category Subtotal 32,827.23

PROJECT NH 2019(022) CONTROL 017705113
 CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2902	06666161		RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL)	LF	0.810	0.000	1,200.000	1,200.00	972.00
2906	06666308		RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.780	0.000	2,369.000	2,369.00	1,847.82
2911	06666320		RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.780	0.000	2,837.000	2,837.00	2,212.86

Category Subtotal 5,032.68

PROJECT NH 2019(022) CONTROL 017705113
 CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2903	06666158		RE PV MRK TY I(BLACK)4"(SHADOW)(090MIL)	LF	0.600	0.000	56.000	0.000	0.00
2896	06666225		PAVEMENT SEALER 6"	LF	0.110	0.000	7,596.000	0.000	0.00
2901	06666305		RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.780	0.000	1,190.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$107,198,213.12

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006001	000	PREPARING ROW	AC	6,000.000	13.97	15.170	91,020.00
01006002	000	PREPARING ROW	STA	9,794.000	236.97	237.240	2,323,528.56
01046001		REMOVING CONC (PAV)	SY	3.180	109,930.00	106,330.000	338,129.40
01046001	000	REMOVING CONC (PAV)	SY	3.880	109,930.00	5,748.770	22,305.21
01046009	000	REMOVING CONC (RIPRAP)	SY	4.790	1,449.00	1,695.390	8,120.92
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	22.850	1,455.00	1,503.330	34,351.09
01046021		REMOVING CONC (CURB)	LF	19.750	0.00	503.000	9,933.31
01046023	000	REMOVING CONC (CTB)	LF	7.930	2,755.00	3,057.000	24,242.01
01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	2.650	255.00	3,570.000	9,460.50
01056043		REMOVING STAB BASE & ASPH PAV (0-6")	SY	6.060	0.00	49,461.000	299,733.66
01056084		REM STAB BASE & ASPH (6"-12")	SY	7.550	0.00	44,479.000	335,816.45
01056137		REMOVE TRT BASE & ASPH PAV (12"-20")	SY	10.120	0.00	52,627.000	532,585.24
01106001	000	EXCAVATION (ROADWAY)	CY	6.210	263,036.00	299,681.820	1,861,024.10
01106003		EXCAVATION (SPECIAL)	CY	6.210	0.00	1,241.000	7,706.61
01326006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	7.860	451,804.00	460,822.430	3,622,064.31
01326027	002	EMBANK (FINAL)(DC)(TY C) CSBE	CY	39.360	101,288.00	100,345.170	3,949,585.90
01326036	002	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	41.400	12,523.00	14,791.890	612,384.24
01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	0.650	310,168.00	233,956.230	152,071.54
01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.080	155,085.00	79,886.810	6,390.94
01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.080	155,085.00	133,723.996	10,697.93
01646023	000	CELL FBR MLCH SEED(PERM)(RURAL)(CLAY)	SY	0.260	310,168.00	327,838.176	85,237.91
01646052	000	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.390	24,634.00	40,749.700	15,892.38
01686001	000	VEGETATIVE WATERING	MG	20.110	7,597.00	1,557.840	31,328.17
01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	0.980	13,600.00	88,457.016	86,687.88
01926015	000	LANDSCAPE EDGE	LF	8.740	4,421.00	4,896.000	42,791.04
01926017	000	VEGETATION BARRIER	SY	1.090	4,833.00	3,551.080	3,870.68
01926097	000	CONC LNDSCP EDG (12 IN WIDTH)	LF	16.880	408.00	408.000	6,887.04
02476064		FL BS (CMP IN PLC)(TY A GR 4) (6")	SY	10.140	0.00	2,778.990	28,178.96
02476138		FL BS (RDWY DEL) (TY D GR 5)	TON	33.500	0.00	2,000.000	67,000.00
02476238	000	FL BS (CMP IN PLC)(TY A GR 4)(12")	SY	22.150	16,674.00	6,619.490	146,621.71
02606006	000	LIME TRT (EXST MATL) (6")	SY	2.080	197,301.00	3,973.110	8,264.07
02606016	000	LIME (HYD, COM, OR QK(SLURRY))	TON	180.490	3,226.00	76.980	13,894.12
02756001	000	CEMENT	TON	125.160	2,522.00	4,933.810	617,515.68
02756002	000	CEMENT TREAT (EXIST MATL) (6")	SY	1.100	197,301.00	417,177.137	458,894.86
02766169	000	CEM TRT(PLNT MX) (CL L)(TYA)(GR1-2)(6")	SY	15.160	395,361.00	410,898.429	6,229,220.20
03056010		SLV, HAUL & STKPL RCL APH PV (8 TO 12")	SY	2.150	0.00	8,141.460	17,504.13
03056010	000	SLV, HAUL & STKPL RCL APH PV (8 TO 12")	SY	3.080	0.00	0.000	0.00
03056011		SALV, HAUL & STKPL RCL APH PV (0 TO 6")	SY	1.000	0.00	38,304.100	38,304.10
03056011	000	SALV, HAUL & STKPL RCL APH PV (0 TO 6")	SY	1.130	0.00	23,723.400	26,807.43
03056011		SALV, HAUL & STKPL RCL APH PV (0 TO 6")	SY	2.120	0.00	97,020.500	205,683.46
03056012		SLV, HAUL & STKPL RCL APH PV (6 TO 12")	SY	4.040	0.00	15,944.540	64,415.95
03056027		SALV,HAUL & STKPL RCL APH PV (12"TO18")	SY	1.800	0.00	1,360.450	2,448.81
03106005	000	PRIME COAT (AE-P)	GAL	2.900	97,514.00	12.070	35.00

03106005		PRIME COAT (AE-P)	GAL	3.340	97,514.00	22,766.170	75,925.17
03166029		ASPH (RC-250)	GAL	3.900	0.00	45,356.170	176,748.46
03166485		AGGR (TY-D GR-5 OR TY-L GR-5)	CY	214.190	0.00	1,812.060	388,130.12
03406048		D-GR HMA(SQ) TY-C SAC-B PG70-22	TON	83.100	0.00	3,250.230	270,094.11
03406048		D-GR HMA(SQ) TY-C SAC-B PG70-22	TON	147.130	0.00	4,120.260	606,213.85
03406048		D-GR HMA(SQ) TY-C SAC-B PG70-22	TON	175.280	0.00	130.640	22,898.58
		CO for overbuild between Ramp 10 & 12					
03406106		D-GR HMA(SQ) TY-D PG64-22	TON	92.220	0.00	13.740	1,267.10
03406106		D-GR HMA(SQ) TY-D PG64-22	TON	106.050	0.00	8,224.800	872,264.72
03406106		D-GR HMA(SQ) TY-D PG64-22	TON	948.660	0.00	22.000	20,870.52
03416027	001	D-GR HMA TY-C SAC-B PG70-22	TON	83.100	11,752.00	10,357.400	860,699.94
03516008		FLEXIBLE PAVEMENT STRUCTURE REPAIR(12")	SY	200.180	0.00	3,562.760	713,193.30
03546023		PLANE ASPH CONC PAV(0" TO 4")	SY	1.000	0.00	20,088.330	20,088.33
03546023	000	PLANE ASPH CONC PAV(0" TO 4")	SY	1.170	0.00	0.000	0.00
03546208		PLANE ASPH CONC PAV(MICRO-MLLING)(2")	SY	1.000	0.00	101,168.480	101,168.48
03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	56.840	127,830.00	135,953.000	7,727,568.50
03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	61.220	256,232.00	247,745.796	15,166,997.63
03606043	000	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	94.150	1,495.00	2,891.170	272,203.66
03606043		CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	94.250	1,495.00	1,182.440	111,444.97
03606045		CONC PVMT (CONT REINF)(FAST TRK)(15")	SY	125.000	0.00	658.890	82,361.25
04006005	000	CEM STABIL BKFL	CY	38.800	10,001.00	10,185.721	395,205.99
04006007	000	CUT & RESTORE CONC PAVING	SY	176.590	31.00	68.440	12,085.82
04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	38.790	599.00	1,100.470	42,687.25
04026001	000	TRENCH EXCAVATION PROTECTION	LF	8.380	2,564.00	5,009.400	41,978.77
04036001	000	TEMPORARY SPL SHORING	SF	61.820	5,110.00	9,060.000	560,089.20
04036001		TEMPORARY SPL SHORING	SF	62.240	5,110.00	5,721.250	356,090.60
04166001	000	DRILL SHAFT (18 IN)	LF	46.580	170.00	170.000	7,918.61
04166003	000	DRILL SHAFT (30 IN)	LF	101.030	120.00	120.000	12,123.60
04166004	000	DRILL SHAFT (36 IN)	LF	174.260	3,882.00	3,792.000	660,793.93
04166005		DRILL SHAFT (42 IN)	LF	237.470	16,676.00	1,856.000	440,744.32
04166005	000	DRILL SHAFT (42 IN)	LF	237.560	16,676.00	16,711.000	3,969,865.16
04166006	000	DRILL SHAFT (48 IN)	LF	234.690	148.00	138.000	32,387.22
04166007	000	DRILL SHAFT (54 IN)	LF	245.150	323.00	333.000	81,634.95
04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	87.500	42.00	42.000	3,675.00
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	599.460	245.00	245.000	146,867.70
04206013	000	CL C CONC (ABUT)	CY	893.070	391.70	391.700	349,815.53
04206029	000	CL C CONC (CAP)	CY	903.880	1,849.90	1,861.278	1,682,371.96
04206037	000	CL C CONC (COLUMN)	CY	569.680	939.80	939.940	535,465.02
04206043	000	CL C CONC (FOOTING)	CY	617.940	242.40	242.400	149,788.64
04206090	000	CL F CONC (COLUMN)	CY	1,132.880	289.00	277.148	313,975.42
04226001	000	REINF CONC SLAB	SF	13.100	406,914.00	406,914.000	5,330,573.40
04226015	000	APPROACH SLAB	CY	432.620	1,446.00	845.548	365,800.97
04236019	000	RET WALL (MSE) (VERTICAL SCHEME) (SPL)	SF	20.610	142,081.00	141,278.000	2,911,739.59
04256036	000	PRESTR CONC GIRDER (TX34)	LF	128.640	6,260.12	6,259.830	805,264.53
04256037	000	PRESTR CONC GIRDER (TX40)	LF	129.460	6,566.00	6,622.000	857,284.12
04256038	000	PRESTR CONC GIRDER (TX46)	LF	137.210	36,634.13	36,634.130	5,026,568.98
04256039	000	PRESTR CONC GIRDER (TX54)	LF	139.330	2,509.50	2,509.500	349,648.64
04326001	000	RIPRAP (CONC)(4 IN)	CY	339.700	356.20	34.290	11,648.31
04326001		RIPRAP (CONC)(4 IN)	CY	467.430	356.20	33.600	15,705.64

CONTRACT ID	017703096	ESTIMATE	0060	CONTRACTOR'S ESTIMATE PACKAGE			
04326002	000	RIPRAP (CONC)(5 IN)	CY	228.520	1,075.00	1,471.443	336,254.15
04326009	000	RIPRAP (CONC) (CL B) (4")	CY	467.430	167.00	331.910	155,144.69
04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	142.420	2,526.50	1,964.460	279,778.40
04326044	000	RIPRAP (CONC)(FLUME)	CY	842.750	2.00	19.200	16,180.80
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	633.140	490.00	727.562	460,648.61
04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	10.000	616.00	616.000	6,160.00
04506010	000	RAIL (TY T402)	LF	84.860	9,054.11	9,122.930	774,171.84
04506023	000	RAIL (TY SSTR)	LF	31.000	8,987.00	7,366.970	228,376.07
04506042	000	RAIL (TY PR1)	LF	70.770	2,295.00	2,295.000	162,417.15
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	77.090	2,304.00	1,617.790	124,715.44
04546008	000	HEADER TYPE EXPANSION JOINT	CF	700.000	42.00	47.340	33,138.00
04546009	000	JOINT SEALANT	LF	12.000	225.00	255.500	3,066.00
04606004	000	CMP (GAL STL 30 IN)	LF	76.190	66.00	66.000	5,028.54
04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	240.370	345.00	333.400	80,139.36
04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	181.530	3,678.00	3,583.000	650,421.99
04626004	000	CONC BOX CULV (4 FT X 3 FT)	LF	200.720	404.00	403.300	80,950.38
04626006	000	CONC BOX CULV (5 FT X 2 FT)	LF	265.250	290.00	290.000	76,922.50
04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	326.630	32.00	32.000	10,452.16
04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	330.430	757.00	750.600	248,020.76
04626011	000	CONC BOX CULV (6 FT X 4 FT)	LF	391.680	300.00	300.000	117,504.00
04626014	000	CONC BOX CULV (7 FT X 3 FT)	LF	395.980	132.00	132.000	52,269.36
04626074	000	CONC BOX CULV (10 FT X 6 FT)(EXTEND)	LF	784.990	136.00	136.000	106,758.64
04646003	000	RC PIPE (CL III)(18 IN)	LF	102.230	709.00	984.200	100,614.77
04646005	000	RC PIPE (CL III)(24 IN)	LF	67.670	9,695.00	9,709.180	657,020.21
04646007	000	RC PIPE (CL III)(30 IN)	LF	94.900	1,116.00	1,254.000	119,004.60
04646008	000	RC PIPE (CL III)(36 IN)	LF	119.080	468.00	514.300	61,242.84
04646009	000	RC PIPE (CL III)(42 IN)	LF	123.930	156.00	152.000	18,837.36
04646017	000	RC PIPE (CL IV)(18 IN)	LF	103.280	337.00	364.000	37,593.92
04646044		RC PIPE (CL III)(54 IN)(SPL)	LF	1,166.770	0.00	16.000	18,668.25
04656002	000	MANH (COMPL)(PRM)(48IN)	EA	3,159.900	22.00	22.000	69,517.80
04656005	000	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	2,830.130	24.00	24.000	67,923.12
04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	3,254.490	4.00	4.000	13,017.96
04656009	000	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	3,931.320	5.00	5.000	19,656.60
04656010	000	JCTBOX(COMPL)(PJB)(5FTX6FT)	EA	5,793.480	2.00	2.000	11,586.96
04656011	000	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	5,891.260	1.00	1.000	5,891.26
04656012	000	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	9,135.720	4.00	4.000	36,542.88
04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	3,566.060	2.00	2.000	7,132.12
04656021	000	INLET (COMPL)(PCO)(5FT)(NONE)	EA	3,850.750	6.00	6.000	23,104.50
04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,404.360	1.00	1.000	3,404.36
04656158	000	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	3,613.850	21.00	21.000	75,890.85
04656160	000	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	4,125.780	3.00	3.000	12,377.34
04656162	000	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	4,577.010	2.00	2.000	9,154.02
04656226	000	JCT BOX (COMPL)(SPL1)	EA	23,065.530	3.00	3.000	69,196.59
04656235	000	INLET (COMPL)(RWI)(TY I)	EA	5,938.170	39.00	39.000	231,588.64
04666007		HEADWALL (CH - FW - 0) (DIA= 30 IN)	EA	34,304.740	0.00	1.000	34,304.74
04666153	000	WINGWALL (FW - 0) (HW=6 FT)	EA	6,511.650	1.00	1.000	6,511.65
04666155	000	WINGWALL (FW - 0) (HW=8 FT)	EA	7,478.590	2.00	1.340	10,021.31
04666164	000	WINGWALL (FW - S) (HW=3 FT)	EA	3,211.110	1.00	1.000	3,211.11
04666178	000	WINGWALL (PW - 1) (HW=3 FT)	EA	3,633.660	2.00	2.000	7,267.32

04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	7,912.890	2.00	2.000	15,825.78
04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	7,912.890	2.00	2.000	15,825.78
04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	13,489.960	2.00	2.000	26,979.92
04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	7,913.490	1.00	1.000	7,913.49
04676103	000	SET (TY I)(S=3 FT)(HW=2FT)(6:1)(P)	EA	4,419.070	1.00	1.000	4,419.07
04676105	000	SET (TY I)(S=3 FT)(HW=3FT)(3:1)(C)	EA	4,800.460	1.00	1.000	4,800.46
04676110	000	SET (TY I)(S=3 FT)(HW= 3 FT)(6:1)(P)	EA	5,493.400	2.00	2.000	10,986.80
04676132	000	SET (TY I)(S= 4 FT)(HW= 2 FT)(4:1) (C)	EA	5,063.680	2.00	2.000	10,127.36
04676139	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (C)	EA	5,837.190	1.00	1.000	5,837.19
04676142	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(6:1) (P)	EA	6,288.410	7.00	7.000	44,018.87
04676174	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(6:1) (P)	EA	8,512.290	2.00	2.000	17,024.58
04676221	000	SET (TY I)(S= 6 FT)(HW= 5 FT)(6:1) (P)	EA	10,725.410	1.00	1.000	10,725.41
04676243	000	SET (TY I)(S= 7 FT)(HW= 3 FT)(6:1) (P)	EA	11,509.690	2.00	2.000	23,019.38
04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	1,310.420	7.00	7.000	9,172.94
04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	1,287.160	3.00	3.000	3,861.48
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,110.120	12.00	12.000	13,321.44
04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,289.610	5.00	5.000	6,448.05
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,440.020	3.00	3.000	4,320.06
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,226.790	59.00	64.000	78,514.56
04676410	000	SET (TY II) (30 IN) (CMP) (6: 1) (P)	EA	1,529.110	5.00	5.000	7,645.55
04676418	000	SET (TY II) (30 IN) (RCP) (3: 1) (P)	EA	1,834.940	1.00	1.000	1,834.94
04676422		SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	5,346.490	0.00	6.000	32,078.94
04676451		SET (TY II) (36 IN) (RCP) (4: 1) (P)	EA	3,896.430	0.00	1.000	3,896.43
		Furnish and Install 36" 4:1 SET					
04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	3,704.320	5.00	5.000	18,521.60
04676463	000	SET (TY II) (42 IN) (RCP) (4: 1) (C)	EA	5,291.920	1.00	1.000	5,291.92
04676580		SET (REMOV & REINSTALL)	EA	820.000	0.00	2.000	1,640.00
		Move and Reset SET					
04796001		ADJUSTING MANHOLES	EA	1,218.170	0.00	1.000	1,218.17
		Furnish and Install ring and cover at Morgan Cementery					
04796002	000	ADJUSTING INLETS	EA	742.210	10.00	10.000	7,422.10
04966002	000	REMOV STR (INLET)	EA	695.550	4.00	4.000	2,782.20
04966004	000	REMOV STR (SET)	EA	470.230	81.00	140.000	65,832.20
04966006	000	REMOV STR (HEADWALL)	EA	1,412.590	12.00	13.000	18,363.67
04966007	000	REMOV STR (PIPE)	LF	16.760	4,699.00	5,148.000	86,280.48
04966008	000	REMOV STR (BOX CULVERT)	LF	47.510	638.00	689.000	32,734.39
04966012	000	REMOV STR (BRIDGE 1000 FT OR GREATER)	EA	225,000.000	1.00	1.000	225,000.00
05006001		MOBILIZATION	LS	4,000.000	1.00	1.000	4,000.00
05006001		MOBILIZATION	LS	4,242.000	1.00	1.000	4,242.00
05006001		MOBILIZATION	LS	4,772.250	1.00	1.000	4,772.25
		Dustrol Mobilization					
05006001		MOBILIZATION	LS	6,787.200	1.00	1.000	6,787.20
05006001		MOBILIZATION	LS	24,400.000	1.00	1.000	24,400.00
		Allegiance Mob-in & Mob-out					
05006001	000	MOBILIZATION	LS	10,000,000.000	1.00	0.900	9,000,000.00
05006034		MOBILIZATION (EMERGENCY)	EA	46,343.850	0.00	1.000	46,343.85
		Accelerated Mobilization					
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	20,075.750	37.00	47.000	943,560.25
05066001	004	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	24.000	700.00	743.000	17,832.00

05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	30.000	430.00	321.000	9,630.00
05066011	004	ROCK FILTER DAMS (REMOVE)	LF	8.000	1,930.00	964.000	7,712.00
05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	25.000	360.00	1,258.111	31,452.78
05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	9.000	360.00	1,258.110	11,322.99
05066034	004	CONSTRUCTION PERIMETER FENCE	LF	3.250	31,476.00	24,580.000	79,885.00
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.890	14,725.00	26,795.500	77,439.00
05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.600	13,455.00	26,370.000	15,822.00
05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.000	3,020.00	3,053.000	15,265.00
05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	3,020.00	3,053.000	3,053.00
05086001	000	CONSTRUCTING DETOURS	SY	80.520	17,593.00	17,431.070	1,403,549.75
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	25.560	30,900.00	38,430.000	982,270.80
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	68.200	1,460.00	2,680.000	182,776.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	68.200	120.00	100.000	6,820.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.690	83,140.00	56,910.000	266,907.90
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	8.170	3,340.00	2,220.000	18,137.40
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	8.170	320.00	160.000	1,307.20
05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	8.810	30,900.00	38,430.000	338,568.30
05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	7.640	1,460.00	1,760.000	13,446.40
05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	7.690	120.00	40.000	307.60
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	42.870	22,272.00	21,178.900	907,939.44
05296004	000	CONC CURB (MONO) (TY I)	LF	2.530	105.00	41.000	103.73
05296005	000	CONC CURB (MONO) (TY II)	LF	2.530	21,287.00	20,513.360	51,898.80
05296008	000	CONC CURB & GUTTER (TY II)	LF	27.350	203.00	260.000	7,111.00
05306004	000	DRIVEWAYS (CONC)	SY	47.540	4,004.00	4,320.434	205,393.42
05306005	000	DRIVEWAYS (ACP)	SY	33.870	120.00	141.670	4,798.36
05316003	000	CONC SIDEWALKS (6")	SY	72.450	129.00	132.420	9,593.83
05336003	000	RUMBLE STRIPS (SHOULDER) ASPHALT	LF	0.100	38,458.00	31,219.000	3,121.90
05336005	000	RUMBLE STRIPS (SHOULDER) CONCRETE	LF	0.410	81,636.00	72,967.000	29,916.47
05406001		MTL W-BEAM GD FEN (TIM POST)	LF	5.680	2,425.00	8,906.500	50,588.92
		CO#56					
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	20.250	2,425.00	11,155.000	225,888.76
05406016		DOWNSTREAM ANCHOR TERMINAL SECTION	EA	370.000	9.00	3.000	1,110.00
		CO#56					
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,150.000	9.00	13.000	14,950.00
05406021	000	MTL THRIE-BEAM GD FEN (TIM POST)	EA	1,735.000	17.00	18.000	31,230.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.500	2,250.00	3,118.000	7,795.00
05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	630.000	30.00	5.000	3,150.00
		CO#56					
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,595.000	30.00	35.000	90,825.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	250.000	6.00	8.000	2,000.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,725.000	41.00	51.000	138,975.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,000.000	15.00	16.000	16,000.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,450.000	18.00	22.000	185,900.00
05566001	000	PIPE UNDERDRAINS (TY 1) (6")	LF	14.220	537.00	530.000	7,536.60
05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	200.000	11.00	11.000	2,200.00
05606002	000	MAILBOX INSTALL-D (TWG-POST) TY 1	EA	250.000	2.00	2.000	500.00
06106004	000	RELOCATE RD IL ASM (TRANS-BASE)	EA	2,121.010	4.00	3.200	6,787.23
06106009		REMOVE RD IL ASM (TRANS-BASE)	EA	1,310.740	0.00	19.000	24,903.98
06106101	000	REPLACE LUMINAIRE W/LED (150W EQ)	EA	450.810	12.00	12.000	5,409.72

CONTRACT ID	017703096	ESTIMATE	0060	CONTRACTOR'S ESTIMATE PACKAGE			
06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	500.090	8.00	8.000	4,000.72
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	874.800	30.00	30.000	26,244.00
06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,043.130	8.00	8.000	8,345.04
06106286	000	IN RD IL (TY SA) 50T-8 (400W EQ) LED	EA	3,316.340	11.00	11.000	36,479.74
06136006	000	HI MST IL POLE (150 FT)(100 MPH)	EA	47,135.770	7.00	7.000	329,950.39
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	6.330	2,920.00	2,920.000	18,483.60
06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	7.150	34,530.00	14,750.000	105,462.50
06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	11.230	34,530.00	19,780.000	222,129.40
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	6.740	7,466.00	8,037.000	54,169.38
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	12.700	3,462.00	3,654.000	46,405.80
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	25.060	7,360.00	7,360.000	184,441.60
06186064	000	CONDT (RM) (1")	LF	16.860	1,426.00	1,546.000	26,065.56
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.500	23,160.00	23,160.000	11,580.00
06206003	000	ELEC CONDR (NO.12) BARE	LF	0.780	1,799.00	1,829.000	1,426.62
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.800	3,598.00	3,658.000	2,926.40
06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	11,300.00	12,115.000	10,297.75
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	0.990	25,310.00	26,890.000	26,621.10
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.010	605.00	605.000	611.05
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.090	1,815.00	1,815.000	1,978.35
06246001	000	GROUND BOX TY A (122311)	EA	600.630	7.00	7.000	4,204.41
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	750.710	48.00	48.000	36,034.08
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	866.100	22.00	22.000	19,054.20
06246028	000	REMOVE GROUND BOX	EA	246.810	13.00	5.000	1,234.05
06286002		REMOVE ELECTRICAL SERVICES	EA	2,576.310	0.00	3.000	7,728.93
06286009	000	ELC SRV TY A 120/240 060(NS)SS(E)SP(O)	EA	6,956.970	4.00	4.000	27,827.87
06286045	000	ELC SRV TY A 240/480 060(NS)SS(E)SP(O)	EA	7,597.070	5.00	5.000	37,985.34
06286152	000	ELC SRV TY D 120/240 060(NS)SS(N)SP(O)	EA	5,459.610	8.00	8.000	43,676.87
06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	5,204.150	2.00	3.000	15,612.45
06366002	001	ALUMINUM SIGNS (TY G)	SF	29.300	180.00	180.000	5,274.00
06366003	001	ALUMINUM SIGNS (TY O)	SF	19.640	2,814.00	2,814.000	55,266.96
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	390.000	13.00	12.000	4,680.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	445.000	45.00	45.000	20,025.00
06446005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	530.000	2.00	2.000	1,060.00
06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	465.000	16.00	16.000	7,440.00
06446017	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	840.000	30.00	31.000	26,040.00
06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	550.000	9.00	9.000	4,950.00
06446028	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	635.000	19.00	19.000	12,065.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	720.000	8.00	8.000	5,760.00
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	645.000	6.00	6.000	3,870.00
06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	850.000	1.00	1.000	850.00
06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,130.000	4.00	4.000	4,520.00
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,012.000	8.00	12.000	24,144.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	147.00	124.000	9,300.00
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	5.630	1,236.00	1,236.000	6,958.68
06476003	000	REMOVE LRSA	EA	873.400	10.00	14.000	12,227.60
06502025		INS OH SN SUP(30 FT BAL TEE)	EA	47,977.630	0.00	2.000	95,955.26
06506032	000	INS OH SN SUP(30 FT CANT)	EA	20,395.580	3.00	3.000	61,186.74
06506038	000	INS OH SN SUP(35 FT CANT)	EA	22,721.820	6.00	6.000	136,330.92
06506045	000	INS OH SN SUP(40 FT CANT)	EA	34,054.860	10.00	10.000	340,548.60

06546004	000	SIGN WALKWAY (36 IN) WITH HNDRL	LF	162.000	50.00	61.000	9,882.00
06586001	000	INSTL DEL ASSM (D-SW)SZ 1(F LX)GND	EA	40.000	76.00	66.000	2,640.00
06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	18.000	117.00	114.000	2,052.00
06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	18.000	89.00	90.000	1,620.00
06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	45.000	28.00	29.000	1,305.00
06586067	000	INSTL DEL ASSM (D-DW)SZ 1(BRF)GF2	EA	32.000	21.00	168.000	5,376.00
06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.300	470.00	15,576.750	4,673.03
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.300	2,108.00	80,288.000	24,086.40
06626012		WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.640	0.00	1,923.000	1,230.72
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.300	2,108.00	69,596.000	20,878.80
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.450	34,460.00	14,815.000	6,666.76
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.400	136,046.00	104,494.000	41,797.60
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	0.550	3,030.00	6,907.000	3,798.85
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	15.000	434.00	289.000	4,335.00
06626082	000	WK ZN PAV MRK REMOV (W)(ENTR GORE)	EA	800.000	7.00	1.000	800.00
06626083	000	WK ZN PAV MRK REMOV (W)(EXIT GORE)	EA	800.000	12.00	0.500	400.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.400	154,908.00	82,996.000	33,198.40
06666017		REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	0.800	0.00	150.000	120.00
06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.650	17,709.00	20,726.000	13,471.90
06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	2.000	2,885.00	25,365.000	50,730.00
06666146	007	REFL PAV MRK TY I (Y)24"(SLD)(090MIL)	LF	4.500	1,712.00	1,712.000	7,704.00
06666158		RE PV MRK TY I(BLACK)4"(SHADOW)(090MIL)	LF	0.600	0.00	6,750.000	4,050.00
06666161		RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL)	LF	0.810	0.00	24,925.000	20,189.25
06666224	007	PAVEMENT SEALER 4"	LF	0.040	326,230.00	1,020.000	40.80
06666225		PAVEMENT SEALER 6"	LF	0.110	0.00	142,658.000	15,692.38
06666226	007	PAVEMENT SEALER 8"	LF	0.100	17,709.00	16,477.000	1,647.70
06666228	007	PAVEMENT SEALER 12"	LF	0.200	7,688.00	4,237.000	847.40
06666230	007	PAVEMENT SEALER 24"	LF	0.500	2,742.00	2,304.000	1,152.00
06666231	007	PAVEMENT SEALER (ARROW)	EA	8.000	23.00	23.000	184.00
06666232	007	PAVEMENT SEALER (WORD)	EA	12.000	18.00	18.000	216.00
06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	10.000	6.00	6.000	60.00
06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	10.000	7.00	7.000	70.00
06666243	007	PAVEMENT SEALER (YLD TRI)	EA	1.000	70.00	70.000	70.00
06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.300	20,830.00	5,670.000	1,701.00
06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.300	104,758.00	22,522.000	6,756.60
06666305		RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.780	0.00	22,160.000	17,284.80
06666308		RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.780	0.00	73,236.000	57,124.08
06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.300	86,978.00	1,762.000	528.60
06666320		RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.780	0.00	72,313.000	56,404.14
06666349	007	REFL PAV MRK TY I (W)12"(DOT)(090MIL)	LF	1.000	4,803.00	2,100.000	2,100.00
06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	15.000	1,030.00	119.000	1,785.00
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	250.000	23.00	23.000	5,750.00
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	350.000	6.00	6.000	2,100.00
06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	450.000	7.00	7.000	3,150.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	400.000	18.00	18.000	7,200.00
06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	50.000	70.00	70.000	3,500.00
06726006	000	REFL PAV MRKR TY I-A	EA	3.000	79.00	36.000	108.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	3.000	160.00	834.000	2,502.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	2.500	4,328.00	3,475.000	8,687.50

CONTRACT ID	017703096	ESTIMATE	0060	CONTRACTOR'S ESTIMATE PACKAGE			Page 28 of 30
06772008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	171.800	0.00	9.000	1,546.21
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.200	48,962.00	19,247.000	3,849.40
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.400	1,965.00	6,461.000	2,584.40
06906001	000	REMOVAL OF CONDUIT	LF	6.760	1,754.00	2,540.000	17,170.40
10026002	000	LANDSCAPE AMENITY (TY 1)	EA	5,000.000	1.00	0.900	4,500.00
10026003	000	LANDSCAPE AMENITY (TY 2)	EA	5,000.000	1.00	1.000	5,000.00
30236001	000	TERMINAL ANCHOR JOINT CONT REINF	CY	812.270	695.00	896.619	728,296.72
50016001	000	GEOGRID BASE REINFORCEMENT (TY I)	SY	3.710	735.00	772.190	2,864.82
50086001	000	WHEEL STOPS	EA	67.300	12.00	12.000	807.60
50276001	000	TEMPORARY CONSTRUCTION MATTING	SY	8.080	17,370.00	16,944.951	136,915.20
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	10,743.340	4.00	6.000	64,460.04
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	2.200	25,110.00	25,110.000	55,242.00
60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	9,088.820	8.00	8.000	72,710.56
60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	11.010	34,530.00	14,750.000	162,397.50
60166008		ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	18.950	34,530.00	19,780.000	374,831.00
60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	30.860	7,360.00	7,360.000	227,129.60
60166015	000	FIBER OPTIC CABLE ROAD MARKER	EA	172.670	40.00	36.000	6,216.12
60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	16,045.600	2.00	2.000	32,091.20
60296001	000	RADAR VEHICLE SENSING DEVICE	EA	8,085.830	2.00	2.000	16,171.66
60566001		PREFORMED IN-LANE(TRANS) RUMBLE STRIP SH105 CONN	LF	15.380	0.00	80.000	1,230.40
60646047	000	ITS POLE (55 FT)(110 MPH)	EA	15,886.320	8.00	8.000	127,090.56
60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	6,726.670	8.00	8.000	53,813.36
61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	23,419.590	7.00	7.000	163,937.14
61796001	000	GATEWAY MODEM	EA	1,690.460	10.00	10.000	16,904.60
61856001	000	TMA (STATIONARY)	EA	21,486.680	4.00	3.000	64,460.04
61856005	000	TMA (MOBILE OPERATION)	DAY	616.860	69.00	69.000	42,563.34
61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	4,761.480	38.00	38.000	180,936.24
61866008	000	ITS GND BOX(PCAST) TY 2 (366036)W/APRN	EA	9,033.010	2.00	2.000	18,066.02
63906001		3" ITS FIBERGLASS CONDUIT	LF	35.010	0.00	4,430.000	155,094.30
70556030	000	FURN, INST HYDROMULCH, COMPLETE PLACE	SY	0.260	9,344.00	9,948.880	2,586.71
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	331.380	331.38
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	541,424.770	541,424.77
96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.00	112,208.060	112,208.06
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	744,599.100	744,599.10
96086001		UNIQUE CHANGE ORDER ITEM 1 Beaumont District SW3P Notification Board Detail Sheet	DOL	904.140	0.00	1.000	904.14
96086002		UNIQUE CHANGE ORDER ITEM 2 Turbidity Curtain at SL573	DOL	2,248.800	0.00	1.000	2,248.80
96086003		UNIQUE CHANGE ORDER ITEM 3 Phase 1, Step 2 TCP Modifications	DOL	12,374.410	0.00	1.000	12,374.41
96086004		UNIQUE CHANGE ORDER ITEM 4 Copier Machine and 3-year Service Plan	DOL	8,552.540	0.00	1.000	8,552.54
96086005		UNIQUE CHANGE ORDER ITEM 5 Dewatering Setup (DOL = EACH)	DOL	26,140.490	0.00	3.000	78,421.47
96086006		UNIQUE CHANGE ORDER ITEM 6 Dewatering Weekly Rate (DOL= EACH)	DOL	6,431.190	0.00	13.000	83,605.47
96086007		UNIQUE CHANGE ORDER ITEM 7 ATT Inefficiency Claims with Proposed Drainage Structures	DOL	1.000	0.00	32,827.230	32,827.23

96086008	UNIQUE CHANGE ORDER ITEM 8 Additional Header Piping at SL573	DOL	46.660	0.00	291.000	13,578.06
96086009	UNIQUE CHANGE ORDER ITEM 9 No. 57 Stone at SL573	DOL	161.710	0.00	1,082.620	175,070.49
96086010	UNIQUE CHANGE ORDER ITEM 10 RCB Modifications South of CR379	DOL	71,333.030	0.00	1.000	71,333.03
96086011	UNIQUE CHANGE ORDER ITEM 11 AT&T Inefficiency Claims SBFR Near SH105	DOL	9,312.970	0.00	1.000	9,312.97
96086013	UNIQUE CHANGE ORDER ITEM 13 573 U-turns - Bull rock	DOL	171.590	0.00	1,893.470	324,900.52
96086014	UNIQUE CHANGE ORDER ITEM 14 Removal of septic tank; Well abandonment; Drainage slot plug	DOL	5,570.060	0.00	1.000	5,570.06
96086015	UNIQUE CHANGE ORDER ITEM 15 Plug abandoned 30" RCP	DOL	1,502.960	0.00	1.000	1,502.96
96086016	UNIQUE CHANGE ORDER ITEM 16 Additional Underdrain Connection	DOL	6,523.590	0.00	1.000	6,523.59
96086017	UNIQUE CHANGE ORDER ITEM 17 Cutting into existing 6'x3' RCB to place 24" RCP	DOL	10,110.670	0.00	1.000	10,110.67
96086018	UNIQUE CHANGE ORDER ITEM 18 Remobilization for Pipe Crew at the Detention Pond	DOL	3,817.800	0.00	1.000	3,817.80
96086020	UNIQUE CHANGE ORDER ITEM 20 Added Drainage Pipe For Temporary Ramp	DOL	28,510.560	0.00	1.000	28,510.56
96086021	UNIQUE CHANGE ORDER ITEM 21 Remove and Replace CTS	DOL	14,988.640	0.00	1.000	14,988.64
96086024	UNIQUE CHANGE ORDER ITEM 24	DOL	6,499.140	0.00	115.000	747,401.10
96086025	UNIQUE CHANGE ORDER ITEM 25	DOL	40,000.000	0.00	1.000	40,000.00
96086025	UNIQUE CHANGE ORDER ITEM 25	DOL	300,899.890	0.00	1.000	300,899.89
96086026	UNIQUE CHANGE ORDER ITEM 26 Crack and Seat at SL573	DOL	39,892.350	0.00	1.000	39,892.35
96086027	UNIQUE CHANGE ORDER ITEM 27 Dewatering unsuitable soil area	DOL	28,633.500	0.00	1.000	28,633.50
96086028	UNIQUE CHANGE ORDER ITEM 28 Mirafi RS580i Geosynthetic	DOL	7.120	0.00	1,500.000	10,685.81
96086029	UNIQUE CHANGE ORDER ITEM 29 Ground Water Control Daily	DOL	1,829.360	0.00	8.000	14,634.88
96086030	UNIQUE CHANGE ORDER ITEM 30 JCG Support	DOL	7,693.650	0.00	9.000	69,242.85
96086031	UNIQUE CHANGE ORDER ITEM 31 Refurbish Vandalized Electrical Services	DOL	5,126.540	0.00	1.000	5,126.54
96086032	UNIQUE CHANGE ORDER ITEM 32 Traffic Control for NBFR Milling	DOL	3,419.220	0.00	8.000	27,353.76
96086033	UNIQUE CHANGE ORDER ITEM 33	DOL	1.000	0.00	108,937.670	108,937.67
96086034	UNIQUE CHANGE ORDER ITEM 34 Additional Signs	DOL	479.450	0.00	1.000	479.45
96086035	UNIQUE CHANGE ORDER ITEM 35	DOL	814.070	0.00	1.000	814.07
96086035	UNIQUE CHANGE ORDER ITEM 35	DOL	1,726.280	0.00	1.000	1,726.28
96086035	UNIQUE CHANGE ORDER ITEM 35	DOL	7,431.000	0.00	1.000	7,431.00
96086036	UNIQUE CHANGE ORDER ITEM 36 FIBERGLASS ITS MULTI-DUCT CND	DOL	45.190	0.00	4,430.000	200,191.70
96086036	UNIQUE CHANGE ORDER ITEM 36	DOL	46,598.330	0.00	1.000	46,598.33

96086038	UNIQUE CHANGE ORDER ITEM 38	DOL	6,449.140	0.00	8.000	51,593.12
96086039	UNIQUE CHANGE ORDER ITEM 39	DOL	400.000	0.00	1.000	400.00
96086040	UNIQUE CHANGE ORDER ITEM 40	DOL	6,499.140	0.00	18.000	116,984.52
	Extended Overhead for Detention Pond					
96086040	UNIQUE CHANGE ORDER ITEM 40	DOL	189,566.930	0.00	1.000	189,566.93
96086041	UNIQUE CHANGE ORDER ITEM 41	DOL	34,039.820	0.00	1.000	34,039.82

TOTAL ITEM EARNINGS TO DATE

\$107,198,213.12