



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **12/08/23**

CONTRACT ID: **027102055**
 PROJECT: **NH 1802(497)**
 CONTRACT: **08183201**
 AWARD AMOUNT: **\$279,088,658.56**
 PROJECTED AMOUNT: **\$281,082,672.56**
 ADJ. PROJECTED AMOUNT: **\$288,110,700.97**
 CONTRACTOR: **WEBBER, LLC**

HIGHWAY: **IH 10**
 DISTRICT NAME: **YOAKUM**
 COUNTY: **AUSTIN**
 AREA ENGINEER: **Ryan Simper, P.E.**
 AREA NUMBER: **057**

ESTIMATE NUMBER: **0062**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/26/2023** to **11/25/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **100.00**
 % TIME USED: **99.05**
 % RETAINAGE: **0.00**

LETTING DATE: **08/08/2018**
 AWARD DATE: **08/30/2018**
 NOTICE TO PROCEED DATE: **11/15/2018**
 WORK BEGIN DATE: **05/14/2019**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$288,997,596.40	\$288,891,500.42	\$106,095.98
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$288,997,596.40	\$288,891,500.42	\$106,095.98
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$56,000.00	\$56,000.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$289,053,596.40	\$288,947,500.42	\$106,095.98

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/14/2019
TIME CHARGES BEGIN: 02/13/2019
BID DAYS: 1,160
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 1,160
DAYS CHARGED TO DATE: 1,149
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
10/26/2023		1	Corrective Work
10/27/2023		1	Corrective Work
10/28/2023		1	Corrective Work
10/29/2023		1	Corrective Work
10/30/2023		1	Corrective Work
10/31/2023		1	Corrective Work
11/01/2023		1	Corrective Work
11/02/2023		1	Corrective Work
11/03/2023		1	Corrective Work
11/04/2023		1	Corrective Work
11/05/2023		1	Corrective Work
11/06/2023		1	Corrective Work
11/07/2023		1	Corrective Work
11/08/2023		1	Corrective Work
11/09/2023		1	Corrective Work
11/10/2023		1	Corrective Work
11/11/2023		1	Corrective Work
11/12/2023		1	Corrective Work
11/13/2023		1	Corrective Work
11/14/2023		1	Corrective Work
11/15/2023		1	Corrective Work
11/16/2023		1	Corrective Work
11/17/2023		1	Corrective Work
11/18/2023		1	Corrective Work
11/19/2023		1	Corrective Work
11/20/2023		1	Corrective Work
11/21/2023		1	Corrective Work
11/22/2023		1	Corrective Work
11/23/2023		1	HOLIDAY
11/24/2023		1	Corrective Work
11/25/2023		1	Corrective Work

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	0	31
HOLIDAY		1
OTHER - SEE RMRKS		30

WORK PERFORMED THIS PERIOD

PROJECT NH 1802(497) CONTROL 027102055
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1225	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	10.000	721.000	\$7,210.00	2,282.00	774.00
1265	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	873.000	\$873.00	11,790.00	1,393.00
1735	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	455.000	-3.000	-\$1,365.00	277.00	293.00
1840	06446084	000	IN SRSS & AM (RAIL)(90 MPH)(T MOUNT)	EA	2,181.000	-1.000	-\$2,181.00	16.00	16.00
2435	60076094	000	FIBER OPTIC FUSION SPLICE	EA	32.770	48.000	\$1,572.96	1,200.00	1,296.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2779	96046003		CONTRACTOR FORCE ACCOUNT 3	DOL	1.000	19,182.750	\$19,182.75	1.00	27,978.43
2787	96046009		CONTRACTOR FORCE ACCOUNT 9	DOL	1.000	80,803.270	\$80,803.27	1.00	104,857.60

TOTAL ITEM EARNINGS THIS ESTIMATE

\$106,095.98

CONTRACT LINE ITEMS

PROJECT NH 1802(497) CONTROL 027102055
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0095	01006001	000	PREPARING ROW	AC	20,000.000	10.170	0.000	10.17	203,400.00
0100	01006002	000	PREPARING ROW	STA	30,600.000	551.470	0.000	551.47	16,874,982.00
0105	01046001	000	REMOVING CONC (PAV)	SY	3.330	350,130.000	0.000	339,733.64	1,131,313.04
0110	01046009	000	REMOVING CONC (RIPRAP)	SY	3.300	18,872.000	0.000	18,872.00	62,277.61
0115	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	3.300	4,414.000	0.000	7,801.20	25,743.98
0120	01046021	000	REMOVING CONC (CURB)	LF	2.000	3,922.000	0.000	264.00	528.00
0125	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	10.000	136.000	0.000	2,617.00	26,170.00
0130	01046023	000	REMOVING CONC (CTB)	LF	10.000	2,564.000	0.000	16,095.00	160,950.00
0135	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	3.300	6,916.000	0.000	5,012.00	16,539.60
0140	01056092	000	REMOVING STAB BASE AND ASPH PAV (5"-8")	SY	3.370	365,615.000	0.000	448,165.37	1,510,317.28
0145	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	8.860	449,896.000	0.000	433,357.22	3,839,544.93
0150	01106001	000	EXCAVATION (ROADWAY)	CY	4.480	663,334.100	17,066.000	743,232.90	3,329,683.38
0155	01106003	000	EXCAVATION (SPECIAL)	CY	4.060	12,375.000	0.000	12,375.00	50,242.50
0160	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	5.100	1,315,542.700	0.000	1,378,718.99	7,031,466.89
0165	01326035	000	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	37.500	72,583.000	0.000	73,011.12	2,737,917.02
0170	01326036	000	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	37.500	13,466.000	0.000	13,395.15	502,318.14
0180	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	0.650	1,073,752.470	0.000	264,530.17	171,944.61
0185	01626002	000	BLOCK SODDING	SY	2.550	128,904.000	0.000	295,535.13	753,614.58
0190	01646023	000	CELL FBR MLCH SEED(PERM)(RURAL)(CLAY)	SY	0.220	1,074,129.470	0.000	393,763.50	86,627.97
0195	01646029	000	CELL FBR MLCH SEED(TEMP)(WARM)	SY	0.240	585,359.000	0.000	260,242.50	62,458.19
0200	01646031	000	CELL FBR MLCH SEED(TEMP)(COOL)	SY	0.240	585,359.000	0.000	190,166.17	45,639.89
0205	01666001	000	FERTILIZER	AC	500.000	294.250	0.000	81.03	40,515.00
0210	01686001	000	VEGETATIVE WATERING	MG	26.000	23,057.610	0.000	17,037.00	442,962.00
0220	02476041	000	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	70.000	1,832.500	0.000	1,984.52	138,916.61
0237	02756001		CEMENT	TON	154.220	0.000	8,284.030	11,536.04	1,779,088.27
			Added by Change Order #1						
0238	02756002		CEMENT TREAT (EXIST MATL) (6")	SY	2.210	0.000	655,459.410	1,266,231.12	2,798,370.80
			Added by Change Order #1						
0245	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	6.750	1,311,257.810	-655,628.905	771,347.90	5,206,598.36
0250	02926002	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	69.000	9,822.000	0.000	11,905.42	821,474.11
0255	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	74.000	77,605.800	0.000	72,218.89	5,344,198.01
0295	03416010	001	D-GR HMA TY-B PG70-22	TON	85.000	320.000	0.000	542.81	46,138.85
0305	03416041	001	D-GR HMA TY-D SAC-A PG70-22	TON	90.000	3,435.000	0.000	6,564.84	590,835.33
0315	03546045	000	PLANE ASPH CONC PAV (2")	SY	2.330	5,902.000	0.000	2,620.11	6,104.86
0320	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	42.250	537,064.920	0.000	532,277.94	22,488,743.01
0340	03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	54.000	727,016.700	0.000	739,100.80	39,911,443.41
0360	03606043	000	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	75.000	1,765.000	0.000	16,277.28	1,220,795.86
0400	04006001	000	STRUCT EXCAV	CY	5.700	13,466.000	0.000	16,502.80	94,065.99
0405	04006002	000	STRUCT EXCAV (BOX)	CY	8.000	76,119.000	0.000	77,190.00	617,519.98
0410	04006005	000	CEM STABIL BKFL	CY	36.660	22,229.000	0.000	28,579.36	1,047,719.25
0415	04006006	000	CUT & RESTORING PAV	SY	150.000	150.000	0.000	568.10	85,214.55
0420	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	37.500	1,715.000	0.000	1,482.75	55,603.19
0425	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	11,632.000	0.000	7,774.59	7,774.59

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0430	04036001	000	TEMPORARY SPL SHORING	SF	11.000	71,674.000	5,000.000	76,674.00	843,414.00
0435	04036006	000	TEMPORARY SPL SHORING (COFFERDAM)	SF	11.000	9,228.000	0.000	2,400.00	26,400.00
0440	04076001	000	SHEET PILING (PZ - 27)	SF	33.500	12,750.000	0.000	12,750.00	427,125.00
0450	04166001	000	DRILL SHAFT (18 IN)	LF	55.000	1,018.000	0.000	1,018.00	55,990.00
0455	04166002	000	DRILL SHAFT (24 IN)	LF	175.000	86.000	0.000	102.00	17,850.00
0460	04166003	000	DRILL SHAFT (30 IN)	LF	197.000	212.000	0.000	192.00	37,824.00
0465	04166004	000	DRILL SHAFT (36 IN)	LF	164.000	15,549.000	1,288.000	16,797.00	2,754,708.00
0470	04166005	000	DRILL SHAFT (42 IN)	LF	232.000	4,664.000	0.000	4,140.00	960,480.00
0475	04166006	000	DRILL SHAFT (48 IN)	LF	382.000	318.000	0.000	321.00	122,622.00
0480	04166010	000	DRILL SHAFT (72 IN)	LF	648.000	6,122.000	0.000	6,122.00	3,967,056.00
0485	04166012	000	DRILL SHAFT (84 IN)	LF	859.000	1,568.000	0.000	1,568.00	1,346,912.00
0490	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	98.000	64.000	0.000	64.00	6,272.00
0495	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	140.000	130.000	0.000	130.00	18,200.00
0500	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	450.000	3,218.000	0.000	2,176.00	979,200.00
0505	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	500.000	416.000	0.000	208.00	104,000.00
0510	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	185.000	562.000	0.000	562.00	103,970.00
0515	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	209.000	316.400	0.000	317.20	66,294.80
0520	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	326.000	175.800	0.000	175.80	57,310.80
0530	04206013	000	CL C CONC (ABUT)	CY	725.000	1,476.300	0.000	1,476.30	1,070,317.50
0535	04206029	000	CL C CONC (CAP)	CY	725.000	722.400	0.000	722.40	523,740.00
0540	04206031	000	CL C CONC (CAP)(MASS)	CY	725.000	465.400	0.000	465.40	337,415.00
0545	04206037	000	CL C CONC (COLUMN)	CY	725.000	1,615.200	0.000	1,806.77	1,309,908.26
0550	04206039	000	CL C CONC (COLUMN)(MASS)	CY	725.000	1,095.400	0.000	904.00	655,400.00
0555	04206049	000	CL C CONC (CRASHWALL)	CY	575.000	359.900	0.000	359.90	206,942.50
0560	04206064	000	CL C CONC (COPING)	CY	3,000.000	24.300	0.000	34.73	104,187.00
0565	04206068	000	CL C CONC (SIGN COLUMN)	CY	1,200.000	816.050	0.000	816.05	979,260.00
0570	04206074	000	CL C CONC (MISC)	CY	500.000	11.000	0.000	4.64	2,320.00
0575	04206082	000	CL F CONC (CAP)	CY	725.000	2,321.300	0.000	2,321.30	1,682,942.50
0580	04206134	000	CL C CONC (SIGN FOOTING)	CY	1,200.000	289.600	0.000	289.60	347,520.00
0585	04206156	000	CL C CONC (WEBWALL)	CY	725.000	337.100	0.000	337.10	244,397.52
0590	04226001	000	REINF CONC SLAB	SF	13.500	472,842.000	0.000	472,842.00	6,383,367.00
0595	04226015	000	APPROACH SLAB	CY	350.000	954.000	0.000	347.99	121,795.80
0600	04236003	000	RETAINING WALL (TEMP WALL)	SF	11.000	294,531.000	-17,734.000	61,449.09	675,939.98
0605	04236014	000	RETAINING WALL (MSE)(HORIZONTAL SCHEME)	SF	43.650	355,560.000	30,326.000	399,385.00	17,433,155.26
0615	04256036	000	PRESTR CONC GIRDER (TX34)	LF	122.000	2,947.500	0.000	2,947.50	359,595.00
0620	04256037	000	PRESTR CONC GIRDER (TX40)	LF	133.000	1,669.500	0.000	1,669.50	222,043.50
0625	04256038	000	PRESTR CONC GIRDER (TX46)	LF	134.000	3,922.350	0.000	3,922.35	525,594.90
0630	04256039	000	PRESTR CONC GIRDER (TX54)	LF	132.000	23,746.780	0.000	23,746.78	3,134,574.96
0635	04256040	000	PRESTR CONC GIRDER (TX62)	LF	147.000	8,993.000	0.000	8,993.00	1,321,971.00
0640	04326002	000	RIPRAP (CONC)(5 IN)	CY	362.000	11,972.970	0.000	10,559.13	3,822,404.74
0645	04326006	000	RIPRAP (CONC)(CL B)	CY	355.000	327.250	92.500	339.72	120,599.20
0650	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	376.000	29.800	0.000	366.70	137,877.33
0660	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	169.000	24.000	0.000	393.50	66,500.65
0665	04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	154.000	514.000	0.000	1,137.17	175,123.72
0670	04326027	000	RIPRAP (STONE COMMON)(DRY)(24 IN)	CY	207.000	2,268.000	0.000	1,977.70	409,384.52
0675	04326035	000	RIPRAP (STONE PROTECTION)(24 IN)	CY	207.000	1,929.000	0.000	1,484.73	307,338.69
0680	04326046	000	RIPRAP (MOW STRIP)(5 IN)	CY	398.000	1,879.810	0.000	1,698.57	676,029.28
0685	04346006	000	ELASTOMERIC BEARING (EE3)	EA	1,800.000	7.000	0.000	7.00	12,600.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0690	04346014	000	ELASTOMERIC BEARING (EF3)	EA	1,800.000	7.000	0.000	7.00	12,600.00
0695	04346027	000	ELASTOMERIC BEARING (E8)	EA	1,800.000	16.000	0.000	16.00	28,800.00
0700	04346036	000	ELASTOMERIC BEARING (F8)	EA	1,800.000	16.000	0.000	16.00	28,800.00
0705	04346041	000	SLIDING ELASTOMERIC BEARING (ES 4)	EA	1,800.000	16.000	0.000	16.00	28,800.00
0710	04346111	000	ELASTOMERIC BEARING(EE4)	EA	1,800.000	16.000	0.000	16.00	28,800.00
0715	04426001	000	STR STEEL (PLATE GIRDER)	LB	1.490	6,392,500.000	0.000	6,424,462.50	9,572,449.13
0720	04506023	000	RAIL (TY SSTR)	LF	58.000	32,935.370	0.000	28,941.02	1,678,579.16
0725	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.000	3,533.000	0.000	5,764.00	334,312.00
0731	04546018		SEALED EXPANSION JOINT (4 IN) (SEJ - M) Replace SEJ-A with SEJ-M	LF	160.070	0.000	2,688.200	2,688.20	430,300.19
0735	04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	136.000	292.000	0.000	292.00	39,712.00
0740	04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	140.000	1,779.000	0.000	1,379.92	193,188.24
0745	04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	144.000	2,869.000	0.000	3,129.50	450,648.00
0750	04626004	000	CONC BOX CULV (4 FT X 3 FT)	LF	191.000	216.000	0.000	194.00	37,054.00
0755	04626006	000	CONC BOX CULV (5 FT X 2 FT)	LF	187.000	5,169.000	0.000	5,141.00	961,367.00
0760	04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	195.000	5,467.000	0.000	5,482.00	1,068,990.04
0765	04626008	000	CONC BOX CULV (5 FT X 4 FT)	LF	214.000	700.000	0.000	700.00	149,800.00
0770	04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	237.000	379.000	0.000	373.00	88,401.01
0775	04626012	000	CONC BOX CULV (6 FT X 5 FT)	LF	278.000	3,137.000	0.000	3,137.00	872,086.00
0780	04626020	000	CONC BOX CULV (8 FT X 5 FT)	LF	356.000	2,752.000	0.000	2,752.00	979,712.00
0785	04646003	000	RC PIPE (CL III)(18 IN)	LF	64.000	7,025.000	0.000	8,900.65	569,641.60
0790	04646005	000	RC PIPE (CL III)(24 IN)	LF	56.000	22,480.000	0.000	23,780.00	1,331,680.00
0795	04646007	000	RC PIPE (CL III)(30 IN)	LF	62.000	2,927.000	0.000	2,911.00	180,482.00
0800	04646008	000	RC PIPE (CL III)(36 IN)	LF	79.000	1,809.000	0.000	1,830.00	144,570.00
0805	04646009	000	RC PIPE (CL III)(42 IN)	LF	121.000	55.000	0.000	64.00	7,744.00
0810	04646026	000	RC PIPE (CL V)(24 IN)	LF	56.000	649.000	0.000	816.73	45,737.10
0815	04646036	000	RC PIPE (ELLIP)(CL III)(DES 1)	LF	77.000	38.000	0.000	40.00	3,080.00
0820	04656002	000	MANH (COMPL)(PRM)(48IN)	EA	3,400.000	30.000	0.000	26.00	88,400.00
0825	04656012	000	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	11,450.000	1.000	0.000	1.00	11,450.00
0830	04656066	000	INLET (COMPL)(PSL)(RH)(5FTX5FT)	EA	3,600.000	1.000	0.000	1.00	3,600.00
0835	04656068	000	INLET (COMPL)(PSL)(RH)(6FTX6FT)	EA	4,000.000	2.000	0.000	3.00	12,000.00
0840	04656069	000	INLET (COMPL)(PSL)(RH)(8FTX8FT)	EA	7,470.000	5.000	0.000	6.00	44,820.00
0845	04656166	000	INLET (COMPL)(TY AAD)	EA	3,670.000	6.000	0.000	2.00	7,340.00
0850	04656167	000	INLET (COMPL)(TY AD)	EA	2,780.000	26.000	0.000	24.00	66,720.00
0855	04656170	000	INLET (COMPL)(TY AZ)	EA	4,540.000	38.000	0.000	38.00	172,520.00
0860	04656171	000	INLET (COMPL)(TY AZR)	EA	5,000.000	51.000	0.000	56.00	280,000.00
0865	04656172	000	INLET (COMPL)(TY AZR2G)	EA	6,150.000	27.000	0.000	25.00	153,750.00
0870	04656173	000	MANH (COMPL)(TY A)	EA	3,470.000	20.000	0.000	28.00	97,160.00
0875	04656175	000	INLET (COMPL)(CURB)(TY C)	EA	4,000.000	8.000	0.000	8.00	32,000.00
0880	04656177	000	INLET (COMPL)(TY AZ2G)	EA	6,000.000	64.000	0.000	49.00	294,000.00
0885	04656225	000	JCT BOX (COMPL)(SPL)	EA	23,250.000	2.000	0.000	2.00	46,500.00
0890	04656259	000	INLET (COMPL)(EXT TY C)	EA	2,800.000	2.000	0.000	2.00	5,600.00
0895	04656372	000	INLET (COMPL) (DROP) (SPL)	EA	3,200.000	1.000	0.000	1.00	3,200.00
0900	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	2,650.000	1.000	0.000	2.00	5,300.00
0905	04666150	000	WINGWALL (FW - 0) (HW=3 FT)	EA	5,370.000	3.000	0.000	3.00	16,110.00
0910	04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	6,280.000	3.000	0.000	2.00	12,560.00
0915	04666153	000	WINGWALL (FW - 0) (HW=6 FT)	EA	16,440.000	1.000	0.000	1.00	16,440.00
0920	04666164	000	WINGWALL (FW - S) (HW=3 FT)	EA	5,350.000	1.000	0.000	1.00	5,350.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0925	04666167	000	WINGWALL (FW - S) (HW=6 FT)	EA	12,300.000	1.000	0.000	1.00	12,300.00
0930	04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	47,600.000	1.000	0.000	1.00	47,600.00
0935	04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	60,000.000	2.000	0.000	2.00	120,000.00
0940	04666178	000	WINGWALL (PW - 1) (HW=3 FT)	EA	3,200.000	3.000	0.000	3.00	9,600.00
0945	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	12,600.000	3.000	0.000	5.00	63,000.00
0950	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	20,000.000	6.000	0.000	1.00	20,000.00
0955	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	27,000.000	2.000	0.000	4.00	108,000.00
0960	04676006	000	SET (TY I) (24 IN) (4: 1) (C)	EA	1,200.000	12.000	0.000	1.00	1,200.00
0980	04676103	000	SET (TY I)(S=3 FT)(HW=2FT)(6:1)(P)	EA	2,800.000	3.000	0.000	1.00	2,800.00
0990	04676110	000	SET (TY I)(S=3 FT)(HW= 3 FT)(6:1)(P)	EA	4,400.000	2.000	0.000	3.00	13,200.00
1000	04676139	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (C)	EA	4,600.000	2.000	0.000	10.00	46,000.00
1015	04676166	000	SET (TY I)(S= 5 FT)(HW= 2 FT)(4:1) (C)	EA	3,600.000	2.000	0.000	1.00	3,600.00
1020	04676172	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(4:1) (C)	EA	2,000.000	19.000	0.000	9.00	18,000.00
1025	04676177	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(4:1) (C)	EA	3,400.000	8.000	0.000	10.00	34,000.00
1035	04676180	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(6:1) (P)	EA	8,800.000	3.000	0.000	7.00	61,600.00
1050	04676224	000	SET (TY I)(S= 6 FT)(HW= 6 FT)(4:1) (C)	EA	4,100.000	5.000	0.000	5.00	20,500.00
1055	04676228	000	SET (TY I)(S= 6 FT)(HW= 7 FT)(4:1) (C)	EA	5,000.000	5.000	0.000	5.00	25,000.00
1060	04676280	000	SET (TY I)(S= 8 FT)(HW= 6 FT)(4:1) (C)	EA	4,400.000	10.000	0.000	10.00	44,000.00
1065	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	1,000.000	20.000	0.000	25.00	25,000.00
1070	04676359	000	SET (TY II) (18 IN) (RCP) (4: 1) (P)	EA	1,000.000	2.000	0.000	3.00	3,000.00
1075	04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	1,000.000	5.000	0.000	2.00	2,000.00
1080	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,000.000	67.000	0.000	97.00	97,000.00
1085	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,100.000	9.000	0.000	5.00	5,500.00
1090	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,200.000	45.000	0.000	40.00	48,000.00
1095	04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,200.000	14.000	0.000	16.00	19,200.00
1100	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,300.000	73.000	0.000	161.00	209,300.00
1105	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	1,500.000	2.000	0.000	1.00	1,500.00
1110	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	1,700.000	2.000	0.000	2.00	3,400.00
1115	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	3,200.000	4.000	0.000	4.00	12,800.00
1125	04676519	000	SET (TY II) (DES 1) (RCP) (6: 1) (P)	EA	1,300.000	2.000	0.000	2.00	2,600.00
1130	04746021	000	CAST-IN-PLACE TRENCH DRAIN	LF	242.000	600.000	0.000	748.00	181,016.00
1140	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	20.000	415.000	0.000	615.00	12,300.00
1145	04966002	000	REMOV STR (INLET)	EA	500.000	70.000	0.000	68.00	34,000.00
1150	04966004	000	REMOV STR (SET)	EA	500.000	119.000	0.000	126.00	63,000.00
1155	04966005	000	REMOV STR (WINGWALL)	EA	800.000	45.000	0.000	38.00	30,400.00
1160	04966006	000	REMOV STR (HEADWALL)	EA	1,250.000	54.000	0.000	43.00	53,750.00
1165	04966007	000	REMOV STR (PIPE)	LF	20.000	6,060.000	0.000	5,904.47	118,089.40
1170	04966008	000	REMOV STR (BOX CULVERT)	LF	20.000	7,547.000	0.000	8,918.50	178,370.00
1175	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	100,000.000	12.000	0.000	12.00	1,200,000.00
1180	04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	650,000.000	2.000	0.000	2.00	1,300,000.00
1185	04966023	000	REMOVE STR (JUNCTION BOX)	EA	1,200.000	9.000	0.000	9.00	10,800.00
1190	04966050	000	REMOV STR (DRIVEWAY CULVERT)	EA	750.000	39.000	0.000	34.00	25,500.00
1205	05006001	000	MOBILIZATION	LS	27,500,000.000	1.000	0.000	0.97	26,675,000.00
1210	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	54.000	0.000	54.00	1,890,000.00
1215	05066001	004	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	23.000	810.000	0.000	79.00	1,817.00
1220	05066003	004	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	55.000	1,472.000	0.000	695.00	38,225.00
1225	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	10.000	2,282.000	0.000	774.00	7,740.00
1230	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	13.000	2,172.000	0.000	2,490.78	32,380.20

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1235	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	2.000	2,172.000	0.000	2,490.78	4,981.57
1245	05066034	004	CONSTRUCTION PERIMETER FENCE	LF	2.500	4,420.000	0.000	9,019.00	22,547.50
1250	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.850	19,702.000	0.000	31,013.02	57,374.09
1255	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.750	19,702.000	0.000	31,013.02	23,259.76
1260	05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.500	11,790.000	0.000	1,393.00	4,875.50
1265	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	11,790.000	0.000	1,393.00	1,393.00
1270	05086001	000	CONSTRUCTING DETOURS	SY	54.350	169,438.000	1,720.000	212,736.24	11,562,214.66
1275	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	59.000	114,430.000	0.000	127,410.00	7,517,190.00
1280	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	66.000	7,960.000	0.000	9,580.00	632,280.00
1285	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	62.000	420.000	0.000	680.00	42,160.00
1290	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	2.000	118,760.000	0.000	255,317.00	510,634.00
1295	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	1.750	161,410.000	0.000	128,062.00	224,108.50
1300	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.600	9,560.000	0.000	29,520.00	135,792.00
1305	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.600	460.000	0.000	2,410.00	11,086.00
1310	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	4.000	101,860.000	0.000	127,290.00	509,160.00
1315	05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	4.000	49,760.000	0.000	49,760.00	199,040.00
1320	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	7.000	8,480.000	0.000	9,580.00	67,060.00
1325	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	7.000	380.000	0.000	680.00	4,760.00
1330	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	58.000	48,843.000	0.000	53,426.00	3,098,708.00
1335	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	130.000	680.000	0.000	485.00	63,050.00
1355	05296005	000	CONC CURB (MONO) (TY II)	LF	3.190	9,065.000	0.000	8,303.50	26,488.17
1360	05296010	000	CONC CURB (U-TURN)	LF	31.920	3,847.000	0.000	4,133.00	131,925.36
1365	05306004	000	DRIVEWAYS (CONC)	SY	54.860	5,576.000	0.000	6,723.31	368,840.94
1370	05306005	000	DRIVEWAYS (ACP)	SY	12.860	13,374.000	0.000	14,347.02	184,502.72
1375	05316002	000	CONC SIDEWALKS (5")	SY	45.490	1,906.000	0.000	3,155.18	143,529.09
1380	05316004	000	CURB RAMPS (TY 1)	EA	1,143.760	21.000	0.000	46.00	52,612.96
1385	05316010	000	CURB RAMPS (TY 7)	EA	1,247.930	4.000	0.000	2.00	2,495.86
1395	05316016	000	CURB RAMPS (TY 21)	EA	2,185.440	1.000	0.000	2.00	4,370.88
1400	05316017	000	CURB RAMPS (TY 22)	EA	2,185.440	2.000	0.000	4.00	8,741.76
1420	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	22.800	15,794.530	0.000	12,269.75	279,750.30
1425	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,527.000	16.000	0.000	14.00	21,378.00
1430	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,079.000	38.000	0.000	44.00	47,476.00
1435	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.250	11,841.000	0.000	11,303.50	14,129.39
1440	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	125.000	8.000	0.000	14.00	1,750.00
1445	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	100.000	11.000	0.000	1.00	100.00
1450	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	100.000	26.000	0.000	15.00	1,500.00
1455	05436021	000	REMOVE CABLE BARRIER	LF	3.000	4,791.000	0.000	4,788.00	14,364.00
1460	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	500.000	1.000	0.000	3.00	1,500.00
1465	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,621.000	32.000	0.000	51.00	133,671.00
1470	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	100.000	19.000	0.000	21.00	2,100.00
1480	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	10,325.000	42.000	0.000	70.00	722,750.00
1485	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,000.000	48.000	0.000	76.00	76,000.00
1490	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	750.000	43.000	0.000	60.00	45,000.00
1495	05506008	000	CHAIN LINK FENCE (INSTALL) (8')	LF	89.000	226.000	0.000	493.00	43,877.00
1500	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	23.500	482.000	0.000	482.00	11,327.00
1505	05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	152.000	25.000	0.000	32.00	4,864.00
1510	05606002	000	MAILBOX INSTALL-D (TWG-POST) TY 1	EA	190.460	4.000	0.000	5.00	952.30
1515	05606003	000	MAILBOX INSTALL-M (TWG-POST) TY 1	EA	328.000	1.000	0.000	2.00	656.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1525	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	454.270	36.000	0.000	41.00	18,625.07
1535	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	445.870	5.000	0.000	2.00	891.74
1540	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	712.890	64.000	0.000	66.00	47,050.74
1545	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	991.030	6.000	0.000	6.00	5,946.18
1550	06106198	000	IN RD IL (TY SA) 40B-8 (250W EQ) LED	EA	2,767.690	10.000	0.000	9.00	24,909.21
1555	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	3,409.420	60.000	0.000	55.00	187,518.10
1560	06106263	000	IN RD IL (TY SP) 48S-8-8 (400W EQ) LED	EA	4,215.930	101.000	0.000	101.00	425,808.93
1565	06106286	000	IN RD IL (TY SA) 50T-8 (400W EQ) LED	EA	4,099.000	23.000	0.000	25.00	102,475.00
1570	06106287	000	IN RD IL (TY SA) 50T-8-8 (400W EQ) LED	EA	4,958.000	2.000	0.000	2.00	9,916.00
1575	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	10.590	177,589.000	0.000	192,897.00	2,042,779.23
1580	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	7.630	64,474.000	0.000	67,402.00	514,277.26
1585	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	14.110	12,492.000	0.000	11,804.00	166,554.44
1590	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.660	2,191.000	0.000	3,041.00	35,458.06
1595	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	33.260	37,600.000	0.000	31,172.00	1,036,780.72
1600	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	12.660	555.000	0.000	528.00	6,684.48
1605	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	20.520	115.000	0.000	100.00	2,052.00
1610	06186062	000	CONDT (RM) (3/4")	LF	11.760	2,264.000	0.000	2,509.00	29,505.84
1615	06186070	000	CONDT (RM) (2")	LF	21.160	1,010.000	0.000	30.00	634.80
1620	06186074	000	CONDT (RM) (3")	LF	34.370	6,627.000	0.000	5,498.00	188,966.26
1625	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.800	109,473.000	0.000	111,658.00	89,326.40
1630	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.920	2,881.000	0.000	2,774.00	2,552.08
1635	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.940	5,762.000	0.000	5,548.00	5,215.12
1640	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.830	52,800.000	0.000	54,150.00	44,944.50
1645	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	0.930	121,483.000	0.000	125,013.00	116,262.09
1650	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.960	16,133.000	0.000	13,746.00	13,196.16
1655	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.090	22,690.000	0.000	17,540.00	19,118.60
1660	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.530	10,699.000	0.000	10,950.00	16,753.50
1665	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.510	22,034.000	0.000	23,062.00	34,823.62
1670	06206015	000	ELEC CONDR (NO.2) BARE	LF	1.770	4,776.000	0.000	5,049.00	8,936.73
1675	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.170	9,879.000	0.000	10,698.00	23,214.66
1680	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.520	5,695.000	0.000	5,695.00	8,656.40
1685	06216008	000	TRAY CABLE (4 CONDR) (14 AWG)	LF	1.070	3,440.000	0.000	3,440.00	3,680.80
1690	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	712.150	45.000	0.000	47.00	33,471.05
1695	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	796.980	226.000	0.000	190.00	151,426.20
1705	06286002	000	REMOVE ELECTRICAL SERVICES	EA	248.110	5.000	0.000	5.00	1,240.55
1710	06286051	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(O)	EA	5,393.990	19.000	0.000	24.00	129,455.76
1715	06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	4,222.330	6.000	0.000	6.00	25,333.98
1720	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	3,727.620	15.000	0.000	15.00	55,914.30
1725	06366002	001	ALUMINUM SIGNS (TY G)	SF	29.120	983.250	0.000	1,284.25	37,397.36
1730	06366003	001	ALUMINUM SIGNS (TY O)	SF	20.660	5,063.000	0.000	5,063.00	104,601.58
1735	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	455.000	277.000	0.000	293.00	133,315.00
1740	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	466.000	7.000	0.000	7.00	3,262.00
1745	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	745.000	152.000	0.000	170.00	126,650.00
1750	06446005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	561.000	2.000	0.000	2.00	1,122.00
1755	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	629.000	19.000	0.000	20.00	12,580.00
1760	06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	477.000	6.000	0.000	7.00	3,339.00
1765	06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	609.000	1.000	0.000	1.00	609.00
1770	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	692.000	2.000	0.000	2.00	1,384.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1775	06446028	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	599.000	11.000	0.000	11.00	6,589.00
1780	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	525.000	39.000	0.000	36.00	18,900.00
1785	06446031	000	IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT)	EA	1,136.000	2.000	0.000	3.00	3,408.00
1790	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	636.000	24.000	0.000	19.00	12,084.00
1795	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	899.000	12.000	0.000	12.00	10,788.00
1800	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	902.000	20.000	0.000	20.00	18,040.00
1805	06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,511.000	2.000	0.000	2.00	3,022.00
1810	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	1,712.000	13.000	0.000	13.00	22,256.00
1815	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,846.000	14.000	0.000	14.00	25,844.00
1820	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,808.000	15.000	0.000	15.00	27,120.00
1825	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	387.000	1.000	0.000	1.00	387.00
1830	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	478.000	1.000	0.000	1.00	478.00
1835	06446082	000	IN SRSS & AM (RAIL)(90 MPH)(P MOUNT)	EA	2,089.000	7.000	0.000	7.00	14,623.00
1840	06446084	000	IN SRSS & AM (RAIL)(90 MPH)(T MOUNT)	EA	2,181.000	16.000	0.000	16.00	34,896.00
1845	06446085	000	IN SRSS & AM (RAIL)(90 MPH)(U MOUNT)	EA	2,225.000	1.000	0.000	1.00	2,225.00
1850	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.750	6,268.670	0.000	8,098.67	30,370.01
1855	06506003	000	INS OH SN SUP(10 FT BAL TEE)(SPAN ONLY)	EA	6,747.070	1.000	0.000	1.00	6,747.07
1860	06506010	000	INS OH SN SUP(15 FT BAL TEE)(SPAN ONLY)	EA	6,449.740	10.000	0.000	10.00	64,497.40
1865	06506017	000	INS OH SN SUP(20 FT BAL TEE)(SPAN ONLY)	EA	8,620.240	1.000	0.000	1.00	8,620.24
1870	06506021	000	INS OH SN SUP(25 FT BAL TEE)	EA	18,723.360	3.000	0.000	3.00	56,170.08
1875	06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	11,477.450	8.000	0.000	8.00	91,819.60
1880	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	12,088.740	4.000	0.000	4.00	48,354.96
1885	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	12,716.850	1.000	0.000	1.00	12,716.85
1890	06506161	000	INS OH SN SUP(150 FT BRDG)(SPAN ONLY)	EA	64,945.840	1.000	0.000	1.00	64,945.84
1895	06506174	000	INS OH SN SUP(170 FT BRDG)(SPAN ONLY)	EA	73,693.900	1.000	0.000	1.00	73,693.90
1900	06546004	000	SIGN WALKWAY (36 IN) WITH HNDRL	LF	150.000	75.000	0.000	75.00	11,250.00
1905	06586001	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	37.500	148.000	0.000	105.00	3,937.50
1910	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	10.350	308.000	0.000	875.00	9,056.25
1915	06586014	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BI)	EA	10.350	3.000	0.000	3.00	31.05
1920	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	10.350	28.000	0.000	64.00	662.40
1925	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	10.350	684.000	0.000	691.00	7,151.85
1930	06586036	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)GND	EA	37.500	145.000	0.000	136.00	5,100.00
1935	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	38.850	118.000	0.000	118.00	4,584.30
1940	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	13.450	188.000	0.000	162.00	2,178.90
1945	06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	13.450	6.000	0.000	18.00	242.10
1950	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	13.450	18.000	0.000	14.00	188.30
1955	06586067	000	INSTL DEL ASSM (D-DW)SZ 1(BRF)GF2	EA	9.000	37.000	0.000	37.00	333.00
1960	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.790	225,105.000	0.000	93,889.44	74,172.66
1965	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.500	1,996.000	0.000	2,725.00	4,087.50
1970	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.750	644,729.000	0.000	752,867.00	564,650.26
1975	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.500	47,059.000	0.000	69,546.50	104,319.75
1980	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	3.000	2,316.000	0.000	191.14	573.43
1985	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.000	1,039.000	0.000	2,043.82	12,262.94
1990	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	160.000	4.000	0.000	26.00	4,160.00
1995	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	175.000	4.000	0.000	7.00	1,225.00
2000	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.750	612,659.000	0.000	695,702.40	521,776.80
2005	06666343	007	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	0.750	77,992.000	0.000	85,417.00	64,062.75
2015	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	185.000	42.000	0.000	38.00	7,030.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2020	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	350.000	11.000	0.000	13.00	4,550.00
2025	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	350.000	20.000	0.000	18.00	6,300.00
2030	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	185.000	9.000	0.000	7.00	1,295.00
2035	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	130.000	13.000	0.000	13.00	1,690.00
2040	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	66.000	0.000	64.00	16,000.00
2045	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	450.000	2.000	0.000	3.00	1,350.00
2050	06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	36.000	269.000	0.000	158.00	5,688.00
2055	06686116	000	PREFAB PAV MRK TY C(EVAC SYM, BLUE/WHT)	EA	1,500.000	8.000	0.000	9.00	13,500.00
2060	06726007	000	REFL PAV MRKR TY I-C	EA	4.000	407.000	0.000	221.00	884.00
2065	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	6,888.000	0.000	1,543.00	6,172.00
2070	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	7,188.000	0.000	7,061.00	28,244.00
2075	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	222,828.000	0.000	42,104.00	12,631.20
2080	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.600	1,326.000	0.000	5,475.00	3,285.00
2085	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.000	600.000	0.000	460.00	460.00
2090	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	255.000	0.000	99.00	198.00
2110	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.010	28,835.000	0.000	33,272.00	332.72
2115	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	620,095.500	0.000	620,175.00	12,403.50
2120	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.040	52,141.000	0.000	49,339.52	1,973.58
2125	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.060	14,889.000	0.000	12,683.00	760.98
2130	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.120	3,190.000	0.000	2,938.00	352.56
2135	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	3.000	46.000	0.000	41.00	123.00
2140	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	6.000	11.000	0.000	13.00	78.00
2145	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	10.000	20.000	0.000	18.00	180.00
2150	06786013	000	PAV SURF PREP FOR MRK (U/LT ARROW)	EA	10.000	10.000	0.000	2.00	20.00
2155	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	3.000	13.000	0.000	13.00	39.00
2160	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	5.000	66.000	0.000	64.00	320.00
2165	06786020	000	PAV SURF PREP FOR MRK (RR XING)	EA	15.000	3.000	0.000	3.00	45.00
2170	06786021	000	PAV SURF PREP FOR MRK (SYMBOL)	EA	10.000	8.000	0.000	9.00	90.00
2175	06786022	000	PAV SURF PREP FOR MRK (18")(YLD TRI)	EA	3.000	293.000	0.000	144.00	432.00
2185	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	7,815.990	3.000	0.000	3.00	23,447.97
2190	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	9,018.870	1.000	0.000	1.00	9,018.88
2195	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	6,095.870	2.000	0.000	2.00	12,191.74
2200	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,253.210	2.000	0.000	2.00	4,506.42
2205	06816001	000	TEMP TRAF SIGNALS	EA	25,960.550	2.000	0.000	2.00	51,921.10
2210	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	144.080	20.000	0.000	20.00	2,881.60
2215	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	144.080	8.000	0.000	8.00	1,152.64
2220	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	144.080	24.000	0.000	24.00	3,457.92
2225	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	144.080	10.000	0.000	11.00	1,584.88
2230	06826005	000	VEH SIG SEC (12")LED(RED)	EA	144.080	57.000	0.000	57.00	8,212.56
2235	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	144.080	7.000	0.000	7.00	1,008.56
2240	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	360.790	22.000	0.000	22.00	7,937.38
2245	06826021	000	BACK PLATE (12")(1 SEC)	EA	76.080	37.000	0.000	37.00	2,814.96
2250	06826023	000	BACK PLATE (12")(3 SEC)	EA	93.630	23.000	0.000	23.00	2,153.49
2255	06826024	000	BACK PLATE (12")(4 SEC)	EA	105.330	4.000	0.000	4.00	421.32
2260	06846028	000	TRF SIG CBL (TY A)(14 AWG)(2 CONDR)	LF	0.890	3,020.000	0.000	3,020.00	2,687.80
2265	06846029	000	TRF SIG CBL (TY A)(14 AWG)(3 CONDR)	LF	1.070	60.000	0.000	60.00	64.20
2270	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	1.070	5,176.000	0.000	5,176.00	5,538.32
2275	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.350	11,739.000	0.000	11,939.00	16,117.65

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2280	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	0.980	2,041.000	0.000	2,041.00	2,000.18
2285	06856001	000	INSTALL RDS FLASH BEACON ASSEMBLY	EA	2,583.670	2.000	0.000	2.00	5,167.34
2290	06866025	000	INS TRF SIG PL AM (S)1 ARM(24')	EA	4,956.500	1.000	0.000	1.00	4,956.50
2295	06866027	000	INS TRF SIG PL AM(S)1 ARM(24')LUM	EA	5,977.100	1.000	0.000	1.00	5,977.10
2300	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	5,243.250	1.000	0.000	1.00	5,243.25
2305	06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	6,290.910	1.000	0.000	1.00	6,290.91
2310	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	5,976.380	1.000	0.000	1.00	5,976.38
2315	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	7,099.790	4.000	0.000	4.00	28,399.16
2320	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	6,432.940	2.000	0.000	2.00	12,865.88
2325	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	7,571.220	3.000	0.000	3.00	22,713.66
2330	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	7,388.020	2.000	0.000	2.00	14,776.04
2335	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	8,603.780	2.000	0.000	2.00	17,207.56
2340	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	7,732.190	1.000	0.000	1.00	7,732.19
2345	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	8,980.040	3.000	0.000	3.00	26,940.12
2350	06866053	000	INS TRF SIG PL AM(S)1 ARM(50')	EA	17,380.610	2.000	0.000	2.00	34,761.22
2355	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	19,232.370	5.000	0.000	5.00	96,161.85
2360	06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	20,426.820	1.000	0.000	1.00	20,426.82
2365	06876001	000	PED POLE ASSEMBLY	EA	2,570.220	13.000	0.000	13.00	33,412.86
2370	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	597.940	22.000	0.000	22.00	13,154.68
2375	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,205.830	3.000	0.000	3.00	9,617.49
2380	07306107	003	FULL - WIDTH MOWING	CYC	7,000.000	9.000	0.000	8.00	56,000.00
2385	07346002	000	LITTER REMOVAL	CYC	9,000.000	9.000	0.000	3.00	27,000.00
2390	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	8,000.000	9.000	0.000	27.00	216,000.00
2395	07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	7,700.000	12.000	0.000	34.00	261,800.00
2400	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	375.000	2,816.000	0.000	2,232.50	837,187.51
2405	40066012	000	SOUND WALL (11 FT TO 21 FT)	LF	460.000	3,246.000	1,071.000	4,307.00	1,981,220.00
2410	60006111	000	INSTALL SAFETY SWITCH 30A	EA	250.000	1.000	0.000	1.00	250.00
2415	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,000.000	8.000	0.000	12.00	180,000.00
2420	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	1.430	45,831.000	0.000	47,919.00	68,524.17
2425	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	2.240	53,801.000	0.000	56,902.00	127,460.48
2430	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	1,957.950	9.000	0.000	13.00	25,453.35
2435	60076094	000	FIBER OPTIC FUSION SPLICE	EA	32.770	1,200.000	0.000	1,296.00	42,469.92
2440	60086027	000	ITS GRND MNT CAB (TY 4) (CONF 2)	EA	7,825.520	1.000	0.000	1.00	7,825.52
2445	60086042	000	ITS GRND MNT CAB (TY 6) (CONF 1) (REM)	EA	654.020	1.000	0.000	1.00	654.02
2450	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	8,254.730	14.000	0.000	14.00	115,566.22
2455	60106004	000	CCTV MOUNT (POLE)	EA	428.550	14.000	0.000	14.00	5,999.70
2460	60156001	000	FIBER OPTIC RS-232 DATA MODEM(S/M)	EA	1,146.330	24.000	0.000	22.00	25,219.26
2465	60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	13.600	90,468.000	0.000	95,736.00	1,302,009.60
2470	60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	25.380	32,281.000	0.000	14,608.00	370,751.04
2475	60166013	000	ITS MULTI-DUCT CND (RMC)	LF	63.370	2,052.000	0.000	2,078.00	131,682.86
2480	60176001	000	COMMUNICATION HUB BUILDING	EA	23,298.120	6.000	0.000	6.00	139,788.72
2485	60256001	000	RADAR PRESENCE DETECTOR	EA	6,044.890	12.000	0.000	12.00	72,538.68
2490	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	2.820	3,165.000	0.000	3,165.00	8,925.30
2500	60276004	000	JUNCTION BOX (INSTALL)	EA	1,348.030	4.000	0.000	9.00	12,132.27
2505	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	7,436.560	3.000	0.000	3.00	22,309.68
2510	60296001	000	RADAR VEHICLE SENSING DEVICE	EA	7,998.360	5.000	0.000	7.00	55,988.52
2520	60356001	000	FIBER OPTIC VIDEO DATA TRANSMITTER	EA	909.140	12.000	0.000	14.00	12,727.96
2525	60356002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	909.140	5.000	0.000	14.00	12,727.96

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2530	60386001	000	MULTIPOLYMER PAV MRK (W)(4")(SLD)	LF	0.600	10,036.000	0.000	11,227.00	6,736.20
2535	60386002	000	MULTIPOLYMER PAV MRK (W)(4")(BRK)	LF	0.650	1,511.000	0.000	230.00	149.50
2540	60386003	000	MULTIPOLYMER PAV MRK (W)(4")(DOT)	LF	1.250	175.000	0.000	48.00	60.00
2545	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.650	148,523.000	0.000	135,716.00	88,215.40
2550	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.650	82,759.000	0.000	82,710.00	53,761.50
2555	60386006	000	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	1.500	274.000	0.000	120.00	180.00
2560	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.200	51,721.000	0.000	49,044.52	58,853.42
2565	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.500	11,185.000	0.000	10,274.00	25,685.00
2570	60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	2.500	3,384.000	0.000	2,895.00	7,237.50
2575	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	5.000	2,538.000	0.000	2,417.00	12,085.00
2580	60386014	000	MULTIPOLYMER PAV MRK (Y)(4")(SLD)	LF	0.600	17,113.000	0.000	21,767.00	13,060.20
2585	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.650	227,713.000	0.000	217,969.00	141,679.85
2590	60386020	000	MULTIPOLYMER PAV MRK (Y)(8")(SLD)	LF	1.200	420.000	0.000	295.00	354.00
2600	60386022	000	MULTIPOLYMER PAV MRK (Y)(24")(SLD)	LF	5.000	2,097.000	0.000	521.00	2,605.00
2605	60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.650	82,385.000	0.000	78,900.00	51,285.00
2610	60476048	000	PREFB PAV MK TY C (W)18"(YLD TRI)	EA	30.000	24.000	0.000	51.00	1,530.00
2615	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	6,295.070	6.000	0.000	6.00	37,770.42
2620	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,724.970	5.000	0.000	6.00	40,349.82
2625	60646047	000	ITS POLE (55 FT)(110 MPH)	EA	13,861.140	14.000	0.000	14.00	194,055.96
2630	60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	5,720.240	14.000	0.000	14.00	80,083.36
2635	61256001	000	TERMINAL SERVER (INSTALL ONLY)	EA	38.050	19.000	0.000	7.00	266.35
2640	61856001	000	TMA (STATIONARY)	EA	12,990.000	8.000	0.000	5.00	64,950.00
2645	61866001	000	ITS GND BOX(PCAST) TY 1 (243636)	EA	2,146.580	10.000	0.000	8.00	17,172.64
2650	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	2,648.780	184.000	0.000	194.00	513,863.32
2655	63126001	000	TEMPORARY SPEED MONITORING SYSTEM	DAY	10.550	6,000.000	0.000	123.00	1,297.65
2660	63136001	000	HIGH WATER WARNING SYSTEM	LS	131,325.390	1.000	0.000	1.00	131,325.39
2665	63146001	000	TEMP CONSTRUCTION EQUIPMENT ALERT SYS	DAY	13.550	4,500.000	0.000	434.00	5,880.70
2670	63156001	000	TEMP INCIDENT DETECTION & SURVEIL SYS	DAY	55.540	6,000.000	0.000	2,562.00	142,293.48
2675	63166001	000	TEMPORARY QUEUE DETECTION SYSTEM	DAY	138.980	3,000.000	0.000	1,323.00	183,870.54
2680	70176044	000	CASING (STEEL) (SANITARY SEWER) (20 IN)	LF	250.000	200.000	0.000	160.00	40,000.00
2685	70176068	000	JCK BOR OR TUN CSNG(STL)(SAN SWR)(20IN)	LF	250.000	700.000	0.000	740.00	185,000.00
2690	70176077	000	ABANDON SANITARY SEWER (8IN)	EA	500.000	2.000	0.000	2.00	1,000.00
2695	70176078	000	ABANDON SANITARY SEWER (10IN)	EA	500.000	6.000	0.000	8.00	4,000.00
2700	70176091	000	FM CONNECTION (FORCE MAIN)	EA	5,000.000	2.000	0.000	2.00	10,000.00
2705	70176094	000	REMOVE EXISTING MANHOLE(SANITARY SEWER)	EA	2,500.000	3.000	0.000	4.00	10,000.00
2710	70176101	000	TIE EXIST SANITARY SEWER TO PROP MH	EA	5,000.000	3.000	0.000	2.00	10,000.00
2715	70176121	000	SAN SEWER (8IN)(PVC)(D2241,SDR21)	LF	125.000	483.000	0.000	575.00	71,875.00
2720	70176122	000	SAN SEWER (10IN)(PVC)(D3034,SDR26)	LF	125.000	488.000	0.000	488.00	61,000.00
2725	70176123	000	SAN SEWER MH (48 IN) (EXTRA DEPTH)	EA	250.000	2.000	0.000	2.00	500.00
2730	70496017	000	WATER MAIN PIPE (PVC)(12IN)(DR18)(C900)	LF	125.000	350.000	0.000	1,503.00	187,875.00
2735	70496046	000	CASING STEEL (20IN)	LF	250.000	300.000	0.000	300.00	75,000.00
2740	70496129	000	CUT AND PLUG WATER MAIN (12IN)	EA	500.000	2.000	0.000	2.00	1,000.00
2745	70496142	000	WET CONNECTION (12IN)	EA	5,000.000	2.000	0.000	2.00	10,000.00
2750	70496160	000	JCK TUN BOR OR AUG CSG (STL) (20IN)	LF	250.000	300.000	0.000	300.00	75,000.00
2755	70496162	000	GATE VALVE (12 IN)	EA	5,000.000	2.000	0.000	3.00	15,000.00
2758	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	-800.00	800.00
2762	05856002		RIDE PAYMENT ADJUSTMENT (ITEM 341)	DOL	1.000	14,000.000	0.000	-132,705.02	-132,705.02
2768	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000,000.000	0.000	796,070.88	796,070.88

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2790	96086002		UNIQUE CHANGE ORDER ITEM 2 SY replaced by DOL (Added by Change Order #4)	DOL	6.430	0.000	655,628.905	628,761.15	4,042,934.19
2791	96086003		UNIQUE CHANGE ORDER ITEM 3 EA replaced by DOL (Added by Change Order #5)	DOL	1.000	0.000	9,176.190	9,176.19	9,176.19
2792	96086004		UNIQUE CHANGE ORDER ITEM 4 Perch to Elevate Soundwall 4	DOL	3,713.870	0.000	56.000	56.00	207,976.72
2793	96086005		UNIQUE CHANGE ORDER ITEM 5 Added by Change Order #8	DOL	521,321.670	0.000	1.000	1.00	521,321.67

Category Subtotal \$280,212,446.31

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2772	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	60,000.000	0.000	7,421.43	7,421.43
2773	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	50,000.000	0.000	920,210.99	920,210.99
2776	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	150,000.000	0.000	670,315.00	670,315.00
2777	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	5,342.92	5,342.92
2778	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	3,311.16	3,311.16
2779	96046003		CONTRACTOR FORCE ACCOUNT 3	DOL	1.000	1.000	0.000	27,978.43	27,978.43
2781	96046004		CONTRACTOR FORCE ACCOUNT 4	DOL	1.000	1.000	0.000	4,588.27	4,588.27
2782	96046005		CONTRACTOR FORCE ACCOUNT 5	DOL	1.000	1.000	0.000	6,956.86	6,956.86
2783	96046006		CONTRACTOR FORCE ACCOUNT 6	DOL	1.000	1.000	0.000	21,047.59	21,047.59
2784	96046007		CONTRACTOR FORCE ACCOUNT 7	DOL	1.000	1.000	0.000	11,550.41	11,550.41
2786	96046008		CONTRACTOR FORCE ACCOUNT 8	DOL	1.000	1.000	0.000	2,651.67	2,651.67
2787	96046009		CONTRACTOR FORCE ACCOUNT 9	DOL	1.000	1.000	0.000	104,857.60	104,857.60
2788	96046010		CONTRACTOR FORCE ACCOUNT 10	DOL	1.000	1.000	0.000	198,917.76	198,917.76
2800	96056001		A+B CREDIT OR DAMAGE Added by Change Order No. 14	DOL	34,000.000	0.000	200.000	200.00	6,800,000.00

Category Subtotal \$8,785,150.09

PROJECT NH 1802(497) CONTROL 027102055

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0175	01506002	000	BLADING	HR	125.000	300.000	0.000	0.000	0.00
0215	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	2.400	17,042.000	0.000	0.000	0.00
0225	02606006	000	LIME TRT (EXST MATL) (6")	SY	2.100	1,310,918.810	-655,459.410	0.000	0.00
0230	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	167.000	16,568.060	-8,284.030	0.000	0.00
0235	02606079	000	LIME TRT (SUBGRADE)(6")	SY	2.200	11,709.000	0.000	0.000	0.00
0240	02756019	000	CEMENT TREAT (SUBGRADE)(6")	SY	2.320	4,400.000	0.000	0.000	0.00
0260	03106009	000	PRIME COAT (MC-30)	GAL	4.500	29,513.680	0.000	0.000	0.00
0265	03166029	000	ASPH (RC-250)	GAL	4.500	881.000	0.000	0.000	0.00
0270	03166202	000	AGGR(TY-E GR-5 SAC-B)	CY	250.000	27.800	0.000	0.000	0.00
0275	03166222	000	AGGR(TY-PB GR-3 SAC-B)	CY	250.000	27.800	0.000	0.000	0.00

CONTRACT ID	027102055	ESTIMATE	0062	CONTRACTOR'S ESTIMATE PACKAGE				Page 15 of 28	
0280	03166224	000	AGGR(TY-PB GR-4 SAC-B)	CY	120.000	294.180	0.000	0.000	0.00
0285	03166400	000	ASPH (AC-15P OR AC-10-2TR OR CRS-2P)	GAL	3.500	38,655.970	0.000	0.000	0.00
0290	03406247	000	D-GR HMA (SQ) TY-D PG 70-22(LEVEL-UP)	TON	92.000	286.770	0.000	0.000	0.00
0300	03416030	001	D-GR HMA TY-C SAC-B PG76-22	TON	94.000	320.000	0.000	0.000	0.00
0310	03416064	000	D-GR HMA TY-D PG 70-22 (LEVEL-UP)	TON	78.000	1,159.000	0.000	0.000	0.00
0380	03606045	000	CONC PVMT (CONT REINF)(FAST TRK)(15")	SY	95.000	573.000	0.000	0.000	0.00
0445	04106001	000	SOIL NAIL ANCHORS	LF	17.820	75,640.000	-75,540.000	0.000	0.00
0525	04206011	000	CL B CONC (FLUME)	CY	500.000	12.000	0.000	0.000	0.00
0610	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	35.000	30,326.000	-30,226.000	0.000	0.00
0655	04326016	000	RIPRAP (STONE TY R)(DRY)(12 IN)	CY	164.000	140.000	0.000	0.000	0.00
0673	04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	153.500	0.000	0.000	0.000	0.00
			Change Order 002 added item						
0730	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	130.000	2,688.200	-2,688.200	0.000	0.00
0821	04656005	000	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	7,550.770	0.000	0.000	0.000	0.00
			JCTBOX(COMP)(PJB)(3FTX3FT) added by Change Order #9						
0898	04666095	000	HEADWALL (CH - PW - 0) (DIA= 18 IN)	EA	10,195.280	0.000	0.000	0.000	0.00
			Added by Change Order #9						
0911	04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	26,587.070	0.000	0.000	0.000	0.00
			Added by Change Order #9						
0924	04666166	000	WINGWALL (FW - S) (HW=5 FT)	EA	14,762.570	0.000	0.000	0.000	0.00
			Added by Change Order #9						
0956	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	40,997.930	0.000	0.000	0.000	0.00
			Added by Change Order #9						
0965	04676007	000	SET (TY I) (24 IN) (6: 1) (C)	EA	1,300.000	68.000	0.000	0.000	0.00
0970	04676016	000	SET (TY I) (36 IN) (6: 1) (C)	EA	3,200.000	1.000	0.000	0.000	0.00
0975	04676081	000	SET (TY I)(S=12 FT)(HW=5FT)(4:1)(C)	EA	22,000.000	1.000	0.000	0.000	0.00
0985	04676109	000	SET (TY I)(S=3 FT)(HW= 3 FT)(6:1)(C)	EA	7,000.000	1.000	0.000	0.000	0.00
0995	04676133	000	SET (TY I)(S= 4 FT)(HW= 2 FT)(4:1) (P)	EA	3,400.000	1.000	0.000	0.000	0.00
1005	04676141	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(6:1) (C)	EA	5,500.000	3.000	0.000	0.000	0.00
1006	04676142	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(6:1) (P)	EA	17,698.020	0.000	0.000	0.000	0.00
			Added by Change Order #9						
1010	04676146	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(6:1) (C)	EA	7,100.000	6.000	0.000	0.000	0.00
1011	04676147	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(6:1) (P)	EA	15,027.290	0.000	0.000	0.000	0.00
			Added by Change Order #9						
1022	04676174	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(6:1) (P)	EA	22,503.040	0.000	0.000	0.000	0.00
			Added by Change Order #9						
1030	04676179	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(6:1) (C)	EA	8,500.000	6.000	0.000	0.000	0.00
1040	04676212	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(4:1) (C)	EA	11,300.000	1.000	0.000	0.000	0.00
1045	04676214	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(6:1) (C)	EA	10,800.000	1.000	0.000	0.000	0.00
105	01046001	000	REMOVING CONC (PAV)	SY	3.330	0.000	0.000	0.000	0.00
1111	04676448	000	SET (TY II) (36 IN) (RCP) (3: 1) (C)	EA	4,501.010	0.000	0.000	0.000	0.00
			Added by Change Order #9						
1120	04676464	000	SET (TY II) (42 IN) (RCP) (4: 1) (P)	EA	2,800.000	2.000	0.000	0.000	0.00
1135	04796006	000	ADJUSTING INLET (CAP)	EA	2,500.000	1.000	0.000	0.000	0.00
1195	04966092	000	REMOVE STR (BARRIER GATE)	EA	2,500.000	1.000	0.000	0.000	0.00
1200	04966099	000	REMOVE STR (RAIL)	LF	0.010	4,740.000	0.000	0.000	0.00
1240	05066030	004	BACKHOE WORK (EROSION & SEDMT CONT)	HR	100.000	16.000	0.000	0.000	0.00
1276	05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	34.710	0.000	0.000	0.000	0.00
			Added by Change Order #10						
1327	05126053	000	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	8.550	0.000	0.000	0.000	0.00
			Added by Change Order #10						
1340	05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	135.000	990.000	0.000	0.000	0.00

1345	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	135.000	657.000	0.000	0.000	0.00
1350	05296001	000	CONC CURB (TY I)	LF	7.450	851.000	0.000	0.000	0.00
1390	05316013	000	CURB RAMPS (TY 10)	EA	1,352.100	2.000	0.000	0.000	0.00
1405	05316030	000	CURB RAMPS (TY 21)	SY	206.280	1.000	0.000	0.000	0.00
1410	05316031	000	CURB RAMPS (TY 22)	SY	268.780	1.000	0.000	0.000	0.00
1415	05366004	000	CONC DIRECTIONAL ISLAND	SY	55.900	1,073.000	0.000	0.000	0.00
1475	05446006	000	GDRAIL END TRT(INST)(WOOD POST)(TY III)	EA	2,720.000	15.000	0.000	0.000	0.00
1520	05606006	000	MAILBOX INSTALL-M (TWG-POST) TY 2	EA	328.000	20.000	0.000	0.000	0.00
1530	06106010	000	REMOVE RD IL ASM (U/P)	EA	249.690	4.000	0.000	0.000	0.00
1700	06276002	000	TIMBER POLE (CL 2) 40 FT	EA	1,210.020	2.000	0.000	0.000	0.00
2010	06686031	000	PREFAB PAV MRK TY B (W)(RR XING)	EA	600.000	1.000	0.000	0.000	0.00
2095	06776019	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	40.000	11.000	0.000	0.000	0.00
2100	06776021	000	ELIM EXT PAV MRK & MRKS (JIGGLE)	EA	2.000	2,925.000	0.000	0.000	0.00
2105	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	1.000	24,024.000	0.000	0.000	0.00
2180	06786024	000	PAV SURF PREP FOR MRK (MED NOSE)	EA	15.000	3.000	0.000	0.000	0.00
223	02756001		CEMENT	TON	146.480	0.000	0.000	0.000	0.00
			Used for 35 or less PI						
2256	96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	0.000	0.000	0.000	0.000	0.00
			BACK PLATE (12")(5 SEC)						
2426	60076023		FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,134.680	0.000	0.000	0.000	0.00
2495	60276003	000	CONDUIT (PREPARE)	LF	32.060	60.000	0.000	0.000	0.00
2515	60336004	000	CTMS RELOCATION (FIBER OPTIC CABLE)	LF	13.650	340.000	0.000	0.000	0.00
2595	60386021	000	MULTIPOLYMER PAV MRK (Y)(12")(SLD)	LF	2.500	320.000	0.000	0.000	0.00
2756	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
2757	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
2759	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	14,000.000	0.000	0.000	0.00
2761	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	14,000.000	0.000	0.000	0.00
2763	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	13,000.000	0.000	0.000	0.00
2764	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	13,000.000	0.000	0.000	0.00
2766	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	333,000.000	0.000	0.000	0.00
2767	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	333,000.000	0.000	0.000	0.00
2769	96092002		DBE GOAL SHORTFALL	DOL	1.000	1.000	0.000	0.000	0.00
2771	96106001		ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
2789	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.000	0.000	0.000	0.00
			TEMP WIRE WALL STRP LNGTH @ SH 36 PH-1						
2794	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	13,740.080	0.000	0.000	0.000	0.00
			Change Order 009 added item						
2795	96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	14,020.130	0.000	0.000	0.000	0.00
			Change Order 009 added item						
2797	30726001		RUBBILIZING EXISTING CONCRETE PAVEMENT	SY	1.970	0.000	0.000	0.000	0.00
			Change Order 002 added item						
2799	96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	1.000	0.000	0.000	0.000	0.00
			WEIGH STATION POWER						

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2774	96066062		FORCE ACCOUNT - RAILROAD - KCS	DOL	1.000	1.000	0.000	0.000	0.00
2801	96056001		A+B CREDIT OR DAMAGE	DOL	-34,000.000	0.000	1.000	0.000	0.00

Added by Change Order No. 14

Category Subtotal

0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$288,997,596.40

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006001	000	PREPARING ROW	AC	20,000.000	10.17	10.170	203,400.00
01006002	000	PREPARING ROW	STA	30,600.000	551.47	551.470	16,874,982.00
01046001	000	REMOVING CONC (PAV)	SY	3.330	350,130.00	339,733.644	1,131,313.04
01046009	000	REMOVING CONC (RIPRAP)	SY	3.300	18,872.00	18,872.000	62,277.61
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	3.300	4,414.00	7,801.199	25,743.98
01046021	000	REMOVING CONC (CURB)	LF	2.000	3,922.00	264.000	528.00
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	10.000	136.00	2,617.000	26,170.00
01046023	000	REMOVING CONC (CTB)	LF	10.000	2,564.00	16,095.000	160,950.00
01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	3.300	6,916.00	5,012.000	16,539.60
01056092	000	REMOVING STAB BASE AND ASPH PAV (5"-8")	SY	3.370	365,615.00	448,165.370	1,510,317.28
01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	8.860	449,896.00	433,357.215	3,839,544.93
01106001	000	EXCAVATION (ROADWAY)	CY	4.480	663,334.10	743,232.896	3,329,683.38
01106003	000	EXCAVATION (SPECIAL)	CY	4.060	12,375.00	12,375.000	50,242.50
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	5.100	1,315,542.70	1,378,718.993	7,031,466.89
01326035	000	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	37.500	72,583.00	73,011.120	2,737,917.02
01326036	000	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	37.500	13,466.00	13,395.150	502,318.14
01616017	000	COMPOST MANUF TOPSOIL (4")	SY	0.650	1,073,752.47	264,530.166	171,944.61
01626002	000	BLOCK SODDING	SY	2.550	128,904.00	295,535.129	753,614.58
01646023	000	CELL FBR MLCH SEED(PERM)(RURAL)(CLAY)	SY	0.220	1,074,129.47	393,763.500	86,627.97
01646029	000	CELL FBR MLCH SEED(TEMP)(WARM)	SY	0.240	585,359.00	260,242.503	62,458.19
01646031	000	CELL FBR MLCH SEED(TEMP)(COOL)	SY	0.240	585,359.00	190,166.171	45,639.89
01666001	000	FERTILIZER	AC	500.000	294.25	81.030	40,515.00
01686001	000	VEGETATIVE WATERING	MG	26.000	23,057.61	17,037.000	442,962.00
02476041	000	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	70.000	1,832.50	1,984.523	138,916.61
02756001		CEMENT	TON	154.220	0.00	11,536.041	1,779,088.27
02756002		CEMENT TREAT (EXIST MATL) (6")	SY	2.210	0.00	1,266,231.123	2,798,370.80
02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	6.750	1,311,257.81	771,347.901	5,206,598.36
02926002	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	69.000	9,822.00	11,905.422	821,474.11
02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	74.000	77,605.80	72,218.892	5,344,198.01
03416010	001	D-GR HMA TY-B PG70-22	TON	85.000	320.00	542.810	46,138.85
03416041	001	D-GR HMA TY-D SAC-A PG70-22	TON	90.000	3,435.00	6,564.837	590,835.33
03546045	000	PLANE ASPH CONC PAV (2")	SY	2.330	5,902.00	2,620.112	6,104.86
03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	42.250	537,064.92	532,277.941	22,488,743.01
03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	54.000	727,016.70	739,100.804	39,911,443.41
03606043	000	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	75.000	1,765.00	16,277.278	1,220,795.86
04006001	000	STRUCT EXCAV	CY	5.700	13,466.00	16,502.803	94,065.99
04006002	000	STRUCT EXCAV (BOX)	CY	8.000	76,119.00	77,190.000	617,519.98
04006005	000	CEM STABIL BKFL	CY	36.660	22,229.00	28,579.357	1,047,719.25
04006006	000	CUT & RESTORING PAV	SY	150.000	150.00	568.097	85,214.55
04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	37.500	1,715.00	1,482.750	55,603.19
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	11,632.00	7,774.588	7,774.59
04036001	000	TEMPORARY SPL SHORING	SF	11.000	71,674.00	76,674.000	843,414.00
04036006	000	TEMPORARY SPL SHORING (COFFERDAM)	SF	11.000	9,228.00	2,400.000	26,400.00

CONTRACT ID	027102055	ESTIMATE	0062	CONTRACTOR'S ESTIMATE PACKAGE			
04076001	000	SHEET PILING (PZ - 27)	SF	33.500	12,750.00	12,750.000	427,125.00
04166001	000	DRILL SHAFT (18 IN)	LF	55.000	1,018.00	1,018.000	55,990.00
04166002	000	DRILL SHAFT (24 IN)	LF	175.000	86.00	102.000	17,850.00
04166003	000	DRILL SHAFT (30 IN)	LF	197.000	212.00	192.000	37,824.00
04166004	000	DRILL SHAFT (36 IN)	LF	164.000	15,549.00	16,797.000	2,754,708.00
04166005	000	DRILL SHAFT (42 IN)	LF	232.000	4,664.00	4,140.000	960,480.00
04166006	000	DRILL SHAFT (48 IN)	LF	382.000	318.00	321.000	122,622.00
04166010	000	DRILL SHAFT (72 IN)	LF	648.000	6,122.00	6,122.000	3,967,056.00
04166012	000	DRILL SHAFT (84 IN)	LF	859.000	1,568.00	1,568.000	1,346,912.00
04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	98.000	64.00	64.000	6,272.00
04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	140.000	130.00	130.000	18,200.00
04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	450.000	3,218.00	2,176.000	979,200.00
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	500.000	416.00	208.000	104,000.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	185.000	562.00	562.000	103,970.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	209.000	316.40	317.200	66,294.80
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	326.000	175.80	175.800	57,310.80
04206013	000	CL C CONC (ABUT)	CY	725.000	1,476.30	1,476.300	1,070,317.50
04206029	000	CL C CONC (CAP)	CY	725.000	722.40	722.400	523,740.00
04206031	000	CL C CONC (CAP)(MASS)	CY	725.000	465.40	465.400	337,415.00
04206037	000	CL C CONC (COLUMN)	CY	725.000	1,615.20	1,806.770	1,309,908.26
04206039	000	CL C CONC (COLUMN)(MASS)	CY	725.000	1,095.40	904.000	655,400.00
04206049	000	CL C CONC (CRASHWALL)	CY	575.000	359.90	359.900	206,942.50
04206064	000	CL C CONC (COPING)	CY	3,000.000	24.30	34.729	104,187.00
04206068	000	CL C CONC (SIGN COLUMN)	CY	1,200.000	816.05	816.050	979,260.00
04206074	000	CL C CONC (MISC)	CY	500.000	11.00	4.640	2,320.00
04206082	000	CL F CONC (CAP)	CY	725.000	2,321.30	2,321.300	1,682,942.50
04206134	000	CL C CONC (SIGN FOOTING)	CY	1,200.000	289.60	289.600	347,520.00
04206156	000	CL C CONC (WEBWALL)	CY	725.000	337.10	337.100	244,397.52
04226001	000	REINF CONC SLAB	SF	13.500	472,842.00	472,842.000	6,383,367.00
04226015	000	APPROACH SLAB	CY	350.000	954.00	347.988	121,795.80
04236003	000	RETAINING WALL (TEMP WALL)	SF	11.000	294,531.00	61,449.089	675,939.98
04236014	000	RETAINING WALL (MSE)(HORIZONTAL SCHEME)	SF	43.650	355,560.00	399,385.000	17,433,155.26
04256036	000	PRESTR CONC GIRDER (TX34)	LF	122.000	2,947.50	2,947.500	359,595.00
04256037	000	PRESTR CONC GIRDER (TX40)	LF	133.000	1,669.50	1,669.500	222,043.50
04256038	000	PRESTR CONC GIRDER (TX46)	LF	134.000	3,922.35	3,922.350	525,594.90
04256039	000	PRESTR CONC GIRDER (TX54)	LF	132.000	23,746.78	23,746.780	3,134,574.96
04256040	000	PRESTR CONC GIRDER (TX62)	LF	147.000	8,993.00	8,993.000	1,321,971.00
04326002	000	RIPRAP (CONC)(5 IN)	CY	362.000	11,972.97	10,559.129	3,822,404.74
04326006	000	RIPRAP (CONC)(CL B)	CY	355.000	327.25	339.716	120,599.20
04326009	000	RIPRAP (CONC) (CL B) (4")	CY	376.000	29.80	366.695	137,877.33
04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	169.000	24.00	393.495	66,500.65
04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	154.000	514.00	1,137.167	175,123.72
04326027	000	RIPRAP (STONE COMMON)(DRY)(24 IN)	CY	207.000	2,268.00	1,977.703	409,384.52
04326035	000	RIPRAP (STONE PROTECTION)(24 IN)	CY	207.000	1,929.00	1,484.728	307,338.69
04326046	000	RIPRAP (MOW STRIP)(5 IN)	CY	398.000	1,879.81	1,698.566	676,029.28
04346006	000	ELASTOMERIC BEARING (EE3)	EA	1,800.000	7.00	7.000	12,600.00
04346014	000	ELASTOMERIC BEARING (EF3)	EA	1,800.000	7.00	7.000	12,600.00
04346027	000	ELASTOMERIC BEARING (E8)	EA	1,800.000	16.00	16.000	28,800.00
04346036	000	ELASTOMERIC BEARING (F8)	EA	1,800.000	16.00	16.000	28,800.00

04346041	000	SLIDING ELASTOMERIC BEARING (ES 4)	EA	1,800.000	16.00	16.000	28,800.00
04346111	000	ELASTOMERIC BEARING(EE4)	EA	1,800.000	16.00	16.000	28,800.00
04426001	000	STR STEEL (PLATE GIRDER)	LB	1.490	3,392,500.00	6,424,462.500	9,572,449.13
04506023	000	RAIL (TY SSTR)	LF	58.000	32,935.37	28,941.020	1,678,579.16
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.000	3,533.00	5,764.000	334,312.00
04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	136.000	292.00	292.000	39,712.00
04546018		SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	160.070	0.00	2,688.200	430,300.19
		Replace SEJ-A with SEJ-M					
04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	140.000	1,779.00	1,379.916	193,188.24
04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	144.000	2,869.00	3,129.500	450,648.00
04626004	000	CONC BOX CULV (4 FT X 3 FT)	LF	191.000	216.00	194.000	37,054.00
04626006	000	CONC BOX CULV (5 FT X 2 FT)	LF	187.000	5,169.00	5,141.000	961,367.00
04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	195.000	5,467.00	5,482.000	1,068,990.04
04626008	000	CONC BOX CULV (5 FT X 4 FT)	LF	214.000	700.00	700.000	149,800.00
04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	237.000	379.00	373.000	88,401.01
04626012	000	CONC BOX CULV (6 FT X 5 FT)	LF	278.000	3,137.00	3,137.000	872,086.00
04626020	000	CONC BOX CULV (8 FT X 5 FT)	LF	356.000	2,752.00	2,752.000	979,712.00
04646003	000	RC PIPE (CL III)(18 IN)	LF	64.000	7,025.00	8,900.650	569,641.60
04646005	000	RC PIPE (CL III)(24 IN)	LF	56.000	22,480.00	23,780.000	1,331,680.00
04646007	000	RC PIPE (CL III)(30 IN)	LF	62.000	2,927.00	2,911.000	180,482.00
04646008	000	RC PIPE (CL III)(36 IN)	LF	79.000	1,809.00	1,830.000	144,570.00
04646009	000	RC PIPE (CL III)(42 IN)	LF	121.000	55.00	64.000	7,744.00
04646026	000	RC PIPE (CL V)(24 IN)	LF	56.000	649.00	816.734	45,737.10
04646036	000	RC PIPE (ELLIP)(CL III)(DES 1)	LF	77.000	38.00	40.000	3,080.00
04656002	000	MANH (COMPL)(PRM)(48IN)	EA	3,400.000	30.00	26.000	88,400.00
04656012	000	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	11,450.000	1.00	1.000	11,450.00
04656066	000	INLET (COMPL)(PSL)(RH)(5FTX5FT)	EA	3,600.000	1.00	1.000	3,600.00
04656068	000	INLET (COMPL)(PSL)(RH)(6FTX6FT)	EA	4,000.000	2.00	3.000	12,000.00
04656069	000	INLET (COMPL)(PSL)(RH)(8FTX8FT)	EA	7,470.000	5.00	6.000	44,820.00
04656166	000	INLET (COMPL)(TY AAD)	EA	3,670.000	6.00	2.000	7,340.00
04656167	000	INLET (COMPL)(TY AD)	EA	2,780.000	26.00	24.000	66,720.00
04656170	000	INLET (COMPL)(TY AZ)	EA	4,540.000	38.00	38.000	172,520.00
04656171	000	INLET (COMPL)(TY AZR)	EA	5,000.000	51.00	56.000	280,000.00
04656172	000	INLET (COMPL)(TY AZR2G)	EA	6,150.000	27.00	25.000	153,750.00
04656173	000	MANH (COMPL)(TY A)	EA	3,470.000	20.00	28.000	97,160.00
04656175	000	INLET (COMPL)(CURB)(TY C)	EA	4,000.000	8.00	8.000	32,000.00
04656177	000	INLET (COMPL)(TY AZ2G)	EA	6,000.000	64.00	49.000	294,000.00
04656225	000	JCT BOX (COMPL)(SPL)	EA	23,250.000	2.00	2.000	46,500.00
04656259	000	INLET (COMPL)(EXT TY C)	EA	2,800.000	2.00	2.000	5,600.00
04656372	000	INLET (COMPL) (DROP) (SPL)	EA	3,200.000	1.00	1.000	3,200.00
04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	2,650.000	1.00	2.000	5,300.00
04666150	000	WINGWALL (FW - 0) (HW=3 FT)	EA	5,370.000	3.00	3.000	16,110.00
04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	6,280.000	3.00	2.000	12,560.00
04666153	000	WINGWALL (FW - 0) (HW=6 FT)	EA	16,440.000	1.00	1.000	16,440.00
04666164	000	WINGWALL (FW - S) (HW=3 FT)	EA	5,350.000	1.00	1.000	5,350.00
04666167	000	WINGWALL (FW - S) (HW=6 FT)	EA	12,300.000	1.00	1.000	12,300.00
04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	47,600.000	1.00	1.000	47,600.00
04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	60,000.000	2.00	2.000	120,000.00
04666178	000	WINGWALL (PW - 1) (HW=3 FT)	EA	3,200.000	3.00	3.000	9,600.00

04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	12,600.000	3.00	5.000	63,000.00
04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	20,000.000	6.00	1.000	20,000.00
04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	27,000.000	2.00	4.000	108,000.00
04676006	000	SET (TY I) (24 IN) (4: 1) (C)	EA	1,200.000	12.00	1.000	1,200.00
04676103	000	SET (TY I)(S=3 FT)(HW=2FT)(6:1)(P)	EA	2,800.000	3.00	1.000	2,800.00
04676110	000	SET (TY I)(S=3 FT)(HW= 3 FT)(6:1)(P)	EA	4,400.000	2.00	3.000	13,200.00
04676139	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (C)	EA	4,600.000	2.00	10.000	46,000.00
04676166	000	SET (TY I)(S= 5 FT)(HW= 2 FT)(4:1) (C)	EA	3,600.000	2.00	1.000	3,600.00
04676172	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(4:1) (C)	EA	2,000.000	19.00	9.000	18,000.00
04676177	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(4:1) (C)	EA	3,400.000	8.00	10.000	34,000.00
04676180	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(6:1) (P)	EA	8,800.000	3.00	7.000	61,600.00
04676224	000	SET (TY I)(S= 6 FT)(HW= 6 FT)(4:1) (C)	EA	4,100.000	5.00	5.000	20,500.00
04676228	000	SET (TY I)(S= 6 FT)(HW= 7 FT)(4:1) (C)	EA	5,000.000	5.00	5.000	25,000.00
04676280	000	SET (TY I)(S= 8 FT)(HW= 6 FT)(4:1) (C)	EA	4,400.000	10.00	10.000	44,000.00
04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	1,000.000	20.00	25.000	25,000.00
04676359	000	SET (TY II) (18 IN) (RCP) (4: 1) (P)	EA	1,000.000	2.00	3.000	3,000.00
04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	1,000.000	5.00	2.000	2,000.00
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,000.000	67.00	97.000	97,000.00
04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,100.000	9.00	5.000	5,500.00
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,200.000	45.00	40.000	48,000.00
04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,200.000	14.00	16.000	19,200.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,300.000	73.00	161.000	209,300.00
04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	1,500.000	2.00	1.000	1,500.00
04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	1,700.000	2.00	2.000	3,400.00
04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	3,200.000	4.00	4.000	12,800.00
04676519	000	SET (TY II) (DES 1) (RCP) (6: 1) (P)	EA	1,300.000	2.00	2.000	2,600.00
04746021	000	CAST-IN-PLACE TRENCH DRAIN	LF	242.000	600.00	748.000	181,016.00
04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	20.000	415.00	615.000	12,300.00
04966002	000	REMOV STR (INLET)	EA	500.000	70.00	68.000	34,000.00
04966004	000	REMOV STR (SET)	EA	500.000	119.00	126.000	63,000.00
04966005	000	REMOV STR (WINGWALL)	EA	800.000	45.00	38.000	30,400.00
04966006	000	REMOV STR (HEADWALL)	EA	1,250.000	54.00	43.000	53,750.00
04966007	000	REMOV STR (PIPE)	LF	20.000	6,060.00	5,904.470	118,089.40
04966008	000	REMOV STR (BOX CULVERT)	LF	20.000	7,547.00	8,918.500	178,370.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	100,000.000	12.00	12.000	1,200,000.00
04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	650,000.000	2.00	2.000	1,300,000.00
04966023	000	REMOVE STR (JUNCTION BOX)	EA	1,200.000	9.00	9.000	10,800.00
04966050	000	REMOV STR (DRIVEWAY CULVERT)	EA	750.000	39.00	34.000	25,500.00
05006001	000	MOBILIZATION	LS	27,500,000.000	1.00	0.970	26,675,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	54.00	54.000	1,890,000.00
05066001	004	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	23.000	810.00	79.000	1,817.00
05066003	004	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	55.000	1,472.00	695.000	38,225.00
05066011	004	ROCK FILTER DAMS (REMOVE)	LF	10.000	2,282.00	774.000	7,740.00
05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	13.000	2,172.00	2,490.784	32,380.20
05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	2.000	2,172.00	2,490.784	4,981.57
05066034	004	CONSTRUCTION PERIMETER FENCE	LF	2.500	4,420.00	9,019.000	22,547.50
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.850	19,702.00	31,013.019	57,374.09
05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.750	19,702.00	31,013.019	23,259.76
05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.500	11,790.00	1,393.000	4,875.50

05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	11,790.00	1,393.000	1,393.00
05086001	000	CONSTRUCTING DETOURS	SY	54.350	169,438.00	212,736.240	11,562,214.66
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	59.000	114,430.00	127,410.000	7,517,190.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	66.000	7,960.00	9,580.000	632,280.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	62.000	420.00	680.000	42,160.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	2.000	118,760.00	255,317.000	510,634.00
05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	1.750	161,410.00	128,062.000	224,108.50
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.600	9,560.00	29,520.000	135,792.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.600	460.00	2,410.000	11,086.00
05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	4.000	101,860.00	127,290.000	509,160.00
05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	4.000	49,760.00	49,760.000	199,040.00
05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	7.000	8,480.00	9,580.000	67,060.00
05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	7.000	380.00	680.000	4,760.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	58.000	48,843.00	53,426.000	3,098,708.00
05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	130.000	680.00	485.000	63,050.00
05296005	000	CONC CURB (MONO) (TY II)	LF	3.190	9,065.00	8,303.500	26,488.17
05296010	000	CONC CURB (U-TURN)	LF	31.920	3,847.00	4,133.000	131,925.36
05306004	000	DRIVEWAYS (CONC)	SY	54.860	5,576.00	6,723.313	368,840.94
05306005	000	DRIVEWAYS (ACP)	SY	12.860	13,374.00	14,347.024	184,502.72
05316002	000	CONC SIDEWALKS (5")	SY	45.490	1,906.00	3,155.179	143,529.09
05316004	000	CURB RAMPS (TY 1)	EA	1,143.760	21.00	46.000	52,612.96
05316010	000	CURB RAMPS (TY 7)	EA	1,247.930	4.00	2.000	2,495.86
05316016	000	CURB RAMPS (TY 21)	EA	2,185.440	1.00	2.000	4,370.88
05316017	000	CURB RAMPS (TY 22)	EA	2,185.440	2.00	4.000	8,741.76
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	22.800	15,794.53	12,269.750	279,750.30
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,527.000	16.00	14.000	21,378.00
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,079.000	38.00	44.000	47,476.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.250	11,841.00	11,303.500	14,129.39
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	125.000	8.00	14.000	1,750.00
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	100.000	11.00	1.000	100.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	100.000	26.00	15.000	1,500.00
05436021	000	REMOVE CABLE BARRIER	LF	3.000	4,791.00	4,788.000	14,364.00
05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	500.000	1.00	3.000	1,500.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,621.000	32.00	51.000	133,671.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	100.000	19.00	21.000	2,100.00
05456001	000	CRASH CUSH ATTEN (INSTL)	EA	10,325.000	42.00	70.000	722,750.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,000.000	48.00	76.000	76,000.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	750.000	43.00	60.000	45,000.00
05506008	000	CHAIN LINK FENCE (INSTALL) (8')	LF	89.000	226.00	493.000	43,877.00
05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	23.500	482.00	482.000	11,327.00
05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	152.000	25.00	32.000	4,864.00
05606002	000	MAILBOX INSTALL-D (TWG-POST) TY 1	EA	190.460	4.00	5.000	952.30
05606003	000	MAILBOX INSTALL-M (TWG-POST) TY 1	EA	328.000	1.00	2.000	656.00
05856002		RIDE PAYMENT ADJUSTMENT (ITEM 341)	DOL	1.000	14,000.00	-132,705.020	-132,705.02
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	454.270	36.00	41.000	18,625.07
06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	445.870	5.00	2.000	891.74
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	712.890	64.00	66.000	47,050.74
06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	991.030	6.00	6.000	5,946.18
06106198	000	IN RD IL (TY SA) 40B-8 (250W EQ) LED	EA	2,767.690	10.00	9.000	24,909.21

06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	3,409.420	60.00	55.000	187,518.10
06106263	000	IN RD IL (TY SP) 48S-8-8 (400W EQ) LED	EA	4,215.930	101.00	101.000	425,808.93
06106286	000	IN RD IL (TY SA) 50T-8 (400W EQ) LED	EA	4,099.000	23.00	25.000	102,475.00
06106287	000	IN RD IL (TY SA) 50T-8-8 (400W EQ) LED	EA	4,958.000	2.00	2.000	9,916.00
06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	10.590	177,589.00	192,897.000	2,042,779.23
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	7.630	64,474.00	67,402.000	514,277.26
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	14.110	12,492.00	11,804.000	166,554.44
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.660	2,191.00	3,041.000	35,458.06
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	33.260	37,600.00	31,172.000	1,036,780.72
06186058	000	CONDT (PVC) (SCH 80) (4")	LF	12.660	555.00	528.000	6,684.48
06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	20.520	115.00	100.000	2,052.00
06186062	000	CONDT (RM) (3/4")	LF	11.760	2,264.00	2,509.000	29,505.84
06186070	000	CONDT (RM) (2")	LF	21.160	1,010.00	30.000	634.80
06186074	000	CONDT (RM) (3")	LF	34.370	6,627.00	5,498.000	188,966.26
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.800	109,473.00	111,658.000	89,326.40
06206003	000	ELEC CONDR (NO.12) BARE	LF	0.920	2,881.00	2,774.000	2,552.08
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.940	5,762.00	5,548.000	5,215.12
06206007	000	ELEC CONDR (NO.8) BARE	LF	0.830	52,800.00	54,150.000	44,944.50
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	0.930	121,483.00	125,013.000	116,262.09
06206009	000	ELEC CONDR (NO.6) BARE	LF	0.960	16,133.00	13,746.000	13,196.16
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.090	22,690.00	17,540.000	19,118.60
06206011	000	ELEC CONDR (NO.4) BARE	LF	1.530	10,699.00	10,950.000	16,753.50
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.510	22,034.00	23,062.000	34,823.62
06206015	000	ELEC CONDR (NO.2) BARE	LF	1.770	4,776.00	5,049.000	8,936.73
06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.170	9,879.00	10,698.000	23,214.66
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.520	5,695.00	5,695.000	8,656.40
06216008	000	TRAY CABLE (4 CONDR) (14 AWG)	LF	1.070	3,440.00	3,440.000	3,680.80
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	712.150	45.00	47.000	33,471.05
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	796.980	226.00	190.000	151,426.20
06286002	000	REMOVE ELECTRICAL SERVICES	EA	248.110	5.00	5.000	1,240.55
06286051	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(O)	EA	5,393.990	19.00	24.000	129,455.76
06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	4,222.330	6.00	6.000	25,333.98
06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	3,727.620	15.00	15.000	55,914.30
06366002	001	ALUMINUM SIGNS (TY G)	SF	29.120	983.25	1,284.250	37,397.36
06366003	001	ALUMINUM SIGNS (TY O)	SF	20.660	5,063.00	5,063.000	104,601.58
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	455.000	277.00	293.000	133,315.00
06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	466.000	7.00	7.000	3,262.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	745.000	152.00	170.000	126,650.00
06446005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	561.000	2.00	2.000	1,122.00
06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	629.000	19.00	20.000	12,580.00
06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	477.000	6.00	7.000	3,339.00
06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	609.000	1.00	1.000	609.00
06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	692.000	2.00	2.000	1,384.00
06446028	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	599.000	11.00	11.000	6,589.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	525.000	39.00	36.000	18,900.00
06446031	000	IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT)	EA	1,136.000	2.00	3.000	3,408.00
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	636.000	24.00	19.000	12,084.00
06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	899.000	12.00	12.000	10,788.00
06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	902.000	20.00	20.000	18,040.00

06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,511.000	2.00	2.000	3,022.00
06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	1,712.000	13.00	13.000	22,256.00
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,846.000	14.00	14.000	25,844.00
06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,808.000	15.00	15.000	27,120.00
06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	387.000	1.00	1.000	387.00
06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	478.000	1.00	1.000	478.00
06446082	000	IN SRSS & AM (RAIL)(90 MPH)(P MOUNT)	EA	2,089.000	7.00	7.000	14,623.00
06446084	000	IN SRSS & AM (RAIL)(90 MPH)(T MOUNT)	EA	2,181.000	16.00	16.000	34,896.00
06446085	000	IN SRSS & AM (RAIL)(90 MPH)(U MOUNT)	EA	2,225.000	1.00	1.000	2,225.00
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.750	6,268.67	8,098.670	30,370.01
06506003	000	INS OH SN SUP(10 FT BAL TEE)(SPAN ONLY)	EA	6,747.070	1.00	1.000	6,747.07
06506010	000	INS OH SN SUP(15 FT BAL TEE)(SPAN ONLY)	EA	6,449.740	10.00	10.000	64,497.40
06506017	000	INS OH SN SUP(20 FT BAL TEE)(SPAN ONLY)	EA	8,620.240	1.00	1.000	8,620.24
06506021	000	INS OH SN SUP(25 FT BAL TEE)	EA	18,723.360	3.00	3.000	56,170.08
06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	11,477.450	8.00	8.000	91,819.60
06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	12,088.740	4.00	4.000	48,354.96
06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	12,716.850	1.00	1.000	12,716.85
06506161	000	INS OH SN SUP(150 FT BRDG)(SPAN ONLY)	EA	64,945.840	1.00	1.000	64,945.84
06506174	000	INS OH SN SUP(170 FT BRDG)(SPAN ONLY)	EA	73,693.900	1.00	1.000	73,693.90
06546004	000	SIGN WALKWAY (36 IN) WITH HNDRL	LF	150.000	75.00	75.000	11,250.00
06586001	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	37.500	148.00	105.000	3,937.50
06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	10.350	308.00	875.000	9,056.25
06586014	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BI)	EA	10.350	3.00	3.000	31.05
06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	10.350	28.00	64.000	662.40
06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	10.350	684.00	691.000	7,151.85
06586036	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)GND	EA	37.500	145.00	136.000	5,100.00
06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	38.850	118.00	118.000	4,584.30
06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	13.450	188.00	162.000	2,178.90
06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	13.450	6.00	18.000	242.10
06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	13.450	18.00	14.000	188.30
06586067	000	INSTL DEL ASSM (D-DW)SZ 1(BRF)GF2	EA	9.000	37.00	37.000	333.00
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.790	225,105.00	93,889.440	74,172.66
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.500	1,996.00	2,725.000	4,087.50
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.750	644,729.00	752,867.000	564,650.26
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.500	47,059.00	69,546.500	104,319.75
06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	3.000	2,316.00	191.142	573.43
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.000	1,039.00	2,043.824	12,262.94
06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	160.000	4.00	26.000	4,160.00
06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	175.000	4.00	7.000	1,225.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.750	612,659.00	695,702.400	521,776.80
06666343	007	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	0.750	77,992.00	85,417.000	64,062.75
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	185.000	42.00	38.000	7,030.00
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	350.000	11.00	13.000	4,550.00
06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	350.000	20.00	18.000	6,300.00
06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	185.000	9.00	7.000	1,295.00
06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	130.000	13.00	13.000	1,690.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	66.00	64.000	16,000.00
06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	450.000	2.00	3.000	1,350.00
06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	36.000	269.00	158.000	5,688.00

06686116	000	PREFAB PAV MRK TY C(EVAC SYM, BLUE/WHT)	EA	1,500.000	8.00	9.000	13,500.00
06726007	000	REFL PAV MRKR TY I-C	EA	4.000	407.00	221.000	884.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	6,888.00	1,543.000	6,172.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	7,188.00	7,061.000	28,244.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	222,828.00	42,104.000	12,631.20
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.600	1,326.00	5,475.000	3,285.00
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.000	600.00	460.000	460.00
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	255.00	99.000	198.00
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.010	28,835.00	33,272.000	332.72
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	620,095.50	620,175.000	12,403.50
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.040	52,141.00	49,339.520	1,973.58
06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.060	14,889.00	12,683.000	760.98
06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.120	3,190.00	2,938.000	352.56
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	3.000	46.00	41.000	123.00
06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	6.000	11.00	13.000	78.00
06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	10.000	20.00	18.000	180.00
06786013	000	PAV SURF PREP FOR MRK (U/LT ARROW)	EA	10.000	10.00	2.000	20.00
06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	3.000	13.00	13.000	39.00
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	5.000	66.00	64.000	320.00
06786020	000	PAV SURF PREP FOR MRK (RR XING)	EA	15.000	3.00	3.000	45.00
06786021	000	PAV SURF PREP FOR MRK (SYMBOL)	EA	10.000	8.00	9.000	90.00
06786022	000	PAV SURF PREP FOR MRK (18")(YLD TRI)	EA	3.000	293.00	144.000	432.00
06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	7,815.990	3.00	3.000	23,447.97
06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	9,018.870	1.00	1.000	9,018.88
06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	6,095.870	2.00	2.000	12,191.74
06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,253.210	2.00	2.000	4,506.42
06816001	000	TEMP TRAF SIGNALS	EA	25,960.550	2.00	2.000	51,921.10
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	144.080	20.00	20.000	2,881.60
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	144.080	8.00	8.000	1,152.64
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	144.080	24.00	24.000	3,457.92
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	144.080	10.00	11.000	1,584.88
06826005	000	VEH SIG SEC (12")LED(RED)	EA	144.080	57.00	57.000	8,212.56
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	144.080	7.00	7.000	1,008.56
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	360.790	22.00	22.000	7,937.38
06826021	000	BACK PLATE (12")(1 SEC)	EA	76.080	37.00	37.000	2,814.96
06826023	000	BACK PLATE (12")(3 SEC)	EA	93.630	23.00	23.000	2,153.49
06826024	000	BACK PLATE (12")(4 SEC)	EA	105.330	4.00	4.000	421.32
06846028	000	TRF SIG CBL (TY A)(14 AWG)(2 CONDR)	LF	0.890	3,020.00	3,020.000	2,687.80
06846029	000	TRF SIG CBL (TY A)(14 AWG)(3 CONDR)	LF	1.070	60.00	60.000	64.20
06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	1.070	5,176.00	5,176.000	5,538.32
06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.350	11,739.00	11,939.000	16,117.65
06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	0.980	2,041.00	2,041.000	2,000.18
06856001	000	INSTALL RDS FLASH BEACON ASSEMBLY	EA	2,583.670	2.00	2.000	5,167.34
06866025	000	INS TRF SIG PL AM (S)1 ARM(24')	EA	4,956.500	1.00	1.000	4,956.50
06866027	000	INS TRF SIG PL AM(S)1 ARM(24')LUM	EA	5,977.100	1.00	1.000	5,977.10
06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	5,243.250	1.00	1.000	5,243.25
06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	6,290.910	1.00	1.000	6,290.91
06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	5,976.380	1.00	1.000	5,976.38
06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	7,099.790	4.00	4.000	28,399.16

06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	6,432.940	2.00	2.000	12,865.88
06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	7,571.220	3.00	3.000	22,713.66
06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	7,388.020	2.00	2.000	14,776.04
06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	8,603.780	2.00	2.000	17,207.56
06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	7,732.190	1.00	1.000	7,732.19
06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	8,980.040	3.00	3.000	26,940.12
06866053	000	INS TRF SIG PL AM(S)1 ARM(50')	EA	17,380.610	2.00	2.000	34,761.22
06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	19,232.370	5.00	5.000	96,161.85
06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	20,426.820	1.00	1.000	20,426.82
06876001	000	PED POLE ASSEMBLY	EA	2,570.220	13.00	13.000	33,412.86
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	597.940	22.00	22.000	13,154.68
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,205.830	3.00	3.000	9,617.49
07306107	003	FULL - WIDTH MOWING	CYC	7,000.000	9.00	8.000	56,000.00
07346002	000	LITTER REMOVAL	CYC	9,000.000	9.00	3.000	27,000.00
07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	8,000.000	9.00	27.000	216,000.00
07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	7,700.000	12.00	34.000	261,800.00
30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	375.000	2,816.00	2,232.500	837,187.51
40066012	000	SOUND WALL (11 FT TO 21 FT)	LF	460.000	3,246.00	4,307.000	1,981,220.00
60006111	000	INSTALL SAFETY SWITCH 30A	EA	250.000	1.00	1.000	250.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,000.000	8.00	12.000	180,000.00
60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	1.430	45,831.00	47,919.000	68,524.17
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	2.240	53,801.00	56,902.000	127,460.48
60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	1,957.950	9.00	13.000	25,453.35
60076094	000	FIBER OPTIC FUSION SPLICE	EA	32.770	1,200.00	1,296.000	42,469.92
60086027	000	ITS GRND MNT CAB (TY 4) (CONF 2)	EA	7,825.520	1.00	1.000	7,825.52
60086042	000	ITS GRND MNT CAB (TY 6) (CONF 1) (REM)	EA	654.020	1.00	1.000	654.02
60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	8,254.730	14.00	14.000	115,566.22
60106004	000	CCTV MOUNT (POLE)	EA	428.550	14.00	14.000	5,999.70
60156001	000	FIBER OPTIC RS-232 DATA MODEM(S/M)	EA	1,146.330	24.00	22.000	25,219.26
60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	13.600	90,468.00	95,736.000	1,302,009.60
60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	25.380	32,281.00	14,608.000	370,751.04
60166013	000	ITS MULTI-DUCT CND (RMC)	LF	63.370	2,052.00	2,078.000	131,682.86
60176001	000	COMMUNICATION HUB BUILDING	EA	23,298.120	6.00	6.000	139,788.72
60256001	000	RADAR PRESENCE DETECTOR	EA	6,044.890	12.00	12.000	72,538.68
60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	2.820	3,165.00	3,165.000	8,925.30
60276004	000	JUNCTION BOX (INSTALL)	EA	1,348.030	4.00	9.000	12,132.27
60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	7,436.560	3.00	3.000	22,309.68
60296001	000	RADAR VEHICLE SENSING DEVICE	EA	7,998.360	5.00	7.000	55,988.52
60356001	000	FIBER OPTIC VIDEO DATA TRANSMITTER	EA	909.140	12.00	14.000	12,727.96
60356002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	909.140	5.00	14.000	12,727.96
60386001	000	MULTIPOLYMER PAV MRK (W)(4")(SLD)	LF	0.600	10,036.00	11,227.000	6,736.20
60386002	000	MULTIPOLYMER PAV MRK (W)(4")(BRK)	LF	0.650	1,511.00	230.000	149.50
60386003	000	MULTIPOLYMER PAV MRK (W)(4")(DOT)	LF	1.250	175.00	48.000	60.00
60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.650	148,523.00	135,716.000	88,215.40
60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.650	82,759.00	82,710.000	53,761.50
60386006	000	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	1.500	274.00	120.000	180.00
60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.200	51,721.00	49,044.520	58,853.42
60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.500	11,185.00	10,274.000	25,685.00
60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	2.500	3,384.00	2,895.000	7,237.50

60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	5.000	2,538.00	2,417.000	12,085.00
60386014	000	MULTIPOLYMER PAV MRK (Y)(4")(SLD)	LF	0.600	17,113.00	21,767.000	13,060.20
60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.650	227,713.00	217,969.000	141,679.85
60386020	000	MULTIPOLYMER PAV MRK (Y)(8")(SLD)	LF	1.200	420.00	295.000	354.00
60386022	000	MULTIPOLYMER PAV MRK (Y)(24")(SLD)	LF	5.000	2,097.00	521.000	2,605.00
60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.650	82,385.00	78,900.000	51,285.00
60476048	000	PREFB PAV MK TY C (W)18"(YLD TRI)	EA	30.000	24.00	51.000	1,530.00
60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	6,295.070	6.00	6.000	37,770.42
60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,724.970	5.00	6.000	40,349.82
60646047	000	ITS POLE (55 FT)(110 MPH)	EA	13,861.140	14.00	14.000	194,055.96
60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	5,720.240	14.00	14.000	80,083.36
61256001	000	TERMINAL SERVER (INSTALL ONLY)	EA	38.050	19.00	7.000	266.35
61856001	000	TMA (STATIONARY)	EA	12,990.000	8.00	5.000	64,950.00
61866001	000	ITS GND BOX(PCAST) TY 1 (243636)	EA	2,146.580	10.00	8.000	17,172.64
61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	2,648.780	184.00	194.000	513,863.32
63126001	000	TEMPORARY SPEED MONITORING SYSTEM	DAY	10.550	6,000.00	123.000	1,297.65
63136001	000	HIGH WATER WARNING SYSTEM	LS	131,325.390	1.00	1.000	131,325.39
63146001	000	TEMP CONSTRUCTION EQUIPMENT ALERT SYS	DAY	13.550	4,500.00	434.000	5,880.70
63156001	000	TEMP INCIDENT DETECTION & SURVEIL SYS	DAY	55.540	6,000.00	2,562.000	142,293.48
63166001	000	TEMPORARY QUEUE DETECTION SYSTEM	DAY	138.980	3,000.00	1,323.000	183,870.54
70176044	000	CASING (STEEL) (SANITARY SEWER) (20 IN)	LF	250.000	200.00	160.000	40,000.00
70176068	000	JCK BOR OR TUN CSNG(STL)(SAN SWR)(20IN)	LF	250.000	700.00	740.000	185,000.00
70176077	000	ABANDON SANITARY SEWER (8IN)	EA	500.000	2.00	2.000	1,000.00
70176078	000	ABANDON SANITARY SEWER (10IN)	EA	500.000	6.00	8.000	4,000.00
70176091	000	FM CONNECTION (FORCE MAIN)	EA	5,000.000	2.00	2.000	10,000.00
70176094	000	REMOVE EXISTING MANHOLE(SANITARY SEWER)	EA	2,500.000	3.00	4.000	10,000.00
70176101	000	TIE EXIST SANITARY SEWER TO PROP MH	EA	5,000.000	3.00	2.000	10,000.00
70176121	000	SAN SEWER (8IN)(PVC)(D2241,SDR21)	LF	125.000	483.00	575.000	71,875.00
70176122	000	SAN SEWER (10IN)(PVC)(D3034,SDR26)	LF	125.000	488.00	488.000	61,000.00
70176123	000	SAN SEWER MH (48 IN) (EXTRA DEPTH)	EA	250.000	2.00	2.000	500.00
70496017	000	WATER MAIN PIPE (PVC)(12IN)(DR18)(C900)	LF	125.000	350.00	1,503.000	187,875.00
70496046	000	CASING STEEL (20IN)	LF	250.000	300.00	300.000	75,000.00
70496129	000	CUT AND PLUG WATER MAIN (12IN)	EA	500.000	2.00	2.000	1,000.00
70496142	000	WET CONNECTION (12IN)	EA	5,000.000	2.00	2.000	10,000.00
70496160	000	JCK TUN BOR OR AUG CSG (STL) (20IN)	LF	250.000	300.00	300.000	75,000.00
70496162	000	GATE VALVE (12 IN)	EA	5,000.000	2.00	3.000	15,000.00
96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.00	-800.000	800.00
96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.00	5,342.920	5,342.92
96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.00	3,311.160	3,311.16
96046003		CONTRACTOR FORCE ACCOUNT 3	DOL	1.000	1.00	27,978.430	27,978.43
96046004		CONTRACTOR FORCE ACCOUNT 4	DOL	1.000	1.00	4,588.270	4,588.27
96046005		CONTRACTOR FORCE ACCOUNT 5	DOL	1.000	1.00	6,956.860	6,956.86
96046006		CONTRACTOR FORCE ACCOUNT 6	DOL	1.000	1.00	21,047.590	21,047.59
96046007		CONTRACTOR FORCE ACCOUNT 7	DOL	1.000	1.00	11,550.410	11,550.41
96046008		CONTRACTOR FORCE ACCOUNT 8	DOL	1.000	1.00	2,651.670	2,651.67
96046009		CONTRACTOR FORCE ACCOUNT 9	DOL	1.000	1.00	104,857.600	104,857.60
96046010		CONTRACTOR FORCE ACCOUNT 10	DOL	1.000	1.00	198,917.760	198,917.76
96056001		A+B CREDIT OR DAMAGE	DOL	34,000.000	0.00	200.000	6,800,000.00

96066053	LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000,000.00	796,070.880	796,070.88
96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	60,000.00	7,421.430	7,421.43
96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	50,000.00	920,210.990	920,210.99
96066068	FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	150,000.00	670,315.000	670,315.00
96086002	UNIQUE CHANGE ORDER ITEM 2	DOL	6.430	0.00	628,761.149	4,042,934.19
	SY replaced by DOL (Added by Change Order #4)					
96086003	UNIQUE CHANGE ORDER ITEM 3	DOL	1.000	0.00	9,176.190	9,176.19
	EA replaced by DOL (Added by Change Order #5)					
96086004	UNIQUE CHANGE ORDER ITEM 4	DOL	3,713.870	0.00	56.000	207,976.72
	Perch to Elevate Soundwall 4					
96086005	UNIQUE CHANGE ORDER ITEM 5	DOL	521,321.670	0.00	1.000	521,321.67
	Added by Change Order #8					

TOTAL ITEM EARNINGS TO DATE \$288,997,596.40