



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **07/08/24**

CONTRACT ID: **034201074**
 PROJECT: **STP 2019(085)**
 CONTRACT: **03193203**
 AWARD AMOUNT: **\$21,103,891.17**
 PROJECTED AMOUNT: **\$21,387,479.17**
 ADJ. PROJECTED AMOUNT: **\$30,930,672.35**
 CONTRACTOR: **FOREMOST PAVING, INC.**

HIGHWAY: **SH 107**
 DISTRICT NAME: **PHARR**
 COUNTY: **HIDALGO**
 AREA ENGINEER: **Hector E. Siller, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0061**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **05/29/2024** to **06/26/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **68.43**
 % TIME USED: **79.60**
 % RETAINAGE: **0.00**

LETTING DATE: **03/06/2019**
 AWARD DATE: **03/28/2019**
 NOTICE TO PROCEED DATE: **04/16/2019**
 WORK BEGIN DATE: **05/03/2021**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$21,166,652.77	\$19,855,274.10	\$1,311,378.67
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$21,166,652.77	\$19,855,274.10	\$1,311,378.67
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$21,166,652.77	\$19,855,274.10	\$1,311,378.67

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/03/2021
TIME CHARGES BEGIN: 05/25/2020
BID DAYS: 461
C. O. ADJUSTED DAYS: 240
CURRENT DAYS: 701
DAYS CHARGED TO DATE: 558
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
05/29/2024	1	
05/30/2024	1	
05/31/2024	1	
06/01/2024		1 SATURDAY
06/02/2024		1 SUNDAY
06/03/2024	1	
06/04/2024	1	
06/05/2024	1	
06/06/2024	1	
06/07/2024	1	
06/08/2024		1 SATURDAY
06/09/2024		1 SUNDAY
06/10/2024	1	
06/11/2024	1	
06/12/2024	1	
06/13/2024	1	
06/14/2024	1	
06/15/2024		1 SATURDAY
06/16/2024		1 SUNDAY
06/17/2024	1	
06/18/2024	1	
06/19/2024		1 HOLIDAY
06/20/2024		1 RAIN
06/21/2024	1	
06/22/2024		1 SATURDAY
06/23/2024		1 SUNDAY
06/24/2024	1	
06/25/2024	1	
06/26/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
29	19	10
		<hr/>
HOLIDAY		1
RAIN		1
SATURDAY		4
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT STP 2019(085) CONTROL 034201074
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0230	03446135	001	SUPERPAVE MIXTURES SP-D SAC-A PG76-22	TON	85.000	2,458.830	\$209,000.55	56,033.00	20,390.17
0310	04326001	000	RIPRAP (CONC)(4 IN)	CY	200.000	690.200	\$138,040.00	3,823.34	1,502.22
0325	04646017	000	RC PIPE (CL IV)(18 IN)	LF	34.000	80.000	\$2,720.00	1,364.30	1,322.80
0445	04966004	000	REMOV STR (SET)	EA	250.000	3.000	\$750.00	27.00	11.00
0465	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,500.000	1.000	\$4,500.00	30.00	38.00
0485	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.500	150.000	\$375.00	756.00	5,192.00
0510	05296024	000	CONC CURB (MOUNTABLE)	LF	6.800	17,764.000	\$120,795.20	57,025.80	39,231.00
0515	05296014	000	CONC CURB (MOD) (TYPE I)	LF	30.000	243.000	\$7,290.00	752.70	741.00
0545	05306004	000	DRIVEWAYS (CONC)	SY	45.000	283.200	\$12,744.00	2,316.24	1,449.22
0970	96016001		MATERIAL ON HAND	DOL	1.000	-14,328.150	-\$14,328.15	1,000.00	699,825.28
0995	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	336,519.210	\$336,519.21	1,000.00	336,519.21
1020	03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	11,861.680	\$11,861.68	95,000.00	40,353.20
	SUPP DESCR		ITEM # 344						
1025	03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	5,756.780	\$5,756.78	95,000.00	7,100.16
	SUPP DESCR		ITEM # 344						
2180	04326001		RIPRAP (CONC)(4 IN)	CY	108.000	690.200	\$74,541.60	3,816.60	1,499.29
	SUPP DESCR		CO #13 - Added due to Price Escalation						
2185	04646017		RC PIPE (CL IV)(18 IN)	LF	49.730	80.000	\$3,978.40	121.50	80.00
	SUPP DESCR		CO #13 - Added due to Price Escalation						
2270	04966004		REMOV STR (SET)	EA	129.250	3.000	\$387.75	25.00	9.00
	SUPP DESCR		CO #13 - Added due to Price Escalation						
2285	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,600.000	1.000	\$1,600.00	18.00	14.00
	SUPP DESCR		CO #13 - Added due to Price Escalation						
2320	05296014		CONC CURB (MOD) (TYPE I)	LF	26.000	243.000	\$6,318.00	752.70	741.00
	SUPP DESCR		CO #13 - Added due to Price Escalation						
2325	05296024		CONC CURB (MOUNTABLE)	LF	19.210	17,764.000	\$341,246.44	57,025.80	39,231.00
	SUPP DESCR		CO #13 - Added due to Price Escalation						
2345	05306004		DRIVEWAYS (CONC)	SY	35.420	283.200	\$10,030.94	1,964.11	1,449.22
	SUPP DESCR		CO #13 - Added due to Price Escalation						
2875	30776065		SP MIXES SP-D SAC-A PG76-22	TON	15.150	2,458.830	\$37,251.27	44,708.53	9,798.21
	SUPP DESCR		CO #13 - Added due to Price Escalation						

TOTAL ITEM EARNINGS THIS ESTIMATE

\$1,311,378.67

CONTRACT LINE ITEMS

PROJECT STP 2019(085) CONTROL 034201074
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0001	96086001		UNIQUE CHANGE ORDER ITEM 1 ADDED BY CO # 13 -Escalation Cost Between 05/2022 to 04/2023	DOL	1.000	0.000	740,164.120	1,709,258.90	1,709,258.90
0060	01006002	000	PREPARING ROW	STA	4,800.000	373.300	0.000	373.30	1,791,840.00
0065	01046015	000	REMOVING CONC (SIDEWALKS)	SY	8.000	1,132.800	0.000	49.20	393.60
0070	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	12.000	3,290.240	0.000	3,868.08	46,416.96
0075	01046021	000	REMOVING CONC (CURB)	LF	2.000	300.000	0.000	400.00	800.00
0090	01106001	000	EXCAVATION (ROADWAY)	CY	2.700	182,528.000	0.000	142,403.40	384,489.18
0100	01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	5.250	926.030	0.000	862.00	4,525.50
0105	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	3.400	39,991.000	0.000	14,825.00	50,405.00
0140	02046003	000	SPRINKLING (DUST CONTROL)	MG	1.000	1,493.000	0.000	972.00	972.00
0150	02476225	003	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	16.250	56,347.000	0.000	74,891.02	1,216,979.09
0155	02516081	000	REWORK BS MTL (TY B)(12")(DENS CONT)	SY	3.000	63,718.000	0.000	31,023.78	93,071.34
0160	02516185	000	REWORK BS MATL (TY B)(11")(DENS CONT)	SY	3.000	46,945.000	0.000	44,911.96	134,735.88
0170	02516486	000	REWORK BS MTL (TY B)(16")(DENS CONT)	SY	3.000	89,570.000	0.000	78,737.20	236,211.60
0175	02606017	000	LIME TRT(MIX EXST MATL & NEW BASE)(8")	SY	3.000	4,544.000	0.000	5,170.25	15,510.75
0180	02606043	000	LIME (HYD, COM OR QK)(SLURRY)	TON	130.000	1,286.000	0.000	133.15	17,309.50
0185	02606084	000	LIME TRT (SUBGRADE)(12")	SY	2.100	84,313.000	0.000	6,576.18	13,809.98
0190	02756001	000	CEMENT	TON	147.000	5,105.000	0.000	4,217.12	619,916.64
0200	02756113	000	CEMENT TRT(MIX EXIST & NEW BS)(DC)(20")	SY	3.500	217,847.000	0.000	226,225.81	791,790.39
0210	03106009	000	PRIME COAT (MC-30)	GAL	3.500	60,023.000	0.000	46,031.60	161,110.63
0215	03166005	000	ASPH (TIER II)	GAL	4.500	88,671.000	0.000	65,604.25	295,219.14
0220	03166486	000	AGGR (TY-D GR-4P)(SAC-B)	CY	30.000	2,463.000	0.000	1,797.86	53,935.80
0230	03446135	001	SUPERPAVE MIXTURES SP-D SAC-A PG76-22	TON	85.000	56,033.000	0.000	20,390.17	1,733,164.45
0265	04006005	001	CEM STABIL BKFL	CY	40.000	903.500	0.000	722.89	28,915.60
0266	04006005		CEM STABIL BKFL	CY	106.920	0.000	515.000	124.42	13,302.99
			Change Order No. 3						
0267	04006006		CUT & RESTORING PAV	SY	130.000	0.000	365.000	339.88	44,184.40
			Change Order No. 3						
0270	04006006	001	CUT & RESTORING PAV	SY	130.000	667.100	0.000	752.51	97,826.30
0275	04006010	001	STRUCT EXCAV (SPECIAL)	CY	35.000	264.250	0.000	247.24	8,653.40
0276	04006010		STRUCT EXCAV (SPECIAL)	CY	66.100	0.000	84.000	84.00	5,552.40
			Change Order No. 3						
0285	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.500	6,057.900	284.000	1,779.50	4,448.75
0290	04166003	000	DRILL SHAFT (30 IN)	LF	100.000	602.000	0.000	602.00	60,200.00
0300	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	150.000	292.000	0.000	247.00	37,050.00
0305	40066023	000	SOUND WALL (7 FT)	LF	295.000	630.000	0.000	630.00	185,850.00
0310	04326001	000	RIPRAP (CONC)(4 IN)	CY	200.000	3,823.340	0.000	1,502.22	300,444.00
0311	04326001		RIPRAP (CONC)(4 IN)	CY	62.200	0.000	985.630	985.63	61,306.19
			Added by CO # 14						
0315	04326003	000	RIPRAP (CONC)(6 IN)	CY	475.000	49.000	0.000	68.43	32,504.25
0318	04626007		CONC BOX CULV (5 FT X 3 FT)	LF	497.550	0.000	284.000	284.00	141,304.20
			Change Order No. 3						
0320	04626019	000	CONC BOX CULV (8 FT X 4 FT)	LF	425.000	576.000	0.000	576.00	244,800.00

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0325	04646017	000	RC PIPE (CL IV)(18 IN)	LF	34.000	1,364.300	0.000	1,322.80	44,975.20	
0330	04646038	000	RC PIPE (CL III)(18 IN)(SPL)	LF	27.000	13,900.600	0.000	10,063.00	271,701.00	
0335	04646039	000	RC PIPE (CL III)(24 IN)(SPL)	LF	38.000	2,942.200	0.000	916.00	34,808.00	
0360	04656168	000	INLET (COMPL)(TY A)	EA	2,800.000	25.000	0.000	4.00	11,200.00	
0365	04656269	000	INLET (COMPL)(TY C)	EA	3,300.000	20.000	0.000	2.00	6,600.00	
0405	04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	850.000	24.000	0.000	17.00	14,450.00	
0410	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	850.000	2.000	0.000	1.00	850.00	
0420	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	800.000	427.000	0.000	395.00	316,000.00	
0425	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,100.000	42.000	-16.000	26.00	28,600.00	
0426	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,405.160	0.000	26.000	26.00	36,534.16	
			Change Order 1							
0427	04676580		SET (REMOV & REINSTALL) CO # 5	EA	620.390	0.000	6.000	7.00	4,342.73	
0430	04796003	000	ADJUSTING MANHOLES & INLETS	EA	375.000	22.000	0.000	1.00	375.00	
0435	04806001	000	CLEAN EXIST CULVERTS	EA	500.000	3.000	0.000	1.00	500.00	
0445	04966004	000	REMOV STR (SET)	EA	250.000	27.000	0.000	11.00	2,750.00	
0450	04966006	000	REMOV STR (HEADWALL)	EA	500.000	20.000	0.000	3.00	1,500.00	
0455	04966007	000	REMOV STR (PIPE)	LF	7.000	11,539.500	0.000	9,156.00	64,092.00	
0456	04966007		REMOV STR (PIPE) Change Order No. 3	LF	31.120	0.000	162.000	162.00	5,041.44	
0457	04726004		REMOV & RE - LAY PIPE (18 IN) CO # 5	LF	88.820	0.000	72.000	148.00	13,145.36	
0460	05006001	000	MOBILIZATION	LS	1,900,000.000	1.000	0.000	0.90	1,710,000.00	
0461	05006001		MOBILIZATION Change Order No. 3	LS	2,086.530	0.000	1.000	1.00	2,086.53	
0462	96086005		UNIQUE CHANGE ORDER ITEM 5 Mobilization Added by CO # 14	DOL	1,400.000	0.000	1.000	1.00	1,400.00	
0465	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,500.000	30.000	0.000	38.00	171,000.00	
0480	05066031	004	FRNT END LOADER WORK (ERSN & SEDM CONT)	HR	65.000	656.000	0.000	3.00	195.00	
0485	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.500	756.000	0.000	5,192.00	12,980.00	
0490	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	756.000	0.000	2,179.00	1,089.50	
0495	05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.000	640.000	0.000	1,040.00	4,160.00	
0505	05086001	000	CONSTRUCTING DETOURS	SY	20.000	17,199.100	0.000	7,137.60	142,752.00	
0510	05296024	000	CONC CURB (MOUNTABLE)	LF	6.800	57,025.800	0.000	39,231.00	266,770.80	
0515	05296014	000	CONC CURB (MOD) (TYPE I)	LF	30.000	752.700	0.000	741.00	22,230.00	
0520	05296028	000	CONC CURB & GUTTER (TY B) (MOUNTABLE)	LF	9.800	9,514.800	0.000	5,261.00	51,557.80	
0545	05306004	000	DRIVEWAYS (CONC)	SY	45.000	2,316.240	0.000	1,449.22	65,214.90	
0550	05306005	000	DRIVEWAYS (ACP)	SY	27.000	14,568.680	0.000	10,495.71	283,384.17	
0555	05306008	000	TURNOUTS (ACP)	SY	27.000	10,371.000	0.000	5,212.73	140,743.71	
0560	05316001	000	CONC SIDEWALKS (4")	SY	29.000	1,712.900	0.000	22.20	643.80	
0605	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	7.000	1,251.000	0.000	191.00	1,337.00	
0610	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.000	4,663.000	0.000	4,400.00	39,600.00	
0615	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.000	964.000	0.000	936.00	11,232.00	
0620	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	18.000	1,134.000	0.000	1,041.00	18,738.00	
0630	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.000	145.000	0.000	60.00	60.00	
0635	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.200	314.000	0.000	120.00	144.00	
0640	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	3,521.000	0.000	2,733.00	5,466.00	

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0645	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	550.000	55.000	0.000	50.00	27,500.00	
0650	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	600.000	1.000	0.000	2.00	1,200.00	
0655	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	1.500	5,428.000	0.000	5,402.00	8,103.00	
0660	06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	1,600.000	6.000	0.000	5.00	8,000.00	
0690	06446076	000	REMOVE SM RD SN SUP&AM	EA	50.000	271.000	0.000	59.00	2,950.00	
0700	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.500	32,409.000	0.000	21,909.00	10,954.50	
0705	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.300	66,024.000	0.000	66,704.00	20,011.20	
0710	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	1.800	462.000	0.000	2,543.00	4,577.40	
0715	06626016	000	WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	6.850	464.000	0.000	741.00	5,075.85	
0720	06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	100.000	30.000	0.000	28.00	2,800.00	
0725	06626029	000	WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	140.000	7.000	0.000	8.00	1,120.00	
0730	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.450	118,958.000	0.000	105,667.00	47,550.15	
0735	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.800	813.000	0.000	8,150.00	6,520.00	
0740	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.550	1,580.000	0.000	10,910.00	16,910.50	
0755	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.000	18,340.000	0.000	220.00	220.00	
0765	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.000	2,223.000	0.000	235.00	705.00	
0770	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	1.500	1,235.000	0.000	510.00	765.00	
0800	06726014	000	TRAFFIC BUTTON TY II-C-R	EA	3.450	2,814.000	0.000	38.00	131.10	
0805	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.250	261,205.000	0.000	128,507.00	32,126.75	
0810	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	2,238.000	0.000	2,271.00	1,135.50	
0815	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.600	2,319.000	0.000	350.00	910.00	
0820	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	33.000	26.000	0.000	19.00	627.00	
0825	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	85.000	15.000	0.000	15.00	1,275.00	
0830	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	12,000.000	2.000	0.000	1.00	12,000.00	
0835	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	31,000.000	5.000	0.000	3.00	93,000.00	
0840	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,000.000	7.000	0.000	2.00	8,000.00	
0845	06816001	000	TEMP TRAF SIGNALS	EA	11,800.000	8.000	0.000	7.00	82,600.00	
0850	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	42.000	0.000	42.00	8,400.00	
0855	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	200.000	17.000	0.000	11.00	2,200.00	
0860	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	56.000	0.000	41.00	8,200.00	
0865	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	200.000	17.000	0.000	11.00	2,200.00	
0870	06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	55.000	0.000	41.00	8,200.00	
0875	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	450.000	18.000	0.000	18.00	8,100.00	
0880	06826023	000	BACK PLATE (12")(3 SEC)	EA	110.000	20.000	0.000	16.00	1,760.00	
0885	06826025	000	BACK PLATE (12")(5 SEC)	EA	130.000	9.000	0.000	8.00	1,040.00	
0890	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.000	3,310.000	0.000	3,196.00	3,196.00	
0895	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.600	7,587.000	0.000	6,504.00	10,406.40	
0900	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.000	2,753.000	0.000	2,249.00	4,498.00	
0905	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.200	12,349.000	0.000	4,751.00	5,701.20	
0920	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,200.000	3.000	0.000	2.00	10,400.00	
0925	06866020	000	INS TRF SIG PL AM (S)STR(TY D)LUM	EA	6,000.000	16.000	0.000	12.00	72,000.00	
0930	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	18.000	0.000	15.00	9,750.00	
0940	06886004	000	VEH LP DETECT (SAWCUT)	LF	11.000	9,078.000	0.000	1,476.00	16,236.00	
0950	50016002	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	1.000	304,560.000	0.000	230,152.18	230,152.18	
0960	61856005	000	TMA (MOBILE OPERATION)	DAY	50.000	80.000	0.000	4.00	200.00	
0970	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	699,825.28	699,825.28	
0995	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	336,519.21	336,519.21	

CATEGORY		DESCRIPTION		ROADWAY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1020	03446159		PRODUCTION PAYMENT ADJUSTMENT ITEM # 344	DOL	1.000	95,000.000	0.000	40,353.20	40,353.20
1025	03446160		PLACEMENT PAYMENT ADJUSTMENT ITEM # 344	DOL	1.000	95,000.000	0.000	7,100.16	7,100.16
1031	96066001		FORCE ACCOUNT ID 1 Change Order 2/LS - Eliminate Rumble Strips	DOL	64,996.930	0.000	1.000	1.00	64,996.93
1032	96066002		FORCE ACCOUNT ID 2 Change Order 4/LS - Install 4" riprap under soundwall	DOL	43,477.890	0.000	1.000	1.00	43,477.89
1037	96086003		UNIQUE CHANGE ORDER ITEM 3 Change Order # 12/LS - Detour and TCP at Station 919+00	DOL	119,117.050	0.000	1.000	1.00	119,117.05
1038	96086004		UNIQUE CHANGE ORDER ITEM 4 Remove & Reinstall Soundwall Panels Added by CO # 14	DOL	1,500.000	0.000	3.000	3.00	4,500.00
2000	01046015		REMOVING CONC (SIDEWALKS) CO #13 - Added due to Price Escalation	SY	1.810	0.000	4.800	27.00	48.87
2010	01046021		REMOVING CONC (CURB) CO #13 - Added due to Price Escalation	LF	3.610	0.000	300.000	400.00	1,444.00
2025	01106001		EXCAVATION (ROADWAY) CO #13 - Added due to Price Escalation	CY	5.270	0.000	60,362.800	27,602.20	145,463.59
2035	01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C) CO #13 - Added due to Price Escalation	CY	5.600	0.000	36,475.000	13,032.00	72,979.20
2055	02046003		SPRINKLING (DUST CONTROL) CO #13 - Added due to Price Escalation	MG	5.440	0.000	1,493.000	972.00	5,287.68
2065	02476225		FL BS (RDWY DEL)(TY E GR 4)(FNAL POS) CO #13 - Added due to Price Escalation	CY	11.740	0.000	7,346.270	29,616.29	347,695.24
2070	02516081		REWORK BS MTL (TY B)(12")(DENS CONT) CO #13 - Added due to Price Escalation	SY	6.210	0.000	51,785.780	19,091.56	118,558.59
2075	02516185		REWORK BS MATL (TY B)(11")(DENS CONT) CO #13 - Added due to Price Escalation	SY	6.210	0.000	33,149.040	31,116.00	193,230.36
2085	02516486		REWORK BS MTL (TY B)(16")(DENS CONT) CO #13 - Added due to Price Escalation	SY	6.210	0.000	52,405.870	48,109.07	298,757.32
2090	02606017		LIME TRT(MIX EXST MATL & NEW BASE)(8") CO #13 - Added due to Price Escalation	SY	1.000	0.000	4,544.000	5,170.25	5,170.25
2095	02606043		LIME (HYD, COM OR QK)(SLURRY) CO #13 - Added due to Price Escalation	TON	34.300	0.000	1,223.150	70.30	2,411.29
2100	02606084		LIME TRT (SUBGRADE)(12") CO #13 - Added due to Price Escalation	SY	1.310	0.000	80,074.640	2,337.85	3,062.58
2105	02756001		CEMENT CO #13 - Added due to Price Escalation	TON	35.830	0.000	2,735.770	1,973.89	70,724.49
2115	02756113		CEMENT TRT(MIX EXIST & NEW BS)(DC)(20") CO #13 - Added due to Price Escalation	SY	7.420	0.000	90,600.940	105,685.75	784,188.26
2120	03106009		PRIME COAT (MC-30) CO #13 - Added due to Price Escalation	GAL	1.360	0.000	31,722.960	22,300.56	30,328.76
2125	03166486		AGGR (TY-D GR-4P)(SAC-B) CO #13 - Added due to Price Escalation	CY	33.820	0.000	1,433.210	832.29	28,148.05
2180	04326001		RIPRAP (CONC)(4 IN) CO #13 - Added due to Price Escalation	CY	108.000	0.000	3,816.600	1,499.29	161,923.32

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2185	04646017		RC PIPE (CL IV)(18 IN) CO #13 - Added due to Price Escalation	LF	49.730	0.000	121.500	80.00	3,978.40
2190	04646038		RC PIPE (CL III)(18 IN)(SPL) CO #13 - Added due to Price Escalation	LF	29.480	0.000	3,240.700	1,048.00	30,895.04
2220	04656168		INLET (COMPL)(TY A) CO #13 - Added due to Price Escalation	EA	1,870.490	0.000	25.000	4.00	7,481.96
2250	04676363		SET (TY II) (18 IN) (RCP) (6: 1) (P) CO #13 - Added due to Price Escalation	EA	195.920	0.000	80.000	46.00	9,012.32
2270	04966004		REMOV STR (SET) CO #13 - Added due to Price Escalation	EA	129.250	0.000	25.000	9.00	1,163.25
2280	04966007		REMOV STR (PIPE) CO #13 - Added due to Price Escalation	LF	10.770	0.000	2,485.500	746.00	8,034.42
2285	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING CO #13 - Added due to Price Escalation	MO	1,600.000	0.000	18.000	14.00	22,400.00
2305	05066039		TEMP SEDMT CONT FENCE (REMOVE) CO #13 - Added due to Price Escalation	LF	0.120	0.000	756.000	2,179.00	261.48
2320	05296014		CONC CURB (MOD) (TYPE I) CO #13 - Added due to Price Escalation	LF	26.000	0.000	752.700	741.00	19,266.00
2325	05296024		CONC CURB (MOUNTABLE) CO #13 - Added due to Price Escalation	LF	19.210	0.000	57,025.800	39,231.00	753,627.51
2330	05296028		CONC CURB & GUTTER (TY B) (MOUNTABLE) CO #13 - Added due to Price Escalation	LF	3.700	0.000	9,514.800	5,261.00	19,465.70
2345	05306004		DRIVEWAYS (CONC) CO #13 - Added due to Price Escalation	SY	35.420	0.000	1,964.110	1,449.22	51,331.37
2350	05306005		DRIVEWAYS (ACP) CO #13 - Added due to Price Escalation	SY	12.110	0.000	6,534.770	3,661.81	44,344.53
2355	05306008		TURNOUTS (ACP) CO #13 - Added due to Price Escalation	SY	17.820	0.000	6,040.430	1,366.23	24,346.22
2395	06186023		CONDT (PVC) (SCH 40) (2") CO #13 - Added due to Price Escalation	LF	4.170	0.000	393.000	100.00	417.00
2600	06446076		REMOVE SM RD SN SUP&AM CO #13 - Added due to Price Escalation	EA	56.860	0.000	212.000	23.00	1,307.78
2615	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL) CO #13 - Added due to Price Escalation	LF	3.690	0.000	2,043.000	235.00	867.15
2620	06666141		REFL PAV MRK TY I (Y)12"(SLD)(100MIL) CO #13 - Added due to Price Escalation	LF	2.170	0.000	1,235.000	510.00	1,106.70
2640	06776001		ELIM EXT PAV MRK & MRKS (4") CO #13 - Added due to Price Escalation	LF	0.100	0.000	183,146.000	59,464.00	5,946.40
2750	06826018		PED SIG SEC (LED)(COUNTDOWN) CO #13 - Added due to Price Escalation	EA	175.670	0.000	5.000	5.00	878.35
2765	06846007		TRF SIG CBL (TY A)(12 AWG)(2 CONDR) CO #13 - Added due to Price Escalation	LF	0.740	0.000	1,365.000	1,251.00	925.74
2780	06846010		TRF SIG CBL (TY A)(12 AWG)(5 CONDR) CO #13 - Added due to Price Escalation	LF	0.850	0.000	2,747.000	1,664.00	1,414.40
2795	06846012		TRF SIG CBL (TY A)(12 AWG)(7 CONDR) CO #13 - Added due to Price Escalation	LF	1.080	0.000	831.000	327.00	353.16

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2810	06846080		TRF SIG CBL (TY C)(14 AWG)(2 CONDR) CO #13 - Added due to Price Escalation	LF	0.720	0.000	9,989.000	2,391.00	1,721.52
2875	30776065		SP MIXES SP-D SAC-A PG76-22 CO #13 - Added due to Price Escalation	TON	15.150	0.000	44,708.530	9,798.21	148,442.88
2880	50016002		GEOGRID BASE REINFORCEMENT (TY II) CO #13 - Added due to Price Escalation	SY	0.400	0.000	173,175.490	105,473.67	42,189.47
								Category Subtotal	\$20,034,356.96

CATEGORY		002		DESCRIPTION	CONTRACTOR FORCE ACCOUNT WORK				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1033	96066003		FORCE ACCOUNT ID 3 Change Order 6/LS - Detour for Install of 8x4 Box Culverts	DOL	68,085.310	0.000	1.000	1.00	68,085.31
1034	96066004		FORCE ACCOUNT ID 4 Change Order 11/LS - Detour & Install Trunkline Crossing	DOL	693,880.990	0.000	1.000	1.00	693,880.99
1036	96066005		FORCE ACCOUNT ID 5 Change Order 9/LS - Construct Detour and TCP	DOL	222,994.840	0.000	1.000	1.00	222,994.84
								Category Subtotal	\$984,961.14

CATEGORY		003		DESCRIPTION	CONTRACTOR FORCE ACCOUNT WORK				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1040	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	37,900.000	0.000	8,827.78	8,827.78
								Category Subtotal	\$8,827.78

PROJECT STP 2019(084)HES CONTROL 034201089

CATEGORY		001		DESCRIPTION	TRAFFIC SIGNAL FM 1423				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1430	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	7.000	138.000	0.000	47.00	329.00
1435	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.000	880.000	0.000	880.00	7,920.00
1440	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.000	200.000	0.000	200.00	2,400.00
1445	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	18.000	205.000	0.000	205.00	3,690.00
1470	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	550.000	11.000	0.000	11.00	6,050.00
1485	06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	1,600.000	1.000	0.000	1.00	1,600.00
1495	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,000.000	1.000	0.000	1.00	4,000.00
1500	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	10.000	0.000	1.00	200.00
1510	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	10.000	0.000	1.00	200.00
1520	06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	10.000	0.000	1.00	200.00
1560	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,200.000	2.000	0.000	2.00	10,400.00
								Category Subtotal	\$36,989.00

PROJECT STP 2019(084)HES CONTROL 034201090

CATEGORY 001 DESCRIPTION TRAFFIC SIGNAL FM 907

CATEGORY 001 DESCRIPTION TRAFFIC SIGNAL FM 907

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1735	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	100.000	12.000	0.000	12.00	1,200.00
1740	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	150.000	60.000	0.000	60.00	9,000.00
1745	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	7.000	208.000	0.000	10.00	70.00
1750	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.000	1,789.000	0.000	1,625.00	14,625.00
1755	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.000	180.000	0.000	25.00	300.00
1760	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	18.000	373.000	0.000	373.00	6,714.00
1765	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	681.000	0.000	185.00	185.00
1780	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	865.000	0.000	810.00	1,620.00
1785	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	550.000	17.000	0.000	17.00	9,350.00
1810	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,000.000	1.000	0.000	1.00	4,000.00
1815	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	12.000	0.000	12.00	2,400.00
1820	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	200.000	4.000	0.000	4.00	800.00
1825	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	12.000	0.000	12.00	2,400.00
1830	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	200.000	4.000	0.000	4.00	800.00
1835	06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	12.000	0.000	12.00	2,400.00
1840	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	450.000	6.000	0.000	6.00	2,700.00
1855	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.000	1,216.000	0.000	265.00	265.00
1860	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.600	2,157.000	0.000	759.00	1,214.40
1865	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.000	922.000	0.000	922.00	1,844.00
1870	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.200	3,997.000	0.000	3,830.00	4,596.00
1875	06866020	000	INS TRF SIG PL AM (S)STR(TY D)LUM	EA	6,000.000	4.000	0.000	4.00	24,000.00
1880	06876001	000	PED POLE ASSEMBLY	EA	1,000.000	2.000	0.000	2.00	2,000.00
2410	06186023		CONDT (PVC) (SCH 40) (2")	LF	4.170	0.000	899.000	735.00	3,064.95
			CO #13 - Added due to Price Escalation						
2535	06246002		GROUND BOX TY A (122311)W/APRON	EA	534.080	0.000	1.000	1.00	534.08
			CO #13 - Added due to Price Escalation						
2760	06826018		PED SIG SEC (LED)(COUNTDOWN)	EA	175.670	0.000	6.000	6.00	1,054.02
			CO #13 - Added due to Price Escalation						
2820	06846080		TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	0.720	0.000	3,157.000	2,990.00	2,152.80
			CO #13 - Added due to Price Escalation						
2855	06876001		PED POLE ASSEMBLY	EA	1,114.320	0.000	2.000	2.00	2,228.64
			CO #13 - Added due to Price Escalation						
								Category Subtotal	\$101,517.89

PROJECT STP 2019(085) CONTROL 034201074

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0002	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.000	464,920.160	0.000	0.00
			ADDED BY CO # 13 - ADDITIONAL DEMOBILIZATION						
0080	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	4.000	1,926.000	0.000	0.000	0.00
0085	01066002	000	OBLITERATING ABANDONED ROAD	SY	3.000	1,469.000	0.000	0.000	0.00
0095	01106002	000	EXCAVATION (CHANNEL)	CY	350.000	4.250	0.000	0.000	0.00
0110	01606005	000	FURNISHING AND PLACING TOPSOIL	CY	10.000	161.000	0.000	0.000	0.00
0115	01646023	000	CELL FBR MLCH SEED(PERM)(RURAL)(CLAY)	SY	0.250	4,657.000	0.000	0.000	0.00

0120	01646029	000	CELL FBR MLCH SEED(TEMP)(WARM)	SY	0.250	4,657.000	0.000	0.000	0.00
0125	01646033	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	SY	0.270	202,030.000	0.000	0.000	0.00
0130	01646041	000	DRILL SEEDING (TEMP) (WARM)	SY	0.250	202,030.000	0.000	0.000	0.00
0135	01686001	000	VEGETATIVE WATERING	MG	24.000	142.500	0.000	0.000	0.00
0145	02166001	000	PROOF ROLLING	HR	50.000	10.000	0.000	0.000	0.00
0165	02516472	000	REWORK BS MTL (TY B) (17") (DENS CONT)	SY	3.000	45,465.000	0.000	0.000	0.00
0195	02756065	000	CEM TRT(MX EXST MTL & NEW BS)(14")	SY	2.250	77,725.000	0.000	0.000	0.00
0205	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	90.000	92.000	0.000	0.000	0.00
0225	03416047	001	D-GR HMA TY-D SAC-A PG76-22	TON	90.000	375.000	0.000	0.000	0.00
0235	03546036	000	PLANE CONC PAV(0" TO 1-1/2")	SY	20.000	366.500	0.000	0.000	0.00
0240	03546041	000	PLANE ASPH CONC PAV (1.5")	SY	2.750	7,710.000	0.000	0.000	0.00
0245	03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	150.000	421.000	0.000	0.000	0.00
0280	04006011	001	SAND BACKFILL	CY	13.000	2,270.600	0.000	0.000	0.00
0295	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	100.000	18.000	0.000	0.000	0.00
0340	04646040	000	RC PIPE (CL III)(30 IN)(SPL)	LF	55.000	371.000	0.000	0.000	0.00
0345	04646041	000	RC PIPE (CL III)(36 IN)(SPL)	LF	78.000	96.000	0.000	0.000	0.00
0350	04646043	000	RC PIPE (CL III)(48 IN)(SPL)	LF	118.000	613.900	0.000	0.000	0.00
0355	04656033	000	INLET (COMPL)(PCU)(4FT)(NONE)	EA	3,800.000	11.000	0.000	0.000	0.00
0370	04656270	000	MANH (COMPL)(TY M)	EA	5,300.000	5.000	0.000	0.000	0.00
0375	04656379	000	INLET EXT	EA	1,300.000	2.000	0.000	0.000	0.00
0380	04656380	000	INLET TY A (SPL-1)(MOD)	EA	4,000.000	2.000	0.000	0.000	0.00
0385	04656381	000	INLET TY A (SPL-2) W/GRATE	EA	5,200.000	3.000	0.000	0.000	0.00
0390	04656382	000	INLET TY A (SPL-1)	EA	4,200.000	4.000	0.000	0.000	0.00
0395	04656404	000	INLET TY F (SPL-1)	EA	4,900.000	9.000	0.000	0.000	0.00
0400	04656405	000	INLET TY F (SPL-2)	EA	5,000.000	1.000	0.000	0.000	0.00
0415	04676360	000	SET (TY II) (18 IN) (RCP) (5: 1) (C)	EA	850.000	1.000	0.000	0.000	0.00
0432	04796002		ADJUSTING INLETS	EA	3,416.740	0.000	0.000	0.000	0.00
			Ty A Inlet Top of Elevation Adjustment						
0440	04966002	000	REMOV STR (INLET)	EA	250.000	22.000	0.000	0.000	0.00
0470	05066021	004	CONSTRUCTION EXITS (INSTALL) (TY 2)	SY	15.000	936.000	0.000	0.000	0.00
0475	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	5.000	936.000	0.000	0.000	0.00
0500	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	640.000	0.000	0.000	0.00
0525	05296029	000	CONC CURB & GUTTER (TY A)	LF	11.500	5,625.000	0.000	0.000	0.00
0530	05296030	000	CONC CURB & GUTTER (VALLEY GUTTER)	LF	38.000	448.000	0.000	0.000	0.00
0535	05296035	000	CONC. CURB TY A (BARRIER)	LF	10.000	3,417.800	0.000	0.000	0.00
0540	05296041	000	CONC CURB TY A (BARRIER)(MOD)	LF	18.000	45.000	0.000	0.000	0.00
0565	05316005	000	CURB RAMPS (TY 2)	EA	1,300.000	2.000	0.000	0.000	0.00
0570	05316013	000	CURB RAMPS (TY 10)	EA	2,500.000	11.000	0.000	0.000	0.00
0575	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	34.000	87.500	0.000	0.000	0.00
0580	05406005	001	TERMINAL ANCHOR SECTION	EA	2,300.000	1.000	0.000	0.000	0.00
0585	05446005	000	GDRAIL END TRT(INST)(WOOD POST)(TY II)	EA	3,300.000	1.000	0.000	0.000	0.00
0590	05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	200.000	141.000	0.000	0.000	0.00
0595	05606002	000	MAILBOX INSTALL-D (TWG-POST) TY 1	EA	300.000	17.000	0.000	0.000	0.00
0600	05606003	000	MAILBOX INSTALL-M (TWG-POST) TY 1	EA	800.000	13.000	0.000	0.000	0.00
0625	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	1,622.000	0.000	0.000	0.00
0665	06366001	001	ALUMINUM SIGNS (TY A)	SF	80.000	310.500	0.000	0.000	0.00
0670	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	600.000	185.000	0.000	0.000	0.00
0675	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	800.000	42.000	0.000	0.000	0.00
0680	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,200.000	1.000	0.000	0.000	0.00
0685	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	350.000	6.000	0.000	0.000	0.00
0695	06586049	000	INSTL OM ASSM (OM-2Z)(FLX)GND(BI)	EA	75.000	27.000	0.000	0.000	0.00
0745	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.400	36,380.000	0.000	0.000	0.00

0750	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.390	65,441.000	0.000	0.000	0.00
0760	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	1.500	2,531.000	0.000	0.000	0.00
0775	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.390	81,875.000	0.000	0.000	0.00
0780	06686019	000	PREFAB PAV MRK TY B (W)(ARROW)	EA	300.000	132.000	0.000	0.000	0.00
0785	06686027	000	PREFAB PAV MRK TY B (W)(WORD)	EA	500.000	132.000	0.000	0.000	0.00
0790	06726007	000	REFL PAV MRKR TY I-C	EA	7.000	66.000	0.000	0.000	0.00
0795	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.450	510.000	0.000	0.000	0.00
0910	06856004	000	INSTL RDSF FLSH BCN ASSM (SOLAR PWRD)	EA	4,500.000	3.000	0.000	0.000	0.00
0915	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	4,500.000	1.000	0.000	0.000	0.00
0935	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	4,000.000	3.000	0.000	0.000	0.00
0945	40246028	000	RC LOW HEAD PRSSR PIPE (CL III)(60")	LF	185.000	24.000	0.000	0.000	0.00
0955	61856001	000	TMA (STATIONARY)	EA	2,500.000	2.000	0.000	0.000	0.00
0975	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.000	0.000	0.000	0.00
0980	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1,000.000	0.000	0.000	0.00
0985	96096002		DBE GOAL SHORTFALL	DOL	1.000	1,000.000	0.000	0.000	0.00
0990	96106001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00
1000	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	6,000.000	0.000	0.000	0.00
1005	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	675.000	0.000	0.000	0.00
			ITEM # 341						
1010	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	675.000	0.000	0.000	0.00
			ITEM # 341						
1015	05856002		RIDE PAYMENT ADJUSTMENT (ITEM 341)	DOL	1.000	338.000	0.000	0.000	0.00
1030	05856004		RIDE PAYMENT ADJUSTMENT (ITEM 344)	DOL	1.000	48,000.000	0.000	0.000	0.00
2020	01066002		OBLITERATING ABANDONED ROAD	SY	0.110	0.000	1,469.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2030	01326003		EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	11.000	0.000	64.030	0.000	0.00
			CO #13 - Added due to Price Escalation						
2040	01606005		FURNISHING AND PLACING TOPSOIL	CY	23.820	0.000	161.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2045	01646023		CELL FBR MLCH SEED(PERM)(RURAL)(CLAY)	SY	0.130	0.000	4,657.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2050	01646029		CELL FBR MLCH SEED(TEMP)(WARM)	SY	0.060	0.000	4,657.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2060	02166001		PROOF ROLLING	HR	43.800	0.000	10.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2080	02516472		REWORK BS MTL (TY B) (17") (DENS CONT)	SY	6.210	0.000	45,465.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2110	02756065		CEM TRT(MX EXST MTL & NEW BS)(14")	SY	2.240	0.000	77,725.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2130	04006005		CEM STABIL BKFL	CY	35.770	0.000	180.610	0.000	0.00
			CO #13 - Added due to Price Escalation						
2135	04006010		STRUCT EXCAV (SPECIAL)	CY	3.780	0.000	17.010	0.000	0.00
			CO #13 - Added due to Price Escalation						
2140	04006011		SAND BACKFILL	CY	19.630	0.000	419.200	0.000	0.00
			CO #13 - Added due to Price Escalation						
2145	04026001		TRENCH EXCAVATION PROTECTION	LF	0.180	0.000	893.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2155	04166030		DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	101.030	0.000	18.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2165	04166032		DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	166.010	0.000	45.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2195	04646039		RC PIPE (CL III)(24 IN)(SPL)	LF	15.000	0.000	51.000	0.000	0.00

2210	04646043	CO #13 - Added due to Price Escalation RC PIPE (CL III)(48 IN)(SPL)	LF	16.000	0.000	192.900	0.000	0.00
2215	04656033	CO #13 - Added due to Price Escalation INLET (COMPL)(PCU)(4FT)(NONE)	EA	5,423.180	0.000	11.000	0.000	0.00
2225	04656269	CO #13 - Added due to Price Escalation INLET (COMPL)(TY C)	EA	2,094.670	0.000	16.000	0.000	0.00
2230	04656270	CO #13 - Added due to Price Escalation MANH (COMPL)(TY M)	EA	3,655.990	0.000	1.000	0.000	0.00
2235	04656379	CO #13 - Added due to Price Escalation INLET EXT	EA	231.770	0.000	2.000	0.000	0.00
2240	04676356	CO #13 - Added due to Price Escalation SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	242.310	0.000	7.000	0.000	0.00
2245	04676358	CO #13 - Added due to Price Escalation SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	390.590	0.000	2.000	0.000	0.00
2255	04796003	CO #13 - Added due to Price Escalation ADJUSTING MANHOLES & INLETS	EA	1,971.740	0.000	13.000	0.000	0.00
2260	04806001	CO #13 - Added due to Price Escalation CLEAN EXIST CULVERTS	EA	1,423.450	0.000	2.000	0.000	0.00
2265	04966002	CO #13 - Added due to Price Escalation REMOV STR (INLET)	EA	308.050	0.000	6.000	0.000	0.00
2275	04966006	CO #13 - Added due to Price Escalation REMOV STR (HEADWALL)	EA	1,198.200	0.000	15.000	0.000	0.00
2290	05066021	CO #13 - Added due to Price Escalation CONSTRUCTION EXITS (INSTALL) (TY 2)	SY	12.240	0.000	936.000	0.000	0.00
2295	05066024	CO #13 - Added due to Price Escalation CONSTRUCTION EXITS (REMOVE)	SY	2.390	0.000	936.000	0.000	0.00
2300	05066031	CO #13 - Added due to Price Escalation FRNT END LOADER WORK (ERSN & SEDM CONT)	HR	37.310	0.000	653.000	0.000	0.00
2310	05066043	CO #13 - Added due to Price Escalation BIODEG EROSN CONT LOGS (REMOVE)	LF	0.540	0.000	640.000	0.000	0.00
2315	05086001	CO #13 - Added due to Price Escalation CONSTRUCTING DETOURS	SY	40.370	0.000	10,061.500	0.000	0.00
2335	05296029	CO #13 - Added due to Price Escalation CONC CURB & GUTTER (TY A)	LF	6.520	0.000	90.000	0.000	0.00
2360	05316001	CO #13 - Added due to Price Escalation CONC SIDEWALKS (4")	SY	22.270	0.000	76.100	0.000	0.00
2370	05606001	CO #13 - Added due to Price Escalation MAILBOX INSTALL-S (TWG-POST) TY 1	EA	32.400	0.000	141.000	0.000	0.00
2380	06186016	CO #13 - Added due to Price Escalation CONDT (PVC) (SCH 40) (1")	LF	3.630	0.000	1,060.000	0.000	0.00
2415	06186033	CO #13 - Added due to Price Escalation CONDT (PVC) (SCH 40) (4")	LF	21.240	0.000	68.000	0.000	0.00
2435	06186059	CO #13 - Added due to Price Escalation CONDT (PVC) (SCH 80) (4") (BORE)	LF	16.340	0.000	93.000	0.000	0.00
2450	06206007	CO #13 - Added due to Price Escalation ELEC CONDR (NO.8) BARE	LF	0.410	0.000	1,622.000	0.000	0.00
2475	06206009	CO #13 - Added due to Price Escalation ELEC CONDR (NO.6) BARE	LF	0.680	0.000	85.000	0.000	0.00
2490	06206010	CO #13 - Added due to Price Escalation ELEC CONDR (NO.6) INSULATED	LF	1.210	0.000	194.000	0.000	0.00
2505	06216005	CO #13 - Added due to Price Escalation TRAY CABLE (4 CONDR) (12 AWG)	LF	0.350	0.000	788.000	0.000	0.00

2520	06246002	CO #13 - Added due to Price Escalation GROUND BOX TY A (122311)W/APRON	EA	534.080	0.000	5.000	0.000	0.00
2555	06256003	CO #13 - Added due to Price Escalation ZINC-COAT STL WIRE STRAND (3/8")	LF	1.590	0.000	26.000	0.000	0.00
2575	06286301	CO #13 - Added due to Price Escalation ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	2,062.500	0.000	2.000	0.000	0.00
2585	06446027	CO #13 - Added due to Price Escalation IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	148.200	0.000	148.000	0.000	0.00
2590	06446030	CO #13 - Added due to Price Escalation IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	111.000	0.000	37.000	0.000	0.00
2595	06446070	CO #13 - Added due to Price Escalation RELOCATE SM RD SN SUP&AM TY S80	EA	308.270	0.000	5.000	0.000	0.00
2610	06666042	CO #13 - Added due to Price Escalation REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	1.570	0.000	1,653.000	0.000	0.00
2625	06686019	CO #13 - Added due to Price Escalation PREFAB PAV MRK TY B (W)(ARROW)	EA	94.800	0.000	126.000	0.000	0.00
2630	06626004	CO #13 - Added due to Price Escalation WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.300	0.000	0.000	0.000	0.00
2631	06686027	CO #13 - Added due to Price Escalation PREFAB PAV MRK TY B (W)(WORD)	EA	359.670	0.000	126.000	0.000	0.00
2635	06726014	CO #13 - Added due to Price Escalation TRAFFIC BUTTON TY II-C-R	EA	0.700	0.000	2,638.000	0.000	0.00
2650	06776007	CO #13 - Added due to Price Escalation ELIM EXT PAV MRK & MRKS (24")	LF	0.850	0.000	1,753.000	0.000	0.00
2655	06776008	CO #13 - Added due to Price Escalation ELIM EXT PAV MRK & MRKS (ARROW)	EA	26.680	0.000	5.000	0.000	0.00
2660	06806004	CO #13 - Added due to Price Escalation REMOVING TRAFFIC SIGNALS	EA	397.750	0.000	5.000	0.000	0.00
2675	06826001	CO #13 - Added due to Price Escalation VEH SIG SEC (12")LED(GRN)	EA	63.500	0.000	7.000	0.000	0.00
2690	06826002	CO #13 - Added due to Price Escalation VEH SIG SEC (12")LED(GRN ARW)	EA	55.580	0.000	8.000	0.000	0.00
2705	06826003	CO #13 - Added due to Price Escalation VEH SIG SEC (12")LED(YEL)	EA	51.740	0.000	21.000	0.000	0.00
2720	06826004	CO #13 - Added due to Price Escalation VEH SIG SEC (12")LED(YEL ARW)	EA	45.140	0.000	8.000	0.000	0.00
2735	06826005	CO #13 - Added due to Price Escalation VEH SIG SEC (12")LED(RED)	EA	46.350	0.000	20.000	0.000	0.00
2825	06856004	CO #13 - Added due to Price Escalation INSTL RDS FL SH BCN ASSM (SOLAR PWRD)	EA	2,372.050	0.000	3.000	0.000	0.00
2830	06866007	CO #13 - Added due to Price Escalation INS TRF SIG PL AM (S)STR(TY B)	EA	1,494.530	0.000	1.000	0.000	0.00
2835	06866008	CO #13 - Added due to Price Escalation INS TRF SIG PL AM (S)STR(TY B)LUM	EA	1,781.640	0.000	1.000	0.000	0.00
2845	06866020	CO #13 - Added due to Price Escalation INS TRF SIG PL AM (S)STR(TY D)LUM	EA	2,555.620	0.000	4.000	0.000	0.00
2860	06886001	CO #13 - Added due to Price Escalation PED DETECT PUSH BUTTON (APS)	EA	204.170	0.000	3.000	0.000	0.00
2885	61856005	CO #13 - Added due to Price Escalation TMA (MOBILE OPERATION)	DAY	196.070	0.000	76.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1035	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	6,000.000	0.000	0.000	0.00
1039	96066006		FORCE ACCOUNT ID 6 CO # 15 / LS - Rem & Replace Irrigation Crossing Sta 919+00	DOL	336,701.630	0.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(084)HES CONTROL 034201088

CATEGORY 001 DESCRIPTION LIGHTING

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1230	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	120.000	380.000	0.000	0.000	0.00
1235	06106318	000	IN RD IL (TY ST) 50T-8 (400W EQ) LED	EA	3,800.000	38.000	0.000	0.000	0.00
1240	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.000	10,045.000	0.000	0.000	0.00
1245	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	12.000	255.000	0.000	0.000	0.00
1250	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	10,300.000	0.000	0.000	0.00
1255	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	21,040.000	0.000	0.000	0.00
1260	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	550.000	4.000	0.000	0.000	0.00
1265	06286050	000	ELC SRV TY A 240/480 060(NS)SS(T)TP(O)	EA	4,200.000	1.000	0.000	0.000	0.00
2150	04166029		DRILL SHAFT (RDWY ILL POLE) (30 IN) CO #13 - Added due to Price Escalation	LF	113.180	0.000	380.000	0.000	0.00
2270	04166032		DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	316.010	0.000	0.000	0.000	0.00
2375	06106318		IN RD IL (TY ST) 50T-8 (400W EQ) LED CO #13 - Added due to Price Escalation	EA	1,530.800	0.000	38.000	0.000	0.00
2400	06186023		CONDT (PVC) (SCH 40) (2") CO #13 - Added due to Price Escalation	LF	4.170	0.000	10,045.000	0.000	0.00
2430	06186047		CONDT (PVC) (SCH 80) (2") (BORE) CO #13 - Added due to Price Escalation	LF	13.950	0.000	255.000	0.000	0.00
2455	06206007		ELEC CONDR (NO.8) BARE CO #13 - Added due to Price Escalation	LF	0.410	0.000	10,300.000	0.000	0.00
2470	06206008		ELEC CONDR (NO.8) INSULATED CO #13 - Added due to Price Escalation	LF	0.660	0.000	21,040.000	0.000	0.00
2525	06246002		GROUND BOX TY A (122311)W/APRON CO #13 - Added due to Price Escalation	EA	534.080	0.000	4.000	0.000	0.00
2570	06286050		ELC SRV TY A 240/480 060(NS)SS(T)TP(O) CO #13 - Added due to Price Escalation	EA	3,343.550	0.000	1.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(084)HES CONTROL 034201089

CATEGORY 001 DESCRIPTION TRAFFIC SIGNAL FM 1423

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1425	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	150.000	26.000	0.000	0.000	0.00
1450	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	405.000	0.000	0.000	0.00

1455	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.000	43.000	0.000	0.000	0.00
1460	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.200	86.000	0.000	0.000	0.00
1465	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	623.000	0.000	0.000	0.00
1475	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	600.000	1.000	0.000	0.000	0.00
1480	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	1.500	1,220.000	0.000	0.000	0.00
1490	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	31,000.000	1.000	0.000	0.000	0.00
1505	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	200.000	2.000	0.000	0.000	0.00
1515	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	200.000	2.000	0.000	0.000	0.00
1525	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	450.000	6.000	0.000	0.000	0.00
1530	06826023	000	BACK PLATE (12")(3 SEC)	EA	110.000	4.000	0.000	0.000	0.00
1535	06826025	000	BACK PLATE (12")(5 SEC)	EA	130.000	2.000	0.000	0.000	0.00
1540	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.000	803.000	0.000	0.000	0.00
1545	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.600	1,689.000	0.000	0.000	0.00
1550	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.000	421.000	0.000	0.000	0.00
1555	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.200	2,565.000	0.000	0.000	0.00
1565	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	6.000	0.000	0.000	0.00
1570	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	4,000.000	1.000	0.000	0.000	0.00
1575	06886004	000	VEH LP DETECT (SAWCUT)	LF	11.000	1,760.000	0.000	0.000	0.00
2170	04166032		DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	166.010	0.000	26.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2385	06186016		CONDT (PVC) (SCH 40) (1")	LF	3.630	0.000	91.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2460	06206007		ELEC CONDR (NO.8) BARE	LF	0.410	0.000	405.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2480	06206009		ELEC CONDR (NO.6) BARE	LF	0.680	0.000	43.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2495	06206010		ELEC CONDR (NO.6) INSULATED	LF	1.210	0.000	86.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2510	06216005		TRAY CABLE (4 CONDR) (12 AWG)	LF	0.350	0.000	623.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2545	06246010		GROUND BOX TY D (162922)W/APRON	EA	540.740	0.000	1.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2560	06256003		ZINC-COAT STL WIRE STRAND (3/8")	LF	1.590	0.000	1,220.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2580	06286301		ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	2,062.500	0.000	1.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2680	06826001		VEH SIG SEC (12")LED(GRN)	EA	63.500	0.000	9.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2695	06826002		VEH SIG SEC (12")LED(GRN ARW)	EA	55.580	0.000	2.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2710	06826003		VEH SIG SEC (12")LED(YEL)	EA	51.740	0.000	9.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2725	06826004		VEH SIG SEC (12")LED(YEL ARW)	EA	45.140	0.000	2.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2740	06826005		VEH SIG SEC (12")LED(RED)	EA	46.350	0.000	9.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2755	06826018		PED SIG SEC (LED)(COUNTDOWN)	EA	175.670	0.000	6.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2770	06846007		TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	0.740	0.000	803.000	0.000	0.00
			CO #13 - Added due to Price Escalation						
2785	06846010		TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	0.850	0.000	1,689.000	0.000	0.00
			CO #13 - Added due to Price Escalation						

2800	06846012	TRF SIG CBL (TY A)(12 AWG)(7 CONDR) CO #13 - Added due to Price Escalation	LF	1.080	0.000	421.000	0.000	0.00
2815	06846080	TRF SIG CBL (TY C)(14 AWG)(2 CONDR) CO #13 - Added due to Price Escalation	LF	0.720	0.000	2,565.000	0.000	0.00
2865	06886001	PED DETECT PUSH BUTTON (APS) CO #13 - Added due to Price Escalation	EA	204.170	0.000	6.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(084)HES CONTROL 034201090

CATEGORY 001 DESCRIPTION TRAFFIC SIGNAL FM 907

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1770	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.000	18.000	0.000	0.000	0.00
1775	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.200	36.000	0.000	0.000	0.00
1790	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	600.000	1.000	0.000	0.000	0.00
1795	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	1.500	1,312.000	0.000	0.000	0.00
1800	06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	1,600.000	1.000	0.000	0.000	0.00
1805	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	31,000.000	1.000	0.000	0.000	0.00
1845	06826023	000	BACK PLATE (12")(3 SEC)	EA	110.000	4.000	0.000	0.000	0.00
1850	06826025	000	BACK PLATE (12")(5 SEC)	EA	130.000	2.000	0.000	0.000	0.00
1885	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	6.000	0.000	0.000	0.00
1890	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	4,000.000	1.000	0.000	0.000	0.00
1895	06886004	000	VEH LP DETECT (SAWCUT)	LF	11.000	2,209.000	0.000	0.000	0.00
2390	06186016		CONDT (PVC) (SCH 40) (1") CO #13 - Added due to Price Escalation	LF	3.630	0.000	198.000	0.000	0.00
2425	06186033		CONDT (PVC) (SCH 40) (4") CO #13 - Added due to Price Escalation	LF	21.240	0.000	155.000	0.000	0.00
2465	06206007		ELEC CONDR (NO.8) BARE CO #13 - Added due to Price Escalation	LF	0.410	0.000	496.000	0.000	0.00
2485	06206009		ELEC CONDR (NO.6) BARE CO #13 - Added due to Price Escalation	LF	0.680	0.000	18.000	0.000	0.00
2500	06206010		ELEC CONDR (NO.6) INSULATED CO #13 - Added due to Price Escalation	LF	1.210	0.000	36.000	0.000	0.00
2515	06216005		TRAY CABLE (4 CONDR) (12 AWG) CO #13 - Added due to Price Escalation	LF	0.350	0.000	55.000	0.000	0.00
2550	06246010		GROUND BOX TY D (162922)W/APRON CO #13 - Added due to Price Escalation	EA	540.740	0.000	1.000	0.000	0.00
2565	06256003		ZINC-COAT STL WIRE STRAND (3/8") CO #13 - Added due to Price Escalation	LF	1.590	0.000	1,312.000	0.000	0.00
2775	06846007		TRF SIG CBL (TY A)(12 AWG)(2 CONDR) CO #13 - Added due to Price Escalation	LF	0.740	0.000	951.000	0.000	0.00
2790	06846010		TRF SIG CBL (TY A)(12 AWG)(5 CONDR) CO #13 - Added due to Price Escalation	LF	0.850	0.000	1,398.000	0.000	0.00
2870	06886001		PED DETECT PUSH BUTTON (APS) CO #13 - Added due to Price Escalation	EA	204.170	0.000	6.000	0.000	0.00
3090	04166032		DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	316.010	0.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$21,166,652.77

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	4,800.000	373.30	373.300	1,791,840.00
01046015		REMOVING CONC (SIDEWALKS)	SY	1.810	1,132.80	27.000	48.87
		CO #13 - Added due to Price Escalation					
01046015	000	REMOVING CONC (SIDEWALKS)	SY	8.000	1,132.80	49.200	393.60
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	12.000	3,290.24	3,868.080	46,416.96
01046021	000	REMOVING CONC (CURB)	LF	2.000	300.00	400.000	800.00
01046021		REMOVING CONC (CURB)	LF	3.610	300.00	400.000	1,444.00
		CO #13 - Added due to Price Escalation					
01106001	000	EXCAVATION (ROADWAY)	CY	2.700	182,528.00	142,403.400	384,489.18
01106001		EXCAVATION (ROADWAY)	CY	5.270	182,528.00	27,602.200	145,463.59
		CO #13 - Added due to Price Escalation					
01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	5.250	926.03	862.000	4,525.50
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	3.400	39,991.00	14,825.000	50,405.00
01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	5.600	39,991.00	13,032.000	72,979.20
		CO #13 - Added due to Price Escalation					
02046003	000	SPRINKLING (DUST CONTROL)	MG	1.000	1,493.00	972.000	972.00
02046003		SPRINKLING (DUST CONTROL)	MG	5.440	1,493.00	972.000	5,287.68
		CO #13 - Added due to Price Escalation					
02476225		FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	11.740	56,347.00	29,616.290	347,695.24
		CO #13 - Added due to Price Escalation					
02476225	003	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	16.250	56,347.00	74,891.020	1,216,979.09
02516081	000	REWORK BS MTL (TY B)(12")(DENS CONT)	SY	3.000	63,718.00	31,023.780	93,071.34
02516081		REWORK BS MTL (TY B)(12")(DENS CONT)	SY	6.210	63,718.00	19,091.560	118,558.59
		CO #13 - Added due to Price Escalation					
02516185	000	REWORK BS MATL (TY B)(11")(DENS CONT)	SY	3.000	46,945.00	44,911.960	134,735.88
02516185		REWORK BS MATL (TY B)(11")(DENS CONT)	SY	6.210	46,945.00	31,116.000	193,230.36
		CO #13 - Added due to Price Escalation					
02516486	000	REWORK BS MTL (TY B)(16")(DENS CONT)	SY	3.000	89,570.00	78,737.200	236,211.60
02516486		REWORK BS MTL (TY B)(16")(DENS CONT)	SY	6.210	89,570.00	48,109.070	298,757.32
		CO #13 - Added due to Price Escalation					
02606017		LIME TRT(MIX EXST MATL & NEW BASE)(8")	SY	1.000	4,544.00	5,170.250	5,170.25
		CO #13 - Added due to Price Escalation					
02606017	000	LIME TRT(MIX EXST MATL & NEW BASE)(8")	SY	3.000	4,544.00	5,170.250	15,510.75
02606043		LIME (HYD, COM OR QK)(SLURRY)	TON	34.300	1,286.00	70.300	2,411.29
		CO #13 - Added due to Price Escalation					
02606043	000	LIME (HYD, COM OR QK)(SLURRY)	TON	130.000	1,286.00	133.150	17,309.50
02606084		LIME TRT (SUBGRADE)(12")	SY	1.310	84,313.00	2,337.850	3,062.58
		CO #13 - Added due to Price Escalation					
02606084	000	LIME TRT (SUBGRADE)(12")	SY	2.100	84,313.00	6,576.180	13,809.98
02756001		CEMENT	TON	35.830	5,105.00	1,973.890	70,724.49
		CO #13 - Added due to Price Escalation					
02756001	000	CEMENT	TON	147.000	5,105.00	4,217.120	619,916.64
02756113	000	CEMENT TRT(MIX EXIST & NEW BS)(DC)(20")	SY	3.500	217,847.00	226,225.810	791,790.39
02756113		CEMENT TRT(MIX EXIST & NEW BS)(DC)(20")	SY	7.420	217,847.00	105,685.750	784,188.26

03106009		CO #13 - Added due to Price Escalation PRIME COAT (MC-30)	GAL	1.360	60,023.00	22,300.560	30,328.76
03106009	000	CO #13 - Added due to Price Escalation PRIME COAT (MC-30)	GAL	3.500	60,023.00	46,031.600	161,110.63
03166005	000	ASPH (TIER II)	GAL	4.500	88,671.00	65,604.250	295,219.14
03166486	000	AGGR (TY-D GR-4P)(SAC-B)	CY	30.000	2,463.00	1,797.860	53,935.80
03166486		AGGR (TY-D GR-4P)(SAC-B)	CY	33.820	2,463.00	832.290	28,148.05
03446135	001	CO #13 - Added due to Price Escalation SUPERPAVE MIXTURES SP-D SAC-A PG76-22	TON	85.000	56,033.00	20,390.170	1,733,164.45
03446159		PRODUCTION PAYMENT ADJUSTMENT ITEM # 344	DOL	1.000	95,000.00	40,353.200	40,353.20
03446160		PLACEMENT PAYMENT ADJUSTMENT ITEM # 344	DOL	1.000	95,000.00	7,100.160	7,100.16
04006005	001	CEM STABIL BKFL	CY	40.000	903.50	722.890	28,915.60
04006005		CEM STABIL BKFL	CY	106.920	903.50	124.420	13,302.99
04006006	001	Change Order No. 3 CUT & RESTORING PAV	SY	130.000	667.10	1,092.390	142,010.70
04006010	001	STRUCT EXCAV (SPECIAL)	CY	35.000	264.25	247.240	8,653.40
04006010		STRUCT EXCAV (SPECIAL)	CY	66.100	264.25	84.000	5,552.40
04026001	000	Change Order No. 3 TRENCH EXCAVATION PROTECTION	LF	2.500	6,057.90	1,779.500	4,448.75
04166003	000	DRILL SHAFT (30 IN)	LF	100.000	602.00	602.000	60,200.00
04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	100.000	12.00	12.000	1,200.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	150.000	352.00	307.000	46,050.00
04326001		RIPRAP (CONC)(4 IN)	CY	62.200	3,823.34	985.630	61,306.19
04326001		Added by CO # 14 RIPRAP (CONC)(4 IN)	CY	108.000	3,823.34	1,499.290	161,923.32
04326001	000	CO #13 - Added due to Price Escalation RIPRAP (CONC)(4 IN)	CY	200.000	3,823.34	1,502.220	300,444.00
04326003	000	RIPRAP (CONC)(6 IN)	CY	475.000	49.00	68.430	32,504.25
04626007		CONC BOX CULV (5 FT X 3 FT)	LF	497.550	0.00	284.000	141,304.20
04626019	000	Change Order No. 3 CONC BOX CULV (8 FT X 4 FT)	LF	425.000	576.00	576.000	244,800.00
04646017	000	RC PIPE (CL IV)(18 IN)	LF	34.000	1,364.30	1,322.800	44,975.20
04646017		RC PIPE (CL IV)(18 IN)	LF	49.730	1,364.30	80.000	3,978.40
04646038	000	CO #13 - Added due to Price Escalation RC PIPE (CL III)(18 IN)(SPL)	LF	27.000	13,900.60	10,063.000	271,701.00
04646038		RC PIPE (CL III)(18 IN)(SPL)	LF	29.480	13,900.60	1,048.000	30,895.04
04646039	000	CO #13 - Added due to Price Escalation RC PIPE (CL III)(24 IN)(SPL)	LF	38.000	2,942.20	916.000	34,808.00
04656168		INLET (COMPL)(TY A)	EA	1,870.490	25.00	4.000	7,481.96
04656168	000	CO #13 - Added due to Price Escalation INLET (COMPL)(TY A)	EA	2,800.000	25.00	4.000	11,200.00
04656269	000	INLET (COMPL)(TY C)	EA	3,300.000	20.00	2.000	6,600.00
04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	850.000	24.00	17.000	14,450.00
04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	850.000	2.00	1.000	850.00
04676363		SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	195.920	427.00	46.000	9,012.32
04676363	000	CO #13 - Added due to Price Escalation SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	800.000	427.00	395.000	316,000.00
04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,100.000	42.00	26.000	28,600.00

04676395		SET (TY II) (24 IN) (RCP) (6: 1) (P) Change Order 1	EA	1,405.160	0.00	26.000	36,534.16
04676580		SET (REMOV & REINSTALL) CO # 5	EA	620.390	0.00	7.000	4,342.73
04726004		REMOV & RE - LAY PIPE (18 IN) CO # 5	LF	88.820	0.00	148.000	13,145.36
04796003	000	ADJUSTING MANHOLES & INLETS	EA	375.000	22.00	1.000	375.00
04806001	000	CLEAN EXIST CULVERTS	EA	500.000	3.00	1.000	500.00
04966004		REMOV STR (SET) CO #13 - Added due to Price Escalation	EA	129.250	27.00	9.000	1,163.25
04966004	000	REMOV STR (SET)	EA	250.000	27.00	11.000	2,750.00
04966006	000	REMOV STR (HEADWALL)	EA	500.000	20.00	3.000	1,500.00
04966007	000	REMOV STR (PIPE)	LF	7.000	11,539.50	9,156.000	64,092.00
04966007		REMOV STR (PIPE) CO #13 - Added due to Price Escalation	LF	10.770	11,539.50	746.000	8,034.42
04966007		REMOV STR (PIPE) Change Order No. 3	LF	31.120	11,539.50	162.000	5,041.44
05006001		MOBILIZATION Change Order No. 3	LS	2,086.530	1.00	1.000	2,086.53
05006001	000	MOBILIZATION	LS	1,900,000.000	1.00	0.900	1,710,000.00
05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING CO #13 - Added due to Price Escalation	MO	1,600.000	30.00	14.000	22,400.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,500.000	30.00	38.000	171,000.00
05066031	004	FRNT END LOADER WORK (ERSN & SEDM CONT)	HR	65.000	656.00	3.000	195.00
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.500	756.00	5,192.000	12,980.00
05066039		TEMP SEDMT CONT FENCE (REMOVE) CO #13 - Added due to Price Escalation	LF	0.120	756.00	2,179.000	261.48
05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	756.00	2,179.000	1,089.50
05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.000	640.00	1,040.000	4,160.00
05086001	000	CONSTRUCTING DETOURS	SY	20.000	17,199.10	7,137.600	142,752.00
05296014		CONC CURB (MOD) (TYPE I) CO #13 - Added due to Price Escalation	LF	26.000	752.70	741.000	19,266.00
05296014	000	CONC CURB (MOD) (TYPE I)	LF	30.000	752.70	741.000	22,230.00
05296024	000	CONC CURB (MOUNTABLE)	LF	6.800	57,025.80	39,231.000	266,770.80
05296024		CONC CURB (MOUNTABLE) CO #13 - Added due to Price Escalation	LF	19.210	57,025.80	39,231.000	753,627.51
05296028		CONC CURB & GUTTER (TY B) (MOUNTABLE) CO #13 - Added due to Price Escalation	LF	3.700	9,514.80	5,261.000	19,465.70
05296028	000	CONC CURB & GUTTER (TY B) (MOUNTABLE)	LF	9.800	9,514.80	5,261.000	51,557.80
05306004		DRIVEWAYS (CONC) CO #13 - Added due to Price Escalation	SY	35.420	2,316.24	1,449.220	51,331.37
05306004	000	DRIVEWAYS (CONC)	SY	45.000	2,316.24	1,449.220	65,214.90
05306005		DRIVEWAYS (ACP) CO #13 - Added due to Price Escalation	SY	12.110	14,568.68	3,661.810	44,344.53
05306005	000	DRIVEWAYS (ACP)	SY	27.000	14,568.68	10,495.710	283,384.17
05306008		TURNOUTS (ACP) CO #13 - Added due to Price Escalation	SY	17.820	10,371.00	1,366.230	24,346.22
05306008	000	TURNOUTS (ACP)	SY	27.000	10,371.00	5,212.730	140,743.71
05316001	000	CONC SIDEWALKS (4")	SY	29.000	1,712.90	22.200	643.80
06186016	000	CONDT (PVC) (SCH 40) (1")	LF	7.000	1,597.00	248.000	1,736.00

06186023		CONDT (PVC) (SCH 40) (2")	LF	4.170	7,332.00	835.000	3,481.95
		CO #13 - Added due to Price Escalation					
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.000	7,332.00	6,905.000	62,145.00
06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.000	1,344.00	1,161.000	13,932.00
06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	18.000	1,712.00	1,619.000	29,142.00
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	681.00	185.000	185.00
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.000	145.00	60.000	60.00
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.200	314.00	120.000	144.00
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	4,386.00	3,543.000	7,086.00
06246002		GROUND BOX TY A (122311)W/APRON	EA	534.080	83.00	1.000	534.08
		CO #13 - Added due to Price Escalation					
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	550.000	83.00	78.000	42,900.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	600.000	1.00	2.000	1,200.00
06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	1.500	5,428.00	5,402.000	8,103.00
06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	1,600.000	7.00	6.000	9,600.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	50.000	271.00	59.000	2,950.00
06446076		REMOVE SM RD SN SUP&AM	EA	56.860	271.00	23.000	1,307.78
		CO #13 - Added due to Price Escalation					
06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.500	32,409.00	21,909.000	10,954.50
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.300	66,024.00	66,704.000	20,011.20
06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	1.800	462.00	2,543.000	4,577.40
06626016	000	WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	6.850	464.00	741.000	5,075.85
06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	100.000	30.00	28.000	2,800.00
06626029	000	WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	140.000	7.00	8.000	1,120.00
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.450	118,958.00	105,667.000	47,550.15
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.800	813.00	8,150.000	6,520.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.550	1,580.00	10,910.000	16,910.50
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.000	18,340.00	220.000	220.00
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.000	2,223.00	235.000	705.00
06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.690	2,223.00	235.000	867.15
		CO #13 - Added due to Price Escalation					
06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	1.500	1,235.00	510.000	765.00
06666141		REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.170	1,235.00	510.000	1,106.70
		CO #13 - Added due to Price Escalation					
06726014	000	TRAFFIC BUTTON TY II-C-R	EA	3.450	2,814.00	38.000	131.10
06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.100	261,205.00	59,464.000	5,946.40
		CO #13 - Added due to Price Escalation					
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.250	261,205.00	128,507.000	32,126.75
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	2,238.00	2,271.000	1,135.50
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.600	2,319.00	350.000	910.00
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	33.000	26.00	19.000	627.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	85.000	15.00	15.000	1,275.00
06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	12,000.000	2.00	1.000	12,000.00
06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	31,000.000	5.00	3.000	93,000.00
06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,000.000	9.00	4.000	16,000.00
06816001	000	TEMP TRAF SIGNALS	EA	11,800.000	8.00	7.000	82,600.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	64.00	55.000	11,000.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	200.000	21.00	15.000	3,000.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	78.00	54.000	10,800.00

06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	200.000	21.00	15.000	3,000.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	77.00	54.000	10,800.00
06826018		PED SIG SEC (LED)(COUNTDOWN)	EA	175.670	24.00	11.000	1,932.37
		CO #13 - Added due to Price Escalation					
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	450.000	24.00	24.000	10,800.00
06826023	000	BACK PLATE (12")(3 SEC)	EA	110.000	20.00	16.000	1,760.00
06826025	000	BACK PLATE (12")(5 SEC)	EA	130.000	9.00	8.000	1,040.00
06846007		TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	0.740	4,526.00	1,251.000	925.74
		CO #13 - Added due to Price Escalation					
06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.000	4,526.00	3,461.000	3,461.00
06846010		TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	0.850	9,744.00	1,664.000	1,414.40
		CO #13 - Added due to Price Escalation					
06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.600	9,744.00	7,263.000	11,620.80
06846012		TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.080	3,675.00	327.000	353.16
		CO #13 - Added due to Price Escalation					
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.000	3,675.00	3,171.000	6,342.00
06846080		TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	0.720	16,346.00	5,381.000	3,874.32
		CO #13 - Added due to Price Escalation					
06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.200	16,346.00	8,581.000	10,297.20
06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,200.000	5.00	4.000	20,800.00
06866020	000	INS TRF SIG PL AM (S)STR(TY D)LUM	EA	6,000.000	20.00	16.000	96,000.00
06876001	000	PED POLE ASSEMBLY	EA	1,000.000	2.00	2.000	2,000.00
06876001		PED POLE ASSEMBLY	EA	1,114.320	2.00	2.000	2,228.64
		CO #13 - Added due to Price Escalation					
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	18.00	15.000	9,750.00
06886004	000	VEH LP DETECT (SAWCUT)	LF	11.000	9,078.00	1,476.000	16,236.00
30776065		SP MIXES SP-D SAC-A PG76-22	TON	15.150	0.00	9,798.210	148,442.88
		CO #13 - Added due to Price Escalation					
40066023	000	SOUND WALL (7 FT)	LF	295.000	630.00	630.000	185,850.00
50016002		GEOGRID BASE REINFORCEMENT (TY II)	SY	0.400	304,560.00	105,473.670	42,189.47
		CO #13 - Added due to Price Escalation					
50016002	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	1.000	304,560.00	230,152.180	230,152.18
61856005	000	TMA (MOBILE OPERATION)	DAY	50.000	80.00	4.000	200.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	699,825.280	699,825.28
96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.00	336,519.210	336,519.21
96066001		FORCE ACCOUNT ID 1	DOL	64,996.930	0.00	1.000	64,996.93
		Change Order 2/LS - Eliminate Rumble Strips					
96066002		FORCE ACCOUNT ID 2	DOL	43,477.890	0.00	1.000	43,477.89
		Change Order 4/LS - Install 4" riprap under soundwall					
96066003		FORCE ACCOUNT ID 3	DOL	68,085.310	0.00	1.000	68,085.31
		Change Order 6/LS - Detour for Install of 8x4 Box Culverts					
96066004		FORCE ACCOUNT ID 4	DOL	693,880.990	0.00	1.000	693,880.99
		Change Order 11/LS - Detour & Install Trunkline Crossing					
96066005		FORCE ACCOUNT ID 5	DOL	222,994.840	0.00	1.000	222,994.84
		Change Order 9/LS - Construct Detour and TCP					
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	37,900.00	8,827.780	8,827.78
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.00	1,709,258.900	1,709,258.90
		ADDED BY CO # 13 -Escalation Cost Between 05/2022 to 04/2023					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	119,117.050	0.00	1.000	119,117.05

96086004	UNIQUE CHANGE ORDER ITEM 4 Remove & Reinstall Soundwall Panels Added by CO # 14	DOL	1,500.000	0.00	3.000	4,500.00
96086005	UNIQUE CHANGE ORDER ITEM 5 Mobilization Added by CO # 14	DOL	1,400.000	0.00	1.000	1,400.00

TOTAL ITEM EARNINGS TO DATE \$21,166,652.77