



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **04/08/24**

CONTRACT ID: **050004103**
 PROJECT: **C 500-4-103**
 CONTRACT: **08203001**
 AWARD AMOUNT: **\$225,845,814.42**
 PROJECTED AMOUNT: **\$230,776,315.42**
 ADJ. PROJECTED AMOUNT: **\$233,040,962.72**
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **IH 45**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **GALVESTON**
 AREA ENGINEER: **David R. Lazaro, P.E.**
 AREA NUMBER: **060**

ESTIMATE NUMBER: **0045**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **02/29/2024** to **03/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **39.92**
 % TIME USED: **37.31**
 % RETAINAGE: **0.00**

LETTING DATE: **08/05/2020**
 AWARD DATE: **08/27/2020**
 NOTICE TO PROCEED DATE: **09/01/2020**
 WORK BEGIN DATE: **09/17/2020**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$93,021,437.48	\$91,433,073.88	\$1,588,363.60
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$93,021,437.48	\$91,433,073.88	\$1,588,363.60
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$93,021,437.48	\$91,433,073.88	\$1,588,363.60

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 09/17/2020
TIME CHARGES BEGIN: 09/17/2020
BID DAYS: 1,667
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 1,667
DAYS CHARGED TO DATE: 622
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
02/29/2024	1		
03/01/2024	1		
03/02/2024	1		
03/03/2024		1	SUNDAY
03/04/2024	1		
03/05/2024	1		
03/06/2024	1		
03/07/2024	1		
03/08/2024	1		
03/09/2024	1		
03/10/2024		1	SUNDAY
03/11/2024	1		
03/12/2024	1		
03/13/2024	1		
03/14/2024	1		
03/15/2024	1		
03/16/2024	1		
03/17/2024		1	SUNDAY
03/18/2024	1		
03/19/2024	1		
03/20/2024	1		
03/21/2024	1		
03/22/2024	1		
03/23/2024	1		
03/24/2024		1	SUNDAY
03/25/2024	1		
03/26/2024	1		
03/27/2024	1		
03/28/2024	1		
03/29/2024	1		
03/30/2024		1	TIME SUSPENDED
03/31/2024		1	SUNDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
32	26	6
SUNDAY		5
TIME SUSPENDED		1

WORK PERFORMED THIS PERIOD

PROJECT C 500-4-103 CONTROL 050004103
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date		
0125	01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	4.000	9,020.000	\$36,080.00	183,946.00	45,772.22		
0130	01056045	000	REMOVING STAB BASE AND ASPH PAV (2"-8")	SY	3.000	333.333	\$1,000.00	22,994.00	742.43		
0225	02606006	000	LIME TRT (EXST MATL) (6")	SY	1.500	5,494.667	\$8,242.00	800,832.00	105,142.24		
0230	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	180.000	62.880	\$11,318.40	11,149.00	1,468.58		
0235	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	14,783.682	\$59,134.73	796,895.00	103,670.82		
0240	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	69.000	167.570	\$11,562.33	43,764.00	4,356.37		
0245	03056014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	4.000	9,020.000	\$36,080.00	183,943.00	30,016.67		
0250	03056035	000	SALV, HAUL & STKPL RCL APH PV (2"-6")	SY	2.000	333.333	\$666.67	341,466.00	87,903.93		
0255	03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	35.000	14,437.350	\$505,307.25	349,537.00	46,449.96		
0295	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	80.000	96.383	\$7,710.64	16,939.00	322.49		
0320	04006005	000	CEM STABIL BKFL	CY	36.100	116.533	\$4,206.84	68,860.12	20,533.37		
0325	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	36.100	14.000	\$505.40	2,898.00	1,171.00		
0330	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.920	380.000	\$729.60	56,606.00	17,442.61		
0335	04036001	000	TEMPORARY SPL SHORING	SF	1.000	1,545.252	\$1,545.25	151,329.00	10,678.95		
0360	04166006	000	DRILL SHAFT (48 IN)	LF	200.000	2,733.000	\$546,600.00	20,344.00	6,385.00		
0470	04206044	000	CL C CONC (FOOTING)(HPC)	CY	500.000	64.800	\$32,400.00	486.20	64.80		
0485	04206077	000	CL E CONC (SEAL SLAB)(NON-REINF)	CY	150.000	14.400	\$9,160.00	436.90	81.40		
0515	04236012	004	RETAINING WALL (MSE) (WAVE SCHEME)	SF	30.000	3,024.650	\$90,739.50	303,886.00	27,513.35		
053	03406122		D-GR HMA(SQ) TY-D PG70-22	TON	134.670	84.780	\$11,417.32	1,585.00	717.03		
		SUPP DESCR	Added by Change Order 6 - Pd by Ton								
0630	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	271.800	8.000	\$2,174.40	1,027.00	117.00		
0705	04646005	001	RC PIPE (CL III)(24 IN)	LF	77.750	97.200	\$7,557.30	19,893.00	4,936.16		
0825	04656172	001	INLET (COMPL)(TY AZR2G)	EA	10,486.000	2.000	\$20,972.00	80.00	11.00		
0840	04656177	001	INLET (COMPL)(TY AZ2G)	EA	9,522.000	1.000	\$9,522.00	171.00	20.00		
0855	04656275	001	MANH (COMPL)(JUNCT BOX)	EA	49,405.000	1.000	\$49,405.00	5.00	1.00		
1000	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,384.000	1.000	\$1,384.00	41.00	14.00		
1070	04966006	000	REMOV STR (HEADWALL)	EA	2,006.000	1.000	\$2,006.00	22.00	17.00		
1080	04966008	000	REMOV STR (BOX CULVERT)	LF	41.850	48.000	\$2,008.80	9,494.00	3,089.00		
1110	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	1.000	\$5,000.00	67.00	43.00		
1140	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	2,645.000	\$5,290.00	93,691.00	23,005.50		
1185	05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	4.000	2,400.000	\$9,600.00	59,760.00	39,915.00		
1195	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.000	480.000	\$1,440.00	119,100.00	8,720.00		
1200	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	3.000	20.000	\$60.00	3,320.00	760.00		
1245	05296005	000	CONC CURB (MONO) (TY II)	LF	5.000	4,181.000	\$20,905.00	88,153.00	8,985.00		
1370	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,575.000	1.000	\$1,575.00	51.00	3.00		
1850	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.550	3,325.000	\$1,828.75	455,781.00	49,123.00		
1870	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	85.000	1.000	\$85.00	26.00	9.00		
1895	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	175.000	1.000	\$175.00	23.00	5.00		
1905	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.550	1,305.000	\$717.75	369,016.00	33,759.00		
1966	06776002		ELIM EXT PAV MRK & MRKS (6")	LF	0.480	400.000	\$192.00	234,710.00	44,828.50		
		SUPP DESCR	CO 33 ADDS ITEM FOR EXISTING STRIPE REMOVAL								
1967	06666160		RE PV MRK TY I(BLACK)6"(SHADOW)(060MIL)	LF	1.760	18,890.000	\$33,246.40	18,890.00	18,890.00		
		SUPP DESCR	CO 41 ADDS ITEM FOR 6" BLACK STRIPE								
1970	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.600	611.000	\$366.60	550.00	4,459.00		

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1976	06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	90.140	1.000	\$90.14	2.00	10.00
			SUPP DESCR CO 34 ADDS ITEM FOR EXISTING PAVE ARROW REMOVAL						
2206	30216001	900	WIDE FLANGE PAVEMENT TERMINALS	LF	232.240	118.000	\$27,404.32	2,104.00	118.00
2210	30766001	000	D-GR HMA TY-B PG64-22	TON	74.000	184.140	\$13,626.36	900.00	184.14
2230	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	107.000	23.000	\$2,461.00	1,491.00	116.00
2535	61856002	002	TMA (STATIONARY)	DAY	265.000	2.000	\$530.00	253.00	2.00
5010	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	73,858.970	-\$73,858.97	1.00	249,061.67
5030	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	9,144.960	\$9,144.96	1,200,000.00	156,139.80
5085	96016001		MATERIAL ON HAND	DOL	1.000	-90,440.350	-\$90,440.35	1.00	9,102,009.54
5135	04386004		CLEANING AND SEALING EXIST JOINTS(CL7)	LF	51.964	505.000	\$26,242.07	505.00	505.00
			SUPP DESCR CO 35 ADDS ITEM FOR RESEALING EXIST BRIDGE JOINT BY 505LF						
5136	96086031		UNIQUE CHANGE ORDER ITEM 31	DOL	5,302.500	1.000	\$5,302.50	1.00	1.00
			SUPP DESCR CO 35 ADDS ITEM FOR ADDL JOINT RESEAL MOBILIZATION BY LS						
5137	96086030		UNIQUE CHANGE ORDER ITEM 30	DOL	9,068.000	1.000	\$9,068.00	1.00	1.00
			SUPP DESCR CO 35 ADDS ITEM FOR TEMP TRAFFIC CONTROL FOR BRIDGE						

PROJECT ROW 500-4-139 CONTROL 050004139
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3081	70176183		SANITARY SEWER (16IN)(PVC)(C900)(DR25)	LF	170.880	380.000	\$64,934.40	422.00	380.00
3091	70496052		FIRE HYDRANT BRANCH (LEAD) (6IN)	LF	58.150	50.000	\$2,907.50	70.00	60.00
3126	70496104		FIRE HYDRANT ASSEMBLY	EA	8,005.790	6.000	\$48,034.74	8.00	6.00

TOTAL ITEM EARNINGS THIS ESTIMATE **\$1,588,363.60**

CONTRACT LINE ITEMS

PROJECT C 500-4-103 CONTROL 050004103
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	01006001	000	PREPARING ROW	AC	3,000.000	17.800	0.000	10.00	30,000.00
0070	01006002	000	PREPARING ROW	STA	63,000.000	358.000	0.000	358.00	22,554,000.00
0075	01046001	000	REMOVING CONC (PAV)	SY	4.000	329,452.000	0.000	4,439.67	17,758.67
0080	01046009	000	REMOVING CONC (RIPRAP)	SY	4.000	18,392.000	0.000	14.00	56.00
0085	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	7.000	5,531.000	0.000	631.83	4,422.83
0090	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	2.000	25,094.000	0.000	23,817.00	47,634.00
0095	01046023	000	REMOVING CONC (CTB)	LF	7.000	26,160.000	0.000	450.00	3,150.00
0115	01046040	000	REMOVING CONC (PAVERS)	SY	10.000	492.000	0.000	129.11	1,291.11
0125	01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	4.000	183,946.000	0.000	45,772.22	183,088.89
0130	01056045	000	REMOVING STAB BASE AND ASPH PAV (2"-8")	SY	3.000	22,994.000	0.000	742.43	2,227.29
0135	01056141	000	REMOVING STAB BASE AND ASPH PV (8"-22")	SY	6.000	350,128.000	0.000	68,301.94	409,811.66
0140	01106001	000	EXCAVATION (ROADWAY)	CY	9.000	374,180.000	0.000	71.27	641.39
0145	01106003	000	EXCAVATION (SPECIAL)	CY	6.000	146,317.000	0.000	49,415.00	296,490.00
0150	01326006	001	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	1.500	1,176,856.000	0.000	64,737.69	97,106.53
0155	01326035	001	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	40.000	92,956.000	0.000	674.07	26,962.96
0160	01326036	001	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	40.000	30,773.000	0.000	250.00	10,000.00
0225	02606006	000	LIME TRT (EXST MATL) (6")	SY	1.500	800,832.000	0.000	105,142.24	157,713.37
0230	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	180.000	11,149.000	0.000	1,468.58	264,344.40
0235	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	796,895.000	0.000	103,670.82	414,683.30
0240	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	69.000	43,764.000	0.000	4,356.37	300,589.53
0245	03056014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	4.000	183,943.000	0.000	30,016.67	120,066.67
0250	03056035	000	SALV, HAUL & STKPL RCL APH PV (2"-6")	SY	2.000	334,272.000	7,194.000	87,903.93	175,807.86
0255	03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	35.000	349,537.000	0.000	46,449.96	1,625,748.65
0295	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	80.000	16,939.000	0.000	322.49	25,799.52
0320	04006005	000	CEM STABIL BKFL	CY	36.100	68,853.000	7.120	20,533.37	741,254.69
0325	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	36.100	2,898.000	0.000	1,171.00	42,273.13
0330	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.920	56,606.000	0.000	17,442.61	33,489.81
0335	04036001	000	TEMPORARY SPL SHORING	SF	1.000	151,329.000	0.000	10,678.95	10,678.95
0340	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	810.000	0.000	327.00	32,700.00
0350	04166004	000	DRILL SHAFT (36 IN)	LF	125.000	17,864.000	0.000	11,241.00	1,405,125.00
0355	04166005	000	DRILL SHAFT (42 IN)	LF	150.000	29,684.000	0.000	5,945.00	891,750.00
0360	04166006	000	DRILL SHAFT (48 IN)	LF	200.000	20,449.000	-105.000	6,385.00	1,277,000.00
0365	04166007	000	DRILL SHAFT (54 IN)	LF	480.000	42.000	125.000	35.00	16,800.00
0366	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	2,757.300	0.000	1.000	1.00	2,757.30
CO 10 ADDS ITEM FOR MAT COST DIFF. FOR ANC BOLTS 54IN DS BY									
0375	04166010	000	DRILL SHAFT (72 IN)	LF	400.000	230.000	0.000	230.00	92,000.00
0430	04166098	000	DRILL SHAFT (NON-REINFORCED) (36 IN)	LF	45.000	106,758.000	0.000	75,050.00	3,377,250.00
0440	04206013	000	CL C CONC (ABUT)	CY	700.000	526.900	0.000	129.50	90,650.00
0445	04206014	000	CL C CONC (ABUT)(HPC)	CY	700.000	775.000	0.000	92.20	64,540.00
0450	04206029	000	CL C CONC (CAP)	CY	600.000	4,021.700	0.000	796.80	478,080.00
0455	04206030	000	CL C CONC (CAP)(HPC)	CY	600.000	633.300	0.000	633.30	379,980.00
0460	04206037	000	CL C CONC (COLUMN)	CY	750.000	1,695.900	0.000	381.60	286,200.00
0470	04206044	000	CL C CONC (FOOTING)(HPC)	CY	500.000	486.200	0.000	64.80	32,400.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0475	04206045	000	CL C CONC (FOOTING)(MASS)	CY	550.000	3,476.100	0.000	658.50	362,175.00
0485	04206077	000	CL E CONC (SEAL SLAB)(NON-REINF)	CY	150.000	436.900	0.000	81.40	12,210.00
0500	04226001	000	REINF CONC SLAB	SF	10.000	636,354.000	0.000	181,105.50	1,811,055.00
0515	04236012	004	RETAINING WALL (MSE) (WAVE SCHEME)	SF	30.000	303,886.000	0.000	27,513.35	825,400.50
0520	04256035	000	PRESTR CONC GIRDER (TX28)	LF	75.000	15,333.210	0.000	13,028.62	977,146.50
0525	04256037	000	PRESTR CONC GIRDER (TX40)	LF	75.000	1,523.590	0.000	1,526.64	114,498.00
053	03406122		D-GR HMA(SQ) TY-D PG70-22	TON	134.670	0.000	1,585.000	717.03	96,562.43
			Added by Change Order 6 - Pd by Ton						
0530	04256038	000	PRESTR CONC GIRDER (TX46)	LF	105.000	955.500	0.000	955.50	100,327.50
0535	04256039	000	PRESTR CONC GIRDER (TX54)	LF	90.000	31,917.680	0.000	10,562.33	950,609.70
0565	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	400.000	214.000	0.000	39.58	15,830.80
0570	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	400.000	1,488.500	0.000	33.95	13,580.40
0575	04326010	000	RIPRAP (CONC)(CL B)(5 IN)	CY	400.000	467.000	0.000	422.29	168,916.00
0595	04506023	000	RAIL (TY SSTR)	LF	30.000	61,319.700	0.000	5,292.00	158,760.00
0610	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	30.000	21,084.850	0.000	1,284.00	38,520.00
0620	04506119	000	RAIL (CLF-RO)	LF	100.000	610.000	0.000	406.00	40,600.00
0625	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	3,845.520	0.000	1,040.00	104,000.00
0630	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	271.800	1,027.000	0.000	117.00	31,800.60
0635	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	328.150	5,020.000	0.000	3,222.00	1,057,299.30
0645	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	406.750	2,751.000	0.000	2,488.11	1,012,038.74
0650	04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	448.700	4,268.000	8.000	1,622.00	727,791.40
0655	04626012	002	CONC BOX CULV (6 FT X 5 FT)	LF	471.900	1,929.000	0.000	668.00	315,229.20
0670	04626016	002	CONC BOX CULV (7 FT X 5 FT)	LF	557.350	1,602.000	0.000	1,096.00	610,855.60
0675	04626017	002	CONC BOX CULV (7 FT X 6 FT)	LF	593.100	602.000	0.000	602.00	357,046.20
0680	04626018	002	CONC BOX CULV (7 FT X 7 FT)	LF	641.200	3,705.000	0.000	1,220.00	782,264.00
0685	04626019	002	CONC BOX CULV (8 FT X 4 FT)	LF	584.650	1,063.000	0.000	484.00	282,970.60
0690	04626030	002	CONC BOX CULV (10 FT X 6 FT)	LF	993.750	156.000	0.000	156.00	155,025.00
0700	04646003	001	RC PIPE (CL III)(18 IN)	LF	68.950	7,798.000	0.000	541.00	37,301.95
0705	04646005	001	RC PIPE (CL III)(24 IN)	LF	77.750	19,893.000	0.000	4,936.16	383,786.45
0710	04646007	001	RC PIPE (CL III)(30 IN)	LF	96.400	6,157.000	0.000	746.50	71,962.60
0715	04646008	001	RC PIPE (CL III)(36 IN)	LF	126.900	5,726.000	0.000	3,683.50	467,436.15
0720	04646009	001	RC PIPE (CL III)(42 IN)	LF	171.100	704.000	0.000	596.00	101,975.60
0725	04646010	001	RC PIPE (CL III)(48 IN)	LF	188.600	7,564.000	0.000	4,983.75	939,935.25
0800	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	4,462.000	12.000	0.000	1.00	4,462.00
0805	04656166	001	INLET (COMPL)(TY AAD)	EA	8,513.000	32.000	0.000	14.00	119,182.00
0810	04656167	001	INLET (COMPL)(TY AD)	EA	6,115.000	31.000	0.000	14.00	85,610.00
0815	04656170	001	INLET (COMPL)(TY AZ)	EA	4,741.000	10.000	0.000	3.00	14,223.00
0825	04656172	001	INLET (COMPL)(TY AZR2G)	EA	10,486.000	80.000	0.000	11.00	115,346.00
0830	04656173	001	MANH (COMPL)(TY A)	EA	6,140.000	36.000	0.000	34.00	208,760.00
0835	04656176	001	INLET (COMPL)(CURB)(TY C1)	EA	8,698.000	111.000	0.000	41.00	356,618.00
0840	04656177	001	INLET (COMPL)(TY AZ2G)	EA	9,522.000	171.000	0.000	20.00	190,440.00
0845	04656225	001	JCT BOX (COMPL)(SPL)	EA	24,995.000	15.000	0.000	10.00	249,950.00
0850	04656240	001	INLET (COMPL)(TY C1)(STAGE II)	EA	5,294.000	27.000	0.000	10.00	52,940.00
0855	04656275	001	MANH (COMPL)(JUNCT BOX)	EA	49,405.000	5.000	0.000	1.00	49,405.00
0870	04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	13,982.000	2.000	0.000	2.00	27,964.00
0875	04666153	000	WINGWALL (FW - 0) (HW=6 FT)	EA	14,038.000	1.000	0.000	1.00	14,038.00
0885	04666166	000	WINGWALL (FW - S) (HW=5 FT)	EA	23,642.000	3.000	0.000	2.00	47,284.00
0890	04666168	000	WINGWALL (FW - S) (HW=7 FT)	EA	22,964.000	2.000	0.000	2.00	45,928.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0895	04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	72,808.000	2.000	0.000	1.00	72,808.00
0900	04666174	000	WINGWALL (PW - 1) (HW=13 FT)	EA	102,049.000	2.000	0.000	2.00	204,098.00
0905	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	25,342.000	3.000	0.000	3.00	76,026.00
0910	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	25,398.000	2.000	0.000	2.00	50,796.00
0920	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	63,801.000	5.000	0.000	3.00	191,403.00
0925	04666184	000	WINGWALL (PW - 1) (HW=9 FT)	EA	51,111.000	2.000	0.000	2.00	102,222.00
0930	04666185	000	WINGWALL (PW - 2) (HW=10 FT)	EA	52,206.000	1.000	0.000	1.00	52,206.00
0935	04666186	000	WINGWALL (PW - 2) (HW=11 FT)	EA	58,368.000	1.000	0.000	1.00	58,368.00
0940	04666195	000	WINGWALL (PW - 2) (HW=6 FT)	EA	24,108.000	2.000	0.000	2.00	48,216.00
0945	04666197	000	WINGWALL (PW - 2) (HW=8 FT)	EA	57,797.000	1.000	0.000	1.00	57,797.00
0990	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,033.000	6.000	0.000	2.00	2,066.00
0995	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,384.000	11.000	0.000	3.00	4,152.00
1000	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,384.000	41.000	0.000	14.00	19,376.00
1020	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	2,765.000	21.000	0.000	6.00	16,590.00
1030	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	4,222.000	8.000	0.000	8.00	33,776.00
1035	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	12.000	0.000	6.00	24,000.00
1050	04966002	000	REMOV STR (INLET)	EA	206.000	91.000	0.000	17.00	3,502.00
1060	04966004	000	REMOV STR (SET)	EA	223.000	60.000	0.000	18.00	4,014.00
1070	04966006	000	REMOV STR (HEADWALL)	EA	2,006.000	22.000	0.000	17.00	34,102.00
1075	04966007	000	REMOV STR (PIPE)	LF	24.050	9,941.000	0.000	2,776.00	66,762.80
1080	04966008	000	REMOV STR (BOX CULVERT)	LF	41.850	9,478.000	16.000	3,089.00	129,274.65
1105	05006001	000	MOBILIZATION	LS	24,775,122.000	1.000	0.000	0.90	22,297,609.80
1106	05006033	000	MOBILIZATION (CALLOUT)	EA	3,711.750	0.000	1.000	1.00	3,711.75
CO 34 ADDS ITEM FOR REQUIRED REMOBILIZATION									
1110	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	67.000	0.000	43.00	215,000.00
1115	05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	29.000	2,934.000	0.000	262.00	7,598.00
1125	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	27.000	3,200.000	0.000	900.56	24,314.99
1135	05066034	004	CONSTRUCTION PERIMETER FENCE	LF	4.000	12,190.000	0.000	4,999.00	19,996.00
1140	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	93,691.000	0.000	23,005.50	46,011.00
1150	05066040	004	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	3.000	10,491.000	0.000	460.00	1,380.00
1155	05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.000	3,691.000	0.000	2,680.00	10,720.00
1165	05086001	000	CONSTRUCTING DETOURS	SY	68.000	142,699.000	0.000	10,885.81	740,234.75
1170	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	30.000	2,985.000	0.000	2,985.00	89,550.00
1175	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	35.000	35,620.000	0.000	4,060.00	142,100.00
1180	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	35.000	480.000	0.000	160.00	5,600.00
1185	05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	4.000	59,760.000	0.000	39,915.00	159,660.00
1190	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.000	172,740.000	0.000	3,270.00	9,810.00
1195	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.000	119,100.000	0.000	8,720.00	26,160.00
1200	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	3.000	3,320.000	0.000	760.00	2,280.00
1245	05296005	000	CONC CURB (MONO) (TY II)	LF	5.000	88,153.000	0.000	8,985.00	44,925.00
1260	05306004	000	DRIVEWAYS (CONC)	SY	70.000	6,254.000	0.000	1,494.94	104,645.66
1270	05306025	000	DRIVEWAYS (CONC) (FAST TRACK)	SY	75.000	1,087.000	0.000	117.05	8,778.98
1335	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.000	37,659.000	0.000	10,805.00	32,415.00
1340	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	225.000	39.000	0.000	7.00	1,575.00
1345	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	280.000	6.000	0.000	2.00	560.00
1350	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	236.000	13.000	0.000	1.00	236.00
1355	05426005	000	RM MTL BM GD FEN TRANS (T101)	EA	406.000	15.000	0.000	9.00	3,654.00
1365	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	428.000	43.000	0.000	9.00	3,852.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1370	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,575.000	51.000	0.000	3.00	4,725.00
1385	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	23,265.000	42.000	0.000	12.00	279,180.00
1405	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	2,620.000	2.000	0.000	2.00	5,240.00
1450	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.400	8,977.000	0.000	50.00	520.00
1455	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	14.000	13,275.000	0.000	1,266.00	17,724.00
1460	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	9.850	1,190.000	0.000	50.00	492.50
1490	06186074	000	CONDT (RM) (3")	LF	34.250	555.000	0.000	3,862.00	132,273.50
1491	06186075		CONDT (RM) (3") (BORE)	LF	88.270	0.000	360.000	277.00	24,450.79
CO18 ADDS 0618-6075 REVISED PRICE FOR CONDT(RM)(3")(BORE)									
1495	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.750	48,629.000	0.000	10,000.00	7,500.00
1515	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.150	26,435.000	0.000	11,500.00	13,225.00
1520	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.350	59,665.000	0.000	3,750.00	5,062.50
1525	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	5,230.000	0.000	680.00	952.00
1530	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	3,850.000	0.000	1,360.00	2,040.00
1585	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	720.000	108.000	0.000	1.00	720.00
1590	06246009	000	GROUND BOX TY D (162922)	EA	580.000	19.000	0.000	4.00	2,320.00
1605	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	1.900	19,170.000	0.000	17,736.00	33,698.40
1606	06256004		ZINC-COAT STL WIRE STRAND (5/16")	LF	5.050	0.000	6,260.000	6,412.08	32,381.00
CO18 ADDS 0625-6004 REVISED UNIT PRICE FOR ADDTL WORK									
1610	06276001	000	TIMBER POLE (CL 2) 30 FT	EA	520.000	93.000	0.000	97.00	50,440.00
1611	06276001		TIMBER POLE (CL 2) 30 FT	EA	2,277.940	0.000	28.000	30.00	68,338.20
CO18 ADDS 0627-6001 REVISED UNIT PRICE FOR ADDTL WORK									
1615	06276003	000	TIMBER POLE (CL 2) 50 FT	EA	995.000	14.000	0.000	5.00	4,975.00
1625	06286002	000	REMOVE ELECTRICAL SERVICES	EA	446.000	20.000	0.000	2.00	892.00
1765	06476003	000	REMOVE LRSA	EA	1,500.000	12.000	0.000	2.00	3,000.00
1796	06506205		REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	1,069.430	0.000	2.000	2.00	2,138.86
CO 22 ADDS 0650-6205 FOR REMOV SIGN (TY O)									
1841	06626060		WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.590	0.000	112,785.000	7,780.00	12,370.20
CO17 ADDS 0662-6060 REVISED UNIT PRICE FOR STANDARD UPDATE									
1846	06626061		WK ZN PAV MRK REMOV (W)4"(DOT)	LF	4.770	0.000	655.000	682.00	3,253.14
CO17 ADDS 0662-6061 REVISED UNIT PRICE FOR STANDARD UPDATE									
1850	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.550	455,781.000	0.000	49,123.00	27,017.65
1855	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.100	1,381.000	0.000	2,016.00	2,217.60
1865	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	3.500	834.000	0.000	71.00	248.50
1870	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	85.000	26.000	0.000	9.00	765.00
1875	06626081	000	WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	125.000	17.000	0.000	3.00	375.00
1880	06626082	000	WK ZN PAV MRK REMOV (W)(ENTR GORE)	EA	400.000	14.000	0.000	3.00	1,200.00
1885	06626083	000	WK ZN PAV MRK REMOV (W)(EXIT GORE)	EA	800.000	13.000	0.000	2.00	1,600.00
1895	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	175.000	23.000	0.000	5.00	875.00
1900	06626092	000	WK ZN PAV MRK REMOV (W)36"(YLD TRI)	EA	25.000	49.000	0.000	17.00	425.00
1905	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.550	369,016.000	0.000	33,759.00	18,567.45
1935	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	375.000	2.000	0.000	3.00	1,125.00
1945	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	275.000	59.000	0.000	14.00	3,850.00
1966	06776002		ELIM EXT PAV MRK & MRKS (6")	LF	0.480	0.000	234,710.000	44,828.50	21,517.68
CO 33 ADDS ITEM FOR EXISTING STRIPE REMOVAL									
1967	06666160		RE PV MRK TY I(BLACK)6"(SHADOW)(060MIL)	LF	1.760	0.000	18,890.000	18,890.00	33,246.40
CO 41 ADDS ITEM FOR 6" BLACK STRIPE									

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1970	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.600	550.000	0.000	4,459.00	2,675.40
1975	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	134.000	0.000	93.00	186.00
1976	06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	90.140	0.000	2.000	10.00	901.40
			CO 34 ADDS ITEM FOR EXISTING PAVE ARROW REMOVAL						
1977	06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	90.140	0.000	2.000	6.00	540.84
			CO 34 ADDS ITEM FOR EXISTING PAVE WORD REMOVAL						
2010	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.000	60.000	0.000	3.00	15.00
2030	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	6.500	59.000	0.000	15.00	97.50
2040	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	5.000	71.000	0.000	9.00	45.00
2050	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,943.000	3.000	0.000	1.00	4,943.00
2055	06816001	000	TEMP TRAF SIGNALS	EA	36,033.000	3.000	0.000	1.00	36,033.00
2200	10056001	000	LOOSE AGGR FOR GROUNDCOVER (TYPE I)	CY	60.000	6,457.000	0.000	142.78	8,566.68
2206	30216001	900	WIDE FLANGE PAVEMENT TERMINALS	LF	232.240	0.000	2,104.000	118.00	27,404.32
			CO7 ADDS 3021-6001 REVISED UNIT PRICE FOR UNDERRUN						
2210	30766001	000	D-GR HMA TY-B PG64-22	TON	74.000	900.000	0.000	184.14	13,626.36
2230	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	107.000	1,485.000	6.000	116.00	12,412.00
2235	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	1.750	52,480.000	0.000	494.00	864.50
2240	60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	2.550	24,092.000	0.000	9,685.68	24,698.48
2245	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	2.700	37,956.000	0.000	1,628.00	4,395.60
2264	60076052		FO CBL (36 SMF)(AERIAL)	LF	5.420	0.000	7,729.000	7,729.00	41,891.18
			CO18 ADDS 6007-6052 REVISED UNIT PRICE FOR ADDTL WORK						
2266	60076076		FO CBL (144 SMF)(AERIAL)	LF	9.450	0.000	15,000.000	17,849.00	168,673.05
			CO 02, Add 15000' of 144 SMF FO CBL = LF						
2290	60076103	000	REMOVE FIBER OPTIC CABLE	LF	0.850	85,449.000	0.000	31,500.00	26,775.00
2300	60086035	000	ITS GRND MNT CAB (TY 5) (CONF 2)	EA	11,520.000	1.000	0.000	1.00	11,520.00
2310	60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	11,610.000	3.000	0.000	1.00	11,610.00
2375	60336001	000	CTMS RELOCATION (CCTV)	EA	7,290.000	5.000	0.000	3.00	21,870.00
2385	60336008	000	CTMS RELOCATION (DMS)	EA	6,498.000	2.000	0.000	1.00	6,498.00
2470	60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	7,449.000	9.000	0.000	1.00	7,449.00
2485	61026001	000	REMOVE HIGH MAST ILLUMINATION	EA	7,611.000	7.000	0.000	1.00	7,611.00
2535	61856002	002	TMA (STATIONARY)	DAY	265.000	253.000	0.000	2.00	530.00
2545	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	2,112.000	130.000	2.000	13.75	29,040.00
2570	63066006	000	VIVDS TEMPORARY	EA	13,133.000	2.000	0.000	1.00	13,133.00
2580	63836001	000	REMOVE CAMERA POLE STRUCTURE	EA	2,988.000	8.000	0.000	1.00	2,988.00
2600	70496011		WATER MAIN PIPE (PVC) (6IN) (C-900)	LF	81.150	0.000	415.000	360.00	29,214.00
			CO36 ADDS ITEM FOR NBFR BBQ 6IN WATERLINE RELOCATION						
2605	70496126		CUT AND PLUG WATER MAIN (6IN)	EA	1,350.810	0.000	1.000	1.00	1,350.81
			CO36 ADDS ITEM FOR NBFR BBQ 6IN WATERLINE RELOCATION						
2610	70496139		WET CONNECTION (6IN)	EA	3,277.620	0.000	1.000	1.00	3,277.62
			CO36 ADDS ITEM FOR NBFR BBQ 6IN WATERLINE RELOCATION						
3300	71966044		WATER SERVICE LINE BREAKS LEAK REPAIR	EA	4,181.770	0.000	1.000	1.00	4,181.77
			CO 39 ADDS 7196-6044 BY EA FOR LAKE RD WATERLINE REPAIR						
5005	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	257,874.07	257,874.07
5010	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	249,061.67	-249,061.67
5030	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,200,000.000	0.000	156,139.80	156,139.80
5085	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	9,102,009.54	9,102,009.54

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5090	96066001		FORCE ACCOUNT ID 1 CRASH CUSHION ATTENUATORS	DOL	1.000	1,000,000.000	0.000	153,023.60	153,023.60
5105	96066004		FORCE ACCOUNT ID 4 ENVIRONMENTAL CONTRACTOR	DOL	1.000	1,404,000.000	0.000	730,646.65	730,646.65
5110	96086005		UNIQUE CHANGE ORDER ITEM 5 CO 13 ADDS ITEM FOR SOUND WALL SHOP DRAWING ENG REV BY LS	DOL	36,587.250	0.000	1.000	1.00	36,587.25
5111	96086006		UNIQUE CHANGE ORDER ITEM 6 CO 14 ADDS ITEM FOR PHASE 1 ADDITIONAL DETOUR LAYOUT BY LS	DOL	3,992.000	0.000	1.000	1.00	3,992.00
5112	96086007		UNIQUE CHANGE ORDER ITEM 7 CO 15 ADDS ITEM FOR CUTTING TEMPORARY ITS POLES BY LS	DOL	9,906.370	0.000	1.000	1.00	9,906.37
5113	96086008		UNIQUE CHANGE ORDER ITEM 8 CO 19 ADDS ITEM FOR TEMP 4 SEC SIGNAL@ INTER I-45 & FM BY LS	DOL	1,463.210	0.000	1.000	1.00	1,463.21
5114	96086009		UNIQUE CHANGE ORDER ITEM 9 CO 20 ADDS ITEM FOR BAYOU RD WATERLINE CONFLICT BY LS	DOL	5,298.160	0.000	1.000	1.00	5,298.16
5115	96086010		UNIQUE CHANGE ORDER ITEM 10 CO 25 ADDS ITEM FOR RELOCAT OF TEMP ITS POLE@CULVERT-A BY LS	DOL	11,798.250	0.000	1.000	1.00	11,798.25
5116	96086011		UNIQUE CHANGE ORDER ITEM 11 CO 26 ADDS ITEM FOR ADDL STRIP- MOBILIZATION BY LS	DOL	10,605.000	0.000	2.000	2.00	21,210.00
5117	96086012		UNIQUE CHANGE ORDER ITEM 12 CO 26 ADDS ITEM FOR TRAFFIC CONTROL-ALTERNATE LANES BY LS	DOL	7,953.750	0.000	1.000	1.00	7,953.75
5118	96086013		UNIQUE CHANGE ORDER ITEM 13 CO 23 ADDS ITEM FOR MOBILIZING 9 SERIES CRANE BY LS	DOL	11,679.130	0.000	1.000	1.00	11,679.13
5119	96086014		UNIQUE CHANGE ORDER ITEM 14 CO 23 ADDS ITEM FOR MOBILIZING 7 SERIES CRANE BY LS	DOL	10,636.050	0.000	1.000	1.00	10,636.05
5120	96086015		UNIQUE CHANGE ORDER ITEM 15 CO 05 ADDS ITEM FOR INCREASE IN REINF STEEL QUANTITY BY LS	DOL	68,674.530	0.000	1.000	1.00	68,674.53
5121	96086016		UNIQUE CHANGE ORDER ITEM 16 CO 21 ADDS ITEM FOR TEMPORARY ITS REROUTE BY LS	DOL	74,749.220	0.000	1.000	1.00	74,749.22
5122	96086017		UNIQUE CHANGE ORDER ITEM 17 CO 22 ADDS ITEM FOR TRAFFIC CONTROL FOR SIGN REMOV BY LS	DOL	2,253.000	0.000	1.000	1.00	2,253.00
5123	96086018		UNIQUE CHANGE ORDER ITEM 18 CO 27 ADDS ITEM FOR FORCE MAIN SEWAGE HANDLING BY LS	DOL	72,893.590	0.000	1.000	1.00	72,893.59
5124	96086019		UNIQUE CHANGE ORDER ITEM 19 CO 30 ADDS ITEM FOR TEMP SGNL POLE SUPP WTRLN REPAIR BY LS	DOL	25,334.210	0.000	1.000	1.00	25,334.21
5125	96086020		UNIQUE CHANGE ORDER ITEM 20 CO 37 ADDS ITEM FOR CNCT AND ABDN/FILL 24IN FORCE MAIN BY LS	DOL	42,405.200	0.000	1.000	1.00	42,405.20
5126	96086021		UNIQUE CHANGE ORDER ITEM 21 CO 38 ADDS ITEM FOR LAKE RD WATERLINE BARRICADES BY LS	DOL	8,618.000	0.000	1.000	1.00	8,618.00
5127	96086022		UNIQUE CHANGE ORDER ITEM 22 CO 38 ADDS ITEM FOR MAIN ST WATERLINE BARRICADES BY LS	DOL	9,699.000	0.000	1.000	1.00	9,699.00
5128	96086023		UNIQUE CHANGE ORDER ITEM 23 CO 38 ADDS ITEM FOR FM 519 WATERLINE BARRICADES BY LS	DOL	14,700.000	0.000	1.000	1.00	14,700.00
5129	96086024		UNIQUE CHANGE ORDER ITEM 24 CO 38 ADDS ITEM FOR LANE CLOSURE FLAGGING BY LS	DOL	9,208.000	0.000	1.000	1.00	9,208.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5130	96086025		UNIQUE CHANGE ORDER ITEM 25 CO 28 ADDS ITEM FOR ADDED TESTING ON 42IN WATERLINE BY LS	DOL	60,918.870	0.000	1.000	1.00	60,918.87
5131	96086026		UNIQUE CHANGE ORDER ITEM 26 CO 28 ADDS ITEM FOR ADDED RESCHEDULED MOBILIZATION BY LS	DOL	4,634.470	0.000	1.000	1.00	4,634.47
5132	96086027		UNIQUE CHANGE ORDER ITEM 27 CO 28 ADDS ITEM FOR ADDED BACKFILLING 42IN TIE-IN PIT BY LS	DOL	10,108.500	0.000	1.000	1.00	10,108.50
5133	96086028		UNIQUE CHANGE ORDER ITEM 28 CO 29 ADDS ITEM FOR BILLBOARD REMOVAL BY LS	DOL	12,179.250	0.000	1.000	1.00	12,179.25
5134	96086029		UNIQUE CHANGE ORDER ITEM 29 CO 32 ADDS ITEM TEMP SPEED LIMIT SIGNS BY LS	DOL	4,030.000	0.000	1.000	1.00	4,030.00
5135	04386004		CLEANING AND SEALING EXIST JOINTS(CL7) CO 35 ADDS ITEM FOR RESEALING EXIST BRIDGE JOINT BY 505LF	LF	51.964	0.000	505.000	505.00	26,242.07
5136	96086031		UNIQUE CHANGE ORDER ITEM 31 CO 35 ADDS ITEM FOR ADDL JOINT RESEAL MOBILIZATION BY LS	DOL	5,302.500	0.000	1.000	1.00	5,302.50
5137	96086030		UNIQUE CHANGE ORDER ITEM 30 CO 35 ADDS ITEM FOR TEMP TRAFFIC CONTROL FOR BRIDGE	DOL	9,068.000	0.000	1.000	1.00	9,068.00

Category Subtotal \$88,063,451.81

PROJECT ROW 500-4-138 CONTROL 050004138

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2805	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.920	680.000	0.000	680.00	1,305.60
2811	70496217		BLOW OFF VALVE (6IN) CO12 ADDS 7049-6217 REVISED UNIT PRICE FOR MAT ESCALATION	EA	10,009.700	0.000	1.000	1.00	10,009.70
2816	70496224		WATER MAIN PIPE (HDPE)(42IN) CO12 ADDS 7049-6224 REVISED UNIT PRICE FOR MAT ESCALATION	LF	517.290	0.000	1,130.000	1,130.00	584,537.70
2821	70496226		WET CONNECTION (42IN) CO12 ADDS 7049-6226 REVISED UNIT PRICE FOR MAT ESCALATION	EA	78,530.300	0.000	2.000	2.00	157,060.60
2825	70496229	000	JCK TUN BOR OR AUG CSG (STL)(60IN)	LF	1,938.800	450.000	0.000	450.00	872,460.00

Category Subtotal \$1,625,373.60

PROJECT ROW 500-4-139 CONTROL 050004139

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2990	04006006	000	CUT & RESTORING PAV	SY	314.100	126.000	36.100	1,060.90	333,229.01
3000	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.920	4,535.000	0.000	1,203.00	2,309.76
3061	70176179		JCK BOR OR TUN CSNG(STL)(SAN SWR)(33IN) CO12 ADDS 7017-6179 REVISED UNIT PRICE FOR MAT ESCALATION	LF	1,656.310	0.000	300.000	300.00	496,893.00
3071	70176181		SANITARY SEWER (FM)(24IN)(PVC)(C900) CO12 ADDS 7017-6181 REVISED UNIT PRICE FOR MAT ESCALATION	LF	548.970	0.000	438.000	491.00	269,544.27
3081	70176183		SANITARY SEWER (16IN)(PVC)(C900)(DR25) CO12 ADDS 7017-6183 REVISED UNIT PRICE FOR MAT ESCALATION	LF	170.880	0.000	422.000	380.00	64,934.40

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3086	70496017		WATER MAIN PIPE (PVC)(12IN)(DR18)(C900) CO12 ADDS 7049-6017 REVISED UNIT PRICE FOR MAT ESCALATION	LF	210.780	0.000	280.000	332.00	69,978.96
3091	70496052		FIRE HYDRANT BRANCH (LEAD) (6IN) CO12 ADDS 7049-6052 REVISED UNIT PRICE FOR MAT ESCALATION	LF	58.150	0.000	70.000	60.00	3,489.00
3096	70496063		JCK TUN BOR OR AUG WTR MAIN (STL)(20IN) CO12 ADDS 7049-6063 REVISED UNIT PRICE FOR MAT ESCALATION	LF	1,527.240	0.000	90.000	90.00	137,451.60
3101	70496069		JCK TUN BOR OR AUG CSG (STL) (18IN) CO12 ADDS 7049-6069 REVISED UNIT PRICE FOR MAT ESCALATION	LF	1,424.580	0.000	220.000	230.00	327,653.40
3106	70496070		JCK TUN BOR OR AUG CSG (STL) (22IN) CO12 ADDS 7049-6070 REVISED UNIT PRICE FOR MAT ESCALATION	LF	1,222.910	0.000	680.000	235.00	287,383.85
3111	70496072		JCK TUN BOR OR AUG CSG (STL) (30IN) CO12 ADDS 7049-6072 REVISED UNIT PRICE FOR MAT ESCALATION	LF	1,494.150	0.000	426.000	454.00	678,344.10
3116	70496074		SERVICE LINE (SHORT SIDE) (5/8" TO 1") CO12 ADDS 7049-6074 REVISED UNIT PRICE FOR MAT ESCALATION	EA	886.090	0.000	9.000	8.00	7,088.72
3121	70496075		SERVICE LINE (LONG SIDE) (5/8" TO 1") CO12 ADDS 7049-6075 REVISED UNIT PRICE FOR MAT ESCALATION	EA	1,732.590	0.000	7.000	2.00	3,465.18
3126	70496104		FIRE HYDRANT ASSEMBLY CO12 ADDS 7049-6104 REVISED UNIT PRICE FOR MAT ESCALATION	EA	8,005.790	0.000	8.000	6.00	48,034.74
3136	70496127		CUT AND PLUG WATER MAIN (8IN) CO12 ADDS 7049-6127 REVISED UNIT PRICE FOR MAT ESCALATION	EA	1,515.500	0.000	3.000	2.00	3,031.00
3156	70496142		WET CONNECTION (12IN) CO12 ADDS 7049-6142 REVISED UNIT PRICE FOR MAT ESCALATION	EA	7,238.220	0.000	2.000	1.83	13,267.66
3166	70496201		WTR MAIN PIPE(PVC)(8 IN)(DR 18) (C900) CO12 ADDS 7049-6201 REVISED UNIT PRICE FOR MAT ESCALATION	LF	98.770	0.000	1,437.000	1,302.00	128,598.54
3171	70496213		BLOW OFF VALVE (2IN) CO12 ADDS 7049-6213 REVISED UNIT PRICE FOR MAT ESCALATION	EA	1,141.160	0.000	2.000	1.00	1,141.16
3176	70496215		WATER MAIN PIPE (PVC)(14IN)(DR18)(C900) CO12 ADDS 7049-6215 REVISED UNIT PRICE FOR MAT ESCALATION	LF	226.520	0.000	703.000	688.00	155,845.76
3181	70496232		WATER MAIN PIPE (PVC)(18IN)(DR18)(C900) CO12 ADDS 7049-6232 REVISED UNIT PRICE FOR MAT ESCALATION	LF	424.440	0.000	737.000	709.00	300,927.96
Category Subtotal									\$3,332,612.07

PROJECT C 500-4-103 CONTROL 050004103

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0100	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	35.000	2,447.000	0.000	0.000	0.00
0105	01046031	000	REMOVING CONC (HEADWALL)	CY	244.000	197.000	0.000	0.000	0.00
0110	01046037	000	REMOVE CONC (RAIL)	LF	10.000	264.000	0.000	0.000	0.00
0120	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	3.000	13,486.000	0.000	0.000	0.00
0165	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.000	169,459.000	0.000	0.000	0.00
0170	01626002	000	BLOCK SODDING	SY	2.500	406,554.000	0.000	0.000	0.00
0175	01626003	000	STRAW OR HAY MULCH	SY	0.200	359,558.000	0.000	0.000	0.00
0180	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.100	5,283.000	0.000	0.000	0.00

0185	01646037	000	DRILL SEEDING (PERM) (URBAN) (SANDY)	SY	0.200	48,247.000	0.000	0.000	0.00
0190	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.100	237,270.000	0.000	0.000	0.00
0195	01646052	000	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.200	1,212.000	0.000	0.000	0.00
0200	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.150	121,212.000	0.000	0.000	0.00
0205	01666001	000	FERTILIZER	AC	500.000	181.190	0.000	0.000	0.00
0210	01686001	000	VEGETATIVE WATERING	MG	18.000	21,581.200	0.000	0.000	0.00
0215	01706002	000	IRRIGATION SYSTEM (TY I)	LS	15,000.000	2.000	0.000	0.000	0.00
0220	02476081	003	FL BS (CMP IN PLC)(TY A GR 1-2)	TON	50.000	297.000	0.000	0.000	0.00
0275	03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	30.000	421,937.000	0.000	0.000	0.00
0315	04006001	000	STRUCT EXCAV	CY	1.000	62,448.000	0.000	0.000	0.00
0345	04166003	000	DRILL SHAFT (30 IN)	LF	224.000	430.000	0.000	0.000	0.00
0370	04166008	000	DRILL SHAFT (60 IN)	LF	300.000	2,388.000	0.000	0.000	0.00
0380	04166012	000	DRILL SHAFT (84 IN)	LF	550.000	339.000	0.000	0.000	0.00
0385	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	85.000	49.000	0.000	0.000	0.00
0390	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	125.000	49.000	0.000	0.000	0.00
0395	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	150.000	278.000	0.000	0.000	0.00
0400	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	250.000	2,170.000	0.000	0.000	0.00
0405	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	555.000	1,510.000	0.000	0.000	0.00
0410	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	282.000	148.000	0.000	0.000	0.00
0415	04166033	000	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	320.000	36.000	0.000	0.000	0.00
0420	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	480.000	69.000	0.000	0.000	0.00
0425	04166038	000	DRILL SHAFT (108 IN)	LF	900.000	336.000	0.000	0.000	0.00
0435	04206011	000	CL B CONC (FLUME)	CY	450.000	140.000	0.000	0.000	0.00
0465	04206038	000	CL C CONC (COLUMN)(HPC)	CY	750.000	524.300	0.000	0.000	0.00
0480	04206068	000	CL C CONC (SIGN COLUMN)	CY	550.000	536.800	0.000	0.000	0.00
0490	04206083	000	CL F CONC (CAP)(HPC)	CY	550.000	1,132.200	0.000	0.000	0.00
0495	04206134	000	CL C CONC (SIGN FOOTING)	CY	500.000	163.800	0.000	0.000	0.00
0505	04226002	000	REINF CONC SLAB (HPC)	SF	10.000	30,527.400	0.000	0.000	0.00
0510	04236003	004	RETAINING WALL (TEMP WALL)	SF	11.000	67,879.000	0.000	0.000	0.00
0540	04256040	000	PRESTR CONC GIRDER (TX62)	LF	115.000	42,868.930	0.000	0.000	0.00
0545	04326001	000	RIPRAP (CONC)(4 IN)	CY	400.000	1,084.960	0.000	0.000	0.00
0550	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	632.000	0.000	0.000	0.00
0555	04326003	000	RIPRAP (CONC)(6 IN)	CY	400.000	167.000	0.000	0.000	0.00
0560	04326006	000	RIPRAP (CONC)(CL B)	CY	400.000	233.750	0.000	0.000	0.00
0580	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	160.000	359.000	0.000	0.000	0.00
0585	04326044	000	RIPRAP (CONC)(FLUME)	CY	400.000	5.000	0.000	0.000	0.00
0590	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	988.000	0.000	0.000	0.00
0600	04506024	000	RAIL (TY SSTR)(HPC)	LF	30.000	596.000	0.000	0.000	0.00
0605	04506027	000	RAIL (TY T80SS)	LF	100.000	144.000	0.000	0.000	0.00
0615	04506111	000	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	30.000	150.000	0.000	0.000	0.00
0640	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	362.050	451.000	0.000	0.000	0.00
0660	04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	561.650	57.000	0.000	0.000	0.00
0665	04626015	002	CONC BOX CULV (7 FT X 4 FT)	LF	527.950	2,081.000	0.000	0.000	0.00
0695	04626159	002	CONC BOX CULV (9FT X 4FT)	LF	698.800	536.000	0.000	0.000	0.00
0730	04646017	001	RC PIPE (CL IV)(18 IN)	LF	115.050	283.000	0.000	0.000	0.00
0735	04646018	001	RC PIPE (CL IV)(24 IN)	LF	118.000	349.000	0.000	0.000	0.00
0740	04646019	001	RC PIPE (CL IV)(30 IN)	LF	239.150	88.000	0.000	0.000	0.00
0745	04646020	001	RC PIPE (CL IV)(36 IN)	LF	258.500	96.000	0.000	0.000	0.00
0750	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	5,153.000	3.000	0.000	0.000	0.00
0755	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	4,665.000	3.000	0.000	0.000	0.00
0760	04656010	001	JCTBOX(COMPL)(PJB)(5FTX6FT)	EA	4,331.000	2.000	0.000	0.000	0.00
0765	04656062	001	INLET (COMPL)(PSL)(RH)(3FTX3FT)	EA	4,874.000	16.000	0.000	0.000	0.00

0770	04656063	001	INLET (COMPL)(PSL)(RH)(4FTX4FT)	EA	5,932.000	1.000	0.000	0.000	0.00
0775	04656064	001	INLET (COMPL)(PSL)(RH)(3FTX5FT)	EA	6,111.000	3.000	0.000	0.000	0.00
0780	04656065	001	INLET (COMPL)(PSL)(RH)(4FTX5FT)	EA	6,616.000	1.000	0.000	0.000	0.00
0785	04656067	001	INLET (COMPL)(PSL)(RH)(5FTX6FT)	EA	8,172.000	7.000	0.000	0.000	0.00
0790	04656068	001	INLET (COMPL)(PSL)(RH)(6FTX6FT)	EA	10,719.000	1.000	0.000	0.000	0.00
0795	04656069	001	INLET (COMPL)(PSL)(RH)(8FTX8FT)	EA	21,908.000	3.000	0.000	0.000	0.00
0820	04656171	001	INLET (COMPL)(TY AZR)	EA	8,196.000	4.000	0.000	0.000	0.00
0860	04656379	001	INLET EXT	EA	913.000	27.000	0.000	0.000	0.00
0865	04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	16,961.000	1.000	0.000	0.000	0.00
0880	04666165	000	WINGWALL (FW - S) (HW=4 FT)	EA	30,476.000	1.000	0.000	0.000	0.00
0915	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	24,785.000	1.000	0.000	0.000	0.00
0950	04666207	000	WINGWALL (SW - 0) (HW=4 FT)	EA	14,559.000	1.000	0.000	0.000	0.00
0955	04676180	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(6:1) (P)	EA	11,239.000	2.000	0.000	0.000	0.00
0960	04676183	000	SET (TY I)(S= 5 FT)(HW= 5 FT)(6:1) (C)	EA	11,622.000	1.000	0.000	0.000	0.00
0965	04676212	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(4:1) (C)	EA	10,487.000	1.000	0.000	0.000	0.00
0970	04676248	000	SET (TY I)(S= 7 FT)(HW= 5 FT)(3:1) (C)	EA	8,834.000	2.000	0.000	0.000	0.00
0975	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	834.000	2.000	0.000	0.000	0.00
0980	04676359	000	SET (TY II) (18 IN) (RCP) (4: 1) (P)	EA	834.000	4.000	0.000	0.000	0.00
0985	04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	1,033.000	2.000	0.000	0.000	0.00
1005	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	2,262.000	5.000	0.000	0.000	0.00
1010	04676420	000	SET (TY II) (30 IN) (RCP) (4: 1) (P)	EA	2,262.000	2.000	0.000	0.000	0.00
1015	04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	2,765.000	4.000	0.000	0.000	0.00
1025	04676453	000	SET (TY II) (36 IN) (RCP) (6: 1) (C)	EA	4,222.000	1.000	0.000	0.000	0.00
1040	04796002	000	ADJUSTING INLETS	EA	1,056.000	2.000	0.000	0.000	0.00
1045	04816014	000	PIPE (PVC) (SCH 40) (8 IN)	LF	50.000	464.000	0.000	0.000	0.00
1055	04966003	000	REMOV STR (MANHOLE)	EA	223.000	8.000	0.000	0.000	0.00
1065	04966005	000	REMOV STR (WINGWALL)	EA	2,006.000	1.000	0.000	0.000	0.00
1085	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	25,000.000	4.000	0.000	0.000	0.00
1090	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	25,000.000	7.000	0.000	0.000	0.00
1095	04966017	000	REMOV STR (ABUTMENT)	EA	2,000.000	18.000	0.000	0.000	0.00
1100	04966040	000	REMOV STR (RET WALL)	LF	30.000	1,962.000	0.000	0.000	0.00
1120	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	9.000	2,934.000	0.000	0.000	0.00
1130	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	9.000	3,200.000	0.000	0.000	0.00
1145	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	93,691.000	0.000	0.000	0.00
1160	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	14,182.000	0.000	0.000	0.00
1205	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	4.000	68,280.000	0.000	0.000	0.00
1210	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	3.000	36,920.000	0.000	0.000	0.00
1215	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	3.000	500.000	0.000	0.000	0.00
1220	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	35.000	29,127.000	0.000	0.000	0.00
1225	05146002	000	PERM CTB (SGL SLOPE) (TY 2) (42)	LF	125.000	150.000	0.000	0.000	0.00
1230	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	35.000	135.000	0.000	0.000	0.00
1235	05286004	000	LANDSCAPE PAVERS	SY	60.000	6,398.000	0.000	0.000	0.00
1240	05296004	000	CONC CURB (MONO) (TY I)	LF	9.000	148.000	0.000	0.000	0.00
1250	05296010	000	CONC CURB (U-TURN)	LF	35.000	3,490.000	0.000	0.000	0.00
1255	05296022	000	CONC CURB (DOWEL) (TY II)	LF	6.000	9,960.000	0.000	0.000	0.00
1265	05306005	000	DRIVEWAYS (ACP)	SY	51.000	3,877.000	0.000	0.000	0.00
1275	05316001	000	CONC SIDEWALKS (4")	SY	60.000	3,312.000	0.000	0.000	0.00
1280	05316002	000	CONC SIDEWALKS (5")	SY	65.000	590.000	0.000	0.000	0.00
1285	05316004	000	CURB RAMPS (TY 1)	EA	2,000.000	12.000	0.000	0.000	0.00
1290	05316010	000	CURB RAMPS (TY 7)	EA	2,100.000	27.000	0.000	0.000	0.00
1295	05316015	000	CURB RAMPS (TY 20)	EA	2,700.000	8.000	0.000	0.000	0.00
1300	05316016	000	CURB RAMPS (TY 21)	EA	3,300.000	3.000	0.000	0.000	0.00

1305	05316017	000	CURB RAMPS (TY 22)	EA	3,300.000	16.000	0.000	0.000	0.00
1310	05366002	000	CONC MEDIAN	SY	70.000	11,442.000	0.000	0.000	0.00
1315	05366004	000	CONC DIRECTIONAL ISLAND	SY	60.000	3,109.000	0.000	0.000	0.00
1320	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	19.290	7,111.000	0.000	0.000	0.00
1325	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,806.000	17.000	0.000	0.000	0.00
1330	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,100.000	14.000	0.000	0.000	0.00
1360	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,372.000	24.000	0.000	0.000	0.00
1375	05456004	000	CRASH CUSH ATTEN (STKPL)	EA	700.000	106.000	0.000	0.000	0.00
1380	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	800.000	6.000	0.000	0.000	0.00
1390	06106005	000	RELOCATE RD IL ASM (U/P)	EA	359.000	4.000	0.000	0.000	0.00
1395	06106007	000	REMOVE RD IL ASM (SHOE-BASE)	EA	2,988.000	1.000	0.000	0.000	0.00
1400	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	165.000	15.000	0.000	0.000	0.00
1410	06106010	000	REMOVE RD IL ASM (U/P)	EA	97.000	20.000	0.000	0.000	0.00
1415	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	822.000	38.000	0.000	0.000	0.00
1420	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	753.000	4.000	0.000	0.000	0.00
1425	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	2,418.000	5.000	0.000	0.000	0.00
1430	06136006	000	HI MST IL POLE (150 FT)(100 MPH)	EA	31,048.000	40.000	0.000	0.000	0.00
1435	06176001	000	TEMP RD IL (RD IL ASM)	EA	1,550.000	9.000	0.000	0.000	0.00
1440	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	5.800	34,736.000	0.000	0.000	0.00
1445	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	6.900	66,540.000	0.000	0.000	0.00
1465	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	29.250	6,795.000	0.000	0.000	0.00
1470	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	11.150	736.000	0.000	0.000	0.00
1475	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	36.350	25.000	0.000	0.000	0.00
1480	06186064	000	CONDT (RM) (1")	LF	10.900	2,175.000	0.000	0.000	0.00
1485	06186070	000	CONDT (RM) (2")	LF	26.300	107.000	0.000	0.000	0.00
1500	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.980	3,861.000	0.000	0.000	0.00
1505	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.990	9,222.000	0.000	0.000	0.00
1510	06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.000	3,117.000	0.000	0.000	0.00
1535	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.750	9,386.000	0.000	0.000	0.00
1540	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.900	17,760.000	0.000	0.000	0.00
1545	06206015	000	ELEC CONDR (NO.2) BARE	LF	2.250	7,324.000	0.000	0.000	0.00
1550	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.450	14,648.000	0.000	0.000	0.00
1555	06206017	000	ELEC CONDR (NO.1) BARE	LF	3.100	3,199.000	0.000	0.000	0.00
1560	06206018	000	ELEC CONDR (NO.1) INSULATED	LF	3.150	6,398.000	0.000	0.000	0.00
1565	06206019	000	ELEC CONDR (NO.1/0) BARE	LF	3.350	926.000	0.000	0.000	0.00
1570	06206020	000	ELEC CONDR (NO.1/0) INSULATED	LF	3.900	2,778.000	0.000	0.000	0.00
1575	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.150	3,160.000	0.000	0.000	0.00
1580	06246001	000	GROUND BOX TY A (122311)	EA	465.000	12.000	0.000	0.000	0.00
1595	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	905.000	123.000	0.000	0.000	0.00
1600	06246028	000	REMOVE GROUND BOX	EA	110.000	120.000	0.000	0.000	0.00
1620	06286001	000	RELOCATE ELECTRICAL SERVICES	EA	2,341.000	1.000	0.000	0.000	0.00
1630	06286044	000	ELC SRV TY A 240/480 060(NS)SS(E)PS(U)	EA	5,244.000	7.000	-7.000	0.000	0.00
1631	06286052		ELC SRV TY A 240/480 060(SS)SS(E)GC(U)	EA	5,441.900	0.000	7.000	0.000	0.00
			CO 01, ELC SRV TY A 240/480 060(SS)SS(E)GC(U) = EA						
1635	06286047	000	ELC SRV TY A 240/480 060(NS)SS(E)TP(O)	EA	4,599.000	1.000	0.000	0.000	0.00
1640	06286076	000	ELC SRV TY A 240/480 100(NS)SS(E)SP(O)	EA	6,296.000	1.000	0.000	0.000	0.00
1645	06286094	000	ELC SRV TY A 240/480 125(NS)SS(E)SP(O)	EA	7,279.000	1.000	0.000	0.000	0.00
1650	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,553.000	1.000	0.000	0.000	0.00
1655	06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	4,306.000	1.000	0.000	0.000	0.00
1660	06286152	000	ELC SRV TY D 120/240 060(NS)SS(N)SP(O)	EA	3,748.000	4.000	-1.000	0.000	0.00
1665	06286194	000	ELC SRV TY D 120/240 070(NS)SS(N)SP(O)	EA	3,748.000	1.000	0.000	0.000	0.00
1670	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	3,806.000	10.000	0.000	0.000	0.00

1675	06286257	000	ELC SRV TY D 120/240 100(SS)SS(N)SP(O)	EA	4,105.000	1.000	0.000	0.000	0.00
1680	06366002	001	ALUMINUM SIGNS (TY G)	SF	22.550	568.500	-262.500	0.000	0.00
1685	06366003	001	ALUMINUM SIGNS (TY O)	SF	16.250	2,895.000	0.000	0.000	0.00
1690	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	417.000	51.000	0.000	0.000	0.00
1695	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	500.000	17.000	0.000	0.000	0.00
1700	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	520.550	199.000	0.000	0.000	0.00
1705	06446005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	606.000	2.000	0.000	0.000	0.00
1710	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	697.000	14.000	0.000	0.000	0.00
1715	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	486.000	21.000	0.000	0.000	0.00
1720	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	717.000	16.000	0.000	0.000	0.00
1725	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	797.000	9.000	0.000	0.000	0.00
1730	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	774.000	16.000	0.000	0.000	0.00
1735	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	841.000	3.000	0.000	0.000	0.00
1740	06446042	000	IN SM RD SN SUP&AM TYS80(1)SB(T)	EA	1,065.000	2.000	0.000	0.000	0.00
1741	06446051		IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	2,338.430	0.000	7.000	0.000	0.00
			CO 8 ADDS 0644-6051 BY 7EA FOR TY S80(2)(8B)(P-EXAL)						
1745	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,363.000	12.000	-5.000	0.000	0.00
1746	06446065		IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,862.240	0.000	5.000	0.000	0.00
			CO 8 ADDS ITEM 0644-6065 BY 5 EA FOR BRG CLEAR SGN ASSM TYS						
1750	06446076	000	REMOVE SM RD SN SUP&AM	EA	101.000	179.000	0.000	0.000	0.00
1755	06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	500.000	8.000	0.000	0.000	0.00
1760	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.980	3,836.500	-2,213.500	0.000	0.00
1770	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	29,233.000	3.000	-2.000	0.000	0.00
1772	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	36,204.460	0.000	2.000	0.000	0.00
			CO 03, INS OH SH SUP (30 FT BAL TEE) MOD = LS						
1775	06506030	000	INS OH SN SUP(30 FT CANT)(CIRC TUBE)	EA	23,563.000	1.000	0.000	0.000	0.00
1780	06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	11,422.000	12.000	0.000	0.000	0.00
1785	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	16,238.000	1.000	0.000	0.000	0.00
1790	06506106	000	INS OH SN SUP(95 FT BRDG)(SPAN ONLY)	EA	42,568.000	2.000	0.000	0.000	0.00
1795	06506204	000	REMOVE OVERHD SIGN SUP	EA	7,255.000	9.000	0.000	0.000	0.00
1800	06546004	001	SIGN WALKWAY (36 IN) WITH HNDRL	LF	262.000	91.500	0.000	0.000	0.00
1805	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	16.000	942.000	0.000	0.000	0.00
1810	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	16.000	197.000	0.000	0.000	0.00
1815	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	16.000	380.000	0.000	0.000	0.00
1820	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.350	9,072.000	0.000	0.000	0.00
1825	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.350	34,424.000	0.000	0.000	0.00
1830	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.350	35,626.000	0.000	0.000	0.00
1835	06626052	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	3.000	1,332.000	0.000	0.000	0.00
1840	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.550	112,785.000	-112,785.000	0.000	0.00
1845	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	2.500	655.000	-655.000	0.000	0.00
1860	06626072	000	WK ZN PAV MRK REMOV (W)12"(LNDP)	LF	1.750	33.000	0.000	0.000	0.00
1890	06626086	000	WK ZN PAV MRK REMOV (W)(RR XING)	EA	500.000	4.000	0.000	0.000	0.00
1910	06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	450.000	2.000	0.000	0.000	0.00
1915	06666219	007	REFL PAV MRK TY II (BLACK) 6"(SHADOW)	LF	0.350	8,508.000	0.000	0.000	0.00
1920	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	200.000	58.000	0.000	0.000	0.00
1925	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	250.000	17.000	0.000	0.000	0.00
1930	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	275.000	4.000	0.000	0.000	0.00
1940	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	175.000	2.000	0.000	0.000	0.00
1950	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	25.000	86.000	0.000	0.000	0.00
1955	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	104.000	0.000	0.000	0.00
1960	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	9,953.000	0.000	0.000	0.00
1965	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	234,710.000	-234,710.000	0.000	0.00

1980	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	180,190.000	0.000	0.000	0.00
1985	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.150	247,991.000	0.000	0.000	0.00
1990	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.200	36,829.000	0.000	0.000	0.00
1995	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.200	24,900.000	0.000	0.000	0.00
2000	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.200	8,601.000	0.000	0.000	0.00
2005	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.400	1,908.000	0.000	0.000	0.00
2015	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	7.000	17.000	0.000	0.000	0.00
2020	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	7.500	4.000	0.000	0.000	0.00
2025	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	6.500	2.000	0.000	0.000	0.00
2035	06786020	000	PAV SURF PREP FOR MRK (RR XING)	EA	15.000	2.000	0.000	0.000	0.00
2045	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	27,096.000	3.000	0.000	0.000	0.00
2060	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	181.000	38.000	0.000	0.000	0.00
2065	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	181.000	7.000	0.000	0.000	0.00
2070	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	181.000	38.000	0.000	0.000	0.00
2075	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	181.000	7.000	0.000	0.000	0.00
2080	06826005	000	VEH SIG SEC (12")LED(RED)	EA	181.000	38.000	0.000	0.000	0.00
2085	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	181.000	9.000	0.000	0.000	0.00
2090	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	390.000	16.000	0.000	0.000	0.00
2095	06826023	000	BACK PLATE (12")(3 SEC)	EA	31.000	43.000	0.000	0.000	0.00
2100	06826024	000	BACK PLATE (12")(4 SEC)	EA	41.000	2.000	0.000	0.000	0.00
2105	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.150	7,315.000	0.000	0.000	0.00
2110	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.550	7,845.000	0.000	0.000	0.00
2115	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.000	9,535.000	0.000	0.000	0.00
2120	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	6,035.000	4.000	0.000	0.000	0.00
2125	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	8,208.000	2.000	0.000	0.000	0.00
2130	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	7,061.000	1.000	0.000	0.000	0.00
2135	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	7,351.000	2.000	0.000	0.000	0.00
2140	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	9,059.000	1.000	0.000	0.000	0.00
2145	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	20,642.000	1.000	0.000	0.000	0.00
2150	06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	20,566.000	2.000	0.000	0.000	0.00
2155	06866163	000	INS TRF SIG PL AM(S)2 ARM(44-32')LUM	EA	13,122.000	1.000	0.000	0.000	0.00
2160	06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	13,555.000	1.000	0.000	0.000	0.00
2165	06876001	000	PED POLE ASSEMBLY	EA	1,581.000	5.000	0.000	0.000	0.00
2170	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	585.000	16.000	0.000	0.000	0.00
2175	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,930.000	1.000	0.000	0.000	0.00
2180	06906021	000	REMOVAL OF TIMBER POLES	EA	208.000	98.000	0.000	0.000	0.00
2185	07306107	003	FULL - WIDTH MOWING	CYC	2,700.000	18.000	0.000	0.000	0.00
2190	07346002	000	LITTER REMOVAL	CYC	2,100.000	18.000	0.000	0.000	0.00
2195	07386010	000	CLEANING / SWEEPING (SPOT)	MI	4,400.000	50.000	0.000	0.000	0.00
2205	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	150.000	2,926.000	-2,926.000	0.000	0.00
2215	30766066	000	TACK COAT	GAL	4.000	595.000	0.000	0.000	0.00
2220	40066025	000	SOUND WALL (WAVE SCHEME)(14 FT)	LF	500.000	3,142.000	0.000	0.000	0.00
2225	50136001	000	REMOVE AND RELOCATE STEEL FENCE	LF	100.000	30.000	0.000	0.000	0.00
2250	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	808.000	20.000	0.000	0.000	0.00
2255	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	6,505.000	5.000	0.000	0.000	0.00
2260	60076038	000	FO CBL (12 SMF)(AERIAL)	LF	3.400	24,955.000	0.000	0.000	0.00
2265	60076052	000	FO CBL (36 SMF)(AERIAL)	LF	4.800	26,277.000	-15,000.000	0.000	0.00
2270	60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	590.000	7.000	0.000	0.000	0.00
2275	60076088	000	FO SPLICE ENCLOSURE (TYPE 1)(AERIAL)	EA	330.000	30.000	0.000	0.000	0.00
2280	60076094	000	FIBER OPTIC FUSION SPLICE	EA	13.500	708.000	0.000	0.000	0.00
2285	60076098	000	FIBER OPTIC PATCH PANEL (36 POSITION)	EA	1,820.000	6.000	0.000	0.000	0.00
2295	60086033	000	ITS GRND MNT CAB (TY 5) (CONF 1) (REL)	EA	11,452.000	1.000	0.000	0.000	0.00

2305	60086038	000	ITS GRND MNT CAB (TY 5) (CONF 2) (REM)	EA	11,530.000	1.000	0.000	0.000	0.00
2315	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	6,153.000	8.000	0.000	0.000	0.00
2320	60106004	000	CCTV MOUNT (POLE)	EA	165.000	3.000	0.000	0.000	0.00
2325	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	245.000	8.000	0.000	0.000	0.00
2330	60156001	000	FIBER OPTIC RS-232 DATA MODEM(S/M)	EA	1,785.000	11.000	0.000	0.000	0.00
2335	60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	9.900	67,399.000	0.000	0.000	0.00
2340	60166010	000	ITS MULTI-DUCT CND (PVC-80)	LF	14.900	1,610.000	0.000	0.000	0.00
2345	60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	36.150	7,298.000	0.000	0.000	0.00
2350	60166014	000	ITS MULTI-DUCT COND (FIBERGLASS)	LF	49.250	15,432.000	0.000	0.000	0.00
2355	60176001	000	COMMUNICATION HUB BUILDING	EA	9,257.000	1.000	0.000	0.000	0.00
2360	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	7.250	40,800.000	0.000	0.000	0.00
2365	60276003	000	CONDUIT (PREPARE)	LF	2.150	525.000	0.000	0.000	0.00
2370	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	1,525.000	3.000	0.000	0.000	0.00
2380	60336006	000	CTMS RELOCATION (MVD)	EA	2,890.000	2.000	0.000	0.000	0.00
2390	60356001	000	FIBER OPTIC VIDEO DATA TRANSMITTER	EA	1,228.000	8.000	0.000	0.000	0.00
2395	60356002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	1,228.000	8.000	0.000	0.000	0.00
2400	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.650	117,426.000	0.000	0.000	0.00
2405	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.750	17,245.000	0.000	0.000	0.00
2410	60386006	000	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	2.500	843.000	0.000	0.000	0.00
2415	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.450	36,829.000	0.000	0.000	0.00
2420	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	3.500	6,794.000	0.000	0.000	0.00
2425	60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	3.500	1,807.000	0.000	0.000	0.00
2430	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	7.000	1,413.000	0.000	0.000	0.00
2435	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.650	79,332.000	0.000	0.000	0.00
2440	60386020	000	MULTIPOLYMER PAV MRK (Y)(8")(SLD)	LF	1.500	133.000	0.000	0.000	0.00
2445	60386022	000	MULTIPOLYMER PAV MRK (Y)(24")(SLD)	LF	7.000	400.000	0.000	0.000	0.00
2450	60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.850	19,388.000	0.000	0.000	0.00
2455	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,893.000	2.000	0.000	0.000	0.00
2460	60586002	000	BBU SYSTEM (STAND-ALONE BATT CABINET)	EA	5,836.000	1.000	0.000	0.000	0.00
2465	60646048	000	ITS POLE (55 FT)(130 MPH)	EA	11,855.000	8.000	0.000	0.000	0.00
2475	60646088	000	ITS POLE MNT CAB (TY 3)(CONF 1)	EA	7,585.000	2.000	0.000	0.000	0.00
2480	60846001	000	MODIFY EXISTING ELECTRICAL SERVICE	EA	555.000	3.000	0.000	0.000	0.00
2490	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	155.000	19.000	0.000	0.000	0.00
2495	61246001	000	MPEG 4 VIDEO ENCODER (INSTALL ONLY)	EA	122.000	8.000	0.000	0.000	0.00
2500	61256001	000	TERMINAL SERVER (INSTALL ONLY)	EA	122.000	4.000	0.000	0.000	0.00
2505	61466001	000	INSTALLATION OF BLUETOOTH READER	EA	330.000	6.000	0.000	0.000	0.00
2510	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	22,915.000	17.000	0.000	0.000	0.00
2515	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	22,501.000	6.000	0.000	0.000	0.00
2520	61566009	000	LED HI MST IL AM(6 FIXT)ASYM(TY A)SHLD	EA	23,722.000	12.000	0.000	0.000	0.00
2525	61566010	000	LED HI MST IL AM(6 FIXT)ASYM(TY B)SHLD	EA	23,683.000	5.000	0.000	0.000	0.00
2530	61586001	000	TMSP RADAR SPEED CONTROL MONITOR	EA	19,522.000	2.000	0.000	0.000	0.00
2540	61856005	002	TMA (MOBILE OPERATION)	DAY	555.000	100.000	0.000	0.000	0.00
2550	61866008	000	ITS GND BOX(PCAST) TY 2 (366036)W/APRN	EA	6,924.000	4.000	0.000	0.000	0.00
2555	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	4,738.000	15.000	0.000	0.000	0.00
2560	62926002	000	RVDS(ADVANCE DETECTION ONLY)	EA	5,888.000	10.000	0.000	0.000	0.00
2565	63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	5,485.000	5.000	0.000	0.000	0.00
2575	63316001	000	REMOVE DYNAMIC MESSAGE SIGN SYSTEM	EA	5,432.000	1.000	0.000	0.000	0.00
2585	63976001	000	REMOVE HUB BUILDING	EA	1,521.000	4.000	0.000	0.000	0.00
5000	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	100,000.000	0.000	0.000	0.00
5015	96036001		CONCRETE PAVEMENT RIDE PAYMENT ADJSTMNT	DOL	1.000	50,000.000	0.000	0.000	0.00
5020	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	-1.000	1.000	0.000	0.000	0.00
5025	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1.000	0.000	0.000	0.00

5035	96066054	PARTNERING	DOL	1.000	1.000	0.000	0.000	0.00
5040	96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	240,000.000	0.000	0.000	0.00
5045	96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	350,000.000	0.000	0.000	0.00
5050	96066057	FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
5055	96066058	SPECIAL DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
5060	96066059	BOND EXPENSE SUP NEGOTIATED CONTRACTS	DOL	1.000	1.000	0.000	0.000	0.00
5065	96096001	DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00
5070	96096002	DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
5075	96096003	SBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
5080	96106001	ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
5095	96066002	FORCE ACCOUNT ID 2	DOL	1.000	200,000.000	0.000	0.000	0.00
		RAILROAD FLAGGERS						
5100	96066003	FORCE ACCOUNT ID 3	DOL	1.000	386,500.000	0.000	0.000	0.00
		ITS CONTRACTOR						
5107	96086002	UNIQUE CHANGE ORDER ITEM 2	DOL	29,307.270	0.000	1.000	0.000	0.00
		CO 11 ADDS ITEM FOR RELOCATING UG CCTV POWER BY LS						
5108	96086003	UNIQUE CHANGE ORDER ITEM 3	DOL	6,561.090	0.000	2.000	0.000	0.00
		Added by change Order 9 - Unit EA						
5109	96086004	UNIQUE CHANGE ORDER ITEM 4	DOL	683,728.930	0.000	0.000	0.000	0.00
		MATERIAL ESCALATION						
Category Subtotal								0.00

PROJECT ROW 500-4-138 CONTROL 050004138

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2810	70496217	000	BLOW OFF VALVE (6IN)	EA	8,525.000	1.000	-1.000	0.000	0.00
2815	70496224	000	WATER MAIN PIPE (HDPE)(42IN)	LF	497.500	1,130.000	-1,130.000	0.000	0.00
2820	70496226	000	WET CONNECTION (42IN)	EA	77,086.000	2.000	-2.000	0.000	0.00
Category Subtotal								0.00	

PROJECT ROW 500-4-139 CONTROL 050004139

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2985	04006005	000	CEM STABIL BKFL	CY	36.100	388.000	0.000	0.000	0.00
2995	04016001	000	FLOWABLE BACKFILL	CY	163.500	601.000	12.100	0.000	0.00
3005	70176017	000	SANITARY SEWER (8 IN) (PVC) (SDR 26)	LF	108.500	539.000	-539.000	0.000	0.00
3006	70176017		SANITARY SEWER (8 IN) (PVC) (SDR 26)	LF	120.710	0.000	539.000	0.000	0.00
			CO12 ADDS 7017-6017 REVISED UNIT PRICE FOR MAT ESCALATION						
3010	70176042	000	CASING (STEEL) (SANITARY SEWER) (16 IN)	LF	223.550	20.000	-20.000	0.000	0.00
3011	70176042		CASING (STEEL) (SANITARY SEWER) (16 IN)	LF	289.030	0.000	20.000	0.000	0.00
			CO12 ADDS 7017-6042 REVISED UNIT PRICE FOR MAT ESCALATION						
3015	70176051	000	MANHOLE (SAN SEWER) (4' DIA)	EA	7,548.000	8.000	-8.000	0.000	0.00
3016	70176051		MANHOLE (SAN SEWER) (4' DIA)	EA	7,765.150	0.000	8.000	0.000	0.00
			CO12 ADDS 7017-6051 REVISED UNIT PRICE FOR MAT ESCALATION						
3020	70176067	000	JCK BOR OR TUN CSNG(STL)(SAN SWR)(18IN)	LF	1,367.000	123.000	-123.000	0.000	0.00

3021	70176067		JCK BOR OR TUN CSNG(STL)(SAN SWR)(18IN	LF	1,434.430	0.000	123.000	0.000	0.00
			CO12 ADDS 7017-6067 REVISED UNIT PRICE FOR MAT ESCALATION						
3025	70176071	000	JCK BOR OR TUN CSNG(STL)(SAN SWR)(30IN)	LF	1,321.000	140.000	-140.000	0.000	0.00
3026	70176071		JCK BOR OR TUN CSNG(STL)(SAN SWR)(30IN)	LF	1,654.690	0.000	140.000	0.000	0.00
			CO12 ADDS 7017-6071 REVISED UNIT PRICE FOR MAT ESCALATION						
3030	70176106	000	ABAND/FILL EXIST SAN SEWER PIPE (6")	LF	4.100	539.000	0.000	0.000	0.00
3035	70176108	000	SANITARY SEWER LATERAL (6")(PVC)	LF	150.000	100.000	-100.000	0.000	0.00
3036	70176108		SANITARY SEWER LATERAL (6")(PVC)	LF	299.900	0.000	100.000	0.000	0.00
			CO12 ADDS 7017-6108 REVISED UNIT PRICE FOR MAT ESCALATION						
3040	70176128	000	REMOVE EXIST SAN SWR PIPE (6IN)	LF	16.150	100.000	0.000	0.000	0.00
3045	70176129	000	REMOVE EXIST SAN SWR PIPE (8IN)	LF	16.150	422.000	0.000	0.000	0.00
3050	70176136	000	ABAND/FILL EXIST SAN SWR PIPE (15IN)	LF	10.600	500.000	0.000	0.000	0.00
3055	70176178	000	REMOVE EXIST SAN SWR PIPE (21")	LF	28.000	100.000	0.000	0.000	0.00
3060	70176179	000	JCK BOR OR TUN CSNG(STL)(SAN SWR)(33IN)	LF	1,451.000	300.000	-300.000	0.000	0.00
3065	70176180	000	ABAND/FILL EXIST SAN SWR PIPE (21IN)	LF	19.550	330.000	0.000	0.000	0.00
3070	70176181	000	SANITARY SEWER (FM)(24IN)(PVC)(C900)	LF	288.500	438.000	-438.000	0.000	0.00
3075	70176182	000	SANITARY SEWER (21IN) (PCV) (SDR26)	LF	159.200	417.000	-417.000	0.000	0.00
3076	70176182		SANITARY SEWER (21IN) (PCV) (SDR26)	LF	293.590	0.000	417.000	0.000	0.00
			CO12 ADDS 7017-6182 REVISED UNIT PRICE FOR MAT ESCALATION						
3080	70176183	000	SANITARY SEWER (16IN)(PVC)(C900)(DR25)	LF	109.500	422.000	-422.000	0.000	0.00
3085	70496017	000	WATER MAIN PIPE (PVC)(12IN)(DR18)(C900)	LF	156.300	280.000	-280.000	0.000	0.00
3090	70496052	000	FIRE HYDRANT BRANCH (LEAD) (6IN)	LF	47.650	70.000	-70.000	0.000	0.00
3095	70496063	000	JCK TUN BOR OR AUG WTR MAIN (STL)(20IN)	LF	1,461.000	90.000	-90.000	0.000	0.00
3100	70496069	000	JCK TUN BOR OR AUG CSG (STL) (18IN)	LF	1,361.000	220.000	-220.000	0.000	0.00
3105	70496070	000	JCK TUN BOR OR AUG CSG (STL) (22IN)	LF	1,124.000	680.000	-680.000	0.000	0.00
3107	70496071		JCK TUN BOR OR AUG CSG (STL) (24IN)	LF	1,325.560	0.000	0.000	0.000	0.00
			CO 40 ADDS ITEM FOR 24" CASING BORE						
3108	70496048		CASING STEEL (24IN)	LF	321.870	0.000	0.000	0.000	0.00
			CO 40 ADDS ITEM FOR 24" CASING INSTALL						
3110	70496072	000	JCK TUN BOR OR AUG CSG (STL) (30IN)	LF	1,234.000	426.000	-426.000	0.000	0.00
3115	70496074	000	SERVICE LINE (SHORT SIDE) (5/8" TO 1")	EA	733.000	7.000	-7.000	0.000	0.00
3120	70496075	000	SERVICE LINE (LONG SIDE) (5/8" TO 1")	EA	1,551.000	7.000	-7.000	0.000	0.00
3125	70496104	000	FIRE HYDRANT ASSEMBLY	EA	5,136.000	8.000	-8.000	0.000	0.00
3130	70496114	000	REMOVING FIRE HYDRANT	EA	310.000	3.000	0.000	0.000	0.00
3135	70496127	000	CUT AND PLUG WATER MAIN (8IN)	EA	1,364.000	3.000	-3.000	0.000	0.00
3137	70496011		WATER MAIN PIPE (PVC) (6IN) (C-900)	LF	440.620	0.000	0.000	0.000	0.00
			CO 40 ADDS ITEM FOR 6" WATERLINE CONNECTION						
3140	70496129	000	CUT AND PLUG WATER MAIN (12IN)	EA	1,876.000	2.000	-2.000	0.000	0.00
3141	70496129		CUT AND PLUG WATER MAIN (12IN)	EA	2,098.200	0.000	2.000	0.000	0.00
			CO12 ADDS 7049-6129 REVISED UNIT PRICE FOR MAT ESCALATION						
3145	70496130	000	CUT AND PLUG WATER MAIN (14IN)	EA	2,994.000	1.000	-1.000	0.000	0.00
3146	70496130		CUT AND PLUG WATER MAIN (14IN)	EA	3,445.470	0.000	1.000	0.000	0.00
			CO12 ADDS 7049-6130 REVISED UNIT PRICE FOR MAT ESCALATION						
3150	70496140	000	WET CONNECTION (8IN)	EA	4,264.000	4.000	-4.000	0.000	0.00
3151	70496140		WET CONNECTION (8IN)	EA	4,441.760	0.000	4.000	0.000	0.00
			CO12 ADDS 7049-6140 REVISED UNIT PRICE FOR MAT ESCALATION						
3155	70496142	000	WET CONNECTION (12IN)	EA	6,913.000	2.000	-2.000	0.000	0.00
3160	70496143	000	WET CONNECTION (14IN)	EA	7,334.000	1.000	-1.000	0.000	0.00
3161	70496143		WET CONNECTION (14IN)	EA	7,863.240	0.000	1.000	0.000	0.00
			CO12 ADDS 7049-6143 REVISED UNIT PRICE FOR MAT ESCALATION						
3165	70496201	000	WTR MAIN PIPE(PVC)(8 IN)(DR 18) (C900)	LF	73.250	1,437.000	-1,437.000	0.000	0.00
3170	70496213	000	BLOW OFF VALVE (2IN)	EA	1,051.000	1.000	-1.000	0.000	0.00

CONTRACT ID		050004103	ESTIMATE	0045	CONTRACTOR'S ESTIMATE PACKAGE			Page 21 of 29	
3175	70496215	000	WATER MAIN PIPE (PVC)(14IN)(DR18)(C900)	LF	155.750	703.000	-703.000	0.000	0.00
3177	70496018		WATER MAIN PIPE (PVC)(16IN)(DR18)(C905)	LF	346.070	0.000	0.000	0.000	0.00
			CO 40 ADDS ITEM FOR 16" WATERLINE INSTALL						
3180	70496232	000	WATER MAIN PIPE (PVC)(18IN)(DR18)(C900)	LF	281.750	737.000	-737.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$93,021,437.48

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006001	000	PREPARING ROW	AC	3,000.000	17.80	10.000	30,000.00
01006002	000	PREPARING ROW	STA	63,000.000	358.00	358.000	22,554,000.00
01046001	000	REMOVING CONC (PAV)	SY	4.000	329,452.00	4,439.667	17,758.67
01046009	000	REMOVING CONC (RIPRAP)	SY	4.000	18,392.00	14.000	56.00
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	7.000	5,531.00	631.833	4,422.83
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	2.000	25,094.00	23,817.000	47,634.00
01046023	000	REMOVING CONC (CTB)	LF	7.000	26,160.00	450.000	3,150.00
01046040	000	REMOVING CONC (PAVERS)	SY	10.000	492.00	129.111	1,291.11
01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	4.000	183,946.00	45,772.222	183,088.89
01056045	000	REMOVING STAB BASE AND ASPH PAV (2"-8")	SY	3.000	22,994.00	742.429	2,227.29
01056141	000	REMOVING STAB BASE AND ASPH PV (8"-22")	SY	6.000	350,128.00	68,301.944	409,811.66
01106001	000	EXCAVATION (ROADWAY)	CY	9.000	374,180.00	71.266	641.39
01106003	000	EXCAVATION (SPECIAL)	CY	6.000	146,317.00	49,415.000	296,490.00
01326006	001	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	1.500	1,176,856.00	64,737.686	97,106.53
01326035	001	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	40.000	92,956.00	674.074	26,962.96
01326036	001	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	40.000	30,773.00	250.000	10,000.00
02606006	000	LIME TRT (EXST MATL) (6")	SY	1.500	800,832.00	105,142.240	157,713.37
02606012	000	LIME(HYD.COM OR QK)(SLRY)OR QK(DRY)	TON	180.000	11,149.00	1,468.580	264,344.40
02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	796,895.00	103,670.824	414,683.30
02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	69.000	43,764.00	4,356.370	300,589.53
03056014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	4.000	183,943.00	30,016.667	120,066.67
03056035	000	SALV, HAUL & STKPL RCL APH PV (2"-6")	SY	2.000	334,272.00	87,903.928	175,807.86
03406122		D-GR HMA(SQ) TY-D PG70-22	TON	134.670	0.00	717.030	96,562.43
		Added by Change Order 6 - Pd by Ton					
03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	35.000	349,537.00	46,449.961	1,625,748.65
03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	80.000	16,939.00	322.494	25,799.52
04006005	000	CEM STABIL BKFL	CY	36.100	68,853.00	20,533.371	741,254.69
04006006	000	CUT & RESTORING PAV	SY	314.100	126.00	1,060.901	333,229.01
04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	36.100	2,898.00	1,171.000	42,273.13
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.920	61,821.00	19,325.610	37,105.17
04036001	000	TEMPORARY SPL SHORING	SF	1.000	151,329.00	10,678.952	10,678.95
04166001	000	DRILL SHAFT (18 IN)	LF	100.000	810.00	327.000	32,700.00
04166004	000	DRILL SHAFT (36 IN)	LF	125.000	17,864.00	11,241.000	1,405,125.00
04166005	000	DRILL SHAFT (42 IN)	LF	150.000	29,684.00	5,945.000	891,750.00
04166006	000	DRILL SHAFT (48 IN)	LF	200.000	20,449.00	6,385.000	1,277,000.00
04166007	000	DRILL SHAFT (54 IN)	LF	480.000	42.00	35.000	16,800.00
04166010	000	DRILL SHAFT (72 IN)	LF	400.000	230.00	230.000	92,000.00
04166098	000	DRILL SHAFT (NON-REINFORCED) (36 IN)	LF	45.000	106,758.00	75,050.000	3,377,250.00
04206013	000	CL C CONC (ABUT)	CY	700.000	526.90	129.500	90,650.00
04206014	000	CL C CONC (ABUT)(HPC)	CY	700.000	775.00	92.200	64,540.00
04206029	000	CL C CONC (CAP)	CY	600.000	4,021.70	796.800	478,080.00
04206030	000	CL C CONC (CAP)(HPC)	CY	600.000	633.30	633.300	379,980.00
04206037	000	CL C CONC (COLUMN)	CY	750.000	1,695.90	381.600	286,200.00

04206044	000	CL C CONC (FOOTING)(HPC)	CY	500.000	486.20	64.800	32,400.00
04206045	000	CL C CONC (FOOTING)(MASS)	CY	550.000	3,476.10	658.500	362,175.00
04206077	000	CL E CONC (SEAL SLAB)(NON-REINF)	CY	150.000	436.90	81.400	12,210.00
04226001	000	REINF CONC SLAB	SF	10.000	636,354.00	181,105.500	1,811,055.00
04236012	004	RETAINING WALL (MSE) (WAVE SCHEME)	SF	30.000	303,886.00	27,513.350	825,400.50
04256035	000	PRESTR CONC GIRDER (TX28)	LF	75.000	15,333.21	13,028.620	977,146.50
04256037	000	PRESTR CONC GIRDER (TX40)	LF	75.000	1,523.59	1,526.640	114,498.00
04256038	000	PRESTR CONC GIRDER (TX46)	LF	105.000	955.50	955.500	100,327.50
04256039	000	PRESTR CONC GIRDER (TX54)	LF	90.000	31,917.68	10,562.330	950,609.70
04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	400.000	214.00	39.577	15,830.80
04326009	000	RIPRAP (CONC) (CL B) (4")	CY	400.000	1,488.50	33.951	13,580.40
04326010	000	RIPRAP (CONC)(CL B)(5 IN)	CY	400.000	467.00	422.290	168,916.00
04386004		CLEANING AND SEALING EXIST JOINTS(CL7)	LF	51.960	0.00	505.000	26,242.07
		CO 35 ADDS ITEM FOR RESEALING EXIST BRIDGE JOINT BY 505LF					
04506023	000	RAIL (TY SSTR)	LF	30.000	61,319.70	5,292.000	158,760.00
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	30.000	21,084.85	1,284.000	38,520.00
04506119	000	RAIL (CLF-RO)	LF	100.000	610.00	406.000	40,600.00
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	3,845.52	1,040.000	104,000.00
04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	271.800	1,027.00	117.000	31,800.60
04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	328.150	5,020.00	3,222.000	1,057,299.30
04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	406.750	2,751.00	2,488.110	1,012,038.74
04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	448.700	4,268.00	1,622.000	727,791.40
04626012	002	CONC BOX CULV (6 FT X 5 FT)	LF	471.900	1,929.00	668.000	315,229.20
04626016	002	CONC BOX CULV (7 FT X 5 FT)	LF	557.350	1,602.00	1,096.000	610,855.60
04626017	002	CONC BOX CULV (7 FT X 6 FT)	LF	593.100	602.00	602.000	357,046.20
04626018	002	CONC BOX CULV (7 FT X 7 FT)	LF	641.200	3,705.00	1,220.000	782,264.00
04626019	002	CONC BOX CULV (8 FT X 4 FT)	LF	584.650	1,063.00	484.000	282,970.60
04626030	002	CONC BOX CULV (10 FT X 6 FT)	LF	993.750	156.00	156.000	155,025.00
04646003	001	RC PIPE (CL III)(18 IN)	LF	68.950	7,798.00	541.000	37,301.95
04646005	001	RC PIPE (CL III)(24 IN)	LF	77.750	19,893.00	4,936.160	383,786.45
04646007	001	RC PIPE (CL III)(30 IN)	LF	96.400	6,157.00	746.500	71,962.60
04646008	001	RC PIPE (CL III)(36 IN)	LF	126.900	5,726.00	3,683.500	467,436.15
04646009	001	RC PIPE (CL III)(42 IN)	LF	171.100	704.00	596.000	101,975.60
04646010	001	RC PIPE (CL III)(48 IN)	LF	188.600	7,564.00	4,983.750	939,935.25
04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	4,462.000	12.00	1.000	4,462.00
04656166	001	INLET (COMPL)(TY AAD)	EA	8,513.000	32.00	14.000	119,182.00
04656167	001	INLET (COMPL)(TY AD)	EA	6,115.000	31.00	14.000	85,610.00
04656170	001	INLET (COMPL)(TY AZ)	EA	4,741.000	10.00	3.000	14,223.00
04656172	001	INLET (COMPL)(TY AZR2G)	EA	10,486.000	80.00	11.000	115,346.00
04656173	001	MANH (COMPL)(TY A)	EA	6,140.000	36.00	34.000	208,760.00
04656176	001	INLET (COMPL)(CURB)(TY C1)	EA	8,698.000	111.00	41.000	356,618.00
04656177	001	INLET (COMPL)(TY AZZG)	EA	9,522.000	171.00	20.000	190,440.00
04656225	001	JCT BOX (COMPL)(SPL)	EA	24,995.000	15.00	10.000	249,950.00
04656240	001	INLET (COMPL)(TY C1)(STAGE II)	EA	5,294.000	27.00	10.000	52,940.00
04656275	001	MANH (COMPL)(JUNCT BOX)	EA	49,405.000	5.00	1.000	49,405.00
04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	13,982.000	2.00	2.000	27,964.00
04666153	000	WINGWALL (FW - 0) (HW=6 FT)	EA	14,038.000	1.00	1.000	14,038.00
04666166	000	WINGWALL (FW - S) (HW=5 FT)	EA	23,642.000	3.00	2.000	47,284.00

04666168	000	WINGWALL (FW - S) (HW=7 FT)	EA	22,964.000	2.00	2.000	45,928.00	
04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	72,808.000	2.00	1.000	72,808.00	
04666174	000	WINGWALL (PW - 1) (HW=13 FT)	EA	102,049.000	2.00	2.000	204,098.00	
04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	25,342.000	3.00	3.000	76,026.00	
04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	25,398.000	2.00	2.000	50,796.00	
04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	63,801.000	5.00	3.000	191,403.00	
04666184	000	WINGWALL (PW - 1) (HW=9 FT)	EA	51,111.000	2.00	2.000	102,222.00	
04666185	000	WINGWALL (PW - 2) (HW=10 FT)	EA	52,206.000	1.00	1.000	52,206.00	
04666186	000	WINGWALL (PW - 2) (HW=11 FT)	EA	58,368.000	1.00	1.000	58,368.00	
04666195	000	WINGWALL (PW - 2) (HW=6 FT)	EA	24,108.000	2.00	2.000	48,216.00	
04666197	000	WINGWALL (PW - 2) (HW=8 FT)	EA	57,797.000	1.00	1.000	57,797.00	
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,033.000	6.00	2.000	2,066.00	
04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,384.000	11.00	3.000	4,152.00	
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,384.000	41.00	14.000	19,376.00	
04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	2,765.000	21.00	6.000	16,590.00	
04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	4,222.000	8.00	8.000	33,776.00	
04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	12.00	6.000	24,000.00	
04966002	000	REMOV STR (INLET)	EA	206.000	91.00	17.000	3,502.00	
04966004	000	REMOV STR (SET)	EA	223.000	60.00	18.000	4,014.00	
04966006	000	REMOV STR (HEADWALL)	EA	2,006.000	22.00	17.000	34,102.00	
04966007	000	REMOV STR (PIPE)	LF	24.050	9,941.00	2,776.000	66,762.80	
04966008	000	REMOV STR (BOX CULVERT)	LF	41.850	9,478.00	3,089.000	129,274.65	
05006001	000	MOBILIZATION	LS	24,775,122.000	1.00	0.900	22,297,609.80	
05006033		MOBILIZATION (CALLOUT)	EA	3,711.750	0.00	1.000	3,711.75	
		CO 34 ADDS ITEM FOR REQUIRED REMOBILIZATION						
05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	67.00	43.000	215,000.00	
05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	29.000	2,934.00	262.000	7,598.00	
05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	27.000	3,200.00	900.555	24,314.99	
05066034	004	CONSTRUCTION PERIMETER FENCE	LF	4.000	12,190.00	4,999.000	19,996.00	
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	93,691.00	23,005.500	46,011.00	
05066040	004	BIODEG EROSN CONT LOGS (IN STL) (8")	LF	3.000	10,491.00	460.000	1,380.00	
05066041	004	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	4.000	3,691.00	2,680.000	10,720.00	
05086001	000	CONSTRUCTING DETOURS	SY	68.000	142,699.00	10,885.805	740,234.75	
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	30.000	2,985.00	2,985.000	89,550.00	
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	35.000	35,620.00	4,060.000	142,100.00	
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	35.000	480.00	160.000	5,600.00	
05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	4.000	59,760.00	39,915.000	159,660.00	
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.000	172,740.00	3,270.000	9,810.00	
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.000	119,100.00	8,720.000	26,160.00	
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	3.000	3,320.00	760.000	2,280.00	
05296005	000	CONC CURB (MONO) (TY II)	LF	5.000	88,153.00	8,985.000	44,925.00	
05306004	000	DRIVEWAYS (CONC)	SY	70.000	6,254.00	1,494.938	104,645.66	
05306025	000	DRIVEWAYS (CONC) (FAST TRACK)	SY	75.000	1,087.00	117.053	8,778.98	
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.000	37,659.00	10,805.000	32,415.00	
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	225.000	39.00	7.000	1,575.00	
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	280.000	6.00	2.000	560.00	
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	236.000	13.00	1.000	236.00	
05426005	000	RM MTL BM GD FEN TRANS (T101)	EA	406.000	15.00	9.000	3,654.00	
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	428.000	43.00	9.000	3,852.00	

05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,575.000	51.00	3.000	4,725.00
05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	23,265.000	42.00	12.000	279,180.00
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	2,620.000	2.00	2.000	5,240.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.400	8,977.00	50.000	520.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	14.000	13,275.00	1,266.000	17,724.00
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	9.850	1,190.00	50.000	492.50
06186074	000	CONDT (RM) (3")	LF	34.250	555.00	3,862.000	132,273.50
06186075		CONDT (RM) (3") (BORE)	LF	88.270	0.00	277.000	24,450.79
		CO18 ADDS 0618-6075 REVISED PRICE FOR CONDT(RM)(3") (BORE)					
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.750	48,629.00	10,000.000	7,500.00
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.150	26,435.00	11,500.000	13,225.00
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.350	59,665.00	3,750.000	5,062.50
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	5,230.00	680.000	952.00
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	3,850.00	1,360.000	2,040.00
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	720.000	108.00	1.000	720.00
06246009	000	GROUND BOX TY D (162922)	EA	580.000	19.00	4.000	2,320.00
06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	1.900	19,170.00	17,736.000	33,698.40
06256004		ZINC-COAT STL WIRE STRAND (5/16")	LF	5.050	19,170.00	6,412.080	32,381.00
		CO18 ADDS 0625-6004 REVISED UNIT PRICE FOR ADDTL WORK					
06276001	000	TIMBER POLE (CL 2) 30 FT	EA	520.000	93.00	97.000	50,440.00
06276001		TIMBER POLE (CL 2) 30 FT	EA	2,277.940	93.00	30.000	68,338.20
06276003	000	TIMBER POLE (CL 2) 50 FT	EA	995.000	14.00	5.000	4,975.00
06286002	000	REMOVE ELECTRICAL SERVICES	EA	446.000	20.00	2.000	892.00
06476003	000	REMOVE LRSA	EA	1,500.000	12.00	2.000	3,000.00
06506205		REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	1,069.430	0.00	2.000	2,138.86
		CO 22 ADDS 0650-6205 FOR REMOV SIGN (TY O)					
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.550	0.00	0.000	0.00
06626060		WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.590	0.00	7,780.000	12,370.20
		CO17 ADDS 0662-6060 REVISED UNIT PRICE FOR STANDARD UPDATE					
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	2.500	0.00	0.000	0.00
06626061		WK ZN PAV MRK REMOV (W)4"(DOT)	LF	4.770	0.00	682.000	3,253.14
		CO17 ADDS 0662-6061 REVISED UNIT PRICE FOR STANDARD UPDATE					
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.550	455,781.00	49,123.000	27,017.65
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.100	1,381.00	2,016.000	2,217.60
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	3.500	834.00	71.000	248.50
06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	85.000	26.00	9.000	765.00
06626081	000	WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	125.000	17.00	3.000	375.00
06626082	000	WK ZN PAV MRK REMOV (W)(ENTR GORE)	EA	400.000	14.00	3.000	1,200.00
06626083	000	WK ZN PAV MRK REMOV (W)(EXIT GORE)	EA	800.000	13.00	2.000	1,600.00
06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	175.000	23.00	5.000	875.00
06626092	000	WK ZN PAV MRK REMOV (W)36"(YLD TRI)	EA	25.000	49.00	17.000	425.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.550	369,016.00	33,759.000	18,567.45
06666160		RE PV MRK TY I(BLACK)6"(SHADOW)(060MIL)	LF	1.760	0.00	18,890.000	33,246.40
		CO 41 ADDS ITEM FOR 6" BLACK STRIPE					
06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	375.000	2.00	3.000	1,125.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	275.000	59.00	14.000	3,850.00

06776002		ELIM EXT PAV MRK & MRKS (6")	LF	0.480	0.00	44,828.500	21,517.68
		CO 33 ADDS ITEM FOR EXISTING STRIPE REMOVAL					
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.600	550.00	4,459.000	2,675.40
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	134.00	93.000	186.00
06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	90.140	0.00	10.000	901.40
		CO 34 ADDS ITEM FOR EXISTING PAVE ARROW REMOVAL					
06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	90.140	0.00	6.000	540.84
		CO 34 ADDS ITEM FOR EXISTING PAVE WORD REMOVAL					
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.000	60.00	3.000	15.00
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	6.500	59.00	15.000	97.50
06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	5.000	71.00	9.000	45.00
06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,943.000	3.00	1.000	4,943.00
06816001	000	TEMP TRAF SIGNALS	EA	36,033.000	3.00	1.000	36,033.00
10056001	000	LOOSE AGGR FOR GROUNDCOVER (TYPE I)	CY	60.000	6,457.00	142.778	8,566.68
30216001	900	WIDE FLANGE PAVEMENT TERMINALS	LF	232.240	0.00	118.000	27,404.32
30766001	000	D-GR HMA TY-B PG64-22	TON	74.000	900.00	184.140	13,626.36
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	107.000	1,485.00	116.000	12,412.00
60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	1.750	52,480.00	494.000	864.50
60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	2.550	24,092.00	9,685.680	24,698.48
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	2.700	37,956.00	1,628.000	4,395.60
60076052		FO CBL (36 SMF)(AERIAL)	LF	5.420	0.00	7,729.000	41,891.18
60076076		FO CBL (144 SMF)(AERIAL)	LF	9.450	0.00	17,849.000	168,673.05
60076103	000	REMOVE FIBER OPTIC CABLE	LF	0.850	85,449.00	31,500.000	26,775.00
60086035	000	ITS GRND MNT CAB (TY 5) (CONF 2)	EA	11,520.000	1.00	1.000	11,520.00
60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	11,610.000	3.00	1.000	11,610.00
60336001	000	CTMS RELOCATION (CCTV)	EA	7,290.000	5.00	3.000	21,870.00
60336008	000	CTMS RELOCATION (DMS)	EA	6,498.000	2.00	1.000	6,498.00
60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	7,449.000	9.00	1.000	7,449.00
61026001	000	REMOVE HIGH MAST ILLUMINATION	EA	7,611.000	7.00	1.000	7,611.00
61856002	002	TMA (STATIONARY)	DAY	265.000	253.00	2.000	530.00
61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	2,112.000	130.00	13.750	29,040.00
63066006	000	VIVDS TEMPORARY	EA	13,133.000	2.00	1.000	13,133.00
63836001	000	REMOVE CAMERA POLE STRUCTURE	EA	2,988.000	8.00	1.000	2,988.00
70176179	000	JCK BOR OR TUN CSNG(STL)(SAN SWR)(33IN)	LF	1,451.000	0.00	0.000	0.00
70176179		JCK BOR OR TUN CSNG(STL)(SAN SWR)(33IN)	LF	1,656.310	0.00	300.000	496,893.00
70176181	000	SANITARY SEWER (FM)(24IN)(PVC)(C900)	LF	288.500	0.00	0.000	0.00
70176181		SANITARY SEWER (FM)(24IN)(PVC)(C900)	LF	548.970	0.00	491.000	269,544.27
70176183		SANITARY SEWER (16IN)(PVC)(C900)(DR25)	LF	170.880	0.00	380.000	64,934.40
70496011		WATER MAIN PIPE (PVC) (6IN) (C-900)	LF	81.150	0.00	360.000	29,214.00
		CO36 ADDS ITEM FOR NBFR BBQ 6IN WATERLINE RELOCATION					
70496017		WATER MAIN PIPE (PVC)(12IN)(DR18)(C900)	LF	210.780	0.00	332.000	69,978.96
70496052		FIRE HYDRANT BRANCH (LEAD) (6IN)	LF	58.150	0.00	60.000	3,489.00
70496063		JCK TUN BOR OR AUG WTR MAIN (STL)(20IN)	LF	1,527.240	0.00	90.000	137,451.60
70496069	000	JCK TUN BOR OR AUG CSG (STL) (18IN)	LF	1,361.000	0.00	0.000	0.00
70496069		JCK TUN BOR OR AUG CSG (STL) (18IN)	LF	1,424.580	0.00	230.000	327,653.40
70496070		JCK TUN BOR OR AUG CSG (STL) (22IN)	LF	1,222.910	0.00	235.000	287,383.85
70496072		JCK TUN BOR OR AUG CSG (STL) (30IN)	LF	1,494.150	0.00	454.000	678,344.10
70496074		SERVICE LINE (SHORT SIDE) (5/8" TO 1")	EA	886.090	0.00	8.000	7,088.72

70496075		SERVICE LINE (LONG SIDE) (5/8" TO 1")	EA	1,732.590	0.00	2.000	3,465.18
70496104		FIRE HYDRANT ASSEMBLY	EA	8,005.790	0.00	6.000	48,034.74
70496126		CUT AND PLUG WATER MAIN (6IN)	EA	1,350.810	0.00	1.000	1,350.81
		CO36 ADDS ITEM FOR NBFR BBQ 6IN WATERLINE RELOCATION					
70496127	000	CUT AND PLUG WATER MAIN (8IN)	EA	1,364.000	0.00	0.000	0.00
70496127		CUT AND PLUG WATER MAIN (8IN)	EA	1,515.500	0.00	2.000	3,031.00
70496139		WET CONNECTION (6IN)	EA	3,277.620	0.00	1.000	3,277.62
		CO36 ADDS ITEM FOR NBFR BBQ 6IN WATERLINE RELOCATION					
70496142		WET CONNECTION (12IN)	EA	7,238.220	0.00	1.833	13,267.66
70496201		WTR MAIN PIPE(PVC)(8 IN)(DR 18) (C900)	LF	98.770	0.00	1,302.000	128,598.54
70496213		BLOW OFF VALVE (2IN)	EA	1,141.160	0.00	1.000	1,141.16
70496215		WATER MAIN PIPE (PVC)(14IN)(DR18)(C900)	LF	226.520	0.00	688.000	155,845.76
70496217	000	BLOW OFF VALVE (6IN)	EA	8,525.000	0.00	0.000	0.00
70496217		BLOW OFF VALVE (6IN)	EA	10,009.700	0.00	1.000	10,009.70
70496224	000	WATER MAIN PIPE (HDPE)(42IN)	LF	497.500	0.00	0.000	0.00
70496224		WATER MAIN PIPE (HDPE)(42IN)	LF	517.290	0.00	1,130.000	584,537.70
70496226		WET CONNECTION (42IN)	EA	78,530.300	0.00	2.000	157,060.60
70496229	000	JCK TUN BOR OR AUG CSG (STL)(60IN)	LF	1,938.800	450.00	450.000	872,460.00
70496232		WATER MAIN PIPE (PVC)(18IN)(DR18)(C900)	LF	424.440	0.00	709.000	300,927.96
71966044		WATER SERVICE LINE BREAKS LEAK REPAIR	EA	4,181.770	0.00	1.000	4,181.77
		CO 39 ADDS 7196-6044 BY EA FOR LAKE RD WATERLINE REPAIR					
96016001		MATERIAL ON HAND	DOL	1.000	1.00	9,102,009.540	9,102,009.54
96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.00	257,874.070	257,874.07
96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.00	249,061.670	-249,061.67
96066001		FORCE ACCOUNT ID 1	DOL	1.000	1,000,000.00	153,023.600	153,023.60
		CRASH CUSHION ATTENUATORS					
96066004		FORCE ACCOUNT ID 4	DOL	1.000	1,404,000.00	730,646.650	730,646.65
		ENVIRONMENTAL CONTRACTOR					
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,200,000.00	156,139.800	156,139.80
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	2,757.300	0.00	1.000	2,757.30
		CO 10 ADDS ITEM FOR MAT COST DIFF. FOR ANC BOLTS 54IN DS BY					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	36,587.250	0.00	1.000	36,587.25
		CO 13 ADDS ITEM FOR SOUND WALL SHOP DRAWING ENG REV BY LS					
96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	3,992.000	0.00	1.000	3,992.00
		CO 14 ADDS ITEM FOR PHASE 1 ADDITIONAL DETOUR LAYOUT BY LS					
96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	9,906.370	0.00	1.000	9,906.37
		CO 15 ADDS ITEM FOR CUTTING TEMPORARY ITS POLES BY LS					
96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	1,463.210	0.00	1.000	1,463.21
		CO 19 ADDS ITEM FOR TEMP 4 SEC SIGNAL@ INTER I-45 & FM BY LS					
96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	5,298.160	0.00	1.000	5,298.16
		CO 20 ADDS ITEM FOR BAYOU RD WATERLINE CONFLICT BY LS					
96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	11,798.250	0.00	1.000	11,798.25

	CO 25 ADDS ITEM FOR RELOCAT OF TEMP ITS POLE@CULVERT-A BY LS						
96086011	UNIQUE CHANGE ORDER ITEM 11	DOL	10,605.000	0.00	2.000	21,210.00	
	CO 26 ADDS ITEM FOR ADDL STRIP- MOBILIZATION BY LS						
96086012	UNIQUE CHANGE ORDER ITEM 12	DOL	7,953.750	0.00	1.000	7,953.75	
	CO 26 ADDS ITEM FOR TRAFFIC CONTROL-ALTERNATE LANES BY LS						
96086013	UNIQUE CHANGE ORDER ITEM 13	DOL	11,679.130	0.00	1.000	11,679.13	
	CO 23 ADDS ITEM FOR MOBILIZING 9 SERIES CRANE BY LS						
96086014	UNIQUE CHANGE ORDER ITEM 14	DOL	10,636.050	0.00	1.000	10,636.05	
	CO 23 ADDS ITEM FOR MOBILIZING 7 SERIES CRANE BY LS						
96086015	UNIQUE CHANGE ORDER ITEM 15	DOL	68,674.530	0.00	1.000	68,674.53	
	CO 05 ADDS ITEM FOR INCREASE IN REINF STEEL QUANTITY BY LS						
96086016	UNIQUE CHANGE ORDER ITEM 16	DOL	74,749.220	0.00	1.000	74,749.22	
	CO 21 ADDS ITEM FOR TEMPORARY ITS REROUTE BY LS						
96086017	UNIQUE CHANGE ORDER ITEM 17	DOL	2,253.000	0.00	1.000	2,253.00	
	CO 22 ADDS ITEM FOR TRAFFIC CONTROL FOR SIGN REMOV BY LS						
96086018	UNIQUE CHANGE ORDER ITEM 18	DOL	72,893.590	0.00	1.000	72,893.59	
	CO 27 ADDS ITEM FOR FORCE MAIN SEWAGE HANDLING BY LS						
96086019	UNIQUE CHANGE ORDER ITEM 19	DOL	25,334.210	0.00	1.000	25,334.21	
	CO 30 ADDS ITEM FOR TEMP SGNL POLE SUPP WTRLN REPAIR BY LS						
96086020	UNIQUE CHANGE ORDER ITEM 20	DOL	42,405.200	0.00	1.000	42,405.20	
	CO 37 ADDS ITEM FOR CNCT AND ABDN/FILL 24IN FORCE MAIN BY LS						
96086021	UNIQUE CHANGE ORDER ITEM 21	DOL	8,618.000	0.00	1.000	8,618.00	
	CO 38 ADDS ITEM FOR LAKE RD WATERLINE BARRICADES BY LS						
96086022	UNIQUE CHANGE ORDER ITEM 22	DOL	9,699.000	0.00	1.000	9,699.00	
	CO 38 ADDS ITEM FOR MAIN ST WATERLINE BARRICADES BY LS						
96086023	UNIQUE CHANGE ORDER ITEM 23	DOL	14,700.000	0.00	1.000	14,700.00	
	CO 38 ADDS ITEM FOR FM 519 WATERLINE BARRICADES BY LS						
96086024	UNIQUE CHANGE ORDER ITEM 24	DOL	9,208.000	0.00	1.000	9,208.00	
	CO 38 ADDS ITEM FOR LANE CLOSURE FLAGGING BY LS						
96086025	UNIQUE CHANGE ORDER ITEM 25	DOL	60,918.870	0.00	1.000	60,918.87	
	CO 28 ADDS ITEM FOR ADDED TESTING ON 42IN WATERLINE BY LS						
96086026	UNIQUE CHANGE ORDER ITEM 26	DOL	4,634.470	0.00	1.000	4,634.47	
	CO 28 ADDS ITEM FOR ADDED RESCHEDULED MOBILIZATION BY LS						
96086027	UNIQUE CHANGE ORDER ITEM 27	DOL	10,108.500	0.00	1.000	10,108.50	
	CO 28 ADDS ITEM FOR ADDED BACKFILLING 42IN TIE-IN PIT BY LS						
96086028	UNIQUE CHANGE ORDER ITEM 28	DOL	12,179.250	0.00	1.000	12,179.25	
	CO 29 ADDS ITEM FOR BILLBOARD REMOVAL BY LS						
96086029	UNIQUE CHANGE ORDER ITEM 29	DOL	4,030.000	0.00	1.000	4,030.00	
	CO 32 ADDS ITEM TEMP SPEED LIMIT SIGNS BY LS						

96086030	UNIQUE CHANGE ORDER ITEM 30	DOL	9,068.000	0.00	1.000	9,068.00
	CO 35 ADDS ITEM FOR TEMP TRAFFIC CONTROL FOR BRIDGE					
96086031	UNIQUE CHANGE ORDER ITEM 31	DOL	5,302.500	0.00	1.000	5,302.50
	CO 35 ADDS ITEM FOR ADDL JOINT RESEAL MOBILIZATION BY LS					

TOTAL ITEM EARNINGS TO DATE \$93,021,437.48