



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **08/08/24**

CONTRACT ID: **059801108**  
 PROJECT: **CC 598-1-108**  
 CONTRACT: **05233029**  
 AWARD AMOUNT: **\$3,336,063.58**  
 PROJECTED AMOUNT: **\$3,346,070.59**  
 ADJ. PROJECTED AMOUNT: **\$3,434,705.69**  
 CONTRACTOR: **R CONSTRUCTION CIVIL, LLC**

HIGHWAY: **SH 288**  
 DISTRICT NAME: **HOUSTON**  
 COUNTY: **HARRIS**  
 AREA ENGINEER: **Jamal Elahi, P.E.**  
 AREA NUMBER: **064**

ESTIMATE NUMBER: **0012**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **06/28/2024** to **07/29/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **100.00**  
 % TIME USED: **94.55**  
 % RETAINAGE: **0.00**

LETTING DATE: **05/04/2023**  
 AWARD DATE: **05/25/2023**  
 NOTICE TO PROCEED DATE: **06/28/2023**  
 WORK BEGIN DATE: **08/16/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$4,564,951.37	\$4,507,862.56	\$57,088.81
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$4,564,951.37	\$4,507,862.56	\$57,088.81
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$4,564,951.37</b>	<b>\$4,507,862.56</b>	<b>\$57,088.81</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 08/16/2023  
TIME CHARGES BEGIN: 07/28/2023  
BID DAYS: 165  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 165  
DAYS CHARGED TO DATE: 156  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$940.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$940.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
06/28/2024	1		
06/29/2024		1	SATURDAY
06/30/2024		1	SUNDAY
07/01/2024		1	TIME SUSPENDED
07/02/2024		1	TIME SUSPENDED
07/03/2024		1	TIME SUSPENDED
07/04/2024		1	HOLIDAY
07/05/2024		1	TIME SUSPENDED
07/06/2024		1	SATURDAY
07/07/2024		1	SUNDAY
07/08/2024		1	TIME SUSPENDED
07/09/2024		1	TIME SUSPENDED
07/10/2024		1	TIME SUSPENDED
07/11/2024		1	TIME SUSPENDED
07/12/2024		1	TIME SUSPENDED
07/13/2024		1	SATURDAY
07/14/2024		1	SUNDAY
07/15/2024		1	TIME SUSPENDED
07/16/2024		1	TIME SUSPENDED
07/17/2024		1	TIME SUSPENDED
07/18/2024		1	TIME SUSPENDED
07/19/2024		1	TIME SUSPENDED
07/20/2024		1	SATURDAY
07/21/2024		1	SUNDAY
07/22/2024		1	TIME SUSPENDED
07/23/2024		1	TIME SUSPENDED
07/24/2024		1	TIME SUSPENDED
07/25/2024		1	TIME SUSPENDED
07/26/2024		1	TIME SUSPENDED
07/27/2024		1	SATURDAY
07/28/2024		1	SUNDAY
07/29/2024		1	TIME SUSPENDED

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
32	1	31
HOLIDAY		1
SATURDAY		5
SUNDAY		5
TIME SUSPENDED		20

WORK PERFORMED THIS PERIOD

PROJECT CC 598-1-108 CONTROL 059801108  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0130	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	84.000	102.222	\$8,586.65	12,872.00	12,886.04
0170	04326001	000	RIPRAP (CONC)(4 IN)	CY	374.000	39.000	\$14,586.00	3.00	39.00
0276	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,100.000	1.000	\$1,100.00	12.00	12.00
0285	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	1.560	128.000	\$199.68	15.75	128.00
0295	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.020	1,981.870	\$2,021.51	13,580.00	10,182.87
0395	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.790	230.000	\$411.70	230.00	230.00
0425	06776001	000	REF PAV MKTQTY II-A-A	UNIT	1.000	114.990	\$991.28		
0435	06786001	000	PAV SURF PREP FOR MRK (6")	LF	0.100	1,601.000	\$160.10	196.00	1,601.00
0403	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,247.940	1.000	\$1,247.94	1.00	1.00
0440	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.160	700.000	\$112.00	390.00	700.00
0445	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.240	40.000	\$9.60	36.00	40.00
0450	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.100	2.000	\$10.20	2.00	2.00
0455	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	5.100	2.000	\$10.20	2.00	2.00
0460	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	5.100	2.000	\$10.20	2.00	2.00
0520	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	2.090	4,062.000	\$8,489.58	5,022.00	4,062.00
0525	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	2.300	1,070.000	\$2,461.00	1,090.00	1,070.00
0530	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	4.590	1,601.000	\$7,348.59	196.00	1,601.00
0535	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	6.630	700.000	\$4,641.00	390.00	700.00
0540	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	13.260	40.000	\$530.40	36.00	40.00
0545	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	2.300	537.000	\$1,235.10	888.00	537.00
0550	60386025	000	MULTIYPOLYMER PAV MRK (W) (ARROW)	EA	331.500	2.000	\$663.00	2.00	2.00
0555	60386026	000	MULTIPOLYMER PAV MRK (W) (DBL ARROW)	EA	362.100	2.000	\$724.20	2.00	2.00
0560	60386027	000	MULTIPOLYMER PAV MRK (W) (WORD)	EA	341.700	2.000	\$683.40	2.00	2.00
0565	61856002	002	TMA (STATIONARY)	DAY	100.000	28.000	\$2,800.00	150.00	313.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0604	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	699.960	\$699.96	2,000.00	1,808.23
0615	96016001		MATERIAL ON HAND	DOL	1.000	-2,988.000	-\$2,988.00	1.00	0.00

TOTAL ITEM EARNINGS THIS ESTIMATE **\$57,088.81**

CONTRACT LINE ITEMS

PROJECT CC 598-1-108 CONTROL 059801108  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	1,500.000	40.000	0.000	40.00	60,000.00
0065	01046001	000	REMOVING CONC (PAV)	SY	500.000	6.050	0.000	247.78	123,889.50
0075	01046067	000	REMOVING CONC (SAWCUT)	LF	2.000	1,075.000	0.000	2,136.00	4,272.00
0080	01056008	000	REMOVING STAB BASE AND ASPH PAV (6")	SY	105.000	47.400	0.000	3,196.42	335,623.79
0085	01106002	000	EXCAVATION (CHANNEL)	CY	9.750	22,500.000	0.000	22,550.00	219,862.50
0090	01346008	000	BACKFILL (TY A OR B)	CY	0.500	19,018.000	0.000	8,428.00	4,214.00
0110	02606006	000	LIME TRT (EXST MATL) (6")	SY	5.560	13,042.000	0.000	13,059.03	72,608.23
0115	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	205.900	176.000	0.000	189.87	39,094.23
0120	02766188	000	CEM TRT(PLNT MX) (CL L)(TY E)(GR 4)(6")	SY	20.000	13,042.000	0.000	14,122.96	282,459.28
0125	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	142.000	711.000	0.000	795.56	112,969.52
0130	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	84.000	12,872.000	0.000	12,886.04	1,082,427.53
0135	04006001	000	STRUCT EXCAV	CY	500.000	10.810	0.000	10.81	5,405.00
0140	04006003	000	STRUCT EXCAV (PIPE)	CY	2.500	5,784.950	0.000	4,000.00	10,000.00
0145	04006005	000	CEM STABIL BKFL	CY	50.000	623.180	0.000	677.32	33,865.90
0150	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	50.000	8.620	0.000	8.62	431.00
0155	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.000	1,047.000	0.000	1,047.00	2,094.00
0160	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	978.000	34.000	0.000	34.00	33,252.00
0165	04206060	001	CL C CONC (INLET)	CY	731.550	24.000	0.000	36.58	26,763.03
0170	04326001	000	RIPRAP (CONC)(4 IN)	CY	374.000	3.000	0.000	39.00	14,586.00
0175	04326011	000	RIPRAP (CONC) (CL B) (6")	CY	318.000	14.400	0.000	18.00	5,724.00
0180	04646005	001	RC PIPE (CL III)(24 IN)	LF	87.000	614.000	0.000	616.00	53,592.00
0185	04646007	001	RC PIPE (CL III)(30 IN)	LF	114.000	234.000	0.000	232.00	26,448.00
0190	04646008	001	RC PIPE (CL III)(36 IN)	LF	155.000	199.000	0.000	200.00	31,000.00
0205	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	3,270.000	10.000	0.000	12.00	39,240.00
0210	04676420	000	SET (TY II) (30 IN) (RCP) (4: 1) (P)	EA	2,620.000	1.000	0.000	1.00	2,620.00
0215	04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	3,270.000	1.000	0.000	1.00	3,270.00
0220	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	3,270.000	4.000	0.000	4.00	13,080.00
0225	04676451	000	SET (TY II) (36 IN) (RCP) (4: 1) (P)	EA	2,835.000	1.000	0.000	1.00	2,835.00
0230	04676453	000	SET (TY II) (36 IN) (RCP) (6: 1) (C)	EA	3,490.000	1.000	0.000	1.00	3,490.00
0235	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	3,490.000	4.000	0.000	4.00	13,960.00
0240	04676469	000	SET (TY II) (48 IN) (CMP) (4: 1) (P)	EA	4,585.000	1.000	0.000	1.00	4,585.00
0245	04676580	000	SET (REMOV & REINSTALL)	EA	1,540.000	1.000	0.000	3.00	4,620.00
0255	04966004	000	REMOV STR (SET)	EA	600.000	1.000	0.000	2.00	1,200.00
0260	04966007	000	REMOV STR (PIPE)	LF	18.000	150.200	0.000	150.20	2,703.60
0265	05006001	000	MOBILIZATION	LS	320,000.000	1.000	0.000	0.90	288,000.00
0270	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,100.000	12.000	0.000	12.00	13,200.00
0275	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	36.310	180.000	0.000	180.00	6,535.80
0285	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	1.560	15.750	0.000	128.00	199.68
0290	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.570	13,580.000	0.000	8,572.00	30,602.04
0295	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.020	13,580.000	0.000	10,182.87	10,386.53
0300	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	6.110	256.000	0.000	224.00	1,368.64
0310	05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	12.000	1,260.000	0.000	1,260.00	15,120.00
0320	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	1.000	1,260.000	0.000	1,260.00	1,260.00
0325	05296005	000	CONC CURB (MONO) (TY II)	LF	4.250	2,453.000	0.000	2,453.00	10,425.25

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0330	05306004	000	DRIVEWAYS (CONC)	SY	100.000	369.000	0.000	1,063.93	106,393.00
0335	05316001	000	CONC SIDEWALKS (4")	SY	56.000	1,982.000	0.000	1,981.87	110,984.72
0340	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	21.000	642.000	0.000	642.00	13,482.00
0345	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,100.000	1.000	0.000	1.00	1,100.00
0350	05456026	000	CRASH CUSHION ATTEN (INSTALL) (QUAD)(N)	EA	22,000.000	1.000	0.000	1.00	22,000.00
0355	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	18.750	425.000	0.000	425.00	7,968.75
0360	06186032	000	CONDT (PVC) (SCH 40) (3") (STL ENCSE)	LF	45.500	780.000	0.000	780.00	35,490.00
0365	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	19.900	270.000	0.000	360.00	7,164.00
0370	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	30.000	115.000	0.000	140.00	4,200.00
0375	06186056	000	CONDT (PVC) (SCH 80) (3") (CONC ENCSE)	LF	22.000	1,820.000	0.000	1,940.00	42,680.00
0380	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.330	1,425.000	0.000	900.00	1,197.00
0385	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.500	2,850.000	0.000	1,800.00	2,700.00
0395	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.790	230.000	0.000	230.00	411.70
0400	06246009	000	GROUND BOX TY D (162922)	EA	907.000	1.000	0.000	1.00	907.00
0405	06286152	000	ELC SRV TY D 120/240 060(NS)SS(N)SP(O)	EA	6,275.000	1.000	0.000	1.00	6,275.00
0410	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	897.920	9.000	0.000	9.00	8,081.28
0415	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.680	1,440.000	0.000	1,440.00	2,419.20
0425	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.120	32.000	0.000	144.00	881.28
0430	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.080	6,112.000	0.000	5,669.00	453.52
0435	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	196.000	0.000	1,601.00	160.10
0440	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.160	390.000	0.000	700.00	112.00
0445	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.240	36.000	0.000	40.00	9.60
0450	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.100	2.000	0.000	2.00	10.20
0455	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	5.100	2.000	0.000	2.00	10.20
0460	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	5.100	2.000	0.000	2.00	10.20
0485	60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	2.420	4,870.000	0.000	4,870.00	11,785.40
0490	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	6.600	4,870.000	0.000	4,870.00	32,142.00
0495	60076094	000	FIBER OPTIC FUSION SPLICE	EA	31.880	368.000	0.000	76.00	2,422.88
0500	60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	75.390	780.000	0.000	780.00	58,804.20
0505	60166010	000	ITS MULTI-DUCT CND (PVC-80)	LF	28.970	1,820.000	0.000	1,940.00	56,201.80
0510	60276003	000	CONDUIT (PREPARE)	LF	4.730	730.000	0.000	730.00	3,452.90
0515	60276008	000	GROUND BOX (PREPARE)	EA	275.160	9.000	0.000	18.00	4,952.88
0520	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	2.090	5,022.000	0.000	4,062.00	8,489.58
0525	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	2.300	1,090.000	0.000	1,070.00	2,461.00
0530	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	4.590	196.000	0.000	1,601.00	7,348.59
0535	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	6.630	390.000	0.000	700.00	4,641.00
0540	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	13.260	36.000	0.000	40.00	530.40
0545	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	2.300	888.000	0.000	537.00	1,235.10
0550	60386025	000	MULTIPOLYMER PAV MRK (W) (ARROW)	EA	331.500	2.000	0.000	2.00	663.00
0555	60386026	000	MULTIPOLYMER PAV MRK (W) (DBL ARROW)	EA	362.100	2.000	0.000	2.00	724.20
0560	60386027	000	MULTIPOLYMER PAV MRK (W) (WORD)	EA	341.700	2.000	0.000	2.00	683.40
0565	61856002	002	TMA (STATIONARY)	DAY	100.000	150.000	0.000	313.00	31,300.00
0570	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	5,150.000	2.000	0.000	2.00	10,300.00
0575	64766002	000	RELOCATE HIGH MAST LIGHTING ASSEMBLY	EA	22,000.000	1.000	0.000	1.00	22,000.00

Category Subtotal \$3,684,522.13

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

CATEGORY 002			DESCRIPTION	FORCE ACCOUNT					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0600	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	769,044.48	769,044.48
0604	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	2,000.000	0.000	1,808.23	1,808.23
0607	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	3,000.000	0.000	7,953.75	7,953.75
<b>Category Subtotal</b>									<b>\$778,806.46</b>

PROJECT CC 598-1-108 CONTROL 059801108  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	4.000	547.230	0.000	0.000	0.00
0087	01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C) ADDED BY CO 005	CY	59.500	0.000	0.000	0.000	0.00
0095	01626002	000	BLOCK SODDING	SY	3.850	33,880.000	0.000	0.000	0.00
0100	01666001	000	FERTILIZER	AC	792.000	6.900	0.000	0.000	0.00
0105	01686001	000	VEGETATIVE WATERING	MG	29.560	828.000	0.000	0.000	0.00
0195	04656544	001	INLET (STG II)(TY AAD)	EA	2,690.000	1.000	0.000	0.000	0.00
0200	04656545	001	INLET (STG II)(TY AD)	EA	2,770.000	7.000	0.000	0.000	0.00
0250	04816020	000	PIPE (PVC) (SCH 40) (20 IN)	LF	81.000	6.000	0.000	0.000	0.00
0280	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	1.530	180.000	0.000	0.000	0.00
0284	05066020		CONSTRUCTION EXITS (INSTALL) (TY 1) ADDED BY CO 05	SY	43.930	0.000	0.000	0.000	0.00
0305	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.030	256.000	0.000	0.000	0.00
0315	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	1.000	1,260.000	0.000	0.000	0.00
0390	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.570	115.000	0.000	0.000	0.00
0420	06726006	000	REFL PAV MRKR TY I-A	EA	6.120	10.000	0.000	0.000	0.00
0465	06906001	000	REMOVAL OF CONDUIT	LF	11.000	750.000	0.000	0.000	0.00
0470	06906009	000	REMOVAL OF CABLES	LF	0.710	2,970.000	0.000	0.000	0.00
0475	30516001	000	GROUTING	CF	100.000	80.840	0.000	0.000	0.00
0480	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	21.580	135.000	0.000	0.000	0.00
0580	70176027	000	SANITARY SEWER (21 IN) (PVC) (SDR 35)	LF	81.000	6.000	0.000	0.000	0.00
0621	96086002		UNIQUE CHANGE ORDER ITEM 2 ADDED BY CO 04 Damaged Electrical Line Work	DOL	9,092.320	0.000	1.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0601	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0602	96046001		CONTRACTOR FORCE ACCOUNT 1 LANE CLOSURE ASSESMENT FEE	DOL	-1.000	1.000	0.000	0.000	0.00
0603	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1.000	0.000	0.000	0.00
0605	96066054		PARTNERING	DOL	1.000	1.000	0.000	0.000	0.00
0606	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	5,000.000	0.000	0.000	0.00
0608	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00

0609	96066058	SPECIAL DEDUCTION	DOL	1.000	1.000	0.000	0.000	0.00
0610	96066059	BOND EXPENSE SUP NEGOTIATED CONTRACTS	DOL	1.000	1.000	0.000	0.000	0.00
0611	96096001	DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00
0612	96096002	DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
0613	96096003	SBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
0614	96106001	ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
0615	96016001	MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
0616	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1.000	0.000	0.000	0.00
0617	96026603	DRILL SHAFT CORE HOLE PAYMENT	DOL	1.000	1.000	0.000	0.000	0.00
0618	05856006	RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	1.000	0.000	0.000	0.00
0619	96026601	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT CC 598-1-108 CONTROL 059801108

CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0193	04656166		INLET (COMPL)(TY AAD) ADDED BY CO 03	EA	10,459.670	0.000	1.000	1.00	10,459.67
0194	04656167		INLET (COMPL)(TY AD) ADDED BY CO 03	EA	9,266.670	0.000	7.000	7.00	64,866.69
0620	96086001		UNIQUE CHANGE ORDER ITEM 1 EQUIPMENT STANDBY CO 01 = LS	DOL	25,048.480	0.000	1.000	1.00	25,048.48
403	06286002		REMOVE ELECTRICAL SERVICES ADDED BY CO 02	EA	1,247.940	0.000	1.000	1.00	1,247.94

Category Subtotal 101,622.78

PROJECT CC 598-1-108 CONTROL 059801108

CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
195	04656544		INLET (STG II)(TY AAD)	EA	2,690.000	0.000	-1.000	0.000	0.00
200	04656545		INLET (STG II)(TY AD) ADDED BY CO 03	EA	2,770.000	0.000	-7.000	0.000	0.00
0091	01346008		BACKFILL (TY A OR B) ADDED BY CO 05	CY	0.500	0.000	0.000	0.000	0.00
0282	05066020		CONSTRUCTION EXITS (INSTALL) (TY 1) ADDED BY CO 006	SY	41.360	0.000	0.000	0.000	0.00
0286	05066024		CONSTRUCTION EXITS (REMOVE) ADDED BY CO 006	SY	10.650	0.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$4,564,951.37

## CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	1,500.000	40.00	40.000	60,000.00
01046001	000	REMOVING CONC (PAV)	SY	500.000	6.05	247.779	123,889.50
01046067	000	REMOVING CONC (SAWCUT)	LF	2.000	1,075.00	2,136.000	4,272.00
01056008	000	REMOVING STAB BASE AND ASPH PAV (6")	SY	105.000	47.40	3,196.417	335,623.79
01106002	000	EXCAVATION (CHANNEL)	CY	9.750	22,500.00	22,550.000	219,862.50
01346008	000	BACKFILL (TY A OR B)	CY	0.500	19,018.00	8,428.000	4,214.00
02606006	000	LIME TRT (EXST MATL) (6")	SY	5.560	13,042.00	13,059.034	72,608.23
02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	205.900	176.00	189.870	39,094.23
02766188	000	CEM TRT(PLNT MX) (CL L)(TY E)(GR 4)(6")	SY	20.000	13,042.00	14,122.964	282,459.28
02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	142.000	711.00	795.560	112,969.52
03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	84.000	12,872.00	12,886.042	1,082,427.53
04006001	000	STRUCT EXCAV	CY	500.000	10.81	10.810	5,405.00
04006003	000	STRUCT EXCAV (PIPE)	CY	2.500	5,784.95	4,000.000	10,000.00
04006005	000	CEM STABIL BKFL	CY	50.000	623.18	677.318	33,865.90
04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	50.000	8.62	8.620	431.00
04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.000	1,047.00	1,047.000	2,094.00
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	978.000	34.00	34.000	33,252.00
04206060	001	CL C CONC (INLET)	CY	731.550	24.00	36.584	26,763.03
04326001	000	RIPRAP (CONC)(4 IN)	CY	374.000	3.00	39.000	14,586.00
04326011	000	RIPRAP (CONC) (CL B) (6")	CY	318.000	14.40	18.000	5,724.00
04646005	001	RC PIPE (CL III)(24 IN)	LF	87.000	614.00	616.000	53,592.00
04646007	001	RC PIPE (CL III)(30 IN)	LF	114.000	234.00	232.000	26,448.00
04646008	001	RC PIPE (CL III)(36 IN)	LF	155.000	199.00	200.000	31,000.00
04656166		INLET (COMPL)(TY AAD) ADDED BY CO 03	EA	10,459.670	0.00	1.000	10,459.67
04656167		INLET (COMPL)(TY AD) ADDED BY CO 03	EA	9,266.670	0.00	7.000	64,866.69
04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	3,270.000	10.00	12.000	39,240.00
04676420	000	SET (TY II) (30 IN) (RCP) (4: 1) (P)	EA	2,620.000	1.00	1.000	2,620.00
04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	3,270.000	1.00	1.000	3,270.00
04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	3,270.000	4.00	4.000	13,080.00
04676451	000	SET (TY II) (36 IN) (RCP) (4: 1) (P)	EA	2,835.000	1.00	1.000	2,835.00
04676453	000	SET (TY II) (36 IN) (RCP) (6: 1) (C)	EA	3,490.000	1.00	1.000	3,490.00
04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	3,490.000	4.00	4.000	13,960.00
04676469	000	SET (TY II) (48 IN) (CMP) (4: 1) (P)	EA	4,585.000	1.00	1.000	4,585.00
04676580	000	SET (REMOV & REINSTALL)	EA	1,540.000	1.00	3.000	4,620.00
04966004	000	REMOV STR (SET)	EA	600.000	1.00	2.000	1,200.00
04966007	000	REMOV STR (PIPE)	LF	18.000	150.20	150.200	2,703.60
05006001	000	MOBILIZATION	LS	320,000.000	1.00	0.900	288,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,100.000	12.00	12.000	13,200.00
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	36.310	180.00	180.000	6,535.80
05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	1.560	15.75	128.000	199.68
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.570	13,580.00	8,572.000	30,602.04



CONTRACT ID	059801108	ESTIMATE	0012	CONTRACTOR'S ESTIMATE PACKAGE			
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.020	13,580.00	10,182.870	10,386.53
05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	6.110	256.00	224.000	1,368.64
05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	12.000	1,260.00	1,260.000	15,120.00
05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	1.000	1,260.00	1,260.000	1,260.00
05296005	000	CONC CURB (MONO) (TY II)	LF	4.250	2,453.00	2,453.000	10,425.25
05306004	000	DRIVEWAYS (CONC)	SY	100.000	369.00	1,063.930	106,393.00
05316001	000	CONC SIDEWALKS (4")	SY	56.000	1,982.00	1,981.870	110,984.72
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	21.000	642.00	642.000	13,482.00
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,100.000	1.00	1.000	1,100.00
05456026	000	CRASH CUSHION ATTEN (INSTALL) (QUAD)(N)	EA	22,000.000	1.00	1.000	22,000.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	18.750	425.00	425.000	7,968.75
06186032	000	CONDT (PVC) (SCH 40) (3") (STL ENCSE)	LF	45.500	780.00	780.000	35,490.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	19.900	270.00	360.000	7,164.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	30.000	115.00	140.000	4,200.00
06186056	000	CONDT (PVC) (SCH 80) (3") (CONC ENCSE)	LF	22.000	1,820.00	1,940.000	42,680.00
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.330	1,425.00	900.000	1,197.00
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.500	2,850.00	1,800.000	2,700.00
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.790	230.00	230.000	411.70
06246009	000	GROUND BOX TY D (162922)	EA	907.000	1.00	1.000	907.00
06286002		REMOVE ELECTRICAL SERVICES	EA	1,247.940	0.00	1.000	1,247.94
06286152	000	ELC SRV TY D 120/240 060(NS)SS(N)SP(O)	EA	6,275.000	1.00	1.000	6,275.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	897.920	9.00	9.000	8,081.28
06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.680	1,440.00	1,440.000	2,419.20
06726009	000	REFL PAV MRKR TY II-A-A	EA	6.120	32.00	144.000	881.28
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.080	6,112.00	5,669.000	453.52
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	196.00	1,601.000	160.10
06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.160	390.00	700.000	112.00
06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.240	36.00	40.000	9.60
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.100	2.00	2.000	10.20
06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	5.100	2.00	2.000	10.20
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	5.100	2.00	2.000	10.20
60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	2.420	4,870.00	4,870.000	11,785.40
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	6.600	4,870.00	4,870.000	32,142.00
60076094	000	FIBER OPTIC FUSION SPLICE	EA	31.880	368.00	76.000	2,422.88
60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	75.390	780.00	780.000	58,804.20
60166010	000	ITS MULTI-DUCT CND (PVC-80)	LF	28.970	1,820.00	1,940.000	56,201.80
60276003	000	CONDUIT (PREPARE)	LF	4.730	730.00	730.000	3,452.90
60276008	000	GROUND BOX (PREPARE)	EA	275.160	9.00	18.000	4,952.88
60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	2.090	5,022.00	4,062.000	8,489.58
60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	2.300	1,090.00	1,070.000	2,461.00
60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	4.590	196.00	1,601.000	7,348.59
60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	6.630	390.00	700.000	4,641.00
60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	13.260	36.00	40.000	530.40
60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	2.300	888.00	537.000	1,235.10
60386025	000	MULTIPOLYMER PAV MRK (W) (ARROW)	EA	331.500	2.00	2.000	663.00
60386026	000	MULTIPOLYMER PAV MRK (W) (DBL ARROW)	EA	362.100	2.00	2.000	724.20
60386027	000	MULTIPOLYMER PAV MRK (W) (WORD)	EA	341.700	2.00	2.000	683.40
61856002	002	TMA (STATIONARY)	DAY	100.000	150.00	313.000	31,300.00
61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	5,150.000	2.00	2.000	10,300.00

64766002	000	RELOCATE HIGH MAST LIGHTING ASSEMBLY	EA	22,000.000	1.00	1.000	22,000.00
96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.00	769,044.475	769,044.48
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	2,000.00	1,808.230	1,808.23
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	3,000.00	7,953.750	7,953.75
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	25,048.480	0.00	1.000	25,048.48
		EQUIPMENT STANDBY CO 01 = LS					

**TOTAL ITEM EARNINGS TO DATE**        **\$4,564,951.37**