



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **02/08/24**

CONTRACT ID: **067401071**
 PROJECT: **STP 2022(759)HES**
 CONTRACT: **08223019**
 AWARD AMOUNT: **\$2,492,425.85**
 PROJECTED AMOUNT: **\$2,597,425.85**
 ADJ. PROJECTED AMOUNT: **\$2,597,425.85**
 CONTRACTOR: **TRI STATE ELECTRIC, LTD.**

HIGHWAY: **FM 76**
 DISTRICT NAME: **EL PASO**
 COUNTY: **EL PASO**
 AREA ENGINEER: **Jonathan J. Concha, P.E.**
 AREA NUMBER: **052**

ESTIMATE NUMBER: **0016**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **12/28/2023** to **01/27/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **40.93**
 % TIME USED: **51.67**
 % RETAINAGE: **0.00**

LETTING DATE: **08/03/2022**
 AWARD DATE: **08/30/2022**
 NOTICE TO PROCEED DATE: **09/20/2022**
 WORK BEGIN DATE: **10/09/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,063,021.48	\$801,975.52	\$261,045.96
PARTICIPATING	\$956,719.35	\$721,777.98	\$234,941.37
NON-PARTICIPATING	\$106,302.13	\$80,197.54	\$26,104.59
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$1,063,021.48	\$801,975.52	\$261,045.96

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 10/09/2023
TIME CHARGES BEGIN: 10/20/2022
BID DAYS: 120
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 120
DAYS CHARGED TO DATE: 62
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$785.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$785.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
12/28/2023		1	TIME SUSPENDED
12/29/2023		1	TIME SUSPENDED
12/30/2023		1	SATURDAY
12/31/2023		1	SUNDAY
01/01/2024		1	HOLIDAY
01/02/2024		1	TIME SUSPENDED
01/03/2024		1	TOO COLD
01/04/2024		1	RAIN
01/05/2024	1		
01/06/2024		1	SATURDAY
01/07/2024		1	SUNDAY
01/08/2024		1	WEATHER
01/09/2024	1		
01/10/2024	1		
01/11/2024	1		
01/12/2024	1		
01/13/2024		1	SATURDAY
01/14/2024		1	SUNDAY
01/15/2024	1		
01/16/2024	1		
01/17/2024	1		
01/18/2024	1		
01/19/2024	1		
01/20/2024		1	SATURDAY
01/21/2024		1	SUNDAY
01/22/2024	1		
01/23/2024		1	RAIN
01/24/2024	1		
01/25/2024	1		
01/26/2024	1		
01/27/2024		1	SATURDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	14	17
		<hr/>
HOLIDAY		1
RAIN		2
SATURDAY		5
SUNDAY		4
TIME SUSPENDED		3
TOO COLD		1
WEATHER		1

WORK PERFORMED THIS PERIOD

PROJECT STP 2022(759)HES CONTROL 000212028

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0795	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,589.000	2.000	\$3,178.00	8.00	2.00
0805	06286149	000	ELC SRV TY D 120/240 060(NS)SS(N)GC(O)	EA	8,314.730	1.000	\$8,314.73	1.00	1.00
0810	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	885.000	5.000	\$4,425.00	5.00	5.00
0815	06446076	000	REMOVE SM RD SN SUP&AM	EA	178.000	3.000	\$534.00	3.00	3.00
0985	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	800.000	3.000	\$2,400.00	8.00	3.00
1045	61856002	002	TMA (STATIONARY)	DAY	180.000	7.000	\$1,260.00	2.00	32.00
1055	63066002	000	VIVDS CAM ASSY FXD LNS	EA	2,614.000	4.000	\$10,456.00	4.00	4.00

PROJECT STP 2022(759)HES CONTROL 016701132

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1195	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	12.000	\$4,500.00	12.00	12.00
1200	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	398.000	70.000	\$27,860.00	70.00	70.00
1215	05066040	002	BIODEG EROSN CONT LOGS (IN STL) (8")	LF	10.000	50.000	\$500.00	50.00	50.00
1260	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	32.000	120.000	\$3,840.00	555.00	385.00
1275	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,589.000	7.000	\$11,123.00	12.00	7.00
1290	06286149	000	ELC SRV TY D 120/240 060(NS)SS(N)GC(O)	EA	8,314.730	1.000	\$8,314.73	1.00	1.00
1480	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	425.000	10.000	\$4,250.00	12.00	10.00
1485	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	400.000	6.000	\$2,400.00	6.00	6.00
1490	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	400.000	10.000	\$4,000.00	12.00	10.00
1495	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	400.000	6.000	\$2,400.00	6.00	6.00
1500	06826005	000	VEH SIG SEC (12")LED(RED)	EA	400.000	10.000	\$4,000.00	12.00	10.00
1505	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	425.000	4.000	\$1,700.00	4.00	4.00
1515	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	250.000	4.000	\$1,000.00	4.00	4.00
1520	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	225.000	10.000	\$2,250.00	12.00	10.00
1530	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	3.000	525.000	\$1,575.00	5,717.00	525.00
1535	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	4.000	246.000	\$984.00	246.00	246.00
1555	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	12,000.000	3.000	\$36,000.00	3.00	3.00
1560	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,300.000	1.000	\$12,300.00	1.00	1.00
1565	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	13,500.000	1.000	\$13,500.00	1.00	1.00
1600	61856002	002	TMA (STATIONARY)	DAY	180.000	17.000	\$3,060.00	2.00	31.00
1610	63066002	000	VIVDS CAM ASSY FXD LNS	EA	2,614.000	5.000	\$13,070.00	6.00	5.00

PROJECT STP 2022(759)HES CONTROL 067401071

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0096	96016001	000	MATERIAL ON HAND	DOL	1.000	-54,001.000	-\$54,001.00	1,000.00	273,652.00
0100	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	8,900.000	1.000	\$8,900.00	1.00	1.00
0105	05066040	002	BIODEG EROSN CONT LOGS (IN STL) (8")	LF	10.000	25.000	\$250.00	25.00	25.00
0135	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	32.000	362.000	\$11,584.00	895.00	362.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0485	61856002	002	TMA (STATIONARY)	DAY	180.000	12.000	\$2,160.00	2.00	12.00

PROJECT STP 2022(759)HES CONTROL 345101048
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2610	01056091	000	REMOVING STAB BASE & ASPH PAV (8"-12")	SY	6.000	241.000	\$1,446.00	241.00	241.00
2625	03606002	000	CONC PVMT (CONT REINF - CRCP) (8")	SY	110.000	488.000	\$53,680.00	488.00	488.00
2640	04206074	001	CL C CONC (MISC)	CY	1,500.000	1.000	\$1,500.00	1.00	1.00
2645	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	8,500.000	1.000	\$8,500.00	1.00	1.00
2670	05286001	000	COLORED TEXTURED CONC (4")	SY	70.000	189.000	\$13,230.00	197.00	189.00
2675	05296002	000	CONC CURB (TY II)	LF	16.500	272.000	\$4,488.00	606.00	417.00
2695	05316010	000	CURB RAMPS (TY 7)	EA	2,200.000	1.000	\$2,200.00	4.00	1.00
2700	05316016	000	CURB RAMPS (TY 21)	EA	2,800.000	1.000	\$2,800.00	1.00	1.00
2710	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	18.500	9.000	\$166.50	500.00	779.00
2725	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,589.000	2.000	\$3,178.00	8.00	8.00
2940	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	800.000	2.000	\$1,600.00	8.00	10.00
2995	06876001	000	PED POLE ASSEMBLY	EA	2,500.000	1.000	\$2,500.00	6.00	7.00
3000	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	850.000	5.000	\$4,250.00	7.00	7.00
3020	61856002	002	TMA (STATIONARY)	DAY	180.000	19.000	\$3,420.00	2.00	72.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$261,045.96

CONTRACT LINE ITEMS

PROJECT STP 2022(759)HES CONTROL 000212028
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0670	01046015	000	REMOVING CONC (SIDEWALKS)	SY	15.500	123.000	0.000	123.00	1,906.50
0675	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	15.000	443.000	0.000	180.00	2,700.00
0680	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	35.000	75.000	0.000	73.00	2,555.00
0700	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	24.000	0.000	24.00	9,000.00
0705	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	398.000	28.000	0.000	28.00	11,144.00
0710	05006001	000	MOBILIZATION	LS	83,000.000	0.150	0.000	0.15	12,450.00
0715	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	8,900.000	1.000	0.000	1.00	8,900.00
0720	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	10.000	85.000	0.000	85.00	850.00
0770	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	32.000	335.000	0.000	225.00	7,200.00
0775	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	38.000	90.000	0.000	85.00	3,230.00
0785	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	54.000	60.000	0.000	60.00	3,240.00
0795	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,589.000	8.000	0.000	2.00	3,178.00
0805	06286149	000	ELC SRV TY D 120/240 060(NS)SS(N)GC(O)	EA	8,314.730	1.000	0.000	1.00	8,314.73
0810	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	885.000	5.000	0.000	5.00	4,425.00
0815	06446076	000	REMOVE SM RD SN SUP&AM	EA	178.000	3.000	0.000	3.00	534.00
0960	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	425.000	10.000	0.000	5.00	2,125.00
0965	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	400.000	10.000	0.000	5.00	2,000.00
0970	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	400.000	4.000	0.000	2.00	800.00
0975	06826005	000	VEH SIG SEC (12")LED(RED)	EA	400.000	10.000	0.000	5.00	2,000.00
0980	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	425.000	2.000	0.000	1.00	425.00
0985	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	800.000	8.000	0.000	3.00	2,400.00
0990	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	225.000	12.000	0.000	8.00	1,800.00
1010	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	11,000.000	2.000	0.000	1.00	11,000.00
1015	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,300.000	1.000	0.000	1.00	12,300.00
1030	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	850.000	7.000	0.000	3.00	2,550.00
1045	61856002	002	TMA (STATIONARY)	DAY	180.000	2.000	0.000	32.00	5,760.00
1055	63066002	000	VIVDS CAM ASSY FXD LNS	EA	2,614.000	4.000	0.000	4.00	10,456.00

Category Subtotal \$133,243.23

PROJECT STP 2022(759)HES CONTROL 016701132
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1165	01046015	000	REMOVING CONC (SIDEWALKS)	SY	15.500	204.000	0.000	21.00	325.50
1170	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	15.000	387.000	0.000	59.00	885.00
1175	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	35.000	101.000	0.000	58.00	2,030.00
1185	01106003	000	EXCAVATION (SPECIAL)	CY	125.000	6.000	0.000	3.00	375.00
1195	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	12.000	0.000	12.00	4,500.00
1200	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	398.000	70.000	0.000	70.00	27,860.00
1205	05006001	000	MOBILIZATION	LS	83,000.000	0.150	0.000	0.15	12,450.00
1210	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	8,900.000	1.000	0.000	1.00	8,900.00
1215	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	10.000	50.000	0.000	50.00	500.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1255	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	18.500	1,165.000	0.000	230.00	4,255.00
1260	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	32.000	555.000	0.000	385.00	12,320.00
1275	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,589.000	12.000	0.000	7.00	11,123.00
1290	06286149	000	ELC SRV TY D 120/240 060(NS)SS(N)GC(O)	EA	8,314.730	1.000	0.000	1.00	8,314.73
1480	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	425.000	12.000	0.000	10.00	4,250.00
1485	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	400.000	6.000	0.000	6.00	2,400.00
1490	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	400.000	12.000	0.000	10.00	4,000.00
1495	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	400.000	6.000	0.000	6.00	2,400.00
1500	06826005	000	VEH SIG SEC (12")LED(RED)	EA	400.000	12.000	0.000	10.00	4,000.00
1505	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	425.000	4.000	0.000	4.00	1,700.00
1515	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	250.000	4.000	0.000	4.00	1,000.00
1520	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	225.000	12.000	0.000	10.00	2,250.00
1530	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	3.000	5,717.000	0.000	525.00	1,575.00
1535	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	4.000	246.000	0.000	246.00	984.00
1555	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	12,000.000	3.000	0.000	3.00	36,000.00
1560	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,300.000	1.000	0.000	1.00	12,300.00
1565	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	13,500.000	1.000	0.000	1.00	13,500.00
1600	61856002	002	TMA (STATIONARY)	DAY	180.000	2.000	0.000	31.00	5,580.00
1610	63066002	000	VIVDS CAM ASSY FXD LNS	EA	2,614.000	6.000	0.000	5.00	13,070.00

Category Subtotal \$198,847.23

PROJECT STP 2022(759)HES CONTROL 067401071

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0095	05006001	000	MOBILIZATION	LS	83,000.000	0.150	0.000	0.15	12,450.00
0096	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	273,652.00	273,652.00
0100	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	8,900.000	1.000	0.000	1.00	8,900.00
0105	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	10.000	25.000	0.000	25.00	250.00
0135	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	32.000	895.000	0.000	362.00	11,584.00
0485	61856002	002	TMA (STATIONARY)	DAY	180.000	2.000	0.000	12.00	2,160.00

Category Subtotal \$308,996.00

PROJECT STP 2022(760)HES CONTROL 092406642

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1745	05006001	000	MOBILIZATION	LS	83,000.000	0.250	0.000	0.25	20,750.00

Category Subtotal \$20,750.00

PROJECT STP 2022(759)HES CONTROL 212102176

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2065	05006001	000	MOBILIZATION	LS	83,000.000	0.150	0.000	0.05	4,150.00
Category Subtotal									\$4,150.00

PROJECT STP 2022(759)HES CONTROL 345101048
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2575	01046001	000	REMOVING CONC (PAV)	SY	65.000	90.000	0.000	18.00	1,170.00
2580	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	70.000	0.000	70.00	1,750.00
2585	01046015	000	REMOVING CONC (SIDEWALKS)	SY	15.500	151.000	0.000	156.44	2,424.82
2590	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	26.000	297.000	0.000	300.00	7,800.00
2595	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	15.000	284.000	0.000	296.33	4,444.95
2600	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	35.000	59.000	0.000	59.00	2,065.00
2605	01046033	000	REMOVING CONC (DRAIN)	SY	100.000	40.000	0.000	40.00	4,000.00
2610	01056091	000	REMOVING STAB BASE & ASPH PAV (8"-12")	SY	6.000	241.000	0.000	241.00	1,446.00
2615	01106003	000	EXCAVATION (SPECIAL)	CY	125.000	3.000	0.000	3.00	375.00
2625	03606002	000	CONC PVMT (CONT REINF - CRCP) (8")	SY	110.000	488.000	0.000	488.00	53,680.00
2630	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	12.000	0.000	12.00	4,500.00
2635	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	398.000	42.000	0.000	42.00	16,716.00
2640	04206074	001	CL C CONC (MISC)	CY	1,500.000	1.000	0.000	1.00	1,500.00
2645	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	8,500.000	1.000	0.000	1.00	8,500.00
2650	05006001	000	MOBILIZATION	LS	83,000.000	0.150	0.000	0.15	12,450.00
2655	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	8,900.000	1.000	0.000	1.00	8,900.00
2660	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	10.000	60.000	0.000	60.00	600.00
2670	05286001	000	COLOR TEXTURED CONC (4")	SY	70.000	197.000	0.000	189.00	13,230.00
2675	05296002	000	CONC CURB (TY II)	LF	16.500	606.000	0.000	417.00	6,880.50
2685	05316001	000	CONC SIDEWALKS (4")	SY	60.400	114.000	0.000	90.00	5,436.00
2690	05316005	000	CURB RAMPS (TY 2)	EA	2,950.000	4.000	0.000	4.00	11,800.00
2695	05316010	000	CURB RAMPS (TY 7)	EA	2,200.000	4.000	0.000	1.00	2,200.00
2700	05316016	000	CURB RAMPS (TY 21)	EA	2,800.000	1.000	0.000	1.00	2,800.00
2705	05316036	000	CURB RAMPS (TY 2)(MOD)	EA	2,200.000	1.000	0.000	1.00	2,200.00
2710	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	18.500	500.000	0.000	779.00	14,411.50
2715	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	32.000	450.000	0.000	424.00	13,568.00
2720	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	3.750	1,470.000	0.000	2,223.00	8,336.25
2725	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,589.000	8.000	0.000	8.00	12,712.00
2730	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,789.000	1.000	0.000	1.00	1,789.00
2900	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	32,000.000	1.000	0.000	1.00	32,000.00
2905	06806004	006	REMOVING TRAFFIC SIGNALS	EA	5,500.000	1.000	0.000	1.00	5,500.00
2910	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	425.000	6.000	0.000	6.00	2,550.00
2915	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	400.000	4.000	0.000	4.00	1,600.00
2920	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	400.000	6.000	0.000	6.00	2,400.00
2925	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	400.000	8.000	0.000	8.00	3,200.00
2930	06826005	000	VEH SIG SEC (12")LED(RED)	EA	400.000	6.000	0.000	6.00	2,400.00
2935	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	425.000	5.000	0.000	5.00	2,125.00
2940	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	800.000	8.000	0.000	10.00	8,000.00
2945	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	250.000	2.000	0.000	2.00	500.00
2950	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	225.000	9.000	0.000	9.00	2,025.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2955	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	1,913.000	0.000	1,868.00	3,736.00
2960	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	3.000	1,925.000	0.000	1,538.00	4,614.00
2970	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.000	625.000	0.000	620.00	3,100.00
2975	06846021	000	TRF SIG CBL (TY A)(12 AWG)(16 CONDR)	LF	6.000	150.000	0.000	165.00	990.00
2980	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	11,000.000	1.000	0.000	1.00	11,000.00
2985	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,300.000	1.000	0.000	1.00	12,300.00
2990	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	13,500.000	2.000	0.000	2.00	27,000.00
2995	06876001	000	PED POLE ASSEMBLY	EA	2,500.000	6.000	0.000	7.00	17,500.00
3000	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	850.000	7.000	0.000	7.00	5,950.00
3005	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,500.000	1.000	0.000	1.00	3,500.00
3020	61856002	002	TMA (STATIONARY)	DAY	180.000	2.000	0.000	72.00	12,960.00
3025	62926006	000	RVDS(PRES AND ADV DET)(INSTALL ONLY)	EA	850.000	4.000	0.000	4.00	3,400.00
3030	63866001	000	INSTALLATION OF CELLULAR MODEM	EA	1,000.000	1.000	0.000	1.00	1,000.00

Category Subtotal \$397,035.02

PROJECT STP 2022(759)HES CONTROL 000212028

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0665	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	34.000	0.000	0.000	0.00
0685	01056069	000	REMOVING STAB BASE & ASPH PAV (4" - 6")	SY	12.000	24.000	0.000	0.000	0.00
0690	01106003	000	EXCAVATION (SPECIAL)	CY	125.000	6.000	0.000	0.000	0.00
0695	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	25.000	1.000	0.000	0.000	0.00
0725	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	5.000	85.000	0.000	0.000	0.00
0730	05286001	000	COLORLED TEXTURED CONC (4")	SY	70.000	2.000	0.000	0.000	0.00
0735	05296002	000	CONC CURB (TY II)	LF	16.500	60.000	0.000	0.000	0.00
0740	05296008	000	CONC CURB & GUTTER (TY II)	LF	29.000	28.000	0.000	0.000	0.00
0745	05316001	000	CONC SIDEWALKS (4")	SY	60.400	37.000	0.000	0.000	0.00
0750	05316005	000	CURB RAMPS (TY 2)	EA	2,950.000	6.000	0.000	0.000	0.00
0755	05316016	000	CURB RAMPS (TY 21)	EA	2,800.000	1.000	0.000	0.000	0.00
0760	05366002	000	CONC MEDIAN	SY	82.000	39.000	0.000	0.000	0.00
0765	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	18.500	270.000	0.000	0.000	0.00
0780	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	25.000	65.000	0.000	0.000	0.00
0790	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	3.750	845.000	0.000	0.000	0.00
0800	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,150.000	1.000	0.000	0.000	0.00
0820	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.250	252.000	0.000	0.000	0.00
0825	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	8.100	351.000	0.000	0.000	0.00
0830	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	225.000	3.000	0.000	0.000	0.00
0835	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	180.000	3.000	0.000	0.000	0.00
0840	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.310	320.000	0.000	0.000	0.00
0845	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	1.100	252.000	0.000	0.000	0.00
0850	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.750	351.000	0.000	0.000	0.00
0855	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	110.000	3.000	0.000	0.000	0.00
0860	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	150.000	3.000	0.000	0.000	0.00
0865	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.250	427.000	0.000	0.000	0.00

0866	06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.440	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
0870	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.800	320.000	0.000	0.000	0.00
0875	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.400	427.000	0.000	0.000	0.00
0876	06666321		RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	1.480	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
0880	06726007	000	REFL PAV MRKR TY I-C	EA	4.600	14.000	0.000	0.000	0.00
0885	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	22.000	0.000	0.000	0.00
0890	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.000	16.000	0.000	0.000	0.00
0895	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.700	1,218.000	0.000	0.000	0.00
0900	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	356.000	0.000	0.000	0.00
0905	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.250	136.000	0.000	0.000	0.00
0910	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	4.000	0.000	0.000	0.00
0915	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	3.000	0.000	0.000	0.00
0920	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	427.000	0.000	0.000	0.00
0925	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	320.000	0.000	0.000	0.00
0926	06786002		PAV SURF PREP FOR MRK (6")	LF	0.240	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
0930	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.120	252.000	0.000	0.000	0.00
0935	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	351.000	0.000	0.000	0.00
0940	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	15.500	3.000	0.000	0.000	0.00
0945	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	25.000	3.000	0.000	0.000	0.00
0950	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	32,000.000	1.000	0.000	0.000	0.00
0955	06806004	006	REMOVING TRAFFIC SIGNALS	EA	5,500.000	1.000	0.000	0.000	0.00
0995	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	1,379.000	0.000	0.000	0.00
1000	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	3.000	2,083.000	0.000	0.000	0.00
1005	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.000	770.000	0.000	0.000	0.00
1020	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	13,500.000	1.000	0.000	0.000	0.00
1025	06876001	000	PED POLE ASSEMBLY	EA	2,500.000	4.000	0.000	0.000	0.00
1035	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,500.000	1.000	0.000	0.000	0.00
1040	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	80.000	20.000	0.000	0.000	0.00
1050	63066001	000	VIVDS PROSR SYS	EA	9,200.000	1.000	0.000	0.000	0.00
1060	63066005	000	VIVDS CNTRL SOFTWARE	EA	1,000.000	1.000	0.000	0.000	0.00
1065	63066007	000	VIVDS CABLING	LF	2.000	910.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2022(759)HES **CONTROL** 016701132
CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1180	01056069	000	REMOVING STAB BASE & ASPH PAV (4" - 6")	SY	12.000	64.000	0.000	0.000	0.00
1190	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	25.000	12.000	0.000	0.000	0.00
1220	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	5.000	50.000	0.000	0.000	0.00
1225	05286001	000	COLORLED TEXTURED CONC (4")	SY	70.000	204.000	0.000	0.000	0.00
1230	05296002	000	CONC CURB (TY II)	LF	16.500	575.000	0.000	0.000	0.00
1235	05296008	000	CONC CURB & GUTTER (TY II)	LF	29.000	20.000	0.000	0.000	0.00
1240	05316001	000	CONC SIDEWALKS (4")	SY	60.400	149.000	0.000	0.000	0.00
1245	05316010	000	CURB RAMPS (TY 7)	EA	2,200.000	12.000	0.000	0.000	0.00
1250	05316016	000	CURB RAMPS (TY 21)	EA	2,800.000	2.000	0.000	0.000	0.00

1265	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	2.000	280.000	0.000	0.000	0.00
1270	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	3.750	1,990.000	0.000	0.000	0.00
1280	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,789.000	1.000	0.000	0.000	0.00
1285	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,150.000	1.000	0.000	0.000	0.00
1295	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	885.000	2.000	0.000	0.000	0.00
1300	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,020.000	2.000	0.000	0.000	0.00
1305	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	1,196.000	2.000	0.000	0.000	0.00
1310	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	995.000	2.000	0.000	0.000	0.00
1315	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,376.000	2.000	0.000	0.000	0.00
1320	06446076	000	REMOVE SM RD SN SUP&AM	EA	178.000	10.000	0.000	0.000	0.00
1325	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.450	48.000	0.000	0.000	0.00
1326	06666018		REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	2.600	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
1330	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.250	513.000	0.000	0.000	0.00
1335	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	8.100	479.000	0.000	0.000	0.00
1340	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	225.000	6.000	0.000	0.000	0.00
1345	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	180.000	5.000	0.000	0.000	0.00
1350	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	1.100	48.000	0.000	0.000	0.00
1355	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.310	450.000	0.000	0.000	0.00
1356	06666172		REFL PAV MRK TY II (W) 6" (DOT)	LF	1.520	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
1360	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	1.100	513.000	0.000	0.000	0.00
1365	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.750	479.000	0.000	0.000	0.00
1370	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	110.000	6.000	0.000	0.000	0.00
1375	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	150.000	5.000	0.000	0.000	0.00
1380	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.250	1,819.000	0.000	0.000	0.00
1381	06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.440	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
1385	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.800	450.000	0.000	0.000	0.00
1390	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.400	1,819.000	0.000	0.000	0.00
1391	06666321		RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	1.480	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
1395	06726007	000	REFL PAV MRKR TY I-C	EA	4.600	25.000	0.000	0.000	0.00
1400	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	90.000	0.000	0.000	0.00
1405	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.000	22.000	0.000	0.000	0.00
1410	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.700	3,091.000	0.000	0.000	0.00
1415	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	610.000	0.000	0.000	0.00
1420	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.250	198.000	0.000	0.000	0.00
1425	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	10.000	0.000	0.000	0.00
1430	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	125.000	4.000	0.000	0.000	0.00
1435	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	5.000	0.000	0.000	0.00
1440	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	1,867.000	0.000	0.000	0.00
1445	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	450.000	0.000	0.000	0.00
1446	06786002		PAV SURF PREP FOR MRK (6")	LF	0.240	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
1450	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.120	513.000	0.000	0.000	0.00
1455	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	479.000	0.000	0.000	0.00
1460	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	15.500	6.000	0.000	0.000	0.00
1465	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	25.000	5.000	0.000	0.000	0.00
1470	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	32,000.000	1.000	0.000	0.000	0.00
1475	06806004	006	REMOVING TRAFFIC SIGNALS	EA	5,500.000	1.000	0.000	0.000	0.00
1510	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	800.000	16.000	0.000	0.000	0.00

1525	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	5,083.000	0.000	0.000	0.00
1540	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.000	1,575.000	0.000	0.000	0.00
1545	06846021	000	TRF SIG CBL (TY A)(12 AWG)(16 CONDR)	LF	6.000	540.000	0.000	0.000	0.00
1550	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	11,200.000	1.000	0.000	0.000	0.00
1570	06876001	000	PED POLE ASSEMBLY	EA	2,500.000	8.000	0.000	0.000	0.00
1575	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	850.000	14.000	0.000	0.000	0.00
1580	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,500.000	1.000	0.000	0.000	0.00
1585	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	80.000	20.000	0.000	0.000	0.00
1590	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	280.000	0.000	0.000	0.00
1595	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	2,500.000	1.000	0.000	0.000	0.00
1605	63066001	000	VIVDS PROSR SYS	EA	9,200.000	1.000	0.000	0.000	0.00
1615	63066005	000	VIVDS CNTRL SOFTWARE	EA	1,000.000	1.000	0.000	0.000	0.00
1620	63066007	000	VIVDS CABLING	LF	2.000	2,451.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2022(759)HES **CONTROL** 067401071

CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	27.000	0.000	0.000	0.00
0065	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	15.000	240.000	0.000	0.000	0.00
0070	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	35.000	20.000	0.000	0.000	0.00
0075	01056069	000	REMOVING STAB BASE & ASPH PAV (4" - 6")	SY	12.000	5.000	0.000	0.000	0.00
0080	01106003	000	EXCAVATION (SPECIAL)	CY	125.000	6.000	0.000	0.000	0.00
0085	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	25.000	1.000	0.000	0.000	0.00
0090	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	398.000	56.000	0.000	0.000	0.00
0097	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0098	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
0110	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	5.000	25.000	0.000	0.000	0.00
0115	05286001	000	COLORC TEXTURED CONC (4")	SY	70.000	19.000	0.000	0.000	0.00
0120	05296002	000	CONC CURB (TY II)	LF	16.500	203.000	0.000	0.000	0.00
0125	05316016	000	CURB RAMPS (TY 21)	EA	2,800.000	4.000	0.000	0.000	0.00
0130	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	18.500	280.000	0.000	0.000	0.00
0140	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	3.750	1,625.000	0.000	0.000	0.00
0145	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,589.000	10.000	0.000	0.000	0.00
0150	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,789.000	1.000	0.000	0.000	0.00
0155	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,150.000	1.000	0.000	0.000	0.00
0160	06286149	000	ELC SRV TY D 120/240 060(NS)SS(N)GC(O)	EA	8,314.730	1.000	0.000	0.000	0.00
0165	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	885.000	12.000	0.000	0.000	0.00
0170	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,020.000	6.000	0.000	0.000	0.00
0175	06446076	000	REMOVE SM RD SN SUP&AM	EA	178.000	10.000	0.000	0.000	0.00
0180	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.450	254.000	0.000	0.000	0.00
0181	06666018		REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	2.600	0.000	0.000	0.000	0.00
Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS									
0185	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.250	778.000	0.000	0.000	0.00
0190	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	8.100	511.000	0.000	0.000	0.00
0195	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	225.000	8.000	0.000	0.000	0.00
0200	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	180.000	8.000	0.000	0.000	0.00
0205	06666099	007	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	50.000	27.000	0.000	0.000	0.00

CONTRACT ID	067401071	ESTIMATE	0016	CONTRACTOR'S ESTIMATE PACKAGE				Page 12 of 20	
0210	06666105	007	REFL PAV MRK TY I (W)(BIKE ARW)(100MIL)	EA	115.000	10.000	0.000	0.000	0.00
0215	06666111	007	REFL PAV MRK TY I(W)(BIKE SYML)(100MIL)	EA	235.000	10.000	0.000	0.000	0.00
0220	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	1.100	254.000	0.000	0.000	0.00
0225	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.300	651.000	0.000	0.000	0.00
0230	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.310	300.000	0.000	0.000	0.00
0231	06666172		REFL PAV MRK TY II (W) 6" (DOT)	LF	1.520	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
0232	06666174		REFL PAV MRK TY II (W) 6" (SLD)	LF	0.430	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
0235	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	1.100	778.000	0.000	0.000	0.00
0240	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.750	511.000	0.000	0.000	0.00
0245	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	110.000	8.000	0.000	0.000	0.00
0250	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	150.000	8.000	0.000	0.000	0.00
0255	06666198	007	REFL PAV MRK TY II (W) 18" (YLD TRI)	EA	30.000	27.000	0.000	0.000	0.00
0260	06666200	007	REFL PAV MRK TY II (W) (BIKE ARROW)	EA	50.000	10.000	0.000	0.000	0.00
0265	06666202	007	REFL PAV MRK TY II (W) (BIKE SYMBOL)	EA	80.000	10.000	0.000	0.000	0.00
0270	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.250	98.000	0.000	0.000	0.00
0271	06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.440	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
0275	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	651.000	0.000	0.000	0.00
0280	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.800	300.000	0.000	0.000	0.00
0281	06666309		RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	1.760	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
0285	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.400	98.000	0.000	0.000	0.00
0286	06666321		RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	1.480	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
0290	06726007	000	REFL PAV MRKR TY I-C	EA	4.600	39.000	0.000	0.000	0.00
0295	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.000	15.000	0.000	0.000	0.00
0300	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.700	2,237.000	0.000	0.000	0.00
0305	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	676.000	0.000	0.000	0.00
0310	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.250	162.000	0.000	0.000	0.00
0315	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	15.000	0.000	0.000	0.00
0320	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	8.000	0.000	0.000	0.00
0325	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	1,003.000	0.000	0.000	0.00
0330	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	300.000	0.000	0.000	0.00
0331	06786002		PAV SURF PREP FOR MRK (6")	LF	0.240	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
0335	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.120	778.000	0.000	0.000	0.00
0340	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	511.000	0.000	0.000	0.00
0345	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	15.500	8.000	0.000	0.000	0.00
0350	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	25.000	8.000	0.000	0.000	0.00
0355	06786022	000	PAV SURF PREP FOR MRK (18")(YLD TRI)	EA	4.000	27.000	0.000	0.000	0.00
0360	06786026	000	PAV SURF PREP FOR MRK (BIKE ARROW)	EA	6.000	10.000	0.000	0.000	0.00
0365	06786028	000	PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	6.000	10.000	0.000	0.000	0.00
0370	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	32,000.000	1.000	0.000	0.000	0.00
0375	06806004	006	REMOVING TRAFFIC SIGNALS	EA	5,500.000	1.000	0.000	0.000	0.00
0380	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	425.000	8.000	0.000	0.000	0.00
0385	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	400.000	5.000	0.000	0.000	0.00
0390	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	400.000	8.000	0.000	0.000	0.00
0395	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	400.000	6.000	0.000	0.000	0.00
0400	06826005	000	VEH SIG SEC (12")LED(RED)	EA	400.000	9.000	0.000	0.000	0.00
0405	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	425.000	4.000	0.000	0.000	0.00

CONTRACT ID	067401071	ESTIMATE	0016	CONTRACTOR'S ESTIMATE PACKAGE					Page 13 of 20
0410	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	800.000	16.000	0.000	0.000	0.00
0415	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	250.000	5.000	0.000	0.000	0.00
0420	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	225.000	8.000	0.000	0.000	0.00
0425	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	4,149.000	0.000	0.000	0.00
0430	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	3.000	3,607.000	0.000	0.000	0.00
0435	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	4.000	49.000	0.000	0.000	0.00
0440	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.000	1,220.000	0.000	0.000	0.00
0445	06846021	000	TRF SIG CBL (TY A)(12 AWG)(16 CONDR)	LF	6.000	85.000	0.000	0.000	0.00
0450	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	11,500.000	1.000	0.000	0.000	0.00
0455	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	12,000.000	2.000	0.000	0.000	0.00
0460	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	13,500.000	1.000	0.000	0.000	0.00
0465	06876001	000	PED POLE ASSEMBLY	EA	2,500.000	9.000	0.000	0.000	0.00
0470	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	850.000	12.000	0.000	0.000	0.00
0475	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,500.000	1.000	0.000	0.000	0.00
0480	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	80.000	20.000	0.000	0.000	0.00
0490	63066001	000	VIVDS PROSR SYS	EA	9,200.000	1.000	0.000	0.000	0.00
0495	63066002	000	VIVDS CAM ASSY FXD LNS	EA	2,614.000	4.000	0.000	0.000	0.00
0500	63066005	000	VIVDS CNTRL SOFTWARE	EA	1,000.000	1.000	0.000	0.000	0.00
0505	63066007	000	VIVDS CABLING	LF	2.000	1,523.000	0.000	0.000	0.00
								Category Subtotal	0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0600	96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	65,000.000	0.000	0.000	0.00
0605	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	15,000.000	0.000	0.000	0.00
0610	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	25,000.000	0.000	0.000	0.00
								Category Subtotal	0.00

PROJECT STP 2022(760)HES CONTROL 092406642

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1720	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	622.000	0.000	0.000	0.00
1725	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	15.000	1,187.000	0.000	0.000	0.00
1730	01056091	000	REMOVING STAB BASE & ASPH PAV (8"-12")	SY	6.000	963.000	0.000	0.000	0.00
1735	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	25.000	259.000	0.000	0.000	0.00
1740	04796003	000	ADJUSTING MANHOLES & INLETS	EA	2,500.000	4.000	0.000	0.000	0.00
1750	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	8,900.000	1.000	0.000	0.000	0.00
1755	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	10.000	50.000	0.000	0.000	0.00
1760	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	5.000	50.000	0.000	0.000	0.00
1765	05296008	000	CONC CURB & GUTTER (TY II)	LF	29.000	458.000	0.000	0.000	0.00
1770	05316016	000	CURB RAMPS (TY 21)	EA	2,800.000	1.000	0.000	0.000	0.00
1775	05366002	000	CONC MEDIAN	SY	82.000	1,168.000	0.000	0.000	0.00
1780	06106004	000	RELOCATE RD IL ASM (TRANS-BASE)	EA	2,255.000	3.000	0.000	0.000	0.00
1785	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	885.000	8.000	0.000	0.000	0.00
1790	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.800	2,753.000	0.000	0.000	0.00
1795	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.250	164.000	0.000	0.000	0.00

1800	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	8.100	11.000	0.000	0.000	0.00
1805	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	225.000	4.000	0.000	0.000	0.00
1810	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	180.000	4.000	0.000	0.000	0.00
1815	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.310	960.000	0.000	0.000	0.00
1820	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	1.100	164.000	0.000	0.000	0.00
1825	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.750	11.000	0.000	0.000	0.00
1830	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	110.000	4.000	0.000	0.000	0.00
1835	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	150.000	4.000	0.000	0.000	0.00
1840	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.250	79.000	0.000	0.000	0.00
1841	06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.440	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
1845	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.800	960.000	0.000	0.000	0.00
1850	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.400	79.000	0.000	0.000	0.00
1851	06666321		RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	1.480	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
1855	06726007	000	REFL PAV MRKR TY I-C	EA	4.600	8.000	0.000	0.000	0.00
1860	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.000	48.000	0.000	0.000	0.00
1865	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.700	1,422.000	0.000	0.000	0.00
1870	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	79.000	0.000	0.000	0.00
1875	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	960.000	0.000	0.000	0.00
1876	06786002		PAV SURF PREP FOR MRK (6")	LF	0.240	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
1880	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.120	164.000	0.000	0.000	0.00
1885	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	11.000	0.000	0.000	0.00
1890	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	15.500	4.000	0.000	0.000	0.00
1895	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	25.000	4.000	0.000	0.000	0.00
1900	30766023	000	D-GR HMA TY-C PG70-22	TON	185.000	102.000	0.000	0.000	0.00
1905	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	80.000	20.000	0.000	0.000	0.00
1910	60276010	000	GROUND BOX W/ APRON (ADJUST)	EA	1,800.000	3.000	0.000	0.000	0.00
1915	61856002	002	TMA (STATIONARY)	DAY	180.000	10.000	0.000	0.000	0.00
								Category Subtotal	0.00

PROJECT STP 2022(759)HES CONTROL 212102176

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2015	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	46.000	0.000	0.000	0.00
2020	01046015	000	REMOVING CONC (SIDEWALKS)	SY	15.500	459.000	0.000	0.000	0.00
2025	01046028	000	REMOVING CONC (MISC)	SY	35.000	97.000	0.000	0.000	0.00
2030	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	15.000	783.000	0.000	0.000	0.00
2035	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	35.000	100.000	0.000	0.000	0.00
2040	01056069	000	REMOVING STAB BASE & ASPH PAV (4" - 6")	SY	12.000	57.000	0.000	0.000	0.00
2045	03606002	000	CONC PVMT (CONT REINF - CRCP) (8")	SY	110.000	54.000	0.000	0.000	0.00
2050	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	295.000	40.000	0.000	0.000	0.00
2055	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	398.000	84.000	0.000	0.000	0.00
2060	04796001	000	ADJUSTING MANHOLES	EA	1,500.000	2.000	0.000	0.000	0.00
2070	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	8,900.000	1.000	0.000	0.000	0.00
2075	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	10.000	10.000	0.000	0.000	0.00
2080	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	5.000	10.000	0.000	0.000	0.00

2085	05296005	000	CONC CURB (MONO) (TY II)	LF	6.500	620.000	0.000	0.000	0.00
2090	05316001	000	CONC SIDEWALKS (4")	SY	60.400	342.000	0.000	0.000	0.00
2095	05316005	000	CURB RAMPS (TY 2)	EA	2,950.000	2.000	0.000	0.000	0.00
2100	05316010	000	CURB RAMPS (TY 7)	EA	2,200.000	7.000	0.000	0.000	0.00
2105	05316013	000	CURB RAMPS (TY 10)	EA	2,575.000	1.000	0.000	0.000	0.00
2110	05316016	000	CURB RAMPS (TY 21)	EA	2,800.000	2.000	0.000	0.000	0.00
2115	05316017	000	CURB RAMPS (TY 22)	EA	2,785.000	2.000	0.000	0.000	0.00
2120	05366004	000	CONC DIRECTIONAL ISLAND	SY	1,200.000	10.000	0.000	0.000	0.00
2125	05366005	000	CONCRETE MEDIAN (NOSE)	SY	135.000	78.000	0.000	0.000	0.00
2130	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	40.000	75.000	0.000	0.000	0.00
2135	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,600.000	1.000	0.000	0.000	0.00
2140	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,200.000	1.000	0.000	0.000	0.00
2145	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	18.500	245.000	0.000	0.000	0.00
2150	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	32.000	1,670.000	0.000	0.000	0.00
2155	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	3.750	1,125.000	0.000	0.000	0.00
2160	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,589.000	13.000	0.000	0.000	0.00
2165	06246009	000	GROUND BOX TY D (162922)	EA	1,798.000	2.000	0.000	0.000	0.00
2170	06286149	000	ELC SRV TY D 120/240 060(NS)SS(N)GC(O)	EA	8,314.730	1.000	0.000	0.000	0.00
2175	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	885.000	9.000	0.000	0.000	0.00
2180	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	2,900.000	3.000	0.000	0.000	0.00
2185	06446076	000	REMOVE SM RD SN SUP&AM	EA	178.000	8.000	0.000	0.000	0.00
2190	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.250	760.000	0.000	0.000	0.00
2195	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.500	80.000	0.000	0.000	0.00
2200	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	8.100	1,030.000	0.000	0.000	0.00
2205	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	225.000	12.000	0.000	0.000	0.00
2210	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	250.000	8.000	0.000	0.000	0.00
2215	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	180.000	4.000	0.000	0.000	0.00
2220	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.300	690.000	0.000	0.000	0.00
2225	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.310	580.000	0.000	0.000	0.00
2226	06666174		REFL PAV MRK TY II (W) 6" (SLD)	LF	0.430	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
2230	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	1.100	760.000	0.000	0.000	0.00
2235	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	0.680	80.000	0.000	0.000	0.00
2240	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.750	1,030.000	0.000	0.000	0.00
2245	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	110.000	12.000	0.000	0.000	0.00
2250	06666185	007	REFL PAV MRK TY II (W) (DBL ARROW)	EA	100.000	8.000	0.000	0.000	0.00
2255	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	150.000	4.000	0.000	0.000	0.00
2260	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.400	690.000	0.000	0.000	0.00
2265	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	690.000	0.000	0.000	0.00
2270	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.800	580.000	0.000	0.000	0.00
2271	06666308		RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	1.670	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
2272	06666309		RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	1.760	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
2275	06726007	000	REFL PAV MRKR TY I-C	EA	4.600	56.000	0.000	0.000	0.00
2280	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.700	920.000	0.000	0.000	0.00
2285	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.000	370.000	0.000	0.000	0.00
2290	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.250	960.000	0.000	0.000	0.00
2295	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	10.000	0.000	0.000	0.00
2300	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	3.000	0.000	0.000	0.00
2305	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	690.000	0.000	0.000	0.00
2310	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	580.000	0.000	0.000	0.00

2311	06786002		PAV SURF PREP FOR MRK (6")	LF	0.240	0.000	0.000	0.000	0.00
			Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS						
2315	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.120	760.000	0.000	0.000	0.00
2320	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.400	80.000	0.000	0.000	0.00
2325	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	1,030.000	0.000	0.000	0.00
2330	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	32,000.000	1.000	0.000	0.000	0.00
2335	06806004	006	REMOVING TRAFFIC SIGNALS	EA	5,500.000	1.000	0.000	0.000	0.00
2340	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	425.000	16.000	0.000	0.000	0.00
2345	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	400.000	6.000	0.000	0.000	0.00
2350	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	400.000	16.000	0.000	0.000	0.00
2355	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	400.000	4.000	0.000	0.000	0.00
2360	06826005	000	VEH SIG SEC (12")LED(RED)	EA	400.000	16.000	0.000	0.000	0.00
2365	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	425.000	2.000	0.000	0.000	0.00
2370	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	800.000	16.000	0.000	0.000	0.00
2375	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	250.000	4.000	0.000	0.000	0.00
2380	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	225.000	14.000	0.000	0.000	0.00
2385	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	1,498.000	0.000	0.000	0.00
2390	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	3.000	2,610.000	0.000	0.000	0.00
2395	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	4.000	31.000	0.000	0.000	0.00
2400	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.000	535.000	0.000	0.000	0.00
2405	06846021	000	TRF SIG CBL (TY A)(12 AWG)(16 CONDR)	LF	6.000	45.000	0.000	0.000	0.00
2410	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	11,500.000	2.000	0.000	0.000	0.00
2415	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	12,000.000	2.000	0.000	0.000	0.00
2420	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,300.000	2.000	0.000	0.000	0.00
2425	06876001	000	PED POLE ASSEMBLY	EA	2,500.000	7.000	0.000	0.000	0.00
2430	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	850.000	14.000	0.000	0.000	0.00
2435	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,500.000	1.000	0.000	0.000	0.00
2440	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	80.000	20.000	0.000	0.000	0.00
2445	60046027	000	COMM CABLE (UNDRGRND)(22 AWG)(12 PAIR)	LF	12.500	125.000	0.000	0.000	0.00
2450	60276003	000	CONDUIT (PREPARE)	LF	15.000	10.000	0.000	0.000	0.00
2455	61856002	002	TMA (STATIONARY)	DAY	180.000	2.000	0.000	0.000	0.00
2460	63066001	000	VIVDS PROSR SYS	EA	9,200.000	1.000	0.000	0.000	0.00
2465	63066002	000	VIVDS CAM ASSY FXD LNS	EA	2,614.000	6.000	0.000	0.000	0.00
2470	63066005	000	VIVDS CNTRL SOFTWARE	EA	1,000.000	1.000	0.000	0.000	0.00
2475	63066007	000	VIVDS CABLING	LF	2.000	1,331.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2022(759)HES **CONTROL** 345101048
CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2620	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	25.000	17.000	0.000	0.000	0.00
2665	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	5.000	60.000	0.000	0.000	0.00
2680	05306004	000	DRIVEWAYS (CONC)	SY	95.000	220.000	0.000	0.000	0.00
2681	05306017		DRIVEWAYS (CONC) (HES)	SY	80.000	0.000	0.000	0.000	0.00
			Added by CO 3 - HES DRIVEWAY AT SOCKYARD AND HORIZON						
2716	06186029		CONDT (PVC) (SCH 40) (3")	LF	26.370	0.000	0.000	0.000	0.00
			CO#2 - INTRODUCE 3" PVC SCH 40 HORIZON & STOCKYARD						
2717	06186030		CONDT (PVC) (SCH 40) (3") (BORE)	LF	38.000	0.000	0.000	0.000	0.00

CO#2 - INTRODUCE 3" PVC SCH 40 HORIZON & STOCKYARD

2735	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,150.000	1.000	0.000	0.000	0.00
2740	06286149	000	ELC SRV TY D 120/240 060(NS)SS(N)GC(O)	EA	8,314.730	1.000	0.000	0.000	0.00
2745	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	885.000	1.000	0.000	0.000	0.00
2750	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,020.000	1.000	0.000	0.000	0.00
2755	06446076	000	REMOVE SM RD SN SUP&AM	EA	178.000	1.000	0.000	0.000	0.00
2760	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.450	36.000	0.000	0.000	0.00
2761	06666018		REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	2.600	0.000	0.000	0.000	0.00
Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS									
2765	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.250	353.000	0.000	0.000	0.00
2770	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	8.100	489.000	0.000	0.000	0.00
2775	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	225.000	4.000	0.000	0.000	0.00
2780	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	180.000	4.000	0.000	0.000	0.00
2785	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	1.100	36.000	0.000	0.000	0.00
2790	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.310	150.000	0.000	0.000	0.00
2791	06666172		REFL PAV MRK TY II (W) 6" (DOT)	LF	1.520	0.000	0.000	0.000	0.00
Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS									
2795	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	1.100	353.000	0.000	0.000	0.00
2800	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.750	489.000	0.000	0.000	0.00
2805	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	110.000	4.000	0.000	0.000	0.00
2810	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	150.000	4.000	0.000	0.000	0.00
2815	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.250	447.000	0.000	0.000	0.00
2816	06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.440	0.000	0.000	0.000	0.00
Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS									
2820	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.800	150.000	0.000	0.000	0.00
2825	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.400	447.000	0.000	0.000	0.00
2826	06666321		RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	1.480	0.000	0.000	0.000	0.00
Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS									
2830	06726007	000	REFL PAV MRKR TY I-C	EA	4.600	19.000	0.000	0.000	0.00
2835	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	16.000	0.000	0.000	0.00
2840	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.000	9.000	0.000	0.000	0.00
2845	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.700	1,131.000	0.000	0.000	0.00
2850	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	580.000	0.000	0.000	0.00
2855	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.250	154.000	0.000	0.000	0.00
2860	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	6.000	0.000	0.000	0.00
2865	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	3.000	0.000	0.000	0.00
2870	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	483.000	0.000	0.000	0.00
2875	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	150.000	0.000	0.000	0.00
2876	06786002		PAV SURF PREP FOR MRK (6")	LF	0.240	0.000	0.000	0.000	0.00
Added by CO 1 - UPDATED 4" TO 6" PAVEMENT MARKINGS									
2880	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.120	353.000	0.000	0.000	0.00
2885	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	489.000	0.000	0.000	0.00
2890	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	15.500	4.000	0.000	0.000	0.00
2895	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	25.000	4.000	0.000	0.000	0.00
2965	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	4.000	142.000	0.000	0.000	0.00
3010	07646025	000	STORM SEWER CLEANING (ALL SIZES)	LF	185.000	140.000	0.000	0.000	0.00
3015	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	80.000	20.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$1,063,021.48

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01046001	000	REMOVING CONC (PAV)	SY	65.000	90.00	18.000	1,170.00
01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	70.00	70.000	1,750.00
01046015	000	REMOVING CONC (SIDEWALKS)	SY	15.500	478.00	300.440	4,656.82
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	26.000	297.00	300.000	7,800.00
01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	15.000	1,114.00	535.330	8,029.95
01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	35.000	235.00	190.000	6,650.00
01046033	000	REMOVING CONC (DRAIN)	SY	100.000	40.00	40.000	4,000.00
01056091	000	REMOVING STAB BASE & ASPH PAV (8"-12")	SY	6.000	241.00	241.000	1,446.00
01106003	000	EXCAVATION (SPECIAL)	CY	125.000	9.00	6.000	750.00
03606002	000	CONC PVMT (CONT REINF - CRCP) (8")	SY	110.000	488.00	488.000	53,680.00
04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	48.00	48.000	18,000.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	398.000	140.00	140.000	55,720.00
04206074	001	CL C CONC (MISC)	CY	1,500.000	1.00	1.000	1,500.00
04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	8,500.000	1.00	1.000	8,500.00
05006001	000	MOBILIZATION	LS	83,000.000	1.00	0.900	74,700.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	8,900.000	4.00	4.000	35,600.00
05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	10.000	220.00	220.000	2,200.00
05286001	000	COLORED TEXTURED CONC (4")	SY	70.000	197.00	189.000	13,230.00
05296002	000	CONC CURB (TY II)	LF	16.500	606.00	417.000	6,880.50
05316001	000	CONC SIDEWALKS (4")	SY	60.400	114.00	90.000	5,436.00
05316005	000	CURB RAMPS (TY 2)	EA	2,950.000	4.00	4.000	11,800.00
05316010	000	CURB RAMPS (TY 7)	EA	2,200.000	4.00	1.000	2,200.00
05316016	000	CURB RAMPS (TY 21)	EA	2,800.000	1.00	1.000	2,800.00
05316036	000	CURB RAMPS (TY 2)(MOD)	EA	2,200.000	1.00	1.000	2,200.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	18.500	1,665.00	1,009.000	18,666.50
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	32.000	2,235.00	1,396.000	44,672.00
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	38.000	90.00	85.000	3,230.00
06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	54.000	60.00	60.000	3,240.00
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	3.750	1,470.00	2,223.000	8,336.25
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,589.000	28.00	17.000	27,013.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,789.000	1.00	1.000	1,789.00
06286149	000	ELC SRV TY D 120/240 060(NS)SS(N)GC(O)	EA	8,314.730	2.00	2.000	16,629.46
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	885.000	5.00	5.000	4,425.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	178.000	3.00	3.000	534.00
06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	32,000.000	1.00	1.000	32,000.00
06806004	006	REMOVING TRAFFIC SIGNALS	EA	5,500.000	1.00	1.000	5,500.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	425.000	28.00	21.000	8,925.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	400.000	10.00	10.000	4,000.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	400.000	28.00	21.000	8,400.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	400.000	18.00	16.000	6,400.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	400.000	28.00	21.000	8,400.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	425.000	11.00	10.000	4,250.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	800.000	16.00	13.000	10,400.00

CONTRACT ID	067401071	ESTIMATE	0016	CONTRACTOR'S ESTIMATE PACKAGE			Page 20 of 20
06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	250.000	6.00	6.000	1,500.00
06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	225.000	33.00	27.000	6,075.00
06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	1,913.00	1,868.000	3,736.00
06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	3.000	7,642.00	2,063.000	6,189.00
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	4.000	246.00	246.000	984.00
06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.000	625.00	620.000	3,100.00
06846021	000	TRF SIG CBL (TY A)(12 AWG)(16 CONDR)	LF	6.000	150.00	165.000	990.00
06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	11,000.000	3.00	2.000	22,000.00
06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	12,000.000	3.00	3.000	36,000.00
06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,300.000	3.00	3.000	36,900.00
06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	13,500.000	3.00	3.000	40,500.00
06876001	000	PED POLE ASSEMBLY	EA	2,500.000	6.00	7.000	17,500.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	850.000	14.00	10.000	8,500.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,500.000	1.00	1.000	3,500.00
61856002	002	TMA (STATIONARY)	DAY	180.000	8.00	147.000	26,460.00
62926006	000	RVDS(PRES AND ADV DET)(INSTALL ONLY)	EA	850.000	4.00	4.000	3,400.00
63066002	000	VIVDS CAM ASSY FXD LNS	EA	2,614.000	10.00	9.000	23,526.00
63866001	000	INSTALLATION OF CELLULAR MODEM	EA	1,000.000	1.00	1.000	1,000.00
96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.00	273,652.000	273,652.00

TOTAL ITEM EARNINGS TO DATE

\$1,063,021.48