



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/23**

CONTRACT ID: **083302020**  
 PROJECT: **F 2022(560)**  
 CONTRACT: **06223005**  
 AWARD AMOUNT: **\$12,983,870.35**  
 PROJECTED AMOUNT: **\$12,983,870.35**  
 ADJ. PROJECTED AMOUNT: **\$12,692,319.00**  
 CONTRACTOR: **KNIFE RIVER CORPORATION - SOUTH**

HIGHWAY: **FM 217**  
 DISTRICT NAME: **WACO**  
 COUNTY: **BOSQUE**  
 AREA ENGINEER: **Jeff Jackson, P.E.**  
 AREA NUMBER: **052**

ESTIMATE NUMBER: **0013**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/26/2023** to **10/25/2023**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **59.55**  
 % TIME USED: **67.62**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/01/2022**  
 AWARD DATE: **06/23/2022**  
 NOTICE TO PROCEED DATE: **09/20/2022**  
 WORK BEGIN DATE: **11/07/2022**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$7,558,739.63	\$7,158,979.25	\$399,760.38
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$7,558,739.63	\$7,158,979.25	\$399,760.38
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$7,558,739.63</b>	<b>\$7,158,979.25</b>	<b>\$399,760.38</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 11/07/2022  
TIME CHARGES BEGIN: 10/20/2022  
BID DAYS: 315  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 315  
DAYS CHARGED TO DATE: 213  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$1,285.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$1,285.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
09/26/2023	1		
09/27/2023	1		
09/28/2023	1		
09/29/2023	1		
09/30/2023		1	SATURDAY
10/01/2023		1	SUNDAY
10/02/2023	1		
10/03/2023	1		
10/04/2023	1		
10/05/2023	1		
10/06/2023	1		
10/07/2023		1	SATURDAY
10/08/2023		1	SUNDAY
10/09/2023	1		
10/10/2023	1		
10/11/2023	1		
10/12/2023	1		
10/13/2023	1		
10/14/2023		1	SATURDAY
10/15/2023		1	SUNDAY
10/16/2023	1		
10/17/2023	1		
10/18/2023	1		
10/19/2023	1		
10/20/2023	1		
10/21/2023		1	SATURDAY
10/22/2023		1	SUNDAY
10/23/2023	1		
10/24/2023		1	TOO WET
10/25/2023	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	21	9
		4
		4
		1

WORK PERFORMED THIS PERIOD

PROJECT F 2022(560) CONTROL 083302020  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0065	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	20.000	10.000	\$200.00	300.00	154.00
0085	01066002	000	OBLITERATING ABANDONED ROAD	SY	0.050	1,051.000	\$52.55	14,200.00	1,051.00
0090	01106001	000	EXCAVATION (ROADWAY)	CY	10.750	889.000	\$9,556.75	9,110.00	5,695.25
0095	01326004	000	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	11.660	852.500	\$9,940.15	15,959.00	11,975.50
0140	02476053	003	FL BS (CMP IN PLC)(TYD GR1-2)(FNAL POS)	CY	47.000	1,453.000	\$68,291.00	23,895.00	10,960.50
0150	02516066	000	REWORK BS MATL (TY C)(9")(ORD COMP)	SY	1.250	7,227.000	\$9,033.75	112,607.00	88,222.60
0155	02756001	000	CEMENT	TON	202.000	64.460	\$13,020.92	1,833.00	1,005.66
0160	02756011	000	CEMENT TREAT(EXIST MATL)(8")	SY	1.750	8,356.000	\$14,623.00	152,933.00	100,025.00
0166	03146005		EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	2.000	3,970.000	\$7,940.00	30,584.00	19,559.00
			SUPP DESCR CO #4 _Emulsion treatment application and revise plan sheets						
0170	03166022	002	ASPH (CRS-2)	GAL	3.500	7,650.000	\$26,775.00	66,832.00	39,562.00
0175	03166397	002	AGGR(TY-D GR-4 OR TY-L GR-4)	CY	129.000	143.000	\$18,447.00	1,098.00	734.00
0190	04006005	000	CEM STABIL BKFL	CY	180.000	19.000	\$3,420.00	742.00	761.50
0200	04026001	000	TRENCH EXCAVATION PROTECTION	LF	7.250	44.000	\$319.00	320.00	320.00
0210	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	155.000	60.800	\$9,424.00	743.00	340.90
0260	04646003	001	RC PIPE (CL III)(18 IN)	LF	60.000	40.000	\$2,400.00	1,160.00	1,304.00
0270	04646006	001	RC PIPE (CL III)(27 IN)	LF	103.000	76.000	\$7,828.00	76.00	76.00
0330	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	12,000.000	-1.000	-\$12,000.00	7.00	7.00
0355	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,175.000	2.000	\$2,350.00	50.00	58.00
0370	04676404	000	SET (TY II) (27 IN) (RCP) (6: 1) (C)	EA	2,050.000	2.000	\$4,100.00	2.00	2.00
0430	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,800.000	1.000	\$6,800.00	21.00	12.00
0445	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.300	452.000	\$1,943.60	30,216.00	5,805.00
0465	05106003	000	ONE-WAY TRAF CONT (PORT TRAF SIG)	MO	500.000	1.000	\$500.00	25.00	14.00
0505	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	35.000	450.000	\$15,750.00	4,050.00	1,175.00
0535	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,150.000	4.000	\$12,600.00	23.00	16.00
0610	06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	39.000	8.000	\$312.00	61.00	31.00
0625	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	1.000	11,714.000	\$11,714.00	11,520.00	64,229.00
0690	07306107	000	FULL - WIDTH MOWING	CYC	3,300.000	1.000	\$3,300.00	4.00	2.00
0720	61856003	002	TMA (MOBILE OPERATION)	HR	86.220	8.000	\$689.76	72.00	54.00

CATEGORY 006 DESCRIPTION BRIDGE: 090180083302296 [FM 217 AT SEARS BRANCH]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1175	04256009	000	PRESTR CONC SLAB BEAM (4SB12)	LF	235.000	588.000	\$138,180.00	588.00	588.00
1180	04326035	000	RIPRAP (STONE PROTECTION)(24 IN)	CY	117.000	104.700	\$12,249.90	576.00	197.70

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$399,760.38**

CONTRACT LINE ITEMS

PROJECT F 2022(560) CONTROL 083302020  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	895.000	424.000	0.000	424.00	379,480.00
0065	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	20.000	300.000	0.000	154.00	3,080.00
0085	01066002	000	OBLITERATING ABANDONED ROAD	SY	0.050	14,200.000	0.000	1,051.00	52.55
0090	01106001	000	EXCAVATION (ROADWAY)	CY	10.750	9,110.000	0.000	5,695.25	61,223.94
0095	01326004	000	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	11.660	15,959.000	0.000	11,975.50	139,634.33
0100	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	17.000	1,860.000	0.000	413.75	7,033.75
0110	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	0.250	188,598.000	0.000	30,989.00	7,747.25
0115	01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.160	188,598.000	0.000	30,989.00	4,958.24
0120	01646071	000	BROADCAST SEED (TEMP)(WARM OR COOL)	SY	0.120	188,598.000	0.000	61,978.00	7,437.36
0135	02166001	000	PROOF ROLLING	HR	50.000	77.000	0.000	2.50	125.00
0140	02476053	003	FL BS (CMP IN PLC)(TYD GR1-2)(FNAL POS)	CY	47.000	22,842.000	1,053.000	10,960.50	515,143.50
0145	02476509	003	FL BS (RDWY DEL)(TY D GR 3)(FINAL POS)	CY	41.000	10,836.000	680.000	12,872.25	527,762.25
0150	02516066	000	REWORK BS MATL (TY C)(9")(ORD COMP)	SY	1.250	112,841.000	-234.000	88,222.60	110,278.25
0155	02756001	000	CEMENT	TON	202.000	1,752.000	81.000	1,005.66	203,143.32
0160	02756011	000	CEMENT TREAT(EXIST MATL)(8")	SY	1.750	146,195.000	6,738.000	100,025.00	175,043.75
0166	03146005		EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	2.000	0.000	30,584.000	19,559.00	39,118.00
CO #4 _Emulsion treatment application and revise plan sheets									
0170	03166022	002	ASPH (CRS-2)	GAL	3.500	66,832.000	0.000	39,562.00	138,467.00
0175	03166397	002	AGGR(TY-D GR-4 OR TY-L GR-4)	CY	129.000	1,098.000	0.000	734.00	94,686.00
0190	04006005	000	CEM STABIL BKFL	CY	180.000	2,757.000	-2,015.000	761.50	137,070.00
0195	04006006	000	CUT & RESTORING PAV	SY	124.000	447.000	24.000	724.00	89,776.00
0200	04026001	000	TRENCH EXCAVATION PROTECTION	LF	7.250	291.000	29.000	320.00	2,320.00
0205	04326002	000	RIPRAP (CONC)(5 IN)	CY	630.000	2.000	0.000	3.00	1,890.00
0210	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	155.000	743.000	0.000	340.90	52,839.50
0215	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	495.000	166.000	0.000	114.00	56,430.00
0220	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	215.000	276.000	0.000	276.00	59,340.00
0222	04626008		CONC BOX CULV (5 FT X 4 FT)	LF	770.620	0.000	48.000	48.00	36,989.76
CO # 1 _ Replace the entire existing Culvert 75									
0225	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	251.000	88.000	0.000	88.00	22,088.00
0230	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	283.000	46.000	0.000	46.00	13,018.00
0235	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	333.000	92.000	0.000	92.00	30,636.00
0240	04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	545.000	46.000	0.000	46.00	25,070.00
0245	04626020	002	CONC BOX CULV (8 FT X 5 FT)	LF	674.000	144.000	0.000	144.00	97,056.00
0250	04626053	002	CONC BOX CULV (5 FT X 5 FT)(EXTEND)	LF	773.000	12.000	0.000	12.00	9,276.00
0260	04646003	001	RC PIPE (CL III)(18 IN)	LF	60.000	1,160.000	0.000	1,304.00	78,240.00
0265	04646005	001	RC PIPE (CL III)(24 IN)	LF	87.000	690.000	0.000	554.00	48,198.00
0270	04646006	001	RC PIPE (CL III)(27 IN)	LF	103.000	76.000	0.000	76.00	7,828.00
0275	04646007	001	RC PIPE (CL III)(30 IN)	LF	114.000	90.000	0.000	90.00	10,260.00
0280	04646010	001	RC PIPE (CL III)(48 IN)	LF	243.000	120.000	0.000	120.00	29,160.00
0285	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	7,500.000	4.000	0.000	4.00	30,000.00
0290	04666099	000	HEADWALL (CH - PW - 0) (DIA= 30 IN)	EA	7,900.000	4.000	0.000	4.00	31,600.00
0295	04666103	000	HEADWALL (CH - PW - 0) (DIA= 48 IN)	EA	13,000.000	1.000	0.000	1.00	13,000.00
0300	04666130	000	HEADWALL (CH - PW - S) (DIA= 24 IN)	EA	8,200.000	2.000	0.000	2.00	16,400.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0305	04666134	000	HEADWALL (CH - PW - S) (DIA= 36 IN)	EA	9,600.000	1.000	0.000	1.00	9,600.00
0310	04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	8,000.000	1.000	0.000	1.00	8,000.00
0315	04666178	000	WINGWALL (PW - 1) (HW=3 FT)	EA	7,500.000	1.000	0.000	1.00	7,500.00
0320	04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	8,500.000	4.000	0.000	2.00	17,000.00
0325	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	9,500.000	1.000	0.000	1.00	9,500.00
0330	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	12,000.000	5.000	2.000	7.00	84,000.00
0335	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	13,500.000	2.000	0.000	2.00	27,000.00
0340	04676105	000	SET (TY I)(S=3 FT)(HW=3FT)(3:1)(C)	EA	10,500.000	2.000	0.000	2.00	21,000.00
0345	04676110	000	SET (TY I)(S=3 FT)(HW= 3 FT)(6:1)(P)	EA	11,500.000	2.000	0.000	2.00	23,000.00
0350	04676137	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(3:1) (C)	EA	10,900.000	4.000	0.000	4.00	43,600.00
0355	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,175.000	50.000	0.000	58.00	68,150.00
0360	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,075.000	10.000	0.000	10.00	10,750.00
0365	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,400.000	12.000	0.000	8.00	11,200.00
0370	04676404	000	SET (TY II) (27 IN) (RCP) (6: 1) (C)	EA	2,050.000	2.000	0.000	2.00	4,100.00
0375	04676441	000	SET (TY II) (36 IN) (CMP) (4: 1) (C)	EA	2,600.000	1.000	0.000	1.00	2,600.00
0380	04676477	000	SET (TY II) (48 IN) (RCP) (4: 1) (C)	EA	12,850.000	1.000	0.000	1.00	12,850.00
0385	04806001	000	CLEAN EXIST CULVERTS	EA	1,575.000	4.000	-1.000	2.00	3,150.00
0390	04966004	000	REMOV STR (SET)	EA	250.000	3.000	0.000	1.00	250.00
0395	04966005	000	REMOV STR (WINGWALL)	EA	500.000	8.000	0.000	8.00	4,000.00
0400	04966006	000	REMOV STR (HEADWALL)	EA	500.000	2.000	0.000	3.00	1,500.00
0405	04966007	000	REMOV STR (PIPE)	LF	10.250	1,766.000	0.000	1,751.00	17,947.75
0410	04966008	000	REMOV STR (BOX CULVERT)	LF	48.000	74.000	0.000	84.00	4,032.00
0415	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	60,000.000	1.000	0.000	1.00	60,000.00
0420	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	90,000.000	1.000	0.000	1.00	90,000.00
0425	05006001	000	MOBILIZATION	LS	1,300,000.000	1.000	0.000	0.90	1,170,000.00
0430	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,800.000	21.000	0.000	12.00	81,600.00
0445	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.300	30,216.000	0.000	5,805.00	24,961.50
0450	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.630	30,216.000	0.000	26.00	16.38
0465	05106003	000	ONE-WAY TRAF CONT (PORT TRAF SIG)	MO	500.000	27.000	-2.000	14.00	7,000.00
0467	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	13,707.720	0.000	1.000	1.00	13,707.72
			CO # 2 _ Rephasing TCP for Culvert 128						
0470	05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	31.000	960.000	0.000	597.00	18,507.00
0475	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	26.000	960.000	-180.000	240.00	6,240.00
0480	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	24.000	960.000	0.000	600.00	14,400.00
0505	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	35.000	4,050.000	0.000	1,175.00	41,125.00
0510	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,850.000	12.000	0.000	4.00	11,400.00
0530	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.100	2,950.000	0.000	700.00	1,470.00
0535	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,150.000	23.000	0.000	16.00	50,400.00
0540	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,325.000	16.000	-4.000	2.00	4,650.00
0545	05456004	000	CRASH CUSH ATTEN (STKPL)	EA	1,000.000	4.000	0.000	2.00	2,000.00
0550	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	9,000.000	4.000	0.000	2.00	18,000.00
0555	05526003	000	WIRE FENCE (TY C)	LF	42.000	113.000	0.000	310.00	13,020.00
0605	06586014	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BI)	EA	20.000	13.000	0.000	66.00	1,320.00
0610	06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	39.000	61.000	0.000	31.00	1,209.00
0620	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	1.000	610.000	0.000	2,070.00	2,070.00
0625	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	1.000	15,360.000	-3,840.000	64,229.00	64,229.00
0630	06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	5.260	384.000	-96.000	71.00	373.46
0635	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.580	2,975.000	-480.000	414.00	654.12

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0640	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	10.530	116.000	-24.000	31.00	326.43
0685	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	2.370	2,554.000	0.000	3,323.00	7,875.51
0690	07306107	000	FULL - WIDTH MOWING	CYC	3,300.000	4.000	0.000	2.00	6,600.00
0705	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	7,500.000	2.000	0.000	2.00	15,000.00
0715	61856002	002	TMA (STATIONARY)	DAY	100.980	273.000	0.000	60.00	6,058.80
0720	61856003	002	TMA (MOBILE OPERATION)	HR	86.220	72.000	0.000	54.00	4,655.88
0721	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	22,645.00	22,645.00
0722	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	50,050.68	50,050.68

Category Subtotal \$5,515,194.98

CATEGORY 003 DESCRIPTION BRIDGE: 090180083302293 [C-030]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0855	04006005	000	CEM STABIL BKFL	CY	180.000	104.000	0.000	86.00	15,480.00
0860	04006006	000	CUT & RESTORING PAV	SY	124.000	78.000	0.000	93.00	11,532.00
0865	04026001	000	TRENCH EXCAVATION PROTECTION	LF	7.250	37.000	0.000	37.00	268.25
0870	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	155.000	33.000	0.000	32.00	4,960.00
0875	04626015	002	CONC BOX CULV (7 FT X 4 FT)	LF	617.000	138.000	0.000	138.00	85,146.00
0880	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	12,000.000	2.000	0.000	2.00	24,000.00
0885	04966005	000	REMOV STR (WINGWALL)	EA	500.000	2.000	0.000	2.00	1,000.00
0890	04966008	000	REMOV STR (BOX CULVERT)	LF	48.000	76.000	0.000	76.00	3,648.00

Category Subtotal \$146,034.25

CATEGORY 004 DESCRIPTION BRIDGE: 090180083302294 [C-128]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0940	04006005	000	CEM STABIL BKFL	CY	180.000	219.000	25.000	208.00	37,440.00
0945	04006006	000	CUT & RESTORING PAV	SY	124.000	123.000	0.000	225.00	27,900.00
0950	04026001	000	TRENCH EXCAVATION PROTECTION	LF	7.250	41.000	0.000	41.00	297.25
0955	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	155.000	57.000	0.000	48.00	7,440.00
0960	04626029	002	CONC BOX CULV (10 FT X 5 FT)	LF	1,032.000	208.000	0.000	208.00	214,656.00
0965	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	13,500.000	2.000	0.000	2.00	27,000.00
0970	04966005	000	REMOV STR (WINGWALL)	EA	500.000	2.000	2.000	4.00	2,000.00
0975	04966008	000	REMOV STR (BOX CULVERT)	LF	48.000	41.000	0.000	41.00	1,968.00

Category Subtotal \$318,701.25

CATEGORY 005 DESCRIPTION BRIDGE: 090180083302295 [FM 217 AT HOG CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1025	04006005	000	CEM STABIL BKFL	CY	180.000	170.000	0.000	170.00	30,600.00
1030	04036001	000	TEMPORARY SPL SHORING	SF	49.000	270.000	0.000	480.00	23,520.00
1035	04166004	000	DRILL SHAFT (36 IN)	LF	382.000	375.000	0.000	375.00	143,250.00
1036	04166087	000	CORE HOLE	EA	200.000	1.000	0.000	4.00	800.00
1040	04206011	000	CL B CONC (FLUME)	CY	1,450.000	2.900	0.000	3.00	4,350.00
1045	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,290.000	49.200	0.000	49.20	63,468.00

CATEGORY 005 DESCRIPTION BRIDGE: 090180083302295 [FM 217 AT HOG CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1050	04206030	000	CL C CONC (CAP)(HPC)	CY	1,446.000	38.600	0.000	38.60	55,815.60
1055	04206038	000	CL C CONC (COLUMN)(HPC)	CY	980.000	42.000	0.000	42.00	41,160.00
1060	04226001	000	REINF CONC SLAB	SF	26.850	7,260.000	0.000	7,260.00	194,931.00
1065	04226015	000	APPROACH SLAB	CY	625.000	67.400	0.000	67.40	42,125.00
1070	04256035	000	PRESTR CONC GIRDER (TX28)	LF	215.000	1,145.760	0.000	1,145.76	246,338.40
1075	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	115.000	1,127.000	-14.000	605.00	69,575.00
1080	04506003	001	RAIL (TY T1W)	LF	240.000	370.000	0.000	370.00	88,800.00
<b>Category Subtotal</b>									\$1,004,733.00

CATEGORY 006 DESCRIPTION BRIDGE: 090180083302296 [FM 217 AT SEARS BRANCH]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1140	04166002	000	DRILL SHAFT (24 IN)	LF	205.000	372.000	0.000	372.00	76,260.00
1141	04166087	000	CORE HOLE	EA	200.000	1.000	0.000	3.00	600.00
1150	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,290.000	20.800	0.000	20.80	26,832.00
1155	04206030	000	CL C CONC (CAP)(HPC)	CY	1,446.000	16.000	0.000	16.00	23,136.00
1160	04206038	000	CL C CONC (COLUMN)(HPC)	CY	980.000	5.600	0.000	5.60	5,488.00
1175	04256009	000	PRESTR CONC SLAB BEAM (4SB12)	LF	235.000	588.000	0.000	588.00	138,180.00
1180	04326035	000	RIPRAP (STONE PROTECTION)(24 IN)	CY	117.000	576.000	0.000	197.70	23,130.90
<b>Category Subtotal</b>									\$293,626.90

CATEGORY 007 DESCRIPTION BRIDGE: 090180083302297 [C-351]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1240	04006005	000	CEM STABIL BKFL	CY	180.000	212.000	0.000	190.00	34,200.00
1250	04026001	000	TRENCH EXCAVATION PROTECTION	LF	7.250	41.000	0.000	41.00	297.25
1260	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	155.000	36.000	0.000	36.00	5,580.00
1265	04626018	002	CONC BOX CULV (7 FT X 7 FT)	LF	772.000	192.000	0.000	192.00	148,224.00
1270	04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	41,000.000	2.000	0.000	2.00	82,000.00
1275	04966004	000	REMOV STR (SET)	EA	250.000	2.000	0.000	2.00	500.00
1280	04966008	000	REMOV STR (BOX CULVERT)	LF	48.000	163.000	48.000	201.00	9,648.00
<b>Category Subtotal</b>									\$280,449.25

PROJECT F 2022(560) CONTROL 083302020

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	47.000	17.000	0.000	0.000	0.00
0075	01046045	000	REMOVE CONC (MISC)	EA	400.000	1.000	0.000	0.000	0.00
0080	01056045	000	REMOVING STAB BASE AND ASPH PAV (2"-8")	SY	5.000	576.000	0.000	0.000	0.00
0105	01346001	000	BACKFILL (TY A)	STA	145.000	424.000	0.000	0.000	0.00
0125	01686001	000	VEGETATIVE WATERING	MG	1.000	3,066.000	0.000	0.000	0.00
0130	01696004	000	SOIL RETENTION BLANKETS (CL 1) (TY D)	SY	1.250	13,024.000	0.000	0.000	0.00
0165	03146006	001	EMULS ASPH (BS OR SUBGR TRT)(MS-2)	GAL	2.000	30,584.000	-30,584.000	0.000	0.00

0180	03516004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8")	SY	69.000	500.000	0.000	0.000	0.00
0185	03546023	000	PLANE ASPH CONC PAV(0" TO 4")	SY	11.000	1,412.000	0.000	0.000	0.00
0255	04626054	002	CONC BOX CULV (6 FT X 3 FT)(EXTEND)	LF	1,511.000	8.000	0.000	0.000	0.00
0435	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	31.000	4,880.000	0.000	0.000	0.00
0440	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	10.300	4,880.000	0.000	0.000	0.00
0455	05086001	000	CONSTRUCTING DETOURS	SY	99.000	1,298.000	-200.000	0.000	0.00
0460	05106001	000	ONE-WAY TRAF CONT (FLAGGER CONT)	HR	50.000	80.000	0.000	0.000	0.00
0485	05296002	000	CONC CURB (TY II)	LF	18.000	1,300.000	0.000	0.000	0.00
0490	05306004	000	DRIVEWAYS (CONC)	SY	97.000	531.000	0.000	0.000	0.00
0495	05306019	000	DRIVEWAYS (ACP)(TYPE 1)	SY	69.000	4,904.000	0.000	0.000	0.00
0500	05306021	000	DRIVEWAYS (ACP) (TYPE 2)	SY	65.000	2,225.000	0.000	0.000	0.00
0515	05406014	001	SHORT RADIUS	LF	50.000	15.625	0.000	0.000	0.00
0520	05406015	001	DRIVEWAY TERMINAL ANCHOR SECTION	EA	840.000	1.000	0.000	0.000	0.00
0525	05406035	001	MTL BM GD FEN TRANS (31"-28")	EA	1,050.000	1.000	0.000	0.000	0.00
0560	05606004	000	MAILBOX INSTALL-S (TWG-POST) TY 2	EA	210.000	29.000	0.000	0.000	0.00
0565	05606005	000	MAILBOX INSTALL-D (TWG-POST) TY 2	EA	260.000	4.000	0.000	0.000	0.00
0570	05606006	000	MAILBOX INSTALL-M (TWG-POST) TY 2	EA	470.000	3.000	0.000	0.000	0.00
0575	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	525.000	143.000	0.000	0.000	0.00
0580	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	630.000	9.000	0.000	0.000	0.00
0585	06446018	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P-EXAL)	EA	1,050.000	1.000	0.000	0.000	0.00
0590	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	785.000	1.000	0.000	0.000	0.00
0595	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	840.000	9.000	0.000	0.000	0.00
0600	06446076	000	REMOVE SM RD SN SUP&AM	EA	210.000	16.000	0.000	0.000	0.00
0615	06586099	000	INSTL OM ASSM (OM-2Z)(WFLX)GND	EA	78.000	71.000	0.000	0.000	0.00
0645	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.580	200.000	0.000	0.000	0.00
0650	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.350	4,234.000	0.000	0.000	0.00
0655	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	7.630	160.000	0.000	0.000	0.00
0660	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	57.000	14.000	0.000	0.000	0.00
0665	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.740	84,502.000	0.000	0.000	0.00
0670	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.890	4,737.000	0.000	0.000	0.00
0675	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.740	58,525.000	0.000	0.000	0.00
0680	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.260	965.000	0.000	0.000	0.00
0695	07346002	000	LITTER REMOVAL	CYC	1,000.000	7.000	0.000	0.000	0.00
0700	30766017	000	D-GR HMA TY-C SAC-B PG64-22	TON	110.000	16,643.000	-695.000	0.000	0.00
0701	30766064	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	46,000.000	0.000	0.000	0.00
			D-GR HMA TY-C SAC-B PG64-22						
0702	30766065	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	27,000.000	0.000	0.000	0.00
			D-GR HMA TY-C SAC-B PG64-22						
0703	05856011	000	RIDE PAYMENT ADJUSTMENT (ITEM 3076)	DOL	1.000	38,000.000	0.000	0.000	0.00
			D-GR HMA TY-C SAC-B PG64-22						
0710	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	36.840	80.000	0.000	0.000	0.00
0723	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	197,232.000	0.000	0.000	0.00
236	04626010		CONC BOX CULV (6 FT X 3 FT)	LF	500.000	0.000	0.000	0.000	0.00
			CO#6 _ Replace the entire existing Culvert 345						
255	04626054		CONC BOX CULV (6 FT X 3 FT)(EXTEND)	LF	1,511.000	0.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 090180083302036 [FM 217 @ BNSF RAILROAD]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-------------



0770	01046021	000	REMOVING CONC (CURB)	LF	2.550	1,287.000	0.000	0.000	0.00
0775	03566021	000	PAV JT UNDERSEAL (24")	LF	52.000	102.000	0.000	0.000	0.00
0780	04006005	000	CEM STABIL BKFL	CY	180.000	3.000	0.000	0.000	0.00
0785	04016001	000	FLOWABLE BACKFILL	CY	4,000.000	1.000	0.000	0.000	0.00
0790	04326006	000	RIPRAP (CONC)(CL B)	CY	2,350.000	4.500	0.000	0.000	0.00
0795	04386002	000	CLEANING AND SEALING EXIST JOINTS(CL3)	LF	52.000	102.000	0.000	0.000	0.00
0800	04386006	000	CLEANING AND SEALING JOINTS (CL 3)	LF	62.000	68.000	0.000	0.000	0.00
0805	04516024	000	RETROFIT RAIL (TY SSTR)	LF	265.000	346.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE: 090180083302295 [FM 217 AT HOG CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1085	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	210.000	86.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE: 090180083302296 [FM 217 AT SEARS BRANCH]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1135	04006005	000	CEM STABIL BKFL	CY	180.000	76.000	0.000	0.000	0.00
1145	04206011	000	CL B CONC (FLUME)	CY	1,450.000	4.500	0.000	0.000	0.00
1165	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	22.400	2,409.000	0.000	0.000	0.00
1170	04226015	000	APPROACH SLAB	CY	625.000	48.000	0.000	0.000	0.00
1185	04506003	001	RAIL (TY T1W)	LF	240.000	174.000	0.000	0.000	0.00
1190	04546004	000	ARMOR JOINT (SEALED)	LF	145.000	57.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BRIDGE: 090180083302297 [C-351]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1245	04006006	000	CUT & RESTORING PAV	SY	124.000	67.000	0.000	0.000	0.00
1255	04326001	000	RIPRAP (CONC)(4 IN)	CY	630.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1328	96066001	000	FORCE ACCOUNT ID 1 Damage Repairs (Participating)	DOL	1.000	1,000.000	0.000	0.000	0.00
1329	96066002		FORCE ACCOUNT ID 2 Damage Repairs (Non-Participating)	DOL	1.000	1,000.000	0.000	0.000	0.00
1330	96066012	000	FORCE ACCOUNT ID 12 Railroad Flagging Force Account Work (Participating)	DOL	1.000	60,000.000	0.000	0.000	0.00
1334	96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00
1335	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	10,000.000	0.000	0.000	0.00
1340	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	10,000.000	0.000	0.000	0.00

1341	96106001	000	ON THE JOB TRAINING	DOL	0.800	1,040.000	0.000	0.000	0.00
------	----------	-----	---------------------	-----	-------	-----------	-------	-------	------

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$7,558,739.63

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	895.000	424.00	424.000	379,480.00
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	20.000	300.00	154.000	3,080.00
01066002	000	OBLITERATING ABANDONED ROAD	SY	0.050	14,200.00	1,051.000	52.55
01106001	000	EXCAVATION (ROADWAY)	CY	10.750	9,110.00	5,695.250	61,223.94
01326004	000	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	11.660	15,959.00	11,975.500	139,634.33
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	17.000	1,860.00	413.750	7,033.75
01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	0.250	188,598.00	30,989.000	7,747.25
01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.160	188,598.00	30,989.000	4,958.24
01646071	000	BROADCAST SEED (TEMP)(WARM OR COOL)	SY	0.120	188,598.00	61,978.000	7,437.36
02166001	000	PROOF ROLLING	HR	50.000	77.00	2.500	125.00
02476053	003	FL BS (CMP IN PLC)(TYD GR1-2)(FNAL POS)	CY	47.000	22,842.00	10,960.500	515,143.50
02476509	003	FL BS (RDWY DEL)(TY D GR 3)(FINAL POS)	CY	41.000	10,836.00	12,872.250	527,762.25
02516066	000	REWORK BS MATL (TY C)(9")(ORD COMP)	SY	1.250	112,841.00	88,222.600	110,278.25
02756001	000	CEMENT	TON	202.000	1,752.00	1,005.660	203,143.32
02756011	000	CEMENT TREAT(EXIST MATL)(8")	SY	1.750	146,195.00	100,025.000	175,043.75
03146005		EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	2.000	0.00	19,559.000	39,118.00
		CO #4 _Emulsion treatment application and revise plan sheets					
03166022	002	ASPH (CRS-2)	GAL	3.500	66,832.00	39,562.000	138,467.00
03166397	002	AGGR(TY-D GR-4 OR TY-L GR-4)	CY	129.000	1,098.00	734.000	94,686.00
04006005	000	CEM STABIL BKFL	CY	180.000	3,462.00	1,415.500	254,790.00
04006006	000	CUT & RESTORING PAV	SY	124.000	648.00	1,042.000	129,208.00
04026001	000	TRENCH EXCAVATION PROTECTION	LF	7.250	410.00	439.000	3,182.75
04036001	000	TEMPORARY SPL SHORING	SF	49.000	270.00	480.000	23,520.00
04166002	000	DRILL SHAFT (24 IN)	LF	205.000	372.00	372.000	76,260.00
04166004	000	DRILL SHAFT (36 IN)	LF	382.000	375.00	375.000	143,250.00
04166087	000	CORE HOLE	EA	200.000	2.00	7.000	1,400.00
04206011	000	CL B CONC (FLUME)	CY	1,450.000	2.90	3.000	4,350.00
04206014	000	CL C CONC (ABUT)(HPC)	CY	1,290.000	70.00	70.000	90,300.00
04206030	000	CL C CONC (CAP)(HPC)	CY	1,446.000	54.60	54.600	78,951.60
04206038	000	CL C CONC (COLUMN)(HPC)	CY	980.000	47.60	47.600	46,648.00
04226001	000	REINF CONC SLAB	SF	26.850	7,260.00	7,260.000	194,931.00
04226015	000	APPROACH SLAB	CY	625.000	67.40	67.400	42,125.00
04256009	000	PRESTR CONC SLAB BEAM (4SB12)	LF	235.000	588.00	588.000	138,180.00
04256035	000	PRESTR CONC GIRDER (TX28)	LF	215.000	1,145.76	1,145.760	246,338.40
04326002	000	RIPRAP (CONC)(5 IN)	CY	630.000	2.00	3.000	1,890.00
04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	155.000	869.00	456.900	70,819.50
04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	115.000	1,127.00	605.000	69,575.00
04326035	000	RIPRAP (STONE PROTECTION)(24 IN)	CY	117.000	576.00	197.700	23,130.90
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	495.000	166.00	114.000	56,430.00
04506003	001	RAIL (TY T1W)	LF	240.000	370.00	370.000	88,800.00
04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	215.000	276.00	276.000	59,340.00
04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	251.000	88.00	88.000	22,088.00
04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	283.000	46.00	46.000	13,018.00

04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	333.000	92.00	92.000	30,636.00
04626008		CONC BOX CULV (5 FT X 4 FT)	LF	770.620	0.00	48.000	36,989.76
		CO # 1_ Replace the entire existing Culvert 75					
04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	545.000	46.00	46.000	25,070.00
04626015	002	CONC BOX CULV (7 FT X 4 FT)	LF	617.000	138.00	138.000	85,146.00
04626018	002	CONC BOX CULV (7 FT X 7 FT)	LF	772.000	192.00	192.000	148,224.00
04626020	002	CONC BOX CULV (8 FT X 5 FT)	LF	674.000	144.00	144.000	97,056.00
04626029	002	CONC BOX CULV (10 FT X 5 FT)	LF	1,032.000	208.00	208.000	214,656.00
04626053	002	CONC BOX CULV (5 FT X 5 FT)(EXTEND)	LF	773.000	12.00	12.000	9,276.00
04646003	001	RC PIPE (CL III)(18 IN)	LF	60.000	1,160.00	1,304.000	78,240.00
04646005	001	RC PIPE (CL III)(24 IN)	LF	87.000	690.00	554.000	48,198.00
04646006	001	RC PIPE (CL III)(27 IN)	LF	103.000	76.00	76.000	7,828.00
04646007	001	RC PIPE (CL III)(30 IN)	LF	114.000	90.00	90.000	10,260.00
04646010	001	RC PIPE (CL III)(48 IN)	LF	243.000	120.00	120.000	29,160.00
04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	7,500.000	4.00	4.000	30,000.00
04666099	000	HEADWALL (CH - PW - 0) (DIA= 30 IN)	EA	7,900.000	4.00	4.000	31,600.00
04666103	000	HEADWALL (CH - PW - 0) (DIA= 48 IN)	EA	13,000.000	1.00	1.000	13,000.00
04666130	000	HEADWALL (CH - PW - S) (DIA= 24 IN)	EA	8,200.000	2.00	2.000	16,400.00
04666134	000	HEADWALL (CH - PW - S) (DIA= 36 IN)	EA	9,600.000	1.00	1.000	9,600.00
04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	8,000.000	1.00	1.000	8,000.00
04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	41,000.000	2.00	2.000	82,000.00
04666178	000	WINGWALL (PW - 1) (HW=3 FT)	EA	7,500.000	1.00	1.000	7,500.00
04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	8,500.000	4.00	2.000	17,000.00
04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	9,500.000	1.00	1.000	9,500.00
04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	12,000.000	7.00	9.000	108,000.00
04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	13,500.000	4.00	4.000	54,000.00
04676105	000	SET (TY I)(S=3 FT)(HW=3FT)(3:1)(C)	EA	10,500.000	2.00	2.000	21,000.00
04676110	000	SET (TY I)(S=3 FT)(HW= 3 FT)(6:1)(P)	EA	11,500.000	2.00	2.000	23,000.00
04676137	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(3:1) (C)	EA	10,900.000	4.00	4.000	43,600.00
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,175.000	50.00	58.000	68,150.00
04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,075.000	10.00	10.000	10,750.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,400.000	12.00	8.000	11,200.00
04676404	000	SET (TY II) (27 IN) (RCP) (6: 1) (C)	EA	2,050.000	2.00	2.000	4,100.00
04676441	000	SET (TY II) (36 IN) (CMP) (4: 1) (C)	EA	2,600.000	1.00	1.000	2,600.00
04676477	000	SET (TY II) (48 IN) (RCP) (4: 1) (C)	EA	12,850.000	1.00	1.000	12,850.00
04806001	000	CLEAN EXIST CULVERTS	EA	1,575.000	4.00	2.000	3,150.00
04966004	000	REMOV STR (SET)	EA	250.000	5.00	3.000	750.00
04966005	000	REMOV STR (WINGWALL)	EA	500.000	12.00	14.000	7,000.00
04966006	000	REMOV STR (HEADWALL)	EA	500.000	2.00	3.000	1,500.00
04966007	000	REMOV STR (PIPE)	LF	10.250	1,766.00	1,751.000	17,947.75
04966008	000	REMOV STR (BOX CULVERT)	LF	48.000	354.00	402.000	19,296.00
04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	60,000.000	1.00	1.000	60,000.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	90,000.000	1.00	1.000	90,000.00
05006001	000	MOBILIZATION	LS	1,300,000.000	1.00	0.900	1,170,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,800.000	21.00	12.000	81,600.00
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.300	30,216.00	5,805.000	24,961.50
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.630	30,216.00	26.000	16.38
05106003	000	ONE-WAY TRAF CONT (PORT TRAF SIG)	MO	500.000	27.00	14.000	7,000.00
05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	31.000	960.00	597.000	18,507.00

05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	26.000	960.00	240.000	6,240.00
05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	24.000	960.00	600.000	14,400.00
05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	35.000	4,050.00	1,175.000	41,125.00
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,850.000	12.00	4.000	11,400.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.100	2,950.00	700.000	1,470.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,150.000	23.00	16.000	50,400.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,325.000	16.00	2.000	4,650.00
05456004	000	CRASH CUSH ATTEN (STKPL)	EA	1,000.000	4.00	2.000	2,000.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	9,000.000	4.00	2.000	18,000.00
05526003	000	WIRE FENCE (TY C)	LF	42.000	113.00	310.000	13,020.00
06586014	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BI)	EA	20.000	13.00	66.000	1,320.00
06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	39.000	61.00	31.000	1,209.00
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	1.000	610.00	2,070.000	2,070.00
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	1.000	15,360.00	64,229.000	64,229.00
06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	5.260	384.00	71.000	373.46
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.580	2,975.00	414.000	654.12
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	10.530	116.00	31.000	326.43
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	2.370	2,554.00	3,323.000	7,875.51
07306107	000	FULL - WIDTH MOWING	CYC	3,300.000	4.00	2.000	6,600.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	7,500.000	2.00	2.000	15,000.00
61856002	002	TMA (STATIONARY)	DAY	100.980	273.00	60.000	6,058.80
61856003	002	TMA (MOBILE OPERATION)	HR	86.220	72.00	54.000	4,655.88
96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.00	22,645.000	22,645.00
96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.00	50,050.680	50,050.68
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	13,707.720	0.00	1.000	13,707.72

CO # 2 \_ Rephasing TCP for Culvert 128

**TOTAL ITEM EARNINGS TO DATE**

**\$7,558,739.63**