



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/10/21**

CONTRACT ID: **000909107**
 PROJECT: **NH 2020(392)**
 CONTRACT: **12193009**
 AWARD AMOUNT: **\$11,119,928.73**
 PROJECTED AMOUNT: **\$11,145,928.73**
 ADJ. PROJECTED AMOUNT: **\$11,286,425.14**
 CONTRACTOR: **BRANNAN PAVING CO., LTD.**

HIGHWAY: **IH 30**
 DISTRICT NAME: **PARIS**
 COUNTY: **HOPKINS**
 AREA ENGINEER: **Jesse Herrera, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0014**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **02/26/2021** to **05/27/2021**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **73.13**
 % RETAINAGE: **0.00**

LETTING DATE: **12/03/2019**
 AWARD DATE: **12/12/2019**
 NOTICE TO PROCEED DATE: **02/19/2020**
 WORK BEGIN DATE: **05/18/2020**
 ACCEPTED DATE: **03/31/2021**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$10,614,045.05	\$10,584,735.05	\$29,310.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$10,614,045.05	\$10,584,735.05	\$29,310.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$10,614,045.05	\$10,584,735.05	\$29,310.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	05/18/2020	<u>ASSESSED LIQ DAMAGES:</u>	0	
<u>TIME CHARGES BEGIN:</u>	03/20/2020	<u>LIQ DAMAGE RATE:</u>	\$1,285.00	
<u>BID DAYS:</u>	67	<u>LIQUIDATED DAMAGES:</u>	0	
<u>C. O. ADJUSTED DAYS:</u>	0		DAYS AT	
<u>CURRENT DAYS:</u>	67		PER DAY	\$1,285.00
<u>DAYS CHARGED TO DATE:</u>	49	<u>TOTAL:</u>	\$0.00	
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000			

<u>DAILY BREAKDOWN</u>			<u>PERIOD SUMMARY</u>			
Date or Days	Days Charged	Days Credited	Diary Adjustment	Date or Days	Days Charged	Days Credited
02/26/2021		1	AWAITING FINAL DOCUMENTATION	35	0	35
02/27/2021		1	SATURDAY			
02/28/2021		1	SUNDAY			
03/01/2021		1	AWAITING FINAL DOCUMENTATION	AWAITING FINAL DOCU		13
03/02/2021		1	AWAITING FINAL DOCUMENTATION	OTHER - SEE RMRKS		11
03/03/2021		1	AWAITING FINAL DOCUMENTATION	SATURDAY		5
03/04/2021		1	AWAITING FINAL DOCUMENTATION	SUNDAY		5
03/05/2021		1	AWAITING FINAL DOCUMENTATION	WORK COMPL & ACCE		1
03/06/2021		1	SATURDAY			
03/07/2021		1	SUNDAY			
03/08/2021		1	AWAITING FINAL DOCUMENTATION			
03/09/2021		1	AWAITING FINAL DOCUMENTATION			
03/10/2021		1	AWAITING FINAL DOCUMENTATION			
03/11/2021		1	AWAITING FINAL DOCUMENTATION			
03/12/2021		1	AWAITING FINAL DOCUMENTATION			
03/13/2021		1	SATURDAY			
03/14/2021		1	SUNDAY			
03/15/2021		1	AWAITING FINAL DOCUMENTATION			
03/16/2021		1	AWAITING FINAL DOCUMENTATION			
03/17/2021		1	Awaiting Final Closeout			
03/18/2021		1	Awaiting Final Closeout			
03/19/2021		1	Awaiting Final Closeout			
03/20/2021		1	SATURDAY			
03/21/2021		1	SUNDAY			
03/22/2021		1	Awaiting Final Closeout			
03/23/2021		1	Awaiting Final Closeout			
03/24/2021		1	Awaiting Final Closeout			
03/25/2021		1	Awaiting Final Closeout			
03/26/2021		1	Awaiting Final Closeout			
03/27/2021		1	SATURDAY			
03/28/2021		1	SUNDAY			
03/29/2021		1	Awaiting Final Closeout			
03/30/2021		1	Awaiting Final Closeout			
03/31/2021		1	WORK COMPL & ACCEP			
05/27/2021		1	FINAL CLOSEOUT			

WORK PERFORMED THIS PERIOD

PROJECT NH 2020(392)

CONTROL 000909107

CATEGORY 001

DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0070	05006001	000	MOBILIZATION	LS	977,000.000	0.030	\$29,310.00

Total Bid Quantity	QTY Paid To Date
1.00	1.00

TOTAL ITEM EARNINGS THIS ESTIMATE \$29,310.00

CONTRACT LINE ITEMS

PROJECT NH 2020(392) CONTROL 000908032
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0375	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	1,200.000	0.000	1,200.00	600.00
0390	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	100.000	12.000	0.000	14.00	1,400.00
0395	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	100.000	12.000	0.000	22.00	2,200.00
0400	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	20.000	60.000	0.000	28.00	560.00
0405	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.290	7,000.000	0.000	7,030.00	2,038.70
0410	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	27,204.000	0.000	21,844.00	6,116.32
0415	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	27,204.000	0.000	19,536.50	10,354.35
Category Subtotal									\$23,269.37

PROJECT NH 2020(392) CONTROL 000909107
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	1,470.000	0.000	1,433.90	145,626.88
0065	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	290.000	0.000	272.25	158,844.26
0070	05006001	000	MOBILIZATION	LS	977,000.000	1.000	0.000	1.00	977,000.00
0075	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	25,000.000	4.000	0.000	4.00	100,000.00
0080	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	50.000	0.000	50.00	0.50
0085	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,388.000	0.000	1,388.00	13.88
0090	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	300.000	0.000	1,194.00	262.68
0095	06666181	007	REFL PAV MRK TY II (W) 18" (SLD)	LF	3.000	50.000	0.000	99.00	297.00
0100	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	12.000	0.000	42.00	168.00
0105	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	2.000	0.000	3.00	195.00
0110	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	2.000	0.000	3.00	225.00
0115	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	10.000	0.000	17.00	170.00
0125	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	105,804.000	0.000	106,028.00	10,602.80
0130	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	12,480.000	0.000	10,219.00	1,124.09
0135	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	24,670.000	0.000	81,508.00	8,150.80
0140	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	20.000	0.000	72.00	216.00
0145	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	933.000	0.000	1,608.00	4,261.20
0150	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	20.000	0.000	50.00	150.00
0155	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	450.000	20.000	0.000	22.00	9,900.00
0160	61856002	002	TMA (STATIONARY)	DAY	10.000	35.000	0.000	24.00	240.00
Category Subtotal									\$1,417,448.09

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0195	96066068	000	FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	5,000.000	0.000	945.00	945.00
Category Subtotal									\$945.00

PROJECT NH 2020(392) CONTROL 000909108

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0570	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	1,456.000	0.000	1,298.32	131,857.38
0575	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	287.000	0.000	251.09	146,498.46
0580	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	50.000	0.000	50.00	0.50
0585	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,393.000	0.000	1,393.00	13.93
0590	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	980.000	0.000	604.00	132.88
0595	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	28.000	0.000	31.00	124.00
0600	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	10.000	0.000	18.00	180.00
0605	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	106,146.000	0.000	106,027.00	10,602.70
0610	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	12,460.000	0.000	10,219.00	1,124.09
0615	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	26,393.000	0.000	44,031.00	4,403.10
0620	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	20.000	0.000	23.00	69.00
0625	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	953.000	0.000	1,109.00	2,938.85
0630	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	20.000	0.000	13.00	39.00

Category Subtotal \$297,983.89

PROJECT NH 2020(392) CONTROL 000909109

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0785	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	537.000	0.000	521.30	52,943.23
0790	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	107.000	0.000	100.69	58,747.58
0795	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	50.000	0.000	50.00	0.50
0800	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	492.000	0.000	492.00	4.92
0805	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	200.000	0.000	202.00	44.44
0815	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	9.000	0.000	12.00	120.00
0820	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	37,530.000	0.000	35,343.00	3,534.30
0825	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	2,830.000	0.000	3,406.00	374.66
0830	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	18,712.000	0.000	14,344.00	1,434.40
0835	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	20.000	0.000	8.00	24.00
0840	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	375.000	0.000	370.00	980.50
0845	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	20.000	0.000	4.00	12.00

Category Subtotal \$118,220.53

PROJECT NH 2020(392) CONTROL 000909110

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1000	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	505.000	0.000	500.60	50,840.94
1005	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	99.000	0.000	99.86	58,263.32
1010	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	50.000	0.000	50.00	0.50
1015	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	475.000	0.000	475.00	4.75
1020	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	200.000	0.000	202.00	44.44
1035	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	36,214.000	0.000	35,343.00	3,534.30
1040	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	3,400.000	0.000	3,406.00	374.66
1045	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	14,298.000	0.000	14,344.00	1,434.40

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1050	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	20.000	0.000	8.00	24.00
1055	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	351.000	0.000	370.00	980.50
1060	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	20.000	0.000	4.00	12.00

Category Subtotal \$115,513.81

PROJECT NH 2020(392) CONTROL 001002100

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1215	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	1,022.000	0.000	976.04	99,126.62
1220	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	202.000	0.000	175.94	102,652.19
1225	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	50.000	0.000	50.00	0.50
1230	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,000.000	0.000	1,000.00	10.00
1235	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	500.000	0.000	250.00	55.00
1240	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	48.000	0.000	78.00	312.00
1245	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	18.000	0.000	15.00	150.00
1250	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	77,824.000	0.000	78,211.00	7,821.10
1255	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	9,450.000	0.000	5,530.00	608.30
1260	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	24,136.000	0.000	36,772.00	3,677.20
1265	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	20.000	0.000	15.00	45.00
1270	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	1,000.000	0.000	1,004.00	2,660.60
1275	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	20.000	0.000	4.00	12.00

Category Subtotal \$217,130.51

PROJECT NH 2020(392) CONTROL 001002101

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1430	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	1,018.000	0.000	1,103.05	112,025.76
1435	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	200.000	0.000	224.58	131,031.20
1440	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	50.000	0.000	50.00	0.50
1445	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	975.000	0.000	975.00	9.75
1450	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	500.000	0.000	36.00	7.92
1465	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	75,976.000	0.000	75,900.00	7,590.00
1470	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	9,000.000	0.000	9,000.00	990.00
1475	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	25,290.000	0.000	34,000.00	3,400.00
1480	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	20.000	0.000	16.00	48.00
1485	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	1,000.000	0.000	1,003.00	2,657.95
1490	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	20.000	0.000	4.00	12.00

Category Subtotal \$257,773.08

PROJECT STP 2020(393) CONTROL 004502037

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

1650	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	690.000	0.000	173.00	86.50
1665	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	100.000	10.000	0.000	3.00	300.00
1670	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	100.000	10.000	0.000	3.00	300.00
1680	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	900.000	0.000	1,180.00	330.40
1685	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	13,697.000	0.000	11,102.00	3,108.56
1690	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	14,790.000	0.000	13,728.00	7,275.84

Category Subtotal \$11,401.30

PROJECT STP 2020(393) CONTROL 004502038

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1850	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	3,896.000	0.000	1,610.00	805.00
1855	06666045	007	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	3.000	104.000	0.000	78.00	234.00
1860	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	60.000	0.000	60.00	300.00
1865	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	100.000	8.000	0.000	9.00	900.00
1870	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	100.000	8.000	0.000	9.00	900.00
1880	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	5,070.000	0.000	5,614.00	1,571.92
1885	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	77,613.000	0.000	58,703.00	16,436.84
1890	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	83,810.000	0.000	73,243.50	38,819.06

Category Subtotal \$59,966.82

PROJECT STP 2020(393) CONTROL 004503053

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2055	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	1,500.000	0.000	2,406.00	673.68
2060	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	29,577.000	0.000	25,158.00	7,044.24
2065	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	35,410.000	0.000	37,813.50	20,041.16

Category Subtotal \$27,759.08

PROJECT STP 2020(393) CONTROL 004504068

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2225	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	1,241.000	0.000	1,176.50	119,485.34
2230	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	102.270	84.000	0.000	91.00	9,306.57
2235	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	260.000	0.000	223.02	130,121.02
2240	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	100.000	0.000	100.00	1.00
2245	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,275.000	0.000	1,275.00	12.75
2250	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	120.000	0.000	120.00	26.40
2265	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	101,344.000	0.000	99,267.00	9,926.70
2270	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	6,330.000	0.000	7,131.00	784.41
2275	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	38,000.000	0.000	62,970.00	6,297.00
2280	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	10.000	0.000	12.00	36.00
2285	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	1,300.000	0.000	1,300.00	3,445.00
2290	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.550	110,836.000	0.000	104,839.36	162,501.01

Category Subtotal \$441,943.20

PROJECT STP 2020(393) CONTROL 004504069
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2450	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	102.270	196.000	0.000	198.90	20,341.50
2455	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	37.000	0.000	25.35	14,790.46
2460	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	50.000	0.000	100.00	1.00
2465	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	250.000	0.000	1,275.00	12.75
2470	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	120.000	0.000	120.00	26.40
2485	06666170	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	18,606.000	0.000	19,853.00	1,985.30
2490	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	1,170.000	0.000	1,426.00	156.86
2495	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	7,000.000	0.000	12,594.00	1,259.40
2500	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	10.000	0.000	12.00	36.00
2505	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	250.000	0.000	243.00	643.95
2510	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.550	19,355.000	0.000	16,760.00	25,978.00

Category Subtotal \$65,231.62

PROJECT STP 2020(393) CONTROL 004504070
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2670	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	102.270	164.000	0.000	159.25	16,286.50
2675	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	30.000	0.000	26.25	15,315.56
2680	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	50.000	0.000	50.00	0.50
2685	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	150.000	0.000	150.00	1.50
2700	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	11,342.000	0.000	9,927.00	992.70
2705	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	700.000	0.000	713.00	78.43
2710	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	4,250.000	0.000	6,297.00	629.70
2715	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	10.000	0.000	12.00	36.00
2720	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	150.000	0.000	150.00	397.50
2725	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.550	9,567.000	0.000	8,338.89	12,925.28

Category Subtotal \$46,663.67

PROJECT STP 2020(393) CONTROL 004505049
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2880	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	1,285.000	0.000	1,199.25	121,795.83
2885	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	102.270	293.000	0.000	221.00	22,601.67
2890	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	307.000	0.000	300.32	175,221.70
2895	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	160.000	0.000	160.00	1.60
2900	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,500.000	0.000	1,500.00	15.00
2905	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	1,547.000	0.000	294.00	64.68
2910	06666181	007	REFL PAV MRK TY II (W) 18" (SLD)	LF	3.000	156.000	0.000	319.00	957.00
2915	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	14.000	0.000	74.00	296.00
2920	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	7.000	0.000	9.00	585.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2925	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	7.000	0.000	5.00	375.00
2935	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	115,664.000	0.000	109,821.00	10,982.10
2940	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	11,750.000	0.000	8,200.00	902.00
2945	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	52,812.000	0.000	68,081.00	6,808.10
2950	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	160.000	0.000	51.00	153.00
2955	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	1,250.000	0.000	1,549.00	4,104.85
2960	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.550	125,549.000	0.000	107,456.00	166,556.80

Category Subtotal \$511,420.33

PROJECT NH 2020(392) CONTROL 004519060

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3120	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	600.000	0.000	15,464.00	7,732.00
3130	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	180.000	0.000	165.00	825.00
3135	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	100.000	70.000	0.000	31.00	3,100.00
3140	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	100.000	48.000	0.000	31.00	3,100.00
3145	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	20.000	100.000	0.000	120.00	2,400.00
3150	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.290	20,160.000	0.000	20,280.00	5,881.20
3155	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	80,710.000	0.000	89,991.00	25,197.48
3160	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	80,710.000	0.000	82,523.50	43,737.46

Category Subtotal \$91,973.14

PROJECT STP 2020(393) CONTROL 008107024

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3320	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	2,243.000	0.000	2,330.30	236,665.27
3325	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	443.000	0.000	428.74	250,148.35
3330	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	200.000	0.000	200.00	2.00
3335	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	2,225.000	0.000	2,225.00	22.25
3340	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	240.000	0.000	83.00	18.26
3345	06666181	007	REFL PAV MRK TY II (W) 18" (SLD)	LF	3.000	100.000	0.000	90.00	270.00
3350	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	50.000	0.000	24.00	96.00
3355	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.110	200.000	0.000	240.00	26.40
3360	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	174,788.000	0.000	167,386.00	16,738.60
3365	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	11,120.000	0.000	16,348.00	1,798.28
3370	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	65,727.000	0.000	74,659.00	7,465.90
3375	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	50.000	0.000	11.00	33.00
3380	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	2,225.000	0.000	2,217.00	5,875.05
3385	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.550	191,393.000	0.000	191,511.11	296,842.22

Category Subtotal \$816,001.58

PROJECT STP 2020(393) CONTROL 008110047

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3545	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	102.270	235.000	0.000	192.80	19,717.66
3550	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	44.000	0.000	25.19	14,697.11
3555	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	100.000	0.000	100.00	1.00
3560	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	195.000	0.000	195.00	1.95
3570	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	15,598.000	0.000	14,555.00	1,455.50
3575	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	970.000	0.000	1,422.00	156.42
3580	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	11,033.000	0.000	6,492.00	649.20
3585	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	50.000	0.000	11.00	33.00
3590	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	240.000	0.000	240.00	636.00
3595	30286002	000	FRictional ASPH SURF PRESERV TRTMT	SY	1.550	19,104.000	0.000	14,777.78	22,905.56
Category Subtotal									\$60,253.40

PROJECT STP 2020(393) CONTROL 008202020
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3755	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	1,648.000	0.000	1,640.00	166,558.40
3760	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	325.000	0.000	280.65	163,745.24
3765	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,300.000	0.000	1,300.00	13.00
3770	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	96,508.000	0.000	96,371.00	9,637.10
3775	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	10,260.000	0.000	8,470.00	931.70
3780	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	33,384.000	0.000	43,402.00	4,340.20
3785	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	930.000	0.000	1,092.00	2,893.80
Category Subtotal									\$348,119.44

PROJECT STP 2020(393) CONTROL 009101053
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3950	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	60.000	0.000	108.00	540.00
3955	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	100.000	12.000	0.000	10.00	1,000.00
3960	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	100.000	12.000	0.000	10.00	1,000.00
3965	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	20.000	3.000	0.000	4.00	80.00
Category Subtotal									\$2,620.00

PROJECT NH 2020(392) CONTROL 013506030
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4135	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	197.000	0.000	113.80	11,557.53
4140	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	39.000	0.000	24.20	14,119.49
4145	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	150.000	0.000	150.00	1.50
4150	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	10.000	0.000	10.00	0.10
4155	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	325.000	0.000	125.00	27.50
4165	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	3.000	0.000	3.00	195.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4170	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	2.000	0.000	3.00	225.00
4175	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	5.000	0.000	14.00	140.00
4180	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.110	1,130.000	0.000	548.00	60.28
4185	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	4,500.000	0.000	2,733.00	273.30
4190	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	4,500.000	0.000	2,535.00	253.50
4195	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	25.000	0.000	12.00	36.00
4200	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	10.000	0.000	20.00	53.00
4205	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	70.000	0.000	45.00	135.00
4210	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.550	5,000.000	0.000	2,446.67	3,792.33

Category Subtotal \$30,869.53

PROJECT NH 2020(392) CONTROL 013506031

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4370	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	152.000	0.000	172.30	17,498.79
4375	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	30.000	0.000	51.20	29,872.64
4380	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	150.000	0.000	150.00	1.50
4385	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	10.000	0.000	10.00	0.10
4390	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	325.000	0.000	125.00	27.50
4395	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	16.000	0.000	57.00	228.00
4400	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	3.000	0.000	7.00	455.00
4405	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	2.000	0.000	7.00	525.00
4410	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	5.000	0.000	27.00	270.00
4415	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.110	1,130.000	0.000	548.00	60.28
4420	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	4,500.000	0.000	2,733.00	273.30
4425	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	4,500.000	0.000	2,535.00	253.50
4430	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	25.000	0.000	12.00	36.00
4435	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	10.000	0.000	20.00	53.00
4440	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	70.000	0.000	45.00	135.00
4445	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.550	5,000.000	0.000	2,446.67	3,792.33

Category Subtotal \$53,481.94

PROJECT NH 2020(392) CONTROL 013507045

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4605	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	860.000	0.000	633.80	64,368.73
4610	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	169.000	0.000	124.09	72,400.31
4615	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	600.000	0.000	600.00	6.00
4620	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	25.000	0.000	25.00	0.25
4625	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	2,170.000	0.000	1,124.00	247.28
4630	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	12.000	0.000	28.00	112.00
4635	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	6.000	0.000	22.00	1,430.00
4640	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	3.000	0.000	18.00	1,350.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4645	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	26.000	0.000	35.00	350.00
4650	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.110	5,000.000	0.000	4,928.00	542.08
4655	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	19,855.000	0.000	24,601.00	2,460.10
4660	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	19,855.000	0.000	22,814.00	2,281.40
4665	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	40.000	0.000	104.00	312.00
4670	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	50.000	0.000	177.00	469.05
4675	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	250.000	0.000	406.00	1,218.00
4680	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.550	23,703.000	0.000	23,000.00	35,650.00

Category Subtotal \$183,197.20

PROJECT NH 2020(392) CONTROL 013507046

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4835	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	542.000	0.000	773.60	78,566.82
4840	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	106.000	0.000	98.68	57,574.85
4845	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	500.000	0.000	500.00	5.00
4850	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	25.000	0.000	25.00	0.25
4855	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	2,170.000	0.000	1,124.00	247.28
4860	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	12.000	0.000	54.00	216.00
4865	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	6.000	0.000	11.00	715.00
4870	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	3.000	0.000	11.00	825.00
4875	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	26.000	0.000	51.00	510.00
4880	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.110	4,900.000	0.000	4,928.00	542.08
4885	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	17,420.000	0.000	24,601.00	2,460.10
4890	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	650.000	0.000	680.00	74.80
4895	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	17,420.000	0.000	22,814.00	2,281.40
4900	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	40.000	0.000	104.00	312.00
4905	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	50.000	0.000	177.00	469.05
4910	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	250.000	0.000	406.00	1,218.00
4915	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.550	18,471.000	0.000	22,353.50	34,647.93

Category Subtotal \$180,665.56

PROJECT STP 2020(393) CONTROL 017306050

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5075	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	451.000	0.000	499.30	50,708.91
5080	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	89.000	0.000	74.50	43,467.03
5085	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	800.000	0.000	800.00	8.00
5090	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	20.000	0.000	20.00	0.20
5095	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	200.000	0.000	264.00	58.08
5100	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	6.000	0.000	3.00	195.00
5105	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	6.000	0.000	3.00	225.00
5115	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.110	500.000	0.000	1,920.00	211.20

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5120	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	35,700.000	0.000	25,533.00	2,553.30
5130	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	200.000	0.000	238.00	714.00
5135	30286002	000	FRICIONAL ASPH SURF PRESERV TRTMT	SY	1.550	15,736.000	0.000	13,622.22	21,114.44

Category Subtotal \$119,255.16

PROJECT STP 2020(393) CONTROL 017402016

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5295	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	200.000	0.000	283.00	141.50
5300	06666045	007	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	3.000	48.000	0.000	47.00	141.00
5315	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	93,420.000	0.000	85,923.00	45,539.20
5320	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.540	9,920.000	0.000	8,060.00	4,352.40
5325	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.540	84,984.000	0.000	84,476.50	45,617.31

Category Subtotal \$95,791.41

PROJECT STP 2020(393) CONTROL 017403040

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5485	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	80.000	0.000	44.00	220.00
5490	06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	450.000	2.000	0.000	1.00	450.00
5495	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	120,522.000	0.000	113,266.50	60,031.25
5500	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.540	9,600.000	0.000	9,870.00	5,329.80
5505	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.540	64,927.000	0.000	69,013.00	37,267.02

Category Subtotal \$103,298.07

PROJECT STP 2020(393) CONTROL 017404038

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5660	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	473.000	0.000	474.50	48,190.22
5665	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	93.000	0.000	100.86	58,846.77
5670	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	500.000	0.000	500.00	5.00
5675	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	36,752.000	0.000	39,919.00	3,991.90
5680	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	4,350.000	0.000	4,210.00	463.10
5685	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	8,401.000	0.000	11,203.00	1,120.30
5690	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	322.000	0.000	330.00	874.50
5691	06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.350	0.000	49,503.000	52,234.00	18,281.90

Category Subtotal \$131,773.69

PROJECT STP 2020(393) CONTROL 017404039

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5850	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	653.000	0.000	633.75	64,363.65
5855	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	129.000	0.000	120.77	70,463.26
5860	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	600.000	0.000	600.00	6.00
5865	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	48,174.000	0.000	45,761.00	4,576.10
5870	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	5,050.000	0.000	4,860.00	534.60
5875	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	19,556.000	0.000	14,007.00	1,400.70
5880	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	497.000	0.000	482.00	1,277.30
5881	06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.350	0.000	72,780.000	75,166.00	26,308.10

Category Subtotal \$168,929.71

PROJECT STP 2020(393) CONTROL 017404041

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6040	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	160.000	0.000	569.00	284.50
6045	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	54.000	0.000	41.00	205.00
6050	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	100.000	2.000	0.000	2.00	200.00
6055	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	100.000	2.000	0.000	2.00	200.00
6060	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.290	160.000	0.000	170.00	49.30
6070	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	12,054.000	0.000	5,568.00	2,951.04

Category Subtotal \$3,889.84

PROJECT STP 2020(393) CONTROL 020204027

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6230	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	666.000	0.000	659.80	67,009.29
6235	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	132.000	0.000	104.22	60,807.16
6240	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	600.000	0.000	600.00	6.00
6245	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	47,334.000	0.000	47,297.00	4,729.70
6250	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	5,300.000	0.000	4,080.00	448.80
6255	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	18,141.000	0.000	25,212.00	2,521.20
6260	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	500.000	0.000	530.00	1,404.50
6265	30286002	000	FRictional ASPH SURF PRESERV TRTMT	SY	1.550	53,093.000	0.000	50,523.11	78,310.82

Category Subtotal \$215,237.47

PROJECT STP 2020(393) CONTROL 020208070

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6620	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	730.000	0.000	1,634.00	817.00
6625	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	42.000	0.000	38.00	190.00
6630	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	100.000	1.000	0.000	2.00	200.00
6635	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	100.000	1.000	0.000	2.00	200.00
6640	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	20.000	14.000	0.000	10.00	200.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6645	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	7,720.000	0.000	7,398.00	2,071.44
6650	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	7,720.000	0.000	3,535.00	1,873.55
Category Subtotal									\$5,551.99

PROJECT NH 2020(392) CONTROL 020301063

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6810	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	727.000	550.000	832.40	84,538.54
6815	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	142.000	109.000	153.38	89,489.56
6820	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	200.000	1,230.000	200.00	2.00
6825	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	225.000	3,046.000	225.00	2.25
6830	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	275.000	0.000	213.00	46.86
6835	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	10.000	10.000	620.00	2,480.00
6840	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	2.000	2.000	10.00	650.00
6845	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	2.000	0.000	3.00	225.00
6850	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.110	1,950.000	0.000	1,461.00	160.71
6855	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	30,307.000	27,716.000	33,276.00	3,327.60
6860	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	1,950.000	5,800.000	3,610.00	397.10
6865	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	30,690.000	25,766.000	34,374.00	3,437.40
6870	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	175.000	0.000	86.00	258.00
6875	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	200.000	702.000	939.00	2,488.35
6880	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.550	36,538.000	-27,349.000	19,444.44	30,138.89
Category Subtotal									\$217,642.26

PROJECT NH 2020(392) CONTROL 020302047

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7040	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	1,730.000	0.000	2,071.60	210,391.70
7045	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	343.000	0.000	352.00	205,374.40
7050	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	600.000	0.000	600.00	6.00
7055	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	675.000	0.000	675.00	6.75
7060	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	825.000	0.000	576.00	126.72
7070	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	4.000	0.000	7.00	455.00
7075	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	4.000	0.000	4.00	300.00
7080	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.110	5,850.000	0.000	3,949.00	434.39
7085	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	90,923.000	0.000	89,967.00	8,996.70
7090	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	5,850.000	0.000	9,760.00	1,073.60
7095	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	92,071.000	0.000	92,938.00	9,293.80
7100	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	525.000	0.000	200.00	600.00
7105	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	600.000	0.000	2,192.00	5,808.80
7106	06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.350	0.000	32,000.000	33,960.00	11,886.00
7110	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.550	95,043.000	0.000	83,733.33	129,786.67
Category Subtotal									\$584,540.53

PROJECT STP 2020(393) CONTROL 039901011
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7270	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	18.000	0.000	44.00	220.00
7275	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	3,100.000	0.000	4,150.00	1,162.00
7280	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	36,902.000	0.000	32,303.00	9,044.84
7285	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	52,370.000	0.000	49,150.00	26,049.50
Category Subtotal									\$36,476.34

PROJECT STP 2020(393) CONTROL 040101030
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7440	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	102.270	921.000	0.000	800.54	81,871.23
7445	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	171.000	0.000	150.02	87,529.17
7450	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	120.000	0.000	120.00	1.20
7455	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	375.000	0.000	375.00	3.75
7460	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	3,020.000	0.000	281.00	61.82
7465	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	14.000	0.000	13.00	52.00
7470	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	14.000	0.000	28.00	1,820.00
7475	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	8.000	0.000	8.00	600.00
7480	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.110	150.000	0.000	120.00	13.20
7485	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	32,558.000	0.000	32,549.00	3,254.90
7490	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	3,800.000	0.000	3,630.00	399.30
7495	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	28,850.000	0.000	28,667.00	2,866.70
7500	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	208.000	0.000	204.00	612.00
7505	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	850.000	0.000	845.00	2,239.25
7510	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.350	45,252.000	0.000	38,574.00	13,500.90
Category Subtotal									\$194,825.42

PROJECT STP 2020(393) CONTROL 041002041
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7665	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	400.000	0.000	3,802.00	1,901.00
7670	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	16.000	0.000	12.00	60.00
7675	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	20.000	10.000	0.000	12.00	240.00
7680	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.290	60.000	0.000	170.00	49.30
7685	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	920.000	0.000	810.00	226.80
7690	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	13,489.000	0.000	19,217.00	5,380.76
7695	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	17,358.000	0.000	17,901.50	9,487.80
Category Subtotal									\$17,345.66

PROJECT STP 2020(393) CONTROL 054905002
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001			DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
7855	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	102.270	57.000	0.000	55.90	5,716.89	
7860	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	11.000	0.000	10.30	6,009.54	
7865	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	8.000	0.000	8.00	0.08	
7870	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	60.000	0.000	60.00	0.60	
7875	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	58.000	0.000	67.00	268.00	
7880	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	4,400.000	0.000	4,336.00	433.60	
7885	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	4,400.000	0.000	4,336.00	433.60	
7890	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	60.000	0.000	53.00	140.45	
Category Subtotal									\$13,002.76	

PROJECT NH 2020(392) CONTROL 061001047

CATEGORY 001			DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
8045	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	191.000	0.000	87.10	8,845.88	
8050	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	37.000	0.000	25.00	14,586.25	
8055	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	50.000	0.000	50.00	0.50	
8060	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	125.000	0.000	125.00	1.25	
8080	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	9,640.000	0.000	9,638.00	963.80	
8085	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	450.000	0.000	450.00	49.50	
8090	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	4,820.000	0.000	4,820.00	482.00	
8095	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	20.000	0.000	2.00	6.00	
8100	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	120.000	0.000	112.00	296.80	
8105	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	20.000	0.000	1.00	3.00	
Category Subtotal									\$25,234.98	

PROJECT NH 2020(392) CONTROL 061001048

CATEGORY 001			DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
8260	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	146.000	0.000	137.80	13,994.97	
8265	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	29.000	0.000	25.44	14,842.97	
8270	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	50.000	0.000	50.00	0.50	
8275	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	125.000	0.000	125.00	1.25	
8280	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	100.000	0.000	282.00	62.04	
8290	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	3.000	0.000	3.00	30.00	
8295	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	9,640.000	0.000	9,640.00	964.00	
8300	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	450.000	0.000	450.00	49.50	
8305	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	4,820.000	0.000	7,600.00	760.00	
8310	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	20.000	0.000	2.00	6.00	
8315	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	120.000	0.000	112.00	296.80	
8320	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	20.000	0.000	1.00	3.00	
Category Subtotal									\$31,011.03	

PROJECT STP 2020(393) CONTROL 064203023

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8480	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	102.270	524.000	0.000	513.50	52,515.65
8485	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	97.000	0.000	99.27	57,919.08
8490	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	500.000	0.000	500.00	5.00
8495	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	72.000	0.000	79.00	316.00
8500	06666196	007	REFL PAV MRK TY II (W) (RR XING)	EA	350.000	2.000	0.000	2.00	700.00
8505	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	38,756.000	0.000	37,984.00	3,798.40
8510	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	2,400.000	0.000	3,610.00	397.10
8515	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	500.000	0.000	441.00	1,168.65

Category Subtotal \$116,819.88

PROJECT STP 2020(393) CONTROL 072301039

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8675	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	72.000	0.000	24.00	120.00
8680	06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	450.000	2.000	0.000	2.00	900.00
8685	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	3,240.000	0.000	2,580.00	722.40
8690	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	42,406.000	0.000	46,319.00	12,969.32
8695	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	56,858.000	0.000	61,605.50	32,650.92

Category Subtotal \$47,362.64

PROJECT STP 2020(393) CONTROL 072501047

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8860	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	3,250.000	0.000	3,488.00	976.64
8865	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	16,484.000	0.000	15,822.00	4,430.16
8870	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	32,102.000	0.000	35,378.00	18,750.34

Category Subtotal \$24,157.14

PROJECT STP 2020(393) CONTROL 072502023

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9030	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	1,120.000	0.000	1,202.00	336.56
9035	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	7,343.000	0.000	5,451.00	1,526.28
9040	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	10,952.000	0.000	2,809.00	1,488.77

Category Subtotal \$3,351.61

PROJECT STP 2020(393) CONTROL 072503013

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9205	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	1,500.000	0.000	1,750.00	490.00
9210	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	15,095.000	0.000	30,916.00	8,656.48
9215	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	38,190.000	0.000	43,435.50	23,020.82

Category Subtotal \$32,167.30

PROJECT STP 2020(393) CONTROL 072601033

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9375	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	102.270	262.000	0.000	265.40	27,142.46
9380	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	48.000	0.000	50.17	29,271.69
9385	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	300.000	0.000	300.00	3.00
9390	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	300.000	0.000	210.00	46.20
9395	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	184.000	0.000	159.00	636.00
9400	06666196	007	REFL PAV MRK TY II (W) (RR XING)	EA	350.000	4.000	0.000	4.00	1,400.00
9405	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	15.000	0.000	17.00	170.00
9410	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	22,482.000	0.000	22,074.00	2,207.40
9415	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	2,400.000	0.000	2,440.00	268.40
9420	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	8,927.000	0.000	8,013.00	801.30
9425	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	30.000	0.000	14.00	42.00
9430	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	250.000	0.000	251.00	665.15

Category Subtotal \$62,653.60

PROJECT STP 2020(393) CONTROL 073504021

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9585	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	1,361.000	0.000	1,373.84	139,527.19
9590	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	269.000	0.000	249.80	145,745.81
9595	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	34.000	0.000	34.00	0.34
9600	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,300.000	0.000	1,300.00	13.00
9605	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	200.000	0.000	47.00	10.34
9610	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	20.000	0.000	15.00	60.00
9615	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	2.000	0.000	2.00	130.00
9620	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	2.000	0.000	2.00	150.00
9625	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	95,768.000	0.000	94,919.00	9,491.90
9630	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	15,880.000	0.000	9,910.00	1,090.10
9635	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	41,044.000	0.000	38,713.00	3,871.30
9640	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	10.000	0.000	11.00	33.00
9645	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	1,310.000	0.000	1,303.00	3,452.95
9650	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.350	60,700.000	0.000	57,960.00	20,286.00

Category Subtotal \$323,861.93

PROJECT STP 2020(393) CONTROL 074901058

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0000	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	3,600.000	0.000	4,290.00	1,201.20
0005	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	42,323.000	0.000	40,713.00	11,399.64
0010	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	60,506.000	0.000	51,636.00	27,367.08
9995	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	24.000	0.000	24.00	120.00

Category Subtotal \$40,087.92

PROJECT STP 2020(393) CONTROL 076503025

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0170	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	847.000	0.000	895.70	90,967.29
0175	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	167.000	0.000	176.33	102,879.74
0180	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	760.000	0.000	760.00	7.60
0185	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	18.000	0.000	23.00	92.00
0190	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	60,698.000	0.000	61,107.00	6,110.70
0195	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	3,450.000	0.000	3,360.00	369.60
0200	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	42,928.000	0.000	42,317.00	4,231.70
0205	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	700.000	0.000	697.00	1,847.05

Category Subtotal \$206,505.68

PROJECT STP 2020(393) CONTROL 076701014

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0360	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	1,523.000	0.000	1,460.55	148,333.46
0365	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	300.000	0.000	251.58	146,784.35
0370	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	90.000	0.000	90.00	0.90
0375	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,400.000	0.000	1,400.00	14.00
0380	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	104.000	0.000	86.00	344.00
0385	06666196	007	REFL PAV MRK TY II (W) (RR XING)	EA	350.000	2.000	0.000	2.00	700.00
0395	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	111,544.000	0.000	109,991.00	10,999.10
0400	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	5,850.000	0.000	6,990.00	768.90
0405	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	80,000.000	0.000	76,213.00	7,621.30
0410	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	1,300.000	0.000	1,292.00	3,423.80

Category Subtotal \$318,989.81

PROJECT NH 2020(392) CONTROL 076801055

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0570	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	3,200.000	0.000	7,217.00	3,608.50
0580	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	100.000	32.000	0.000	35.00	3,500.00
0585	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	100.000	32.000	0.000	13.00	1,300.00
0590	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	20.000	160.000	0.000	235.00	4,700.00
0595	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.290	14,200.000	0.000	12,453.00	3,611.37

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0600	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	56,502.000	0.000	58,894.00	16,490.32
0605	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	56,502.000	0.000	61,719.00	32,711.08

Category Subtotal \$65,921.27

PROJECT STP 2020(393) CONTROL 077001019

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0765	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	300.000	0.000	273.00	136.50
0770	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	12.000	0.000	13.00	65.00
0775	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	20.000	10.000	0.000	10.00	200.00
0780	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	7,400.000	0.000	7,960.00	2,228.80
0785	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	15,148.000	0.000	16,107.00	4,509.96
0790	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	69,752.000	0.000	68,721.00	36,422.13

Category Subtotal \$43,562.39

PROJECT STP 2020(393) CONTROL 101704027

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0950	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	2,700.000	0.000	1,864.00	932.00
0955	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	96.000	0.000	52.00	260.00
0960	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	100.000	14.000	0.000	10.00	1,000.00
0965	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	100.000	14.000	0.000	10.00	1,000.00
0970	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	5,010.000	0.000	4,570.00	1,279.60
0975	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	43,032.000	0.000	47,229.00	13,224.12
0980	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	64,516.000	0.000	62,215.50	32,974.22

Category Subtotal \$50,669.94

PROJECT STP 2020(393) CONTROL 108903011

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1145	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	18.000	0.000	15.00	75.00
1150	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	650.000	0.000	1,110.00	310.80
1155	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	15,558.000	0.000	13,339.00	3,734.92
1160	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	18,584.000	0.000	17,911.50	9,493.10

Category Subtotal \$13,613.82

PROJECT STP 2020(393) CONTROL 120301014

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1490	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	100.000	0.000	84.00	42.00
1495	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	18.000	0.000	50.00	250.00
1500	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	5,980.000	0.000	6,780.00	1,898.40
1505	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	33,071.000	0.000	23,197.00	6,495.16
1510	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	62,592.000	0.000	69,884.50	37,038.79

Category Subtotal \$45,724.35

PROJECT STP 2020(393) CONTROL 120302009

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1670	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	2,020.000	0.000	1,880.00	526.40
1675	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	7,990.000	0.000	5,349.00	1,497.72
1680	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	18,576.000	0.000	15,681.00	8,310.93

Category Subtotal \$10,335.05

PROJECT STP 2020(393) CONTROL 120303011

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1840	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	40.000	0.000	40.00	200.00
1845	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	2,580.000	0.000	1,880.00	526.40
1850	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	21,037.000	0.000	16,048.00	4,493.44
1855	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	20,578.000	0.000	15,588.50	8,261.91

Category Subtotal \$13,481.75

PROJECT STP 2020(393) CONTROL 138001019

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2015	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	300.000	0.000	341.00	170.50
2020	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	24.000	0.000	24.00	120.00
2025	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	20.000	12.000	0.000	12.00	240.00
2030	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	4,600.000	0.000	4,410.00	1,234.80
2035	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	69,993.000	0.000	69,632.00	19,496.96
2040	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	89,742.000	0.000	88,559.00	46,936.27

Category Subtotal \$68,198.53

PROJECT STP 2020(393) CONTROL 145202011

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2200	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	724.000	0.000	814.00	407.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2205	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	60.000	0.000	54.00	270.00
2210	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	20.000	10.000	0.000	17.00	340.00
2215	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	3,280.000	0.000	2,790.00	781.20
2220	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	9,733.000	0.000	9,698.00	2,715.44
2225	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	28,910.000	0.000	22,377.00	11,859.81

Category Subtotal \$16,373.45

PROJECT STP 2020(393) CONTROL 149202010

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2385	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	1,132.000	0.000	1,107.60	112,487.86
2390	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	223.000	0.000	199.29	116,275.75
2395	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	950.000	0.000	950.00	9.50
2400	06666181	007	REFL PAV MRK TY II (W) 18" (SLD)	LF	3.000	80.000	0.000	72.00	216.00
2405	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	66.000	0.000	56.00	224.00
2410	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	64,622.000	0.000	64,806.00	6,480.60
2415	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	2,880.000	0.000	3,420.00	376.20
2420	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	50,060.000	0.000	26,103.00	2,610.30
2425	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	770.000	0.000	752.00	1,992.80

Category Subtotal \$240,673.01

PROJECT STP 2020(393) CONTROL 149401027

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2580	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	1,200.000	0.000	839.00	419.50
2585	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	50.000	0.000	57.00	285.00
2590	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	20.000	36.000	0.000	30.00	600.00
2605	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	115,496.000	0.000	115,213.00	61,062.90
2610	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.540	5,300.000	0.000	8,530.00	4,606.20
2615	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.540	28,835.000	0.000	59,547.00	32,155.38

Category Subtotal \$99,128.98

PROJECT STP 2020(393) CONTROL 149701014

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2775	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	1,031.000	0.000	991.40	100,686.58
2780	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	204.000	0.000	174.21	101,642.82
2785	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	900.000	0.000	900.00	9.00
2795	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	32.000	0.000	124.00	496.00
2800	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	69,802.000	0.000	68,901.00	6,890.10
2805	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	2,610.000	0.000	3,440.00	378.40

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2810	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	55,086.000	0.000	53,102.00	5,310.20
2815	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	820.000	0.000	826.00	2,188.90
Category Subtotal									\$217,602.00

PROJECT STP 2020(393) CONTROL 161902010

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2975	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	16.000	0.000	15.00	75.00
2980	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	3,800.000	0.000	2,980.00	834.40
2985	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	43,232.000	0.000	42,901.00	12,012.28
Category Subtotal									\$12,921.68

PROJECT STP 2020(393) CONTROL 185502008

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3145	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	279.000	0.000	266.50	27,065.74
3150	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	55.000	0.000	50.98	29,744.28
3155	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	20.000	0.000	20.00	0.20
3160	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	300.000	0.000	300.00	3.00
3165	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	44.000	0.000	96.00	384.00
3170	06666196	007	REFL PAV MRK TY II (W) (RR XING)	EA	350.000	2.000	0.000	2.00	700.00
3175	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	17,784.000	0.000	19,204.00	1,920.40
3180	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	1,110.000	0.000	1,190.00	130.90
3185	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	15,005.000	0.000	16,879.00	1,687.90
3195	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	300.000	0.000	289.00	765.85
Category Subtotal									\$62,402.27

PROJECT STP 2020(393) CONTROL 197901013

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3355	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	1,404.000	0.000	1,222.00	124,106.32
3360	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	277.000	0.000	192.07	112,063.24
3365	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	60.000	0.000	20.00	0.20
3370	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,500.000	0.000	1,300.00	13.00
3375	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	580.000	0.000	123.00	27.06
3390	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	57,510.000	0.000	77,498.00	7,749.80
3395	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	7,300.000	0.000	4,580.00	503.80
3400	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	80,908.000	0.000	70,212.00	7,021.20
3405	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	1,400.000	0.000	1,382.00	3,662.30
Category Subtotal									\$255,146.92

PROJECT NH 2020(392) CONTROL 213904024

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3570	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	5,260.000	0.000	5,310.00	1,486.80
3575	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	5,583.000	0.000	6,371.00	1,783.88
3580	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	47,154.000	0.000	44,588.00	23,631.64

Category Subtotal \$26,902.32

PROJECT STP 2020(393) CONTROL 219301011

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3740	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	952.000	0.000	949.00	96,380.44
3745	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	188.000	0.000	178.81	104,326.69
3750	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	26.000	0.000	26.00	0.26
3755	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	760.000	0.000	760.00	7.60
3760	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	125.000	0.000	178.00	39.16
3765	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	30.000	0.000	13.00	52.00
3770	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	6.000	0.000	6.00	60.00
3775	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	60,846.000	0.000	60,348.00	6,034.80
3780	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	7,260.000	0.000	6,340.00	697.40
3785	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	18,159.000	0.000	22,713.00	2,271.30
3790	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	8.000	0.000	8.00	24.00
3795	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	556.000	0.000	619.00	1,640.35

Category Subtotal \$211,534.00

PROJECT NH 2020(392) CONTROL 227501010

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3955	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	200.000	0.000	190.00	95.00
3960	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	100.000	2.000	0.000	1.00	100.00
3965	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	100.000	2.000	0.000	1.00	100.00
3970	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	2,800.000	0.000	3,657.00	1,023.96
3975	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	2,800.000	0.000	2,315.50	1,227.22

Category Subtotal \$2,546.18

PROJECT STP 2020(393) CONTROL 227502005

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4130	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	16.000	0.000	41.00	205.00
4135	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	600.000	0.000	1,990.00	557.20
4140	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	13,411.000	0.000	11,832.00	3,312.96
4145	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	15,452.000	0.000	11,632.50	6,165.23

Category Subtotal \$10,240.39

PROJECT STP 2020(393) CONTROL 227503005

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4310	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	16,166.000	0.000	10,151.00	2,842.28
4315	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	16,166.000	0.000	19,162.00	10,155.86
Category Subtotal									\$12,998.14

PROJECT STP 2020(393) CONTROL 227504009

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4475	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	300.000	0.000	191.00	95.50
4480	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	12.000	0.000	14.00	70.00
4485	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	20.000	10.000	0.000	5.00	100.00
4490	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	4,450.000	0.000	4,490.00	1,257.20
4495	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	12,648.000	0.000	18,432.00	5,160.96
4500	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	41,186.000	0.000	40,218.50	21,315.81
Category Subtotal									\$27,999.47

PROJECT NH 2020(392) CONTROL 232101017

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4660	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	600.000	0.000	652.00	326.00
4670	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	100.000	6.000	0.000	15.00	1,500.00
4675	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	100.000	6.000	0.000	27.00	2,700.00
4680	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	20.000	30.000	0.000	28.00	560.00
4685	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.290	2,700.000	0.000	2,760.00	800.40
4690	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	10,652.000	0.000	9,620.00	2,693.60
4695	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	10,652.000	0.000	7,937.50	4,206.88
Category Subtotal									\$12,786.88

PROJECT STP 2020(393) CONTROL 253801015

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4860	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	112.000	0.000	111.00	555.00
4865	06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	450.000	2.000	0.000	2.00	900.00
4870	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	5,350.000	0.000	4,920.00	1,377.60
4875	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	19,744.000	0.000	28,034.00	7,849.52
4880	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	52,772.000	0.000	51,432.50	27,259.23
Category Subtotal									\$37,941.35

PROJECT STP 2020(393) CONTROL 264002008

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5040	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	556.000	0.000	542.75	55,121.69
5045	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	110.000	0.000	98.46	57,446.49
5050	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	25.000	0.000	25.00	0.25
5055	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	550.000	0.000	550.00	5.50
5060	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	40,824.000	0.000	40,958.00	4,095.80
5065	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	2,600.000	0.000	3,010.00	331.10
5070	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	15,500.000	0.000	22,103.00	2,210.30
5080	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	550.000	0.000	531.00	1,407.15
5085	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.550	45,049.000	0.000	44,524.44	69,012.89

Category Subtotal \$189,631.17

PROJECT NH 2020(392) CONTROL 273201010

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5245	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	700.000	0.000	677.00	338.50
5250	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	180.000	0.000	183.00	915.00
5255	06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	450.000	2.000	0.000	2.00	900.00
5260	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	20.000	22.000	0.000	30.00	600.00
5265	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	5,540.000	0.000	5,800.00	1,624.00
5270	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	37,080.000	0.000	38,078.00	10,661.84
5275	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	66,092.000	0.000	64,906.50	34,400.45

Category Subtotal \$49,439.79

PROJECT STP 2020(393) CONTROL 273301007

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5440	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	5,860.000	0.000	5,030.00	1,408.40
5445	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	29,335.000	0.000	33,242.00	9,307.76
5450	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	58,206.000	0.000	57,496.50	30,473.15

Category Subtotal \$41,189.31

PROJECT STP 2020(393) CONTROL 279701020

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5610	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	40.000	0.000	97.00	48.50
5615	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	42.000	0.000	66.00	330.00
5620	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	111,474.000	0.000	108,042.50	57,262.53
5625	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.540	10,130.000	0.000	9,425.00	5,089.50
5630	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.540	64,521.000	0.000	67,949.00	36,692.46

Category Subtotal \$99,422.99

PROJECT STP 2020(393) CONTROL 294502008

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5785	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	14.000	0.000	14.00	70.00
5790	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	3,200.000	0.000	3,069.00	859.32
5795	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	13,419.000	0.000	14,818.00	4,149.04
5800	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	34,596.000	0.000	34,404.50	18,234.39
Category Subtotal									\$23,312.75

PROJECT STP 2020(393) CONTROL 294503009

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5960	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	18.000	0.000	17.00	85.00
5965	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	1,440.000	0.000	1,511.00	423.08
5970	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	6,306.000	0.000	7,299.00	2,043.72
5975	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	14,646.000	0.000	14,170.00	7,510.10
Category Subtotal									\$10,061.90

PROJECT STP 2020(393) CONTROL 345301011

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6135	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	504.000	0.000	512.20	52,019.03
6140	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	100.000	0.000	101.94	59,476.89
6145	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	450.000	0.000	450.00	4.50
6165	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	3.000	0.000	2.00	130.00
6175	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	32,662.000	0.000	32,048.00	3,204.80
6180	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	3,610.000	0.000	2,850.00	313.50
6185	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	8,855.000	0.000	16,378.00	1,637.80
6190	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	40.000	0.000	31.00	93.00
6195	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	350.000	0.000	530.00	1,404.50
6200	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.550	5,750.000	0.000	2,827.78	4,383.06
Category Subtotal									\$122,667.08

PROJECT NH 2020(392) CONTROL 000908032

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0380	06666045	007	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	3.000	20.000	0.000	0.000	0.00
0385	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	50.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2020(392) CONTROL 000909107

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0120	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.110	50.000	0.000	0.000	0.00
0165	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0175	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0180	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0185	96106001	000	ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
0190	96096002	000	DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0170	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	20,000.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2020(392) CONTROL 000909109

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0810	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	12.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2020(392) CONTROL 000909110

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1025	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	24.000	0.000	0.000	0.00
1030	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	9.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2020(392) CONTROL 001002101

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1455	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	76.000	0.000	0.000	0.00
1460	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	9.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 004502037
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1655	06666045	007	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	3.000	84.000	0.000	0.000	0.00
1660	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	50.000	0.000	0.000	0.00
1675	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.290	120.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 004502038
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1875	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	20.000	6.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 004503053
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2050	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	50.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 004504068
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2255	06666181	007	REFL PAV MRK TY II (W) 18" (SLD)	LF	3.000	100.000	0.000	0.000	0.00
2260	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	60.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 004504069
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2475	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	60.000	0.000	0.000	0.00
2480	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	36.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 004504070

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2690	06666181	007	REFL PAV MRK TY II (W) 18" (SLD)	LF	3.000	100.000	0.000	0.000	0.00
2695	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	60.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 004505049

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2930	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.110	150.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2020(392) CONTROL 004519060

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3125	06666045	007	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	3.000	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 008110047

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3565	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.110	80.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 009101053

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3945	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	2,457.000	0.000	0.000	0.00
3970	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.290	400.000	0.000	0.000	0.00
3975	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	13,206.000	0.000	0.000	0.00
3980	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	9,324.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2020(392) CONTROL 013506030
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4160	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	16.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 017306050
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5110	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	20.000	0.000	0.000	0.00
5125	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	2,230.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 017402016
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5305	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	20.000	0.000	0.000	0.00
5310	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	8,400.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 017404041
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6065	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	12,054.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 020208068
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6425	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	1,412.000	0.000	0.000	0.00
6430	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	32.000	0.000	0.000	0.00
6435	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	100.000	12.000	0.000	0.000	0.00
6440	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	20.000	4.000	0.000	0.000	0.00

6445	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.290	190.000	0.000	0.000	0.00
6450	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	2,760.000	0.000	0.000	0.00
6455	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	53,072.000	0.000	0.000	0.00
6460	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	65,982.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2020(392) CONTROL 020301063

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6681	06666214		REFL PAV MRK TY II (Y) 24" (SLD)	LF	5.000	0.000	275.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2020(392) CONTROL 020302047

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7065	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	30.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2020(392) CONTROL 061001047

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8065	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	100.000	0.000	0.000	0.00
8070	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	14.000	0.000	0.000	0.00
8075	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	6.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2020(392) CONTROL 061001048

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8285	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	68.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2020(393) CONTROL 072501047

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8855	06666045	007	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	3.000	50.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 072503013

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9200	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	20.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT C 735-6-4 CONTROL 073506004

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9805	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	43.000	0.000	0.000	0.00
9810	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	9.000	0.000	0.000	0.00
9815	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	45.000	0.000	0.000	0.00
9820	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	20.000	0.000	0.000	0.00
9825	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	3,600.000	0.000	0.000	0.00
9830	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	45.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 074901058

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9990	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	40.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 076701014

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0390	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	14.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2020(392) CONTROL 076801055
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0575	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	50.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 108903011
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1140	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	200.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 117701026
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1320	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	2,050.000	0.000	0.000	0.00
1325	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	20,750.000	0.000	0.000	0.00
1330	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	38,650.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 149401027
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2595	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	5,300.000	0.000	0.000	0.00
2600	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	28,835.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 149701014
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2790	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	240.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 185502008

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3190	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	10.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 197901013

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3380	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	46.000	0.000	0.000	0.00
3385	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	3.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2020(392) CONTROL 213904024

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3565	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	200.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 227503005

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4305	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	20.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2020(392) CONTROL 232101017

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4665	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	50.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 253801015

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4855	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 264002008

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5075	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	10.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 273301007

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5435	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	44.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2020(393) CONTROL 345301011

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6150	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	320.000	0.000	0.000	0.00
6155	06666181	007	REFL PAV MRK TY II (W) 18" (SLD)	LF	3.000	64.000	0.000	0.000	0.00
6160	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	350.000	0.000	0.000	0.00
6170	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	3.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$10,614,045.05

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	101.560	28,802.00	28,590.550	2,903,656.28
03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	102.270	2,736.00	2,498.290	255,500.13
03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	583.450	6,189.00	5,671.500	3,309,036.68
05006001	000	MOBILIZATION	LS	977,000.000	1.00	1.000	977,000.00
05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	25,000.000	4.00	4.000	100,000.00
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	4,443.00	4,453.000	44.53
06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	25,663.00	26,488.000	264.88
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.500	18,240.00	37,974.000	18,987.00
06666045	007	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	3.000	152.00	125.000	375.00
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	1,334.00	1,326.000	6,630.00
06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	100.000	169.00	132.000	13,200.00
06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	100.000	147.00	130.000	13,000.00
06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	450.000	8.00	7.000	3,150.00
06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	20.000	477.00	541.000	10,820.00
06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.110	20,810.00	18,642.000	2,050.62
06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	2,038,345.00	2,036,454.000	203,645.40
06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.220	15,322.00	7,777.000	1,710.94
06666181	007	REFL PAV MRK TY II (W) 18" (SLD)	LF	3.000	386.00	580.000	1,740.00
06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	844.00	1,739.000	6,956.00
06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	58.00	107.000	6,955.00
06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	41.00	67.000	5,025.00
06666196	007	REFL PAV MRK TY II (W) (RR XING)	EA	350.000	10.00	10.000	3,500.00
06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	10.000	133.00	215.000	2,150.00
06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.110	177,120.00	168,360.000	18,519.60
06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	1,020,201.00	1,166,095.000	116,609.50
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.290	44,280.00	42,863.000	12,430.27
06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.280	91,220.00	93,950.000	26,306.00
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	893,003.00	888,865.000	248,882.20
06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.530	1,760,420.00	1,691,229.500	896,351.77
06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.540	34,950.00	35,885.000	19,377.90
06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.540	243,267.00	280,985.500	151,732.17
06726007	000	REFL PAV MRKR TY I-C	EA	3.000	1,776.00	1,279.000	3,837.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	2.650	23,152.00	27,157.000	71,966.05
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	800.00	983.000	2,949.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.350	105,952.00	257,894.000	90,262.90
30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.550	779,187.00	708,605.304	1,098,338.23
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	450.000	20.00	22.000	9,900.00
61856002	002	TMA (STATIONARY)	DAY	10.000	35.00	24.000	240.00
96066068	000	FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	5,000.00	945.000	945.00

TOTAL ITEM EARNINGS TO DATE

\$10,614,045.05