



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **05/08/24**

CONTRACT ID: **090812027**
 PROJECT: **C 908-12-27**
 CONTRACT: **05233249**
 AWARD AMOUNT: **\$424,109.00**
 PROJECTED AMOUNT: **\$427,109.00**
 ADJ. PROJECTED AMOUNT: **\$427,109.00**
 CONTRACTOR: **BONTKE BROTHERS CONSTRUCTION COMPANY**

HIGHWAY: **Various**
 DISTRICT NAME: **ABILENE**
 COUNTY: **HOWARD**
 AREA ENGINEER: **Ryan Sayles, P.E.**
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0010**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/26/2024** to **04/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **87.57**
 % TIME USED: **100.00**
 % RETAINAGE: **0.00**

LETTING DATE: **05/05/2023**
 AWARD DATE: **05/25/2023**
 NOTICE TO PROCEED DATE: **06/14/2023**
 WORK BEGIN DATE: **08/28/2023**
 ACCEPTED DATE: **04/23/2024**
 PHYSICAL WORK COMPLETION DATE: **12/19/2023**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$374,021.00	\$374,021.00	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$374,021.00	\$374,021.00	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<hr style="border-top: 3px double #000;"/>			
PAID TO CONTRACTOR	\$374,021.00	\$374,021.00	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	08/28/2023	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	07/28/2023	<u>LIQ DAMAGE RATE:</u>	\$618.00
<u>BID DAYS:</u>	37	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	0	DAYS AT	
<u>CURRENT DAYS:</u>	37	PER DAY	\$618.00
<u>DAYS CHARGED TO DATE:</u>	37	TOTAL:	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	12/19/2023		

DAILY BREAKDOWN

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>	<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
03/26/2024		1	VEG ESTABLISHMENT	29	0	29
03/27/2024		1	VEG ESTABLISHMENT			
03/28/2024		1	VEG ESTABLISHMENT			
03/29/2024		1	VEG ESTABLISHMENT			
03/30/2024		1	SATURDAY			
03/31/2024		1	SUNDAY			
04/01/2024		1	VEG ESTABLISHMENT			4
04/02/2024		1	VEG ESTABLISHMENT			4
04/03/2024		1	VEG ESTABLISHMENT			4
04/04/2024		1	VEG ESTABLISHMENT			15
04/05/2024		1	VEG ESTABLISHMENT			1
04/06/2024		1	SATURDAY			1
04/07/2024		1	SUNDAY			
04/08/2024		1	VEG ESTABLISHMENT			
04/09/2024		1	VEG ESTABLISHMENT			
04/10/2024		1	VEG ESTABLISHMENT			
04/11/2024		1	VEG ESTABLISHMENT			
04/12/2024		1	VEG ESTABLISHMENT			
04/13/2024		1	SATURDAY			
04/14/2024		1	SUNDAY			
04/15/2024		1	VEG ESTABLISHMENT			
04/16/2024		1	AWAITING AE ACCEPTANCE			
04/17/2024		1	AWAITING AE ACCEPTANCE			
04/18/2024		1	AWAITING AE ACCEPTANCE			
04/19/2024		1	AWAITING AE ACCEPTANCE			
04/20/2024		1	SATURDAY			
04/21/2024		1	SUNDAY			
04/22/2024		1	WORK ACCEPTED			
04/23/2024		1	WORK COMPL & ACCEP			

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT C 908-12-27 CONTROL 090812027
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	250.000	5.500	0.000	5.50	1,375.00
0065	01106001	000	EXCAVATION (ROADWAY)	CY	33.000	1,802.000	0.000	1,802.00	59,466.00
0070	01326004	000	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	35.000	681.000	0.000	681.00	23,835.00
0075	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	18.000	3,684.000	0.000	3,684.00	66,312.00
0080	01646057	000	CELL FBR MLCH SEED(PERM)(SPECIAL MIX)	SY	6.000	3,684.000	0.000	3,684.00	22,104.00
0085	01686001	000	VEGETATIVE WATERING	MG	550.000	32.000	0.000	10.50	5,775.00
0090	01696002	000	SOIL RETENTION BLANKETS (CL 1) (TY B)	SY	6.500	3,684.000	0.000	3,684.00	23,946.00
0095	02476041	003	FL BS (CMP IN PLC)(TYA GR-1-2)(FNAL POS)	CY	105.000	261.000	0.000	261.00	27,405.00
0100	03106009	000	PRIME COAT (MC-30)	GAL	12.500	330.000	0.000	264.00	3,300.00
0105	03166017	002	ASPH (AC-20-5TR)	GAL	12.500	948.000	0.000	948.96	11,862.00
0110	03166175	002	AGGR(TY-B GR-4 SAC-B)	CY	250.000	22.000	0.000	22.00	5,500.00
0115	04326003	000	RIPRAP (CONC)(6 IN)	CY	550.000	49.000	0.000	8.30	4,565.00
0120	04646026	001	RC PIPE (CL V)(24 IN)	LF	185.000	28.000	0.000	28.00	5,180.00
0125	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	4,500.000	2.000	0.000	2.00	9,000.00
0130	05006001	000	MOBILIZATION	LS	50,000.000	1.000	0.000	0.85	42,700.00
0135	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	3.000	0.000	3.00	30,000.00
0140	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	8.000	25.000	0.000	25.00	200.00
0150	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.000	380.000	0.000	380.00	1,140.00
0165	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	800.000	5.000	0.000	5.00	4,000.00
0170	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	800.000	1.000	0.000	1.00	800.00
0175	06586073	000	INSTL OM ASSM (OM-2Y)(WC)GND(BI)	EA	1,500.000	2.000	0.000	2.00	3,000.00
0180	06666224	007	PAVEMENT SEALER 4"	LF	4.000	130.000	0.000	130.00	520.00
0185	06666232	007	PAVEMENT SEALER (WORD)	EA	1,500.000	2.000	0.000	2.00	3,000.00
0190	06666241	007	PAVEMENT SEALER (SYMBOL)	EA	1,500.000	1.000	0.000	1.00	1,500.00
0195	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	6.000	646.000	0.000	646.00	3,876.00
0200	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	1,500.000	1.000	0.000	1.00	1,500.00
0205	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	1,500.000	3.000	0.000	3.00	4,500.00
0210	06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	15.000	8.000	0.000	8.00	120.00
0215	06686114	000	PRE PM TY C(ACC PRK)(BL&WH)(W/BORDR)SM	EA	2,000.000	1.000	0.000	1.00	2,000.00
0220	06786001	000	PAV SURF PREP FOR MRK (4")	LF	8.000	130.000	0.000	130.00	1,040.00
0225	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	500.000	2.000	0.000	2.00	1,000.00
0230	06786021	000	PAV SURF PREP FOR MRK (SYMBOL)	EA	500.000	1.000	0.000	1.00	500.00
0235	50086001	000	WHEEL STOPS	EA	150.000	20.000	0.000	20.00	3,000.00
Category Subtotal									\$374,021.00

PROJECT C 908-12-27 CONTROL 090812027
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0145	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	5.000	25.000	0.000	0.000	0.00
0155	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.000	380.000	0.000	0.000	0.00

0160 05526009 000 GATE (SPECIAL) EA 6,500.000 1.000 0.000 0.000 0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0240	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0245	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0250	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$374,021.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	250.000	5.50	5.500	1,375.00
01106001	000	EXCAVATION (ROADWAY)	CY	33.000	1,802.00	1,802.000	59,466.00
01326004	000	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	35.000	681.00	681.000	23,835.00
01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	18.000	3,684.00	3,684.000	66,312.00
01646057	000	CELL FBR MLCH SEED(PERM)(SPECIAL MIX)	SY	6.000	3,684.00	3,684.000	22,104.00
01686001	000	VEGETATIVE WATERING	MG	550.000	32.00	10.500	5,775.00
01696002	000	SOIL RETENTION BLANKETS (CL 1) (TY B)	SY	6.500	3,684.00	3,684.000	23,946.00
02476041	003	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	105.000	261.00	261.000	27,405.00
03106009	000	PRIME COAT (MC-30)	GAL	12.500	330.00	264.000	3,300.00
03166017	002	ASPH (AC-20-5TR)	GAL	12.500	948.00	948.960	11,862.00
03166175	002	AGGR(TY-B GR-4 SAC-B)	CY	250.000	22.00	22.000	5,500.00
04326003	000	RIPRAP (CONC)(6 IN)	CY	550.000	49.00	8.300	4,565.00
04646026	001	RC PIPE (CL V)(24 IN)	LF	185.000	28.00	28.000	5,180.00
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	4,500.000	2.00	2.000	9,000.00
05006001	000	MOBILIZATION	LS	50,000.000	1.00	0.854	42,700.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	3.00	3.000	30,000.00
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	8.000	25.00	25.000	200.00
05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.000	380.00	380.000	1,140.00
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	800.000	5.00	5.000	4,000.00
06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	800.000	1.00	1.000	800.00
06586073	000	INSTL OM ASSM (OM-2Y)(WC)GND(BI)	EA	1,500.000	2.00	2.000	3,000.00
06666224	007	PAVEMENT SEALER 4"	LF	4.000	130.00	130.000	520.00
06666232	007	PAVEMENT SEALER (WORD)	EA	1,500.000	2.00	2.000	3,000.00
06666241	007	PAVEMENT SEALER (SYMBOL)	EA	1,500.000	1.00	1.000	1,500.00
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	6.000	646.00	646.000	3,876.00
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	1,500.000	1.00	1.000	1,500.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	1,500.000	3.00	3.000	4,500.00
06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	15.000	8.00	8.000	120.00
06686114	000	PRE PM TY C(ACC PRK)(BL&WH)(W/BORDR)SM	EA	2,000.000	1.00	1.000	2,000.00
06786001	000	PAV SURF PREP FOR MRK (4")	LF	8.000	130.00	130.000	1,040.00
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	500.000	2.00	2.000	1,000.00
06786021	000	PAV SURF PREP FOR MRK (SYMBOL)	EA	500.000	1.00	1.000	500.00
50086001	000	WHEEL STOPS	EA	150.000	20.00	20.000	3,000.00

TOTAL ITEM EARNINGS TO DATE

\$374,021.00