



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/08/23**

CONTRACT ID: **001012074**
 PROJECT: **F 2021(829)**
 CONTRACT: **08213231**
 AWARD AMOUNT: **\$3,499,747.23**
 PROJECTED AMOUNT: **\$3,518,748.23**
 ADJ. PROJECTED AMOUNT: **\$3,518,748.23**
 CONTRACTOR: **STRIPE-A-ZONE, LLC**

HIGHWAY: **US 67**
 DISTRICT NAME: **ATLANTA**
 COUNTY: **BOWIE**
 AREA ENGINEER: **Christina Y. Trowler, P.E.**
 AREA NUMBER: **059**

ESTIMATE NUMBER: **0021**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **06/01/2023** to **06/27/2023**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **105.59**
 % RETAINAGE: **0.00**

LETTING DATE: **08/05/2021**
 AWARD DATE: **08/31/2021**
 NOTICE TO PROCEED DATE: **09/20/2021**
 WORK BEGIN DATE: **11/15/2021**
 ACCEPTED DATE: **06/13/2023**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$3,247,606.00	\$3,243,578.20	\$4,027.80
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$3,247,606.00	\$3,243,578.20	\$4,027.80
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	(\$7,760.00)	(\$7,760.00)	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$3,239,846.00	\$3,235,818.20	\$4,027.80

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 11/15/2021
TIME CHARGES BEGIN: 10/21/2021
BID DAYS: 143
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 143
DAYS CHARGED TO DATE: 151
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 8
LIQ DAMAGE RATE: \$970.00
LIQUIDATED DAMAGES: 8
 DAYS AT
 PER DAY \$970.00
TOTAL: \$7,760.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
06/01/2023		1	TEST PERIOD
06/02/2023		1	TEST PERIOD
06/03/2023		1	TEST PERIOD
06/04/2023		1	TEST PERIOD
06/05/2023		1	TEST PERIOD
06/06/2023		1	TEST PERIOD
06/07/2023		1	TEST PERIOD
06/08/2023		1	TEST PERIOD
06/09/2023		1	TEST PERIOD
06/10/2023		1	TEST PERIOD
06/11/2023		1	TEST PERIOD
06/12/2023		1	TEST PERIOD
06/13/2023		1	WORK ACCEPTED
06/27/2023		1	Final Estimate Corrections

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
14	0	14
OTHER - SEE RMRKS		1
TEST PERIOD		12
WORK ACCEPTED		1

WORK PERFORMED THIS PERIOD

PROJECT F 2021(829) **CONTROL** 001012074
CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	05006001	000	MOBILIZATION	LS	1.000	1.000	\$1.00	1.00	1.00
0080	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	11,511.000	\$3,223.08	47,740.00	60,774.00
0110	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	170.000	-4.000	-\$680.00	7.00	3.00

PROJECT STP 2021(830)HES **CONTROL** 004605051
CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0545	61496002	000	REFL PAV MRK AWT (W) 4" (BRK) (100MIL)	LF	0.360	-450.000	-\$162.00	590.00	270.00

PROJECT F 2021(829) **CONTROL** 009607051
CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1175	61496005	000	REFL PAV MRK AWT (W) 6" (BRK) (100MIL)	LF	0.400	230.000	\$92.00	16,040.00	19,890.00
1180	61496010	000	REFL PAV MRK AWT (Y) 6" (SLD) (100MIL)	LF	0.380	4,144.000	\$1,574.72	11,500.00	16,616.00

PROJECT STP 2021(830)HES **CONTROL** 063202031
CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4365	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	-70.000	-\$21.00	1,540.00	1,618.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$4,027.80

CONTRACT LINE ITEMS

PROJECT F 2021(829) CONTROL 001012074
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	1.000	1.000	0.000	1.00	1.00
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	10.000	0.000	10.00	10.00
0070	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	7,580.000	0.000	7,580.00	19,480.60
0075	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	4,445.000	0.000	4,445.00	11,423.65
0080	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	47,740.000	0.000	60,774.00	17,016.72
0085	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	22,410.000	0.000	22,968.00	6,660.72
0090	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	7,100.000	0.000	6,670.00	2,134.40
0095	61856005	002	TMA (MOBILE OPERATION)	DAY	1.000	145.000	0.000	176.00	176.00
0100	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	275.000	0.000	268.00	136.68
0105	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	270.000	0.000	268.00	2,747.00
0110	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	170.000	7.000	0.000	3.00	510.00
0115	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	3.000	0.000	3.00	735.00
0120	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	555.000	2.000	0.000	2.00	1,110.00
0125	06726007	000	REFL PAV MRKR TY I-C	EA	2.850	8.000	0.000	8.00	22.80
0130	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	682.000	0.000	682.00	1,943.70
Category Subtotal									\$64,108.27

PROJECT F 2021(829) CONTROL 001013096
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0290	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	7,486.000	0.000	7,486.00	19,239.02
0295	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	3,952.000	0.000	3,882.00	9,976.74
0300	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	37,430.000	0.000	37,430.00	10,480.40
0305	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	16,080.000	0.000	14,053.00	4,075.37
0310	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	4,250.000	0.000	4,240.00	1,356.80
0315	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	530.000	0.000	530.00	1,510.50
Category Subtotal									\$46,638.83

PROJECT STP 2021(830)HES CONTROL 004605051
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0530	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	6,196.000	0.000	6,196.00	15,923.72
0535	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	5,164.000	0.000	5,017.00	12,893.69
0540	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	44,790.000	0.000	43,931.00	12,300.68
0545	61496002	000	REFL PAV MRK AWT (W) 4" (BRK) (100MIL)	LF	0.360	590.000	0.000	270.00	97.20
0550	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	46,260.000	0.000	43,455.00	12,601.95
0555	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	8,540.000	0.000	8,282.00	2,650.24
0560	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	410.000	0.000	401.00	204.51
0565	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	220.000	0.000	302.00	3,095.50

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0570	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	170.000	4.000	0.000	16.00	2,720.00
0575	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	4.000	0.000	2.00	490.00
0580	06726007	000	REFL PAV MRKR TY I-C	EA	2.850	48.000	0.000	48.00	136.80
0585	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	814.000	0.000	814.00	2,319.90
Category Subtotal									\$65,434.19

PROJECT F 2021(829) CONTROL 008307047

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0745	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	8,910.000	0.000	8,488.00	21,814.16
0750	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	4,704.000	0.000	4,962.00	12,752.34
0755	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	44,550.000	0.000	38,656.00	10,823.68
0760	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	32,260.000	0.000	23,799.00	6,901.71
0765	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	3,280.000	0.000	3,350.00	1,072.00
0770	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	760.000	0.000	1,123.00	572.73
0785	06726007	000	REFL PAV MRKR TY I-C	EA	2.850	38.000	0.000	38.00	108.30
0790	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	878.000	0.000	878.00	2,502.30
Category Subtotal									\$56,547.22

PROJECT F 2021(829) CONTROL 008309036

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0950	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	8,442.000	0.000	8,442.00	21,695.94
0955	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	4,470.000	0.000	4,420.00	11,359.40
0960	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	42,210.000	0.000	41,769.00	11,695.32
0965	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	29,920.000	0.000	29,462.00	8,543.98
0970	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	2,380.000	0.000	2,350.00	752.00
0975	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	660.000	0.000	665.00	339.15
0980	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	30.000	0.000	30.00	307.50
0985	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	170.000	2.000	0.000	11.00	1,870.00
0990	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	2.000	0.000	8.00	1,960.00
0995	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	555.000	2.000	0.000	2.00	1,110.00
1000	06726007	000	REFL PAV MRKR TY I-C	EA	2.850	34.000	0.000	34.00	96.90
1005	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	690.000	0.000	688.00	1,960.80
Category Subtotal									\$61,690.99

PROJECT F 2021(829) CONTROL 009607051

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1165	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	270.000	0.000	273.00	701.61
1170	61496004	000	REFL PAV MRK AWT (W) 6" (SLD) (100MIL)	LF	0.380	7,240.000	0.000	15,016.00	5,706.08

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1175	61496005	000	REFL PAV MRK AWT (W) 6" (BRK) (100MIL)	LF	0.400	16,040.000	0.000	19,890.00	7,956.00
1180	61496010	000	REFL PAV MRK AWT (Y) 6" (SLD) (100MIL)	LF	0.380	11,500.000	0.000	16,616.00	6,314.08
1190	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	5,645.000	0.000	5,984.00	3,051.84
1195	06666285	007	REF PROF PAV MRK TY I(W)6"(SLD)(090MIL)	LF	0.560	72,380.000	0.000	62,743.50	35,136.36
1200	06666289	007	REF PROF PAV MRK TY I(Y)6"(SLD)(090MIL)	LF	0.560	73,080.000	0.000	57,557.00	32,231.92
1205	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	670.000	0.000	770.00	7,892.50
1210	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	170.000	17.000	0.000	17.00	2,890.00
1220	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	200.000	4.000	0.000	8.00	1,600.00
1225	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	34.000	0.000	15.00	3,675.00
1230	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	33.000	377.000	0.000	350.00	11,550.00
1235	06726007	000	REFL PAV MRKR TY I-C	EA	2.850	988.000	0.000	422.00	1,202.70
1240	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	1,186.000	0.000	1,186.00	3,380.10
1245	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.850	677.000	0.000	1,223.00	3,485.55

Category Subtotal \$126,773.74

PROJECT F 2021(829) CONTROL 020802048

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1405	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	4,080.000	0.000	4,080.00	10,485.60
1410	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	2,150.000	0.000	2,150.00	5,525.50
1415	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	20,400.000	0.000	20,400.00	5,712.00
1420	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	17,670.000	0.000	17,670.00	5,124.30
1425	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	710.000	0.000	710.00	227.20
1430	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	256.000	0.000	256.00	729.60

Category Subtotal \$27,804.20

PROJECT F 2021(831) CONTROL 021701035

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1590	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	7,522.000	0.000	7,553.00	19,411.21
1595	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	3,856.000	0.000	7,295.00	18,748.15
1600	61496004	000	REFL PAV MRK AWT (W) 6" (SLD) (100MIL)	LF	0.380	37,610.000	0.000	38,166.00	14,503.08
1605	61496005	000	REFL PAV MRK AWT (W) 6" (BRK) (100MIL)	LF	0.400	9,650.000	0.000	9,640.00	3,856.00
1610	61496010	000	REFL PAV MRK AWT (Y) 6" (SLD) (100MIL)	LF	0.380	38,560.000	0.000	35,358.00	13,436.04
1615	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	3,590.000	0.000	3,909.00	1,993.59
1625	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	33.000	302.000	0.000	302.00	9,966.00
1635	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.850	483.000	0.000	451.00	1,285.35

Category Subtotal \$83,199.42

PROJECT F 2021(829) CONTROL 021805034

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

1795	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	5,142.000	0.000	5,142.00	13,214.94
1800	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	2,706.000	0.000	2,933.00	7,537.81
1805	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	25,710.000	0.000	25,710.00	7,198.80
1810	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	17,310.000	0.000	17,310.00	5,019.90
1815	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	1,820.000	0.000	1,820.00	582.40
1820	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	308.000	0.000	308.00	877.80

Category Subtotal \$34,431.65

PROJECT F 2021(829) CONTROL 021806028

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1980	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	14,644.000	0.000	14,644.00	37,635.08
1985	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	7,412.000	0.000	7,412.00	19,048.84
1990	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	73,220.000	0.000	73,797.00	20,663.16
1995	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	50,600.000	0.000	50,577.00	14,667.33
2000	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	4,110.000	0.000	4,030.00	1,289.60
2005	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	100.000	0.000	86.00	43.86
2010	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	25.000	0.000	25.00	256.25
2015	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	170.000	1.000	0.000	2.00	340.00
2020	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	230.000	2.000	0.000	2.00	460.00
2025	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	2.000	0.000	2.00	490.00
2030	06726007	000	REFL PAV MRKR TY I-C	EA	2.850	6.000	0.000	6.00	17.10
2035	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	838.000	0.000	834.00	2,376.90

Category Subtotal \$97,288.12

PROJECT STP 2021(830)HES CONTROL 022203061

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2195	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	2,971.000	0.000	2,944.00	7,566.08
2200	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	2,788.000	0.000	2,788.00	7,165.16
2205	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	14,855.000	0.000	16,139.00	4,518.92
2210	61496002	000	REFL PAV MRK AWT (W) 4" (BRK) (100MIL)	LF	0.360	4,050.000	0.000	4,140.00	1,490.40
2215	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	5,650.000	0.000	16,835.00	4,882.15
2220	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	2,930.000	0.000	2,950.00	944.00
2225	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	110.000	0.000	121.00	61.71

Category Subtotal \$26,628.42

PROJECT STP 2021(830)HES CONTROL 022301035

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2385	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	23,161.000	0.000	23,161.00	59,523.77
2390	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	11,808.000	0.000	11,611.00	29,840.27
2395	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	121,735.000	0.000	122,376.00	34,265.28
2400	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	87,320.000	0.000	98,063.00	28,438.27

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2405	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	9,270.000	0.000	5,820.00	1,862.40
2415	06686002	000	PREFAB PAV MRK TY B (W)(4")(SLD)	LF	3.400	790.000	0.000	795.00	2,703.00
2420	06686043	000	PREFAB PAV MRK TY B (Y)(4")(SLD)	LF	3.400	790.000	0.000	795.00	2,703.00
2425	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	10.000	0.000	10.00	28.50
2430	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	1,580.000	0.000	1,590.00	477.00

Category Subtotal \$159,841.49

PROJECT STP 2021(830)HES CONTROL 022302031

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2590	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	1,246.000	0.000	1,246.00	3,202.22
2595	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	658.000	0.000	658.00	1,691.06
2600	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	6,230.000	0.000	6,230.00	1,744.40
2605	61496002	000	REFL PAV MRK AWT (W) 4" (BRK) (100MIL)	LF	0.360	70.000	0.000	80.00	28.80
2610	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	4,070.000	0.000	4,070.00	1,180.30
2615	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	630.000	0.000	630.00	201.60

Category Subtotal \$8,048.38

PROJECT STP 2021(830)HES CONTROL 024804078

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2775	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	9,285.000	0.000	9,285.00	23,862.45
2780	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	5,664.000	0.000	4,890.00	12,567.30
2785	61496004	000	REFL PAV MRK AWT (W) 6" (SLD) (100MIL)	LF	0.380	44,825.000	0.000	38,423.00	14,600.74
2790	61496005	000	REFL PAV MRK AWT (W) 6" (BRK) (100MIL)	LF	0.400	11,600.000	0.000	9,720.00	3,888.00
2795	61496010	000	REFL PAV MRK AWT (Y) 6" (SLD) (100MIL)	LF	0.380	50,040.000	0.000	42,623.00	16,196.74
2800	61496011	000	REFL PAV MRK AWT (Y) 6" (BRK) (100MIL)	LF	0.480	1,650.000	0.000	1,170.00	561.60
2805	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	105.000	0.000	109.00	55.59

Category Subtotal \$71,732.42

PROJECT F 2021(829) CONTROL 027701031

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2985	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	11,899.000	0.000	12,618.00	32,428.26
2990	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	6,228.000	0.000	6,256.00	16,077.92
2995	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	59,495.000	0.000	55,919.00	15,657.32
3000	61496002	000	REFL PAV MRK AWT (W) 4" (BRK) (100MIL)	LF	0.360	5,560.000	0.000	5,180.00	1,864.80
3005	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	40,580.000	0.000	37,355.00	10,832.95
3010	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	4,060.000	0.000	3,650.00	1,168.00
3015	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	3,065.000	0.000	1,634.00	833.34
3020	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	24.000	0.000	21.00	215.25

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3025	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	170.000	3.000	0.000	2.00	340.00
3030	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	6.000	0.000	4.00	980.00
3035	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	33.000	5.000	0.000	5.00	165.00
3040	06726007	000	REFL PAV MRKR TY I-C	EA	2.850	432.000	0.000	432.00	1,231.20
3045	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	714.000	0.000	714.00	2,034.90

Category Subtotal \$83,828.94

PROJECT F 2021(829) CONTROL 033002020

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3205	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	8,106.000	0.000	8,106.00	20,832.42
3210	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	52,730.000	0.000	59,585.00	17,279.65
3215	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	5,350.000	0.000	4,140.00	1,324.80
3220	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	80,660.000	0.000	80,195.00	32,879.95

Category Subtotal \$72,316.82

PROJECT F 2021(829) CONTROL 042406007

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3380	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	8,801.000	0.000	8,868.00	22,790.76
3385	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	4,490.000	0.000	4,375.00	11,243.75
3390	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	44,005.000	0.000	44,333.00	12,413.24
3395	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	35,680.000	0.000	35,528.00	10,303.12
3400	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	1,980.000	0.000	2,020.00	646.40

Category Subtotal \$57,397.27

PROJECT F 2021(829) CONTROL 052002063

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3560	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	12,705.000	0.000	12,938.00	33,250.66
3565	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	9,409.000	0.000	11,001.00	28,272.57
3570	61496004	000	REFL PAV MRK AWT (W) 6" (SLD) (100MIL)	LF	0.380	65,765.000	0.000	80,640.00	30,643.20
3575	61496005	000	REFL PAV MRK AWT (W) 6" (BRK) (100MIL)	LF	0.400	6,240.000	0.000	6,240.00	2,496.00
3580	61496010	000	REFL PAV MRK AWT (Y) 6" (SLD) (100MIL)	LF	0.380	64,350.000	0.000	69,853.00	26,544.14
3585	61496011	000	REFL PAV MRK AWT (Y) 6" (BRK) (100MIL)	LF	0.480	7,240.000	0.000	7,060.00	3,388.80
3595	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	605.000	0.000	605.00	308.55
3620	06686007	000	PREFAB PAV MRK TY B (W)(6")(SLD)	LF	4.500	520.000	0.000	523.00	2,353.50
3625	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	7.500	130.000	0.000	120.00	900.00
3630	06686047	000	PREFAB PAV MRK TY B (Y)(6")(SLD)	LF	4.500	520.000	0.000	520.00	2,340.00
3635	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	90.000	0.000	74.00	758.50
3640	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	170.000	12.000	0.000	12.00	2,040.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3645	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	4.000	0.000	4.00	980.00
3650	06726007	000	REFL PAV MRKR TY I-C	EA	2.850	350.000	0.000	307.00	874.95
3655	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	1,324.000	0.000	2,001.00	5,702.85
3675	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.000	90.000	0.000	63.00	252.00
Category Subtotal									\$141,105.72

PROJECT F 2021(829) CONTROL 052002064
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3835	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	2,139.000	0.000	2,373.00	6,098.61
3840	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	3,260.000	0.000	2,706.00	6,954.42
3845	61496004	000	REFL PAV MRK AWT (W) 6" (SLD) (100MIL)	LF	0.380	12,135.000	0.000	12,135.00	4,611.30
3850	61496005	000	REFL PAV MRK AWT (W) 6" (BRK) (100MIL)	LF	0.400	4,110.000	0.000	2,150.00	860.00
3855	61496010	000	REFL PAV MRK AWT (Y) 6" (SLD) (100MIL)	LF	0.380	19,180.000	0.000	19,180.00	7,288.40
3860	61496011	000	REFL PAV MRK AWT (Y) 6" (BRK) (100MIL)	LF	0.480	4,080.000	0.000	4,080.00	1,958.40
3865	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	870.000	0.000	845.00	430.95
3880	06686007	000	PREFAB PAV MRK TY B (W)(6")(SLD)	LF	4.500	3,820.000	0.000	3,240.00	14,580.00
3885	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	7.500	960.000	0.000	1,280.00	9,600.00
3890	06686045	000	PREFAB PAV MRK TY B (Y)(6")(BRK)	LF	5.000	960.000	0.000	730.00	3,650.00
3895	06686047	000	PREFAB PAV MRK TY B (Y)(6")(SLD)	LF	4.500	3,820.000	0.000	4,504.00	20,268.00
3900	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	184.000	0.000	200.00	2,050.00
3910	06726007	000	REFL PAV MRKR TY I-C	EA	2.850	296.000	0.000	296.00	843.60
3915	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	316.000	0.000	316.00	900.60
3920	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.530	8,600.000	0.000	13,154.00	6,971.62
Category Subtotal									\$87,065.90

PROJECT F 2021(829) CONTROL 056904023
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4085	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	5,630.000	0.000	5,630.00	14,469.10
4090	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	3,380.000	0.000	3,001.00	7,712.57
4095	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	28,150.000	0.000	25,497.00	7,139.16
4100	61496002	000	REFL PAV MRK AWT (W) 4" (BRK) (100MIL)	LF	0.360	380.000	0.000	590.00	212.40
4105	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	28,100.000	0.000	22,982.00	6,664.78
4110	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	1,150.000	0.000	1,130.00	361.60
4115	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	875.000	0.000	852.00	434.52
4120	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	170.000	7.000	0.000	7.00	1,190.00
4125	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	7.000	0.000	7.00	1,715.00
4130	06726007	000	REFL PAV MRKR TY I-C	EA	2.850	62.000	0.000	70.00	199.50
4135	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	830.000	0.000	773.00	2,203.05
Category Subtotal									\$42,301.68

PROJECT STP 2021(830)HES CONTROL 063202031

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4295	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	16,446.000	0.000	16,396.00	42,137.72
4300	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	8,478.000	0.000	8,478.00	21,788.46
4305	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	82,230.000	0.000	83,264.00	23,313.92
4310	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	51,990.000	0.000	59,529.00	17,263.41
4315	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	6,520.000	0.000	4,270.00	1,366.40
4330	06686002	000	PREFAB PAV MRK TY B (W)(4")(SLD)	LF	3.400	1,140.000	0.000	1,319.00	4,484.60
4335	06686041	000	PREFAB PAV MRK TY B (Y)(4")(BRK)	LF	4.000	80.000	0.000	100.00	400.00
4340	06686043	000	PREFAB PAV MRK TY B (Y)(4")(SLD)	LF	3.400	320.000	0.000	160.00	544.00
4345	06686044	000	PREFAB PAV MRK TY B (Y)(4")(BRK)CNTST	LF	5.500	70.000	0.000	60.00	330.00
4350	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	40.000	0.000	22.00	225.50
4355	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	555.000	2.000	0.000	1.00	555.00
4360	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	988.000	0.000	663.00	1,889.55
4365	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	1,540.000	0.000	1,618.00	485.40

Category Subtotal \$114,783.96

PROJECT F 2021(829) CONTROL 063203050

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4530	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	10,273.000	0.000	11,195.00	28,771.15
4535	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	5,286.000	0.000	5,716.00	14,690.12
4540	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	51,365.000	0.000	59,315.00	16,608.20
4545	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	31,650.000	0.000	38,289.00	11,103.81
4550	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	4,170.000	0.000	4,340.00	1,388.80
4560	06686002	000	PREFAB PAV MRK TY B (W)(4")(SLD)	LF	3.400	820.000	0.000	1,050.00	3,570.00
4565	06686041	000	PREFAB PAV MRK TY B (Y)(4")(BRK)	LF	4.000	110.000	0.000	160.00	640.00
4570	06686043	000	PREFAB PAV MRK TY B (Y)(4")(SLD)	LF	3.400	410.000	0.000	327.00	1,111.80
4575	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	14.000	0.000	14.00	39.90
4580	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	1,340.000	0.000	1,488.00	446.40

Category Subtotal \$78,370.18

PROJECT STP 2021(830)HES CONTROL 063303015

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4740	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	7,298.000	0.000	7,450.00	19,146.50
4745	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	3,784.000	0.000	3,793.00	9,748.01
4750	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	36,490.000	0.000	42,912.00	12,015.36
4755	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	28,770.000	0.000	32,473.00	9,417.17
4760	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	1,890.000	0.000	1,790.00	572.80

Category Subtotal \$50,899.84

PROJECT F 2021(829) CONTROL 081201038

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4920	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	13,812.000	0.000	13,599.00	34,949.43
4925	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	16,735.000	0.000	16,339.00	4,574.92
4930	61496002	000	REFL PAV MRK AWT (W) 4" (BRK) (100MIL)	LF	0.360	110.000	0.000	130.00	46.80
4935	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	128,742.000	0.000	126,210.00	36,600.90
4940	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	8,750.000	0.000	10,660.00	3,411.20
4945	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	440.000	0.000	545.00	277.95
4950	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	136,120.000	0.000	134,783.50	55,261.25
4955	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	420.000	0.000	315.00	3,228.75
4960	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	170.000	5.000	0.000	5.00	850.00
4965	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	6.000	0.000	3.00	735.00
4970	06726007	000	REFL PAV MRKR TY I-C	EA	2.850	28.000	0.000	20.00	57.00
4975	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	2,296.000	0.000	1,833.00	5,224.05

Category Subtotal \$145,217.25

PROJECT F 2021(829) CONTROL 084302028

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5135	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	14,254.000	0.000	14,254.00	36,632.78
5140	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	7,282.000	0.000	7,058.00	18,139.06
5145	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	80,400.000	0.000	79,663.00	22,305.64
5150	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	80,860.000	0.000	80,860.00	23,449.40
5160	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	73.000	0.000	73.00	748.25
5165	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	2.000	0.000	2.00	490.00

Category Subtotal \$101,765.13

PROJECT STP 2021(830)HES CONTROL 084308012

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5325	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	13,752.000	0.000	13,752.00	35,342.64
5330	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	6,926.000	0.000	7,070.00	18,169.90
5335	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	68,760.000	0.000	67,620.00	18,933.60
5340	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	39,160.000	0.000	40,456.00	11,732.24
5345	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	6,280.000	0.000	5,660.00	1,811.20
5350	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	70.000	0.000	69.00	707.25
5355	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	804.000	0.000	780.00	2,223.00

Category Subtotal \$88,919.83

PROJECT F 2021(829) CONTROL 096402034

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5515	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	5,299.000	0.000	5,324.00	13,682.68
5520	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	43,500.000	0.000	42,536.00	12,335.44

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5525	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	2,370.000	0.000	4,320.00	1,382.40
5530	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	51,895.000	0.000	52,241.50	21,419.02
5535	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	662.000	0.000	637.00	1,815.45

Category Subtotal \$50,634.99

PROJECT STP 2021(830)HES CONTROL 101801032

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5695	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	6,606.000	0.000	7,083.00	18,203.31
5700	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	66,060.000	0.000	67,148.00	19,472.92
5705	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	64,745.000	0.000	66,229.00	27,153.90
5715	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	826.000	0.000	1,059.00	3,018.15

Category Subtotal \$67,848.28

PROJECT F 2021(829) CONTROL 101901033

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5875	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	6,156.000	0.000	5,952.00	15,296.64
5880	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	40,220.000	0.000	38,363.00	11,125.27
5885	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	5,140.000	0.000	4,690.00	1,500.80
5900	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	60,000.000	0.000	60,422.50	24,773.23
5905	06686002	000	PREFAB PAV MRK TY B (W)(4")(SLD)	LF	3.400	760.000	0.000	672.00	2,284.80
5910	06686044	000	PREFAB PAV MRK TY B (Y)(4")(BRK)CNTST	LF	5.500	100.000	0.000	90.00	495.00
5920	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	860.000	0.000	762.00	228.60

Category Subtotal \$55,704.34

PROJECT F 2021(829) CONTROL 122602026

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6455	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	12,493.000	0.000	12,493.00	32,107.01
6460	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	7,067.000	0.000	7,067.00	18,162.19
6465	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	62,465.000	0.000	63,261.00	17,713.08
6470	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	35,660.000	0.000	40,331.00	11,695.99
6475	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	6,340.000	0.000	5,450.00	1,744.00
6480	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	1,540.000	0.000	1,545.00	787.95
6485	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	130.000	0.000	33.00	338.25

Category Subtotal \$82,548.47

PROJECT F 2021(829) CONTROL 123203027

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6655	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	12,493.000	0.000	12,493.00	32,107.01
6660	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	6,236.000	0.000	6,236.00	16,026.52
6665	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	69,970.000	0.000	69,061.00	19,337.08
6670	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	55,120.000	0.000	65,350.00	18,951.50
6675	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	4,810.000	0.000	2,140.00	684.80
6680	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	515.000	0.000	607.00	309.57
6690	06686002	000	PREFAB PAV MRK TY B (W)(4")(SLD)	LF	3.400	1,580.000	0.000	1,602.00	5,446.80
6695	06686041	000	PREFAB PAV MRK TY B (Y)(4")(BRK)	LF	4.000	200.000	0.000	180.00	720.00
6700	06686043	000	PREFAB PAV MRK TY B (Y)(4")(SLD)	LF	3.400	790.000	0.000	792.00	2,692.80
6710	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	2,570.000	0.000	2,574.00	772.20
Category Subtotal									\$97,048.28

PROJECT F 2021(829) CONTROL 138101013
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6870	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	3,660.000	0.000	3,660.00	9,406.20
6875	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	7,005.000	0.000	6,500.00	1,820.00
6880	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	19,230.000	0.000	22,280.00	6,461.20
6885	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	3,950.000	0.000	3,470.00	1,110.40
6890	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	35,815.000	0.000	37,298.00	15,292.19
Category Subtotal									\$34,089.99

PROJECT F 2021(831) CONTROL 138501040
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7050	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	11,929.000	0.000	9,366.00	24,070.62
7055	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	11,944.000	0.000	14,591.00	37,498.87
7060	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	59,645.000	0.000	58,080.00	16,262.40
7065	61496002	000	REFL PAV MRK AWT (W) 4" (BRK) (100MIL)	LF	0.360	15,030.000	0.000	15,400.00	5,544.00
7070	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	97,600.000	0.000	95,391.00	27,663.39
7075	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	5,800.000	0.000	5,660.00	1,811.20
7080	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	1,080.000	0.000	949.00	483.99
7110	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	170.000	11.000	0.000	8.00	1,360.00
7115	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	200.000	2.000	0.000	2.00	400.00
7120	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	14.000	0.000	10.00	2,450.00
7125	06726007	000	REFL PAV MRKR TY I-C	EA	2.850	804.000	0.000	841.00	2,396.85
7130	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	4,480.000	0.000	2,486.00	7,085.10
Category Subtotal									\$127,026.42

PROJECT F 2021(829) CONTROL 156901013
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7310	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	6,610.000	0.000	6,350.00	16,319.50
7315	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	44,650.000	0.000	49,767.00	14,432.43
7320	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	4,640.000	0.000	3,210.00	1,027.20
7330	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	64,490.000	0.000	64,490.00	26,440.90
7335	06686002	000	PREFAB PAV MRK TY B (W)(4")(SLD)	LF	3.400	570.000	0.000	565.00	1,921.00
7340	06686043	000	PREFAB PAV MRK TY B (Y)(4")(SLD)	LF	3.400	570.000	0.000	565.00	1,921.00
7345	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	8.000	0.000	8.00	22.80
7350	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	1,140.000	0.000	1,130.00	339.00

Category Subtotal \$62,423.83

PROJECT STP 2021(830)HES CONTROL 157101017

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7510	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	1,200.000	0.000	1,200.00	3,084.00
7515	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	13,560.000	0.000	12,524.00	3,506.72
7520	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	26,680.000	0.000	33,474.00	9,707.46
7525	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	1,170.000	0.000	1,960.00	627.20
7530	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	200.000	0.000	210.00	107.10
7535	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	11,625.000	0.000	15,554.50	6,377.35

Category Subtotal \$23,409.83

PROJECT F 2021(829) CONTROL 157201024

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7695	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	8,592.000	0.000	8,592.00	22,081.44
7700	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	6,775.000	0.000	6,775.00	1,897.00
7705	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	87,220.000	0.000	79,482.00	23,049.78
7710	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	1,470.000	0.000	1,460.00	467.20
7715	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	80.000	0.000	72.00	36.72
7730	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	84,545.000	0.000	85,900.50	35,219.21
7735	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	53.000	0.000	31.00	317.75
7745	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	80.000	0.000	72.00	36.00
7750	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.000	53.000	0.000	40.00	160.00

Category Subtotal \$83,265.10

PROJECT F 2021(829) CONTROL 157301019

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7910	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	13,728.000	0.000	11,139.00	28,627.23
7915	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	90,840.000	0.000	62,469.00	18,116.01
7920	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	10,890.000	0.000	5,670.00	1,814.40

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7930	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	135,510.000	0.000	88,396.50	36,242.57
7935	06686002	000	PREFAB PAV MRK TY B (W)(4")(SLD)	LF	3.400	560.000	0.000	560.00	1,904.00
7940	06686043	000	PREFAB PAV MRK TY B (Y)(4")(SLD)	LF	3.400	560.000	0.000	560.00	1,904.00
7945	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	60.000	0.000	39.00	399.75
7950	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	1,690.000	0.000	1,000.00	2,850.00
7955	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	1,120.000	0.000	988.00	296.40
Category Subtotal									\$92,154.36

PROJECT F 2021(829) CONTROL 162003012

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8115	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	6,978.000	0.000	6,971.00	17,915.47
8120	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	32,090.000	0.000	35,087.00	10,175.23
8125	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	7,740.000	0.000	6,660.00	2,131.20
8130	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	68,380.000	0.000	82,000.50	33,620.23
8140	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	788.000	0.000	788.00	2,245.80
Category Subtotal									\$66,087.93

PROJECT STP 2021(830)HES CONTROL 175901013

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8300	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	20,992.000	0.000	20,992.00	53,949.44
8305	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	10,674.000	0.000	10,670.00	27,421.90
8310	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	104,960.000	0.000	104,531.00	29,268.68
8315	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	82,190.000	0.000	76,887.00	22,297.23
8320	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	6,140.000	0.000	5,770.00	1,846.40
8325	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	60.000	0.000	57.00	584.25
8330	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	1,334.000	0.000	1,242.00	3,539.70
Category Subtotal									\$138,907.60

PROJECT STP 2021(830)HES CONTROL 176201004

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8490	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	1,546.000	0.000	1,570.00	4,034.90
8495	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	14,090.000	0.000	14,305.00	4,148.45
8500	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	340.000	0.000	310.00	99.20
8505	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	14,320.000	0.000	14,725.00	6,037.25
8510	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	18.000	0.000	33.00	338.25
8515	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	194.000	0.000	194.00	552.90
Category Subtotal									\$15,210.95

PROJECT F 2021(829) CONTROL 189603019

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8675	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	8,516.000	0.000	8,516.00	21,886.12
8680	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	4,364.000	0.000	4,364.00	11,215.48
8685	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	42,580.000	0.000	42,834.00	11,993.52
8690	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	34,460.000	0.000	35,560.00	10,312.40
8695	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	2,300.000	0.000	1,810.00	579.20
8700	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	38.000	0.000	36.00	369.00
8705	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	546.000	0.000	524.00	1,493.40

Category Subtotal \$57,849.12

PROJECT F 2021(829) CONTROL 195701010

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8865	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	7,018.000	0.000	7,268.00	18,678.76
8870	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	57,680.000	0.000	58,081.00	16,843.49
8875	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	3,130.000	0.000	2,810.00	899.20
8880	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	68,520.000	0.000	68,718.50	28,174.59
8885	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	20.000	0.000	17.00	174.25

Category Subtotal \$64,770.29

PROJECT STP 2021(830)HES CONTROL 215701021

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9050	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	6,884.000	0.000	6,884.00	17,691.88
9055	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	47,650.000	0.000	46,687.00	13,539.23
9060	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	5,300.000	0.000	4,670.00	1,494.40
9065	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	190.000	0.000	172.00	87.72
9070	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	68,680.000	0.000	67,145.50	27,529.66
9075	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	25.000	0.000	25.00	256.25
9085	06726007	000	REFL PAV MRKR TY I-C	EA	2.850	10.000	0.000	10.00	28.50
9090	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	860.000	0.000	791.00	2,254.35

Category Subtotal \$62,881.99

PROJECT F 2021(829) CONTROL 252601010

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9250	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	2,630.000	0.000	2,630.00	6,759.10
9260	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	2,780.000	0.000	2,332.00	676.28
9265	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	3,160.000	0.000	3,170.00	1,014.40
9270	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	390.000	0.000	381.00	194.31
9295	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	25,425.000	0.000	25,209.50	10,335.90

Category Subtotal \$18,979.99

PROJECT F 2021(829) CONTROL 268501011
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9505	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	6,446.000	0.000	6,177.00	15,874.89
9510	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	35,990.000	0.000	32,498.00	9,424.42
9515	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	7,120.000	0.000	5,970.00	1,910.40
9520	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	62,040.000	0.000	61,987.00	25,414.67
Category Subtotal									\$52,624.38

PROJECT F 2021(829) CONTROL 001012074
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0135	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2021(829) CONTROL 001013096
 CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0320	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	19,000.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2021(829) CONTROL 008307047
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0775	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	170.000	5.000	0.000	0.000	0.00
0780	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	5.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2021(829) CONTROL 009607051
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1185	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.510	230.000	0.000	0.000	0.00
1215	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	230.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2021(831) CONTROL 021701035

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1620	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	60.000	0.000	0.000	0.00
1630	06726007	000	REFL PAV MRKR TY I-C	EA	2.850	181.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(830)HES CONTROL 022301035

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2410	06666224	007	PAVEMENT SEALER 4"	LF	0.080	1,580.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(830)HES CONTROL 024804078

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2810	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	170.000	1.000	0.000	0.000	0.00
2815	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	1.000	0.000	0.000	0.00
2820	06726007	000	REFL PAV MRKR TY I-C	EA	2.850	586.000	0.000	0.000	0.00
2825	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	944.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2021(829) CONTROL 052002063

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3590	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.510	110.000	0.000	0.000	0.00
3600	06666225	007	PAVEMENT SEALER 6"	LF	0.110	1,040.000	0.000	0.000	0.00
3605	06666226	007	PAVEMENT SEALER 8"	LF	0.170	85.000	0.000	0.000	0.00
3610	06666227	007	PAVEMENT SEALER 10"	LF	0.230	130.000	0.000	0.000	0.00
3615	06666230	007	PAVEMENT SEALER 24"	LF	1.000	90.000	0.000	0.000	0.00
3660	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.530	1,040.000	0.000	0.000	0.00
3665	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	85.000	0.000	0.000	0.00
3670	06776004	000	ELIM EXT PAV MRK & MRKS (10")	LF	2.000	130.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2021(829) CONTROL 052002064

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3870	06666225	007	PAVEMENT SEALER 6"	LF	0.110	8,600.000	0.000	0.000	0.00
3875	06666227	007	PAVEMENT SEALER 10"	LF	0.230	960.000	0.000	0.000	0.00
3905	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	33.000	14.000	0.000	0.000	0.00
3925	06776004	000	ELIM EXT PAV MRK & MRKS (10")	LF	2.000	960.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(830)HES CONTROL 063202031

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4320	06666224	007	PAVEMENT SEALER 4"	LF	0.080	1,540.000	0.000	0.000	0.00
4325	06666226	007	PAVEMENT SEALER 8"	LF	0.170	70.000	0.000	0.000	0.00
4370	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	70.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2021(829) CONTROL 063203050

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4555	06666224	007	PAVEMENT SEALER 4"	LF	0.080	1,340.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2021(829) CONTROL 084302028

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5155	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	360.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(830)HES CONTROL 101801032

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5710	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	24.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2021(829) CONTROL 101901033
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5890	06666224	007	PAVEMENT SEALER 4"	LF	0.080	760.000	0.000	0.000	0.00
5895	06666226	007	PAVEMENT SEALER 8"	LF	0.170	100.000	0.000	0.000	0.00
5915	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	5.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2021(829) CONTROL 121401019
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6080	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	11,734.000	0.000	0.000	0.00
6085	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	6,245.000	0.000	0.000	0.00
6090	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	73,590.000	0.000	0.000	0.00
6095	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	9,730.000	0.000	0.000	0.00
6100	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	114,015.000	0.000	0.000	0.00
6105	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	1,406.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(830)HES CONTROL 121501023
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6265	60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	10,300.000	0.000	0.000	0.00
6270	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	5,575.000	0.000	0.000	0.00
6275	61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	83,060.000	0.000	0.000	0.00
6280	61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	6,440.000	0.000	0.000	0.00
6285	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	99,910.000	0.000	0.000	0.00
6290	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	18.000	0.000	0.000	0.00
6295	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	1,360.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2021(829) CONTROL 122602026
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6490	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	170.000	6.000	0.000	0.000	0.00
6495	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	6.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2021(829) CONTROL 123203027

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6685	06666224	007	PAVEMENT SEALER 4"	LF	0.080	2,570.000	0.000	0.000	0.00
6705	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	20.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2021(831) CONTROL 138501040

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7085	06666226	007	PAVEMENT SEALER 8"	LF	0.170	120.000	0.000	0.000	0.00
7090	06666230	007	PAVEMENT SEALER 24"	LF	1.000	50.000	0.000	0.000	0.00
7095	06666231	007	PAVEMENT SEALER (ARROW)	EA	15.000	2.000	0.000	0.000	0.00
7100	06666232	007	PAVEMENT SEALER (WORD)	EA	15.000	1.000	0.000	0.000	0.00
7105	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	50.000	0.000	0.000	0.00
7135	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	120.000	0.000	0.000	0.00
7140	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.000	50.000	0.000	0.000	0.00
7145	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	2.000	0.000	0.000	0.00
7150	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2021(829) CONTROL 156901013

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7325	06666224	007	PAVEMENT SEALER 4"	LF	0.080	1,140.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2021(829) CONTROL 157201024

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7720	06666226	007	PAVEMENT SEALER 8"	LF	0.170	80.000	0.000	0.000	0.00
7725	06666230	007	PAVEMENT SEALER 24"	LF	1.000	53.000	0.000	0.000	0.00
7740	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2021(829) CONTROL 157301019

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7925	06666224	007	PAVEMENT SEALER 4"	LF	0.080	1,120.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2021(829) CONTROL 162003012

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8135	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	26.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2021(829) CONTROL 195701010

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8890	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	878.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(830)HES CONTROL 215701021

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9080	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	2.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2021(829) CONTROL 252601010

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9255	61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	360.000	0.000	0.000	0.00
9275	06666226	007	PAVEMENT SEALER 8"	LF	0.170	130.000	0.000	0.000	0.00
9280	06666230	007	PAVEMENT SEALER 24"	LF	1.000	43.000	0.000	0.000	0.00
9285	06666231	007	PAVEMENT SEALER (ARROW)	EA	15.000	2.000	0.000	0.000	0.00
9290	06666232	007	PAVEMENT SEALER (WORD)	EA	15.000	2.000	0.000	0.000	0.00
9300	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	43.000	0.000	0.000	0.00

9305	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	170.000	2.000	0.000	0.000	0.00
9310	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	200.000	1.000	0.000	0.000	0.00
9315	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	3.000	0.000	0.000	0.00
9320	06726007	000	REFL PAV MRKR TY I-C	EA	2.850	20.000	0.000	0.000	0.00
9325	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	192.000	0.000	0.000	0.00
9330	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	130.000	0.000	0.000	0.00
9335	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.000	43.000	0.000	0.000	0.00
9340	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	2.000	0.000	0.000	0.00
9345	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$3,247,606.00**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	1.000	1.00	1.000	1.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	10.00	10.000	10.00
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.510	21,505.00	21,083.000	10,752.33
06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.410	1,032,770.00	1,005,297.000	412,171.87
06666285	007	REF PROF PAV MRK TY I(W)6"(SLD)(090MIL)	LF	0.560	72,380.00	62,743.500	35,136.36
06666289	007	REF PROF PAV MRK TY I(Y)6"(SLD)(090MIL)	LF	0.560	73,080.00	57,557.000	32,231.92
06686002	000	PREFAB PAV MRK TY B (W)(4")(SLD)	LF	3.400	6,220.00	6,563.000	22,314.20
06686007	000	PREFAB PAV MRK TY B (W)(6")(SLD)	LF	4.500	4,340.00	3,763.000	16,933.50
06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	7.500	1,090.00	1,400.000	10,500.00
06686041	000	PREFAB PAV MRK TY B (Y)(4")(BRK)	LF	4.000	390.00	440.000	1,760.00
06686043	000	PREFAB PAV MRK TY B (Y)(4")(SLD)	LF	3.400	3,440.00	3,199.000	10,876.60
06686044	000	PREFAB PAV MRK TY B (Y)(4")(BRK)CNTST	LF	5.500	170.00	150.000	825.00
06686045	000	PREFAB PAV MRK TY B (Y)(6")(BRK)	LF	5.000	960.00	730.000	3,650.00
06686047	000	PREFAB PAV MRK TY B (Y)(6")(SLD)	LF	4.500	4,340.00	5,024.000	22,608.00
06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.250	2,520.00	2,440.000	25,010.00
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	170.000	69.00	83.000	14,110.00
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	230.000	2.00	2.000	460.00
06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	200.000	6.00	10.000	2,000.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	84.00	60.000	14,700.00
06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	555.000	6.00	5.000	2,775.00
06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	33.000	684.00	657.000	21,681.00
06726007	000	REFL PAV MRKR TY I-C	EA	2.850	3,104.00	2,532.000	7,216.20
06726009	000	REFL PAV MRKR TY II-A-A	EA	2.850	24,866.00	22,009.000	62,725.65
06726010	000	REFL PAV MRKR TY II-C-R	EA	2.850	1,160.00	1,674.000	4,770.90
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	10,150.00	10,150.000	3,045.00
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.530	8,600.00	13,154.000	6,971.62
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	80.00	72.000	36.00
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.000	143.00	103.000	412.00
60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	2.570	276,285.00	275,581.000	708,243.17
60566002	000	PREFORMED CENTERLINE RUMBLE STRIP	LF	2.570	264,126.00	267,623.000	687,791.11
61496001	000	REFL PAV MRK AWT (W) 4" (SLD) (100MIL)	LF	0.280	1,313,460.00	1,325,640.000	371,179.20
61496002	000	REFL PAV MRK AWT (W) 4" (BRK) (100MIL)	LF	0.360	25,790.00	25,790.000	9,284.40
61496004	000	REFL PAV MRK AWT (W) 6" (SLD) (100MIL)	LF	0.380	167,575.00	184,380.000	70,064.40
61496005	000	REFL PAV MRK AWT (W) 6" (BRK) (100MIL)	LF	0.400	47,640.00	47,640.000	19,056.00
61496007	000	REFL PAV MRK AWT (Y) 4" (SLD) (100MIL)	LF	0.290	1,761,522.00	1,769,557.000	513,171.53
61496008	000	REFL PAV MRK AWT (Y) 4" (BRK) (100MIL)	LF	0.320	166,980.00	147,712.000	47,267.84
61496010	000	REFL PAV MRK AWT (Y) 6" (SLD) (100MIL)	LF	0.380	183,630.00	183,630.000	69,779.40
61496011	000	REFL PAV MRK AWT (Y) 6" (BRK) (100MIL)	LF	0.480	12,970.00	12,310.000	5,908.80
61856005	002	TMA (MOBILE OPERATION)	DAY	1.000	145.00	176.000	176.00

TOTAL ITEM EARNINGS TO DATE

\$3,247,606.00