



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **05/08/24**

CONTRACT ID: **091273220**
 PROJECT: **F 2021(384)**
 CONTRACT: **06223606**
 AWARD AMOUNT: **\$22,468,330.00**
 PROJECTED AMOUNT: **\$22,468,333.00**
 ADJ. PROJECTED AMOUNT: **\$22,468,333.00**
 CONTRACTOR: **SOUTHWEST SHIPYARD, L.P.**

HIGHWAY: **Various**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **GALVESTON**
 AREA ENGINEER: **Melody Galland, P.E.**
 AREA NUMBER: **770**

ESTIMATE NUMBER: **0020**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/26/2024** to **04/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **58.80**
 % TIME USED: **80.71**
 % RETAINAGE: **0.00**

LETTING DATE: **06/30/2022**
 AWARD DATE: **07/12/2022**
 NOTICE TO PROCEED DATE: **08/02/2022**
 WORK BEGIN DATE: **09/14/2022**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$13,212,196.01	\$12,209,959.59	\$1,002,236.42
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$13,212,196.01	\$12,209,959.59	\$1,002,236.42
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$13,212,196.01	\$12,209,959.59	\$1,002,236.42

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 09/14/2022
TIME CHARGES BEGIN: 09/14/2022
BID DAYS: 700
C. O. ADJUSTED DAYS: 31
CURRENT DAYS: 731
DAYS CHARGED TO DATE: 590
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
03/26/2024	1	
03/27/2024	1	
03/28/2024	1	
03/29/2024	1	
03/30/2024	1	
03/31/2024	1	
04/01/2024	1	
04/02/2024	1	
04/03/2024	1	
04/04/2024	1	
04/05/2024	1	
04/06/2024	1	
04/07/2024	1	
04/08/2024	1	
04/09/2024	1	
04/10/2024	1	
04/11/2024	1	
04/12/2024	1	
04/13/2024	1	
04/14/2024	1	
04/15/2024	1	
04/16/2024	1	
04/17/2024	1	
04/18/2024	1	
04/19/2024	1	
04/20/2024	1	
04/21/2024	1	
04/22/2024	1	
04/23/2024	1	
04/24/2024	1	
04/25/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT F 2021(384) CONTROL 091273220
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	72636001	000	FERRYBOAT EQUIPMENT UPGRADE	LS	22,468,330.000	0.047	\$1,056,011.51
0085	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	53,775.090	-\$53,775.09

Total Bid Quantity	QTY Paid To Date
1.00	0.62
1.00	695,700.26

TOTAL ITEM EARNINGS THIS ESTIMATE

\$1,002,236.42

CONTRACT LINE ITEMS

PROJECT F 2021(384) CONTROL 091273220
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	72636001	000	FERRYBOAT EQUIPMENT UPGRADE	LS	22,468,330.000	1.000	0.000	0.62	13,907,896.27
0085	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	695,700.26	-695,700.26
								Category Subtotal	\$13,212,196.01

PROJECT F 2021(384) CONTROL 091273220
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1.000	0.000	0.000	0.00
0075	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
0080	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0090	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$13,212,196.01

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
72636001	000	FERRYBOAT EQUIPMENT UPGRADE	LS	22,468,330.000	1.00	0.619	13,907,896.27
96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.00	695,700.260	-695,700.26
TOTAL ITEM EARNINGS TO DATE							\$13,212,196.01