



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/07/17**

CONTRACT ID: **001408075**
 PROJECT: **C 14-8-75**
 CONTRACT: **07103256**
 AWARD AMOUNT: **\$166,787,859.89**
 PROJECTED AMOUNT: **\$168,567,891.86**
 ADJ. PROJECTED AMOUNT: **\$180,025,608.79**
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **IH 35**
 DISTRICT NAME: **Waco**
 COUNTY: **MCLENNAN**
 AREA ENGINEER: **Solomon Thomas , P.E.**
 AREA NUMBER: **059**

ESTIMATE NUMBER: **0075**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **12/01/2016** to **12/13/2016**
 ESTIMATE TYPE: **SUPP**
 % COMPLETE: **98.53**
 % TIME USED: **100.00**
 % RETAINAGE: **0.00**

LETTING DATE: **07/09/2010**
 AWARD DATE: **07/29/2010**
 NOTICE TO PROCEED DATE: **08/24/2010**
 WORK BEGIN DATE: **10/22/2010**
 ACCEPTED DATE: **06/24/2016**
 PHYSICAL WORK COMPLETION DATE: **06/24/2016**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$177,375,118.89	\$177,375,118.89	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$177,375,118.89	\$177,375,118.89	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	(\$48,000.00)	(\$48,000.00)	\$0.00
OTHER ADJUSTMENTS	\$5,519,253.15	\$1,265,495.99	\$4,253,757.16
PAID TO CONTRACTOR	\$182,846,372.04	\$178,592,614.88	\$4,253,757.16

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	10/22/2010	<u>ASSESSED LIQ DAMAGES:</u>	0	
<u>TIME CHARGES BEGIN:</u>	10/22/2010	<u>LIQ DAMAGE RATE:</u>	\$2,800.00	
<u>BID DAYS:</u>	1,220	<u>LIQUIDATED DAMAGES:</u>	0	
<u>C. O. ADJUSTED DAYS:</u>	246		DAYS AT	
<u>CURRENT DAYS:</u>	1,466		PER DAY	\$2,800.00
<u>DAYS CHARGED TO DATE:</u>	1,466	<u>TOTAL:</u>	\$0.00	
<u>PHYSICAL WORK COMPLETE:</u>	06/24/2016			

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT C 14-8-75 CONTROL 001408075
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0057	01002002		PREPARING ROW CO #4 Added this item	STA	32,474.040	0.000	537.000	537.00	17,438,559.48
0071	01042017	000	REMOVING CONC (DRIVEWAYS) CO #131 Added this item	SY	12.080	0.000	138.000	138.00	1,667.04
0072	01042002	000	REMOVING CONC (PAV) CO #131 Added this item	CY	4.450	0.000	20.000	20.00	89.00
0073	20022001	000	RUBBLIZING EXISTING CONC PAV CO #111 Added this item	SY	1.500	0.000	13,620.000	13,620.00	20,430.00
0074	01042014	000	REMOVING CONC (FOUNDATIONS) CO #121 Added this item to remove COSS 27 foundation	CY	655.500	0.000	2.000	2.00	1,311.00
0075	01042001	000	REMOVING CONC (PAV)	SY	3.000	195,961.000	140,088.000	336,049.00	1,008,147.00
0080	01102001	000	EXCAVATION (ROADWAY)	CY	4.000	1,648,128.000	20,091.000	1,668,219.00	6,672,876.00
0081	01042009	000	REMOVING CONC (RIPRAP) CO #54 Added this item	SY	7.500	0.000	66.000	66.00	495.00
0082	01062002	009	OBLITERATING ABANDONED ROAD CO #116 Added this item	SY	0.440	0.000	929.000	929.00	408.76
0085	01102002	000	EXCAVATION (CHANNEL)	CY	8.000	19,378.000	115.000	19,493.00	155,944.00
0086	01122002	000	SUBGRADE WIDENING (DENS CONT) CO #5 Added this item	STA	300.000	0.000	158.000	208.00	62,400.00
0090	01322001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	12.000	366.000	0.000	366.00	4,392.00
0095	01322002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	3.000	470,193.000	-389,543.000	80,650.00	241,950.00
0100	01322006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	3.000	2,122,106.000	403,531.000	2,525,637.00	7,576,911.00
0105	01602003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	0.500	1,528,145.000	17,003.000	1,669,787.10	834,893.55
0120	01622002	000	BLOCK SODDING	SY	2.500	8,576.000	0.000	13,364.00	33,410.00
0125	01642003	002	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.100	133,241.000	0.000	745,221.20	74,522.12
0135	01642009	002	BROADCAST SEED (TEMP) (WARM)	SY	0.100	764,072.500	2,016.000	913,577.00	91,357.70
0140	01642011	002	BROADCAST SEED (TEMP) (COOL)	SY	0.100	764,072.500	0.000	1,471,533.00	147,153.30
0145	01642035	002	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.100	1,198,436.000	398,155.000	1,596,591.00	159,659.10
0150	01682001	000	VEGETATIVE WATERING	MG	2.000	63,214.000	-58,124.900	5,346.10	10,692.20
0155	01692003	002	SOIL RETENTION BLANKETS (CL 1) (TY C)	SY	2.000	9,242.000	0.000	114,025.20	228,050.40
0160	01802001	000	WILDFLOWER SEEDING	AC	900.000	143.930	0.000	164.90	148,410.00
0170	01922023	000	PLANT MATERIAL (15 GAL) (TREE)	EA	60.000	322.000	0.000	293.00	17,580.00
0175	01922024	000	PLANT MATERIAL (30 GAL) (TREE)	EA	140.000	94.000	0.000	85.00	11,900.00
0180	01922031	000	PLANT MATERIAL (5 GAL) (SHRUB)	EA	10.000	178.000	0.000	60.00	600.00
0185	01932001	000	PLANT MAINTENANCE	MO	700.000	9.000	0.000	9.00	6,300.00
0190	01932006	000	VEGETATIVE WATERING	MG	20.000	290.000	0.000	666.70	13,334.00
0195	02162001	000	PROOF ROLLING	HR	65.000	60.000	0.000	25.50	1,657.50
0200	02472056	033	FL BS (CMP IN PLC)(TY D GR 4)(FNAL POS)	CY	30.000	117,614.000	8,327.000	125,941.00	3,778,230.00
0205	02512274	000	REWORK BS MTL(TY C)(6"-12")(STKPL)(OC)	SY	2.000	1,130,828.000	0.000	1,008,631.34	2,017,262.69
0210	02762112	000	CM TRT(PT MX)(CL N)(TY E)(GR 4)(FN POS)	CY	20.000	214,433.000	13,492.000	227,881.39	4,557,627.80
0211	02762112	000	CM TRT(PT MX)(CL N)(TY E)(GR 4)(FN POS) CO #131 Added this item	CY	75.000	0.000	80.000	80.00	6,000.00
0215	03052003	000	SALV, HAUL & STKPL RCL APH PV (2 TO 4")	SY	2.000	1,130,828.000	-158,707.660	972,120.34	1,944,240.68

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0216	03052012	000	SLV, HAUL & STKPL RCL APH PV (6 TO 12") CO #5 Added this item	SY	2.880	0.000	29,518.000	103,804.00	298,955.52
0217	03052027	000	SALV,HAUL & STKPL RCL APH PV (12"TO18") CO #116 Added this item	SY	9.520	0.000	929.000	1,050.00	9,996.00
0220	03102005	000	PRIME COAT (MC-30 OR AE-P)	GAL	3.000	96,721.000	-60,172.000	36,549.00	109,647.00
0230	03162256	016	AGGR(TY-PL GR-4 SAC-B)	CY	100.000	1,159.000	-965.000	168.00	16,800.00
0232	03162359	016	ASPH (AC-20XP) CO #36 ADDS ITEM BY GAL	GAL	3.900	0.000	8,510.000	7,139.00	27,842.10
0235	03162378	016	AGGR (TY-D GR-4 OR TY-L GR-4)(SAC-B)	CY	110.000	3,870.000	-1,037.000	2,833.30	311,663.00
0240	03162695	016	ASPH (CRS-2 OR HFRS-2)	GAL	3.000	216,916.000	-94,900.000	122,016.00	366,048.00
0245	03412011	024	D-GR HMA(QCQA) TY-B PG64-22	TON	40.000	89,661.000	-11,881.540	93,995.89	3,759,835.60
0246	03412231	024	PRODUCTION BONUS/PENALTY D-GR HMA(QCQA) TY-B PG64-22	DOL	1.000	89,700.000	0.000	69,568.93	69,568.93
0247	03412232	024	PLACEMENT BONUS/PENALTY D-GR HMA(QCQA) TY-B PG64-22	DOL	1.000	53,800.000	0.000	37,503.54	37,503.54
0250	03412014	024	D-GR HMA(QCQA) TY-B PG70-22	TON	45.000	18,329.000	-8,414.380	9,914.62	446,157.90
0251	03412231	024	PRODUCTION BONUS/PENALTY D-GR HMA(QCQA) TY-B PG70-22	DOL	1.000	20,600.000	0.000	4,552.53	4,552.53
0252	03412232	024	PLACEMENT BONUS/PENALTY D-GR HMA(QCQA) TY-B PG70-22	DOL	1.000	12,400.000	0.000	5,771.68	5,771.68
0260	03412066	024	D-GR HMA(QCQA) TY-C PG76-22	TON	60.000	42,743.000	4,856.000	48,288.28	2,897,296.80
0261	03412231	024	PRODUCTION BONUS/PENALTY D-GR HMA(QCQA) TY-C PG76-22	DOL	1.000	64,100.000	0.000	44,735.46	44,735.46
0262	03412232	024	PLACEMENT BONUS/PENALTY D-GR HMA(QCQA) TY-C PG76-22	DOL	1.000	38,500.000	0.000	22,335.03	22,335.03
0265	03412106	024	D-GR HMA(QCQA) TY-D PG64-22	TON	45.000	72,937.000	1,596.570	82,497.90	3,712,405.50
0266	03412231	024	PRODUCTION BONUS/PENALTY D-GR HMA(QCQA) TY-D PG64-22	DOL	1.000	82,100.000	0.000	4,757.95	4,757.95
0268	03412135	024	D-GR HMA(QCQA) TY-D SAC-A PG76-22 CO #72 Added this item for hot mix taper	TON	159.860	0.000	86.000	158.26	25,299.44
0270	03412252	024	D-GR HMA(QCQA) TY-D PG64-22(LEVEL-UP)	TON	45.000	13,379.000	-5,452.400	6,408.04	288,361.80
0275	03422002	002	PFC (ASPHALT) PG76-22	TON	500.000	698.000	111.390	809.39	404,695.00
0277	03512004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8") CO #135 Added this item - adjust unit price due to underrun	SY	46.680	0.000	6,805.000	6,805.00	317,657.40
0280	03422006	002	PFC (AGGREGATE)(PG76 MIX) SAC-A	TON	90.000	10,020.000	2,225.560	12,245.56	1,102,100.40
0285	03462006	000	STONE-MTRX-ASPH SMA-C SAC-B PG76-22	TON	80.000	2,877.000	90.740	2,382.76	190,620.80
0286	03462043	000	PRODUCTION BONUS/PENALTY STONE-MTRX-ASPH SMA-C SAC-B PG76-22	DOL	1.000	5,800.000	0.000	3,530.58	3,530.58
0287	03462044	000	PLACEMENT BONUS/PENALTY STONE-MTRX-ASPH SMA-C SAC-B PG76-22	DOL	1.000	3,500.000	0.000	1,271.89	1,271.89
0290	03462014	000	STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	90.000	1,878.000	0.000	1,971.67	177,450.30
0293	03512004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8") CO #30 Added this item	SY	26.400	0.000	1,800.000	2,496.00	65,894.40
0294	03542002	000	PLAN & TEXT ASPH CONC PAV(0" TO 2") CO #72 Added this item for milled butt joint	SY	4.280	0.000	983.000	983.00	4,207.24
0297	03542045	000	PLANE ASPH CONC PAV (2") CO #36 ADDS ITEM BY SY	SY	1.460	0.000	184,110.000	158,250.00	231,045.00

CATEGORY		001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0300	03602002	003	CONC PVMT (CONT REINF-CRCP)(9")	SY	25.000	402,498.000	633.000	408,814.03	10,220,350.75	
0320	03602008	003	CONC PVMT (CONT REINF-CRCP)(15")	SY	20.000	746,801.000	0.000	770,046.94	15,400,938.80	
0321	03602008	003	CONC PVMT (CONT REINF-CRCP)(15")	SY	45.000	0.000	21,450.000	21,450.00	965,250.00	
CO #49 Added this item										
0340	03602052	003	CONC PAV (CONT REINF CRCP)(9")(CL HES)	SY	30.000	39,474.000	-2,263.000	37,211.00	1,116,330.00	
0345	05852006		RIDE BONUS/PENALTY (ITEM 360)	DOL	1.000	208,800.000	0.000	-106,075.00	-106,075.00	
CRCP 9" & 15" SURF TEST TY B SCHEDULE 2										
0360	03682006	000	TERMINAL ANCHOR JOINT (TY I)	LF	250.000	1,702.000	0.000	1,702.00	425,500.00	
0365	03682007	000	TERMINAL ANCHOR JOINT (TY II)	LF	250.000	3,013.000	-120.000	2,893.00	723,250.00	
0370	04002005	000	CEM STABIL BKFL	CY	25.200	5,249.000	-4,238.400	4,574.40	115,274.88	
0371	04002005	000	CEM STABIL BKFL	CY	207.000	0.000	161.000	422.23	87,401.61	
CO 21 Added Item for Erosion Control at Culvert Ends										
0375	04002006	000	CUT & RESTORING PAV	SY	100.000	200.000	30.000	1,811.97	181,197.00	
0380	04022001	000	TRENCH EXCAVATION PROTECTION	LF	0.450	10,478.000	119.000	10,597.00	4,768.65	
0385	04032001	000	TEMPORARY SPL SHORING	SF	1.000	311,764.000	-60,185.070	251,578.93	251,578.93	
0390	04162001	001	DRILL SHAFT (18 IN)	LF	100.000	678.000	0.000	678.00	67,800.00	
0395	04162004	001	DRILL SHAFT (36 IN)	LF	150.000	11,482.000	337.000	11,819.00	1,772,850.00	
0396	04162004	001	DRILL SHAFT (36 IN)	LF	311.260	0.000	603.000	607.40	189,059.32	
CO 16 Added item for UPRR slurry shafts										
0400	04162006	001	DRILL SHAFT (48 IN)	LF	225.000	4,172.000	382.000	4,554.00	1,024,650.00	
0405	04162018	001	DRILL SHAFT (SIGN MTS)(24 IN)	LF	108.000	44.000	0.000	44.00	4,752.00	
0410	04162020	001	DRILL SHAFT (SIGN MTS)(36 IN)	LF	126.000	160.000	0.000	160.00	20,160.00	
0415	04162021	001	DRILL SHAFT (SIGN MTS)(42 IN)	LF	189.000	152.000	-48.000	104.00	19,656.00	
0420	04162023	001	DRILL SHAFT (SIGN MTS)(54 IN)	LF	290.000	832.000	111.000	943.00	273,470.00	
0425	04162029	001	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	80.000	1,086.000	0.000	1,086.00	86,880.00	
0430	04162032	001	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	155.000	156.000	13.000	169.00	26,195.00	
0435	04202002	002	CL B CONC (FLUME)	CY	300.000	987.000	0.000	918.50	275,550.00	
0440	04202003	002	CL C CONC (ABUT)	CY	700.000	1,220.000	3.200	1,223.20	856,240.00	
0445	04202004	002	CL C CONC (BENT)	CY	800.000	1,813.000	-86.100	1,726.90	1,381,520.00	
0446	04202004	002	CL C CONC (BENT)	CY	1,091.480	0.000	92.400	92.40	100,852.75	
CO #3 Added this item for FM 1858 Bent 2 only										
0450	04202006	002	CL C CONC (RAIL FOUNDATION)	CY	200.000	80.000	0.000	80.00	16,000.00	
0455	04202013	002	CL C CONC (MISC)	CY	1,300.000	29.800	0.000	29.80	38,740.00	
0460	04202033	002	CL S CONC (APPR SLAB)	CY	200.000	3,313.900	4.600	3,318.50	663,700.00	
0465	04202039	002	CL D CONC (MISC)	CY	1,200.000	18.600	0.000	18.60	22,320.00	
0471	04202276	002	CL C CONC (WALL)	CY	398.160	0.000	15.000	15.00	5,972.40	
CO #78 Added this item for RW 9 redesign										
0475	04222001	000	REINF CONC SLAB	SF	5.000	282,536.000	0.000	282,536.00	1,412,680.00	
0480	04232001	000	RETAINING WALL (MSE)	SF	30.000	215,803.000	0.000	215,803.00	6,474,090.00	
0485	04232005	000	RETAINING WALL (TEMP WALL)	SF	20.000	188.000	0.000	188.00	3,760.00	
0490	04232009	000	RETAINING WALL (SOIL NAILED)(FACIA)	SF	30.000	94,522.000	0.000	94,522.00	2,835,660.00	
0495	04232010	000	RETAINING WALL (ROCK NAILED)(FACIA)	SF	30.000	11,986.000	0.000	11,986.00	359,580.00	
0500	04252004	001	PRESTR CONC BEAM (TY IV)	LF	75.000	1,373.700	0.000	1,373.70	103,027.50	
0505	04252019	001	PRESTR CONC U-BEAM (U54)	LF	125.000	24,244.840	0.000	24,244.84	3,030,605.00	
0510	04272002	000	CONCRETE PAINT FINISH	SF	0.300	6,428.000	24,319.000	30,747.00	9,224.10	
0515	04272003	000	OPAQUE SEALER FINISH	SF	0.300	287,202.000	44,879.000	332,081.00	99,624.30	
0520	04282002	001	CONC SURF TREAT (CLASS II)	SY	4.000	30,429.000	-13,999.000	16,430.00	65,720.00	

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0525	04302003	000	CL C CONC FOR EXT STR (BENT)	CY	4,000.000	138.900	0.000	138.90	555,600.00
0530	04302009	000	CL C CONC FOR EXT STRU(CULV)(6'X 3')	LF	185.150	69.300	0.000	69.30	12,830.90
0535	04302023	000	CL C CONC FOR EXT STRU (CULV)(5' X 3')	LF	144.950	81.000	0.000	81.00	11,740.95
0540	04302060	000	CL C CONC FOR EXT STRU(CULV)(7'X3')	LF	213.900	71.700	0.000	71.70	15,336.63
0545	04322001	000	RIPRAP (CONC)(4 IN)	CY	300.000	4,635.000	1,552.000	5,680.80	1,704,240.00
0550	04322002	000	RIPRAP (CONC)(5 IN)	CY	300.000	5,748.000	169.600	5,591.41	1,677,423.00
0551	04322002	000	RIPRAP (CONC)(5 IN)	CY	410.760	0.000	1.000	1.00	410.76
			CO #131 Added this item						
0555	04322030	000	RIPRAP (CONC)(CL C)	CY	300.000	4.680	-2.140	1.50	450.00
0560	04322032	000	RIPRAP (CONC)(EXPOSED AGGREGATE)	CY	500.000	633.000	0.000	668.90	334,450.00
0565	04322033	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	90.000	1,059.000	0.000	3,192.90	287,361.00
0570	04322039	000	RIPRAP (MOW STRIP)(4 IN)	CY	300.000	66.000	175.000	60.70	18,210.00
0575	04322040	000	RIPRAP (MOW STRIP)(5 IN)	CY	300.000	789.000	34.000	780.70	234,210.00
0577	04382010	000	CLEAN AND SEAL EXIST JOINTS (CL-3)	LF	9.690	0.000	610.000	610.00	5,910.90
			CO #36 ADDS ITEM BY LF						
0580	04422005	016	STR STL (MISCELLANEOUS)	LB	3.000	6,688.000	1,958.000	6,710.00	20,130.00
0585	04502013	001	RAIL (TY SSTR)	LF	30.000	4,477.700	200.000	4,677.70	140,331.00
0587	04502044	001	RAIL (PEDESTRIAN) (SPL)	LF	184.490	0.000	243.000	243.00	44,831.07
			CO #54 Added this item						
0590	04502063	001	RAIL TYPE (TY T401)	LF	90.000	977.000	0.000	977.00	87,930.00
0591	04502111		RAIL (PARAPET)	LF	188.610	0.000	201.380	201.38	37,982.28
			CO #49 Added this item						
0595	04502135	001	RAIL (TY T1F)	LF	140.000	2,169.400	-585.400	1,584.00	221,760.00
0600	04502191	001	RAIL (TY T1F)(MOD)	LF	140.000	20,067.500	-376.000	19,691.50	2,756,810.00
0601	04502212	001	RAIL (TY T1F) (SPL)	LF	147.420	0.000	174.020	135.42	19,963.62
			CO #3 Added this item for South half of FM 1858						
0605	04542001	000	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	100.000	169.000	0.000	169.00	16,900.00
0610	04542002	000	SEALED EXPANSION JOINT (4 IN)(SEJ-P)	LF	150.000	1,572.000	0.000	1,572.00	235,800.00
0615	04542005	000	ARMOR JOINT (WITH SEAL)	LF	75.000	87.000	0.000	87.00	6,525.00
0617	04542007	000	HEADER TYPE EXPANSION JOINT	CF	437.020	0.000	128.500	129.30	56,506.69
			CO #36 ADDS ITEM BY CF						
0618	04542008	000	JOINT SEALANT	LF	12.900	0.000	682.000	610.00	7,869.00
			CO #36 ADDS ITEM BY LF						
0620	04622001	000	CONC BOX CULV (3 FT X 2 FT)	LF	91.050	3,157.000	675.200	3,832.20	348,921.81
0625	04622002	000	CONC BOX CULV (3 FT X 3 FT)	LF	102.350	1,528.100	138.300	1,666.40	170,556.04
0630	04622003	000	CONC BOX CULV (4 FT X 2 FT)	LF	111.250	928.400	0.000	928.40	103,284.50
0635	04622004	000	CONC BOX CULV (4 FT X 3 FT)	LF	122.000	2,591.600	0.000	2,591.60	316,175.20
0640	04622006	000	CONC BOX CULV (5 FT X 2 FT)	LF	133.150	530.600	102.500	633.10	84,297.27
0645	04622007	000	CONC BOX CULV (5 FT X 3 FT)	LF	144.950	5,816.800	0.000	5,816.80	843,145.17
0650	04622010	000	CONC BOX CULV (6 FT X 3 FT)	LF	185.150	3,093.800	29.000	3,122.80	578,186.41
0655	04622013	000	CONC BOX CULV (6 FT X 6 FT)	LF	230.700	2,362.500	26.310	2,388.81	551,098.47
0660	04622014	000	CONC BOX CULV (7 FT X 3 FT)	LF	213.900	2,996.700	0.000	2,996.70	640,994.13
0665	04622015	000	CONC BOX CULV (7 FT X 4 FT)	LF	239.850	3,165.700	0.000	3,165.70	759,293.15
0670	04622019	000	CONC BOX CULV (8 FT X 4 FT)	LF	269.400	1,369.200	0.000	1,369.20	368,862.48
0675	04622024	000	CONC BOX CULV (9 FT X 5 FT)	LF	325.950	1,304.100	0.000	1,304.10	425,071.40
0680	04622025	000	CONC BOX CULV (9 FT X 6 FT)	LF	343.900	2,742.300	0.000	2,742.30	943,076.97
0685	04622029	000	CONC BOX CULV (10 FT X 5 FT)	LF	373.050	313.200	0.000	313.20	116,839.26

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0695	04642003	003	RC PIPE (CL III)(18 IN)	LF	27.850	11,519.500	2,630.800	15,692.50	437,036.13
0696	04642003	003	RC PIPE (CL III)(18 IN)	LF	82.320	0.000	210.000	210.00	17,287.20
			CO #93 Added this item, replaces CO #131 24" RCP item						
0700	04642005	003	RC PIPE (CL III)(24 IN)	LF	34.950	67,390.700	4,881.400	73,004.30	2,551,500.30
0705	04642007	003	RC PIPE (CL III)(30 IN)	LF	44.300	12,026.600	88.600	12,233.20	541,930.76
0710	04642009	003	RC PIPE (CL III)(36 IN)	LF	56.950	8,821.100	-45.400	8,649.70	492,600.41
0715	04642010	003	RC PIPE (CL III)(42 IN)	LF	74.600	259.800	0.000	259.80	19,381.08
0717	04642021	003	RC PIPE (CL IV)(18 IN)	LF	50.420	0.000	340.000	340.00	17,142.80
			CO #82 Added this item						
0720	04652003	001	INLET (COMPL)(TY H)	EA	1,995.000	128.000	15.000	143.00	285,285.00
0725	04652005	001	MANH (COMPL)(TY M)	EA	1,980.000	24.000	7.000	31.00	61,380.00
0727	04652105	001	MANH (COMPL)(TY M)(MOD)	EA	9,039.650	0.000	1.000	1.00	9,039.65
			CO #78 Added this item						
0730	04652017	001	INLET (COMPL)(MEDIAN)	EA	9,132.000	90.000	-10.000	80.00	730,560.00
0731	04652017	001	INLET (COMPL)(MEDIAN)	EA	13,496.010	0.000	7.000	7.00	94,472.07
			CO #78 Added this item - GG Inlets @ RW's 8 & 9 RT of BL						
0735	04652027	001	INLET (COMPL)(CURB)(TY II)(10')	EA	2,813.000	367.000	7.000	374.00	1,052,062.00
0736	04652027	001	INLET (COMPL)(CURB)(TY II)(10')	EA	5,291.910	0.000	1.000	1.00	5,291.91
			CO #131 Added this item						
0740	04652028	001	INLET (COMPL)(CURB)(TY II)(15')	EA	4,822.000	18.000	0.000	18.00	86,796.00
0746	04652122	001	INLET (COMPL)(SPL)	EA	2,324.000	0.000	16.000	11.00	25,564.00
			CO #9 Revised Pricing for 6ft wide inlet tops						
0748	04662004	000	WINGWALL (PW)	SF	76.810	0.000	236.000	323.00	24,809.63
			CO #34 ADDS ITEM BY SF						
0749	04662006	000	WINGWALL (SW-0)(HW=4 FT)	EA	6,752.720	0.000	2.000	2.00	13,505.44
			CO #34 ADDS ITEM BY EA						
0750	04662023	000	WINGWALL (FW-0)(HW=7 FT)	EA	13,025.000	1.000	0.000	1.00	13,025.00
0755	04662048	000	WINGWALL (PW)(HW=4 FT)	EA	8,801.000	22.000	-1.000	21.00	184,821.00
0760	04662049	000	WINGWALL (PW)(HW=5 FT)	EA	7,500.000	2.000	0.000	2.00	15,000.00
0761	04662082	000	HEADWALL (CH-FW-15)(DIA= 30 IN)	EA	2,600.000	0.000	1.000	1.00	2,600.00
			CO 11 Added Item						
0765	04672066	000	SET (TY I)(S= 8 FT)(HW= 5 FT)(3:1)(C)	EA	7,500.000	2.000	0.000	2.00	15,000.00
0770	04672102	000	SET (TY I)(S= 3 FT)(HW= 4 FT)(4:1)(C)	EA	7,230.000	2.000	1.000	2.00	14,460.00
0775	04672108	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(4:1)(C)	EA	8,113.000	3.000	0.000	3.00	24,339.00
0779	04672113	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(4:1)(C)	EA	2,730.000	0.000	2.000	2.00	5,460.00
			CO 11 Added Item						
0780	04672114	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(4:1)(C)	EA	2,730.000	5.000	0.000	5.00	13,650.00
0785	04672120	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(4:1)(C)	EA	2,670.000	12.000	-2.000	10.00	26,700.00
0790	04672123	000	SET (TY I)(S= 6 FT)(HW= 7 FT)(4:1)(C)	EA	4,002.000	6.000	0.000	6.00	24,012.00
0795	04672126	000	SET (TY I)(S= 7 FT)(HW= 4 FT)(4:1)(C)	EA	2,730.000	3.000	0.000	3.00	8,190.00
0800	04672127	000	SET (TY I)(S= 7 FT)(HW= 5 FT)(4:1)(C)	EA	3,800.000	3.000	0.000	3.00	11,400.00
0805	04672136	000	SET (TY I)(S= 9 FT)(HW= 6 FT)(4:1)(C)	EA	3,813.000	6.000	0.000	6.00	22,878.00
0810	04672137	000	SET (TY I)(S= 9 FT)(HW= 7 FT)(4:1)(C)	EA	4,308.000	3.000	0.000	3.00	12,924.00
0815	04672155	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(6:1)(C)	EA	8,113.000	5.000	0.000	5.00	40,565.00
0820	04672158	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(6:1)(C)	EA	9,060.000	11.000	0.000	11.00	99,660.00
0825	04672165	000	SET (TY I)(S= 7 FT)(HW= 5 FT)(6:1)(C)	EA	3,165.000	11.000	0.000	11.00	34,815.00
0830	04672169	000	SET (TY I)(S= 10 FT)(HW= 5 FT)(6:1)(C)	EA	5,703.000	6.000	0.000	6.00	34,218.00

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0835	04672182	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(6:1)(P)	EA	5,500.000	1.000	3.000	4.00	22,000.00
0840	04672224	000	SET (TY II)(24 IN)(RCP)(4:1)(C)	EA	588.000	12.000	1.000	13.00	7,644.00
0845	04672227	000	SET (TY II)(36 IN)(RCP)(4:1)(C)	EA	1,951.000	2.000	0.000	2.00	3,902.00
0850	04672234	000	SET (TY II)(18 IN)(RCP)(6:1)(C)	EA	496.000	1.000	0.000	1.00	496.00
0855	04672236	000	SET (TY II)(24 IN)(RCP)(6:1)(C)	EA	809.000	29.000	1.000	30.00	24,270.00
0860	04672238	000	SET (TY II)(30 IN)(RCP)(6:1)(C)	EA	1,757.000	9.000	0.000	9.00	15,813.00
0865	04672240	000	SET (TY II)(36 IN)(RCP)(6:1)(C)	EA	2,480.000	3.000	0.000	3.00	7,440.00
0870	04672286	000	SET (TY II)(18 IN)(RCP)(6:1)(P)	EA	496.000	112.000	70.000	186.00	92,256.00
0875	04672288	000	SET (TY II)(24 IN)(RCP)(6:1)(P)	EA	809.000	22.000	32.000	58.00	46,922.00
0880	04672290	000	SET (TY II)(30 IN)(RCP)(6:1)(P)	EA	1,757.000	22.000	-1.000	21.00	36,897.00
0881	04672429	000	SET (TY I)(S= 3 FT)(HW= 3 FT)(4:1)(P)	EA	4,000.000	0.000	5.000	5.00	20,000.00
			CO #9 Added Item						
0882	04672292	000	SET (TY II)(36 IN)(RCP)(6:1)(P)	EA	2,480.000	0.000	2.000	2.00	4,960.00
			CO #110 Added this item						
0885	04792002	000	ADJ INLETS	EA	616.000	7.000	8.000	7.00	4,312.00
0886	04792002	000	ADJ INLETS	EA	1,705.000	0.000	1.000	1.00	1,705.00
			CO #131 Added this item						
0890	04962002	000	REMOV STR (INLET)	EA	96.000	195.000	-194.000	1.00	96.00
0900	04962005	000	REMOV STR (WINGWALL)	EA	716.000	140.000	-138.000	2.00	1,432.00
0905	04962007	000	REMOV STR (PIPE)	LF	7.650	49,985.000	-49,421.000	564.00	4,314.60
0915	04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	20,000.000	9.000	0.000	9.00	180,000.00
0930	05002001	005	MOBILIZATION	LS	18,500,000.000	1.000	0.000	1.00	18,500,000.00
0935	05022001	033	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	48.000	10.000	58.00	290,000.00
0940	05062002	011	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	20.000	614.000	0.000	5,802.00	116,040.00
0945	05062003	011	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	50.000	591.000	0.000	81.00	4,050.00
0950	05062009	011	ROCK FILTER DAMS (REMOVE)	LF	7.000	1,205.000	0.000	4,753.00	33,271.00
0955	05062016	011	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	15.000	468.000	0.000	6,997.00	104,955.00
0960	05062019	011	CONSTRUCTION EXITS (REMOVE)	SY	10.000	468.000	0.000	5,760.00	57,600.00
0965	05062024	011	BACKHOE WORK (EROSION & SEDM CONT)	HR	65.000	200.000	0.000	3,456.00	224,640.00
0970	05062026	011	FRNT END LOADER WORK (ERSN & SEDM CONT)	HR	100.000	200.000	0.000	1,880.00	188,000.00
0975	05062027	011	BLADING WORK (EROSION & SEDM CONT)	HR	70.000	200.000	0.000	846.00	59,220.00
0980	05062032	011	SANDBAGS FOR EROSION CONTROL (18")	LF	5.000	4,998.000	0.000	3,677.00	18,385.00
0985	05062034	011	TEMPORARY SEDIMENT CONTROL FENCE	LF	3.000	20,656.000	0.000	111,524.00	334,572.00
0990	05082002	000	CONSTRUCTING DETOURS	SY	20.000	75,473.000	322.970	102,072.03	2,041,440.60
0995	05122014	002	PORT CTB (DES SOURCE)(SNGL SLP)(TY 2)	LF	3.000	67,133.000	0.000	76,380.00	229,140.00
1000	05122017	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	3.000	13,200.000	1,160.000	15,420.00	46,260.00
1005	05122018	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	3.000	140.000	160.000	440.00	1,320.00
1010	05122023	002	PORT CTB (MOVE)(SNGL SLP) (TY 2)	LF	3.000	88,235.000	62,525.000	163,270.00	489,810.00
1015	05122026	002	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.000	2,200.000	2,840.000	59,440.00	178,320.00
1020	05122027	002	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	3.000	140.000	480.000	2,980.00	8,940.00
1025	05122032	002	PORT CTB (STKPL)(SNGL SLP) (TY 2)	LF	3.000	118,400.000	30,910.000	149,310.00	447,930.00
1030	05122035	002	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	3.000	13,200.000	2,220.000	10,840.00	32,520.00
1035	05122036	002	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	3.000	140.000	0.000	440.00	1,320.00
1040	05142005	002	PERM CONC TRF BARR (SGL SLP)(TY 2)(42")	LF	30.000	52,770.000	-639.470	52,130.53	1,563,915.90
1045	05142006	002	PERM CONC TRF BARR (SGL SLP)(TY 3)(42")	LF	150.000	286.000	0.000	1,101.05	165,157.50
1050	05282001	000	COLORLED TEXTURED CONC (4")	SY	60.000	7,901.000	0.000	7,636.50	458,190.00
1055	05282004	000	LANDSCAPE PAVERS	SY	45.000	8,561.000	-111.000	9,826.00	442,170.00
1060	05292004	000	CONC CURB & GUTTER (TY II)	LF	11.000	14,219.000	-3,595.000	10,624.00	116,864.00

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1061	05292004	000	CONC CURB & GUTTER (TY II) CO #48 Added this item - Subcontracted to Albus Maintenance	LF	24.700	0.000	105.000	105.00	2,593.50
1065	05292006	000	CONC CURB (MONO) (TY II)	LF	3.000	135,254.000	401.000	136,178.00	408,534.00
1070	05292029	000	CONC CURB & GUTTER (TY II A)	LF	13.000	7,209.000	0.000	5,022.00	65,286.00
1075	05292030	000	CONC CURB (MONO) (TY II A)	LF	3.000	48,410.000	0.000	41,496.00	124,488.00
1080	05302010	000	DRIVEWAYS (CONC)	SY	40.000	13,284.000	-10,557.000	2,727.00	109,080.00
1085	05302011	000	DRIVEWAYS (ACP)	SY	30.000	15,288.000	-5,179.000	10,921.50	327,645.00
1086	05302016	000	TURNOUTS (CONC) CO #17 Added Item	SY	44.070	0.000	17,268.000	20,270.00	893,298.90
1087	05302017	000	TURNOUTS (ACP) CO #17 Added Item	SY	38.940	0.000	9,305.000	7,884.00	307,002.96
1088	05302016	000	TURNOUTS (CONC) CO #131 Added this item	SY	65.190	0.000	180.000	180.00	11,734.20
1090	05312005	000	CURB RAMPS (TY 1)	EA	1,200.000	57.000	0.000	59.00	70,800.00
1095	05312006	000	CURB RAMPS (TY 2)	EA	1,300.000	35.000	0.000	39.00	50,700.00
1100	05312015	000	CONC SIDEWALKS (4")	SY	40.000	15,871.000	-348.000	13,708.60	548,344.00
1105	05312020	000	CURB RAMPS (TY 2)(MOD)	EA	1,300.000	1.000	0.000	1.00	1,300.00
1110	05332001	000	SHOULDER TEXTURING (MILLED)	STA	40.000	46.000	389.000	380.70	15,228.00
1115	05402002	015	MTL W-BEAM GD FEN (STEEL POST)	LF	17.000	425.000	4,260.000	4,527.50	76,967.50
1120	05402005	015	TERMINAL ANCHOR SECTION	EA	445.000	2.000	-2.000	2.00	890.00
1126	05402019	015	MTL BEAM GD FEN TRANS (THRIE)(STL POST) CO #32 ADJUSTS ITEM PRICE	EA	1,492.480	0.000	21.000	21.00	31,342.08
1127	05402044	015	DOWNSTREAM ANCHOR TERMINAL(DAT)SECTION CO #32 ADDS ITEM BY EA	EA	1,224.320	0.000	10.000	11.00	13,467.52
1128	05402046	015	MTL BM GD FEN TRANS (NON-SYM) CO #39 ADDS ITEM BY EA	EA	772.040	0.000	2.000	2.00	1,544.08
1130	05422001	000	REMOVING METAL BEAM GUARD FENCE	LF	1.200	6,975.000	875.000	16,935.50	20,322.60
1135	05422002	000	REMOVING TERMINAL ANCHOR SECTION	EA	110.000	9.000	2.000	46.00	5,060.00
1140	05442003	001	GUARDRAIL END TREATMENT (REMOVE)	EA	180.000	35.000	9.000	71.00	12,780.00
1145	05442013	001	GDRAIL END TRT(INSTALL)(HBA POST)	EA	2,035.000	18.000	10.000	24.00	48,840.00
1146	05442013	001	GDRAIL END TRT(INSTALL)(HBA POST) CO #121 Added this item to adjust unit price	EA	2,255.000	0.000	3.000	3.00	6,765.00
1150	05452001	000	CRASH CUSH ATTEN (INSTL)	EA	11,850.000	10.000	6.000	17.00	201,450.00
1155	05452002	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,200.000	53.000	-17.000	36.00	43,200.00
1160	05452003	000	CRASH CUSH ATTEN (REMOVE)	EA	750.000	53.000	0.000	41.00	30,750.00
1165	05562008	000	PIPE UNDERDRAINS (TY 8) (6")	LF	15.000	26,158.000	15,006.000	41,164.00	617,460.00
1175	05602006	001	MAILBOX INSTALL-S (RR-POST) TY 4 FND-TB	EA	160.000	57.000	0.000	60.00	9,600.00
1180	05602008	001	MAILBOX INSTALL-M (TWW-POST)TY 4 FND-TB	EA	200.000	7.000	0.000	3.00	600.00
1181	05602014		MAILBOX INSTALL-SP (TIM-POST) TY 5 FND CO #49 Added this item	EA	198.840	0.000	12.000	10.00	1,988.40
1186	06102025	010	INS RD IL AM (TY SA) 40T-8 (.25 KW)S CO #17 Added item	EA	2,100.000	0.000	181.000	181.00	380,100.00
1189	06102060	010	INS RD IL AM (U/P) (TY 1) (.15KW)S CO #44 Added this item	EA	1,726.480	0.000	32.000	56.00	96,682.88
1191	06102067	000	REMOVE RD IL ASM (SHOE-BASE) CO #6 Added Item	EA	545.100	0.000	17.000	20.00	10,902.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1192	06102068	000	REMOVE RD IL ASM (TRANS-BASE) CO #9 Added Item	EA	286.890	0.000	38.000	38.00	10,901.82
1193	87792001	000	LED UNDERPASS LIGHT ASSEMBLY (150W EQ) CO #76 Added this item	EA	1,899.180	0.000	16.000	16.00	30,386.88
1194	88522033	000	REPLACE LUMINAIRES CO #98 Added this item	EA	761.410	0.000	6.000	6.00	4,568.46
1195	06182018	000	CONDT (PVC) (SCHD 40) (2")	LF	1.500	90,039.000	252.000	93,130.00	139,695.00
1200	06182022	000	CONDT (PVC) (SCHD 40) (3")	LF	8.000	10.000	0.000	220.00	1,760.00
1205	06182035	000	CONDT (PVC) (SCHD 80) (2") (BORE)	LF	8.000	11,973.000	1,546.000	15,087.00	120,696.00
1210	06182039	000	CONDT (PVC) (SCHD 80) (3") (BORE)	LF	13.000	2,155.000	-675.000	1,480.00	19,240.00
1211	06182040	000	CONDT (PVC) (SCHD 80) (4") CO #24 ADDS ITEM	LF	14.620	0.000	811.000	811.00	11,856.82
1213	06182044	000	CONDT (RM) (3/4") CO #76 Added this item	LF	14.360	0.000	160.000	160.00	2,297.60
1215	06202009	001	ELEC CONDR (NO. 6) BARE	LF	0.600	4,691.000	0.000	6,570.00	3,942.00
1220	06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	0.600	9,214.000	0.000	12,977.00	7,786.20
1225	06202011	001	ELEC CONDR (NO. 8) BARE	LF	0.400	70,672.000	6,659.000	102,859.00	41,143.60
1230	06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	0.350	193,464.000	13,568.000	223,299.00	78,154.65
1242	06202015	001	ELEC CONDR (NO.12) BARE CO #76 Added this item	LF	1.680	0.000	160.000	160.00	268.80
1243	06202016	001	ELEC CONDR (NO.12) INSULATED CO #76 Added this item	LF	1.690	0.000	320.000	320.00	540.80
1245	06242008	000	GROUND BOX TY A (122311) W/APRON	EA	300.000	292.000	9.000	310.00	93,000.00
1255	06242014	000	GROUND BOX TY D (162922) W/APRON	EA	525.000	23.000	-3.000	20.00	10,500.00
1260	06282018	001	ELC SRV TY A 240/480 060 (NS)SS(E)SP(U)	EA	3,300.000	11.000	0.000	11.00	36,300.00
1265	06282035	001	ELC SRV TY A 240/480 100 (NS)SS(E)SP(U)	EA	3,525.000	1.000	0.000	1.00	3,525.00
1270	06282074	001	ELC SRV TY D 120/240 060 (NS)SS(E)PS(U)	EA	3,460.000	2.000	0.000	2.00	6,920.00
1271	06282158	000	REMOVE ELECTRICAL SERVICES CO #6 Added Item	EA	297.490	0.000	13.000	13.00	3,867.37
1275	06282205	001	ELC SRV TY D 120/240 100 (NS)SS(N)PS(U)	EA	3,250.000	3.000	0.000	3.00	9,750.00
1290	06362001	014	ALUMINUM SIGNS (TY A)	SF	16.000	532.000	84.000	560.00	8,960.00
1295	06362002	014	ALUMINUM SIGNS (TY G)	SF	15.700	461.000	138.250	244.25	3,834.73
1300	06362003	014	ALUMINUM SIGNS (TY O)	SF	14.900	8,387.300	387.750	8,775.05	130,748.27
1305	06442001	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(P)	EA	267.000	51.000	6.000	59.00	15,753.00
1310	06442004	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(T)	EA	344.000	177.000	25.000	206.00	70,864.00
1315	06442006	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(U)	EA	344.000	32.000	2.000	34.00	11,696.00
1320	06442022	000	INS SM RD SN SUP&AM TY S80(1) SA(P)	EA	362.000	17.000	4.000	21.00	7,602.00
1324	06442025	000	IN SM RD SN SUP&AM TYS80(1)SA(T) CO #55 Added this item	EA	812.400	0.000	9.000	9.00	7,311.60
1325	06442027	000	INS SM RD SN SUP&AM TY S80(1) SA(U)	EA	444.000	43.000	15.000	58.00	25,752.00
1335	06442042	000	INS SM RD SN SUP&AM TY S80(2) SA(P)	EA	808.000	29.000	-9.000	20.00	16,160.00
1337	06442043	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL) CO #35 ADDS ITEM BY EA	EA	1,381.950	0.000	18.000	18.00	24,875.10
1340	06442053	000	INS SM RD SN SUP&AM TY TWT(1) WA(P)	EA	146.000	179.000	45.000	214.00	31,244.00
1345	06442054	000	INS SM RD SN SUP&AM TY TWT(1) WA(T)	EA	214.000	27.000	4.000	28.00	5,992.00
1347	06442056	000	RELOCATE SM RD SN SUP & AM TY 10BWG CO #75 Added this item	EA	500.410	0.000	3.000	3.00	1,501.23

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1350	06442060	000	REMOVE SM RD SN SUP & AM	EA	75.000	75.000	0.000	75.00	5,625.00
1355	06442064	000	INS SM RD SN SUP&AM TY S80(1)SA(U-EXAL)	EA	632.000	34.000	-11.000	23.00	14,536.00
1360	06442065	000	RELOCATE SM RD SN SUP & AM TY TEMP	EA	75.000	85.000	0.000	85.00	6,375.00
1362	06442090	000	SM RD SGN SUP&AM TY A(INST SIGN ONLY)	EA	211.000	0.000	76.000	76.00	16,036.00
CO #75 Added this item									
1365	06472001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.700	1,826.400	-949.000	877.40	3,246.38
1370	06472002	000	RELOCATE LRSA	EA	2,000.000	2.000	0.000	2.00	4,000.00
1375	06472003	000	REMOVE LRSA	EA	750.000	35.000	1.000	36.00	27,000.00
1385	06502025	000	INS OH SN SUP(30 FT BAL TEE)	EA	12,249.000	2.000	0.000	2.00	24,498.00
1387	06502031	000	INS OH SN SUP(35 FT BAL TEE)	EA	24,369.800	0.000	2.000	2.00	48,739.60
CO #20 ADDS THIS ITEM									
1395	06502040	000	INS OH SN SUP(40 FT CANT)	EA	14,106.000	30.000	0.000	30.00	423,180.00
1400	06502113	000	INS OH SN SUP(110 FT BRDG)	EA	44,987.000	1.000	0.000	1.00	44,987.00
1405	06502121	000	INS OH SN SUP(115 FT COMB)	EA	30,109.000	1.000	0.000	1.00	30,109.00
1410	06502165	000	INS OH SN SUP(170 FT BRDG)	EA	59,566.000	1.000	0.000	1.00	59,566.00
1415	06502173	000	REMOVE OVERHD SIGN SUP	EA	1,500.000	2.000	0.000	3.00	4,500.00
1420	06582246	000	INSTL DEL ASSM (D-SW)SZ 1(RCR)GND	EA	90.000	198.000	0.000	178.00	16,020.00
1425	06582249	000	INSTL DEL ASSM (D-SW)SZ 1(RCR)GF2	EA	36.500	329.000	0.000	120.00	4,380.00
1435	06582297	000	INSTL DEL ASSM (D-DW)SZ 1(RCR)GND	EA	90.000	232.000	0.000	226.00	20,340.00
1440	06582316	000	INSTL OM ASSM (OM-2Z)(FLX)GND	EA	90.000	88.000	0.000	88.00	7,920.00
1445	06622001	000	WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.260	12,090.000	9,328.000	80,405.00	20,905.30
1446	06622004	000	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	0.420	0.000	58,185.000	459,912.00	193,163.04
CO #23 Added Item									
1447	06622011	000	WK ZN PAV MRK NON-REMOV (W) 8" (LNDP)	LF	0.770	0.000	1,656.000	1,437.00	1,106.49
CO #23 Added Item									
1448	06622012	000	WK ZN PAV MRK NON-REMOV (W) 8" (SLD)	LF	0.710	0.000	1,200.000	57,026.00	40,488.46
CO #23 Added Item									
1449	06622016	000	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	10.000	0.000	144.000	2,574.00	25,740.00
CO #23 Added Item									
1450	06622032	000	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.260	5,866.000	37,103.000	533,992.00	138,837.92
1451	06622017	000	WK ZN PAV MRK NON-REMOV (W) (ARROW)	EA	173.000	0.000	10.000	40.00	6,920.00
CO #23 Added Item									
1452	06622027	000	WK ZN PAV MRK NON-REMOV (W) (WORD)	EA	177.000	0.000	10.000	3.00	531.00
CO #23 Added Item									
1453	06622029	000	WK ZN PAV MRK NON-REMOV (W)36"(YLD TRI)	EA	42.000	0.000	20.000	114.00	4,788.00
CO #23 Added Item									
1454	06622030	000	WK ZN PAV MRK NON-REMOV (Y) 4" (BRK)	LF	0.500	0.000	1,000.000	2,660.00	1,330.00
CO #23 Added Item									
1455	06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	0.600	5,781.000	1,180.000	16,305.00	9,783.00
1456	06622039	000	WK ZN PAV MRK NON-REMOV (Y) 24" (SLD)	LF	10.000	0.000	100.000	1,102.00	11,020.00
CO #23 Added Item									
1460	06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.570	2,504.000	4,686.000	91,953.00	52,413.21
1461	06622074	000	WK ZN PAV MRK REMOV (W) 8" (LNDP)	LF	1.380	0.000	1,200.000	420.00	579.60
CO #23 Added Item									
1462	06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	1.520	0.000	1,200.000	9,932.00	15,096.64
CO #23 Added Item									

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1465	06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	15.000	36.000	0.000	339.00	5,085.00
1475	06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.570	18,340.000	4,693.000	174,075.00	99,222.75
1476	06622106	000	WK ZN PAV MRK REMOV (Y) 24" (SLD) CO #23 Added Item	LF	7.960	0.000	100.000	24.00	191.04
1480	06622113	000	WK ZN PAV MRK SHT TERM (TAB) TY W	EA	1.000	3,627.000	282.000	6,123.00	6,123.00
1482	06622115	000	WK ZN PAV MRK SHT TERM (TAB) TY Y-2 CO #23 Added Item	EA	0.860	0.000	100.000	276.00	237.36
1485	06662047	000	REFL PAV MRK TY I (W) 24"(SLD)(090MIL)	LF	4.000	3,085.000	48.000	2,728.00	10,912.00
1490	06662131	000	REFL PAV MRK TY I (Y) 24"(SLD)(090MIL)	LF	4.000	6,310.000	0.000	4,652.00	18,608.00
1492	06662190	000	PAVEMENT SEALER 6" CO #35 ADDS ITEM BY LF	LF	0.250	0.000	214,120.000	136,126.00	34,031.50
1493	06662219	000	PAVEMENT SEALER (ARROW) CO #127 Added this item	EA	24.120	0.000	145.000	129.00	3,111.48
1494	06662220	000	PAVEMENT SEALER (WORD) CO #127 Added this item	EA	30.430	0.000	49.000	41.00	1,247.63
1495	06682106	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	173.000	148.000	-3.000	131.00	22,663.00
1500	06682116	000	PREFAB PAV MRK TY C (W) (WORD)	EA	177.000	52.000	-3.000	43.00	7,611.00
1505	06682118	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	42.000	140.000	24.000	214.00	8,988.00
1510	06722014	034	REFL PAV MRKR TY I-R	EA	8.000	504.000	0.000	476.00	3,808.00
1515	06722015	034	REFL PAV MRKR TY II-A-A	EA	3.000	1,087.000	38.000	1,084.00	3,252.00
1520	06722017	034	REFL PAV MRKR TY II-C-R	EA	3.000	7,625.000	484.000	11,332.00	33,996.00
1531	06772001	000v	ELIM EXT PAV MRK & MRKS (4") CO #23 Added Item	LF	0.470	0.000	69,410.000	329,890.00	155,048.30
1532	06772003	000	ELIM EXT PAV MRK & MRKS (8") CO #23 Added Item	LF	0.990	0.000	500.000	14,298.00	14,155.02
1533	06772005	000	ELIM EXT PAV MRK & MRKS (12") CO #23 Added Item	LF	1.620	0.000	250.000	1,396.00	2,261.52
1534	06772007	000	ELIM EXT PAV MRK & MRKS (24") CO #23 Added Item	LF	2.860	0.000	250.000	1,431.00	4,092.66
1535	06782020	000	PAV SURF PREP FOR MRK (36") (YLD TRI)	EA	14.000	140.000	0.000	214.00	2,996.00
1536	06772008	000	ELIM EXT PAV MRK & MRKS (ARROW) CO #23 Added Item	EA	74.800	0.000	10.000	2.00	149.60
1537	06772018	000	ELIM EXT PAV MRK & MRKS (WORD) CO #23 Added Item	EA	74.800	0.000	10.000	2.00	149.60
1538	06772020	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI) CO #23 Added Item	EA	46.200	0.000	20.000	30.00	1,386.00
1540	06782021	000	PAV SURF PREP FOR MRK (BLAST CLN)(4")	LF	0.100	226,656.000	0.000	146,765.00	14,676.50
1545	06782022	000	PAV SURF PREP FOR MRK (BLAST CLN)(6")	LF	0.150	286,250.000	0.000	181,641.00	27,246.15
1550	06782023	000	PAV SURF PREP FOR MRK (BLAST CLN)(12")	LF	0.430	2,749.000	0.000	2,014.00	866.02
1555	06782024	000	PAV SURF PREP FOR MRK (BLAST CLN)(24")	LF	0.970	7,535.000	0.000	7,525.00	7,299.25
1560	06782027	000	PAV SURF PREP FOR MRK (BLAST CLN)(8")	LF	0.200	93,830.000	0.000	33,913.00	6,782.60
1565	06782028	000	PAV SURF PREP FOR MRK (BLST CLN)(ARRWS)	EA	33.000	148.000	0.000	129.00	4,257.00
1570	06782029	000	PAV SURF PREP FOR MRK (BLST CLN)(WORDS)	EA	33.000	52.000	0.000	41.00	1,353.00
1575	06802002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	12,000.000	2.000	0.000	2.00	24,000.00
1580	06822022	001	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	175.000	4.000	0.000	4.00	700.00
1585	06822023	001	VEH SIG SEC (12 IN) LED (GRN)	EA	175.000	29.000	0.000	29.00	5,075.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1590	06822024	001	VEH SIG SEC (12 IN) LED (YEL ARW)	EA	180.000	4.000	0.000	4.00	720.00
1595	06822025	001	VEH SIG SEC (12 IN) LED (YEL)	EA	185.000	29.000	0.000	29.00	5,365.00
1600	06822027	001	VEH SIG SEC (12 IN) LED (RED)	EA	165.000	29.000	0.000	29.00	4,785.00
1605	06822045	001	BACK PLATE (12 IN) (3 SEC) ALUM	EA	45.000	25.000	0.000	25.00	1,125.00
1610	06822047	001	BACK PLATE (12 IN) (5 SEC) ALUM	EA	60.000	4.000	0.000	4.00	240.00
1612	06842010	000	TRF SIG CBL (TY A) (12 AWG) (5 CONDR) CO #128 Added this item	LF	2.570	0.000	1,436.000	1,436.00	3,690.52
1613	06842012	000	TRF SIG CBL (TY A) (12 AWG) (7 CONDR) CO #128 Added this item	LF	2.040	0.000	264.000	264.00	538.56
1615	06842021	000	TRF SIG CBL (TY A) (12 AWG) (16 CONDR)	LF	2.900	3,722.000	0.000	3,882.00	11,257.80
1620	06842079	000	TRF SIG CBL (TY C) (12 AWG) (2 CONDR)	LF	1.300	3,611.000	-1,250.000	1,950.00	2,535.00
1621	06852003	000	REMOVE RDSO FLASH BEACON ASSEMBLY CO #6 Added Item	EA	1,985.260	0.000	2.000	2.00	3,970.52
1625	06862027	000	INS TRF SIG PL AM(S) 1 ARM (28')	EA	3,500.000	1.000	0.000	1.00	3,500.00
1630	06862029	000	INS TRF SIG PL AM(S) 1 ARM (28') LUM	EA	3,400.000	1.000	0.000	1.00	3,400.00
1635	06862033	000	INS TRF SIG PL AM(S) 1 ARM (32') LUM	EA	3,900.000	2.000	0.000	2.00	7,800.00
1640	06862039	000	INS TRF SIG PL AM(S) 1 ARM (40')	EA	4,500.000	3.000	0.000	3.00	13,500.00
1645	06862041	000	INS TRF SIG PL AM(S) 1 ARM (40') LUM	EA	5,100.000	5.000	0.000	5.00	25,500.00
1647	06862280	000	RELOC TRF SG PL AM(S)SNGL MST ARM POLE CO #24 ADDED THIS ITEM	EA	1,499.850	0.000	1.000	1.00	1,499.85
1650	06872001	004	PED POLE ASSEMBLY	EA	785.000	2.000	0.000	1.00	785.00
1660	07302002	000	FULL-WIDTH MOWING	AC	40.000	6,228.000	-4,591.000	1,857.00	74,280.00
1665	07342002	000	LITTER REMOVAL	CYC	5,000.000	96.000	-40.000	56.00	280,000.00
1667	07352001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES) CO #103 Added this item	CYC	3,923.850	0.000	29.000	29.00	113,791.65
1670	07352002	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	MI	1,200.000	512.000	0.000	634.10	760,920.00
1675	07352007	000	DEBRIS REMOVAL (SPOT DEBRIS)	MI	1,100.000	144.000	-121.000	23.00	25,300.00
1680	07382001	000	CLEANING/SWEEPING (CENTER MEDIAN)	CYC	1,500.000	48.000	-31.000	17.00	25,500.00
1685	07382003	000	CLEANING/SWEEPING (OUTSIDE MAIN LANE)	CYC	1,800.000	48.000	-29.000	19.00	34,200.00
1690	07382005	000	CLEANING/SWEEPING (FRONTAGE ROAD)	CYC	1,800.000	48.000	-19.000	29.00	52,200.00
1695	07402005	001	ANTI-GRAFFITI COATING (PERMANENT)	SF	0.800	326,941.000	0.000	351,564.50	281,251.60
1696	07722003	000	POST AND CABLE FENCE(NEW INSTALLATION) CO #49 Added this item, Includes 8 anchor posts	LF	9.420	0.000	800.000	800.00	7,536.00
1698	07722005	000	POST AND CABLE FENCE(REMV/REPL POSTS) CO #115 Added this item	EA	141.750	0.000	12.000	1.00	141.75
1700	10162001	000	LOOSE AGGREGATE FOR GROUNDCOVER (TY I)	CY	60.000	128.000	0.000	128.00	7,680.00
1707	32552001	000	RAISING AND UNDERSEALING CONCRETE SLABS CO #133 Added this item	LB	4.960	0.000	25,000.000	20,376.76	101,068.73
1710	41162001	000	SOIL NAIL ANCHORS	LF	9.000	152,706.000	0.000	152,706.00	1,374,354.00
1715	41182001	000	ROCK NAIL ANCHORS	LF	15.000	10,566.000	0.000	10,566.00	158,490.00
1717	43322001	000	RELOC PRECAST CONC SAFETY END TREAT CO #109 Added this item	EA	959.900	0.000	14.000	16.00	15,358.40
1720	58302001	000	VEHICLE REMOVAL (LARGE)	EA	700.000	2.000	0.000	4.00	2,800.00
1725	58302002	000	VEHICLE REMOVAL (SMALL)	EA	300.000	8.000	0.000	6.00	1,800.00
1730	60062002	000	COAXIAL CABLE	LF	2.200	120.000	0.000	120.00	264.00
1735	60062005	000	ANTENNA (UNI-DIRECTIONAL)	EA	400.000	2.000	0.000	1.00	400.00

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1736	60072001	000	REMOVING TRAFFIC SIGNALS CO #6 Added Item	EA	4,665.670	0.000	1.000	1.00	4,665.67
1737	60082002	000	REMOVE OVERHEAD SIGN PANELS CO #6 Added Item (For exist DMS boards)	EA	2,012.030	0.000	2.000	2.00	4,024.06
1738	60082002	000	REMOVE OVERHEAD SIGN PANELS CO #35 Adds Item (For OSB Panels)	EA	665.790	0.000	10.000	10.00	6,657.90
1740	62662001	017	VIVDS PROCESSOR SYSTEM	EA	7,500.000	2.000	0.000	2.00	15,000.00
1745	62662002	017	VIVDS CAMERA ASSEMBLY	EA	1,276.000	8.000	0.000	8.00	10,208.00
1750	62662003	017	VIVDS SET-UP SYSTEM	EA	500.000	2.000	0.000	2.00	1,000.00
1755	62662005	017	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	1.450	2,701.000	0.000	3,947.00	5,723.15
1760	64732001	001	MULTIPOLYMER PAV MRK (W)(4")(SLD)	LF	0.600	83,205.000	650.000	49,187.00	29,512.20
1765	64732002	001	MULTIPOLYMER PAV MRK (W)(4")(BRK)	LF	0.600	35,637.500	1,485.000	30,640.00	18,384.00
1770	64732004	001	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.800	18,600.000	16,280.000	36,600.00	29,280.00
1775	64732005	001	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.800	55,210.000	8,895.000	55,215.00	44,172.00
1780	64732007	001	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.000	72,035.000	875.000	27,619.00	27,619.00
1785	64732009	001	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	3.000	602.000	0.000	635.00	1,905.00
1790	64732010	001	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	3.000	1,665.000	42.000	330.00	990.00
1795	64732011	001	MULTIPOLYMER PAV MRK (Y)(4")(SLD)	LF	0.600	107,813.000	5,270.000	53,229.00	31,937.40
1800	64732014	001	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.800	18,600.000	16,280.000	23,800.00	19,040.00
1805	64732020	001	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.800	55,210.000	600.000	54,915.00	43,932.00
1810	64732023	001	MULTIPOLYMER PAV MRK (W)(8")(LNDP)	LF	1.000	18,380.000	0.000	2,389.00	2,389.00
1815	64732024	001	MULTIPOLYMER PAV MRK (W)(8")(DOT)	LF	1.000	300.000	0.000	51.00	51.00
1825	68342002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	5,000.000	8.000	0.000	8.00	40,000.00
1830	80202005	000	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	0.840	113,215.000	0.000	102,780.00	86,335.20
1835	80202009	000	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	0.840	216,800.000	-109,160.000	94,084.00	79,030.56
1836	96082061	000	UNIQUE CHANGE ORDER ITEM 61 CO #51, Additional Barrels for NBML Phase IV TCP, by LS.	DOL	14,459.640	0.000	1.000	1.00	14,459.64
1837	96082059	000	UNIQUE CHANGE ORDER ITEM 59 CO #69 Install Sign Large Guide Sign Overlay by EA	DOL	501.450	0.000	1.000	1.00	501.45
1838	96082060	000	UNIQUE CHANGE ORDER ITEM 60 CO #69 Replace 10BWG Posts & Add Signs by EA	DOL	302.120	0.000	33.000	33.00	9,969.96
1839	86152001	000	RADAR ADVANCE DETECTION DEVICE CO #45 Added this item	EA	8,769.910	0.000	4.000	4.00	35,079.64
1840	85622001	000	INSTALLATION OF DMS SYSTEM	EA	15,000.000	6.000	0.000	6.00	90,000.00
1841	96082001	000	UNIQUE CHANGE ORDER ITEM 1 CO #8, Remove rumble strip, by LF.	DOL	5.300	0.000	4,600.000	2,500.00	13,250.00
1842	96082002	000	UNIQUE CHANGE ORDER ITEM 2 CO #8, Lane closure (Single)(Mainlane), by EA.	DOL	800.100	0.000	37.000	13.00	10,401.30
1843	96082003	000	UNIQUE CHANGE ORDER ITEM 3 CO #6 Reloc exist elec serv per SP 628-XXXX, by EA	DOL	1,158.600	0.000	2.000	2.00	2,317.20
1844	96082004	000	UNIQUE CHANGE ORDER ITEM 4 CO #6 Remove existing pull boxes, by EA.	DOL	626.760	0.000	1.000	1.00	626.76
1845	96082005	000	UNIQUE CHANGE ORDER ITEM 5 CO #6 Lane Closure (Single) (Frontage Road), by EA.	DOL	500.000	0.000	21.000	2.00	1,000.00
1846	96082006	000	UNIQUE CHANGE ORDER ITEM 6 CO #22 Adds item to remove/relay box culvert by LF	DOL	120.550	0.000	510.000	510.00	61,480.50

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1847	96082007		UNIQUE CHANGE ORDER ITEM 7 CO #22 Adds item to adjust 5 inlets on NBFR by lump sum	DOL	7,615.290	0.000	1.000	1.00	7,615.29
1848	96082008	000	UNIQUE CHANGE ORDER ITEM 8 CO #28, For lost day of drilling @ UPRR, by LS.	DOL	7,796.740	0.000	1.000	1.00	7,796.74
1849	96082030	000	UNIQUE CHANGE ORDER ITEM 30 CO #33 ADDS ITEM BEARING SEAT ADJUSTMENT BY LS	DOL	23,087.120	0.000	1.000	1.00	23,087.12
1853	96082034	000	UNIQUE CHANGE ORDER ITEM 34 C.O. #41 Adds this item, by LS	DOL	740.890	0.000	1.000	1.00	740.89
1854	96082035	000	UNIQUE CHANGE ORDER ITEM 35 C.O. #41 Adds this item, by EA	DOL	3,405.660	0.000	2.000	2.00	6,811.32
1870	96082031	000	UNIQUE CHANGE ORDER ITEM 31 CO #40, Mobilization costs for Queue Warning System, by EA.	DOL	203,145.550	0.000	1.000	1.00	203,145.55
1871	96082032	000	UNIQUE CHANGE ORDER ITEM 32 CO #40, QWS Plan 1 Deployment (3.5 Miles), by EA. (Deploy)	DOL	854.740	0.000	55.000	71.00	60,686.54
1872	96082033	000	UNIQUE CHANGE ORDER ITEM 33 CO #40, QWS Plan 2 Deployment (7.5 Miles), by EA. (Deploy)	DOL	1,224.010	0.000	15.000	21.00	25,704.21
1873	96082036	000	UNIQUE CHANGE ORDER ITEM 36 CO #40, Furnish Rumble Strips & Signs, by EA.	DOL	42,653.340	0.000	1.000	1.00	42,653.34
1874	96082037	000	UNIQUE CHANGE ORDER ITEM 37 CO #40, Rumble Strip Deployment - 1 Direction, by EA.	DOL	2,858.070	0.000	55.000	88.00	251,510.16
1875	96082038	000	UNIQUE CHANGE ORDER ITEM 38 CO #40, Rumble Strip Deployment - 2 Directions, by EA.	DOL	3,475.670	0.000	1.000	1.00	3,475.67
1876	96082039	000	UNIQUE CHANGE ORDER ITEM 39 CO #42, Emergency Roadway Repairs, 10-18-12, by LS.	DOL	10,796.900	0.000	1.000	1.00	10,796.90
1877	96082040	000	UNIQUE CHANGE ORDER ITEM 40 CO #43, Remove and Place 30" RCP, by LF	DOL	133.020	0.000	48.000	48.00	6,384.96
1878	96082041	000	UNIQUE CHANGE ORDER ITEM 41 CO #47, Remove & Relay Culv #33, by LF.	DOL	108.620	0.000	300.000	300.00	32,586.00
1879	96082042	000	UNIQUE CHANGE ORDER ITEM 42 CO #20, Add'l mounting brackets for larger DMS, by EA	DOL	274.330	0.000	28.000	28.00	7,681.24
1880	96082043		UNIQUE CHANGE ORDER ITEM 43 CO #49, "Trash Pick-Up @ Rest Areas, by Day"	DOL	225.050	0.000	120.000	113.00	25,430.65
1882	96082055	000	UNIQUE CHANGE ORDER ITEM 55 CO #65, Long Term EoQWS (Plan 1)(MOB & INSTL), by LS,	DOL	74,331.340	0.000	1.000	1.00	74,331.34
1883	96082046	000	UNIQUE CHANGE ORDER ITEM 46 CO #50, TIF Rail Retrofit, by LS.	DOL	10,066.560	0.000	1.000	1.00	10,066.56
1884	96082056	000	UNIQUE CHANGE ORDER ITEM 56 CO #65, Long Term EoQWS (Plan 1)(MAINTAIN), by MO.	DOL	2,810.270	0.000	18.000	17.00	47,774.59
1886	96082058	000	UNIQUE CHANGE ORDER ITEM 58 CO #65, Long Term EoQWS (PLAN 1)(REMOVE), by EA.	DOL	994.780	0.000	1.000	1.00	994.78
1887	96082047	000	UNIQUE CHANGE ORDER ITEM 47 CO #39, Lane closure (shoulder), by EA.	DOL	479.020	0.000	21.000	21.00	10,059.42
1888	96082048	000	UNIQUE CHANGE ORDER ITEM 48 CO #47, Install Collar on Culvert #33, by LS.	DOL	4,968.200	0.000	1.000	1.00	4,968.20

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1889	96082049	000	UNIQUE CHANGE ORDER ITEM 49 CO #47, Standby Charges Culvert #33, by LS.	DOL	2,716.000	0.000	1.000	1.00	2,716.00
1890	96082050	000	UNIQUE CHANGE ORDER ITEM 50 CO #57, Hydroblast Exist Pav Mark & Restripe, by LS.	DOL	9,555.110	0.000	1.000	1.00	9,555.11
1891	96082051	000	UNIQUE CHANGE ORDER ITEM 51 CO #57, Hand-Dig Illum Foundations, by LS.	DOL	820.100	0.000	1.000	1.00	820.10
1892	96082052	000	UNIQUE CHANGE ORDER ITEM 52 CO #58, Drilled Shaft Obstruction Coring, by HR.	DOL	400.000	0.000	1.080	1.08	432.00
1893	96082053	000	UNIQUE CHANGE ORDER ITEM 53 CO #60, Furnish Next Rest Area Sign, by EA.	DOL	1,138.810	0.000	1.000	1.00	1,138.81
1894	96082054	000	UNIQUE CHANGE ORDER ITEM 54 CO #58, Drill Shaft Obstruction Casing, by LF.	DOL	159.080	0.000	25.000	25.00	3,977.00
1897	96022002		PAYMENT ADJUSTMENT-NEG LANE RENTAL (PEAK HRS) PER HR (0 HRS CREDIT)	DOL	-12,000.000	1.000	0.000	0.25	-3,000.00
1901	96022001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	48,000.00	48,000.00
1902	96022002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	-6,977.93	6,977.93
1906	96082062	000	UNIQUE CHANGE ORDER ITEM 62 CO #78 - Compensation for Cast Median Inlets by EA	DOL	1,113.000	0.000	7.000	7.00	7,791.00
1907	96082063	000	UNIQUE CHANGE ORDER ITEM 63 CO #88 Rumble Strips Single Deployment Paid by EA	DOL	3,390.120	0.000	19.000	19.00	64,412.28
1908	96082064		UNIQUE CHANGE ORDER ITEM 64 CO #88 Rumble Strips Double Deployment Paid by EA	DOL	4,032.210	0.000	2.000	2.00	8,064.42
1909	96082065	000	UNIQUE CHANGE ORDER ITEM 65 CO #89 - Comp for CO #81 Inlet Modifications by LS	DOL	3,554.460	0.000	1.000	1.00	3,554.46
1911	96082066	000	UNIQUE CHANGE ORDER ITEM 66 CO #91 Comp for Culverts 35 & 36 Collars by LS	DOL	13,694.190	0.000	1.000	1.00	13,694.19
1912	96082067	000	UNIQUE CHANGE ORDER ITEM 67 CO #106 Sawcut & Remove HMA by LF	DOL	13.480	0.000	2,202.000	2,202.00	29,682.96
1913	96082068	000	UNIQUE CHANGE ORDER ITEM 68 CO #90 Damaged Crash Cushion Removal 02/18/14 by LS	DOL	15,012.530	0.000	1.000	1.00	15,012.53
1917	96082070	000	UNIQUE CHANGE ORDER ITEM 70 CO #76 Added this item Purchase TY 2 Arms (64 EA) by LS	DOL	36,458.000	0.000	1.000	1.00	36,458.00
1918	96082071	000	UNIQUE CHANGE ORDER ITEM 71 CO #125 Trackless Tack Underseal by GAL	DOL	8.630	0.000	2,125.000	2,000.00	17,260.00
1919	96082072	000	UNIQUE CHANGE ORDER ITEM 72 CO #123 Replace 2 FM 2114 Exit Sign Panels by EA	DOL	2,241.120	0.000	2.000	2.00	4,482.24
1920	96082073	000	UNIQUE CHANGE ORDER ITEM 73 CO #75 Purchase Surplus Signs by SF	DOL	9.320	0.000	990.260	990.26	9,229.22
1921	96082074	000	UNIQUE CHANGE ORDER ITEM 74 CO #133 NB Mainlane Closures for Raising Slab (3) by LS	DOL	14,067.530	0.000	1.000	1.00	14,067.53
1922	96082075	000	UNIQUE CHANGE ORDER ITEM 75 CO #133 Driveway/Inlet WB Mob/Demob by LS	DOL	8,467.370	0.000	1.000	1.00	8,467.37
1923	96082076	000	UNIQUE CHANGE ORDER ITEM 76 CO #131 Driveway/Inlet Base Mob/Demob by LS	DOL	1,940.950	0.000	1.000	1.00	1,940.95
1924	96082077	000	UNIQUE CHANGE ORDER ITEM 77 CO #131 Driveway/Inlet Traffic Control Costs by LS	DOL	16,647.680	0.000	1.000	1.00	16,647.68

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1925	96082078	000	UNIQUE CHANGE ORDER ITEM 78 CO #134 Project Overhead Costs Due to Delays by LS	DOL	1,312,429.060	0.000	1.000	1.00	1,312,429.06
1926	96082079		UNIQUE CHANGE ORDER ITEM 79 CO #138 HMA FR HMA Material Escalation Compensation by LS	DOL	301,531.750	0.000	1.000	1.00	301,531.75
Category Subtotal									\$175,621,358.34

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1903	96062001	000	FORCE ACCOUNT ID 1 CO #2 Reimburse Contractor for 1/2 Partnering Workshop	DOL	1.000	0.000	5,807.810	5,807.81	5,807.81
1904	96062002	000	FORCE ACCOUNT ID 2 CO#14 Reimb. for Damaged Rail, Signs, Crash Cushions, Etc.	DOL	1.000	0.000	10,384.690	10,384.69	10,384.69
1914	96082069	000	UNIQUE CHANGE ORDER ITEM 69 CO #90 Damaged Crash Cushion Removal 04/12/14 by LS	DOL	14,577.250	0.000	1.000	1.00	14,577.25
2000	96062053		OFF-DUTY UNIFORM POLICE OFFICER	DOL	1.000	75,000.000	0.000	290,579.81	290,579.81
2005	96062004	000	FORCE ACCOUNT ID 4 CO #48, Reconstruct Avenue 1, Etc by Force Account	DOL	1.000	0.000	46,000.000	25,498.64	25,498.64
2022	96062007	000	FORCE ACCOUNT ID 7 CO #99 Modify AT&T Manhole at FM 308, by Inv.	DOL	1.000	0.000	9,500.000	10,597.58	10,597.58
2025	96062008	000	FORCE ACCOUNT ID 8 CO #129 Paint "CITY OF WEST" Letters @ FM 1858 by Invoice	DOL	1,033.990	0.000	1.000	1.00	1,033.99
Category Subtotal									\$358,479.77

PROJECT NH 2010(379) CONTROL 001408082

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2055	58252008	000	TRENCH (LESS THAN 5FT) W/CABLE OR FIBER	LF	5.550	26,699.000	0.000	26,699.00	148,179.45
2060	58252009	000	TRENCH (5FT OR OVER) W/CABLE OR FIBER	LF	7.220	2,705.000	0.000	2,482.00	17,920.04
2065	58252010	000	PLACE ADDL CABLE/FIBER IN SAME TRENCH	LF	0.950	13,242.000	0.000	11,191.00	10,631.45
2070	58252013	000	BORE W/ 4IN HDPE	LF	21.000	4,531.000	0.000	4,531.00	95,151.00
2075	58252015	000	TRENCH W/ 4IN HDPE	LF	5.190	856.000	0.000	856.00	4,442.64
2080	58252018	000	PLACE ANCHOR & GUY	EA	300.000	1.000	0.000	1.00	300.00
2085	58252019	000	REMOVE ANCHOR & GUY	EA	400.000	4.000	0.000	1.00	400.00
2090	58252023	000	HANDHOLE (TELE)	EA	550.000	2.000	0.000	2.00	1,100.00
2100	58272004	000	2" GATE VALVE	EA	509.000	3.000	0.000	2.00	1,018.00
2105	58272005	000	4" GATE VALVE	EA	680.000	1.000	0.000	1.00	680.00
2115	58272010	000	2" 22.50 BEND	EA	3.000	50.000	0.000	50.00	150.00
2120	58272016	000	2" PLUG	EA	3.000	2.000	0.000	2.00	6.00
2125	58272019	000	2" X 2" TEE	EA	4.000	1.000	0.000	1.00	4.00
2130	58272021	000	1 1/2" X 2" REDUCER	EA	3.000	1.000	0.000	1.00	3.00
2140	58272025	000	CONNECT TO EXIST 1 1/2" WATERLINE	EA	13.000	2.000	0.000	2.00	26.00
2145	58272026	000	CONNECT TO EXIST 2" WATERLINE	EA	18.000	10.000	0.000	10.00	180.00
2150	58272027	000	CONNECT TO EXIST 4" WATERLINE	EA	288.000	3.000	0.000	2.00	576.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2155	58272029	000	FIRE HYDRANT ASSEMBLY	EA	3,171.000	1.000	0.000	1.00	3,171.00
2160	58272047	000	RIGHT OF WAY PREPARATION	EA	2.000	10,433.000	0.000	2,500.00	5,000.00
2165	58272048	000	TRENCH SAFETY (LINE WORK)	EA	1.000	1,298.000	0.000	1,298.00	1,298.00
2175	58272052	000	3/4" WATER SERVICE CONNECT(15 LF PVC)	EA	125.000	8.000	0.000	3.00	375.00
2180	58272053	000	4" 90 BEND	EA	130.000	2.000	0.000	1.00	130.00
2185	58272054	000	6" 90 BEND	EA	185.000	2.000	0.000	3.00	555.00
2190	58272055	000	2" X 3/4" TEE	EA	2.000	8.000	0.000	3.00	6.00
2195	58272056	000	2" X 1 1/2" TEE	EA	3.000	1.000	0.000	1.00	3.00
2200	58272057	000	2" X 4" CROSS	EA	628.000	1.000	0.000	1.00	628.00
2205	58272058	000	2" CLASS 200 PSI WATERLINE	LF	7.100	11,612.000	0.000	11,652.00	82,729.20
2210	58272059	000	6" SDR-21 YELOMINE WATERLINE	LF	20.900	431.000	0.000	430.00	8,987.00
2220	58272061	000	12" STEEL CASING BY BORE	LF	237.000	380.000	0.000	380.00	90,060.00

Category Subtotal \$473,709.78

PROJECT RW 14-9-96 CONTROL 001409096

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1857	96082017	000	UNIQUE CHANGE ORDER ITEM 17 CO #29, HDPE Bores w/out 12 in Steel Casing. by LF.	DOL	45.000	0.000	370.000	370.00	16,650.00
1862	96082022	000	UNIQUE CHANGE ORDER ITEM 22 CO #29 ADDS ITEM LOWER EXIST MANHOLE RING BY EA	DOL	526.010	0.000	1.000	1.00	526.01
1863	96082023	000	UNIQUE CHANGE ORDER ITEM 23 CO #29 ADDS ITEM NEW OPEN CUT CASING 4" WL BY LF	DOL	73.640	0.000	55.000	55.00	4,050.20
1864	96082024	000	UNIQUE CHANGE ORDER ITEM 24 CO #29 ADDS ITEM NEW 4" GATE VALVE & BOX BY EA	DOL	773.330	0.000	3.000	3.00	2,319.99
1865	96082025	000	UNIQUE CHANGE ORDER ITEM 25 CO #29 ADDS ITEM TIE NEW 4" TO EXT 2" W/GV&B	DOL	925.820	0.000	1.000	1.00	925.82
2380	58252008	000	TRENCH (LESS THAN 5FT) W/CABLE OR FIBER	LF	5.550	1,475.000	0.000	1,581.00	8,774.55
2385	58252009	000	TRENCH (5FT OR OVER) W/CABLE OR FIBER	LF	7.220	358.000	0.000	237.00	1,711.14
2390	58252010	000	PLACE ADDL CABLE/FIBER IN SAME TRENCH	LF	0.950	4,839.000	0.000	4,223.00	4,011.85
2400	58252013	000	BORE W/ 4IN HDPE	LF	21.000	985.000	0.000	932.00	19,572.00
2410	58252017	000	PLACE POLE	EA	400.000	3.000	0.000	1.00	400.00
2415	58252018	000	PLACE ANCHOR & GUY	EA	300.000	7.000	0.000	4.00	1,200.00
2420	58252019	000	REMOVE ANCHOR & GUY	EA	400.000	6.000	0.000	6.00	2,400.00
2425	58252020	000	INNERDUCT	LF	1.500	1,941.000	0.000	1,494.00	2,241.00
2430	58252021	000	BORE 12 IN NO CASING	LF	27.500	200.000	0.000	200.00	5,500.00
2435	58252023	000	HANDHOLE (TELE)	EA	550.000	5.000	0.000	3.00	1,650.00
2440	58252025	000	REMOVE POLE	EA	400.000	4.000	0.000	4.00	1,600.00
2445	58292001	000	NEW 2" C-900 WL	LF	7.100	169.000	40.000	340.00	2,414.00
2450	58292002	000	NEW 4" C-900 WL	LF	11.700	248.000	105.000	353.00	4,130.10
2455	58292003	000	NEW 6" C-900 WL	LF	13.500	1,431.000	1,565.000	2,996.00	40,446.00
2460	58292004	000	NEW OPEN CUT & CASING 6" WL	LF	58.800	272.000	60.000	332.00	19,521.60
2465	58292005	000	NEW ROAD BORE & CASING 6" WL	LF	244.000	598.000	0.000	598.00	145,912.00
2470	58292006	000	NEW FIRE HYDRANT ASSEMBLY	EA	3,171.000	8.000	0.000	8.00	25,368.00
2475	58292007	000	NEW 6" GATE VALVE & BOX	EA	864.000	3.000	0.000	3.00	2,592.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2480	58292008	000	CUT & CAP EXT 1" WL	EA	1.000	1.000	0.000	1.00	1.00
2485	58292009	000	CUT & CAP EXT 2" WL	EA	2.000	2.000	0.000	3.00	6.00
2490	58292010	000	CUT & CAP EXT 4" WL	EA	58.000	1.000	0.000	2.00	116.00
2495	58292011	000	TIE NEW 2" TO EXT 2" W/GV&B	EA	569.000	4.000	1.000	4.00	2,276.00
2500	58292012	000	TIE NEW 4" TO EXT 4" W/GV&B	EA	991.000	2.000	2.000	4.00	3,964.00
2510	58292014	000	TIE NEW 6" TO EXT 6" W/GV&B	EA	1,246.000	3.000	-1.000	1.00	1,246.00
2515	58292015	000	TIE NEW 6" TO EXT 6" W/TAP SLVE & GV&B	EA	4,205.000	1.000	1.000	2.00	8,410.00
2520	58292016	000	TRENCH SAFETY	LF	0.250	5,997.000	435.000	7,426.00	1,856.50
2525	58292017	000	REMOVE ALL EXT WL IN R-O-W	LF	7.500	1,881.000	265.000	265.00	1,987.50
2530	58292018	000	NEW 6" SDR 26 SL (0'-7')	LF	15.550	426.000	0.000	701.00	10,900.55
2535	58292019	000	NEW 6" SDR 26 SL (7'-11')	LF	18.350	831.000	0.000	436.00	8,000.60
2540	58292020	000	NEW 8" SDR 26 SL (7'-11')	LF	21.000	1,295.000	0.000	1,266.00	26,586.00
2545	58292021	000	NEW 10" SDR 26 SL (0'-7')	LF	21.800	918.000	0.000	1,056.00	23,020.80
2550	58292022	000	NEW 10" SDR 26 SL (7'-11')	LF	24.950	679.000	0.000	679.00	16,941.05
2555	58292023	000	OPEN CUT & CASING FOR 8" SL(7'-11')	LF	63.600	115.000	0.000	115.00	7,314.00
2560	58292024	000	OPEN CUT & CASING FOR 10" SL(7'-11')	LF	76.450	85.000	0.000	85.00	6,498.25
2565	58292025	000	NEW ROAD BORE & CASING FOR 8" SL	LF	251.000	300.000	0.000	300.00	75,300.00
2570	58292026	000	NEW ROAD BORE & CASING FOR 10" SL	LF	254.000	315.000	0.000	315.00	80,010.00
2575	58292027	000	NEW MANHOLE (0'-7')	EA	2,081.000	25.000	0.000	24.00	49,944.00
2580	58292028	000	NEW MANHOLE (OVERDEPTH)	EA	183.000	8.000	0.000	10.00	1,830.00
2585	58292029	000	NEW MH TO REPLACE EXT MH	EA	2,581.000	1.000	0.000	1.00	2,581.00
2590	58292030	000	TIE EXT 6" SL TO NEW MANHOLE	EA	106.000	8.000	0.000	5.00	530.00
2595	58292031	000	TIE EXT 8" SL TO NEW MANHOLE	EA	106.000	3.000	0.000	1.00	106.00
2605	58292033	000	SEWER SERVICE RECONNECT	EA	556.000	3.000	0.000	3.00	1,668.00
2610	58292034	000	WATER SERVICE RECONNECT	EA	492.000	3.000	0.000	3.00	1,476.00

Category Subtotal \$646,485.51

PROJECT RW 15-1-219 CONTROL 001501219

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1854	96082014	000	UNIQUE CHANGE ORDER ITEM 14 CO #25 ADDS ITEM STA 1016 WATER & SEWER BY EA	DOL	60,135.000	0.000	1.000	1.00	60,135.00
1855	96082015	000	UNIQUE CHANGE ORDER ITEM 15 CO #25 TO PAY FOR REMOV/REPL DRIVEWAY CULVERTS BY EA	DOL	2,309.970	0.000	1.000	1.00	2,309.97
1856	96082016	000	UNIQUE CHANGE ORDER ITEM 16 CO #25 ADDS ITEM TIE NEW 6" TO EXT 6" W/GV&B BY EA	DOL	1,246.000	0.000	1.000	1.00	1,246.00
1858	96082018	000	UNIQUE CHANGE ORDER ITEM 18 CO #29, HDPE Bores w/out 12 in Steel Casing, by LF.	DOL	45.000	0.000	536.000	536.00	24,120.00
1859	96082019	000	UNIQUE CHANGE ORDER ITEM 19 CO #29, HDPE Bores w/out 18 in Steel Casing, by LF.	DOL	60.000	0.000	451.000	451.00	27,060.00
1860	96082020	000	UNIQUE CHANGE ORDER ITEM 20 CO #29 ADDS ITEM 12" SANITARY SEWER SDR-26	DOL	81.870	0.000	80.000	80.00	6,549.60
1861	96082021	000	UNIQUE CHANGE ORDER ITEM 21 CO #29 ADDS ITEM 4' DIA. STD. MANHOLE BY EA	DOL	5,308.860	0.000	2.000	2.00	10,617.72

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1866	96082026	000	UNIQUE CHANGE ORDER ITEM 26 CO #29 ADDS ITEM 8" SDR-26 WWL LINE BY LF	DOL	78.060	0.000	429.000	429.00	33,487.74
1867	96082027	000	UNIQUE CHANGE ORDER ITEM 27 CO #29 ADDS ITEM 4' DIA. DROP MANHOLE BY EA	DOL	5,494.450	0.000	1.000	1.00	5,494.45
1868	96082028	000	UNIQUE CHANGE ORDER ITEM 28 CO #29 ADDS ITEM CUT & PLUG EXIST WW LINE BY EA	DOL	504.790	0.000	2.000	2.00	1,009.58
1869	96082029	000	UNIQUE CHANGE ORDER ITEM 29 CO #29 ADDS ITEM CONNECT NEW WW LINE TO EXIST MANHOLE BY EA	DOL	2,010.710	0.000	1.000	2.00	4,021.42
1881	96082044		UNIQUE CHANGE ORDER ITEM 44 CO #53, Cut, Abandon & Cap EX. 6" WL, by EA.	DOL	1,675.590	0.000	2.000	2.00	3,351.18
1882	96082045		UNIQUE CHANGE ORDER ITEM 45 CO #53, New 1" Water Service, by EA.	DOL	3,249.580	0.000	5.000	5.00	16,247.90
2476	58292007		NEW 6" GATE VALVE & BOX CO #53 Added this item under Project No. 001501219	EA	864.000	0.000	1.000	1.00	864.00
2511	58292014		TIE NEW 6" TO EXT 6" W/GV&B CO #53 Added this item under Project No. 001501219	EA	1,246.000	0.000	2.000	2.00	2,492.00
2770	58252008	000	TRENCH (LESS THAN 5FT) W/CABLE OR FIBER	LF	5.550	495.000	0.000	548.00	3,041.40
2775	58252009	000	TRENCH (5FT OR OVER) W/CABLE OR FIBER	LF	7.220	81.000	0.000	81.00	584.82
2780	58252010	000	PLACE ADDL CABLE/FIBER IN SAME TRENCH	LF	0.950	5,734.000	0.000	2,331.00	2,214.45
2795	58252013	000	BORE W/ 4IN HDPE	LF	21.000	799.000	0.000	799.00	16,779.00
2800	58252015	000	TRENCH W/ 4IN HDPE	LF	5.190	349.000	0.000	349.00	1,811.31
2805	58252017	000	PLACE POLE	EA	400.000	1.000	0.000	2.00	800.00
2810	58252018	000	PLACE ANCHOR & GUY	EA	300.000	2.000	0.000	1.00	300.00
2815	58252019	000	REMOVE ANCHOR & GUY	EA	400.000	5.000	0.000	1.00	400.00
2820	58252020	000	INNERDUCT	LF	1.500	4,002.000	0.000	4,002.00	6,003.00
2825	58252022	000	CABLE/FIBER AERIAL (TELE)	LF	1.810	1,133.000	0.000	1,200.00	2,172.00
2835	58252024	000	MANHOLE (TELE)	EA	2,500.000	1.000	0.000	2.00	5,000.00
2840	58252025	000	REMOVE POLE	EA	400.000	3.000	0.000	1.00	400.00
2845	58312001	000	FORCE MAIN (4IN)	LF	15.450	267.000	0.000	267.00	4,125.15
2850	58312002	000	45 DEG BEND (FORCE MAIN, 4IN)	EA	220.000	2.000	0.000	2.00	440.00
2855	58322001	000	2" C-900 WATERLINE	LF	7.100	282.000	0.000	282.00	2,002.20
2860	58322002	000	4" C-900 WATERLINE	LF	11.700	385.000	331.000	1,236.00	14,461.20
2865	58322003	000	6" C-900 WATERLINE	LF	13.500	337.000	13.000	350.00	4,725.00
2870	58322005	000	4" GATE VALVE	EA	680.000	1.000	0.000	1.00	680.00
2875	58322007	000	2" 45 DEG BEND	EA	2.000	2.000	0.000	2.00	4.00
2880	58322009	000	6" 45 DEG BEND	EA	166.000	1.000	8.000	9.00	1,494.00
2885	58322011	000	4" 22 1/2 DEG BEND	EA	116.000	3.000	4.000	15.00	1,740.00
2895	58322013	000	2" 11 1/4 DEG BEND	EA	3.000	1.000	0.000	1.00	3.00
2900	58322014	000	4" 11 1/4 DEG BEND	EA	110.000	1.000	0.000	1.00	110.00
2910	58322026	000	12IN STEEL ENCASEMENT BY OPEN CUT	LF	58.800	48.000	0.000	48.00	2,822.40
2915	58322044	000	4" AC WATERLINE COUPLING)	EA	393.000	2.000	2.000	4.00	1,572.00
2925	58322046	000	CONNECT TO EX. 2" PVC WATERLINE	EA	18.000	2.000	0.000	2.00	36.00
2930	58322047	000	CONNECT TO EX. 4" AC WATERLINE	EA	393.000	2.000	0.000	6.00	2,358.00

Category Subtotal \$275,085.49

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	01002002	002	PREPARING ROW	STA	31,000.000	537.000	-537.000	0.000	0.00
0076	01042015	000	REMOVING CONC (SIDEWALKS) CO #17 ADDED ITEM	SY	7.960	0.000	52.000	0.000	0.00
0077	01042017	000	REMOVING CONC (DRIVEWAYS) CO #17 ADDED ITEM	SY	10.260	0.000	406.000	0.000	0.00
0078	01042022	000	REMOVING CONC (CURB AND GUTTER) CO #17 ADDED ITEM	LF	5.900	0.000	628.000	0.000	0.00
0079	01042021	000	REMOVING CONC (CURB) CO #34 ADDS ITEM BY LF	LF	12.620	0.000	330.000	0.000	0.00
0110	01612006	001	COMPOST MANUF TOPSOIL (PB)	CY	25.000	186.000	0.000	0.000	0.00
0115	01612009	001	EROSION CONTROL COMPOST	CY	35.000	92.000	0.000	0.000	0.00
0130	01642007	002	BROADCAST SEED (PERM) (URBAN) (CLAY)	SY	0.100	196,468.000	18,559.000	0.000	0.00
0165	01922017	000	VEGETATION BARRIER	SY	1.000	836.000	0.000	0.000	0.00
0225	03162006	016	ASPH (AC-20-5TR)	GAL	4.000	50,667.000	-50,667.000	0.000	0.00
0255	03412064	024	D-GR HMA(QCQA) TY-C SAC-B PG76-22	TON	60.000	8,639.000	-8,639.000	0.000	0.00
0256	03412231	024	PRODUCTION BONUS/PENALTY D-GR HMA(QCQA) TY-C SAC-B PG76-22	DOL	1.000	13,000.000	0.000	0.000	0.00
0257	03412232	024	PLACEMENT BONUS/PENALTY D-GR HMA(QCQA) TY-C SAC-B PG76-22	DOL	1.000	7,800.000	0.000	0.000	0.00
0263	05852002		RIDE BONUS/PENALTY (ITEM 341) TY C PG76-22 SURF TEST TY B SCHEDULE 1	DOL	1.000	64,800.000	0.000	0.000	0.00
0267	03412232	024	PLACEMENT BONUS/PENALTY D-GR HMA(QCQA) TY-D PG64-22	DOL	1.000	49,200.000	0.000	0.000	0.00
0276	03512004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8") CO #120 Added this item	SY	40.590	0.000	0.000	0.000	0.00
0281	05852003		RIDE BONUS/PENALTY (ITEM 342) PFC SURF TEST TY B SCHEDULE 2	DOL	1.000	25,300.000	0.000	0.000	0.00
0291	03462043	000	PRODUCTION BONUS/PENALTY STONE-MTRX-ASPH SMA-D SAC-A PG76-22	DOL	1.000	4,200.000	0.000	0.000	0.00
0292	03462004	000	STONE-MTRX-ASPH SMA-C SAC-A PG76-34 STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	1.000	2,500.000	0.000	0.000	0.00
0295	03542041	000	PLANE ASPH CONC PAV (1.5")	SY	1.000	122,614.000	-122,614.000	0.000	0.00
0372	04002005	000	CEM STABIL BKFL CO #143 Quantity Settlement Adjusted Unit Price	CY	26.460	0.000	4,574.400	0.000	0.00
0470	04202221	002	CL S CONC (JUNCTION BOX)	CY	500.000	6.000	0.000	0.000	0.00
0690	04622038	000	CONC BOX CULV (6 FT X 2 FT)	LF	170.500	67.500	-67.500	0.000	0.00
0701	04642005	003	RC PIPE (CL III)(24 IN) CO #131 Added this item	LF	91.690	0.000	0.000	0.000	0.00
0745	04652122	001	INLET (COMPL)(SPL)	EA	1,925.000	16.000	-16.000	0.000	0.00
0895	04962003	000	REMOV STR (MANHOLE)	EA	120.000	1.000	-1.000	0.000	0.00
0910	04962008	000	REMOV STR (BOX CULVERT)	LF	23.350	9,398.000	-9,398.000	0.000	0.00
0920	04962023	000	REMOVE STR (JUNCTION BOX)	EA	180.000	24.000	-24.000	0.000	0.00
0925	04972001	000	SALV MATRL (CREDIT ITEM)	LS	-1.000	1.000	0.000	0.000	0.00
0991	05082002	000	CONSTRUCTING DETOURS CO #140 Added this Item to Adjust Unit Price Overrun > 125%	SY	58.850	0.000	7,731.030	0.000	0.00
1001	05122017	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 1) CO #26 Added this item, 50 mile haul	LF	4.600	0.000	3,900.000	0.000	0.00

1002	05122017	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 1) CO #26 Added this item, 100 mile haul	LF	8.140	0.000	3,780.000	0.000	0.00
1125	05402019	015	MTL BEAM GD FEN TRANS (THRIE)(STL POST)	EA	1,250.000	16.000	-16.000	0.000	0.00
1161	05522003	000	WIRE FENCE (TY C) CO #18 Added Item	LF	2.970	0.000	2,000.000	0.000	0.00
1162	05522007	000	GATE (TY 3) CO #18 Added Item	EA	42.420	0.000	4.000	0.000	0.00
1170	05562016	000	PIPE UNDERDRAINS (TYPE 8) (8")	LF	16.000	16,314.000	-16,314.000	0.000	0.00
1185	06102025	010	INS RD IL AM (TY SA) 40T-8 (.25 KW)S	EA	2,000.000	349.000	-349.000	0.000	0.00
1190	06102061	010	INS RD IL AM (U/P) (TY 2) (.15KW)S	EA	990.000	64.000	-64.000	0.000	0.00
1235	06202013	001	ELEC CONDR (NO.10) BARE	LF	0.500	420.000	-420.000	0.000	0.00
1240	06202014	001	ELEC CONDR (NO.10) INSULATED	LF	0.650	3,022.000	-3,022.000	0.000	0.00
1250	06242012	000	GROUND BOX TY C (162911) W/APRON	EA	400.000	5.000	-5.000	0.000	0.00
1280	06282262	001	ELC SRV TY D 120/240 060 (NS)AL(N)PS(U)	EA	6,000.000	1.000	-1.000	0.000	0.00
1285	06282268	001	ELC SRV TY A 120/240 060 (SS)SS(E)GC(O)	EA	3,750.000	1.000	0.000	0.000	0.00
1330	06442028	000	INS SM RD SN SUP&AM TY S80(1)SA(U-1EXT)	EA	413.000	3.000	-3.000	0.000	0.00
1380	06502013	000	INS OH SN SUP(20 FT BAL TEE)	EA	11,515.000	2.000	-2.000	0.000	0.00
1390	06502037	000	INS OH SN SUP(40 FT BAL TEE)	EA	13,982.000	1.000	-1.000	0.000	0.00
1430	06582258	000	INSTL DEL ASSM (D-SW)SZ (TYC)CTB	EA	17.000	179.000	0.000	0.000	0.00
1466	06622084	000	WK ZN PAV MRK REMOV (W) (ARROW) CO #23 Added Item	EA	171.890	0.000	10.000	0.000	0.00
1467	06622094	000	WK ZN PAV MRK REMOV (W) (WORD) CO #23 Added Item	EA	239.560	0.000	10.000	0.000	0.00
1468	06622096	000	WK ZN PAV MRK REMOV (W) 36" (YLD TRI) CO #23 Added Item	EA	73.800	0.000	20.000	0.000	0.00
1470	06622097	000	WK ZN PAV MRK REMOV (Y) 4" (BRK)	LF	0.600	10,481.000	0.000	0.000	0.00
1481	06622114	000	WK ZN PAV MRK SHT TERM (TAB) TY Y CO #23 Added Item	EA	3.000	0.000	100.000	0.000	0.00
1525	06722024	034	TRAFFIC BUTTON TY W	EA	4.000	2,341.000	0.000	0.000	0.00
1530	06722025	034	TRAFFIC BUTTON TY Y	EA	4.000	795.000	0.000	0.000	0.00
1655	06882003	000	VEH LP DETECT (SAWCUT) (14 AWG) (BLK)	LF	6.000	525.000	-525.000	0.000	0.00
1705	10882001	000	LANDSCAPE SEEDING	SY	0.200	45,681.000	0.000	0.000	0.00
1820	68342001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	1.000	4,000.000	0.000	0.000	0.00
1885	96082057	000	UNIQUE CHANGE ORDER ITEM 57 CO #65, Long Term EoQWS (PLAN 1)(RELOCATE), by EA.	DOL	1,130.490	0.000	2.000	0.000	0.00
1895	96102001		ON THE JOB TRAINING	DOL	0.800	1,040.000	0.000	0.000	0.00
1896	96022002		PAYMENT ADJUSTMENT-NEG LANE RENTAL (LOW TRAF HRS) PER HR (1200 HRS CREDIT)	DOL	-1,200.000	1.000	0.000	0.000	0.00
1898	96022002		PAYMENT ADJUSTMENT-NEG ROAD USER COST (SUBSTANTIAL COMPL) PER DAY	DOL	-28,700.000	1.000	0.000	0.000	0.00
1899	96022001		PAYMENT ADJUSTMENT-POS ROAD USER INCENTIVE (SUBSTANTIAL COMPL) LS	DOL	1,000,000.000	1.000	0.000	0.000	0.00
1900	96012001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
1927	96082081	000	UNIQUE CHANGE ORDER ITEM 81 CO #141 Project Overhead Costs Due to Delays by LS (2)	DOL	705,430.480	0.000	1.000	0.000	0.00
1928	96082082	000	UNIQUE CHANGE ORDER ITEM 82 CO #142 TY C Embankment Change Compensation by LS	DOL	4,173,553.720	0.000	1.000	0.000	0.00
1929	96082083	000	UNIQUE CHANGE ORDER ITEM 83 CO #143 Quantity Settlement by LS	DOL	74,439.700	0.000	1.000	0.000	0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1905	96062003	000	FORCE ACCOUNT ID 3 CO #15 Reimburse for Pavement Repair, by Invoice.	DOL	1.000	0.000	40,000.000	0.000	0.00
2010	96062005	000	FORCE ACCOUNT ID 5 CO #61, Repair Beam Truck Damage at BU 77 by Force Account	DOL	28,000.000	0.000	1.000	0.000	0.00
2015	96062006	000	FORCE ACCOUNT ID 6 CO #71 Repair FM 1858 Underpass U-Beam Damage by Invoice	DOL	2,022.620	0.000	1.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2010(379) CONTROL 001408082

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1927	96082080		UNIQUE CHANGE ORDER ITEM 80 CO #139 PAV MARK Settlement by LS	DOL	259,714.990	0.000	1.000	0.000	0.00
2095	58252025	000	REMOVE POLE	EA	400.000	1.000	0.000	0.000	0.00
2110	58272006	000	6" GATE VALVE	EA	864.000	2.000	0.000	0.000	0.00
2135	58272024	000	RELOCATE 2" WATER METER	EA	992.000	8.000	0.000	0.000	0.00
2170	58272051	000	3/4" 45 BEND	EA	1.000	1.000	0.000	0.000	0.00
2215	58272060	000	6" X 4" REDUCER	EA	132.000	2.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT RW 14-9-96 CONTROL 001409096

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1849	96082009	000	UNIQUE CHANGE ORDER ITEM 9 CO #25 ADDS ITEM 8" SDR-26 WW LINE BY LF	DOL	78.060	0.000	0.000	0.000	0.00
1850	96082010	000	UNIQUE CHANGE ORDER ITEM 10 CO #25 ADDS ITEM 4' DIA. DROP MANHOLE BY EA	DOL	5,494.450	0.000	0.000	0.000	0.00
1851	96082011	000	UNIQUE CHANGE ORDER ITEM 11 CO #25 ADDS ITEM 4' DIA. STD. MANHOLE BY EA	DOL	5,308.860	0.000	0.000	0.000	0.00
1852	96082012	000	UNIQUE CHANGE ORDER ITEM 12 CO #25 ADDS ITEM CUT & PLUG EXIST WW LINE BY EA	DOL	504.790	0.000	0.000	0.000	0.00
1853	96082013	000	UNIQUE CHANGE ORDER ITEM 13 CO #25 ADDS ITEM CONNECT NEW WW LINE TO EXIST MANHOLE BY EA	DOL	2,010.710	0.000	0.000	0.000	0.00
2395	58252011	000	BORE W/ 12IN STEEL CASING	LF	60.000	370.000	-370.000	0.000	0.00
2405	58252015	000	TRENCH W/ 4IN HDPE	LF	5.190	77.000	0.000	0.000	0.00
2505	58292013	000	TIE NEW 6" TO EXT 2" W/GV&B	EA	887.000	1.000	0.000	0.000	0.00
2600	58292032	000	REMOVE ALL EXT SL IN R-O-W	LF	8.900	5,151.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT RW 15-1-219

CONTROL 001501219

CATEGORY 001

DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2785	58252011	000	BORE W/ 12IN STEEL CASING	LF	60.000	536.000	-536.000	0.000	0.00
2790	58252012	000	BORE W/ 18IN STEEL CASING	LF	90.000	451.000	-451.000	0.000	0.00
2830	58252023	000	HANDHOLE (TELE)	EA	550.000	1.000	0.000	0.000	0.00
2890	58322012	000	6" 22 1/2 DEG BEND	EA	190.000	1.000	-1.000	0.000	0.00
2905	58322020	000	6" X 6" TEE	EA	273.000	2.000	-2.000	0.000	0.00
2920	58322045	000	6" AC WATERLINE COUPLING)	EA	451.000	3.000	-3.000	0.000	0.00
2935	58322048	000	CONNECT TO EX. 6" AC WATERLINE	EA	451.000	3.000	-3.000	0.000	0.00
2940	58322049	000	12" STEEL ENCASEMENT BY BORE	LF	239.000	306.000	-306.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$177,375,118.89

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01002002	002	PREPARING ROW	STA	31,000.000	0.00	0.000	0.00
01002002		PREPARING ROW	STA	32,474.040	0.00	537.000	17,438,559.48
		CO #4 Added this item					
01042001	000	REMOVING CONC (PAV)	SY	3.000	195,961.00	336,049.000	1,008,147.00
01042002	000	REMOVING CONC (PAV)	CY	4.450	0.00	20.000	89.00
01042009	000	REMOVING CONC (RIPRAP)	SY	7.500	0.00	66.000	495.00
		CO #54 Added this item					
01042014	000	REMOVING CONC (FOUNDATIONS)	CY	655.500	0.00	2.000	1,311.00
		CO #121 Added this item to remove COSS 27 foundation					
01042017	000	REMOVING CONC (DRIVEWAYS)	SY	10.260	0.00	0.000	0.00
		CO #17 ADDED ITEM					
01042017	000	REMOVING CONC (DRIVEWAYS)	SY	12.080	0.00	138.000	1,667.04
01062002	009	OBLITERATING ABANDONED ROAD	SY	0.440	0.00	929.000	408.76
		CO #116 Added this item					
01102001	000	EXCAVATION (ROADWAY)	CY	4.000	1,648,128.00	1,668,219.000	6,672,876.00
01102002	000	EXCAVATION (CHANNEL)	CY	8.000	19,378.00	19,493.000	155,944.00
01122002	000	SUBGRADE WIDENING (DENS CONT)	STA	300.000	0.00	208.000	62,400.00
		CO #5 Added this item					
01322001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	12.000	366.00	366.000	4,392.00
01322002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	3.000	470,193.00	80,650.000	241,950.00
01322006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	3.000	2,122,106.00	2,525,637.000	7,576,911.00
01602003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	0.500	1,528,145.00	1,669,787.100	834,893.55
01622002	000	BLOCK SODDING	SY	2.500	8,576.00	13,364.000	33,410.00
01642003	002	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.100	133,241.00	745,221.200	74,522.12
01642009	002	BROADCAST SEED (TEMP) (WARM)	SY	0.100	764,072.50	913,577.000	91,357.70
01642011	002	BROADCAST SEED (TEMP) (COOL)	SY	0.100	764,072.50	1,471,533.000	147,153.30
01642035	002	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.100	1,198,436.00	1,596,591.000	159,659.10
01682001	000	VEGETATIVE WATERING	MG	2.000	63,214.00	5,346.100	10,692.20
01692003	002	SOIL RETENTION BLANKETS (CL 1) (TY C)	SY	2.000	9,242.00	114,025.200	228,050.40
01802001	000	WILDFLOWER SEEDING	AC	900.000	143.93	164.900	148,410.00
01922023	000	PLANT MATERIAL (15 GAL) (TREE)	EA	60.000	322.00	293.000	17,580.00
01922024	000	PLANT MATERIAL (30 GAL) (TREE)	EA	140.000	94.00	85.000	11,900.00
01922031	000	PLANT MATERIAL (5 GAL) (SHRUB)	EA	10.000	178.00	60.000	600.00
01932001	000	PLANT MAINTENANCE	MO	700.000	9.00	9.000	6,300.00
01932006	000	VEGETATIVE WATERING	MG	20.000	290.00	666.700	13,334.00
02162001	000	PROOF ROLLING	HR	65.000	60.00	25.500	1,657.50
02472056	033	FL BS (CMP IN PLC)(TY D GR 4)(FNAL POS)	CY	30.000	117,614.00	125,941.000	3,778,230.00
02512274	000	REWORK BS MTL(TY C)(6"-12")(STKPL)(OC)	SY	2.000	1,130,828.00	1,008,631.343	2,017,262.69
02762112	000	CM TRT(PT MX)(CL N)(TY E)(GR 4)(FN POS)	CY	20.000	214,433.00	227,881.390	4,557,627.80
02762112	000	CM TRT(PT MX)(CL N)(TY E)(GR 4)(FN POS)	CY	75.000	214,433.00	80.000	6,000.00
03052003	000	SALV, HAUL & STKPL RCL APH PV (2 TO 4")	SY	2.000	1,130,828.00	972,120.340	1,944,240.68
03052012	000	SLV, HAUL & STKPL RCL APH PV (6 TO 12")	SY	2.880	0.00	103,804.000	298,955.52
		CO #5 Added this item					
03052027	000	SALV,HAUL & STKPL RCL APH PV (12"TO18")	SY	9.520	0.00	1,050.000	9,996.00

		CO #116 Added this item					
03102005	000	PRIME COAT (MC-30 OR AE-P)	GAL	3.000	96,721.00	36,549.000	109,647.00
03162256	016	AGGR(TY-PL GR-4 SAC-B)	CY	100.000	1,159.00	168.000	16,800.00
03162359	016	ASPH (AC-20XP)	GAL	3.900	0.00	7,139.000	27,842.10
		CO #36 ADDS ITEM BY GAL					
03162378	016	AGGR (TY-D GR-4 OR TY-L GR-4)(SAC-B)	CY	110.000	3,870.00	2,833.300	311,663.00
03162695	016	ASPH (CRS-2 OR HFRS-2)	GAL	3.000	216,916.00	122,016.000	366,048.00
03412011	024	D-GR HMA(QCQA) TY-B PG64-22	TON	40.000	89,661.00	93,995.890	3,759,835.60
03412014	024	D-GR HMA(QCQA) TY-B PG70-22	TON	45.000	18,329.00	9,914.620	446,157.90
03412066	024	D-GR HMA(QCQA) TY-C PG76-22	TON	60.000	42,743.00	48,288.280	2,897,296.80
03412106	024	D-GR HMA(QCQA) TY-D PG64-22	TON	45.000	72,937.00	82,497.900	3,712,405.50
03412135	024	D-GR HMA(QCQA) TY-D SAC-A PG76-22	TON	159.860	0.00	158.260	25,299.44
		CO #72 Added this item for hot mix taper					
03412231	024	PRODUCTION BONUS/PENALTY	DOL	1.000	256,500.00	123,614.870	123,614.87
		D-GR HMA(QCQA) TY-B PG64-22					
03412232	024	PLACEMENT BONUS/PENALTY	DOL	1.000	104,700.00	65,610.250	65,610.25
		D-GR HMA(QCQA) TY-B PG64-22					
03412252	024	D-GR HMA(QCQA) TY-D PG64-22(LEVEL-UP)	TON	45.000	13,379.00	6,408.040	288,361.80
03422002	002	PFC (ASPHALT) PG76-22	TON	500.000	698.00	809.390	404,695.00
03422006	002	PFC (AGGREGATE)(PG76 MIX) SAC-A	TON	90.000	10,020.00	12,245.560	1,102,100.40
03462006	000	STONE-MTRX-ASPH SMA-C SAC-B PG76-22	TON	80.000	2,877.00	2,382.760	190,620.80
03462014	000	STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	90.000	1,878.00	1,971.670	177,450.30
03462043	000	PRODUCTION BONUS/PENALTY	DOL	1.000	5,800.00	3,530.580	3,530.58
		STONE-MTRX-ASPH SMA-C SAC-B PG76-22					
03462044	000	PLACEMENT BONUS/PENALTY	DOL	1.000	3,500.00	1,271.890	1,271.89
		STONE-MTRX-ASPH SMA-C SAC-B PG76-22					
03512004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8")	SY	26.400	0.00	2,496.000	65,894.40
		CO #30 Added this item					
03512004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8")	SY	40.590	0.00	0.000	0.00
		CO #120 Added this item					
03512004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8")	SY	46.680	0.00	6,805.000	317,657.40
		CO #135 Added this item - adjust unit price due to underrun					
03542002	000	PLAN & TEXT ASPH CONC PAV(0" TO 2")	SY	4.280	0.00	983.000	4,207.24
		CO #72 Added this item for milled butt joint					
03542045	000	PLANE ASPH CONC PAV (2")	SY	1.460	0.00	158,250.000	231,045.00
		CO #36 ADDS ITEM BY SY					
03602002	003	CONC PVMT (CONT REINF-CRCP)(9")	SY	25.000	402,498.00	408,814.030	10,220,350.75
03602008	003	CONC PVMT (CONT REINF-CRCP)(15")	SY	20.000	746,801.00	770,046.940	15,400,938.80
03602008	003	CONC PVMT (CONT REINF-CRCP)(15")	SY	45.000	746,801.00	21,450.000	965,250.00
		CO #49 Added this item					
03602052	003	CONC PAV (CONT REINF CRCP)(9")(CL HES)	SY	30.000	39,474.00	37,211.000	1,116,330.00
03682006	000	TERMINAL ANCHOR JOINT (TY I)	LF	250.000	1,702.00	1,702.000	425,500.00
03682007	000	TERMINAL ANCHOR JOINT (TY II)	LF	250.000	3,013.00	2,893.000	723,250.00
04002005	000	CEM STABIL BKFL	CY	25.200	5,249.00	4,574.400	115,274.88
04002005	000	CEM STABIL BKFL	CY	207.000	5,249.00	422.230	87,401.61
		CO 21 Added Item for Erosion Control at Culvert Ends					
04002006	000	CUT & RESTORING PAV	SY	100.000	200.00	1,811.970	181,197.00
04022001	000	TRENCH EXCAVATION PROTECTION	LF	0.450	10,478.00	10,597.000	4,768.65
04032001	000	TEMPORARY SPL SHORING	SF	1.000	311,764.00	251,578.930	251,578.93
04162001	001	DRILL SHAFT (18 IN)	LF	100.000	678.00	678.000	67,800.00

04162004	001	DRILL SHAFT (36 IN)	LF	150.000	11,482.00	11,819.000	1,772,850.00
04162004	001	DRILL SHAFT (36 IN)	LF	311.260	11,482.00	607.400	189,059.32
		CO 16 Added item for UPRR slurry shafts					
04162006	001	DRILL SHAFT (48 IN)	LF	225.000	4,172.00	4,554.000	1,024,650.00
04162018	001	DRILL SHAFT (SIGN MTS)(24 IN)	LF	108.000	44.00	44.000	4,752.00
04162020	001	DRILL SHAFT (SIGN MTS)(36 IN)	LF	126.000	160.00	160.000	20,160.00
04162021	001	DRILL SHAFT (SIGN MTS)(42 IN)	LF	189.000	152.00	104.000	19,656.00
04162023	001	DRILL SHAFT (SIGN MTS)(54 IN)	LF	290.000	832.00	943.000	273,470.00
04162029	001	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	80.000	1,086.00	1,086.000	86,880.00
04162032	001	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	155.000	156.00	169.000	26,195.00
04202002	002	CL B CONC (FLUME)	CY	300.000	987.00	918.500	275,550.00
04202003	002	CL C CONC (ABUT)	CY	700.000	1,220.00	1,223.200	856,240.00
04202004	002	CL C CONC (BENT)	CY	800.000	1,813.00	1,726.900	1,381,520.00
04202004	002	CL C CONC (BENT)	CY	1,091.480	1,813.00	92.400	100,852.75
		CO #3 Added this item for FM 1858 Bent 2 only					
04202006	002	CL C CONC (RAIL FOUNDATION)	CY	200.000	80.00	80.000	16,000.00
04202013	002	CL C CONC (MISC)	CY	1,300.000	29.80	29.800	38,740.00
04202033	002	CL S CONC (APPR SLAB)	CY	200.000	3,313.90	3,318.500	663,700.00
04202039	002	CL D CONC (MISC)	CY	1,200.000	18.60	18.600	22,320.00
04202276	002	CL C CONC (WALL)	CY	398.160	0.00	15.000	5,972.40
		CO #78 Added this item for RW 9 redesign					
04222001	000	REINF CONC SLAB	SF	5.000	282,536.00	282,536.000	1,412,680.00
04232001	000	RETAINING WALL (MSE)	SF	30.000	215,803.00	215,803.000	6,474,090.00
04232005	000	RETAINING WALL (TEMP WALL)	SF	20.000	188.00	188.000	3,760.00
04232009	000	RETAINING WALL (SOIL NAILED)(FACIA)	SF	30.000	94,522.00	94,522.000	2,835,660.00
04232010	000	RETAINING WALL (ROCK NAILED)(FACIA)	SF	30.000	11,986.00	11,986.000	359,580.00
04252004	001	PRESTR CONC BEAM (TY IV)	LF	75.000	1,373.70	1,373.700	103,027.50
04252019	001	PRESTR CONC U-BEAM (U54)	LF	125.000	24,244.84	24,244.840	3,030,605.00
04272002	000	CONCRETE PAINT FINISH	SF	0.300	6,428.00	30,747.000	9,224.10
04272003	000	OPAQUE SEALER FINISH	SF	0.300	287,202.00	332,081.000	99,624.30
04282002	001	CONC SURF TREAT (CLASS II)	SY	4.000	30,429.00	16,430.000	65,720.00
04302003	000	CL C CONC FOR EXT STR (BENT)	CY	4,000.000	138.90	138.900	555,600.00
04302009	000	CL C CONC FOR EXT STRU(CULV)(6'X 3')	LF	185.150	69.30	69.300	12,830.90
04302023	000	CL C CONC FOR EXT STRU (CULV)(5' X 3')	LF	144.950	81.00	81.000	11,740.95
04302060	000	CL C CONC FOR EXT STRU(CULV)(7'X3')	LF	213.900	71.70	71.700	15,336.63
04322001	000	RIPRAP (CONC)(4 IN)	CY	300.000	4,635.00	5,680.800	1,704,240.00
04322002	000	RIPRAP (CONC)(5 IN)	CY	300.000	5,748.00	5,591.410	1,677,423.00
04322002	000	RIPRAP (CONC)(5 IN)	CY	410.760	5,748.00	1.000	410.76
04322030	000	RIPRAP (CONC)(CL C)	CY	300.000	4.68	1.500	450.00
04322032	000	RIPRAP (CONC)(EXPOSED AGGREGATE)	CY	500.000	633.00	668.900	334,450.00
04322033	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	90.000	1,059.00	3,192.900	287,361.00
04322039	000	RIPRAP (MOW STRIP)(4 IN)	CY	300.000	66.00	60.700	18,210.00
04322040	000	RIPRAP (MOW STRIP)(5 IN)	CY	300.000	789.00	780.700	234,210.00
04382010	000	CLEAN AND SEAL EXIST JOINTS (CL-3)	LF	9.690	0.00	610.000	5,910.90
		CO #36 ADDS ITEM BY LF					
04422005	016	STR STL (MISCELLANEOUS)	LB	3.000	6,688.00	6,710.000	20,130.00
04502013	001	RAIL (TY SSTR)	LF	30.000	4,477.70	4,677.700	140,331.00
04502044	001	RAIL (PEDESTRIAN) (SPL)	LF	184.490	0.00	243.000	44,831.07
		CO #54 Added this item					

04502063	001	RAIL TYPE (TY T401)	LF	90.000	977.00	977.000	87,930.00
04502111		RAIL (PARAPET)	LF	188.610	0.00	201.380	37,982.28
		CO #49 Added this item					
04502135	001	RAIL (TY T1F)	LF	140.000	2,169.40	1,584.000	221,760.00
04502191	001	RAIL (TY T1F)(MOD)	LF	140.000	20,067.50	19,691.500	2,756,810.00
04502212	001	RAIL (TY T1F) (SPL)	LF	147.420	0.00	135.420	19,963.62
		CO #3 Added this item for South half of FM 1858					
04542001	000	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	100.000	169.00	169.000	16,900.00
04542002	000	SEALED EXPANSION JOINT (4 IN)(SEJ-P)	LF	150.000	1,572.00	1,572.000	235,800.00
04542005	000	ARMOR JOINT (WITH SEAL)	LF	75.000	87.00	87.000	6,525.00
04542007	000	HEADER TYPE EXPANSION JOINT	CF	437.020	0.00	129.300	56,506.69
		CO #36 ADDS ITEM BY CF					
04542008	000	JOINT SEALANT	LF	12.900	0.00	610.000	7,869.00
		CO #36 ADDS ITEM BY LF					
04622001	000	CONC BOX CULV (3 FT X 2 FT)	LF	91.050	3,157.00	3,832.200	348,921.81
04622002	000	CONC BOX CULV (3 FT X 3 FT)	LF	102.350	1,528.10	1,666.400	170,556.04
04622003	000	CONC BOX CULV (4 FT X 2 FT)	LF	111.250	928.40	928.400	103,284.50
04622004	000	CONC BOX CULV (4 FT X 3 FT)	LF	122.000	2,591.60	2,591.600	316,175.20
04622006	000	CONC BOX CULV (5 FT X 2 FT)	LF	133.150	530.60	633.100	84,297.27
04622007	000	CONC BOX CULV (5 FT X 3 FT)	LF	144.950	5,816.80	5,816.800	843,145.17
04622010	000	CONC BOX CULV (6 FT X 3 FT)	LF	185.150	3,093.80	3,122.800	578,186.41
04622013	000	CONC BOX CULV (6 FT X 6 FT)	LF	230.700	2,362.50	2,388.810	551,098.47
04622014	000	CONC BOX CULV (7 FT X 3 FT)	LF	213.900	2,996.70	2,996.700	640,994.13
04622015	000	CONC BOX CULV (7 FT X 4 FT)	LF	239.850	3,165.70	3,165.700	759,293.15
04622019	000	CONC BOX CULV (8 FT X 4 FT)	LF	269.400	1,369.20	1,369.200	368,862.48
04622024	000	CONC BOX CULV (9 FT X 5 FT)	LF	325.950	1,304.10	1,304.100	425,071.40
04622025	000	CONC BOX CULV (9 FT X 6 FT)	LF	343.900	2,742.30	2,742.300	943,076.97
04622029	000	CONC BOX CULV (10 FT X 5 FT)	LF	373.050	313.20	313.200	116,839.26
04642003	003	RC PIPE (CL III)(18 IN)	LF	27.850	11,519.50	15,692.500	437,036.13
04642003	003	RC PIPE (CL III)(18 IN)	LF	82.320	11,519.50	210.000	17,287.20
		CO #93 Added this item, replaces CO #131 24" RCP item					
04642005	003	RC PIPE (CL III)(24 IN)	LF	34.950	67,390.70	73,004.300	2,551,500.30
04642005	003	RC PIPE (CL III)(24 IN)	LF	91.690	67,390.70	0.000	0.00
04642007	003	RC PIPE (CL III)(30 IN)	LF	44.300	12,026.60	12,233.200	541,930.76
04642009	003	RC PIPE (CL III)(36 IN)	LF	56.950	8,821.10	8,649.700	492,600.41
04642010	003	RC PIPE (CL III)(42 IN)	LF	74.600	259.80	259.800	19,381.08
04642021	003	RC PIPE (CL IV)(18 IN)	LF	50.420	0.00	340.000	17,142.80
		CO #82 Added this item					
04652003	001	INLET (COMPL)(TY H)	EA	1,995.000	128.00	143.000	285,285.00
04652005	001	MANH (COMPL)(TY M)	EA	1,980.000	24.00	31.000	61,380.00
04652017	001	INLET (COMPL)(MEDIAN)	EA	9,132.000	90.00	80.000	730,560.00
04652017	001	INLET (COMPL)(MEDIAN)	EA	13,496.010	90.00	7.000	94,472.07
		CO #78 Added this item - GG Inlets @ RW's 8 & 9 RT of BL					
04652027	001	INLET (COMPL)(CURB)(TY II)(10')	EA	2,813.000	367.00	374.000	1,052,062.00
04652027	001	INLET (COMPL)(CURB)(TY II)(10')	EA	5,291.910	367.00	1.000	5,291.91
04652028	001	INLET (COMPL)(CURB)(TY II)(15')	EA	4,822.000	18.00	18.000	86,796.00
04652105	001	MANH (COMPL)(TY M)(MOD)	EA	9,039.650	0.00	1.000	9,039.65
		CO #78 Added this item					
04652122	001	INLET (COMPL)(SPL)	EA	2,324.000	0.00	11.000	25,564.00

04662004	000	CO #9 Revised Pricing for 6ft wide inlet tops WINGWALL (PW)	SF	76.810	0.00	323.000	24,809.63
04662006	000	CO #34 ADDS ITEM BY SF WINGWALL (SW-0)(HW=4 FT)	EA	6,752.720	0.00	2.000	13,505.44
04662023	000	CO #34 ADDS ITEM BY EA WINGWALL (FW-0)(HW=7 FT)	EA	13,025.000	1.00	1.000	13,025.00
04662048	000	WINGWALL (PW)(HW=4 FT)	EA	8,801.000	22.00	21.000	184,821.00
04662049	000	WINGWALL (PW)(HW=5 FT)	EA	7,500.000	2.00	2.000	15,000.00
04662082	000	HEADWALL (CH-FW-15)(DIA= 30 IN)	EA	2,600.000	0.00	1.000	2,600.00
04672066	000	CO 11 Added Item SET (TY I)(S= 8 FT)(HW= 5 FT)(3:1)(C)	EA	7,500.000	2.00	2.000	15,000.00
04672102	000	SET (TY I)(S= 3 FT)(HW= 4 FT)(4:1)(C)	EA	7,230.000	2.00	2.000	14,460.00
04672108	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(4:1)(C)	EA	8,113.000	3.00	3.000	24,339.00
04672113	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(4:1)(C)	EA	2,730.000	0.00	2.000	5,460.00
04672114	000	CO 11 Added Item SET (TY I)(S= 5 FT)(HW= 4 FT)(4:1)(C)	EA	2,730.000	5.00	5.000	13,650.00
04672120	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(4:1)(C)	EA	2,670.000	12.00	10.000	26,700.00
04672123	000	SET (TY I)(S= 6 FT)(HW= 7 FT)(4:1)(C)	EA	4,002.000	6.00	6.000	24,012.00
04672126	000	SET (TY I)(S= 7 FT)(HW= 4 FT)(4:1)(C)	EA	2,730.000	3.00	3.000	8,190.00
04672127	000	SET (TY I)(S= 7 FT)(HW= 5 FT)(4:1)(C)	EA	3,800.000	3.00	3.000	11,400.00
04672136	000	SET (TY I)(S= 9 FT)(HW= 6 FT)(4:1)(C)	EA	3,813.000	6.00	6.000	22,878.00
04672137	000	SET (TY I)(S= 9 FT)(HW= 7 FT)(4:1)(C)	EA	4,308.000	3.00	3.000	12,924.00
04672155	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(6:1)(C)	EA	8,113.000	5.00	5.000	40,565.00
04672158	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(6:1)(C)	EA	9,060.000	11.00	11.000	99,660.00
04672165	000	SET (TY I)(S= 7 FT)(HW= 5 FT)(6:1)(C)	EA	3,165.000	11.00	11.000	34,815.00
04672169	000	SET (TY I)(S= 10 FT)(HW= 5 FT)(6:1)(C)	EA	5,703.000	6.00	6.000	34,218.00
04672182	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(6:1)(P)	EA	5,500.000	1.00	4.000	22,000.00
04672224	000	SET (TY II)(24 IN)(RCP)(4:1)(C)	EA	588.000	12.00	13.000	7,644.00
04672227	000	SET (TY II)(36 IN)(RCP)(4:1)(C)	EA	1,951.000	2.00	2.000	3,902.00
04672234	000	SET (TY II)(18 IN)(RCP)(6:1)(C)	EA	496.000	1.00	1.000	496.00
04672236	000	SET (TY II)(24 IN)(RCP)(6:1)(C)	EA	809.000	29.00	30.000	24,270.00
04672238	000	SET (TY II)(30 IN)(RCP)(6:1)(C)	EA	1,757.000	9.00	9.000	15,813.00
04672240	000	SET (TY II)(36 IN)(RCP)(6:1)(C)	EA	2,480.000	3.00	3.000	7,440.00
04672286	000	SET (TY II)(18 IN)(RCP)(6:1)(P)	EA	496.000	112.00	186.000	92,256.00
04672288	000	SET (TY II)(24 IN)(RCP)(6:1)(P)	EA	809.000	22.00	58.000	46,922.00
04672290	000	SET (TY II)(30 IN)(RCP)(6:1)(P)	EA	1,757.000	22.00	21.000	36,897.00
04672292	000	SET (TY II)(36 IN)(RCP)(6:1)(P)	EA	2,480.000	0.00	2.000	4,960.00
04672429	000	CO #110 Added this item SET (TY I)(S= 3 FT)(HW= 3 FT)(4:1)(P)	EA	4,000.000	0.00	5.000	20,000.00
04792002	000	CO #9 Added Item ADJ INLETS	EA	616.000	7.00	7.000	4,312.00
04792002	000	ADJ INLETS	EA	1,705.000	7.00	1.000	1,705.00
04962002	000	REMOV STR (INLET)	EA	96.000	195.00	1.000	96.00
04962005	000	REMOV STR (WINGWALL)	EA	716.000	140.00	2.000	1,432.00
04962007	000	REMOV STR (PIPE)	LF	7.650	49,985.00	564.000	4,314.60
04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	20,000.000	9.00	9.000	180,000.00
05002001	005	MOBILIZATION	LS	18,500,000.000	1.00	1.000	18,500,000.00
05022001	033	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	48.00	58.000	290,000.00
05062002	011	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	20.000	614.00	5,802.000	116,040.00

05062003	011	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	50.000	591.00	81.000	4,050.00
05062009	011	ROCK FILTER DAMS (REMOVE)	LF	7.000	1,205.00	4,753.000	33,271.00
05062016	011	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	15.000	468.00	6,997.000	104,955.00
05062019	011	CONSTRUCTION EXITS (REMOVE)	SY	10.000	468.00	5,760.000	57,600.00
05062024	011	BACKHOE WORK (EROSION & SEDM CONT)	HR	65.000	200.00	3,456.000	224,640.00
05062026	011	FRNT END LOADER WORK (ERSN & SEDM CONT)	HR	100.000	200.00	1,880.000	188,000.00
05062027	011	BLADING WORK (EROSION & SEDM CONT)	HR	70.000	200.00	846.000	59,220.00
05062032	011	SANDBAGS FOR EROSION CONTROL (18")	LF	5.000	4,998.00	3,677.000	18,385.00
05062034	011	TEMPORARY SEDIMENT CONTROL FENCE	LF	3.000	20,656.00	111,524.000	334,572.00
05082002	000	CONSTRUCTING DETOURS	SY	20.000	75,473.00	102,072.030	2,041,440.60
05122014	002	PORT CTB (DES SOURCE)(SNGL SLP)(TY 2)	LF	3.000	67,133.00	76,380.000	229,140.00
05122017	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	3.000	13,200.00	15,420.000	46,260.00
05122017	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.600	13,200.00	0.000	0.00
		CO #26 Added this item, 50 mile haul					
05122017	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	8.140	13,200.00	0.000	0.00
		CO #26 Added this item, 100 mile haul					
05122018	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	3.000	140.00	440.000	1,320.00
05122023	002	PORT CTB (MOVE)(SNGL SLP) (TY 2)	LF	3.000	88,235.00	163,270.000	489,810.00
05122026	002	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.000	2,200.00	59,440.000	178,320.00
05122027	002	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	3.000	140.00	2,980.000	8,940.00
05122032	002	PORT CTB (STKPL)(SNGL SLP) (TY 2)	LF	3.000	118,400.00	149,310.000	447,930.00
05122035	002	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	3.000	13,200.00	10,840.000	32,520.00
05122036	002	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	3.000	140.00	440.000	1,320.00
05142005	002	PERM CONC TRF BARR (SGL SLP)(TY 2)(42")	LF	30.000	52,770.00	52,130.530	1,563,915.90
05142006	002	PERM CONC TRF BARR (SGL SLP)(TY 3)(42")	LF	150.000	286.00	1,101.050	165,157.50
05282001	000	COLORED TEXTURED CONC (4")	SY	60.000	7,901.00	7,636.500	458,190.00
05282004	000	LANDSCAPE PAVERS	SY	45.000	8,561.00	9,826.000	442,170.00
05292004	000	CONC CURB & GUTTER (TY II)	LF	11.000	14,219.00	10,624.000	116,864.00
05292004	000	CONC CURB & GUTTER (TY II)	LF	24.700	14,219.00	105.000	2,593.50
		CO #48 Added this item - Subcontracted to Albus Maintenance					
05292006	000	CONC CURB (MONO) (TY II)	LF	3.000	135,254.00	136,178.000	408,534.00
05292029	000	CONC CURB & GUTTER (TY II A)	LF	13.000	7,209.00	5,022.000	65,286.00
05292030	000	CONC CURB (MONO) (TY II A)	LF	3.000	48,410.00	41,496.000	124,488.00
05302010	000	DRIVEWAYS (CONC)	SY	40.000	13,284.00	2,727.000	109,080.00
05302011	000	DRIVEWAYS (ACP)	SY	30.000	15,288.00	10,921.500	327,645.00
05302016	000	TURNOUTS (CONC)	SY	44.070	0.00	20,270.000	893,298.90
		CO #17 Added Item					
05302016	000	TURNOUTS (CONC)	SY	65.190	0.00	180.000	11,734.20
05302017	000	TURNOUTS (ACP)	SY	38.940	0.00	7,884.000	307,002.96
		CO #17 Added Item					
05312005	000	CURB RAMPS (TY 1)	EA	1,200.000	57.00	59.000	70,800.00
05312006	000	CURB RAMPS (TY 2)	EA	1,300.000	35.00	39.000	50,700.00
05312015	000	CONC SIDEWLKS (4")	SY	40.000	15,871.00	13,708.600	548,344.00
05312020	000	CURB RAMPS (TY 2)(MOD)	EA	1,300.000	1.00	1.000	1,300.00
05332001	000	SHOULDER TEXTURING (MILLED)	STA	40.000	46.00	380.700	15,228.00
05402002	015	MTL W-BEAM GD FEN (STEEL POST)	LF	17.000	425.00	4,527.500	76,967.50
05402005	015	TERMINAL ANCHOR SECTION	EA	445.000	2.00	2.000	890.00
05402019	015	MTL BEAM GD FEN TRANS (THRIE)(STL POST)	EA	1,250.000	0.00	0.000	0.00
05402019	015	MTL BEAM GD FEN TRANS (THRIE)(STL POST)	EA	1,492.480	0.00	21.000	31,342.08

05402044	015	CO #32 ADJUSTS ITEM PRICE DOWNSTREAM ANCHOR TERMINAL(DAT)SECTION	EA	1,224.320	0.00	11.000	13,467.52
05402046	015	CO #32 ADDS ITEM BY EA MTL BM GD FEN TRANS (NON-SYM)	EA	772.040	0.00	2.000	1,544.08
05422001	000	CO #39 ADDS ITEM BY EA REMOVING METAL BEAM GUARD FENCE	LF	1.200	6,975.00	16,935.500	20,322.60
05422002	000	REMOVING TERMINAL ANCHOR SECTION	EA	110.000	9.00	46.000	5,060.00
05442003	001	GUARDRAIL END TREATMENT (REMOVE)	EA	180.000	35.00	71.000	12,780.00
05442013	001	GDRAIL END TRT(INSTALL)(HBA POST)	EA	2,035.000	18.00	24.000	48,840.00
05442013	001	GDRAIL END TRT(INSTALL)(HBA POST)	EA	2,255.000	18.00	3.000	6,765.00
05452001	000	CO #121 Added this item to adjust unit price CRASH CUSH ATTEN (INSTL)	EA	11,850.000	10.00	17.000	201,450.00
05452002	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,200.000	53.00	36.000	43,200.00
05452003	000	CRASH CUSH ATTEN (REMOVE)	EA	750.000	53.00	41.000	30,750.00
05562008	000	PIPE UNDERDRAINS (TY 8) (6")	LF	15.000	26,158.00	41,164.000	617,460.00
05602006	001	MAILBOX INSTALL-S (RR-POST) TY 4 FND-TB	EA	160.000	57.00	60.000	9,600.00
05602008	001	MAILBOX INSTALL-M (TWW-POST)TY 4 FND-TB	EA	200.000	7.00	3.000	600.00
05602014		MAILBOX INSTALL-SP (TIM-POST) TY 5 FND	EA	198.840	0.00	10.000	1,988.40
05852006		CO #49 Added this item RIDE BONUS/PENALTY (ITEM 360)	DOL	1.000	208,800.00	-106,075.000	-106,075.00
06102025	010	CRCP 9" & 15" SURF TEST TY B SCHEDULE 2 INS RD IL AM (TY SA) 40T-8 (.25 KW)S	EA	2,100.000	0.00	181.000	380,100.00
06102060	010	CO #17 Added item INS RD IL AM (U/P) (TY 1) (.15KW)S	EA	1,726.480	0.00	56.000	96,682.88
06102067	000	CO #44 Added this item REMOVE RD IL ASM (SHOE-BASE)	EA	545.100	0.00	20.000	10,902.00
06102068	000	CO #6 Added Item REMOVE RD IL ASM (TRANS-BASE)	EA	286.890	0.00	38.000	10,901.82
06182018	000	CO #9 Added Item CONDT (PVC) (SCHD 40) (2")	LF	1.500	90,039.00	93,130.000	139,695.00
06182022	000	CONDT (PVC) (SCHD 40) (3")	LF	8.000	10.00	220.000	1,760.00
06182035	000	CONDT (PVC) (SCHD 80) (2") (BORE)	LF	8.000	11,973.00	15,087.000	120,696.00
06182039	000	CONDT (PVC) (SCHD 80) (3") (BORE)	LF	13.000	2,155.00	1,480.000	19,240.00
06182040	000	CONDT (PVC) (SCHD 80) (4")	LF	14.620	0.00	811.000	11,856.82
06182044	000	CO #24 ADDS ITEM CONDT (RM) (3/4")	LF	14.360	0.00	160.000	2,297.60
06202009	001	CO #76 Added this item ELEC CONDR (NO. 6) BARE	LF	0.600	4,691.00	6,570.000	3,942.00
06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	0.600	9,214.00	12,977.000	7,786.20
06202011	001	ELEC CONDR (NO. 8) BARE	LF	0.400	70,672.00	102,859.000	41,143.60
06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	0.350	193,464.00	223,299.000	78,154.65
06202015	001	ELEC CONDR (NO.12) BARE	LF	1.680	0.00	160.000	268.80
06202016	001	CO #76 Added this item ELEC CONDR (NO.12) INSULATED	LF	1.690	0.00	320.000	540.80
06242008	000	CO #76 Added this item GROUND BOX TY A (122311) W/APRON	EA	300.000	292.00	310.000	93,000.00
06242014	000	GROUND BOX TY D (162922) W/APRON	EA	525.000	23.00	20.000	10,500.00
06282018	001	ELC SRV TY A 240/480 060 (NS)SS(E)SP(U)	EA	3,300.000	11.00	11.000	36,300.00
06282035	001	ELC SRV TY A 240/480 100 (NS)SS(E)SP(U)	EA	3,525.000	1.00	1.000	3,525.00
06282074	001	ELC SRV TY D 120/240 060 (NS)SS(E)PS(U)	EA	3,460.000	2.00	2.000	6,920.00

06282158	000	REMOVE ELECTRICAL SERVICES CO #6 Added Item	EA	297.490	0.00	13.000	3,867.37
06282205	001	ELC SRV TY D 120/240 100 (NS)SS(N)PS(U)	EA	3,250.000	3.00	3.000	9,750.00
06362001	014	ALUMINUM SIGNS (TY A)	SF	16.000	532.00	560.000	8,960.00
06362002	014	ALUMINUM SIGNS (TY G)	SF	15.700	461.00	244.250	3,834.73
06362003	014	ALUMINUM SIGNS (TY O)	SF	14.900	8,387.30	8,775.050	130,748.27
06442001	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(P)	EA	267.000	51.00	59.000	15,753.00
06442004	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(T)	EA	344.000	177.00	206.000	70,864.00
06442006	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(U)	EA	344.000	32.00	34.000	11,696.00
06442022	000	INS SM RD SN SUP&AM TY S80(1) SA(P)	EA	362.000	17.00	21.000	7,602.00
06442025	000	IN SM RD SN SUP&AM TYS80(1)SA(T) CO #55 Added this item	EA	812.400	0.00	9.000	7,311.60
06442027	000	INS SM RD SN SUP&AM TY S80(1) SA(U)	EA	444.000	43.00	58.000	25,752.00
06442042	000	INS SM RD SN SUP&AM TY S80(2) SA(P)	EA	808.000	29.00	20.000	16,160.00
06442043	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL) CO #35 ADDS ITEM BY EA	EA	1,381.950	0.00	18.000	24,875.10
06442053	000	INS SM RD SN SUP&AM TY TWT(1) WA(P)	EA	146.000	179.00	214.000	31,244.00
06442054	000	INS SM RD SN SUP&AM TY TWT(1) WA(T)	EA	214.000	27.00	28.000	5,992.00
06442056	000	RELOCATE SM RD SN SUP & AM TY 10BWG CO #75 Added this item	EA	500.410	0.00	3.000	1,501.23
06442060	000	REMOVE SM RD SN SUP & AM	EA	75.000	75.00	75.000	5,625.00
06442064	000	INS SM RD SN SUP&AM TY S80(1)SA(U-EXAL)	EA	632.000	34.00	23.000	14,536.00
06442065	000	RELOCATE SM RD SN SUP & AM TY TEMP	EA	75.000	85.00	85.000	6,375.00
06442090	000	SM RD SGN SUP&AM TY A(INST SIGN ONLY) CO #75 Added this item	EA	211.000	0.00	76.000	16,036.00
06472001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.700	1,826.40	877.400	3,246.38
06472002	000	RELOCATE LRSA	EA	2,000.000	2.00	2.000	4,000.00
06472003	000	REMOVE LRSA	EA	750.000	35.00	36.000	27,000.00
06502025	000	INS OH SN SUP(30 FT BAL TEE)	EA	12,249.000	2.00	2.000	24,498.00
06502031	000	INS OH SN SUP(35 FT BAL TEE) CO #20 ADDS THIS ITEM	EA	24,369.800	0.00	2.000	48,739.60
06502040	000	INS OH SN SUP(40 FT CANT)	EA	14,106.000	30.00	30.000	423,180.00
06502113	000	INS OH SN SUP(110 FT BRDG)	EA	44,987.000	1.00	1.000	44,987.00
06502121	000	INS OH SN SUP(115 FT COMB)	EA	30,109.000	1.00	1.000	30,109.00
06502165	000	INS OH SN SUP(170 FT BRDG)	EA	59,566.000	1.00	1.000	59,566.00
06502173	000	REMOVE OVERHD SIGN SUP	EA	1,500.000	2.00	3.000	4,500.00
06582246	000	INSTL DEL ASSM (D-SW)SZ 1(RCR)GND	EA	90.000	198.00	178.000	16,020.00
06582249	000	INSTL DEL ASSM (D-SW)SZ 1(RCR)GF2	EA	36.500	329.00	120.000	4,380.00
06582297	000	INSTL DEL ASSM (D-DW)SZ 1(RCR)GND	EA	90.000	232.00	226.000	20,340.00
06582316	000	INSTL OM ASSM (OM-2Z)(FLX)GND	EA	90.000	88.00	88.000	7,920.00
06622001	000	WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.260	12,090.00	80,405.000	20,905.30
06622004	000	WK ZN PAV MRK NON-REMOV (W) 4" (SLD) CO #23 Added Item	LF	0.420	0.00	459,912.000	193,163.04
06622011	000	WK ZN PAV MRK NON-REMOV (W) 8" (LNDP) CO #23 Added Item	LF	0.770	0.00	1,437.000	1,106.49
06622012	000	WK ZN PAV MRK NON-REMOV (W) 8" (SLD) CO #23 Added Item	LF	0.710	0.00	57,026.000	40,488.46
06622016	000	WK ZN PAV MRK NON-REMOV (W) 24" (SLD) CO #23 Added Item	LF	10.000	0.00	2,574.000	25,740.00

06622017	000	WK ZN PAV MRK NON-REMOV (W) (ARROW) CO #23 Added Item	EA	173.000	0.00	40.000	6,920.00
06622027	000	WK ZN PAV MRK NON-REMOV (W) (WORD) CO #23 Added Item	EA	177.000	0.00	3.000	531.00
06622029	000	WK ZN PAV MRK NON-REMOV (W)36"(YLD TRI) CO #23 Added Item	EA	42.000	0.00	114.000	4,788.00
06622030	000	WK ZN PAV MRK NON-REMOV (Y) 4" (BRK) CO #23 Added Item	LF	0.500	0.00	2,660.000	1,330.00
06622032	000	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.260	5,866.00	533,992.000	138,837.92
06622039	000	WK ZN PAV MRK NON-REMOV (Y) 24" (SLD) CO #23 Added Item	LF	10.000	0.00	1,102.000	11,020.00
06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	0.600	5,781.00	16,305.000	9,783.00
06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.570	2,504.00	91,953.000	52,413.21
06622074	000	WK ZN PAV MRK REMOV (W) 8" (LNDP) CO #23 Added Item	LF	1.380	0.00	420.000	579.60
06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD) CO #23 Added Item	LF	1.520	0.00	9,932.000	15,096.64
06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	15.000	36.00	339.000	5,085.00
06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.570	18,340.00	174,075.000	99,222.75
06622106	000	WK ZN PAV MRK REMOV (Y) 24" (SLD) CO #23 Added Item	LF	7.960	0.00	24.000	191.04
06622113	000	WK ZN PAV MRK SHT TERM (TAB) TY W	EA	1.000	3,627.00	6,123.000	6,123.00
06622115	000	WK ZN PAV MRK SHT TERM (TAB) TY Y-2 CO #23 Added Item	EA	0.860	0.00	276.000	237.36
06662047	000	REFL PAV MRK TY I (W) 24"(SLD)(090MIL)	LF	4.000	3,085.00	2,728.000	10,912.00
06662131	000	REFL PAV MRK TY I (Y) 24"(SLD)(090MIL)	LF	4.000	6,310.00	4,652.000	18,608.00
06662190	000	PAVEMENT SEALER 6" CO #35 ADDS ITEM BY LF	LF	0.250	0.00	136,126.000	34,031.50
06662219	000	PAVEMENT SEALER (ARROW) CO #127 Added this item	EA	24.120	0.00	129.000	3,111.48
06662220	000	PAVEMENT SEALER (WORD) CO #127 Added this item	EA	30.430	0.00	41.000	1,247.63
06682106	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	173.000	148.00	131.000	22,663.00
06682116	000	PREFAB PAV MRK TY C (W) (WORD)	EA	177.000	52.00	43.000	7,611.00
06682118	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	42.000	140.00	214.000	8,988.00
06722014	034	REFL PAV MRKR TY I-R	EA	8.000	504.00	476.000	3,808.00
06722015	034	REFL PAV MRKR TY II-A-A	EA	3.000	1,087.00	1,084.000	3,252.00
06722017	034	REFL PAV MRKR TY II-C-R	EA	3.000	7,625.00	11,332.000	33,996.00
06772001	000v	ELIM EXT PAV MRK & MRKS (4") CO #23 Added Item	LF	0.470	0.00	329,890.000	155,048.30
06772003	000	ELIM EXT PAV MRK & MRKS (8") CO #23 Added Item	LF	0.990	0.00	14,298.000	14,155.02
06772005	000	ELIM EXT PAV MRK & MRKS (12") CO #23 Added Item	LF	1.620	0.00	1,396.000	2,261.52
06772007	000	ELIM EXT PAV MRK & MRKS (24") CO #23 Added Item	LF	2.860	0.00	1,431.000	4,092.66
06772008	000	ELIM EXT PAV MRK & MRKS (ARROW) CO #23 Added Item	EA	74.800	0.00	2.000	149.60
06772018	000	ELIM EXT PAV MRK & MRKS (WORD) CO #23 Added Item	EA	74.800	0.00	2.000	149.60

06772020	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI) CO #23 Added Item	EA	46.200	0.00	30.000	1,386.00
06782020	000	PAV SURF PREP FOR MRK (36") (YLD TRI)	EA	14.000	140.00	214.000	2,996.00
06782021	000	PAV SURF PREP FOR MRK (BLAST CLN)(4")	LF	0.100	226,656.00	146,765.000	14,676.50
06782022	000	PAV SURF PREP FOR MRK (BLAST CLN)(6")	LF	0.150	286,250.00	181,641.000	27,246.15
06782023	000	PAV SURF PREP FOR MRK (BLAST CLN)(12")	LF	0.430	2,749.00	2,014.000	866.02
06782024	000	PAV SURF PREP FOR MRK (BLAST CLN)(24")	LF	0.970	7,535.00	7,525.000	7,299.25
06782027	000	PAV SURF PREP FOR MRK (BLAST CLN)(8")	LF	0.200	93,830.00	33,913.000	6,782.60
06782028	000	PAV SURF PREP FOR MRK (BLST CLN)(ARRWS)	EA	33.000	148.00	129.000	4,257.00
06782029	000	PAV SURF PREP FOR MRK (BLST CLN)(WORDS)	EA	33.000	52.00	41.000	1,353.00
06802002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	12,000.000	2.00	2.000	24,000.00
06822022	001	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	175.000	4.00	4.000	700.00
06822023	001	VEH SIG SEC (12 IN) LED (GRN)	EA	175.000	29.00	29.000	5,075.00
06822024	001	VEH SIG SEC (12 IN) LED (YEL ARW)	EA	180.000	4.00	4.000	720.00
06822025	001	VEH SIG SEC (12 IN) LED (YEL)	EA	185.000	29.00	29.000	5,365.00
06822027	001	VEH SIG SEC (12 IN) LED (RED)	EA	165.000	29.00	29.000	4,785.00
06822045	001	BACK PLATE (12 IN) (3 SEC) ALUM	EA	45.000	25.00	25.000	1,125.00
06822047	001	BACK PLATE (12 IN) (5 SEC) ALUM	EA	60.000	4.00	4.000	240.00
06842010	000	TRF SIG CBL (TY A) (12 AWG) (5 CONDR) CO #128 Added this item	LF	2.570	0.00	1,436.000	3,690.52
06842012	000	TRF SIG CBL (TY A) (12 AWG) (7 CONDR) CO #128 Added this item	LF	2.040	0.00	264.000	538.56
06842021	000	TRF SIG CBL (TY A) (12 AWG) (16 CONDR)	LF	2.900	3,722.00	3,882.000	11,257.80
06842079	000	TRF SIG CBL (TY C) (12 AWG) (2 CONDR)	LF	1.300	3,611.00	1,950.000	2,535.00
06852003	000	REMOVE RDSD FLASH BEACON ASSEMBLY CO #6 Added Item	EA	1,985.260	0.00	2.000	3,970.52
06862027	000	INS TRF SIG PL AM(S) 1 ARM (28')	EA	3,500.000	1.00	1.000	3,500.00
06862029	000	INS TRF SIG PL AM(S) 1 ARM (28') LUM	EA	3,400.000	1.00	1.000	3,400.00
06862033	000	INS TRF SIG PL AM(S) 1 ARM (32') LUM	EA	3,900.000	2.00	2.000	7,800.00
06862039	000	INS TRF SIG PL AM(S) 1 ARM (40')	EA	4,500.000	3.00	3.000	13,500.00
06862041	000	INS TRF SIG PL AM(S) 1 ARM (40') LUM	EA	5,100.000	5.00	5.000	25,500.00
06862280	000	RELOC TRF SG PL AM(S)SNGL MST ARM POLE CO #24 ADDED THIS ITEM	EA	1,499.850	0.00	1.000	1,499.85
06872001	004	PED POLE ASSEMBLY	EA	785.000	2.00	1.000	785.00
07302002	000	FULL-WIDTH MOWING	AC	40.000	6,228.00	1,857.000	74,280.00
07342002	000	LITTER REMOVAL	CYC	5,000.000	96.00	56.000	280,000.00
07352001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES) CO #103 Added this item	CYC	3,923.850	0.00	29.000	113,791.65
07352002	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	MI	1,200.000	512.00	634.100	760,920.00
07352007	000	DEBRIS REMOVAL (SPOT DEBRIS)	MI	1,100.000	144.00	23.000	25,300.00
07382001	000	CLEANING/SWEEPING (CENTER MEDIAN)	CYC	1,500.000	48.00	17.000	25,500.00
07382003	000	CLEANING/SWEEPING (OUTSIDE MAIN LANE)	CYC	1,800.000	48.00	19.000	34,200.00
07382005	000	CLEANING/SWEEPING (FRONTAGE ROAD)	CYC	1,800.000	48.00	29.000	52,200.00
07402005	001	ANTI-GRAFFITI COATING (PERMANENT)	SF	0.800	326,941.00	351,564.500	281,251.60
07722003		POST AND CABLE FENCE(NEW INSTALLATION) CO #49 Added this item, Includes 8 anchor posts	LF	9.420	0.00	800.000	7,536.00
07722005	000	POST AND CABLE FENCE(REMV/REPL POSTS) CO #115 Added this item	EA	141.750	0.00	1.000	141.75
10162001	000	LOOSE AGGREGATE FOR GROUNDCOVER (TY I)	CY	60.000	128.00	128.000	7,680.00

CONTRACT ID	001408075	ESTIMATE	0075	CONTRACTOR'S ESTIMATE PACKAGE			
20022001	000	RUBLIZING EXISTING CONC PAV	SY	1.500	0.00	13,620.000	20,430.00
		CO #111 Added this item					
32552001	000	RAISING AND UNDERSEALING CONCRETE SLABS	LB	4.960	0.00	20,376.760	101,068.73
		CO #133 Added this item					
41162001	000	SOIL NAIL ANCHORS	LF	9.000	152,706.00	152,706.000	1,374,354.00
41182001	000	ROCK NAIL ANCHORS	LF	15.000	10,566.00	10,566.000	158,490.00
43322001	000	RELOC PRECAST CONC SAFETY END TREAT	EA	959.900	0.00	16.000	15,358.40
		CO #109 Added this item					
58252008	000	TRENCH (LESS THAN 5FT) W/CABLE OR FIBER	LF	5.550	28,669.00	28,828.000	159,995.40
58252009	000	TRENCH (5FT OR OVER) W/CABLE OR FIBER	LF	7.220	3,144.00	2,800.000	20,216.00
58252010	000	PLACE ADDL CABLE/FIBER IN SAME TRENCH	LF	0.950	23,815.00	17,745.000	16,857.75
58252013	000	BORE W/ 4IN HDPE	LF	21.000	6,315.00	6,262.000	131,502.00
58252015	000	TRENCH W/ 4IN HDPE	LF	5.190	1,205.00	1,205.000	6,253.95
58252017	000	PLACE POLE	EA	400.000	4.00	3.000	1,200.00
58252018	000	PLACE ANCHOR & GUY	EA	300.000	10.00	6.000	1,800.00
58252019	000	REMOVE ANCHOR & GUY	EA	400.000	15.00	8.000	3,200.00
58252020	000	INNERDUCT	LF	1.500	5,943.00	5,496.000	8,244.00
58252021	000	BORE 12 IN NO CASING	LF	27.500	200.00	200.000	5,500.00
58252022	000	CABLE/FIBER AERIAL (TELE)	LF	1.810	1,133.00	1,200.000	2,172.00
58252023	000	HANDHOLE (TELE)	EA	550.000	7.00	5.000	2,750.00
58252024	000	MANHOLE (TELE)	EA	2,500.000	1.00	2.000	5,000.00
58252025	000	REMOVE POLE	EA	400.000	7.00	5.000	2,000.00
58272004	000	2" GATE VALVE	EA	509.000	3.00	2.000	1,018.00
58272005	000	4" GATE VALVE	EA	680.000	1.00	1.000	680.00
58272010	000	2" 22.50 BEND	EA	3.000	50.00	50.000	150.00
58272016	000	2" PLUG	EA	3.000	2.00	2.000	6.00
58272019	000	2" X 2" TEE	EA	4.000	1.00	1.000	4.00
58272021	000	1 1/2" X 2" REDUCER	EA	3.000	1.00	1.000	3.00
58272025	000	CONNECT TO EXIST 1 1/2" WATERLINE	EA	13.000	2.00	2.000	26.00
58272026	000	CONNECT TO EXIST 2" WATERLINE	EA	18.000	10.00	10.000	180.00
58272027	000	CONNECT TO EXIST 4" WATERLINE	EA	288.000	3.00	2.000	576.00
58272029	000	FIRE HYDRANT ASSEMBLY	EA	3,171.000	1.00	1.000	3,171.00
58272047	000	RIGHT OF WAY PREPARATION	EA	2.000	10,433.00	2,500.000	5,000.00
58272048	000	TRENCH SAFETY (LINE WORK)	EA	1.000	1,298.00	1,298.000	1,298.00
58272052	000	3/4" WATER SERVICE CONNECT(15 LF PVC)	EA	125.000	8.00	3.000	375.00
58272053	000	4" 90 BEND	EA	130.000	2.00	1.000	130.00
58272054	000	6" 90 BEND	EA	185.000	2.00	3.000	555.00
58272055	000	2" X 3/4" TEE	EA	2.000	8.00	3.000	6.00
58272056	000	2" X 1 1/2" TEE	EA	3.000	1.00	1.000	3.00
58272057	000	2" X 4" CROSS	EA	628.000	1.00	1.000	628.00
58272058	000	2" CLASS 200 PSI WATERLINE	LF	7.100	11,612.00	11,652.000	82,729.20
58272059	000	6" SDR-21 YELOMINE WATERLINE	LF	20.900	431.00	430.000	8,987.00
58272061	000	12" STEEL CASING BY BORE	LF	237.000	380.00	380.000	90,060.00
58292001	000	NEW 2" C-900 WL	LF	7.100	169.00	340.000	2,414.00
58292002	000	NEW 4" C-900 WL	LF	11.700	248.00	353.000	4,130.10
58292003	000	NEW 6" C-900 WL	LF	13.500	1,431.00	2,996.000	40,446.00
58292004	000	NEW OPEN CUT & CASING 6" WL	LF	58.800	272.00	332.000	19,521.60
58292005	000	NEW ROAD BORE & CASING 6" WL	LF	244.000	598.00	598.000	145,912.00
58292006	000	NEW FIRE HYDRANT ASSEMBLY	EA	3,171.000	8.00	8.000	25,368.00

58292007	000	NEW 6" GATE VALVE & BOX	EA	864.000	3.00	4.000	3,456.00
58292008	000	CUT & CAP EXT 1" WL	EA	1.000	1.00	1.000	1.00
58292009	000	CUT & CAP EXT 2" WL	EA	2.000	2.00	3.000	6.00
58292010	000	CUT & CAP EXT 4" WL	EA	58.000	1.00	2.000	116.00
58292011	000	TIE NEW 2" TO EXT 2" W/GV&B	EA	569.000	4.00	4.000	2,276.00
58292012	000	TIE NEW 4" TO EXT 4" W/GV&B	EA	991.000	2.00	4.000	3,964.00
58292014	000	TIE NEW 6" TO EXT 6" W/GV&B	EA	1,246.000	3.00	3.000	3,738.00
58292015	000	TIE NEW 6" TO EXT 6" W/TAP SLVE & GV&B	EA	4,205.000	1.00	2.000	8,410.00
58292016	000	TRENCH SAFETY	LF	0.250	5,997.00	7,426.000	1,856.50
58292017	000	REMOVE ALL EXT WL IN R-O-W	LF	7.500	1,881.00	265.000	1,987.50
58292018	000	NEW 6" SDR 26 SL (0'-7')	LF	15.550	426.00	701.000	10,900.55
58292019	000	NEW 6" SDR 26 SL (7'-11')	LF	18.350	831.00	436.000	8,000.60
58292020	000	NEW 8" SDR 26 SL (7'-11')	LF	21.000	1,295.00	1,266.000	26,586.00
58292021	000	NEW 10" SDR 26 SL (0'-7')	LF	21.800	918.00	1,056.000	23,020.80
58292022	000	NEW 10" SDR 26 SL (7'-11')	LF	24.950	679.00	679.000	16,941.05
58292023	000	OPEN CUT & CASING FOR 8" SL(7'-11')	LF	63.600	115.00	115.000	7,314.00
58292024	000	OPEN CUT & CASING FOR 10" SL(7'-11')	LF	76.450	85.00	85.000	6,498.25
58292025	000	NEW ROAD BORE & CASING FOR 8" SL	LF	251.000	300.00	300.000	75,300.00
58292026	000	NEW ROAD BORE & CASING FOR 10" SL	LF	254.000	315.00	315.000	80,010.00
58292027	000	NEW MANHOLE (0'-7')	EA	2,081.000	25.00	24.000	49,944.00
58292028	000	NEW MANHOLE (OVERDEPTH)	EA	183.000	8.00	10.000	1,830.00
58292029	000	NEW MH TO REPLACE EXT MH	EA	2,581.000	1.00	1.000	2,581.00
58292030	000	TIE EXT 6" SL TO NEW MANHOLE	EA	106.000	8.00	5.000	530.00
58292031	000	TIE EXT 8" SL TO NEW MANHOLE	EA	106.000	3.00	1.000	106.00
58292033	000	SEWER SERVICE RECONNECT	EA	556.000	3.00	3.000	1,668.00
58292034	000	WATER SERVICE RECONNECT	EA	492.000	3.00	3.000	1,476.00
58302001	000	VEHICLE REMOVAL (LARGE)	EA	700.000	2.00	4.000	2,800.00
58302002	000	VEHICLE REMOVAL (SMALL)	EA	300.000	8.00	6.000	1,800.00
58312001	000	FORCE MAIN (4IN)	LF	15.450	267.00	267.000	4,125.15
58312002	000	45 DEG BEND (FORCE MAIN, 4IN)	EA	220.000	2.00	2.000	440.00
58322001	000	2" C-900 WATERLINE	LF	7.100	282.00	282.000	2,002.20
58322002	000	4" C-900 WATERLINE	LF	11.700	385.00	1,236.000	14,461.20
58322003	000	6" C-900 WATERLINE	LF	13.500	337.00	350.000	4,725.00
58322005	000	4" GATE VALVE	EA	680.000	1.00	1.000	680.00
58322007	000	2" 45 DEG BEND	EA	2.000	2.00	2.000	4.00
58322009	000	6" 45 DEG BEND	EA	166.000	1.00	9.000	1,494.00
58322011	000	4" 22 1/2 DEG BEND	EA	116.000	3.00	15.000	1,740.00
58322013	000	2" 11 1/4 DEG BEND	EA	3.000	1.00	1.000	3.00
58322014	000	4" 11 1/4 DEG BEND	EA	110.000	1.00	1.000	110.00
58322026	000	12IN STEEL ENCASEMENT BY OPEN CUT	LF	58.800	48.00	48.000	2,822.40
58322044	000	4" AC WATERLINE COUPLING)	EA	393.000	2.00	4.000	1,572.00
58322046	000	CONNECT TO EX. 2" PVC WATERLINE	EA	18.000	2.00	2.000	36.00
58322047	000	CONNECT TO EX. 4" AC WATERLINE	EA	393.000	2.00	6.000	2,358.00
60062002	000	COAXIAL CABLE	LF	2.200	120.00	120.000	264.00
60062005	000	ANTENNA (UNI-DIRECTIONAL)	EA	400.000	2.00	1.000	400.00
60072001	000	REMOVING TRAFFIC SIGNALS	EA	4,665.670	0.00	1.000	4,665.67
		CO #6 Added Item					
60082002	000	REMOVE OVERHEAD SIGN PANELS	EA	665.790	0.00	10.000	6,657.90
		CO #35 Adds Item (For OSB Panels)					

60082002	000	REMOVE OVERHEAD SIGN PANELS CO #6 Added Item (For exist DMS boards)	EA	2,012.030	0.00	2.000	4,024.06
62662001	017	VIVDS PROCESSOR SYSTEM	EA	7,500.000	2.00	2.000	15,000.00
62662002	017	VIVDS CAMERA ASSEMBLY	EA	1,276.000	8.00	8.000	10,208.00
62662003	017	VIVDS SET-UP SYSTEM	EA	500.000	2.00	2.000	1,000.00
62662005	017	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	1.450	2,701.00	3,947.000	5,723.15
64732001	001	MULTIPOLYMER PAV MRK (W)(4")(SLD)	LF	0.600	83,205.00	49,187.000	29,512.20
64732002	001	MULTIPOLYMER PAV MRK (W)(4")(BRK)	LF	0.600	35,637.50	30,640.000	18,384.00
64732004	001	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.800	18,600.00	36,600.000	29,280.00
64732005	001	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.800	55,210.00	55,215.000	44,172.00
64732007	001	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.000	72,035.00	27,619.000	27,619.00
64732009	001	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	3.000	602.00	635.000	1,905.00
64732010	001	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	3.000	1,665.00	330.000	990.00
64732011	001	MULTIPOLYMER PAV MRK (Y)(4")(SLD)	LF	0.600	107,813.00	53,229.000	31,937.40
64732014	001	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.800	18,600.00	23,800.000	19,040.00
64732020	001	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.800	55,210.00	54,915.000	43,932.00
64732023	001	MULTIPOLYMER PAV MRK (W)(8")(LNDP)	LF	1.000	18,380.00	2,389.000	2,389.00
64732024	001	MULTIPOLYMER PAV MRK (W)(8")(DOT)	LF	1.000	300.00	51.000	51.00
68342002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	5,000.000	8.00	8.000	40,000.00
80202005	000	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	0.840	113,215.00	102,780.000	86,335.20
80202009	000	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	0.840	216,800.00	94,084.000	79,030.56
85622001	000	INSTALLATION OF DMS SYSTEM	EA	15,000.000	6.00	6.000	90,000.00
86152001	000	RADAR ADVANCE DETECTION DEVICE CO #45 Added this item	EA	8,769.910	0.00	4.000	35,079.64
87792001	000	LED UNDERPASS LIGHT ASSEMBLY (150W EQ) CO #76 Added this item	EA	1,899.180	0.00	16.000	30,386.88
88522033	000	REPLACE LUMINAIRES CO #98 Added this item	EA	761.410	0.00	6.000	4,568.46
96022001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.00	48,000.000	48,000.00
96022002		PAYMENT ADJUSTMENT-NEG LANE RENTAL (PEAK HRS) PER HR (0 HRS CREDIT)	DOL	-12,000.000	2,001.00	0.250	-3,000.00
96022002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,001.00	-6,977.930	6,977.93
96062001	000	FORCE ACCOUNT ID 1 CO #2 Reimburse Contractor for 1/2 Partnering Workshop	DOL	1.000	0.00	5,807.810	5,807.81
96062002	000	FORCE ACCOUNT ID 2 CO#14 Reimb. for Damaged Rail, Signs, Crash Cushions, Etc.	DOL	1.000	0.00	10,384.690	10,384.69
96062004	000	FORCE ACCOUNT ID 4 CO #48, Reconstruct Avenue 1, Etc by Force Account	DOL	1.000	0.00	25,498.640	25,498.64
96062007	000	FORCE ACCOUNT ID 7 CO #99 Modify AT&T Manhole at FM 308, by Inv.	DOL	1.000	0.00	10,597.580	10,597.58
96062008	000	FORCE ACCOUNT ID 8 CO #129 Paint "CITY OF WEST" Letters @ FM 1858 by Invoice	DOL	1,033.990	0.00	1.000	1,033.99
96062053		OFF-DUTY UNIFORM POLICE OFFICER	DOL	1.000	75,000.00	290,579.810	290,579.81
96082001	000	UNIQUE CHANGE ORDER ITEM 1 CO #8, Remove rumble strip, by LF.	DOL	5.300	0.00	2,500.000	13,250.00
96082002	000	UNIQUE CHANGE ORDER ITEM 2 CO #8, Lane closure (Single)(Mainlane), by EA.	DOL	800.100	0.00	13.000	10,401.30
96082003	000	UNIQUE CHANGE ORDER ITEM 3 CO #6 Reloc exist elec serv per SP 628-XXXX, by EA	DOL	1,158.600	0.00	2.000	2,317.20
96082004	000	UNIQUE CHANGE ORDER ITEM 4	DOL	626.760	0.00	1.000	626.76

96082005	000	CO #6 Remove existing pull boxes, by EA. UNIQUE CHANGE ORDER ITEM 5	DOL	500.000	0.00	2.000	1,000.00
96082006		CO #6 Lane Closure (Single) (Frontage Road), by EA. UNIQUE CHANGE ORDER ITEM 6	DOL	120.550	0.00	510.000	61,480.50
96082007		CO #22 Adds item to remove/relay box culvert by LF UNIQUE CHANGE ORDER ITEM 7	DOL	7,615.290	0.00	1.000	7,615.29
96082008	000	CO #22 Adds item to adjust 5 inlets on NBFR by lump sum UNIQUE CHANGE ORDER ITEM 8	DOL	7,796.740	0.00	1.000	7,796.74
96082014	000	CO #28, For lost day of drilling @ UPRR, by LS. UNIQUE CHANGE ORDER ITEM 14	DOL	60,135.000	0.00	1.000	60,135.00
96082015	000	CO #25 ADDS ITEM STA 1016 WATER & SEWER BY EA UNIQUE CHANGE ORDER ITEM 15	DOL	2,309.970	0.00	1.000	2,309.97
96082016	000	CO #25 TO PAY FOR REMOV/REPL DRIVEWAY CULVERTS BY EA UNIQUE CHANGE ORDER ITEM 16	DOL	1,246.000	0.00	1.000	1,246.00
96082017	000	CO #25 ADDS ITEM TIE NEW 6" TO EXT 6" W/GV&B BY EA UNIQUE CHANGE ORDER ITEM 17	DOL	45.000	0.00	370.000	16,650.00
96082018	000	CO #29, HDPE Bores w/out 12 in Steel Casing. by LF. UNIQUE CHANGE ORDER ITEM 18	DOL	45.000	0.00	536.000	24,120.00
96082019	000	CO #29, HDPE Bores w/out 12 in Steel Casing, by LF. UNIQUE CHANGE ORDER ITEM 19	DOL	60.000	0.00	451.000	27,060.00
96082020	000	CO #29, HDPE Bores w/out 18 in Steel Casing, by LF. UNIQUE CHANGE ORDER ITEM 20	DOL	81.870	0.00	80.000	6,549.60
96082021	000	CO #29 ADDS ITEM 12" SANITARY SEWER SDR-26 UNIQUE CHANGE ORDER ITEM 21	DOL	5,308.860	0.00	2.000	10,617.72
96082022	000	CO #29 ADDS ITEM 4' DIA. STD. MANHOLE BY EA UNIQUE CHANGE ORDER ITEM 22	DOL	526.010	0.00	1.000	526.01
96082023	000	CO #29 ADDS ITEM LOWER EXIST MANHOLE RING BY EA UNIQUE CHANGE ORDER ITEM 23	DOL	73.640	0.00	55.000	4,050.20
96082024	000	CO #29 ADDS ITEM NEW OPEN CUT CASING 4" WL BY LF UNIQUE CHANGE ORDER ITEM 24	DOL	773.330	0.00	3.000	2,319.99
96082025	000	CO #29 ADDS ITEM NEW 4" GATE VALVE & BOX BY EA UNIQUE CHANGE ORDER ITEM 25	DOL	925.820	0.00	1.000	925.82
96082026	000	CO #29 ADDS ITEM TIE NEW 4" TO EXT 2" W/GV&B UNIQUE CHANGE ORDER ITEM 26	DOL	78.060	0.00	429.000	33,487.74
96082027	000	CO #29 ADDS ITEM 8" SDR-26 WWL LINE BY LF UNIQUE CHANGE ORDER ITEM 27	DOL	5,494.450	0.00	1.000	5,494.45
96082028	000	CO #29 ADDS ITEM 4' DIA. DROP MANHOLE BY EA UNIQUE CHANGE ORDER ITEM 28	DOL	504.790	0.00	2.000	1,009.58
96082029	000	CO #29 ADDS ITEM CUT & PLUG EXIST WW LINE BY EA UNIQUE CHANGE ORDER ITEM 29	DOL	2,010.710	0.00	2.000	4,021.42
96082030	000	CO #29 ADDS ITEM CONNECT NEW WW LINE TO EXIST MANHOLE BY EA UNIQUE CHANGE ORDER ITEM 30	DOL	23,087.120	0.00	1.000	23,087.12
96082031	000	CO #33 ADDS ITEM BEARING SEAT ADJUSTMENT BY LS UNIQUE CHANGE ORDER ITEM 31	DOL	203,145.550	0.00	1.000	203,145.55
96082032	000	CO #40, Mobilization costs for Queue Warning System, by EA. UNIQUE CHANGE ORDER ITEM 32	DOL	854.740	0.00	71.000	60,686.54
96082033	000	CO #40, QWS Plan 1 Deployment (3.5 Miles), by EA. (Deploy) UNIQUE CHANGE ORDER ITEM 33	DOL	1,224.010	0.00	21.000	25,704.21
		CO #40, QWS Plan 2 Deployment (7.5 Miles), by EA. (Deploy)					

96082034	000	UNIQUE CHANGE ORDER ITEM 34 C.O. #41 Adds this item, by LS	DOL	740.890	0.00	1.000	740.89
96082035	000	UNIQUE CHANGE ORDER ITEM 35 C.O. #41 Adds this item, by EA	DOL	3,405.660	0.00	2.000	6,811.32
96082036	000	UNIQUE CHANGE ORDER ITEM 36 CO #40, Furnish Rumble Strips & Signs, by EA.	DOL	42,653.340	0.00	1.000	42,653.34
96082037	000	UNIQUE CHANGE ORDER ITEM 37 CO #40, Rumble Strip Deployment - 1 Direction, by EA.	DOL	2,858.070	0.00	88.000	251,510.16
96082038	000	UNIQUE CHANGE ORDER ITEM 38 CO #40, Rumble Strip Deployment - 2 Directions, by EA.	DOL	3,475.670	0.00	1.000	3,475.67
96082039	000	UNIQUE CHANGE ORDER ITEM 39 CO #42, Emergency Roadway Repairs, 10-18-12, by LS.	DOL	10,796.900	0.00	1.000	10,796.90
96082040	000	UNIQUE CHANGE ORDER ITEM 40 CO #43, Remove and Place 30" RCP, by LF	DOL	133.020	0.00	48.000	6,384.96
96082041	000	UNIQUE CHANGE ORDER ITEM 41 CO #47, Remove & Relay Culv #33, by LF.	DOL	108.620	0.00	300.000	32,586.00
96082042	000	UNIQUE CHANGE ORDER ITEM 42 CO #20, Add'l mounting brackets for larger DMS, by EA	DOL	274.330	0.00	28.000	7,681.24
96082043	000	UNIQUE CHANGE ORDER ITEM 43 CO #49, "Trash Pick-Up @ Rest Areas, by Day"	DOL	225.050	0.00	113.000	25,430.65
96082044	000	UNIQUE CHANGE ORDER ITEM 44 CO #53, Cut, Abandon & Cap EX. 6" WL, by EA.	DOL	1,675.590	0.00	2.000	3,351.18
96082045	000	UNIQUE CHANGE ORDER ITEM 45 CO #53, New 1" Water Service, by EA.	DOL	3,249.580	0.00	5.000	16,247.90
96082046	000	UNIQUE CHANGE ORDER ITEM 46 CO #50, TIF Rail Retrofit, by LS.	DOL	10,066.560	0.00	1.000	10,066.56
96082047	000	UNIQUE CHANGE ORDER ITEM 47 CO #39, Lane closure (shoulder), by EA.	DOL	479.020	0.00	21.000	10,059.42
96082048	000	UNIQUE CHANGE ORDER ITEM 48 CO #47, Install Collar on Culvert #33, by LS.	DOL	4,968.200	0.00	1.000	4,968.20
96082049	000	UNIQUE CHANGE ORDER ITEM 49 CO #47, Standby Charges Culvert #33, by LS.	DOL	2,716.000	0.00	1.000	2,716.00
96082050	000	UNIQUE CHANGE ORDER ITEM 50 CO #57, Hydroblast Exist Pav Mark & Restripe, by LS.	DOL	9,555.110	0.00	1.000	9,555.11
96082051	000	UNIQUE CHANGE ORDER ITEM 51 CO #57, Hand-Dig Illum Foundations, by LS.	DOL	820.100	0.00	1.000	820.10
96082052	000	UNIQUE CHANGE ORDER ITEM 52 CO #58, Drilled Shaft Obstruction Coring, by HR.	DOL	400.000	0.00	1.080	432.00
96082053	000	UNIQUE CHANGE ORDER ITEM 53 CO #60, Furnish Next Rest Area Sign, by EA.	DOL	1,138.810	0.00	1.000	1,138.81
96082054	000	UNIQUE CHANGE ORDER ITEM 54 CO #58, Drill Shaft Obstruction Casing, by LF.	DOL	159.080	0.00	25.000	3,977.00
96082055	000	UNIQUE CHANGE ORDER ITEM 55 CO #65, Long Term EoQWS (Plan 1)(MOB & INSTL), by LS,	DOL	74,331.340	0.00	1.000	74,331.34
96082056	000	UNIQUE CHANGE ORDER ITEM 56 CO #65, Long Term EoQWS (Plan 1)(MAINTAIN), by MO.	DOL	2,810.270	0.00	17.000	47,774.59
96082058	000	UNIQUE CHANGE ORDER ITEM 58 CO #65, Long Term EoQWS (PLAN 1)(REMOVE), by EA.	DOL	994.780	0.00	1.000	994.78
96082059	000	UNIQUE CHANGE ORDER ITEM 59 CO #69 Install Sign Large Guide Sign Overlay by EA	DOL	501.450	0.00	1.000	501.45

96082060	000	UNIQUE CHANGE ORDER ITEM 60	DOL	302.120	0.00	33.000	9,969.96
96082061	000	UNIQUE CHANGE ORDER ITEM 61	DOL	14,459.640	0.00	1.000	14,459.64
		CO #51, Additional Barrels for NBML Phase IV TCP, by LS.					
96082062	000	UNIQUE CHANGE ORDER ITEM 62	DOL	1,113.000	0.00	7.000	7,791.00
		CO #78 - Compensation for Cast Median Inlets by EA					
96082063	000	UNIQUE CHANGE ORDER ITEM 63	DOL	3,390.120	0.00	19.000	64,412.28
		CO #88 Rumble Strips Single Deployment Paid by EA					
96082064		UNIQUE CHANGE ORDER ITEM 64	DOL	4,032.210	0.00	2.000	8,064.42
		CO #88 Rumble Strips Double Deployment Paid by EA					
96082065	000	UNIQUE CHANGE ORDER ITEM 65	DOL	3,554.460	0.00	1.000	3,554.46
		CO #89 - Comp for CO #81 Inlet Modifications by LS					
96082066	000	UNIQUE CHANGE ORDER ITEM 66	DOL	13,694.190	0.00	1.000	13,694.19
		CO #91 Comp for Culverts 35 & 36 Collars by LS					
96082067	000	UNIQUE CHANGE ORDER ITEM 67	DOL	13.480	0.00	2,202.000	29,682.96
		CO #106 Sawcut & Remove HMA by LF					
96082068	000	UNIQUE CHANGE ORDER ITEM 68	DOL	15,012.530	0.00	1.000	15,012.53
		CO #90 Damaged Crash Cushion Removal 02/18/14 by LS					
96082069	000	UNIQUE CHANGE ORDER ITEM 69	DOL	14,577.250	0.00	1.000	14,577.25
		CO #90 Damaged Crash Cushion Removal 04/12/14 by LS					
96082070	000	UNIQUE CHANGE ORDER ITEM 70	DOL	36,458.000	0.00	1.000	36,458.00
		CO #76 Added this item Purchase TY 2 Arms (64 EA) by LS					
96082071	000	UNIQUE CHANGE ORDER ITEM 71	DOL	8.630	0.00	2,000.000	17,260.00
		CO #125 Trackless Tack Underseal by GAL					
96082072	000	UNIQUE CHANGE ORDER ITEM 72	DOL	2,241.120	0.00	2.000	4,482.24
		CO #123 Replace 2 FM 2114 Exit Sign Panels by EA					
96082073	000	UNIQUE CHANGE ORDER ITEM 73	DOL	9.320	0.00	990.260	9,229.22
		CO #75 Purchase Surplus Signs by SF					
96082074	000	UNIQUE CHANGE ORDER ITEM 74	DOL	14,067.530	0.00	1.000	14,067.53
		CO #133 NB Mainlane Closures for Raising Slab (3) by LS					
96082075	000	UNIQUE CHANGE ORDER ITEM 75	DOL	8,467.370	0.00	1.000	8,467.37
		CO #133 Driveway/Inlet WB Mob/Demob by LS					
96082076	000	UNIQUE CHANGE ORDER ITEM 76	DOL	1,940.950	0.00	1.000	1,940.95
		CO #131 Driveway/Inlet Base Mob/Demob by LS					
96082077	000	UNIQUE CHANGE ORDER ITEM 77	DOL	16,647.680	0.00	1.000	16,647.68
		CO #131 Driveway/Inlet Traffic Control Costs by LS					
96082078	000	UNIQUE CHANGE ORDER ITEM 78	DOL	1,312,429.060	0.00	1.000	1,312,429.06
		CO #134 Project Overhead Costs Due to Delays by LS					
96082079		UNIQUE CHANGE ORDER ITEM 79	DOL	301,531.750	0.00	1.000	301,531.75
		CO #138 HMA FR HMA Material Escalation Compensation by LS					

TOTAL ITEM EARNINGS TO DATE **\$177,375,118.89**