



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **12/07/20**

CONTRACT ID: **001502048**  
 PROJECT: **IM 0354(235)**  
 CONTRACT: **10113001**  
 AWARD AMOUNT: **\$120,722,098.70**  
 PROJECTED AMOUNT: **\$123,067,780.70**  
 ADJ. PROJECTED AMOUNT: **\$140,199,731.32**  
 CONTRACTOR: **JAMES CONSTRUCTION GROUP, L.L.C.**

HIGHWAY: **IH 35**  
 DISTRICT NAME: **WACO**  
 COUNTY: **MCLENNAN**  
 AREA ENGINEER: **Stephen M. Kasberg , P.E.**  
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0104**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **04/25/2020** to **06/22/2020**  
 ESTIMATE TYPE: **FINL**  
 % COMPLETE: **100.00**  
 % TIME USED: **100.00**  
 % RETAINAGE: **0.00**

LETTING DATE: **10/06/2011**  
 AWARD DATE: **10/27/2011**  
 NOTICE TO PROCEED DATE: **12/27/2011**  
 WORK BEGIN DATE: **06/25/2012**  
 ACCEPTED DATE: **04/22/2020**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$139,762,922.33	\$139,444,772.33	\$318,150.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$139,762,922.33	\$139,444,772.33	\$318,150.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$139,762,922.33</b>	<b>\$139,444,772.33</b>	<b>\$318,150.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 06/25/2012  
 TIME CHARGES BEGIN: 06/24/2012  
 BID DAYS: 1,210  
 C. O. ADJUSTED DAYS: 787  
 CURRENT DAYS: 1,997  
 DAYS CHARGED TO DATE: 1,997  
 PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
 LIQ DAMAGE RATE: \$2,800.00  
 LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$2,800.00  
 TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
06/11/2020	1	Pay final MOB.

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
1	0	1
OTHER - SEE RMRKS		1

WORK PERFORMED THIS PERIOD

PROJECT IM 0354(235)

CONTROL 001502048

CATEGORY 001

DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0945	05002001	005	MOBILIZATION	LS	10,605,000.000	0.030	\$318,150.00

Total Bid Quantity	QTY Paid To Date
1.00	1.00

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$318,150.00**

CONTRACT LINE ITEMS

PROJECT IM 0354(235) CONTROL 001502048  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0070	01002002	002	PREPARING ROW	STA	6,000.000	421.980	0.000	421.98	2,531,880.00
0075	01042001	000	REMOVING CONC (PAV)	SY	2.500	275,756.000	0.000	275,756.00	689,390.00
0076	01042001	000	REMOVING CONC (PAV)	SY	50.580	0.000	223.000	223.00	11,279.34
			CO #27~Added Item to Contract						
0078	01042009	000	REMOVING CONC (RIPRAP)	SY	20.340	0.000	81.000	81.00	1,647.54
			CO #27~Added Item to Contract						
0080	01042036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	40.000	67.000	0.000	67.00	2,680.00
0085	01052046	000	REMOVING STAB BASE & ASPH PAV (0"-10")	SY	0.850	626,330.000	0.000	626,330.00	532,380.52
0090	01062001	000	OBLITERATING ABANDONED ROAD	STA	200.000	26.590	0.000	26.59	5,318.00
0095	01102001	000	EXCAVATION (ROADWAY)	CY	3.200	577,679.000	5,269.000	587,398.00	1,879,673.60
0100	01102002	000	EXCAVATION (CHANNEL)	CY	7.000	5,175.000	0.000	5,655.00	39,585.00
0105	01322006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	4.200	1,727,106.000	594.000	1,733,368.00	7,280,145.60
0106	01326055		EMBANKMENT (FINAL)(ORD COMP)(TY C1)(AS)	CY	38.260	0.000	959.000	959.00	36,691.34
			Added by CO#59						
0110	01602003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	0.700	1,079,939.000	0.000	1,116,333.00	781,433.10
0115	01622002	000	BLOCK SODDING	SY	2.110	39,043.000	-27,237.000	7,723.00	16,295.53
0116	01622002		BLOCK SODDING	SY	3.840	0.000	5,333.000	4,083.00	15,678.72
			CO~58_3A-2 Block Sodding						
0120	01642007	002	BROADCAST SEED (PERM) (URBAN) (CLAY)	SY	0.100	108,010.000	0.000	3,098.00	309.80
0125	01642009	002	BROADCAST SEED (TEMP) (WARM)	SY	0.080	54,011.000	0.000	55,828.00	4,466.24
0130	01642011	002	BROADCAST SEED (TEMP) (COOL)	SY	0.080	54,011.000	0.000	113,955.00	9,116.40
0135	01642039	002	DRILL SEEDING (PERM) (URBAN) (CLAY)	SY	0.110	971,963.000	0.000	974,666.00	107,213.26
0140	01642041	002	DRILL SEEDING (TEMP) (WARM)	SY	0.090	485,987.000	0.000	252,699.00	22,742.91
0145	01642043	002	DRILL SEEDING (TEMP) (COOL)	SY	0.100	485,987.000	0.000	228,591.00	22,859.10
0150	01682001	000	VEGETATIVE WATERING	MG	8.200	36,445.600	-33,581.600	2,864.00	23,484.80
0155	01692001	002	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	0.730	59,964.000	0.000	114,025.00	83,238.25
0160	01692006	002	SOIL RETENTION BLANKETS (CL 2) (TY F)	SY	0.930	78,640.000	0.000	72,340.00	67,276.20
0170	01922023	000	PLANT MATERIAL (15 GAL) (TREE)	EA	141.310	403.000	0.000	403.00	56,947.93
0175	01922024	000	PLANT MATERIAL (30 GAL) (TREE)	EA	263.290	29.000	0.000	29.00	7,635.41
0180	01932001	000	PLANT MAINTENANCE	MO	896.000	9.000	0.000	6.00	5,376.00
0185	01932006	000	VEGETATIVE WATERING	MG	41.600	254.000	0.000	116.50	4,846.40
0195	02472056	033	FL BS (CMP IN PLC)(TY D GR 4)(FNAL POS)	CY	35.000	45,122.000	371.000	45,651.00	1,597,785.00
0200	02472060	033	FL BS (CMP IN PLC)(TY E GR 4)(FNAL POS)	CY	15.000	46,073.000	-936.000	45,292.00	679,380.00
0205	02512308	000	REWRK BS MTL(TY C)(5"TO 12")(STKPL)	SY	1.150	228,151.000	0.000	228,151.00	262,373.67
0210	02512325	000	REWRK BS MTL(TY C)(8" TO 20")(STKPL)	SY	1.200	392,021.000	0.000	392,021.00	470,425.20
0215	02602016	002	LIME (HYD, COM, OR QK(SLURRY))	TON	128.000	9,515.000	-4,618.624	4,896.38	626,736.13
0221	02602027		LIME TRT (EXST MATL)(8")	SY	1.550	0.000	230,444.670	230,444.67	357,189.24
			Added by CO#62						
0225	02762112	000	CM TRT(PT MX)(CL N)(TY E)(GR 4)(FN POS)	CY	26.000	118,248.000	0.000	115,459.00	3,001,934.00
0230	03052018	000	SALV,HAUL & STKPL RCL APH PV (2")	SY	0.450	620,181.000	0.000	620,181.00	279,081.46
0235	03102005	000	PRIME COAT (MC-30 OR AE-P)	GAL	3.800	64,322.000	-22,738.000	41,584.00	158,019.20
0240	03162022	016	ASPH (HFRS-2 OR CRS-2)	GAL	3.100	144,725.000	-41,504.000	103,221.00	319,985.10
0245	03162378	016	AGGR (TY-D GR-4 OR TY-L GR-4)(SAC-B)	CY	63.000	2,573.000	38.400	2,457.00	154,791.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0246	03406246		D-GR HMA (SQ) TY-D PG64_22(LEVEL-UP) CO~51_3A-2 frontage road repairs	TON	122.580	0.000	1,100.000	791.12	96,975.49
0250	03512004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8")	SY	60.000	1,000.000	0.000	530.30	31,818.00
0255	03512008	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(12")	SY	80.000	1,000.000	0.000	4,618.50	369,480.00
0256	03516004		FLEXIBLE PAVEMENT STRUCTURE REPAIR(8") CO~51_3A-2 frontage road repairs	SY	55.060	0.000	3,589.000	6,546.00	360,422.76
0260	03542021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	0.850	1,930.000	0.000	9,339.70	7,938.75
0261	03542028	000	PLANE ASPH CONC PAV(10" TO 12") CO #31~Added Item to Contract	SY	12.030	0.000	7,567.000	6,470.40	77,838.91
0262	03542045	000	PLANE ASPH CONC PAV (2") CO #12~Added Item to Contract	SY	2.010	0.000	15,762.000	15,861.00	31,880.61
0263	03542057	000	PLANE ASPH CONC PAV (4") CO #12~Added Item to Contract	SY	4.080	0.000	2,500.000	3,422.10	13,962.17
0265	03602006	003	CONC PVMT (CONT REINF-CRCP)(13")	SY	33.000	564,225.000	0.000	570,407.40	18,823,444.20
0266	05852006	100	RIDE BONUS/PENALTY (ITEM 360) Concrete Pavement (Reinf) (13"), Schedule 2	DOL	1.000	109,900.000	0.000	-14,016.00	-14,016.00
0267	03602006	003	CONC PVMT (CONT REINF-CRCP)(13") CO #27~Added Item to Contract	SY	142.700	0.000	223.000	223.00	31,822.10
0285	03602009	003	CONC PVMT (JOINTED-CPCD)(8")	SY	22.000	105,452.000	0.000	103,371.00	2,274,162.00
0286	05852006	200	RIDE BONUS/PENALTY (ITEM 360) Concrete Pavement (Jointed) (8"), Schedule 2	DOL	1.000	14,000.000	0.000	-1,218.00	-1,218.00
0305	03682006	000	TERMINAL ANCHOR JOINT (TY I)	LF	265.000	1,416.000	0.000	1,416.00	375,240.00
0310	03682007	000	TERMINAL ANCHOR JOINT (TY II)	LF	275.000	686.000	-374.000	312.00	85,800.00
0315	04002001	000	STRUCT EXCAV	CY	3.500	9,874.000	0.000	9,739.00	34,086.50
0321	04002005		CEM STABIL BKFL Added by CO#59	CY	40.950	0.000	4,499.000	4,521.86	185,170.17
0325	04022001	000	TRENCH EXCAVATION PROTECTION	LF	4.000	26,217.000	0.000	26,061.00	104,244.00
0330	04032001	000	TEMPORARY SPL SHORING	SF	9.000	362,937.000	-108,075.500	254,861.50	2,293,753.50
0335	04162001	001	DRILL SHAFT (18 IN)	LF	35.000	1,134.000	0.000	1,134.00	39,690.00
0340	04162003	001	DRILL SHAFT (30 IN)	LF	80.000	513.000	0.000	513.00	41,040.00
0345	04162004	001	DRILL SHAFT (36 IN)	LF	95.000	9,947.000	0.000	9,947.00	944,965.00
0350	04162005	001	DRILL SHAFT (42 IN)	LF	150.000	2,371.000	0.000	2,526.00	378,900.00
0355	04162018	001	DRILL SHAFT (SIGN MTS)(24 IN)	LF	50.000	36.000	0.000	38.00	1,900.00
0360	04162021	001	DRILL SHAFT (SIGN MTS)(42 IN)	LF	150.000	16.000	0.000	16.00	2,400.00
0365	04162022	001	DRILL SHAFT (SIGN MTS)(48 IN)	LF	275.000	89.000	0.000	17.00	4,675.00
0370	04162023	001	DRILL SHAFT (SIGN MTS)(54 IN)	LF	325.000	180.000	0.000	252.00	81,900.00
0375	04162029	001	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	100.000	372.000	0.000	384.00	38,400.00
0380	04162032	001	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	130.000	114.000	0.000	114.00	14,820.00
0385	04202003	002	CL C CONC (ABUT)	CY	500.000	1,432.600	9.000	1,441.00	720,500.00
0390	04202004	002	CL C CONC (BENT)	CY	550.000	2,340.200	0.000	2,339.10	1,286,505.00
0395	04202006	002	CL C CONC (RAIL FOUNDATION)	CY	300.000	16.000	0.000	16.00	4,800.00
0400	04202019	002	CL C CONC (CAP)	CY	1,200.000	47.800	0.000	47.80	57,360.00
0405	04202026	002	CL F CONC (FOOTING)	CY	500.000	16.700	0.000	18.10	9,050.00
0410	04202031	002	CL S CONC (SHEAR KEY)	CY	180.000	33.400	0.000	134.40	24,192.00
0415	04202033	002	CL S CONC (APPR SLAB)	CY	300.000	3,034.000	0.000	3,034.00	910,200.00
0420	04202051	002	CL C CONC (COLUMN)	CY	400.000	44.800	0.000	44.80	17,920.00
0425	04202101	002	CL A CONC (RAMPS, STAIRS AND WALLS)	CY	900.000	8.000	0.000	11.30	10,170.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0430	04222001	000	REINF CONC SLAB	SF	10.000	312,129.000	0.000	312,129.00	3,121,290.00
0435	04232001	000	RETAINING WALL (MSE)	SF	36.000	32,293.000	0.000	32,003.20	1,152,115.20
0440	04232009	000	RETAINING WALL (SOIL NAILED)(FACIA)	SF	28.000	52,440.000	0.000	52,440.00	1,468,320.00
0445	04232012	000	RETAINING WALL (CAST-IN-PLACE)	SF	32.000	958.000	0.000	958.00	30,656.00
0450	04252011	001	PRESTR CONC BOX BEAM (5B34)	LF	150.000	2,370.130	0.000	2,370.13	355,519.50
0455	04252019	001	PRESTR CONC U-BEAM (U54)	LF	160.000	12,603.290	0.000	12,603.29	2,016,526.40
0460	04252039	001	PRESTR CONC BOX BEAM (5B34)(MOD)	LF	150.000	364.630	0.000	364.63	54,694.50
0465	04252068	001	PRESTR CONC GIRDER (TX54)	LF	160.000	17,656.680	0.000	17,656.68	2,825,068.80
0470	04252097	001	PRESTR CONC GIRDER (TX82)	LF	195.000	4,219.690	0.000	4,219.69	822,839.55
0475	04272003	000	OPAQUE SEALER FINISH	SF	1.950	758.000	0.000	758.00	1,478.10
0482	04292010	000	CNC STR REP (BRDG DECK)(FULL DEPTH)	SF	227.980	0.000	48.000	48.00	10,943.04
CO #46~REIMB FOR EMERGENCY DECK REPAIR 4/23/18									
0485	04322001	000	RIPRAP (CONC)(4 IN)	CY	280.000	4,511.600	0.000	4,718.05	1,321,054.00
0486	04322001	000	RIPRAP (CONC)(4 IN)	CY	485.280	0.000	9.000	9.00	4,367.52
CO #27~Added Item to Contract									
0490	04322002	000	RIPRAP (CONC)(5 IN)	CY	200.000	850.000	0.000	880.10	176,020.00
0495	04322005	000	RIPRAP (STONE TY R)(DRY)(6 IN)	CY	50.000	701.000	0.000	9.30	465.00
0500	04322019	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	42.000	3,982.200	0.000	4,383.20	184,094.40
0505	04322035	000	RIPRAP (CONC)(6 IN)	CY	420.000	118.000	6.000	160.84	67,552.80
0510	04322036	000	RIPRAP (STONE TY R)(DRY)(12 IN)	CY	95.000	619.000	0.000	929.50	88,302.50
0515	04322039	000	RIPRAP (MOW STRIP)(4 IN)	CY	400.000	229.000	0.000	297.90	119,160.00
0521	04322048		RIPRAP (CONC)(FLUME)	CY	273.000	0.000	598.700	598.70	163,445.10
Added by CO#60									
0525	04422047	016	STRUCTURAL STEEL(MISCELLANEOUS BRIDGE)	LB	7.000	1,672.000	0.000	1,672.00	11,704.00
0530	04502013	001	RAIL (TY SSTR)	LF	52.000	8,479.200	0.000	8,479.20	440,918.40
0535	04502018	001	RAIL (TY C411)	LF	128.000	388.400	0.000	388.40	49,715.20
0540	04502039	001	RAIL (TY SSTR)(MOD)	LF	52.000	580.200	0.000	580.20	30,170.40
0545	04502044	001	RAIL (PEDESTRIAN) (SPL)	LF	170.000	189.000	0.000	189.00	32,130.00
0550	04502135	001	RAIL (TY T1F)	LF	135.000	7,634.000	0.000	7,634.00	1,030,590.00
0555	04502610	001	RAIL (TY C412)	LF	132.000	1,528.700	0.000	1,528.70	201,788.40
0560	04522003	000	REMOV RAIL (CONC POST & MTL ELEMENTS)	LF	20.000	194.000	0.000	194.00	3,880.00
0565	04542001	000	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	75.000	749.000	0.000	749.00	56,175.00
0570	04542002	000	SEALED EXPANSION JOINT (4 IN)(SEJ-P)	LF	150.000	1,858.000	0.000	1,858.00	278,700.00
0575	04542005	000	ARMOR JOINT (WITH SEAL)	LF	75.000	175.000	0.000	175.00	13,125.00
0580	04622001	011	CONC BOX CULV (3 FT X 2 FT)	LF	90.000	4,763.000	0.000	4,759.00	428,310.00
0585	04622002	011	CONC BOX CULV (3 FT X 3 FT)	LF	95.000	6,666.000	0.000	6,486.00	616,170.00
0590	04622003	011	CONC BOX CULV (4 FT X 2 FT)	LF	100.000	1,471.000	0.000	1,433.00	143,300.00
0595	04622004	011	CONC BOX CULV (4 FT X 3 FT)	LF	110.000	7,455.000	0.000	7,455.00	820,050.00
0600	04622005	011	CONC BOX CULV (4 FT X 4 FT)	LF	120.000	663.000	0.000	663.00	79,560.00
0605	04622006	011	CONC BOX CULV (5 FT X 2 FT)	LF	130.000	564.000	0.000	564.00	73,320.00
0610	04622007	011	CONC BOX CULV (5 FT X 3 FT)	LF	150.000	1,523.000	0.000	1,523.00	228,450.00
0615	04622010	011	CONC BOX CULV (6 FT X 3 FT)	LF	180.000	4,497.000	0.000	4,497.00	809,460.00
0620	04622011	011	CONC BOX CULV (6 FT X 4 FT)	LF	200.000	1,708.000	0.000	1,708.00	341,600.00
0625	04622014	011	CONC BOX CULV (7 FT X 3 FT)	LF	230.000	1,736.000	0.000	1,736.00	399,280.00
0630	04622015	011	CONC BOX CULV (7 FT X 4 FT)	LF	240.000	1,478.000	0.000	1,478.00	354,720.00
0635	04622017	011	CONC BOX CULV (7 FT X 6 FT)	LF	250.000	1,700.000	0.000	1,700.00	425,000.00
0640	04622024	011	CONC BOX CULV (9 FT X 5 FT)	LF	380.000	1,396.000	0.000	1,396.00	530,480.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0645	04622031	011	CONC BOX CULV (10 FT X 7 FT)	LF	390.000	2,210.000	0.000	2,210.00	861,900.00
0650	04622033	011	CONC BOX CULV (10 FT X 9 FT)	LF	500.000	562.000	0.000	562.00	281,000.00
0655	04642003	003	RC PIPE (CL III)(18 IN)	LF	36.000	13,219.000	11.000	13,524.00	486,864.00
0660	04642005	003	RC PIPE (CL III)(24 IN)	LF	48.000	11,313.000	110.000	11,434.00	548,832.00
0665	04642007	003	RC PIPE (CL III)(30 IN)	LF	58.000	12,152.000	0.000	12,171.00	705,918.00
0670	04642009	003	RC PIPE (CL III)(36 IN)	LF	77.000	4,740.000	0.000	4,763.00	366,751.00
0675	04642010	003	RC PIPE (CL III)(42 IN)	LF	103.000	2,756.000	0.000	2,756.00	283,868.00
0680	04642011	003	RC PIPE (CL III)(48 IN)	LF	117.000	3,583.000	0.000	3,583.00	419,211.00
0685	04652005	001	MANH (COMPL)(TY M)	EA	3,100.000	45.000	0.000	44.00	136,400.00
0690	04652024	001	INLET (COMPL)(DROP)(TY XXI)	EA	2,500.000	63.000	0.000	60.00	150,000.00
0695	04652025	001	INLET (COMPL)(DROP)(TY XXII)	EA	2,600.000	70.000	1.000	76.00	197,600.00
0700	04652026	001	INLET (COMPL)(DROP)(TY XXIII)	EA	4,600.000	23.000	0.000	24.00	110,400.00
0705	04652027	001	INLET (COMPL)(CURB)(TY II)(10')	EA	4,800.000	65.000	0.000	66.00	316,800.00
0710	04652028	001	INLET (COMPL)(CURB)(TY II)(15')	EA	7,000.000	16.000	0.000	16.00	112,000.00
0715	04652032	001	INLET (COMPL)(CURB)(TY 1)(10' X 3')	EA	5,100.000	15.000	0.000	11.75	59,925.00
0720	04652033	001	INLET (COMPL)(CURB)(TY 1)(10' X 4')	EA	5,700.000	5.000	0.000	5.00	28,500.00
0725	04652036	001	INLET (COMPL)(CURB)(TY 1)(15' X 4')	EA	6,500.000	1.000	0.000	1.00	6,500.00
0730	04652089	001	MANH (COMPL)(JUNCT BOX)(TY 1)	EA	4,600.000	10.000	0.000	10.00	46,000.00
0735	04652105	001	MANH (COMPL)(TY M)(MOD)	EA	3,000.000	75.000	0.000	75.00	225,000.00
0740	04652106	001	INLET EXT (TYII)	EA	1,350.000	223.000	0.000	223.00	301,050.00
0745	04652496	001	INLET (COMPL)(DROP)(TY XXIV)	EA	6,000.000	9.000	0.000	7.00	42,000.00
0750	04652732	001	INLET (COMPL)(DROP) (TY XXV)	EA	7,000.000	4.000	0.000	4.00	28,000.00
0755	04652733	001	JUNCTION BOX (SPL)	EA	19,700.000	1.000	0.000	1.00	19,700.00
0760	04662035	000	WINGWALL (FW-S)(HW=5 FT)	EA	7,800.000	1.000	0.000	1.00	7,800.00
0765	04662047	000	WINGWALL (PW)(HW=3 FT)	EA	6,500.000	1.000	0.000	1.00	6,500.00
0770	04662049	000	WINGWALL (PW)(HW=5 FT)	EA	11,000.000	4.000	0.000	4.00	44,000.00
0775	04662050	000	WINGWALL (PW)(HW=6 FT)	EA	14,000.000	2.000	0.000	2.00	28,000.00
0780	04662052	000	WINGWALL (PW)(HW=8 FT)	EA	15,900.000	2.000	0.000	2.00	31,800.00
0785	04662053	000	WINGWALL (PW)(HW=9 FT)	EA	18,000.000	1.000	0.000	1.00	18,000.00
0790	04662055	000	WINGWALL (PW)(HW=11 FT)	EA	31,400.000	3.000	0.000	3.00	94,200.00
0795	04672102	000	SET (TY I)(S= 3 FT)(HW= 4 FT)(4:1)(C)	EA	3,200.000	9.000	0.000	9.00	28,800.00
0800	04672103	000	SET (TY I)(S= 3 FT)(HW= 5 FT)(4:1)(C)	EA	2,600.000	3.000	0.000	3.00	7,800.00
0805	04672107	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1)(C)	EA	1,900.000	8.000	0.000	8.00	15,200.00
0810	04672108	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(4:1)(C)	EA	4,200.000	22.000	0.000	22.00	92,400.00
0815	04672113	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(4:1)(C)	EA	2,600.000	2.000	0.000	2.00	5,200.00
0820	04672114	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(4:1)(C)	EA	5,000.000	3.000	0.000	3.00	15,000.00
0825	04672120	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(4:1)(C)	EA	4,000.000	7.000	0.000	7.00	28,000.00
0830	04672121	000	SET (TY I)(S= 6 FT)(HW= 5 FT)(4:1)(C)	EA	3,500.000	4.000	0.000	4.00	14,000.00
0835	04672126	000	SET (TY I)(S= 7 FT)(HW= 4 FT)(4:1)(C)	EA	4,300.000	4.000	0.000	4.00	17,200.00
0840	04672137	000	SET (TY I)(S= 9 FT)(HW= 7 FT)(4:1)(C)	EA	11,000.000	4.000	0.000	4.00	44,000.00
0845	04672155	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(6:1)(C)	EA	9,500.000	1.000	0.000	1.00	9,500.00
0850	04672178	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(6:1)(P)	EA	5,000.000	1.000	0.000	1.00	5,000.00
0855	04672209	000	SET (TY II)(18 IN)(RCP)(3:1)(C)	EA	680.000	3.000	0.000	1.00	680.00
0860	04672211	000	SET (TY II)(24 IN)(RCP)(3:1)(C)	EA	850.000	1.000	0.000	1.00	850.00
0865	04672213	000	SET (TY II)(30 IN)(RCP)(3:1)(C)	EA	1,100.000	2.000	0.000	1.00	1,100.00
0870	04672215	000	SET (TY II)(36 IN)(RCP)(3:1)(C)	EA	1,300.000	4.000	0.000	4.00	5,200.00
0875	04672216	000	SET (TY II)(42 IN)(RCP)(3:1)(C)	EA	2,200.000	2.000	0.000	2.00	4,400.00
0880	04672217	000	SET (TY II)(48 IN)(RCP)(3:1)(C)	EA	3,600.000	1.000	0.000	1.00	3,600.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0885	04672222	000	SET (TY II)(18 IN)(RCP)(4:1)(C)	EA	730.000	1.000	0.000	4.00	2,920.00
0890	04672224	000	SET (TY II)(24 IN)(RCP)(4:1)(C)	EA	750.000	6.000	0.000	3.00	2,250.00
0895	04672288	000	SET (TY II)(24 IN)(RCP)(6:1)(P)	EA	850.000	37.000	6.000	44.00	37,400.00
0898	04722005	000	REMOV & RE-LAY PIPE (24 IN)	LF	55.880	0.000	203.000	203.00	11,343.64
CO #22~Added Item to Contract									
0900	04762097	003	JACK BOR OR TUN PIPE(48 IN)(SMOOTH STL)	LF	660.000	474.000	0.000	474.00	312,840.00
0903	04792003	000	ADJ MANHS & INLETS	EA	2,066.970	0.000	3.000	16.00	33,071.53
CO #20~Added Item to Contract									
0910	04812010	000	PVC PIPE (SCH 40)(4 IN)	LF	35.000	75.000	0.000	75.00	2,625.00
0915	04812012	000	PVC PIPE (SCH 40)(6 IN)	LF	35.000	243.000	0.000	243.00	8,505.00
0920	04812013	000	PVC PIPE (SCH 40)(8 IN)	LF	25.000	115.000	0.000	115.00	2,875.00
0923	04962002	000	REMOV STR (INLET)	EA	1,250.490	0.000	3.000	5.00	6,252.45
CO #26~Added Item to Contract									
0925	04962007	000	REMOV STR (PIPE)	LF	5.000	18,998.000	0.000	18,664.00	93,320.00
0930	04962008	000	REMOV STR (BOX CULVERT)	LF	35.000	4,280.000	0.000	4,239.00	148,365.00
0935	04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	60,000.000	13.000	0.000	13.00	780,000.00
0938	04962018	000	REMOVE STR (CONC)	EA	1,667.980	0.000	3.000	8.00	13,343.84
CO #22~Added Item to Contract									
0940	04962040	000	REMOV STR (RET WALL)	LF	75.000	2,403.000	0.000	2,403.00	180,225.00
0945	05002001	005	MOBILIZATION	LS	10,605,000.000	1.000	0.000	1.00	10,605,000.00
0950	05022001	033	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	28,000.000	48.000	14.000	62.00	1,736,000.00
0951	05022001	033	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	28,000.000	0.000	21.000	21.00	588,000.00
CO #38~Added Item to Contract									
0955	05062002	011	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	20.000	12,844.000	-7,676.500	5,167.50	103,350.00
0960	05062003	011	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	60.000	44.000	0.000	123.00	7,380.00
0965	05062009	011	ROCK FILTER DAMS (REMOVE)	LF	5.500	12,888.000	0.000	5,290.50	29,097.75
0970	05062016	011	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	20.000	6,771.000	0.000	6,908.00	138,160.00
0975	05062019	011	CONSTRUCTION EXITS (REMOVE)	SY	10.000	6,771.000	0.000	6,655.00	66,550.00
0980	05062020	011	EXCAV (EROS & SEDM CONT, IN PLACE)	CY	3.500	6,806.000	0.000	809.00	2,831.50
0985	05062024	011	BACKHOE WORK (EROSION & SEDM CONT)	HR	80.000	799.000	0.000	673.25	53,860.00
0990	05062026	011	FRNT END LOADER WORK (ERSN & SEDM CONT)	HR	110.000	799.000	0.000	33.50	3,685.00
0991	05066041		BIODEG EROSN CONT LOGS (INSTL) (12")	LF	6.750	0.000	840.000	1,661.00	11,211.75
CO~_3A-2 Biodeg erosion cont logs install (12" dia)									
0995	05062034	011	TEMPORARY SEDIMENT CONTROL FENCE	LF	2.500	18,332.000	0.000	34,805.00	87,012.50
1000	05082002	000	CONSTRUCTING DETOURS	SY	37.000	145,907.000	-16,570.000	127,816.00	4,729,192.00
1001	05082002	000	CONSTRUCTING DETOURS	SY	54.910	0.000	15,689.000	15,689.00	861,482.99
CO #37~Full Depth HMA Detour for SBML									
1010	05122008	002	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	32.500	20,882.000	0.000	20,880.00	678,600.00
1015	05122009	002	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	34.000	140.000	0.000	260.00	8,840.00
1020	05122013	002	PORT CTB (DES SOURCE)(SNGL SLP)(TY 1)	LF	8.000	12,513.000	46,497.000	59,010.00	472,080.00
1025	05122022	002	PORT CTB (MOVE)(SNGL SLP) (TY 1)	LF	2.800	268,142.000	137,710.000	405,852.00	1,136,385.60
1030	05122026	002	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.000	86,467.000	-28,647.000	57,820.00	173,460.00
1035	05122027	002	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.200	1,140.000	0.000	1,800.00	9,360.00
1040	05122031	002	PORT CTB (STKPL)(SNGL SLP) (TY 1)	LF	3.600	50,025.000	0.000	62,520.00	225,072.00
1041	05122031		PORT CTB (STKPL)(SNGL SLP) (TY 1)	LF	6.690	0.000	101,130.000	101,130.00	676,559.70
CO~56_3A-2 PORT CTB (STKPL)(SNGL SLP)(TY 1)									
1045	05122035	002	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	3.900	17,701.000	0.000	39,310.00	153,309.00



CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1050	05122036	002	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	6.350	120.000	0.000	440.00	2,794.00
1055	05142004	002	PERM CONC TRF BARR (SGL SLP)(TY 1)(42")	LF	58.000	39,443.000	-5,271.000	34,172.00	1,981,976.00
1056	05142004	002	PERM CONC TRF BARR (SGL SLP)(TY 1)(42") CO #30~Added Item to Contract	LF	57.650	0.000	40,705.000	8,217.00	473,710.05
1060	05142006	002	PERM CONC TRF BARR (SGL SLP)(TY 3)(42")	LF	75.000	390.000	0.000	500.00	37,500.00
1065	05282004	000	LANDSCAPE PAVERS	SY	40.000	7,976.000	0.000	7,252.00	290,080.00
1070	05292003	000	CONC CURB & GUTTER (TY I)	LF	11.000	3,585.000	0.000	5,701.60	62,717.60
1075	05292005	000	CONC CURB (MONO) (TY I)	LF	3.000	11,358.000	0.000	9,841.00	29,523.00
1076	05292005	000	CONC CURB (MONO) (TY I) CO #27~Added Item to Contract	LF	19.380	0.000	76.000	76.00	1,472.88
1080	05292006	000	CONC CURB (MONO) (TY II)	LF	3.000	33,538.000	0.000	29,832.00	89,496.00
1085	05292010	000	CONC CURB AND GUTTER (TY II)(REINF)	LF	13.000	7,689.000	0.000	7,813.50	101,575.50
1090	05302010	000	DRIVEWAYS (CONC)	SY	50.000	1,653.000	0.000	1,699.80	84,990.00
1095	05302011	000	DRIVEWAYS (ACP)	SY	30.000	5,805.000	0.000	5,698.80	170,964.00
1100	05312005	000	CURB RAMPS (TY 1)	EA	1,372.000	12.000	0.000	12.00	16,464.00
1105	05312015	000	CONC SIDEWALKS (4")	SY	40.000	75.000	0.000	87.00	3,480.00
1110	05312041	000	CURB RAMPS (TY 10)	EA	1,250.000	1.000	0.000	1.00	1,250.00
1116	05402002	023	MTL W-BEAM GD FEN (STEEL POST) CO #6~Upgrade from 28" to 31" Standard	LF	22.630	0.000	3,125.000	3,450.00	78,073.50
1126	05402019	023	MTL BEAM GD FEN TRANS (THRIE)(STL POST) CO #6~Upgrade from 28" to 31" Standard	EA	1,830.620	0.000	27.000	27.00	49,426.74
1128	05402044	023	DOWNSTREAM ANCHOR TERMINAL(DAT)SECTION CO #6~Upgrade from 28" to 31" Standard	EA	1,425.490	0.000	2.000	4.00	5,701.96
1131	05442013	001	GDRAIL END TRT(INSTALL)(HBA POST) CO #6~Upgrade from 28" to 31" Standard	EA	2,756.000	0.000	29.000	31.00	85,436.00
1135	05452001	000	CRASH CUSH ATTEN (INSTL)	EA	1,525.000	11.000	0.000	73.00	111,325.00
1140	05452002	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,350.000	55.000	0.000	17.00	22,950.00
1145	05452003	000	CRASH CUSH ATTEN (REMOVE)	EA	795.000	10.000	0.000	58.00	46,110.00
1150	05562016	000	PIPE UNDERDRAINS (TYPE 8) (8")	LF	20.000	1,120.000	0.000	1,987.00	39,740.00
1155	05602004	001	MAILBOX INSTALL-S (WC-POST) TY 3 FND	EA	150.000	7.000	0.000	5.00	750.00
1160	06102025	010	INS RD IL AM (TY SA) 40T-8 (.25 KW)S	EA	2,175.000	62.000	0.000	64.00	139,200.00
1165	06102060	010	INS RD IL AM (U/P) (TY 1) (.15KW)S	EA	1,500.000	30.000	0.000	30.00	45,000.00
1170	06182018	000	CONDT (PVC) (SCHD 40) ( 2")	LF	5.000	31,629.000	0.000	31,629.00	158,145.00
1180	06202003	001	ELEC CONDR (NO. 2) BARE	LF	5.000	795.000	0.000	795.00	3,975.00
1185	06202004	001	ELEC CONDR (NO. 2) INSULATED	LF	8.000	2,385.000	0.000	2,385.00	19,080.00
1190	06202011	001	ELEC CONDR (NO. 8) BARE	LF	1.000	35,807.000	0.000	35,807.00	35,807.00
1195	06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	1.000	82,934.000	0.000	82,934.00	82,934.00
1200	06242007	014	GROUND BOX TY A (122311)	EA	400.000	14.000	0.000	14.00	5,600.00
1205	06242008	014	GROUND BOX TY A (122311) W/APRON	EA	500.000	95.000	0.000	103.00	51,500.00
1215	06242014	014	GROUND BOX TY D (162922) W/APRON	EA	625.000	8.000	0.000	7.00	4,375.00
1220	06282035	003	ELC SRV TY A 240/480 100 (NS)SS(E)SP(U)	EA	4,000.000	10.000	0.000	11.00	44,000.00
1225	06282298	003	ELC SRV TY D 120/240 100 (NS)SS(N)SP(U)	EA	3,600.000	3.000	0.000	3.00	10,800.00
1230	06362001	014	ALUMINUM SIGNS (TY A)	SF	18.000	112.000	0.000	112.00	2,016.00
1235	06362002	014	ALUMINUM SIGNS (TY G)	SF	17.000	290.000	0.000	276.50	4,700.50
1240	06362003	014	ALUMINUM SIGNS (TY O)	SF	15.000	1,697.000	0.000	1,697.00	25,455.00
1245	06442001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	300.000	10.000	0.000	11.00	3,300.00
1250	06442004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	350.000	119.000	0.000	119.00	41,650.00

CATEGORY		001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1251	06442004		IN SM RD SN SUP&AM TY10BWG(1)SA(T) CO-57_3A-2 IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	715.290	0.000	1.000	1.00	715.29	
1255	06442006	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	450.000	8.000	0.000	10.00	4,500.00	
1260	06442027	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	525.000	17.000	0.000	21.00	11,025.00	
1270	06442031	000	IN SM RD SN SUP&AM TYS80(1)SA(U-WC)	EA	950.000	2.000	0.000	1.00	950.00	
1275	06442042	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	650.000	6.000	0.000	4.00	2,600.00	
1280	06442043	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	750.000	15.000	0.000	15.00	11,250.00	
1286	06442063		INS SM RD SN SUP&AM (RAIL MOUNT) CO-52_3A-2 Additional Rail Mounted Sign Posts	EA	1,887.000	0.000	3.000	3.00	5,661.00	
1290	06442064	000	IN SM RD SN SUP&AM TYS80(1)SA(U-EXAL)	EA	625.000	4.000	0.000	5.00	3,125.00	
1295	06442081	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	275.000	83.000	0.000	86.00	23,650.00	
1300	06442082	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	325.000	50.000	0.000	48.00	15,600.00	
1301	06446066		IN SM RD SN SUP&AM (RAIL MOUNT) CO-52_3A-2 Additional Rail Mounted Signs Posts	EA	3,238.000	0.000	8.000	8.00	25,904.00	
1302	06442082		IN SM RD SN SUP&AM TYTWT(1)WS(T) CO-57_3A-2 IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	410.220	0.000	6.000	6.00	2,461.32	
1305	06472001	000	INSTALL LRSS (STRUCT STEEL)	LB	5.000	1,127.000	0.000	1,264.78	6,323.90	
1310	06502025	000	INS OH SN SUP(30 FT BAL TEE)	EA	23,000.000	3.000	0.000	3.00	69,000.00	
1315	06502028	000	INS OH SN SUP(30 FT CANT)	EA	13,500.000	1.000	0.000	1.00	13,500.00	
1320	06502034	000	INS OH SN SUP(35 FT CANT)	EA	15,500.000	2.000	0.000	2.00	31,000.00	
1325	06502040	000	INS OH SN SUP(40 FT CANT)	EA	15,750.000	8.000	0.000	8.00	126,000.00	
1335	06582258	006	INSTL DEL ASSM (D-SW)SZ (TYC)CTB	EA	17.800	54.000	0.000	54.00	961.20	
1337	06582260	006	INSTL DEL ASSM (D-SW)SZ (TYC)GF1 CO #6~Added Item to Contract	EA	16.700	0.000	57.000	57.00	951.90	
1345	06582277	006	INSTL DEL ASSM (D-SY)SZ (TYC)CTB	EA	17.800	33.000	0.000	33.00	587.40	
1350	06582278	006	INSTL DEL ASSM (D-SY)SZ (TYC)CTB(BI)	EA	18.250	175.000	0.000	175.00	3,193.75	
1351	06582279	006	INSTL DEL ASSM (D-SY)SZ (TYC)GF1 CO #6~Added Item to Contract	EA	16.700	0.000	24.000	24.00	400.80	
1355	06582292	006	INSTL DEL ASSM (D-DW)SZ 1(F LX)GND	EA	46.500	91.000	0.000	91.00	4,231.50	
1360	06582316	006	INSTL OM ASSM (OM-2Z)(FLX)GND	EA	47.000	38.000	0.000	42.00	1,974.00	
1365	06582329	006	INSTL DEL ASSM (D-SW)SZ 1(F LX)GND	EA	16.000	96.000	0.000	113.00	1,808.00	
1370	06622001	000	WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.400	28,023.000	0.000	52,187.00	20,874.80	
1375	06622004	000	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	0.400	123,203.000	0.000	429,377.00	171,750.80	
1380	06622016	000	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	16.500	605.000	0.000	222.00	3,663.00	
1385	06622028	000	WK ZN PAV MRK NON-REMOV (W)18"(YLD TRI)	EA	55.000	48.000	0.000	15.00	825.00	
1390	06622032	000	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.400	157,610.000	2,110.000	357,085.00	142,834.00	
1395	06622056	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	3.450	13,255.000	0.000	3,964.00	13,675.80	
1400	06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	0.800	17,857.000	0.000	6,010.00	4,808.00	
1405	06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.500	128,813.000	3,359.000	64,285.00	32,142.50	
1410	06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	0.800	8,914.000	0.000	25,197.00	20,157.60	
1415	06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	6.500	1,750.000	0.000	82.00	533.00	
1420	06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.500	210,149.000	-108,554.000	101,595.00	50,797.50	
1421	06626109		WK ZN PAV MRK SHT TERM (TAB)TY W CO-52_3A-2 WK ZN PAV MRK SHT TERM (TAB) TY W	EA	1.080	0.000	6,400.000	6,333.00	6,839.64	
1425	06662030	000	REFL PAV MRK TY I (W) 8" (DOT)(100MIL)	LF	1.250	270.000	0.000	303.00	378.75	
1430	06662048	000	REFL PAV MRK TY I (W) 24"(SLD)(100MIL)	LF	7.000	3,952.000	0.000	1,252.00	8,764.00	
1435	06662132	000	REFL PAV MRK TY I (Y) 24"(SLD)(100MIL)	LF	7.000	4,240.000	0.000	2,832.00	19,824.00	

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1440	06662189	000	PAVEMENT SEALER 4"	LF	0.130	51,963.000	0.000	5,362.00	697.06
1445	06662190	000	PAVEMENT SEALER 6"	LF	0.160	206,963.000	0.000	210,931.00	33,748.96
1450	06662191	000	PAVEMENT SEALER 8"	LF	0.230	8,097.000	0.000	8,097.00	1,862.31
1455	06662195	000	PAVEMENT SEALER 24"	LF	2.050	5,066.000	0.000	844.00	1,730.20
1460	06662219	000	PAVEMENT SEALER (ARROW)	EA	35.000	13.000	0.000	25.00	875.00
1465	06662220	000	PAVEMENT SEALER (WORD)	EA	50.000	13.000	0.000	15.00	750.00
1470	06662228	000	PAVEMENT SEALER RR XING	EA	85.000	5.000	0.000	5.00	425.00
1475	06662257	000	PAVEMENT SEALER (YLD TRI)	EA	30.000	30.000	0.000	35.00	1,050.00
1480	06662297	000	PAVEMENT SEALER (NUMBER)	EA	95.000	6.000	0.000	6.00	570.00
1500	06682106	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	180.000	21.000	2.000	23.00	4,140.00
1505	06682112	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	300.000	5.000	0.000	5.00	1,500.00
1510	06682115	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	325.000	12.000	0.000	12.00	3,900.00
1515	06682116	000	PREFAB PAV MRK TY C (W) (WORD)	EA	260.000	15.000	2.000	17.00	4,420.00
1520	06682118	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	40.000	32.000	0.000	46.00	1,840.00
1525	06682145	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	335.000	6.000	0.000	6.00	2,010.00
1530	06722014	034	REFL PAV MRKR TY I-R	EA	6.000	168.000	0.000	168.00	1,008.00
1535	06722015	034	REFL PAV MRKR TY II-A-A	EA	4.000	541.000	0.000	617.00	2,468.00
1540	06722017	034	REFL PAV MRKR TY II-C-R	EA	4.000	4,515.000	152.000	5,064.00	20,256.00
1545	06772001	000	ELIM EXT PAV MRK & MRKS ( 4")	LF	0.400	59,035.000	0.000	312,243.00	124,897.20
1550	06772003	000	ELIM EXT PAV MRK & MRKS ( 8")	LF	0.550	1,161.000	0.000	21,378.00	11,757.90
1560	06772007	000	ELIM EXT PAV MRK & MRKS (24")	LF	1.800	254.000	0.000	155.00	279.00
1565	06772019	000	ELIM EXT PAV MRK & MRKS (18")(YLD TRI)	EA	40.000	56.000	0.000	4.00	160.00
1570	07002001	000	POTHOLE REPAIR (STANDARD)	SY	100.000	250.000	0.000	435.77	43,577.00
1575	07302002	003	FULL-WIDTH MOWING	AC	32.100	3,880.000	0.000	4,832.72	155,130.32
1580	07342002	000	LITTER REMOVAL	CYC	1,800.000	16.000	0.000	4.00	7,200.00
1585	07352001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	330.000	512.000	-182.000	330.00	108,900.00
1590	07352007	000	DEBRIS REMOVAL (SPOT DEBRIS)	MI	180.000	143.920	0.000	142.00	25,560.00
1595	07382001	000	CLEANING/SWEEPING (CENTER MEDIAN)	CYC	800.000	48.000	0.000	68.00	54,400.00
1600	07382003	000	CLEANING/SWEEPING (OUTSIDE MAIN LANE)	CYC	800.000	48.000	0.000	69.00	55,200.00
1605	07382005	000	CLEANING/SWEEPING (FRONTAGE ROAD)	CYC	800.000	48.000	0.000	33.00	26,400.00
1610	07382007	000	CLEANING/SWEEPING (ENTRANCE/EXIT RAMP)	CYC	800.000	48.000	0.000	1.00	800.00
1616	07402005		ANTI-GRAFFITI COATING (PERMANENT)	SF	0.793	0.000	231,793.000	231,793.00	183,811.85
			Added by CO#63						
1617	10162003	000	LOOSE AGGR FOR GROUNDCOVER (TY III)	CY	159.640	0.000	33.330	33.33	5,320.80
			CO #45~Added Item						
1619	32332001	000	MEMBRANE UNDERSEAL	GAL	4.000	0.000	50,081.000	25,832.00	103,328.00
			CO #49~Added Membrane Underseal for Final Surface						
1620	32242008	000	D-GR HMA(QCQA) TY-B PG64-22	TON	53.000	69,203.230	4,744.240	77,040.37	4,083,139.61
1621	32242059	100	PRODUCTION BONUS/PENALTY	DOL	1.000	91,700.000	0.000	44,996.12	44,996.12
			HMA TY-B PG 64-22						
1622	32242060	100	PLACEMENT BONUS/PENALTY	DOL	1.000	55,000.000	0.000	25,663.56	25,663.56
			HMA TY-B PG 64-22						
1625	32242027	000	D-GR HMA(QCQA) TY-C SAC-B PG70-22	TON	56.000	32,402.910	490.000	36,824.78	2,062,187.68
1626	32242059	200	PRODUCTION BONUS/PENALTY	DOL	1.000	45,400.000	0.000	33,466.44	33,466.44
			HMA TY-C PG 70-22						
1627	32242060	200	PLACEMENT BONUS/PENALTY	DOL	1.000	27,200.000	0.000	9,230.71	9,230.71
			HMA TY-C PG 70-22						

CATEGORY		001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1629	32242027	000	D-GR HMA(QCQA) TY-C SAC-B PG70-22 CO #12~Item Used for Pavement Repairs	TON	104.570	0.000	1,200.000	2,066.03	216,044.76	
1630	32242040	000	D-GR HMA(QCQA) TY-D PG64-22	TON	56.000	37,716.470	0.000	38,744.45	2,169,689.20	
1631	32242059	300	PRODUCTION BONUS/PENALTY HMA TY-D PG 64-22	DOL	1.000	52,800.000	0.000	6,847.49	6,847.49	
1632	32242060	300	PLACEMENT BONUS/PENALTY HMA TY-D PG 64-22	DOL	1.000	31,700.000	0.000	1,498.09	1,498.09	
1633	32242066	000	D-GR HMA(QCQA) TY-C PG70-22 (LEVEL-UP) CO #8~Added Item to Contract	TON	109.000	0.000	3,674.000	3,205.98	349,451.82	
1635	41162001	000	SOIL NAIL ANCHORS	LF	10.260	30,947.000	0.000	30,922.00	317,259.72	
1640	41182001	000	ROCK NAIL ANCHORS	LF	10.070	26,769.000	0.000	26,709.00	268,959.63	
1655	59492002	000	VEHICLE REMOVAL (SMALL)	EA	300.000	3.000	0.000	4.00	1,200.00	
1660	64732001	001	MULTIPOLYMER PAV MRK (W)(4")(SLD)	LF	0.400	113,545.000	0.000	122,834.00	49,133.60	
1665	64732002	001	MULTIPOLYMER PAV MRK (W)(4")(BRK)	LF	0.450	18,800.000	0.000	19,740.00	8,883.00	
1670	64732005	001	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.600	41,460.000	1,757.000	42,920.00	25,752.00	
1675	64732007	001	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.750	33,312.000	584.000	33,491.00	25,118.25	
1680	64732011	001	MULTIPOLYMER PAV MRK (Y)(4")(SLD)	LF	0.400	118,803.000	0.000	119,508.00	47,803.20	
1685	64732020	001	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.600	42,200.000	1,757.000	46,930.00	28,158.00	
1695	68342002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	16,000.000	17.000	0.000	17.00	272,000.00	
1700	80202005	000	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.300	81,093.000	2,930.000	78,628.00	102,216.40	
1705	80202009	000	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.300	84,410.000	3,514.000	89,383.00	116,197.90	
1710	87912002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	20,000.000	4.000	0.000	4.00	80,000.00	
1722	96022001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	74,223.84	74,223.84	
1723	96022002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	56,735.68	-56,735.68	
1776	96052003	100	RUC DAMAGE ONLY Lane Rental Hours (Peak) (0 Credit) (HR)	DOL	-7,000.000	1.000	0.000	4.00	-28,000.00	
1777	96052003	200	RUC DAMAGE ONLY Lane Rental Hours (Low Traf) (840 Credit) (HR)	DOL	-700.000	1.000	0.000	114.75	-80,325.00	
1779	96062053	000	OFF-DUTY UNIFORM POLICE OFFICER Pay by Invoices & Form 318 (DOL)	DOL	1.000	367,200.000	0.000	443,816.41	443,816.41	
1781	96102001	000	ON THE JOB TRAINING Pay by submitted Form 2202, 0 req'd this project (HR)	DOL	0.800	1,040.000	0.000	817.60	654.08	
2088	96082028	000	UNIQUE CHANGE ORDER ITEM 28 CO #34~Reimb. for Gas Line Removal	DOL	2,075.450	0.000	1.000	1.00	2,075.45	
2089	96082029	000	UNIQUE CHANGE ORDER ITEM 29 CO #33~Added Item to the Contract	DOL	870.100	0.000	5.000	4.00	3,480.40	
3000	96082001	000	UNIQUE CHANGE ORDER ITEM 1 FASTRACC(N) Crash Cushion Attenuators by the EA	DOL	16,033.750	0.000	11.000	23.00	368,776.25	
3002	96082003	000	UNIQUE CHANGE ORDER ITEM 3 CO #5, QWS Plan 1 Deployment (3.5 Mile), by EA. (Deploy)	DOL	983.670	0.000	40.000	6.00	5,902.02	
3003	96082004	000	UNIQUE CHANGE ORDER ITEM 4 CO #5, QWS Plan 2 Deployment (7.5 Miles), by EA. (Deploy)	DOL	1,476.780	0.000	10.000	4.00	5,907.12	
3005	96082006	000	UNIQUE CHANGE ORDER ITEM 6 CO #5, Rumble Strip Deployment - 1 Direction, by EA	DOL	3,322.140	0.000	40.000	11.00	36,543.54	
3006	96082007	000	UNIQUE CHANGE ORDER ITEM 7 CO #5, Rumble Strip Deployment - 2 Directions, by EA.	DOL	3,990.680	0.000	10.000	3.00	11,972.04	

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3007	96082010	000	UNIQUE CHANGE ORDER ITEM 10 CO #13~Payment for Additional Reinforcing Steel by the LB	DOL	0.570	0.000	15,658.000	13,646.00	7,778.22
3008	96082014	000	UNIQUE CHANGE ORDER ITEM 14 CO #12~Payment for Single Lane Closure by the EA	DOL	3,039.680	0.000	4.000	53.00	161,103.04
3009	96082015	000	UNIQUE CHANGE ORDER ITEM 15 CO #12~Payment for Add. Mob. for Pavement Repairs	DOL	1,356.800	0.000	1.000	3.00	4,070.40
3010	96082017	000	UNIQUE CHANGE ORDER ITEM 17 CO #16~Rumble Strip Single Deployment by the EA	DOL	3,667.050	0.000	20.000	130.00	476,716.50
3011	96082018	000	UNIQUE CHANGE ORDER ITEM 18 CO #16~Rumble Strip Double Deployment by the EA	DOL	4,266.750	0.000	10.000	16.00	68,268.00
3012	96082019	000	UNIQUE CHANGE ORDER ITEM 19 CO #17~Payment for Emergency Pavement Repair	DOL	1.000	0.000	5,635.660	5,635.66	5,635.66
3013	96082020	000	UNIQUE CHANGE ORDER ITEM 20 CO #18~Reimbursement for Repairs Due To 3rd Party Damage	DOL	1.000	0.000	34,817.940	34,817.94	34,817.94
3014	96082021	000	UNIQUE CHANGE ORDER ITEM 21 CO #19~Reimb. for Add'l Signs & Traff Control on SBFR	DOL	7,341.210	0.000	1.000	1.00	7,341.21
3015	96082025	000	UNIQUE CHANGE ORDER ITEM 25 CO #26~Reimbursement for Pavement Repairs 3/6/15 & 4/6/15	DOL	13,863.630	0.000	1.000	1.00	13,863.63
3016	96082026	000	UNIQUE CHANGE ORDER ITEM 26 CO #28~Reimb for Removing Ty E Flex Base From NBFR	DOL	7,800.450	0.000	1.000	1.00	7,800.45
3017	96082028	000	UNIQUE CHANGE ORDER ITEM 28 CO #29~Add'll Equip Transport & Trucking	DOL	2,831.800	0.000	1.000	1.00	2,831.80
3019	96082030	000	UNIQUE CHANGE ORDER ITEM 30 CO #36~Jack & Bore Standy Time	DOL	89,208.690	0.000	1.000	1.00	89,208.69
3020	96082031	000	UNIQUE CHANGE ORDER ITEM 31 CO #41~Added Item to Contract	DOL	19,247.630	0.000	1.000	1.00	19,247.63
3021	96082032	000	UNIQUE CHANGE ORDER ITEM 32 CO 47~REIMB. FOR OVERHEADS	DOL	2,465,289.600	0.000	1.000	1.00	2,465,289.60
3022	96082033	000	UNIQUE CHANGE ORDER ITEM 33 CO 50~REIMB. FOR LABOR INEFF.	DOL	299,963.000	0.000	1.000	3.18	954,782.23
3023	96082034	000	UNIQUE CHANGE ORDER ITEM 34 CO 50~REIMB FOR EQUIP INEFF & STANDBY	DOL	3,103,262.000	0.000	1.000	1.20	3,733,224.19
3024	96082035	000	UNIQUE CHANGE ORDER ITEM 35 CO 50~BOND INCREASE FOR ADD'L LABOR & EQUIP COSTS	DOL	34,032.000	0.000	1.000	2.10	71,535.26
3025	96082036		UNIQUE CHANGE ORDER ITEM 36 Added by CO#60	DOL	1.000	0.000	2,627.020	2,627.02	2,627.02
3026	96082037		UNIQUE CHANGE ORDER ITEM 37 Added by CO#61	DOL	1.000	0.000	178,367.780	178,367.78	178,367.78
3027	96082038		UNIQUE CHANGE ORDER ITEM 38 Added by CO#62	DOL	0.510	0.000	228,407.530	228,407.53	116,487.84
3028	96082039		UNIQUE CHANGE ORDER ITEM 39 Added by CO #64 - FM 107 mill, overlay, base repair	DOL	1.000	0.000	12,506.260	12,506.26	12,506.26
3029	96082040		UNIQUE CHANGE ORDER ITEM 40 Added by CO #64 - TCP for FM 107 Mill/overlay, undrdm inst	DOL	1.000	0.000	7,901.450	7,901.45	7,901.45

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3030	96082041		UNIQUE CHANGE ORDER ITEM 41 Added by CO #65 - Install H20 ground box at FM 107	DOL	1.000	0.000	9,917.250	9,917.25	9,917.25
3031	96082042		UNIQUE CHANGE ORDER ITEM 42 Added by CO #65 - Remove concrete steps south side FM 107	DOL	1.000	0.000	2,343.150	2,343.15	2,343.15
3032	96082043		UNIQUE CHANGE ORDER ITEM 43 Added by CO #65 - Remove existing utility pole	DOL	1.000	0.000	1,724.210	1,724.21	1,724.21
3033	96082044		UNIQUE CHANGE ORDER ITEM 44 Added by CO #65 - Remove mono curb at Centurylink bldg	DOL	1.000	0.000	696.320	696.32	696.32
3034	96082045		UNIQUE CHANGE ORDER ITEM 45 Added by CO #66 - Pothole gas lines at Walls D & E	DOL	1.000	0.000	4,885.610	4,885.61	4,885.61
3035	96082046		UNIQUE CHANGE ORDER ITEM 46 Added by CO #66 - Inlet FM107-RT2 modifications	DOL	1.000	0.000	3,850.900	3,850.90	3,850.90
3036	96082047		UNIQUE CHANGE ORDER ITEM 47 Added by CO #66 - Service 3 modifications	DOL	1.000	0.000	755.180	755.18	755.18
3037	96082037		UNIQUE CHANGE ORDER ITEM 37 CO 69 for Cost Escalation and Inefficiency	DOL	5,349,592.000	0.000	1.000	1.00	5,349,592.00
3050	96062036		FORCE ACCOUNT ID 36 6% FO Overhead for Added Days	DOL	5,986.220	0.000	278.000	278.00	1,664,169.16

Category Subtotal \$136,689,042.22

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2900	96062001	000	FORCE ACCOUNT ID 1 Payment for 1/2 of Partnering Conference	DOL	1,280.850	0.000	1.000	1.00	1,280.85
2901	96062002	000	FORCE ACCOUNT ID 2 CO2~Addition of Force Acct~Reimb. MBSG,SGT, Atten	DOL	49,000.000	0.000	1.000	1.04	51,009.00
2903	96062004	000	FORCE ACCOUNT ID 4 CO #11~3rd Party Damage Reimburse By Inv. (Part)	DOL	1.000	0.000	25,000.000	224,382.52	224,382.52
2904	96062005	000	FORCE ACCOUNT ID 5 CO #14~Reimbursement for Additional Traffic Control Devices	DOL	1.000	0.000	25,000.000	5,482.42	5,482.42
2905	96062006	000	FORCE ACCOUNT ID 6 CO #34~Reimb. for UPRR Flaggers	DOL	1.000	0.000	25,000.000	142,170.64	142,170.64
2906	96062007	000	FORCE ACCOUNT ID 7 CO #43~Reimb. for Emergency Pav Repairs 11/9/17	DOL	12,147.070	0.000	1.000	1.00	12,147.07

Category Subtotal \$436,472.50

PROJECT RW 15-2-58 CONTROL 001502058

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1925	59452005	000	WTR(JACK,BORE OR TUNNEL)WTR MAIN(16")	LF	175.000	510.000	0.000	837.00	146,475.00
1930	59452006	000	WTR(JACK,BORE OR TUNNEL)WTR MAIN(12")	LF	110.000	1,492.000	0.000	1,350.00	148,500.00
1935	59452007	000	WTR(CASE PIPE,JACK,BOR OR TUNL)STL(16")	LF	51.000	755.000	0.000	1,097.00	55,947.00

CATEGORY		001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1940	59452008	000	WTR(CASE PIPE,JACK,BOR OR TUNL)STL(12")	LF	41.000	1,322.000	0.000	1,755.00	71,955.00	
1941	59452008	000	WTR(CASE PIPE,JACK,BOR OR TUNL)STL(12")	LF	42.900	0.000	20.000	20.00	858.00	
CO #29~Added Item to Contract										
1945	59452012	000	WTR(GATE VALVE & BOX)COMPL(8")	EA	1,160.000	9.000	0.000	9.00	10,440.00	
1950	59452013	000	WTR(GATE VALVE & BOX)COMPL(6")	EA	800.000	22.000	0.000	23.00	18,400.00	
1955	59452014	000	WTR(GATE VALVE & BOX)COMPL(2")	EA	505.000	6.000	-1.000	9.00	4,545.00	
1960	59452020	000	WTR(TRENCH EXCAV PROTECT)(5' TO 10')	LF	0.800	27,005.000	0.000	27,263.00	21,810.40	
1965	59452022	000	WTR(TIE-IN)COMPL(2")	EA	1,135.000	5.000	-1.000	6.00	6,810.00	
1975	59452048	000	WTR(HYDROSTATIC PRESSURE TEST)	EA	1,280.000	47.000	0.000	49.00	62,720.00	
1980	59452063	000	WTR(PIPE WTR MAIN)(PVC C900DR14)(6")	LF	17.150	19,655.000	0.000	20,060.00	344,029.00	
1981	59452063	000	WTR(PIPE WTR MAIN)(PVC C900DR14)(6")	LF	126.000	0.000	60.000	60.00	7,560.00	
CO #29~Added Item to Contract										
1985	59452064	000	WTR(PIPE WTR MAIN)(PVC C900DR14)(8")	LF	24.000	6,775.000	0.000	7,203.00	172,872.00	
1990	59452069	000	WTR(CARRIER PIPE)PVC C900 CERTALOK(6")	LF	30.300	1,822.000	0.000	1,880.00	56,964.00	
1991	59452069	000	WTR(CARRIER PIPE)PVC C900 CERTALOK(6")	LF	49.810	0.000	20.000	20.00	996.20	
CO #29~Added Item to Contract										
1995	59452070	000	WTR(CARRIER PIPE)PVC C900 CERTALOK(8")	LF	40.600	755.000	0.000	1,122.00	45,553.20	
2000	59452073	000	TAPPING SLEEVE(GATE VALVE & BOX)(4")	EA	1,720.000	10.000	0.000	9.00	15,480.00	
2005	59452074	000	TAPPING SLEEVE(GATE VALVE & BOX)(6")	EA	2,230.000	5.000	0.000	8.00	17,840.00	
2010	59452075	000	TAPPING SLEEVE(GATE VALVE & BOX)(8")	EA	2,920.000	2.000	0.000	2.00	5,840.00	
2015	59452076	000	WTR(TIE-IN)COMPL(1-1/2")	EA	1,350.000	1.000	0.000	2.00	2,700.00	
2020	59452079	000	RELOC EXIST METER(NEW METER BOX)COMPL	EA	535.000	20.000	0.000	20.00	10,700.00	
2025	59452080	000	FIRE HYDRANT(COMPL)	EA	3,800.000	30.000	0.000	31.00	117,800.00	
2029	59452153	000	REMOVE AND DISPOSE(6-INCH WATERLINE)	LF	20.090	0.000	80.000	80.00	1,607.20	
CO #29~Added Item to Contract										
2030	59472001	000	CO CABLE AERIAL(TELE)	LF	8.000	779.000	0.000	779.00	6,232.00	
2035	59472003	000	FO CABLE AERIAL(TELE)	LF	7.000	1,408.000	0.000	1,408.00	9,856.00	
2040	59472004	000	PLACE ATT POLE(TELE)	EA	500.000	2.000	0.000	2.00	1,000.00	
2045	59472005	000	CABLE BURIED(TELE)	LF	5.000	15,165.000	0.000	14,804.00	74,020.00	
2050	59472016	000	CONDT 1-4" HDPE(SDR11)DUCT(TELE)	LF	5.000	847.000	355.000	1,168.00	5,840.00	
2055	59472027	000	DIRECTIONAL BORE(TELE)	LF	26.200	3,969.000	968.000	5,717.00	149,785.40	
2056	59472027	000	DIRECTIONAL BORE(TELE)	LF	204.980	0.000	282.000	282.00	57,804.36	
CO #23~Added Item to Contract										
2060	59472032	000	REMOVE(TELE)	LF	1.250	2,884.000	0.000	7,269.00	9,086.25	
2065	59472033	000	REMOVE STRUCTURE(TELE)	EA	75.000	62.000	0.000	65.00	4,875.00	
2068	59472044	000	AT&T HANDHOLE	EA	1,339.450	0.000	3.000	3.00	4,018.35	
CO #23~Added Item to Contract										
2070	59512006	000	COAX AERIAL (TW)	LF	4.500	3,295.000	1,213.000	4,508.00	20,286.00	
2075	59512014	000	COAX AERIAL (TW) RELOCATE EXIST	LF	3.500	582.000	652.000	1,234.00	4,319.00	
2080	96082011	000	UNIQUE CHANGE ORDER ITEM 11	DOL	9.780	0.000	130.000	130.00	1,271.40	
CO #9~Added Item to Contract										
2084	96082022	000	UNIQUE CHANGE ORDER ITEM 22	DOL	304.800	0.000	25.000	25.00	7,620.00	
CO #24~Reimb. for Cleaning Splice Pits										
2085	96082023	000	UNIQUE CHANGE ORDER ITEM 23	DOL	3,555.270	0.000	1.000	1.00	3,555.27	
CO #24~Reimb. for Exposing Damaged Cables										

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2086	96082024	000	UNIQUE CHANGE ORDER ITEM 24 CO #24~AT&T Service Drops	DOL	15,360.850	0.000	1.000	1.00	15,360.85
2087	96082027	000	UNIQUE CHANGE ORDER ITEM 27 CO #29~Mobilization for TTG	DOL	2,706.060	0.000	1.000	1.00	2,706.06

Category Subtotal \$1,726,037.94

PROJECT RW 15-3-38 CONTROL 001503038

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2230	59452006	000	WTR(JACK,BORE OR TUNNEL)WTR MAIN(12")	LF	110.000	288.000	0.000	285.00	31,350.00
2235	59452008	000	WTR(CASE PIPE,JACK,BOR OR TUNL)STL(12")	LF	41.000	463.000	0.000	460.00	18,860.00
2240	59452013	000	WTR(GATE VALVE & BOX)COMPL(6")	EA	800.000	2.000	0.000	2.00	1,600.00
2241	59452014	000	WTR(GATE VALVE & BOX)COMPL(2")	EA	505.000	0.000	2.000	2.00	1,010.00
2245	59452020	000	WTR(TRENCH EXCAV PROTECT)(5' TO 10')	LF	0.800	3,211.000	0.000	2,766.00	2,212.80
2247	59452022	000	WTR(TIE-IN)COMPL(2")	EA	1,135.000	0.000	2.000	2.00	2,270.00
2255	59452048	000	WTR(HYDROSTATIC PRESSURE TEST)	EA	1,280.000	5.000	0.000	5.00	6,400.00
2260	59452063	000	WTR(PIPE WTR MAIN)(PVC C900DR14)(6")	LF	17.150	3,036.000	0.000	2,766.00	47,436.90
2265	59452069	000	WTR(CARRIER PIPE)PVC C900 CERTALOK(6")	LF	30.300	463.000	0.000	460.00	13,938.00
2270	59452074	000	TAPPING SLEEVE(GATE VALVE & BOX)(6")	EA	2,230.000	2.000	0.000	1.00	2,230.00
2275	59452079	000	RELOC EXIST METER(NEW METER BOX)COMPL	EA	535.000	1.000	0.000	2.00	1,070.00
2280	59452080	000	FIRE HYDRANT(COMPL)	EA	3,800.000	4.000	0.000	4.00	15,200.00
2285	59472005	000	CABLE BURIED(TELE)	LF	5.000	4,530.000	735.000	5,325.00	26,625.00
2290	59472016	000	CONDT 1-4" HDPE(SDR11)DUCT(TELE)	LF	5.000	333.000	0.000	303.00	1,515.00
2295	59472027	000	DIRECTIONAL BORE(TELE)	LF	26.200	764.000	0.000	794.00	20,802.80
2300	59472032	000	REMOVE(TELE)	LF	1.250	333.000	0.000	1,854.00	2,317.50
2305	59472033	000	REMOVE STRUCTURE(TELE)	EA	75.000	12.000	0.000	11.00	825.00
2306	96082022	000	UNIQUE CHANGE ORDER ITEM 22 CO #24~Reimb. for Cleaning Splice Pits	DOL	304.800	0.000	5.000	5.00	1,524.00

Category Subtotal \$197,187.00

PROJECT RW 15-4-84 CONTROL 001504084

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2460	59452006	000	WTR(JACK,BORE OR TUNNEL)WTR MAIN(12")	LF	110.000	115.000	0.000	115.00	12,650.00
2465	59452008	000	WTR(CASE PIPE,JACK,BOR OR TUNL)STL(12")	LF	41.000	115.000	0.000	115.00	4,715.00
2470	59452011	000	WTR(GATE VALVE & BOX)COMPL(10")	EA	1,760.000	6.000	0.000	6.00	10,560.00
2475	59452014	000	WTR(GATE VALVE & BOX)COMPL(2")	EA	505.000	1.000	0.000	3.00	1,515.00
2480	59452020	000	WTR(TRENCH EXCAV PROTECT)(5' TO 10')	LF	0.800	12,235.000	0.000	12,090.00	9,672.00
2485	59452022	000	WTR(TIE-IN)COMPL(2")	EA	1,135.000	1.000	0.000	2.00	2,270.00
2490	59452026	000	WTR(TIE-IN)COMPL(10")	EA	2,420.000	1.000	0.000	1.00	2,420.00
2500	59452048	000	WTR(HYDROSTATIC PRESSURE TEST)	EA	1,280.000	14.000	0.000	12.00	15,360.00
2505	59452062	000	WTR(PIPE WTR MAIN)(PVC CL200)(4")	LF	11.700	5,505.000	0.000	5,505.00	64,408.50
2510	59452065	000	WTR(PIPE WTR MAIN)(PVC C900DR14)(10")	LF	31.000	6,590.000	0.000	6,585.00	204,135.00



CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2515	59452066	000	WTR(JACK,BORE OR TUNNEL)WTR MAIN(18")	LF	180.000	575.000	0.000	540.00	97,200.00
2520	59452067	000	WTR(CASE PIPE,JACK,BOR OR TUNL)STL(18")	LF	50.000	715.000	0.000	725.00	36,250.00
2525	59452068	000	WTR(CARRIER PIPE)PVC CL200 CERTALOK(4")	LF	28.450	535.000	0.000	555.00	15,789.75
2530	59452071	000	WTR(CARRIER PIPE)PVC C900 CERTALOK(10")	LF	56.150	295.000	0.000	320.00	17,968.00
2535	59452072	000	TAPPING SLEEVE(GATE VALVE & BOX)(3")	EA	1,450.000	1.000	0.000	1.00	1,450.00
2540	59452073	000	TAPPING SLEEVE(GATE VALVE & BOX)(4")	EA	1,720.000	3.000	0.000	3.00	5,160.00
2545	59452077	000	WTR(TIE-IN)COMPL(2-1/2")	EA	2,180.000	2.000	0.000	2.00	4,360.00
2550	59452078	000	WTR(GATE VALVE & BOX)COMPL(4")	EA	630.000	6.000	0.000	6.00	3,780.00
2555	59452079	000	RELOC EXIST METER(NEW METER BOX)COMPL	EA	535.000	5.000	0.000	4.00	2,140.00
2557	59452153	000	REMOVE AND DISPOSE(6-INCH WATERLINE)	LF	10.170	0.000	160.000	160.00	1,627.20
CO #4~Added Item to Contract									
2560	59472005	000	CABLE BURIED(TELE)	LF	5.000	11,852.000	0.000	10,893.00	54,465.00
2565	59472016	000	CONDT 1-4" HDPE(SDR11)DUCT(TELE)	LF	5.000	175.000	0.000	175.00	875.00
2570	59472027	000	DIRECTIONAL BORE(TELE)	LF	26.200	1,948.000	0.000	1,823.00	47,762.60
2575	59472032	000	REMOVE(TELE)	LF	1.250	1,361.000	0.000	3,642.00	4,552.50
2580	59472033	000	REMOVE STRUCTURE(TELE)	EA	75.000	19.000	0.000	17.00	1,275.00
2590	96082008	000	UNIQUE CHANGE ORDER ITEM 8 CO #4~Cut and Cap Exist. 6" Waterline by the EA	DOL	906.300	0.000	1.000	1.00	906.30
2591	96082009	000	UNIQUE CHANGE ORDER ITEM 9 CO #4~Cut and Cap Exist. Service Line by the EA	DOL	147.020	0.000	4.000	1.00	147.02
<b>Category Subtotal</b>									<b>\$623,413.87</b>

PROJECT IM 0354(235) CONTROL 001502048

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0165	01802001	000	WILDFLOWER SEEDING	AC	1,021.600	143.000	-143.000	0.000	0.00
0190	02162001	000	PROOF ROLLING	HR	39.710	71.000	0.000	0.000	0.00
0220	02602027	002	LIME TRT (EXST MATL)(8")	SY	1.350	502,542.000	-502,542.000	0.000	0.00
0320	04002005	000	CEM STABIL BKFL	CY	39.000	6,607.000	-6,607.000	0.000	0.00
0480	04282002	001	CONC SURF TREAT (CLASS II)	SY	1.770	33,311.000	0.000	0.000	0.00
0520	04322048	000	RIPRAP (CONC)(FLUME)	CY	260.000	1,065.000	-1,065.000	0.000	0.00
0905	04802001	000	CLEAN EXIST CULVS	EA	1,050.000	1.000	0.000	0.000	0.00
1005	05122004	002	PORT CTB (FUR & INST)(SNGL SLP)(TY 1)	LF	32.000	11,029.000	-11,029.000	0.000	0.00
1115	05402002	023	MTL W-BEAM GD FEN (STEEL POST)	LF	16.250	2,900.000	-2,900.000	0.000	0.00
1120	05402005	023	TERMINAL ANCHOR SECTION	EA	475.000	1.000	-1.000	0.000	0.00
1125	05402019	023	MTL BEAM GD FEN TRANS (THRIE)(STL POST)	EA	1,500.000	27.000	-27.000	0.000	0.00
1130	05442013	001	GDRAIL END TRT(INSTALL)(HBA POST)	EA	2,075.000	28.000	-28.000	0.000	0.00
1151	05566008		PIPE UNDERDRAINS (TY 8) (6") CO~55_3A-2 Pipe Underdrains (TY 8) (6")	LF	70.970	0.000	168.000	0.000	0.00
1175	06182019	000	CONDT (PVC) (SCHD 40) (2") (BORE)	LF	12.000	5,468.000	-5,468.000	0.000	0.00
1210	06242009	014	GROUND BOX TY B (122322)	EA	750.000	11.000	0.000	0.000	0.00
1265	06442028	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	850.000	1.000	0.000	0.000	0.00
1285	06442063	000	INS SM RD SN SUP&AM (RAIL MOUNT)	EA	1,500.000	3.000	0.000	0.000	0.00
1330	06582240	006	INSTL DEL ASSM (D-SW)SZ 1(F LX)GF2	EA	36.000	54.000	-54.000	0.000	0.00

1340	06582269	006	INSTL DEL ASSM (D-SY)SZ 1(F LX)GF2	EA	36.000	24.000	-24.000	0.000	0.00
1485	06682046	000	PREFAB PAV MRK TY B (W) ( 4") (BRK)	LF	2.450	42,198.000	-42,198.000	0.000	0.00
1490	06682049	000	PREFAB PAV MRK TY B (W) ( 4") (SLD)	LF	1.950	84,396.000	-84,396.000	0.000	0.00
1495	06682079	000	PREFAB PAV MRK TY B (Y) ( 4") (SLD)	LF	1.950	84,396.000	-84,396.000	0.000	0.00
1555	06772005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.300	900.000	0.000	0.000	0.00
1615	07402005	001	ANTI-GRAFFITI COATING (PERMANENT)	SF	0.670	118,732.000	-118,732.000	0.000	0.00
1628	05852013	200	RIDE BONUS/PENALTY (SS 3224) HMA TY-C PG 70-22, Schedule 1	DOL	1.000	53,900.000	0.000	0.000	0.00
1645	55832001	000	CURB INLET SDMT CONTROL DEVICE(INSTALL)	LF	8.000	2,628.000	0.000	0.000	0.00
1650	59492001	000	VEHICLE REMOVAL (LARGE)	EA	750.000	3.000	0.000	0.000	0.00
1690	68342001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	100.000	300.000	0.000	0.000	0.00
1721	96012001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
1724	96022001	000	PAYMENT ADJUSTMENT-POS Drill Shaft Cores (EA)	DOL	125.000	30.000	0.000	0.000	0.00
1778	96052005	000	CALD CREDIT FOR EARLY COMPLETION Bonus Based on GN Subst Compl Dates (LS)	DOL	500,000.000	3.000	0.000	0.000	0.00
3001	96082002	000	UNIQUE CHANGE ORDER ITEM 2 CO #5, Mobilization costs for Queue Warning System, by EA	DOL	217,196.330	0.000	1.000	0.000	0.00
3004	96082005	000	UNIQUE CHANGE ORDER ITEM 5 CO #5, Furnish Rumble Strips & Signs, by EA	DOL	42,653.340	0.000	1.000	0.000	0.00
3018	96082029	000	UNIQUE CHANGE ORDER ITEM 29 CO #32~Reimbursement for Eagle Dr Repairs	DOL	7,522.310	0.000	1.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2902	96062003	000	FORCE ACCOUNT ID 3 CO #10~3rd Party Damage Reimburse By Inv. (Non-Part)	DOL	1.000	0.000	25,000.000	0.000	0.00

Category Subtotal 0.00

PROJECT RW 15-2-58 CONTROL 001502058

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1970	59452044	000	WTR(CUT & REPLACE ASPHALT PAVEMENT)	SY	18.900	253.000	0.000	0.000	0.00
2027	59452092	000	WTR(TIE-IN)COMPL(3") CO #9~Added Item to Contract	EA	1,621.800	0.000	1.000	0.000	0.00
2028	59452093	000	WTR(PIPE WTR MAIN)(PVC CL200)(3") CO #9~Added Item to Contract	LF	18.690	0.000	80.000	0.000	0.00
2081	96082012	000	UNIQUE CHANGE ORDER ITEM 12 CO #9~Added Item to Contract	DOL	55.920	0.000	40.000	0.000	0.00
2082	96082013	000	UNIQUE CHANGE ORDER ITEM 13 CO #9~Added Item to Contract	DOL	667.800	0.000	1.000	0.000	0.00
2083	96082016	000	UNIQUE CHANGE ORDER ITEM 16 CO #15~Payment for Removing TWC by the LF	DOL	1.260	0.000	2,819.000	0.000	0.00

Category Subtotal 0.00

PROJECT RW 15-3-38 CONTROL 001503038  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2250	59452044	000	WTR(CUT & REPLACE ASPHALT PAVEMENT)	SY	18.900	10.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT RW 15-4-84 CONTROL 001504084  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2495	59452044	000	WTR(CUT & REPLACE ASPHALT PAVEMENT)	SY	18.900	40.000	0.000	0.000	0.00
2558	59452158	000	REMOVE WATER METER CO #4~Added Item to Contract	EA	127.380	0.000	8.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT IM 0354(235) CONTROL 001502048  
 CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1176	06182035	000	CONDT (PVC) (SCHD 80) (2") (BORE) CO #21~Replaced SCHD 40 Item	LF	16.600	0.000	5,468.000	5,468.00	90,768.80
<b>Category Subtotal</b>									90,768.80

PROJECT IM 0354(235) CONTROL 001502048  
 CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1586	07352001		DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES) Added ib CO#25	CYC	1.000	0.000	-60,060.000	0.000	0.00
<b>Category Subtotal</b>									0.00

**TOTAL ITEM EARNINGS THIS CONTRACT** \$139,762,922.33

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01002002	002	PREPARING ROW	STA	6,000.000	421.98	421.980	2,531,880.00
01042001	000	REMOVING CONC (PAV)	SY	2.500	275,756.00	275,756.000	689,390.00
01042001	000	REMOVING CONC (PAV)	SY	50.580	275,756.00	223.000	11,279.34
		CO #27~Added Item to Contract					
01042009	000	REMOVING CONC (RIPRAP)	SY	20.340	0.00	81.000	1,647.54
		CO #27~Added Item to Contract					
01042036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	40.000	67.00	67.000	2,680.00
01052046	000	REMOVING STAB BASE & ASPH PAV (0"-10")	SY	0.850	626,330.00	626,330.000	532,380.52
01062001	000	OBLITERATING ABANDONED ROAD	STA	200.000	26.59	26.590	5,318.00
01102001	000	EXCAVATION (ROADWAY)	CY	3.200	577,679.00	587,398.000	1,879,673.60
01102002	000	EXCAVATION (CHANNEL)	CY	7.000	5,175.00	5,655.000	39,585.00
01322006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	4.200	1,727,106.00	1,733,368.000	7,280,145.60
01326055		EMBANKMENT (FINAL)(ORD COMP)(TY C1)(AS)	CY	38.260	0.00	959.000	36,691.34
		Added by CO#59					
01602003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	0.700	1,079,939.00	1,116,333.000	781,433.10
01622002	000	BLOCK SODDING	SY	2.110	39,043.00	7,723.000	16,295.53
01622002		BLOCK SODDING	SY	3.840	39,043.00	4,083.000	15,678.72
		CO~58_3A-2 Block Sodding					
01642007	002	BROADCAST SEED (PERM) (URBAN) (CLAY)	SY	0.100	108,010.00	3,098.000	309.80
01642009	002	BROADCAST SEED (TEMP) (WARM)	SY	0.080	54,011.00	55,828.000	4,466.24
01642011	002	BROADCAST SEED (TEMP) (COOL)	SY	0.080	54,011.00	113,955.000	9,116.40
01642039	002	DRILL SEEDING (PERM) (URBAN) (CLAY)	SY	0.110	971,963.00	974,666.000	107,213.26
01642041	002	DRILL SEEDING (TEMP) (WARM)	SY	0.090	485,987.00	252,699.000	22,742.91
01642043	002	DRILL SEEDING (TEMP) (COOL)	SY	0.100	485,987.00	228,591.000	22,859.10
01682001	000	VEGETATIVE WATERING	MG	8.200	36,445.60	2,864.000	23,484.80
01692001	002	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	0.730	59,964.00	114,025.000	83,238.25
01692006	002	SOIL RETENTION BLANKETS (CL 2) (TY F)	SY	0.930	78,640.00	72,340.000	67,276.20
01922023	000	PLANT MATERIAL (15 GAL) (TREE)	EA	141.310	403.00	403.000	56,947.93
01922024	000	PLANT MATERIAL (30 GAL) (TREE)	EA	263.290	29.00	29.000	7,635.41
01932001	000	PLANT MAINTENANCE	MO	896.000	9.00	6.000	5,376.00
01932006	000	VEGETATIVE WATERING	MG	41.600	254.00	116.500	4,846.40
02472056	033	FL BS (CMP IN PLC)(TY D GR 4)(FNAL POS)	CY	35.000	45,122.00	45,651.000	1,597,785.00
02472060	033	FL BS (CMP IN PLC)(TY E GR 4)(FNAL POS)	CY	15.000	46,073.00	45,292.000	679,380.00
02512308	000	REWRK BS MTL(TY C)(5"TO 12")(STKPL)	SY	1.150	228,151.00	228,151.000	262,373.67
02512325	000	REWRK BS MTL(TY C)(8" TO 20")(STKPL)	SY	1.200	392,021.00	392,021.000	470,425.20
02602016	002	LIME (HYD, COM, OR QK(SLURRY))	TON	128.000	9,515.00	4,896.376	626,736.13
02602027	002	LIME TRT (EXST MATL)(8")	SY	1.350	0.00	0.000	0.00
02602027		LIME TRT (EXST MATL)(8")	SY	1.550	0.00	230,444.670	357,189.24
		Added by CO#62					
02762112	000	CM TRT(PT MX)(CL N)(TY E)(GR 4)(FN POS)	CY	26.000	118,248.00	115,459.000	3,001,934.00
03052018	000	SALV,HAUL & STKPL RCL APH PV (2")	SY	0.450	620,181.00	620,181.000	279,081.46
03102005	000	PRIME COAT (MC-30 OR AE-P)	GAL	3.800	64,322.00	41,584.000	158,019.20
03162022	016	ASPH (HFRS-2 OR CRS-2)	GAL	3.100	144,725.00	103,221.000	319,985.10
03162378	016	AGGR (TY-D GR-4 OR TY-L GR-4)(SAC-B)	CY	63.000	2,573.00	2,457.000	154,791.00

03406246		D-GR HMA (SQ) TY-D PG64_22(LEVEL-UP) CO~51_3A-2 frontage road repairs	TON	122.580	0.00	791.120	96,975.49
03512004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8")	SY	60.000	1,000.00	530.300	31,818.00
03512008	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(12")	SY	80.000	1,000.00	4,618.500	369,480.00
03516004		FLEXIBLE PAVEMENT STRUCTURE REPAIR(8") CO~51_3A-2 frontage road repairs	SY	55.060	0.00	6,546.000	360,422.76
03542021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	0.850	1,930.00	9,339.700	7,938.75
03542028	000	PLANE ASPH CONC PAV(10" TO 12") CO #31~Added Item to Contract	SY	12.030	0.00	6,470.400	77,838.91
03542045	000	PLANE ASPH CONC PAV (2")	SY	2.010	0.00	15,861.000	31,880.61
03542057	000	PLANE ASPH CONC PAV (4")	SY	4.080	0.00	3,422.100	13,962.17
03602006	003	CONC PVMT (CONT REINF-CRCP)(13")	SY	33.000	564,225.00	570,407.400	18,823,444.20
03602006	003	CONC PVMT (CONT REINF-CRCP)(13") CO #27~Added Item to Contract	SY	142.700	564,225.00	223.000	31,822.10
03602009	003	CONC PVMT (JOINTED-CPCD)(8")	SY	22.000	105,452.00	103,371.000	2,274,162.00
03682006	000	TERMINAL ANCHOR JOINT (TY I)	LF	265.000	1,416.00	1,416.000	375,240.00
03682007	000	TERMINAL ANCHOR JOINT (TY II)	LF	275.000	686.00	312.000	85,800.00
04002001	000	STRUCT EXCAV	CY	3.500	9,874.00	9,739.000	34,086.50
04002005	000	CEM STABIL BKFL	CY	39.000	0.00	0.000	0.00
04002005		CEM STABIL BKFL Added by CO#59	CY	40.950	0.00	4,521.860	185,170.17
04022001	000	TRENCH EXCAVATION PROTECTION	LF	4.000	26,217.00	26,061.000	104,244.00
04032001	000	TEMPORARY SPL SHORING	SF	9.000	362,937.00	254,861.500	2,293,753.50
04162001	001	DRILL SHAFT (18 IN)	LF	35.000	1,134.00	1,134.000	39,690.00
04162003	001	DRILL SHAFT (30 IN)	LF	80.000	513.00	513.000	41,040.00
04162004	001	DRILL SHAFT (36 IN)	LF	95.000	9,947.00	9,947.000	944,965.00
04162005	001	DRILL SHAFT (42 IN)	LF	150.000	2,371.00	2,526.000	378,900.00
04162018	001	DRILL SHAFT (SIGN MTS)(24 IN)	LF	50.000	36.00	38.000	1,900.00
04162021	001	DRILL SHAFT (SIGN MTS)(42 IN)	LF	150.000	16.00	16.000	2,400.00
04162022	001	DRILL SHAFT (SIGN MTS)(48 IN)	LF	275.000	89.00	17.000	4,675.00
04162023	001	DRILL SHAFT (SIGN MTS)(54 IN)	LF	325.000	180.00	252.000	81,900.00
04162029	001	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	100.000	372.00	384.000	38,400.00
04162032	001	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	130.000	114.00	114.000	14,820.00
04202003	002	CL C CONC (ABUT)	CY	500.000	1,432.60	1,441.000	720,500.00
04202004	002	CL C CONC (BENT)	CY	550.000	2,340.20	2,339.100	1,286,505.00
04202006	002	CL C CONC (RAIL FOUNDATION)	CY	300.000	16.00	16.000	4,800.00
04202019	002	CL C CONC (CAP)	CY	1,200.000	47.80	47.800	57,360.00
04202026	002	CL F CONC (FOOTING)	CY	500.000	16.70	18.100	9,050.00
04202031	002	CL S CONC (SHEAR KEY)	CY	180.000	33.40	134.400	24,192.00
04202033	002	CL S CONC (APPR SLAB)	CY	300.000	3,034.00	3,034.000	910,200.00
04202051	002	CL C CONC (COLUMN)	CY	400.000	44.80	44.800	17,920.00
04202101	002	CL A CONC (RAMPS, STAIRS AND WALLS)	CY	900.000	8.00	11.300	10,170.00
04222001	000	REINF CONC SLAB	SF	10.000	312,129.00	312,129.000	3,121,290.00
04232001	000	RETAINING WALL (MSE)	SF	36.000	32,293.00	32,003.200	1,152,115.20
04232009	000	RETAINING WALL (SOIL NAILED)(FACIA)	SF	28.000	52,440.00	52,440.000	1,468,320.00
04232012	000	RETAINING WALL (CAST-IN-PLACE)	SF	32.000	958.00	958.000	30,656.00
04252011	001	PRESTR CONC BOX BEAM (5B34)	LF	150.000	2,370.13	2,370.130	355,519.50
04252019	001	PRESTR CONC U-BEAM (U54)	LF	160.000	12,603.29	12,603.290	2,016,526.40
04252039	001	PRESTR CONC BOX BEAM (5B34)(MOD)	LF	150.000	364.63	364.630	54,694.50

04252068	001	PRESTR CONC GIRDER (TX54)	LF	160.000	17,656.68	17,656.680	2,825,068.80
04252097	001	PRESTR CONC GIRDER (TX82)	LF	195.000	4,219.69	4,219.690	822,839.55
04272003	000	OPAQUE SEALER FINISH	SF	1.950	758.00	758.000	1,478.10
04292010	000	CNC STR REP (BRDG DECK)(FULL DEPTH)	SF	227.980	0.00	48.000	10,943.04
		CO #46~REIMB FOR EMERGENCY DECK REPAIR 4/23/18					
04322001	000	RIPRAP (CONC)(4 IN)	CY	280.000	4,511.60	4,718.050	1,321,054.00
04322001	000	RIPRAP (CONC)(4 IN)	CY	485.280	4,511.60	9.000	4,367.52
		CO #27~Added Item to Contract					
04322002	000	RIPRAP (CONC)(5 IN)	CY	200.000	850.00	880.100	176,020.00
04322005	000	RIPRAP (STONE TY R)(DRY)(6 IN)	CY	50.000	701.00	9.300	465.00
04322019	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	42.000	3,982.20	4,383.200	184,094.40
04322035	000	RIPRAP (CONC)(6 IN)	CY	420.000	118.00	160.840	67,552.80
04322036	000	RIPRAP (STONE TY R)(DRY)(12 IN)	CY	95.000	619.00	929.500	88,302.50
04322039	000	RIPRAP (MOW STRIP)(4 IN)	CY	400.000	229.00	297.900	119,160.00
04322048	000	RIPRAP (CONC)(FLUME)	CY	260.000	0.00	0.000	0.00
04322048		RIPRAP (CONC)(FLUME)	CY	273.000	0.00	598.700	163,445.10
		Added by CO#60					
04422047	016	STRUCTURAL STEEL(MISCELLANEOUS BRIDGE)	LB	7.000	1,672.00	1,672.000	11,704.00
04502013	001	RAIL (TY SSTR)	LF	52.000	8,479.20	8,479.200	440,918.40
04502018	001	RAIL (TY C411)	LF	128.000	388.40	388.400	49,715.20
04502039	001	RAIL (TY SSTR)(MOD)	LF	52.000	580.20	580.200	30,170.40
04502044	001	RAIL (PEDESTRIAN) (SPL)	LF	170.000	189.00	189.000	32,130.00
04502135	001	RAIL (TY T1F)	LF	135.000	7,634.00	7,634.000	1,030,590.00
04502610	001	RAIL (TY C412)	LF	132.000	1,528.70	1,528.700	201,788.40
04522003	000	REMOV RAIL (CONC POST & MTL ELEMENTS)	LF	20.000	194.00	194.000	3,880.00
04542001	000	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	75.000	749.00	749.000	56,175.00
04542002	000	SEALED EXPANSION JOINT (4 IN)(SEJ-P)	LF	150.000	1,858.00	1,858.000	278,700.00
04542005	000	ARMOR JOINT (WITH SEAL)	LF	75.000	175.00	175.000	13,125.00
04622001	011	CONC BOX CULV (3 FT X 2 FT)	LF	90.000	4,763.00	4,759.000	428,310.00
04622002	011	CONC BOX CULV (3 FT X 3 FT)	LF	95.000	6,666.00	6,486.000	616,170.00
04622003	011	CONC BOX CULV (4 FT X 2 FT)	LF	100.000	1,471.00	1,433.000	143,300.00
04622004	011	CONC BOX CULV (4 FT X 3 FT)	LF	110.000	7,455.00	7,455.000	820,050.00
04622005	011	CONC BOX CULV (4 FT X 4 FT)	LF	120.000	663.00	663.000	79,560.00
04622006	011	CONC BOX CULV (5 FT X 2 FT)	LF	130.000	564.00	564.000	73,320.00
04622007	011	CONC BOX CULV (5 FT X 3 FT)	LF	150.000	1,523.00	1,523.000	228,450.00
04622010	011	CONC BOX CULV (6 FT X 3 FT)	LF	180.000	4,497.00	4,497.000	809,460.00
04622011	011	CONC BOX CULV (6 FT X 4 FT)	LF	200.000	1,708.00	1,708.000	341,600.00
04622014	011	CONC BOX CULV (7 FT X 3 FT)	LF	230.000	1,736.00	1,736.000	399,280.00
04622015	011	CONC BOX CULV (7 FT X 4 FT)	LF	240.000	1,478.00	1,478.000	354,720.00
04622017	011	CONC BOX CULV (7 FT X 6 FT)	LF	250.000	1,700.00	1,700.000	425,000.00
04622024	011	CONC BOX CULV (9 FT X 5 FT)	LF	380.000	1,396.00	1,396.000	530,480.00
04622031	011	CONC BOX CULV (10 FT X 7 FT)	LF	390.000	2,210.00	2,210.000	861,900.00
04622033	011	CONC BOX CULV (10 FT X 9 FT)	LF	500.000	562.00	562.000	281,000.00
04642003	003	RC PIPE (CL III)(18 IN)	LF	36.000	13,219.00	13,524.000	486,864.00
04642005	003	RC PIPE (CL III)(24 IN)	LF	48.000	11,313.00	11,434.000	548,832.00
04642007	003	RC PIPE (CL III)(30 IN)	LF	58.000	12,152.00	12,171.000	705,918.00
04642009	003	RC PIPE (CL III)(36 IN)	LF	77.000	4,740.00	4,763.000	366,751.00
04642010	003	RC PIPE (CL III)(42 IN)	LF	103.000	2,756.00	2,756.000	283,868.00
04642011	003	RC PIPE (CL III)(48 IN)	LF	117.000	3,583.00	3,583.000	419,211.00

04652005	001	MANH (COMPL)(TY M)	EA	3,100.000	45.00	44.000	136,400.00
04652024	001	INLET (COMPL)(DROP)(TY XXI)	EA	2,500.000	63.00	60.000	150,000.00
04652025	001	INLET (COMPL)(DROP)(TY XXII)	EA	2,600.000	70.00	76.000	197,600.00
04652026	001	INLET (COMPL)(DROP)(TY XXIII)	EA	4,600.000	23.00	24.000	110,400.00
04652027	001	INLET (COMPL)(CURB)(TY II)(10')	EA	4,800.000	65.00	66.000	316,800.00
04652028	001	INLET (COMPL)(CURB)(TY II)(15')	EA	7,000.000	16.00	16.000	112,000.00
04652032	001	INLET (COMPL)(CURB)(TY 1)(10' X 3')	EA	5,100.000	15.00	11.750	59,925.00
04652033	001	INLET (COMPL)(CURB)(TY 1)(10' X 4')	EA	5,700.000	5.00	5.000	28,500.00
04652036	001	INLET (COMPL)(CURB)(TY 1)(15' X 4')	EA	6,500.000	1.00	1.000	6,500.00
04652089	001	MANH (COMPL)(JUNCT BOX)(TY 1)	EA	4,600.000	10.00	10.000	46,000.00
04652105	001	MANH (COMPL)(TY M)(MOD)	EA	3,000.000	75.00	75.000	225,000.00
04652106	001	INLET EXT (TYII)	EA	1,350.000	223.00	223.000	301,050.00
04652496	001	INLET (COMPL)(DROP)(TY XXIV)	EA	6,000.000	9.00	7.000	42,000.00
04652732	001	INLET (COMPL)(DROP) (TY XXV)	EA	7,000.000	4.00	4.000	28,000.00
04652733	001	JUNCTION BOX (SPL)	EA	19,700.000	1.00	1.000	19,700.00
04662035	000	WINGWALL (FW-S)(HW=5 FT)	EA	7,800.000	1.00	1.000	7,800.00
04662047	000	WINGWALL (PW)(HW=3 FT)	EA	6,500.000	1.00	1.000	6,500.00
04662049	000	WINGWALL (PW)(HW=5 FT)	EA	11,000.000	4.00	4.000	44,000.00
04662050	000	WINGWALL (PW)(HW=6 FT)	EA	14,000.000	2.00	2.000	28,000.00
04662052	000	WINGWALL (PW)(HW=8 FT)	EA	15,900.000	2.00	2.000	31,800.00
04662053	000	WINGWALL (PW)(HW=9 FT)	EA	18,000.000	1.00	1.000	18,000.00
04662055	000	WINGWALL (PW)(HW=11 FT)	EA	31,400.000	3.00	3.000	94,200.00
04672102	000	SET (TY I)(S= 3 FT)(HW= 4 FT)(4:1)(C)	EA	3,200.000	9.00	9.000	28,800.00
04672103	000	SET (TY I)(S= 3 FT)(HW= 5 FT)(4:1)(C)	EA	2,600.000	3.00	3.000	7,800.00
04672107	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1)(C)	EA	1,900.000	8.00	8.000	15,200.00
04672108	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(4:1)(C)	EA	4,200.000	22.00	22.000	92,400.00
04672113	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(4:1)(C)	EA	2,600.000	2.00	2.000	5,200.00
04672114	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(4:1)(C)	EA	5,000.000	3.00	3.000	15,000.00
04672120	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(4:1)(C)	EA	4,000.000	7.00	7.000	28,000.00
04672121	000	SET (TY I)(S= 6 FT)(HW= 5 FT)(4:1)(C)	EA	3,500.000	4.00	4.000	14,000.00
04672126	000	SET (TY I)(S= 7 FT)(HW= 4 FT)(4:1)(C)	EA	4,300.000	4.00	4.000	17,200.00
04672137	000	SET (TY I)(S= 9 FT)(HW= 7 FT)(4:1)(C)	EA	11,000.000	4.00	4.000	44,000.00
04672155	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(6:1)(C)	EA	9,500.000	1.00	1.000	9,500.00
04672178	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(6:1)(P)	EA	5,000.000	1.00	1.000	5,000.00
04672209	000	SET (TY II)(18 IN)(RCP)(3:1)(C)	EA	680.000	3.00	1.000	680.00
04672211	000	SET (TY II)(24 IN)(RCP)(3:1)(C)	EA	850.000	1.00	1.000	850.00
04672213	000	SET (TY II)(30 IN)(RCP)(3:1)(C)	EA	1,100.000	2.00	1.000	1,100.00
04672215	000	SET (TY II)(36 IN)(RCP)(3:1)(C)	EA	1,300.000	4.00	4.000	5,200.00
04672216	000	SET (TY II)(42 IN)(RCP)(3:1)(C)	EA	2,200.000	2.00	2.000	4,400.00
04672217	000	SET (TY II)(48 IN)(RCP)(3:1)(C)	EA	3,600.000	1.00	1.000	3,600.00
04672222	000	SET (TY II)(18 IN)(RCP)(4:1)(C)	EA	730.000	1.00	4.000	2,920.00
04672224	000	SET (TY II)(24 IN)(RCP)(4:1)(C)	EA	750.000	6.00	3.000	2,250.00
04672288	000	SET (TY II)(24 IN)(RCP)(6:1)(P)	EA	850.000	37.00	44.000	37,400.00
04722005	000	REMOV & RE-LAY PIPE (24 IN)	LF	55.880	0.00	203.000	11,343.64
04762097	003	JACK BOR OR TUN PIPE(48 IN)(SMOOTH STL)	LF	660.000	474.00	474.000	312,840.00
04792003	000	ADJ MANHS & INLETS	EA	2,066.970	0.00	16.000	33,071.53
04812010	000	PVC PIPE (SCH 40)(4 IN)	LF	35.000	75.00	75.000	2,625.00
04812012	000	PVC PIPE (SCH 40)(6 IN)	LF	35.000	243.00	243.000	8,505.00
04812013	000	PVC PIPE (SCH 40)(8 IN)	LF	25.000	115.00	115.000	2,875.00

04962002	000	REMOV STR (INLET)	EA	1,250.490	0.00	5.000	6,252.45
		CO #26~Added Item to Contract					
04962007	000	REMOV STR (PIPE)	LF	5.000	18,998.00	18,664.000	93,320.00
04962008	000	REMOV STR (BOX CULVERT)	LF	35.000	4,280.00	4,239.000	148,365.00
04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	60,000.000	13.00	13.000	780,000.00
04962018	000	REMOVE STR (CONC)	EA	1,667.980	0.00	8.000	13,343.84
04962040	000	REMOV STR (RET WALL)	LF	75.000	2,403.00	2,403.000	180,225.00
05002001	005	MOBILIZATION	LS	10,605,000.000	1.00	1.000	10,605,000.00
05022001	033	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	28,000.000	48.00	83.000	2,324,000.00
05062002	011	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	20.000	12,844.00	5,167.500	103,350.00
05062003	011	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	60.000	44.00	123.000	7,380.00
05062009	011	ROCK FILTER DAMS (REMOVE)	LF	5.500	12,888.00	5,290.500	29,097.75
05062016	011	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	20.000	6,771.00	6,908.000	138,160.00
05062019	011	CONSTRUCTION EXITS (REMOVE)	SY	10.000	6,771.00	6,655.000	66,550.00
05062020	011	EXCAV (EROS & SEDM CONT, IN PLACE)	CY	3.500	6,806.00	809.000	2,831.50
05062024	011	BACKHOE WORK (EROSION & SEDM CONT)	HR	80.000	799.00	673.250	53,860.00
05062026	011	FRNT END LOADER WORK (ERSN & SEDM CONT)	HR	110.000	799.00	33.500	3,685.00
05062034	011	TEMPORARY SEDIMENT CONTROL FENCE	LF	2.500	18,332.00	34,805.000	87,012.50
05066041		BIODEG EROSN CONT LOGS (IN STL) (12")	LF	6.750	0.00	1,661.000	11,211.75
		CO~_3A-2 Biodeg erosion cont logs install (12" dia)					
05082002	000	CONSTRUCTING DETOURS	SY	37.000	145,907.00	127,816.000	4,729,192.00
05082002	000	CONSTRUCTING DETOURS	SY	54.910	145,907.00	15,689.000	861,482.99
		CO #37~Full Depth HMA Detour for SBML					
05122008	002	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	32.500	20,882.00	20,880.000	678,600.00
05122009	002	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	34.000	140.00	260.000	8,840.00
05122013	002	PORT CTB (DES SOURCE)(SNGL SLP)(TY 1)	LF	8.000	12,513.00	59,010.000	472,080.00
05122022	002	PORT CTB (MOVE)(SNGL SLP) (TY 1)	LF	2.800	268,142.00	405,852.000	1,136,385.60
05122026	002	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.000	86,467.00	57,820.000	173,460.00
05122027	002	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.200	1,140.00	1,800.000	9,360.00
05122031	002	PORT CTB (STKPL)(SNGL SLP) (TY 1)	LF	3.600	50,025.00	62,520.000	225,072.00
05122031		PORT CTB (STKPL)(SNGL SLP) (TY 1)	LF	6.690	50,025.00	101,130.000	676,559.70
		CO~56_3A-2 PORT CTB (STKPL)(SNGL SLP)(TY 1)					
05122035	002	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	3.900	17,701.00	39,310.000	153,309.00
05122036	002	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	6.350	120.00	440.000	2,794.00
05142004	002	PERM CONC TRF BARR (SGL SLP)(TY 1)(42")	LF	57.650	39,443.00	8,217.000	473,710.05
		CO #30~Added Item to Contract					
05142004	002	PERM CONC TRF BARR (SGL SLP)(TY 1)(42")	LF	58.000	39,443.00	34,172.000	1,981,976.00
05142006	002	PERM CONC TRF BARR (SGL SLP)(TY 3)(42")	LF	75.000	390.00	500.000	37,500.00
05282004	000	LANDSCAPE PAVERS	SY	40.000	7,976.00	7,252.000	290,080.00
05292003	000	CONC CURB & GUTTER (TY I)	LF	11.000	3,585.00	5,701.600	62,717.60
05292005	000	CONC CURB (MONO) (TY I)	LF	3.000	11,358.00	9,841.000	29,523.00
05292005	000	CONC CURB (MONO) (TY I)	LF	19.380	11,358.00	76.000	1,472.88
		CO #27~Added Item to Contract					
05292006	000	CONC CURB (MONO) (TY II)	LF	3.000	33,538.00	29,832.000	89,496.00
05292010	000	CONC CURB AND GUTTER (TY II)(REINF)	LF	13.000	7,689.00	7,813.500	101,575.50
05302010	000	DRIVEWAYS (CONC)	SY	50.000	1,653.00	1,699.800	84,990.00
05302011	000	DRIVEWAYS (ACP)	SY	30.000	5,805.00	5,698.800	170,964.00
05312005	000	CURB RAMPS (TY 1)	EA	1,372.000	12.00	12.000	16,464.00
05312015	000	CONC SIDEWALKS (4")	SY	40.000	75.00	87.000	3,480.00



05312041	000	CURB RAMPS (TY 10)	EA	1,250.000	1.00	1.000	1,250.00
05402002	023	MTL W-BEAM GD FEN (STEEL POST)	LF	16.250	0.00	0.000	0.00
05402002	023	MTL W-BEAM GD FEN (STEEL POST)	LF	22.630	0.00	3,450.000	78,073.50
		CO #6~Upgrade from 28" to 31" Standard					
05402019	023	MTL BEAM GD FEN TRANS (THRIE)(STL POST)	EA	1,500.000	0.00	0.000	0.00
05402019	023	MTL BEAM GD FEN TRANS (THRIE)(STL POST)	EA	1,830.620	0.00	27.000	49,426.74
		CO #6~Upgrade from 28" to 31" Standard					
05402044	023	DOWNSTREAM ANCHOR TERMINAL(DAT)SECTION	EA	1,425.490	0.00	4.000	5,701.96
		CO #6~Upgrade from 28" to 31" Standard					
05442013	001	GDRAIL END TRT(INSTALL)(HBA POST)	EA	2,075.000	0.00	0.000	0.00
05442013	001	GDRAIL END TRT(INSTALL)(HBA POST)	EA	2,756.000	0.00	31.000	85,436.00
		CO #6~Upgrade from 28" to 31" Standard					
05452001	000	CRASH CUSH ATTEN (INSTL)	EA	1,525.000	11.00	73.000	111,325.00
05452002	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,350.000	55.00	17.000	22,950.00
05452003	000	CRASH CUSH ATTEN (REMOVE)	EA	795.000	10.00	58.000	46,110.00
05562016	000	PIPE UNDERDRAINS (TYPE 8) (8")	LF	20.000	1,120.00	1,987.000	39,740.00
05602004	001	MAILBOX INSTALL-S (WC-POST) TY 3 FND	EA	150.000	7.00	5.000	750.00
05852006	100	RIDE BONUS/PENALTY (ITEM 360)	DOL	1.000	123,900.00	-15,234.000	-15,234.00
		Concrete Pavement (Reinf) (13"), Schedule 2					
06102025	010	INS RD IL AM (TY SA) 40T-8 (.25 KW)S	EA	2,175.000	62.00	64.000	139,200.00
06102060	010	INS RD IL AM (U/P) (TY 1) (.15KW)S	EA	1,500.000	30.00	30.000	45,000.00
06182018	000	CONDT (PVC) (SCHD 40) ( 2")	LF	5.000	31,629.00	31,629.000	158,145.00
06182035	000	CONDT (PVC) (SCHD 80) (2") (BORE)	LF	16.600	0.00	5,468.000	90,768.80
		CO #21~Replaced SCHD 40 Item					
06202003	001	ELEC CONDR (NO. 2) BARE	LF	5.000	795.00	795.000	3,975.00
06202004	001	ELEC CONDR (NO. 2) INSULATED	LF	8.000	2,385.00	2,385.000	19,080.00
06202011	001	ELEC CONDR (NO. 8) BARE	LF	1.000	35,807.00	35,807.000	35,807.00
06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	1.000	82,934.00	82,934.000	82,934.00
06242007	014	GROUND BOX TY A (122311)	EA	400.000	14.00	14.000	5,600.00
06242008	014	GROUND BOX TY A (122311) W/APRON	EA	500.000	95.00	103.000	51,500.00
06242014	014	GROUND BOX TY D (162922) W/APRON	EA	625.000	8.00	7.000	4,375.00
06282035	003	ELC SRV TY A 240/480 100 (NS)SS(E)SP(U)	EA	4,000.000	10.00	11.000	44,000.00
06282298	003	ELC SRV TY D 120/240 100 (NS)SS(N)SP(U)	EA	3,600.000	3.00	3.000	10,800.00
06362001	014	ALUMINUM SIGNS (TY A)	SF	18.000	112.00	112.000	2,016.00
06362002	014	ALUMINUM SIGNS (TY G)	SF	17.000	290.00	276.500	4,700.50
06362003	014	ALUMINUM SIGNS (TY O)	SF	15.000	1,697.00	1,697.000	25,455.00
06442001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	300.000	10.00	11.000	3,300.00
06442004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	350.000	119.00	119.000	41,650.00
06442004		IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	715.290	119.00	1.000	715.29
06442006	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	450.000	8.00	10.000	4,500.00
06442027	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	525.000	17.00	21.000	11,025.00
06442031	000	IN SM RD SN SUP&AM TYS80(1)SA(U-WC)	EA	950.000	2.00	1.000	950.00
06442042	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	650.000	6.00	4.000	2,600.00
06442043	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	750.000	15.00	15.000	11,250.00
06442063		INS SM RD SN SUP&AM (RAIL MOUNT)	EA	1,887.000	0.00	3.000	5,661.00
06442064	000	IN SM RD SN SUP&AM TYS80(1)SA(U-EXAL)	EA	625.000	4.00	5.000	3,125.00
06442081	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	275.000	83.00	86.000	23,650.00
06442082	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	325.000	50.00	48.000	15,600.00
06442082		IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	410.220	50.00	6.000	2,461.32

06446066		IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,238.000	0.00	8.000	25,904.00
06472001	000	INSTALL LRSS (STRUCT STEEL)	LB	5.000	1,127.00	1,264.780	6,323.90
06502025	000	INS OH SN SUP(30 FT BAL TEE)	EA	23,000.000	3.00	3.000	69,000.00
06502028	000	INS OH SN SUP(30 FT CANT)	EA	13,500.000	1.00	1.000	13,500.00
06502034	000	INS OH SN SUP(35 FT CANT)	EA	15,500.000	2.00	2.000	31,000.00
06502040	000	INS OH SN SUP(40 FT CANT)	EA	15,750.000	8.00	8.000	126,000.00
06582258	006	INSTL DEL ASSM (D-SW)SZ (TYC)CTB	EA	17.800	54.00	54.000	961.20
06582260	006	INSTL DEL ASSM (D-SW)SZ (TYC)GF1	EA	16.700	0.00	57.000	951.90
06582277	006	INSTL DEL ASSM (D-SY)SZ (TYC)CTB	EA	17.800	33.00	33.000	587.40
06582278	006	INSTL DEL ASSM (D-SY)SZ (TYC)CTB(BI)	EA	18.250	175.00	175.000	3,193.75
06582279	006	INSTL DEL ASSM (D-SY)SZ (TYC)GF1	EA	16.700	0.00	24.000	400.80
06582292	006	INSTL DEL ASSM (D-DW)SZ 1(FLX)GND	EA	46.500	91.00	91.000	4,231.50
06582316	006	INSTL OM ASSM (OM-2Z)(FLX)GND	EA	47.000	38.00	42.000	1,974.00
06582329	006	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	16.000	96.00	113.000	1,808.00
06622001	000	WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.400	28,023.00	52,187.000	20,874.80
06622004	000	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	0.400	123,203.00	429,377.000	171,750.80
06622016	000	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	16.500	605.00	222.000	3,663.00
06622028	000	WK ZN PAV MRK NON-REMOV (W)18"(YLD TRI)	EA	55.000	48.00	15.000	825.00
06622032	000	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.400	157,610.00	357,085.000	142,834.00
06622056	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	3.450	13,255.00	3,964.000	13,675.80
06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	0.800	17,857.00	6,010.000	4,808.00
06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.500	128,813.00	64,285.000	32,142.50
06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	0.800	8,914.00	25,197.000	20,157.60
06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	6.500	1,750.00	82.000	533.00
06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.500	210,149.00	101,595.000	50,797.50
06626109		WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.080	0.00	6,333.000	6,839.64
		CO~52_3A-2 WK ZN PAV MRK SHT TERM (TAB) TY W					
06662030	000	REFL PAV MRK TY I (W) 8" (DOT)(100MIL)	LF	1.250	270.00	303.000	378.75
06662048	000	REFL PAV MRK TY I (W) 24"(SLD)(100MIL)	LF	7.000	3,952.00	1,252.000	8,764.00
06662132	000	REFL PAV MRK TY I (Y) 24"(SLD)(100MIL)	LF	7.000	4,240.00	2,832.000	19,824.00
06662189	000	PAVEMENT SEALER 4"	LF	0.130	51,963.00	5,362.000	697.06
06662190	000	PAVEMENT SEALER 6"	LF	0.160	206,963.00	210,931.000	33,748.96
06662191	000	PAVEMENT SEALER 8"	LF	0.230	8,097.00	8,097.000	1,862.31
06662195	000	PAVEMENT SEALER 24"	LF	2.050	5,066.00	844.000	1,730.20
06662219	000	PAVEMENT SEALER (ARROW)	EA	35.000	13.00	25.000	875.00
06662220	000	PAVEMENT SEALER (WORD)	EA	50.000	13.00	15.000	750.00
06662228	000	PAVEMENT SEALER RR XING	EA	85.000	5.00	5.000	425.00
06662257	000	PAVEMENT SEALER (YLD TRI)	EA	30.000	30.00	35.000	1,050.00
06662297	000	PAVEMENT SEALER (NUMBER)	EA	95.000	6.00	6.000	570.00
06682106	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	180.000	21.00	23.000	4,140.00
06682112	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	300.000	5.00	5.000	1,500.00
06682115	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	325.000	12.00	12.000	3,900.00
06682116	000	PREFAB PAV MRK TY C (W) (WORD)	EA	260.000	15.00	17.000	4,420.00
06682118	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	40.000	32.00	46.000	1,840.00
06682145	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	335.000	6.00	6.000	2,010.00
06722014	034	REFL PAV MRKR TY I-R	EA	6.000	168.00	168.000	1,008.00
06722015	034	REFL PAV MRKR TY II-A-A	EA	4.000	541.00	617.000	2,468.00
06722017	034	REFL PAV MRKR TY II-C-R	EA	4.000	4,515.00	5,064.000	20,256.00
06772001	000	ELIM EXT PAV MRK & MRKS ( 4")	LF	0.400	59,035.00	312,243.000	124,897.20

CONTRACT ID	001502048	ESTIMATE	0104	CONTRACTOR'S ESTIMATE PACKAGE			
06772003	000	ELIM EXT PAV MRK & MRKS ( 8")	LF	0.550	1,161.00	21,378.000	11,757.90
06772007	000	ELIM EXT PAV MRK & MRKS (24")	LF	1.800	254.00	155.000	279.00
06772019	000	ELIM EXT PAV MRK & MRKS (18")(YLD TRI)	EA	40.000	56.00	4.000	160.00
07002001	000	POTHOLE REPAIR (STANDARD)	SY	100.000	250.00	435.770	43,577.00
07302002	003	FULL-WIDTH MOWING	AC	32.100	3,880.00	4,832.720	155,130.32
07342002	000	LITTER REMOVAL	CYC	1,800.000	16.00	4.000	7,200.00
07352001		DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	1.000	512.00	0.000	0.00
		Added ib CO#25					
07352001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	330.000	512.00	330.000	108,900.00
07352007	000	DEBRIS REMOVAL (SPOT DEBRIS)	MI	180.000	143.92	142.000	25,560.00
07382001	000	CLEANING/SWEEPING (CENTER MEDIAN)	CYC	800.000	48.00	68.000	54,400.00
07382003	000	CLEANING/SWEEPING (OUTSIDE MAIN LANE)	CYC	800.000	48.00	69.000	55,200.00
07382005	000	CLEANING/SWEEPING (FRONTAGE ROAD)	CYC	800.000	48.00	33.000	26,400.00
07382007	000	CLEANING/SWEEPING (ENTRANCE/EXIT RAMP)	CYC	800.000	48.00	1.000	800.00
07402005	001	ANTI-GRAFFITI COATING (PERMANENT)	SF	0.670	0.00	0.000	0.00
07402005		ANTI-GRAFFITI COATING (PERMANENT)	SF	0.790	0.00	231,793.000	183,811.85
		Added by CO#63					
10162003	000	LOOSE AGGR FOR GROUNDCOVER (TY III)	CY	159.640	0.00	33.330	5,320.80
		CO #45~Added Item					
32242008	000	D-GR HMA(QCQA) TY-B PG64-22	TON	53.000	69,203.23	77,040.370	4,083,139.61
32242027	000	D-GR HMA(QCQA) TY-C SAC-B PG70-22	TON	56.000	32,402.91	36,824.780	2,062,187.68
32242027	000	D-GR HMA(QCQA) TY-C SAC-B PG70-22	TON	104.570	32,402.91	2,066.030	216,044.76
		CO #12~Item Used for Pavement Repairs					
32242040	000	D-GR HMA(QCQA) TY-D PG64-22	TON	56.000	37,716.47	38,744.450	2,169,689.20
32242059	100	PRODUCTION BONUS/PENALTY	DOL	1.000	189,900.00	85,310.050	85,310.05
		HMA TY-B PG 64-22					
32242060	100	PLACEMENT BONUS/PENALTY	DOL	1.000	113,900.00	36,392.360	36,392.36
		HMA TY-B PG 64-22					
32242066	000	D-GR HMA(QCQA) TY-C PG70-22 (LEVEL-UP)	TON	109.000	0.00	3,205.980	349,451.82
32332001	000	MEMBRANE UNDERSEAL	GAL	4.000	0.00	25,832.000	103,328.00
		CO #49~Added Membrane Underseal for Final Surface					
41162001	000	SOIL NAIL ANCHORS	LF	10.260	30,947.00	30,922.000	317,259.72
41182001	000	ROCK NAIL ANCHORS	LF	10.070	26,769.00	26,709.000	268,959.63
59452005	000	WTR(JACK,BORE OR TUNNEL)WTR MAIN(16")	LF	175.000	510.00	837.000	146,475.00
59452006	000	WTR(JACK,BORE OR TUNNEL)WTR MAIN(12")	LF	110.000	1,895.00	1,750.000	192,500.00
59452007	000	WTR(CASE PIPE,JACK,BOR OR TUNL)STL(16")	LF	51.000	755.00	1,097.000	55,947.00
59452008	000	WTR(CASE PIPE,JACK,BOR OR TUNL)STL(12")	LF	41.000	1,900.00	2,330.000	95,530.00
59452008	000	WTR(CASE PIPE,JACK,BOR OR TUNL)STL(12")	LF	42.900	1,900.00	20.000	858.00
		CO #29~Added Item to Contract					
59452011	000	WTR(GATE VALVE & BOX)COMPL(10")	EA	1,760.000	6.00	6.000	10,560.00
59452012	000	WTR(GATE VALVE & BOX)COMPL(8")	EA	1,160.000	9.00	9.000	10,440.00
59452013	000	WTR(GATE VALVE & BOX)COMPL(6")	EA	800.000	24.00	25.000	20,000.00
59452014	000	WTR(GATE VALVE & BOX)COMPL(2")	EA	505.000	7.00	14.000	7,070.00
59452020	000	WTR(TRENCH EXCAV PROTECT)(5' TO 10')	LF	0.800	42,451.00	42,119.000	33,695.20
59452022	000	WTR(TIE-IN)COMPL(2")	EA	1,135.000	6.00	10.000	11,350.00
59452026	000	WTR(TIE-IN)COMPL(10")	EA	2,420.000	1.00	1.000	2,420.00
59452048	000	WTR(HYDROSTATIC PRESSURE TEST)	EA	1,280.000	66.00	66.000	84,480.00
59452062	000	WTR(PIPE WTR MAIN)(PVC CL200)(4")	LF	11.700	5,505.00	5,505.000	64,408.50
59452063	000	WTR(PIPE WTR MAIN)(PVC C900DR14)(6")	LF	17.150	22,691.00	22,826.000	391,465.90

59452063	000	WTR(PIPE WTR MAIN)(PVC C900DR14)(6")	LF	126.000	22,691.00	60.000	7,560.00
		CO #29~Added Item to Contract					
59452064	000	WTR(PIPE WTR MAIN)(PVC C900DR14)(8")	LF	24.000	6,775.00	7,203.000	172,872.00
59452065	000	WTR(PIPE WTR MAIN)(PVC C900DR14)(10")	LF	31.000	6,590.00	6,585.000	204,135.00
59452066	000	WTR(JACK,BORE OR TUNNEL)WTR MAIN(18")	LF	180.000	575.00	540.000	97,200.00
59452067	000	WTR(CASE PIPE,JACK,BOR OR TUNL)STL(18")	LF	50.000	715.00	725.000	36,250.00
59452068	000	WTR(CARRIER PIPE)PVC CL200 CERTALOK(4")	LF	28.450	535.00	555.000	15,789.75
59452069	000	WTR(CARRIER PIPE)PVC C900 CERTALOK(6")	LF	30.300	2,285.00	2,340.000	70,902.00
59452069	000	WTR(CARRIER PIPE)PVC C900 CERTALOK(6")	LF	49.810	2,285.00	20.000	996.20
		CO #29~Added Item to Contract					
59452070	000	WTR(CARRIER PIPE)PVC C900 CERTALOK(8")	LF	40.600	755.00	1,122.000	45,553.20
59452071	000	WTR(CARRIER PIPE)PVC C900 CERTALOK(10")	LF	56.150	295.00	320.000	17,968.00
59452072	000	TAPPING SLEEVE(GATE VALVE & BOX)(3")	EA	1,450.000	1.00	1.000	1,450.00
59452073	000	TAPPING SLEEVE(GATE VALVE & BOX)(4")	EA	1,720.000	13.00	12.000	20,640.00
59452074	000	TAPPING SLEEVE(GATE VALVE & BOX)(6")	EA	2,230.000	7.00	9.000	20,070.00
59452075	000	TAPPING SLEEVE(GATE VALVE & BOX)(8")	EA	2,920.000	2.00	2.000	5,840.00
59452076	000	WTR(TIE-IN)COMPL(1-1/2")	EA	1,350.000	1.00	2.000	2,700.00
59452077	000	WTR(TIE-IN)COMPL(2-1/2")	EA	2,180.000	2.00	2.000	4,360.00
59452078	000	WTR(GATE VALVE & BOX)COMPL(4")	EA	630.000	6.00	6.000	3,780.00
59452079	000	RELOC EXIST METER(NEW METER BOX)COMPL	EA	535.000	26.00	26.000	13,910.00
59452080	000	FIRE HYDRANT(COMPL)	EA	3,800.000	34.00	35.000	133,000.00
59452153	000	REMOVE AND DISPOSE(6-INCH WATERLINE)	LF	10.170	0.00	160.000	1,627.20
59452153	000	REMOVE AND DISPOSE(6-INCH WATERLINE)	LF	20.090	0.00	80.000	1,607.20
		CO #29~Added Item to Contract					
59472001	000	CO CABLE AERIAL(TELE)	LF	8.000	779.00	779.000	6,232.00
59472003	000	FO CABLE AERIAL(TELE)	LF	7.000	1,408.00	1,408.000	9,856.00
59472004	000	PLACE ATT POLE(TELE)	EA	500.000	2.00	2.000	1,000.00
59472005	000	CABLE BURIED(TELE)	LF	5.000	31,547.00	31,022.000	155,110.00
59472016	000	CONDT 1-4" HDPE(SDR11)DUCT(TELE)	LF	5.000	1,355.00	1,646.000	8,230.00
59472027	000	DIRECTIONAL BORE(TELE)	LF	26.200	6,681.00	8,334.000	218,350.80
59472027	000	DIRECTIONAL BORE(TELE)	LF	204.980	6,681.00	282.000	57,804.36
		CO #23~Added Item to Contract					
59472032	000	REMOVE(TELE)	LF	1.250	4,578.00	12,765.000	15,956.25
59472033	000	REMOVE STRUCTURE(TELE)	EA	75.000	93.00	93.000	6,975.00
59472044	000	AT&T HANDHOLE	EA	1,339.450	0.00	3.000	4,018.35
		CO #23~Added Item to Contract					
59492002	000	VEHICLE REMOVAL (SMALL)	EA	300.000	3.00	4.000	1,200.00
59512006	000	COAX AERIAL (TW)	LF	4.500	3,295.00	4,508.000	20,286.00
59512014	000	COAX AERIAL (TW) RELOCATE EXIST	LF	3.500	582.00	1,234.000	4,319.00
64732001	001	MULTIPOLYMER PAV MRK (W)(4")(SLD)	LF	0.400	113,545.00	122,834.000	49,133.60
64732002	001	MULTIPOLYMER PAV MRK (W)(4")(BRK)	LF	0.450	18,800.00	19,740.000	8,883.00
64732005	001	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.600	41,460.00	42,920.000	25,752.00
64732007	001	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.750	33,312.00	33,491.000	25,118.25
64732011	001	MULTIPOLYMER PAV MRK (Y)(4")(SLD)	LF	0.400	118,803.00	119,508.000	47,803.20
64732020	001	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.600	42,200.00	46,930.000	28,158.00
68342002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	16,000.000	17.00	17.000	272,000.00
80202005	000	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.300	81,093.00	78,628.000	102,216.40
80202009	000	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.300	84,410.00	89,383.000	116,197.90
87912002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	20,000.000	4.00	4.000	80,000.00

96022001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.00	74,223.840	74,223.84
96022002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.00	56,735.680	-56,735.68
96052003	100	RUC DAMAGE ONLY	DOL	-7,000.000	2.00	4.000	-28,000.00
		Lane Rental Hours (Peak) (0 Credit) (HR)					
96052003	200	RUC DAMAGE ONLY	DOL	-700.000	2.00	114.750	-80,325.00
		Lane Rental Hours (Low Traf) (840 Credit) (HR)					
96062001	000	FORCE ACCOUNT ID 1	DOL	1,280.850	0.00	1.000	1,280.85
		Payment for 1/2 of Partnering Conference					
96062002	000	FORCE ACCOUNT ID 2	DOL	49,000.000	0.00	1.041	51,009.00
		CO2~Addition of Force Acct~Reimb. MBGF,SGT, Atten					
96062004	000	FORCE ACCOUNT ID 4	DOL	1.000	0.00	224,382.520	224,382.52
		CO #11~3rd Party Damage Reimburse By Inv. (Part)					
96062005	000	FORCE ACCOUNT ID 5	DOL	1.000	0.00	5,482.420	5,482.42
		CO #14~Reimbursement for Additional Traffic Control Devices					
96062006	000	FORCE ACCOUNT ID 6	DOL	1.000	0.00	142,170.640	142,170.64
		CO #34~Reimb. for UPRR Flaggers					
96062007	000	FORCE ACCOUNT ID 7	DOL	12,147.070	0.00	1.000	12,147.07
		CO #43~Reimb. for Emergency Pav Repairs 11/9/17					
96062036		FORCE ACCOUNT ID 36	DOL	5,986.220	0.00	278.000	1,664,169.16
		6% FO Overhead for Added Days					
96062053	000	OFF-DUTY UNIFORM POLICE OFFICER	DOL	1.000	367,200.00	443,816.410	443,816.41
		Pay by Invoices & Form 318 (DOL)					
96082001	000	UNIQUE CHANGE ORDER ITEM 1	DOL	16,033.750	0.00	23.000	368,776.25
		FASTRACC(N) Crash Cushion Attenuators by the EA					
96082003	000	UNIQUE CHANGE ORDER ITEM 3	DOL	983.670	0.00	6.000	5,902.02
		CO #5, QWS Plan 1 Deployment (3.5 Mile), by EA. (Deploy)					
96082004	000	UNIQUE CHANGE ORDER ITEM 4	DOL	1,476.780	0.00	4.000	5,907.12
		CO #5, QWS Plan 2 Deployment (7.5 Miles), by EA. (Deploy)					
96082006	000	UNIQUE CHANGE ORDER ITEM 6	DOL	3,322.140	0.00	11.000	36,543.54
		CO #5, Rumble Strip Deployment - 1 Direction, by EA					
96082007	000	UNIQUE CHANGE ORDER ITEM 7	DOL	3,990.680	0.00	3.000	11,972.04
		CO #5, Rumble Strip Deployment - 2 Directions, by EA.					
96082008	000	UNIQUE CHANGE ORDER ITEM 8	DOL	906.300	0.00	1.000	906.30
		CO #4~Cut and Cap Exist. 6" Waterline by the EA					
96082009	000	UNIQUE CHANGE ORDER ITEM 9	DOL	147.020	0.00	1.000	147.02
		CO #4~Cut and Cap Exist. Service Line by the EA					
96082010	000	UNIQUE CHANGE ORDER ITEM 10	DOL	0.570	0.00	13,646.000	7,778.22
		CO #13~Payment for Additional Reinforcing Steel by the LB					
96082011	000	UNIQUE CHANGE ORDER ITEM 11	DOL	9.780	0.00	130.000	1,271.40
		CO #9~Added Item to Contract					
96082014	000	UNIQUE CHANGE ORDER ITEM 14	DOL	3,039.680	0.00	53.000	161,103.04
		CO #12~Payment for Single Lane Closure by the EA					
96082015	000	UNIQUE CHANGE ORDER ITEM 15	DOL	1,356.800	0.00	3.000	4,070.40
		CO #12~Payment for Add. Mob. for Pavement Repairs					
96082017	000	UNIQUE CHANGE ORDER ITEM 17	DOL	3,667.050	0.00	130.000	476,716.50
		CO #16~Rumble Strip Single Deployment by the EA					
96082018	000	UNIQUE CHANGE ORDER ITEM 18	DOL	4,266.750	0.00	16.000	68,268.00
		CO #16~Rumble Strip Double Deployment by the EA					
96082019	000	UNIQUE CHANGE ORDER ITEM 19	DOL	1.000	0.00	5,635.660	5,635.66
		CO #17~Payment for Emergency Pavement Repair					

CONTRACT ID	001502048	ESTIMATE	0104	CONTRACTOR'S ESTIMATE PACKAGE				
96082020	000	UNIQUE CHANGE ORDER ITEM 20		DOL	1.000	0.00	34,817.940	34,817.94
		CO #18~Reimbursement for Repairs Due To 3rd Party Damage						
96082021	000	UNIQUE CHANGE ORDER ITEM 21		DOL	7,341.210	0.00	1.000	7,341.21
		CO #19~Reimb. for Addtl Signs & Traff Control on SBFR						
96082022	000	UNIQUE CHANGE ORDER ITEM 22		DOL	304.800	0.00	30.000	9,144.00
		CO #24~Reimb. for Cleaning Splice Pits						
96082023	000	UNIQUE CHANGE ORDER ITEM 23		DOL	3,555.270	0.00	1.000	3,555.27
		CO #24~Reimb. for Exposing Damaged Cables						
96082024	000	UNIQUE CHANGE ORDER ITEM 24		DOL	15,360.850	0.00	1.000	15,360.85
		CO #24~AT&T Service Drops						
96082025	000	UNIQUE CHANGE ORDER ITEM 25		DOL	13,863.630	0.00	1.000	13,863.63
		CO #26~Reimbursement for Pavement Repairs 3/6/15 & 4/6/15						
96082026	000	UNIQUE CHANGE ORDER ITEM 26		DOL	7,800.450	0.00	1.000	7,800.45
		CO #28~Reimb for Removing Ty E Flex Base From NBFR						
96082027	000	UNIQUE CHANGE ORDER ITEM 27		DOL	2,706.060	0.00	1.000	2,706.06
		CO #29~Mobilization for TTG						
96082028	000	UNIQUE CHANGE ORDER ITEM 28		DOL	2,075.450	0.00	1.000	2,075.45
		CO #34~Reimb. for Gas Line Removal						
96082028	000	UNIQUE CHANGE ORDER ITEM 28		DOL	2,831.800	0.00	1.000	2,831.80
		CO #29~Add'l Equip Transport & Trucking						
96082029	000	UNIQUE CHANGE ORDER ITEM 29		DOL	870.100	0.00	4.000	3,480.40
		CO #33~Added Item to the Contract						
96082030	000	UNIQUE CHANGE ORDER ITEM 30		DOL	89,208.690	0.00	1.000	89,208.69
		CO #36~Jack & Bore Standy Time						
96082031	000	UNIQUE CHANGE ORDER ITEM 31		DOL	19,247.630	0.00	1.000	19,247.63
		CO #41~Added Item to Contract						
96082032	000	UNIQUE CHANGE ORDER ITEM 32		DOL	2,465,289.600	0.00	1.000	2,465,289.60
		CO 47~REIMB. FOR OVERHEADS						
96082033	000	UNIQUE CHANGE ORDER ITEM 33		DOL	299,963.000	0.00	3.183	954,782.23
		CO 50~REIMB. FOR LABOR INEFF.						
96082034	000	UNIQUE CHANGE ORDER ITEM 34		DOL	3,103,262.000	0.00	1.203	3,733,224.19
		CO 50~REIMB FOR EQUIP INEFF & STANDBY						
96082035	000	UNIQUE CHANGE ORDER ITEM 35		DOL	34,032.000	0.00	2.102	71,535.26
		CO 50~BOND INCREASE FOR ADD'L LABOR & EQUIP COSTS						
96082036		UNIQUE CHANGE ORDER ITEM 36		DOL	1.000	0.00	2,627.020	2,627.02
		Added by CO#60						
96082037		UNIQUE CHANGE ORDER ITEM 37		DOL	1.000	0.00	178,367.780	178,367.78
		Added by CO#61						
96082037		UNIQUE CHANGE ORDER ITEM 37		DOL	5,349,592.000	0.00	1.000	5,349,592.00
		CO 69 for Cost Escalation and Inefficiency						
96082038		UNIQUE CHANGE ORDER ITEM 38		DOL	0.510	0.00	228,407.530	116,487.84
		Added by CO#62						
96082039		UNIQUE CHANGE ORDER ITEM 39		DOL	1.000	0.00	12,506.260	12,506.26
		Added by CO #64 - FM 107 mill, overlay, base repair						
96082040		UNIQUE CHANGE ORDER ITEM 40		DOL	1.000	0.00	7,901.450	7,901.45
		Added by CO #64 - TCP for FM 107 Mill/overlay, undrdrn inst						
96082041		UNIQUE CHANGE ORDER ITEM 41		DOL	1.000	0.00	9,917.250	9,917.25
		Added by CO #65 - Install H20 ground box at FM 107						
96082042		UNIQUE CHANGE ORDER ITEM 42		DOL	1.000	0.00	2,343.150	2,343.15
		Added by CO #65 - Remove concrete steps south side FM 107						

96082043	UNIQUE CHANGE ORDER ITEM 43	DOL	1.000	0.00	1,724.210	1,724.21
	Added by CO #65 - Remove existing utility pole					
96082044	UNIQUE CHANGE ORDER ITEM 44	DOL	1.000	0.00	696.320	696.32
	Added by CO #65 - Remove mono curb at Centurylink bldg					
96082045	UNIQUE CHANGE ORDER ITEM 45	DOL	1.000	0.00	4,885.610	4,885.61
	Added by CO #66 - Pothole gas lines at Walls D & E					
96082046	UNIQUE CHANGE ORDER ITEM 46	DOL	1.000	0.00	3,850.900	3,850.90
	Added by CO #66 - Inlet FM107-RT2 modifications					
96082047	UNIQUE CHANGE ORDER ITEM 47	DOL	1.000	0.00	755.180	755.18
	Added by CO #66 - Service 3 modifications					
96102001	000 ON THE JOB TRAINING	DOL	0.800	1,040.00	817.600	654.08
	Pay by submitted Form 2202, 0 req'd this project (HR)					

**TOTAL ITEM EARNINGS TO DATE** \$139,762,922.33