



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **09/12/22**

CONTRACT ID: **001605118**
 PROJECT: **NH 2018(178)**
 CONTRACT: **10173002**
 AWARD AMOUNT: **\$10,109,086.02**
 PROJECTED AMOUNT: **\$10,109,086.02**
 ADJ. PROJECTED AMOUNT: **\$13,815,064.67**
 CONTRACTOR: **CLARK CONSTRUCTION OF TEXAS, INC.**

HIGHWAY: **IH 35**
 DISTRICT NAME: **SAN ANTONIO**
 COUNTY: **COMAL**
 AREA ENGINEER: **Christen Longoria, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0050**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **02/01/2022** to **02/04/2022**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **85.92**
 % RETAINAGE: **0.00**

LETTING DATE: **10/03/2017**
 AWARD DATE: **10/26/2017**
 NOTICE TO PROCEED DATE: **11/10/2017**
 WORK BEGIN DATE: **04/28/2018**
 ACCEPTED DATE: **01/31/2022**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$14,209,097.19	\$14,193,047.19	\$16,050.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$14,209,097.19	\$14,193,047.19	\$16,050.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$14,209,097.19	\$14,193,047.19	\$16,050.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	04/28/2018	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	12/10/2017	<u>LIQ DAMAGE RATE:</u>	\$1,285.00
<u>BID DAYS:</u>	100	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	42	DAYS AT	
<u>CURRENT DAYS:</u>	142	PER DAY	\$1,285.00
<u>DAYS CHARGED TO DATE:</u>	122	TOTAL:	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
02/01/2022		1	AWAITING FINAL DOCUMENTATION
02/02/2022		1	AWAITING FINAL DOCUMENTATION
02/03/2022		1	AWAITING FINAL DOCUMENTATION
02/04/2022		1	Files Submitted to DCO

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
4	0	4
		<hr/>
AWAITING FINAL DOCU		3
OTHER - SEE RMRKS		1

WORK PERFORMED THIS PERIOD

PROJECT NH 2018(178) **CONTROL** 001605118
CATEGORY 001 **DESCRIPTION** REFERENCE 17, IH 35, COMAL CO PS 67

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0070	05006001	000	MOBILIZATION	LS	535,000.000	0.030	\$16,050.00	1.00	1.00
0095	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	-342.000	-\$232.56	7,685.00	12,617.00
0100	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	-47.000	-\$188.00	2,215.00	615.00
0115	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	-5.000	-\$110.00	6.00	21.00
0126	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	14,709.000	\$1,470.90	14,709.00	14,709.00
0160	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.550	-341.000	-\$869.55	278.00	1,077.00

PROJECT NH 2018(178) **CONTROL** 001606048
CATEGORY 001 **DESCRIPTION** REFERENCE 24, IH 35, GUADALUPE CO PS 74

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0516	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	18.000	\$72.00	18.00	18.00
0531	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	6,502.000	\$650.20	6,502.00	6,502.00
0555	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	-251.000	-\$640.05	97.00	0.00
0560	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	-582.000	-\$1,484.10	160.00	89.00
0561	06726010		REFL PAV MRKR TY II-C-R	EA	2.550	327.000	\$833.85	327.00	327.00

PROJECT NH 2018(178) **CONTROL** 001611016
CATEGORY 001 **DESCRIPTION** REFERENCE 18, BI 35-H, COMAL CO PS 68

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0760	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	-18.000	-\$72.00	707.00	1,275.00
0771	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	7.000	\$154.00	7.00	7.00
0772	06666156		REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	2.000	\$200.00	2.00	2.00
0776	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	1,256.000	\$125.60	1,256.00	1,256.00
0810	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	86.000	\$219.30	94.00	418.00
0815	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	582.000	\$1,484.10	283.00	972.00
0816	06726010		REFL PAV MRKR TY II-C-R	EA	2.550	17.000	\$43.35	17.00	17.00

PROJECT NH 2018(178) **CONTROL** 001702076
CATEGORY 001 **DESCRIPTION** REFERENCE 9, IH 35, BEXAR CO PS 59

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1005	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	-26.000	-\$104.00	60.00	416.00
1011	06666063		REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	95.000	2.000	\$190.00	2.00	2.00
1031	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	9,233.000	\$923.30	9,233.00	9,233.00
1065	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.550	-17.000	-\$43.35	126.00	419.00

PROJECT NH 2018(178) **CONTROL** 001703064

CATEGORY 001 DESCRIPTION REFERENCE 10, IH 35, BEXAR CO PS 60

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1251	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	329.000	\$1,316.00	329.00	329.00
1256	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	246.000	\$24.60	246.00	246.00
1265	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	35,408.000	\$3,186.72	176,951.00	195,318.00
1291	06726010		REFL PAV MRKR TY II-C-R	EA	2.550	14.000	\$35.70	14.00	14.00

PROJECT NH 2018(178) CONTROL 001707134

CATEGORY 001 DESCRIPTION REFERENCE 20, IH 35, FRIO CO PS 70

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1475	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	-303.000	-\$1,212.00	30.00	100.00
1480	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	-12.000	-\$264.00	12.00	46.00
1481	06666156		REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	1.000	\$100.00	1.00	1.00

PROJECT NH 2018(178) CONTROL 001709099

CATEGORY 001 DESCRIPTION REFERENCE 11, IH 35, BEXAR CO PS 61

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1694	06666006		REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	3.000	126.000	\$378.00	126.00	126.00
1710	06666057	000	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	165.000	-7.000	-\$1,155.00	8.00	16.00
1715	06666063	000	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	95.000	-2.000	-\$190.00	2.00	5.00
1726	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	17.000	\$374.00	17.00	17.00
1736	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	25,668.000	\$2,566.80	25,668.00	25,668.00
1760	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	-192.000	-\$489.60	241.00	0.00
1761	06726009		REFL PAV MRKR TY II-A-A	EA	2.550	197.000	\$502.35	197.00	197.00

PROJECT STP 2018(179) CONTROL 001716007

CATEGORY 001 DESCRIPTION REFERENCE 21, BI 35-D, FRIO CO PS 71

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1951	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	170.000	\$115.60	170.00	170.00
1952	06666045		REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	3.000	96.000	\$288.00	96.00	96.00
1956	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	18.000	\$396.00	18.00	18.00
1961	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	350.000	\$35.00	350.00	350.00
1991	06726007		REFL PAV MRKR TY I-C	EA	2.550	192.000	\$489.60	192.00	192.00
1995	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	-197.000	-\$502.35	460.00	638.00

PROJECT NH 2018(178) CONTROL 002305084

CATEGORY 001 DESCRIPTION REFERENCE 39, US 90, UVALDE CO PS 89

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2180	06666006	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	3.000	-126.000	-\$378.00	30.00	0.00
2185	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	-282.000	-\$191.76	1,826.00	2,310.00
2190	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	-54.000	-\$216.00	832.00	144.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2195	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	-1.000	-\$95.00	4.00	10.00
2200	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	-1.000	-\$95.00	4.00	10.00
2205	06666093	000	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	375.000	-2.000	-\$750.00	4.00	4.00
2210	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	-63.000	-\$1,386.00	34.00	10.00
2220	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	-4.000	-\$400.00	2.00	3.00
2230	06666170	000	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	-59,354.000	-\$5,935.40	154,828.00	162,887.00
2245	06666283	000	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.520	-186,726.000	-\$97,097.52	154,528.00	192,943.00
2250	06666287	000	REF PROF PAV MRK TY I(Y)4"(SLD)(090MIL)	LF	0.520	-59,066.000	-\$30,714.32	128,202.00	155,226.00
2255	06666291	000	REF PROF PAV MRK TY I(Y)4"(BRK)(090MIL)	LF	0.520	-18,566.000	-\$9,654.32	4,935.00	4,650.00
2265	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	-672.000	-\$157.92	445.00	445.00

PROJECT STP 2018(179) **CONTROL** 007303068
CATEGORY 001 **DESCRIPTION** REFERENCE 1, US 281, ATASCOSA CO PS 51

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2506	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	1,556.000	\$155.60	1,556.00	1,556.00
2550	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.550	-5.000	-\$12.75	256.00	400.00

PROJECT STP 2018(179) **CONTROL** 010009022
CATEGORY 001 **DESCRIPTION** REFERENCE 42, SL 181, WILSON CO PS 92

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2735	06666045	000	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	3.000	-96.000	-\$288.00	26.00	0.00
2746	06666057		REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	165.000	2.000	\$330.00	2.00	2.00
2756	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	1,390.000	\$139.00	1,390.00	1,390.00
2791	06726010		REFL PAV MRKR TY II-C-R	EA	2.550	5.000	\$12.75	5.00	5.00

PROJECT STP 2018(179) **CONTROL** 011501013
CATEGORY 001 **DESCRIPTION** REFERENCE 25, FM 20, GUADALUPE CO PS 75

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2966	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	283.000	\$192.44	283.00	283.00
2967	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	47.000	\$188.00	47.00	47.00
2968	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	5.000	\$110.00	5.00	5.00

PROJECT NH 2018(178) **CONTROL** 014202028
CATEGORY 001 **DESCRIPTION** REFERENCE 31, IH 10, KERR CO PS 81

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3171	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	78.000	\$312.00	78.00	78.00
3172	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	33.000	\$726.00	33.00	33.00

PROJECT STP 2018(179) **CONTROL** 014209043

CATEGORY 001 DESCRIPTION REFERENCE 28, RM 473, KENDALL CO PS 78

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3386	06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	1.000	\$95.00	1.00	1.00
3387	06666078		REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	1.000	\$95.00	1.00	1.00
3388	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	29.000	\$638.00	29.00	29.00
3396	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	77,016.000	\$18,098.76	77,016.00	77,016.00
3410	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	-59.000	-\$150.45	6.00	96.00

PROJECT STP 2018(179) CONTROL 014210023

CATEGORY 001 DESCRIPTION REFERENCE 29, RM 473, KENDALL CO PS 79

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3591	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	112.000	\$76.16	112.00	112.00
3592	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	54.000	\$216.00	54.00	54.00
3593	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	6.000	\$132.00	6.00	6.00
3594	06666156		REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	1.000	\$100.00	1.00	1.00
3601	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	215.000	\$50.53	215.00	215.00
3611	06726007		REFL PAV MRKR TY I-C	EA	2.550	59.000	\$150.45	59.00	59.00

PROJECT NH 2018(178) CONTROL 014303046

CATEGORY 001 DESCRIPTION REFERENCE 43, US 87, WILSON CO PS 93

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3816	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	6.000	\$132.00	6.00	6.00
3831	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	6,818.000	\$681.80	6,818.00	6,818.00
3845	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	-76,559.000	-\$17,991.37	43,033.00	43,033.00

PROJECT STP 2018(179) CONTROL 029104026

CATEGORY 001 DESCRIPTION REFERENCE 4, SH 16, BANDERA CO PS 54

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4041	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	55.000	\$220.00	55.00	55.00
4050	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	-35,408.000	-\$3,186.72	32,243.00	40,113.00

PROJECT STP 2018(179) CONTROL 029105048

CATEGORY 001 DESCRIPTION REFERENCE 5, SH 16, BANDERA CO PS 55

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4251	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	55.000	\$37.40	55.00	55.00
4260	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	-217.000	-\$868.00	70.00	165.00
4261	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	5.000	\$110.00	5.00	5.00
4286	06726007		REFL PAV MRKR TY I-C	EA	2.550	77.000	\$196.35	77.00	77.00

PROJECT STP 2018(179) CONTROL 029106052

CATEGORY 001 DESCRIPTION REFERENCE 6, SH 16, BANDERA CO PS 56

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4480	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	-55.000	-\$37.40	1,076.00	7,468.00
4481	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	467.000	\$1,868.00	467.00	467.00
4506	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	15,868.000	\$1,586.80	15,868.00	15,868.00
4540	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	-77.000	-\$196.35	293.00	1,020.00
4550	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.550	-1,558.000	-\$3,972.90	177.00	0.00

PROJECT STP 2018(179) CONTROL 029109130

CATEGORY 001 DESCRIPTION REFERENCE 13, SH 16, BEXAR CO PS 63

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4750	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	-466.000	-\$1,864.00	80.00	152.00
4765	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	-125.000	-\$500.00	240.00	394.00
4776	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	32,220.000	\$3,222.00	32,220.00	32,220.00
4816	06726010		REFL PAV MRKR TY II-C-R	EA	2.550	1,558.000	\$3,972.90	1,558.00	1,558.00

PROJECT NH 2018(178) CONTROL 036603064

CATEGORY 001 DESCRIPTION REFERENCE 26, SH 123, GUADALUPE CO PS 76

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5006	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	316.000	\$1,264.00	316.00	316.00
5016	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	20.000	\$440.00	20.00	20.00
5017	06666147		REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	125.000	\$500.00	125.00	125.00
5026	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	-56,776.000	-\$5,677.60	28,276.00	33,116.00

PROJECT NH 2018(178) CONTROL 036604026

CATEGORY 001 DESCRIPTION REFERENCE 44, SH 123, WILSON CO PS 94

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5286	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	314.000	\$31.40	314.00	314.00
5320	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	-56.000	-\$142.80	122.00	83.00

PROJECT NH 2018(178) CONTROL 036605047

CATEGORY 001 DESCRIPTION REFERENCE 45, SH 123, WILSON CO PS 95

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5506	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	1,115.000	\$758.20	1,115.00	1,115.00
5507	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	34.000	\$136.00	34.00	34.00
5508	06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	5.000	\$475.00	5.00	5.00
5509	06666078		REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	5.000	\$475.00	5.00	5.00
5512	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	2,212.000	\$221.20	2,212.00	2,212.00
5522	06726007		REFL PAV MRKR TY I-C	EA	2.550	56.000	\$142.80	56.00	56.00

PROJECT STP 2018(179) CONTROL 042101050

CATEGORY 001 DESCRIPTION REFERENCE 49, SH 173, MEDINA CO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0296	06666283		REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.520	186,726.000	\$97,097.52	186,726.00	186,726.00
0297	06666287		REF PROF PAV MRK TY I(Y)4"(SLD)(090MIL)	LF	0.520	59,066.000	\$30,714.32	59,066.00	59,066.00
0298	06666291		REF PROF PAV MRK TY I(Y)4"(BRK)(090MIL)	LF	0.520	18,566.000	\$9,654.32	18,566.00	18,566.00
0315	06726007		REFL PAV MRKR TY I-C	EA	3.150	-80.000	-\$252.00	125.00	0.00

PROJECT STP 2018(179) CONTROL 042108034

CATEGORY 001 DESCRIPTION REFERENCE 36, SH 173, MEDINA CO PS 86

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5710	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	-1,115.000	-\$758.20	1,103.00	1,314.00
5711	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	126.000	\$504.00	126.00	126.00
5736	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	2,600.000	\$260.00	2,600.00	2,600.00

PROJECT STP 2018(179) CONTROL 067804009

CATEGORY 001 DESCRIPTION REFERENCE 32, RM 187, KERR CO PS 82

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5946	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	65.000	\$44.20	65.00	65.00
5947	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	18.000	\$72.00	18.00	18.00
5948	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	6.000	\$132.00	6.00	6.00

PROJECT STP 2018(179) CONTROL 074804046

CATEGORY 001 DESCRIPTION REFERENCE 50, FM 140, FRIO CO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1121	06726007		REFL PAV MRKR TY I-C	EA	3.150	80.000	\$252.00	80.00	80.00

PROJECT STP 2018(179) CONTROL 079203010

CATEGORY 001 DESCRIPTION REFERENCE 7, RM 337, BANDERA CO PS 57

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
6157	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	154.000	\$104.72	154.00	154.00
6158	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	16.000	\$64.00	16.00	16.00
6159	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	7.000	\$154.00	7.00	7.00

PROJECT STP 2018(179) CONTROL 084902047

CATEGORY 001 DESCRIPTION REFERENCE 37, FM 471, MEDINA CO PS 87

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
6380	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	-160.000	-\$640.00	22.00	397.00
6385	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	-5.000	-\$475.00	7.00	7.00
6386	06666057		REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	165.000	5.000	\$825.00	5.00	5.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
6390	06666078	000	REFL PAV MRK TY I (W)36"(YLD TRI)(100MIL)	EA	95.000	-5.000	-\$475.00	17.00	17.00
6391	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	21.000	\$462.00	21.00	21.00
6405	06666170	000	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	-5,860.000	-\$586.00	160,752.00	160,752.00
6437	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	460.000	\$110.40	460.00	460.00

PROJECT STP 2018(179) **CONTROL** 085501018
CATEGORY 001 **DESCRIPTION** REFERENCE 33, RM 480, KERR CO PS 83

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
6640	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	-155.000	-\$620.00	83.00	293.00
6655	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	-52.000	-\$1,144.00	14.00	28.00
6661	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	568.000	\$56.80	568.00	568.00
6680	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	-460.000	-\$110.40	2,611.00	2,420.00

PROJECT STP 2018(179) **CONTROL** 098701035
CATEGORY 001 **DESCRIPTION** REFERENCE 27, FM 20, GUADALUPE CO PS 77

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
6871	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	59.000	\$40.12	342.00	59.00
6872	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	602.000	\$2,408.00	202.00	602.00
6873	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	5.000	\$110.00	5.00	5.00
6874	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	3,310.000	\$331.00	3,310.00	3,310.00
6896	06726007		REFL PAV MRKR TY I-C	EA	2.550	165.000	\$420.75	165.00	165.00

PROJECT STP 2018(179) **CONTROL** 104201034
CATEGORY 001 **DESCRIPTION** REFERENCE 30, RM 474, KENDALL CO PS 80

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
7080	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	-602.000	-\$2,408.00	130.00	130.00
7081	06666147		REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	13.000	\$52.00	13.00	13.00
7082	06666156		REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	1.000	\$100.00	1.00	1.00

PROJECT STP 2018(179) **CONTROL** 104203013
CATEGORY 001 **DESCRIPTION** REFERENCE 8, SH 46, BANDERA CO PS 58

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
7306	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	51.000	\$204.00	51.00	51.00
7316	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	5.000	\$110.00	5.00	5.00
7320	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	-13.000	-\$52.00	70.00	52.00
7325	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	-1.000	-\$100.00	4.00	5.00
7326	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	38,425.000	\$3,842.50	38,425.00	38,425.00
7336	06666283		REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.520	56,506.000	\$29,383.12	56,506.00	56,506.00
7353	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	11,744.000	\$2,759.84	11,744.00	11,744.00

PROJECT STP 2018(179) **CONTROL** 113502026

CATEGORY 001 DESCRIPTION REFERENCE 34, RM 783, KERR CO PS 84

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
7550	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	-51.000	-\$204.00	205.00	322.00
7561	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	5.000	\$110.00	5.00	5.00
7565	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	-1,152.000	-\$4,608.00	56.00	-1,152.00
7576	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	-46,857.000	-\$4,685.70	37,518.00	40,980.00
7588	06666283		REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.520	-54,506.000	-\$28,343.12	37,518.00	34,677.00
7605	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	-11,744.000	-\$2,759.84	4,656.00	4,656.00

PROJECT STP 2018(179) CONTROL 143302046

CATEGORY 001 DESCRIPTION REFERENCE 19, FM 2252, COMAL CO PS 69

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
7800	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	-219.000	-\$148.92	3,360.00	3,360.00
7805	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	-112.000	-\$448.00	442.00	782.00
7825	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	-63.000	-\$1,386.00	12.00	25.00
7836	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	5,122.000	\$512.20	5,122.00	5,122.00

PROJECT NH 2018(178) CONTROL 143702014

CATEGORY 001 DESCRIPTION REFERENCE 46, FM 1346, WILSON CO PS 96

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
8080	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	-5.000	-\$20.00	434.00	63.00
8085	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	-1.000	-\$100.00	2.00	6.00
8086	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	1,480.000	\$148.00	1,480.00	1,480.00

PROJECT STP 2018(179) CONTROL 149901029

CATEGORY 001 DESCRIPTION REFERENCE 22, FM 1581, FRIO CO PS 72

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
8296	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	248.000	\$168.64	248.00	248.00
8297	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	117.000	\$468.00	117.00	117.00
8298	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	5.000	\$110.00	5.00	5.00
8306	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	480.000	\$48.00	480.00	480.00
8331	06726007		REFL PAV MRKR TY I-C	EA	2.550	32.000	\$81.60	32.00	32.00

PROJECT STP 2018(179) CONTROL 149901030

CATEGORY 001 DESCRIPTION REFERENCE 23, BI 35-E, FRIO CO PS 75

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
8515	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	-248.000	-\$168.64	110.00	143.00
8520	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	-117.000	-\$468.00	63.00	50.00
8525	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	-5.000	-\$110.00	5.00	10.00
8526	06666147		REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	5.000	\$20.00	5.00	5.00
8527	06666156		REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	1.000	\$100.00	1.00	1.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
8540	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	-32,774.000	-\$7,701.89	11,250.00	9,267.00
PROJECT			STP 2018(179)	CONTROL	174101012				
CATEGORY			001	DESCRIPTION	REFERENCE 2, FM 2790, ATASCOSA CO PS 52				

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
8765	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	1,152.000	\$4,608.00	100.00	1,196.00
8781	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	33,081.000	\$7,774.04	33,081.00	33,081.00
8795	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	-32.000	-\$81.60	14.00	0.00
PROJECT			STP 2018(179)	CONTROL	174102034				
CATEGORY			001	DESCRIPTION	REFERENCE 15, FM 2790, BEXAR CO PS 65				

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
8981	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	125.000	\$500.00	125.00	125.00
9005	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	-307.000	-\$72.15	34,160.00	34,160.00
PROJECT			STP 2018(179)	CONTROL	210402035				
CATEGORY			001	DESCRIPTION	REFERENCE 16, FM 1957, BEXAR CO PS 66				

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
9200	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	-125.000	-\$500.00	280.00	296.00
9221	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	3,014.000	\$301.40	3,014.00	3,014.00
PROJECT			STP 2018(179)	CONTROL	217504005				
CATEGORY			001	DESCRIPTION	REFERENCE 40, FM 3447, UVALDE CO PS 90				

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
9446	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	752.000	\$75.20	752.00	752.00
PROJECT			STP 2018(179)	CONTROL	264901033				
CATEGORY			001	DESCRIPTION	REFERENCE 38, FM 2676, MEDINA CO PS 88				

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
9677	06666093		REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	375.000	2.000	\$750.00	2.00	2.00
9686	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	-6,420.000	-\$642.00	6,097.00	7,125.00
9696	06666283		REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.520	-2,000.000	-\$1,040.00	6,097.00	5,192.00
PROJECT			STP 2018(179)	CONTROL	310501007				
CATEGORY			001	DESCRIPTION	REFERENCE 3, FM 3006, ATASCOSA CO PS 53				

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
9921	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	520.000	\$52.00	520.00	520.00

PROJECT NH 2018(178) CONTROL 336201015
 CATEGORY 001 DESCRIPTION REFERENCE 35, SL 534, KERR CO PS 85

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0166	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	654.000	\$65.40
0185	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	-36.000	-\$91.80

Total Bid Quantity	QTY Paid To Date
654.00	654.00
8.00	21.00

PROJECT STP 2018(179) CONTROL 351401008
 CATEGORY 001 DESCRIPTION REFERENCE 41, FM 1435, UVALDE CO PS 91

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0386	06726007		REFL PAV MRKR TY I-C	EA	2.550	36.000	\$91.80

Total Bid Quantity	QTY Paid To Date
36.00	36.00

TOTAL ITEM EARNINGS THIS ESTIMATE \$16,050.00

CONTRACT LINE ITEMS

PROJECT NH 2018(178) CONTROL 001605118
 CATEGORY 001 DESCRIPTION REFERENCE 17, IH 35, COMAL CO PS 67

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0061	03166240		AGGR(TY-PD GR-4 SAC-B) CRUSHED GRAVEL, SAC-B (+)	CY	70.750	0.000	1,478.000	2,366.00	167,394.50
0065	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	56,758.000	32,892.000	89,650.00	175,714.00
0070	05006001	000	MOBILIZATION	LS	535,000.000	1.000	0.000	1.00	535,000.00
0071	05006001		MOBILIZATION	LS	70,000.000	0.000	1.000	1.00	70,000.00
			One-Time Mob For Scrub Seal Work on Ref 47, 48, 49 & 50						
0075	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	5.000	2.000	7.00	35,000.00
0080	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	5,975.000	2,170.330	8,145.33	10,996.20
0085	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	555.000	0.000	555.00	5.55
0090	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,166.000	0.000	1,166.00	11.66
0095	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	7,685.000	0.000	12,617.00	8,579.56
0100	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	2,215.000	0.000	615.00	2,460.00
0105	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	4.000	0.000	7.00	665.00
0110	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	4.000	0.000	7.00	665.00
0115	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	6.000	0.000	21.00	462.00
0125	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	11,099.000	0.000	14,530.00	1,453.00
0126	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	14,709.000	14,709.00	1,470.90
0130	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	44,394.000	-34,996.000	9,398.00	845.82
0135	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	11,099.000	0.000	14,510.00	3,482.40
0140	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	44,394.000	22,339.000	66,733.00	15,682.26
0145	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	44,394.000	27,787.000	72,181.00	16,962.53
0155	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	1,110.000	0.000	283.00	721.65
0160	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.550	278.000	0.000	1,077.00	2,746.35
0165	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	250.000	5.000	0.000	12.00	3,000.00
0215	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	9,808.98	9,808.98

Category Subtotal \$1,063,127.36

PROJECT NH 2018(178) CONTROL 001606048
 CATEGORY 001 DESCRIPTION REFERENCE 24, IH 35, GUADALUPE CO PS 74

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0491	03166240		AGGR(TY-PD GR-4 SAC-B) CRUSHED GRAVEL, SAC-B (+)	CY	70.750	0.000	404.000	566.00	40,044.50
0495	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	15,505.000	5,295.000	20,800.00	40,768.00
0500	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	4,121.000	0.000	3,932.00	5,308.20
0505	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	163.000	0.000	163.00	1.63
0510	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	168.000	0.000	168.00	1.68
0515	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	530.000	0.000	3,493.00	2,375.24
0516	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	0.000	18.000	18.00	72.00
0520	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	4.000	0.000	5.00	475.00
0525	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	4.000	0.000	5.00	475.00
0530	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	3,258.000	0.000	2,630.00	263.00

CATEGORY 001 DESCRIPTION REFERENCE 24, IH 35, GUADALUPE CO PS 74

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0531	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	6,502.000	6,502.00	650.20
0535	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	12,722.000	-10,931.000	1,791.00	161.19
0540	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	3,258.000	0.000	2,640.00	633.60
0545	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	12,722.000	0.000	14,241.00	3,346.64
0550	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	12,722.000	0.000	14,964.00	3,516.54
0560	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	160.000	0.000	89.00	226.95
0561	06726010		REFL PAV MRKR TY II-C-R	EA	2.550	0.000	327.000	327.00	833.85
Category Subtotal									\$99,153.22

PROJECT NH 2018(178) CONTROL 001611016

CATEGORY 001 DESCRIPTION REFERENCE 18, BI 35-H, COMAL CO PS 68

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0725	03166242	000	AGGR(TY-PD GR-5 SAC-B)	CY	54.000	500.000	0.000	525.00	28,350.00
0730	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	16,801.000	0.000	17,500.00	34,300.00
0735	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	5,354.000	0.000	6,283.86	8,483.21
0740	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	146.000	0.000	146.00	1.46
0745	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	434.000	0.000	434.00	4.34
0750	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	857.000	-9.000	848.00	576.64
0755	06666045	000	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	3.000	130.000	0.000	162.00	486.00
0760	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	707.000	0.000	1,275.00	5,100.00
0765	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	5.000	0.000	5.00	475.00
0770	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	5.000	0.000	5.00	475.00
0771	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	7.000	7.00	154.00
0772	06666156		REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	0.000	2.000	2.00	200.00
0775	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	2,918.000	0.000	2,650.00	265.00
0776	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	1,256.000	1,256.00	125.60
0780	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	2,610.000	0.000	2,180.00	218.00
0785	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	24,096.000	0.000	21,499.00	1,934.91
0790	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	2,918.000	0.000	2,680.00	643.20
0795	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	7,874.000	2,152.000	10,026.00	2,356.11
0800	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	2,610.000	0.000	2,200.00	528.00
0805	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	24,096.000	0.000	22,057.00	5,183.40
0810	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	94.000	0.000	418.00	1,065.90
0815	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	283.000	0.000	972.00	2,478.60
0816	06726010		REFL PAV MRKR TY II-C-R	EA	2.550	0.000	17.000	17.00	43.35
Category Subtotal									\$93,447.72

PROJECT NH 2018(178) CONTROL 001702076

CATEGORY 001 DESCRIPTION REFERENCE 9, IH 35, BEXAR CO PS 59

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0975	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	21,449.000	0.000	23,900.00	46,844.00
0980	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	559.000	155.000	714.00	38,556.00
0990	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	252.000	0.000	252.00	2.52

CATEGORY 001 DESCRIPTION REFERENCE 9, IH 35, BEXAR CO PS 59

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0995	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	528.000	0.000	528.00	5.28
1000	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	3,038.000	0.000	4,408.00	2,997.44
1005	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	60.000	0.000	416.00	1,664.00
1011	06666063		REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	95.000	0.000	2.000	2.00	190.00
1015	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	2.000	0.000	2.00	190.00
1020	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	7.000	0.000	92.00	2,024.00
1030	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	5,027.000	0.000	3,790.00	379.00
1031	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	9,233.000	9,233.00	923.30
1035	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	20,108.000	-18,708.000	1,400.00	126.00
1040	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	5,027.000	0.000	4,290.00	1,029.60
1045	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	20,108.000	-612.000	19,496.00	4,581.56
1050	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	20,108.000	190.000	20,298.00	4,770.03
1060	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	503.000	0.000	75.00	191.25
1065	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.550	126.000	0.000	419.00	1,068.45

Category Subtotal \$105,542.43

PROJECT NH 2018(178) CONTROL 001703064
 CATEGORY 001 DESCRIPTION REFERENCE 10, IH 35, BEXAR CO PS 60

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1230	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	82,068.000	0.000	77,600.00	152,096.00
1235	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	2,137.000	859.000	2,996.00	161,784.00
1240	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	58,351.000	0.000	48,879.90	65,987.87
1245	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	2,849.000	0.000	2,849.00	28.49
1250	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	228.000	0.000	7,095.00	4,824.60
1251	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	0.000	329.000	329.00	1,316.00
1255	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	125.000	0.000	142.00	3,124.00
1256	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	246.000	246.00	24.60
1260	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	9,644.000	0.000	10,330.00	1,033.00
1265	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	176,951.000	0.000	195,318.00	17,578.62
1270	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	2,460.000	18,568.000	21,028.00	4,941.58
1275	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	1,000.000	0.000	9,600.00	2,304.00
1280	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	40,530.000	118,422.000	158,952.00	37,353.73
1290	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	226.000	0.000	2,418.00	6,165.90
1291	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.550	0.000	14.000	14.00	35.70

Category Subtotal \$458,598.09

PROJECT NH 2018(178) CONTROL 001707134
 CATEGORY 001 DESCRIPTION REFERENCE 20, IH 35, FRIO CO PS 70

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1456	03166405		ASPH (AC-20-5TR OR AC-20XP)	GAL	2.659	0.000	52,063.000	51,100.00	135,874.90
1460	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	1,356.000	0.000	1,358.00	73,332.00
1465	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	13,189.000	-4,330.260	8,858.74	11,959.30
1470	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,354.000	0.000	2,708.00	27.08

CATEGORY 001 DESCRIPTION REFERENCE 20, IH 35, FRIO CO PS 70

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1475	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	30.000	0.000	100.00	400.00
1480	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	12.000	0.000	46.00	1,012.00
1481	06666156		REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	0.000	1.000	1.00	100.00
1485	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	10,284.000	0.000	11,050.00	1,105.00
1490	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	38,345.000	0.000	41,213.00	3,709.17
1495	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	101,606.000	-40,732.000	60,874.00	14,305.39
1500	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	10,284.000	156.000	10,440.00	2,505.60
1505	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	38,345.000	0.000	45,281.00	10,641.04
1510	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	1,055.000	27.000	1,082.00	2,759.10

Category Subtotal \$257,730.58

PROJECT NH 2018(178) CONTROL 001709099

CATEGORY 001 DESCRIPTION REFERENCE 11, IH 35, BEXAR CO PS 61

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1675	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	35,905.000	19,145.000	55,050.00	107,898.00
1680	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	935.000	465.000	1,400.00	75,600.00
1690	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	529.000	0.000	529.00	5.29
1694	06666006		REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	3.000	0.000	126.000	126.00	378.00
1695	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	9,650.000	0.000	12,340.00	8,391.20
1700	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	1,235.000	0.000	2,059.00	8,236.00
1705	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	17.000	0.000	33.00	3,135.00
1710	06666057	000	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	165.000	8.000	0.000	16.00	2,640.00
1715	06666063	000	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	95.000	2.000	0.000	5.00	475.00
1720	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	19.000	0.000	37.00	3,515.00
1725	06666093	000	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	375.000	4.000	0.000	8.00	3,000.00
1726	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	17.000	17.00	374.00
1735	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	10,579.000	0.000	15,160.00	1,516.00
1736	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	25,668.000	25,668.00	2,566.80
1740	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	23,475.000	-16,068.000	7,407.00	666.63
1745	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	10,579.000	0.000	14,890.00	3,573.60
1750	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	4,000.000	13,781.000	17,781.00	4,178.54
1755	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	23,475.000	25,103.000	48,578.00	11,415.83
1761	06726009		REFL PAV MRKR TY II-A-A	EA	2.550	0.000	197.000	197.00	502.35
1765	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.550	337.000	0.000	1,733.00	4,419.15

Category Subtotal \$242,486.39

PROJECT STP 2018(179) CONTROL 001716007

CATEGORY 001 DESCRIPTION REFERENCE 21, BI 35-D, FRIO CO PS 71

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1931	03166405		ASPH (AC-20-5TR OR AC-20XP)	GAL	2.659	0.000	37,718.000	41,450.00	110,215.55
1935	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	982.000	0.000	1,162.00	62,748.00
1940	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	11,796.000	-3,875.490	7,920.51	10,692.69
1945	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	211.000	0.000	211.00	2.11

CATEGORY 001 DESCRIPTION REFERENCE 21, BI 35-D, FRIO CO PS 71

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1950	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	530.000	0.000	530.00	5.30
1951	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	0.000	170.000	170.00	115.60
1952	06666045		REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	3.000	0.000	96.000	96.00	288.00
1955	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	15.000	0.000	484.00	1,936.00
1956	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	18.000	18.00	396.00
1960	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	4,207.000	0.000	3,800.00	380.00
1961	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	350.000	350.00	35.00
1965	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	2,417.000	0.000	2,640.00	264.00
1970	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	27,106.000	802.000	27,908.00	2,511.72
1975	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	4,207.000	203.000	4,410.00	1,058.40
1980	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	42,850.000	0.000	45,491.00	10,690.39
1985	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	2,417.000	0.000	1,710.00	410.40
1990	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	27,106.000	0.000	25,705.00	6,040.68
1991	06726007		REFL PAV MRKR TY I-C	EA	2.550	0.000	192.000	192.00	489.60
1995	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	460.000	0.000	638.00	1,626.90
								Category Subtotal	\$209,906.34

PROJECT NH 2018(178) CONTROL 002305084

CATEGORY 001 DESCRIPTION REFERENCE 39, US 90, UVALDE CO PS 89

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2156	03166240		AGGR(TY-PD GR-4 SAC-B) CRUSHED GRAVEL, SAC-B (+)	CY	70.750	0.000	2,847.000	3,647.00	258,025.25
2160	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	109,328.000	0.000	127,500.00	249,900.00
2165	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	1,810.000	0.000	1,811.20	2,445.12
2170	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	473.000	0.000	946.00	9.46
2175	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	2,093.000	0.000	4,186.00	41.86
2185	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	1,826.000	0.000	2,310.00	1,570.80
2190	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	832.000	0.000	144.00	576.00
2195	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	4.000	0.000	10.00	950.00
2200	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	4.000	0.000	10.00	950.00
2205	06666093	000	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	375.000	4.000	0.000	4.00	1,500.00
2210	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	34.000	0.000	10.00	220.00
2215	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	1,157.000	0.000	73.00	292.00
2220	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	2.000	0.000	3.00	300.00
2225	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	9,457.000	0.000	7,380.00	738.00
2230	06666170	000	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	154,828.000	0.000	162,887.00	16,288.70
2235	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	4,935.000	0.000	5,880.00	588.00
2240	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	129,032.000	0.000	142,888.00	12,859.92
2245	06666283	000	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.520	154,528.000	0.000	192,943.00	100,330.36
2250	06666287	000	REF PROF PAV MRK TY I(Y)4"(SLD)(090MIL)	LF	0.520	128,202.000	0.000	155,226.00	80,717.52
2255	06666291	000	REF PROF PAV MRK TY I(Y)4"(BRK)(090MIL)	LF	0.520	4,935.000	0.000	4,650.00	2,418.00
2260	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	9,457.000	233.000	9,690.00	2,325.60
2265	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	300.000	145.000	445.00	104.58
2266	06666307		RE PM W/RET REQ TY I (W)6"(SLD)(060MIL)	LF	0.460	0.000	154,528.000	169,865.00	78,137.90
2270	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	830.000	43,992.000	44,822.00	10,533.17
2271	06666316		RE PM W/RET REQ TY I (Y)6"(BRK)(060MIL)	LF	0.460	0.000	4,880.000	4,880.00	2,244.80

CATEGORY 001 DESCRIPTION REFERENCE 39, US 90, UVALDE CO PS 89

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2272	06666319		RE PM W/RET REQ TY I (Y)6"(SLD)(060MIL)	LF	0.460	0.000	126,186.000	126,186.00	58,045.56
2275	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	252.000	0.000	347.00	884.85
2280	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	1,845.000	0.000	2,043.00	5,209.65
2285	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.550	268.000	0.000	365.00	930.75
2290	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	14.000	240.000	0.000	200.00	2,800.00

Category Subtotal \$891,937.85

PROJECT STP 2018(179) CONTROL 007303068

CATEGORY 001 DESCRIPTION REFERENCE 1, US 281, ATASCOSA CO PS 51

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2451	03166405		ASPH (AC-20-5TR OR AC-20XP)	GAL	2.659	0.000	100,515.000	104,100.00	276,801.90
2455	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	2,618.000	0.000	2,659.00	143,586.00
2460	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	9,900.000	-3,658.570	6,241.43	8,425.93
2465	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	918.000	0.000	918.00	9.18
2470	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,222.000	0.000	1,222.00	12.22
2475	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	395.000	0.000	966.00	656.88
2480	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	364.000	0.000	443.00	1,772.00
2485	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	12.000	0.000	4.00	380.00
2490	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	4.000	0.000	4.00	380.00
2495	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	140.000	0.000	64.00	256.00
2500	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	4.000	0.000	3.00	300.00
2505	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	18,357.000	783.000	19,140.00	1,914.00
2506	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	1,556.000	1,556.00	155.60
2510	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	4,904.000	0.000	5,460.00	546.00
2515	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	85,430.000	-50,042.000	35,388.00	3,184.92
2520	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	18,357.000	-857.000	17,500.00	4,200.00
2525	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	73,428.000	-2,370.000	71,058.00	16,698.63
2530	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	4,904.000	0.000	5,200.00	1,248.00
2535	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	85,430.000	0.000	72,158.00	16,957.13
2540	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	214.000	0.000	414.00	1,055.70
2545	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	918.000	0.000	1,207.00	3,077.85
2550	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.550	256.000	0.000	400.00	1,020.00

Category Subtotal \$482,637.94

PROJECT STP 2018(179) CONTROL 010009022

CATEGORY 001 DESCRIPTION REFERENCE 42, SL 181, WILSON CO PS 92

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2711	03166405		ASPH (AC-20-5TR OR AC-20XP)	GAL	2.659	0.000	26,895.000	30,700.00	81,631.30
2715	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	700.000	0.000	798.00	43,092.00
2720	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	2,432.000	0.000	2,014.04	2,718.95
2725	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	507.000	0.000	507.00	5.07
2730	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	247.000	0.000	646.00	439.28
2740	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	140.000	0.000	631.00	2,524.00

CATEGORY 001 DESCRIPTION REFERENCE 42, SL 181, WILSON CO PS 92

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2745	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	2.000	0.000	4.00	380.00
2746	06666057		REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	165.000	0.000	2.000	2.00	330.00
2750	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	2.000	0.000	4.00	380.00
2756	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	1,390.000	1,390.00	139.00
2760	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	1,999.000	31.000	2,030.00	203.00
2765	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	236,931.000	-193,691.000	43,240.00	3,891.60
2770	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	40,144.000	-732.000	39,412.00	9,261.83
2775	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	1,999.000	-39.000	1,960.00	470.40
2780	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	236,931.000	-196,173.000	40,758.00	9,578.13
2785	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	6.000	0.000	31.00	79.05
2790	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	483.000	0.000	774.00	1,973.70
2791	06726010		REFL PAV MRKR TY II-C-R	EA	2.550	0.000	5.000	5.00	12.75
Category Subtotal									\$157,110.06

PROJECT STP 2018(179) CONTROL 011501013

CATEGORY 001 DESCRIPTION REFERENCE 25, FM 20, GUADALUPE CO PS 75

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2950	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	10,726.000	0.000	11,600.00	22,736.00
2955	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	279.000	0.000	301.00	16,254.00
2960	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	336.000	0.000	342.57	462.47
2965	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	282.000	0.000	282.00	2.82
2966	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	0.000	283.000	283.00	192.44
2967	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	0.000	47.000	47.00	188.00
2968	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	5.000	5.00	110.00
2970	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	1,363.000	7.000	1,370.00	137.00
2975	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	17,496.000	0.000	18,580.00	1,672.20
2980	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	26,828.000	1,058.000	27,886.00	6,553.22
2985	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	1,363.000	7.000	1,370.00	328.80
2990	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	17,496.000	0.000	19,140.00	4,497.90
2995	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	269.000	0.000	364.00	928.20
Category Subtotal									\$54,063.05

PROJECT NH 2018(178) CONTROL 014202028

CATEGORY 001 DESCRIPTION REFERENCE 31, IH 10, KERR CO PS 81

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3155	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	64,963.000	0.000	64,650.00	126,714.00
3160	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	1,692.000	583.000	2,275.00	122,850.00
3165	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	8,301.000	-3,889.750	4,411.25	5,955.19
3170	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	2,015.000	0.000	2,015.00	20.15
3171	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	0.000	78.000	78.00	312.00
3172	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	33.000	33.00	726.00
3175	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	14,096.000	0.000	14,940.00	1,494.00
3180	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	69,632.000	0.000	85,065.00	7,655.85

CATEGORY 001 DESCRIPTION REFERENCE 31, IH 10, KERR CO PS 81

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3185	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	14,096.000	0.000	15,040.00	3,609.60
3190	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	69,632.000	0.000	80,944.00	19,021.84
3195	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	1,214.000	0.000	1,781.00	4,541.55

Category Subtotal \$292,900.18

PROJECT STP 2018(179) CONTROL 014209043

CATEGORY 001 DESCRIPTION REFERENCE 28, RM 473, KENDALL CO PS 78

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3360	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	83,942.000	0.000	82,800.00	162,288.00
3365	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	2,186.000	0.000	2,226.00	120,204.00
3370	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	4,330.000	0.000	4,354.32	5,878.33
3375	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	2,231.000	0.000	2,231.00	22.31
3380	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	259.000	0.000	585.00	397.80
3385	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	28.000	0.000	428.00	1,712.00
3386	06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	0.000	1.000	1.00	95.00
3387	06666078		REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	0.000	1.000	1.00	95.00
3388	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	29.000	29.00	638.00
3390	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	6,240.000	0.000	5,700.00	570.00
3395	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	169,034.000	-563.000	168,471.00	15,162.39
3396	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	0.000	77,016.000	77,016.00	18,098.76
3400	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	6,240.000	0.000	4,800.00	1,152.00
3405	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	169,034.000	0.000	147,067.00	34,560.75
3410	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	6.000	0.000	96.00	244.80
3415	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	2,125.000	0.000	6,965.00	17,760.75

Category Subtotal \$378,879.89

PROJECT STP 2018(179) CONTROL 014210023

CATEGORY 001 DESCRIPTION REFERENCE 29, RM 473, KENDALL CO PS 79

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3575	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	27,428.000	9,013.000	36,441.00	71,424.36
3580	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	714.000	315.000	1,029.00	55,566.00
3585	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	3,122.000	-941.540	2,180.46	2,943.62
3590	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	971.000	0.000	1,942.00	19.42
3591	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	0.000	112.000	112.00	76.16
3592	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	0.000	54.000	54.00	216.00
3593	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	6.000	6.00	132.00
3594	06666156		REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	0.000	1.000	1.00	100.00
3595	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	806.000	0.000	960.00	96.00
3600	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	73,799.000	-1,780.000	72,019.00	6,481.71
3601	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	0.000	215.000	215.00	50.53
3605	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	806.000	0.000	1,160.00	278.40
3610	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	73,799.000	0.000	58,582.00	13,766.77
3611	06726007		REFL PAV MRKR TY I-C	EA	2.550	0.000	59.000	59.00	150.45

CATEGORY 001 DESCRIPTION REFERENCE 29, RM 473, KENDALL CO PS 79

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3615	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	925.000	0.000	1,027.00	2,618.85
Category Subtotal									\$153,920.27

PROJECT NH 2018(178) CONTROL 014303046

CATEGORY 001 DESCRIPTION REFERENCE 43, US 87, WILSON CO PS 93

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3776	03166405		ASPH (AC-20-5TR OR AC-20XP)	GAL	2.659	0.000	53,711.000	56,975.00	151,496.53
3780	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	1,399.000	0.000	1,449.00	78,246.00
3785	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	1,262.000	0.000	1,073.28	1,448.93
3790	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	538.000	0.000	538.00	5.38
3795	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	575.000	0.000	575.00	5.75
3800	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	3,020.000	0.000	3,494.00	2,375.92
3805	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	36.000	0.000	216.00	864.00
3810	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	19.000	0.000	20.00	1,900.00
3815	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	19.000	0.000	20.00	1,900.00
3816	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	6.000	6.00	132.00
3820	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	809.000	0.000	33.00	132.00
3825	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	2.000	0.000	3.00	300.00
3830	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	10,757.000	0.000	11,560.00	1,156.00
3831	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	6,818.000	6,818.00	681.80
3835	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	47,080.000	0.000	49,655.00	4,468.95
3840	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	10,757.000	63.000	10,820.00	2,596.80
3845	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	43,770.000	-737.000	43,033.00	10,112.77
3850	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	47,080.000	-440.000	46,640.00	10,960.40
3855	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	81.000	0.000	856.00	2,182.80
3860	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	548.000	0.000	1,412.00	3,600.60
Category Subtotal									\$274,566.63

PROJECT STP 2018(179) CONTROL 023505036

CATEGORY 001 DESCRIPTION REFERENCE 47, SH 55, UVALDE CO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0855	03166080		AGGR(TY-B GR-5 SAC-A)	CY	135.000	0.000	1,017.000	938.00	126,630.00
0860	06626111		WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	0.000	1,200.000	1,200.00	12.00
0865	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.336	0.000	91,560.000	170,641.00	57,335.38
0870	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.399	0.000	18,260.000	16,970.00	6,771.03
0875	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.357	0.000	88,720.000	60,002.00	21,420.71
0880	06726009		REFL PAV MRKR TY II-A-A	EA	3.150	0.000	1,145.000	1,520.00	4,788.00
0885	30646003		SCRUB SEAL (EMULS) (CMS-2P)	GAL	5.050	0.000	45,574.000	42,750.00	215,887.50
Category Subtotal									\$432,844.62

PROJECT STP 2018(179) CONTROL 029104026

CATEGORY 001 DESCRIPTION REFERENCE 4, SH 16, BANDERA CO PS 54

CATEGORY 001 DESCRIPTION REFERENCE 4, SH 16, BANDERA CO PS 54

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4025	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	16,558.000	0.000	14,750.00	28,910.00
4030	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	431.000	0.000	406.00	21,924.00
4035	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	795.000	0.000	795.99	1,074.59
4040	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	518.000	0.000	518.00	5.18
4041	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	0.000	55.000	55.00	220.00
4045	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	895.000	0.000	2,310.00	231.00
4050	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	32,243.000	0.000	40,113.00	3,610.17
4055	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	35,822.000	40,750.000	76,572.00	17,994.42
4060	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	895.000	0.000	1,130.00	271.20
4065	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	32,243.000	-1,527.000	30,716.00	7,218.26
4070	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	448.000	-15.000	433.00	1,104.15
Category Subtotal									\$82,562.97

PROJECT STP 2018(179) CONTROL 029105048

CATEGORY 001 DESCRIPTION REFERENCE 5, SH 16, BANDERA CO PS 55

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4230	03166242	000	AGGR(TY-PD GR-5 SAC-B)	CY	54.000	346.000	0.000	294.00	15,876.00
4235	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	46,622.000	0.000	49,900.00	97,804.00
4240	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	912.000	0.000	1,057.00	57,078.00
4245	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	1,302.000	-555.440	746.56	1,007.86
4250	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	801.000	0.000	801.00	8.01
4251	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	0.000	55.000	55.00	37.40
4255	06666045	000	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	3.000	48.000	0.000	52.00	156.00
4260	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	70.000	0.000	165.00	660.00
4261	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	5.000	5.00	110.00
4265	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	7,243.000	0.000	1,220.00	122.00
4270	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	49,163.000	-17,386.000	31,777.00	2,859.93
4275	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	82,054.000	1,606.000	83,660.00	19,660.10
4280	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	7,243.000	0.000	2,160.00	518.40
4285	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	49,163.000	22,921.000	72,084.00	16,939.74
4286	06726007		REFL PAV MRKR TY I-C	EA	2.550	0.000	77.000	77.00	196.35
4290	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	714.000	0.000	976.00	2,488.80
Category Subtotal									\$215,522.59

PROJECT STP 2018(179) CONTROL 029106052

CATEGORY 001 DESCRIPTION REFERENCE 6, SH 16, BANDERA CO PS 56

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4451	03166240		AGGR(TY-PD GR-4 SAC-B) CRUSHED GRAVEL, SAC-B (+)	CY	70.750	0.000	1,846.000	1,981.00	140,155.75
4456	03166242		AGGR(TY-PD GR-5 SAC-B) CRUSHED GRAVEL, SAC-B (+)	CY	82.750	0.000	322.000	259.00	21,432.25
4460	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	81,724.000	0.000	82,750.00	162,190.00
4465	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	5,589.000	0.000	6,195.29	8,363.64
4470	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	727.000	0.000	727.00	7.27

CATEGORY 001 DESCRIPTION REFERENCE 6, SH 16, BANDERA CO PS 56

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4475	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,638.000	0.000	1,638.00	16.38
4480	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	1,076.000	0.000	7,468.00	5,078.24
4481	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	0.000	467.000	467.00	1,868.00
4485	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	16.000	0.000	29.00	2,755.00
4490	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	14.000	0.000	28.00	2,660.00
4495	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	150.000	0.000	123.00	492.00
4500	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	6.000	0.000	8.00	800.00
4505	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	14,540.000	-310.000	14,230.00	1,423.00
4506	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	15,868.000	15,868.00	1,586.80
4510	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	10,899.000	0.000	8,640.00	864.00
4515	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	81,184.000	0.000	96,407.00	8,676.63
4520	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	14,540.000	0.000	13,150.00	3,156.00
4525	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	89,191.000	0.000	80,423.00	18,899.41
4530	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	10,899.000	0.000	8,230.00	1,975.20
4535	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	81,184.000	0.000	91,267.00	21,447.75
4540	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	293.000	0.000	1,020.00	2,601.00
4545	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	1,015.000	0.000	2,477.00	6,316.35

Category Subtotal \$412,764.67

PROJECT STP 2018(179) CONTROL 029109130

CATEGORY 001 DESCRIPTION REFERENCE 13, SH 16, BEXAR CO PS 63

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4716	03166240		AGGR(TY-PD GR-4 SAC-B) CRUSHED GRAVEL, SAC-B (+)	CY	70.750	0.000	2,732.000	2,933.00	207,509.75
4721	03166242		AGGR(TY-PD GR-5 SAC-B) CRUSHED GRAVEL, SAC-B (+)	CY	82.750	0.000	763.000	588.00	48,657.00
4725	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	130,559.000	0.000	143,150.00	280,574.00
4730	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	6,081.000	18,174.800	24,255.80	32,745.33
4735	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	598.000	0.000	598.00	5.98
4740	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	2,188.000	0.000	2,188.00	21.88
4745	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	12,399.000	554.000	12,953.00	8,808.04
4750	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	80.000	0.000	152.00	608.00
4755	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	32.000	0.000	39.00	3,705.00
4760	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	31.000	0.000	51.00	4,845.00
4765	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	240.000	0.000	394.00	1,576.00
4770	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	8.000	0.000	11.00	1,100.00
4775	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	11,951.000	0.000	39,590.00	3,959.00
4776	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	32,220.000	32,220.00	3,222.00
4780	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	17,701.000	0.000	5,010.00	501.00
4785	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	120,344.000	-41,104.000	79,240.00	7,131.60
4790	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	11,951.000	0.000	24,260.00	5,822.40
4795	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	95,608.000	-1,230.000	94,378.00	22,178.83
4800	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	17,701.000	0.000	4,620.00	1,108.80
4805	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	120,344.000	0.000	103,018.00	24,209.23
4810	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	1,506.000	0.000	465.00	1,185.75

CATEGORY 001 DESCRIPTION REFERENCE 13, SH 16, BEXAR CO PS 63

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4815	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	1,198.000	0.000	1,692.00	4,314.60
4816	06726010		REFL PAV MRKR TY II-C-R	EA	2.550	0.000	1,558.000	1,558.00	3,972.90
4820	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	14.000	160.000	0.000	320.00	4,480.00

Category Subtotal \$672,242.09

PROJECT STP 2018(179) CONTROL 034807019
 CATEGORY 001 DESCRIPTION REFERENCE 48, FM 99, ATASCOSA CO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1350	03166080		AGGR(TY-B GR-5 SAC-A)	CY	135.000	0.000	1,038.000	1,001.00	135,135.00
1360	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.336	0.000	101,161.000	101,161.00	33,990.10
1365	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.399	0.000	8,910.000	8,140.00	3,247.86
1370	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.357	0.000	52,696.000	57,870.00	20,659.59
1375	06726009		REFL PAV MRKR TY II-A-A	EA	3.150	0.000	1,110.000	1,110.00	3,496.50
1380	30646003		SCRUB SEAL (EMULS) (CMS-2P)	GAL	5.050	0.000	46,482.000	43,600.00	220,180.00

Category Subtotal \$416,709.05

PROJECT NH 2018(178) CONTROL 036603064
 CATEGORY 001 DESCRIPTION REFERENCE 26, SH 123, GUADALUPE CO PS 76

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4980	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	106,040.000	0.000	118,600.00	232,456.00
4985	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	2,761.000	0.000	2,975.00	160,650.00
4990	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	4,300.000	0.000	4,368.29	5,897.19
4995	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	177.000	0.000	177.00	1.77
5000	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,426.000	0.000	1,426.00	14.26
5005	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	5,655.000	0.000	7,756.00	5,274.08
5006	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	0.000	316.000	316.00	1,264.00
5010	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	18.000	0.000	37.00	3,515.00
5015	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	18.000	0.000	37.00	3,515.00
5016	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	20.000	20.00	440.00
5017	06666147		REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	0.000	125.000	125.00	500.00
5020	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	5.000	0.000	8.00	800.00
5025	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	3,531.000	0.000	3,340.00	334.00
5026	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	28,276.000	33,116.00	3,311.60
5030	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	6,716.000	-5,666.000	1,050.00	105.00
5035	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	116,967.000	-89,452.000	23,963.00	2,156.67
5039	06666283		REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.520	0.000	28,276.000	38,749.00	20,149.48
5040	06666287	000	REF PROF PAV MRK TY I(Y)4"(SLD)(090MIL)	LF	0.520	11,468.000	24,900.000	36,368.00	18,911.36
5045	06666291	000	REF PROF PAV MRK TY I(Y)4"(BRK)(090MIL)	LF	0.520	998.000	8.000	1,860.00	967.20
5050	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	3,531.000	0.000	3,220.00	772.80
5055	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	132,338.000	-131,508.000	830.00	195.05
5065	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	105,499.000	-104,863.000	636.00	149.46
5070	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	296.000	0.000	725.00	1,848.75
5075	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	1,339.000	0.000	3,688.00	9,404.40

CATEGORY 001 DESCRIPTION REFERENCE 26, SH 123, GUADALUPE CO PS 76

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5080	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.550	22.000	0.000	195.00	497.25
Category Subtotal									\$473,130.32

PROJECT NH 2018(178) CONTROL 036604026
 CATEGORY 001 DESCRIPTION REFERENCE 44, SH 123, WILSON CO PS 94

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5240	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	21,748.000	0.000	21,350.00	41,846.00
5245	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	566.000	0.000	602.00	32,508.00
5250	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	894.000	264.360	1,158.36	1,563.79
5255	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	79.000	0.000	79.00	0.79
5260	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	248.000	0.000	248.00	2.48
5265	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	160.000	0.000	160.00	108.80
5270	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	142.000	0.000	290.00	1,160.00
5275	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	2.000	0.000	2.00	190.00
5280	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	2.000	0.000	2.00	190.00
5285	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	1,562.000	8.000	1,570.00	157.00
5286	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	314.000	314.00	31.40
5290	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	1,542.000	0.000	1,210.00	121.00
5295	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	18,754.000	0.000	14,984.00	1,348.56
5300	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	1,562.000	8.000	1,570.00	376.80
5305	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	25,030.000	0.000	29,816.00	7,006.76
5310	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	1,542.000	0.000	1,190.00	285.60
5315	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	18,754.000	0.000	19,937.00	4,685.20
5320	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	122.000	0.000	83.00	211.65
5325	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	237.000	0.000	707.00	1,802.85
Category Subtotal									\$93,596.68

PROJECT NH 2018(178) CONTROL 036605047
 CATEGORY 001 DESCRIPTION REFERENCE 45, SH 123, WILSON CO PS 95

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5491	03166007		ASPH (A-R TYPE II)	GAL	2.625	0.000	40,762.000	44,230.00	116,103.75
5496	03166432		AGGR (TY-PD GR-3 OR TY-PD GR-3S)(SAC-B)	CY	73.000	0.000	618.000	752.00	54,896.00
5500	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	642.000	-270.630	371.37	501.35
5506	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	0.000	1,115.000	1,115.00	758.20
5507	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	0.000	34.000	34.00	136.00
5508	06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	0.000	5.000	5.00	475.00
5509	06666078		REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	0.000	5.000	5.00	475.00
5510	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	3,808.000	-359.000	3,160.00	316.00
5511	06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	0.000	200.000	6,684.00	601.56
5512	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	2,212.000	2,212.00	221.20
5515	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	15,233.000	12,559.000	29,890.00	7,024.15
5520	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	3,808.000	-478.000	3,330.00	799.20
5521	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	0.000	200.000	6,764.00	1,589.54

CATEGORY 001 DESCRIPTION REFERENCE 45, SH 123, WILSON CO PS 95

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5522	06726007		REFL PAV MRKR TY I-C	EA	2.550	0.000	56.000	56.00	142.80
5525	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	191.000	-15.000	470.00	1,198.50
Category Subtotal									\$185,238.25

PROJECT STP 2018(179) CONTROL 042101050
 CATEGORY 001 DESCRIPTION REFERENCE 49, SH 173, MEDINA CO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0250	03166080		AGGR(TY-B GR-5 SAC-A)	CY	135.000	0.000	2,124.000	1,519.00	205,065.00
0265	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	0.000	4,107.000	1,598.00	1,086.64
0296	06666283		REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.520	0.000	186,726.000	186,726.00	97,097.52
0297	06666287		REF PROF PAV MRK TY I(Y)4"(SLD)(090MIL)	LF	0.520	0.000	59,066.000	59,066.00	30,714.32
0298	06666291		REF PROF PAV MRK TY I(Y)4"(BRK)(090MIL)	LF	0.520	0.000	18,566.000	18,566.00	9,654.32
0300	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.336	0.000	199,252.000	199,252.00	66,948.67
0305	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.399	0.000	21,025.000	23,630.00	9,428.37
0310	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.357	0.000	59,244.000	78,168.00	27,905.98
0320	06726009		REFL PAV MRKR TY II-A-A	EA	3.150	0.000	2,410.000	2,135.00	6,725.25
0325	30646003		SCRUB SEAL (EMULS) (CMS-2P)	GAL	5.050	0.000	95,170.000	70,800.00	357,540.00
Category Subtotal									\$812,166.07

PROJECT STP 2018(179) CONTROL 042108034
 CATEGORY 001 DESCRIPTION REFERENCE 36, SH 173, MEDINA CO PS 86

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5686	03166007		ASPH (A-R TYPE II)	GAL	2.625	0.000	208,867.000	214,490.00	563,036.25
5691	03166432		AGGR (TY-PD GR-3 OR TY-PD GR-3S)(SAC-B)	CY	73.000	0.000	3,165.000	3,627.00	264,771.00
5692	05006001		MOBILIZATION	LS	15,750.000	0.000	1.000	1.00	15,750.00
REMOB FOR ASPHALT RUBBER PLANT									
5695	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	2,181.000	0.000	2,312.40	3,121.74
5710	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	1,103.000	0.000	1,314.00	893.52
5711	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	0.000	126.000	126.00	504.00
5715	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	4.000	0.000	6.00	570.00
5720	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	4.000	0.000	6.00	570.00
5725	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	24.000	0.000	21.00	84.00
5730	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	2.000	0.000	2.00	200.00
5735	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	1,808.000	-8.000	1,800.00	180.00
5736	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	2,600.000	2,600.00	260.00
5740	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	19,388.000	-138.000	19,250.00	1,925.00
5745	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	86,660.000	3,585.000	90,245.00	8,122.05
5750	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	1,808.000	32.000	1,840.00	441.60
5755	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	198,900.000	0.000	188,593.00	44,319.36
5760	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	19,388.000	-8.000	19,380.00	4,651.20
5765	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	86,660.000	4,150.000	90,810.00	21,340.35
5770	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	119.000	0.000	165.00	420.75
5775	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	1,518.000	0.000	2,420.00	6,171.00

Category Subtotal \$937,331.82

PROJECT STP 2018(179) CONTROL 067804009
 CATEGORY 001 DESCRIPTION REFERENCE 32, RM 187, KERR CO PS 82

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5935	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	20,059.000	0.000	17,900.00	35,084.00
5941	03166432		AGGR (TY-PD GR-3 OR TY-PD GR-3S)(SAC-B)	CY	73.000	0.000	480.000	448.00	32,704.00
5945	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	425.000	0.000	425.00	4.25
5946	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	0.000	65.000	65.00	44.20
5947	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	0.000	18.000	18.00	72.00
5948	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	6.000	6.00	132.00
5950	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	2,725.000	0.000	2,880.00	288.00
5955	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	28,656.000	0.000	30,533.00	2,747.97
5960	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	43,190.000	-43,009.000	181.00	42.54
5965	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	2,725.000	0.000	2,910.00	698.40
5970	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	28,656.000	404.000	29,060.00	6,829.10
5975	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	405.000	0.000	515.00	1,313.25

Category Subtotal \$79,959.71

PROJECT STP 2018(179) CONTROL 074804046
 CATEGORY 001 DESCRIPTION REFERENCE 50, FM 140, FRIO CO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1100	03166080		AGGR(TY-B GR-5 SAC-A)	CY	135.000	0.000	1,679.000	1,792.00	241,920.00
1105	06626111		WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	0.000	2,200.000	2,200.00	22.00
1110	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.336	0.000	175,231.000	175,231.00	58,877.61
1115	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.399	0.000	33,855.000	17,040.00	6,798.96
1120	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.357	0.000	118,494.000	65,556.00	23,403.49
1121	06726007		REFL PAV MRKR TY I-C	EA	3.150	0.000	80.000	80.00	252.00
1125	06726009		REFL PAV MRKR TY II-A-A	EA	3.150	0.000	1,060.000	1,700.00	5,355.00
1130	30646003		SCRUB SEAL (EMULS) (CMS-2P)	GAL	5.050	0.000	75,234.000	95,800.00	483,790.00

Category Subtotal \$820,419.06

PROJECT STP 2018(179) CONTROL 079203010
 CATEGORY 001 DESCRIPTION REFERENCE 7, RM 337, BANDERA CO PS 57

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6135	03166242	000	AGGR(TY-PD GR-5 SAC-B)	CY	54.000	77.000	0.000	91.00	4,914.00
6140	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	16,551.000	0.000	17,000.00	33,320.00
6145	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	363.000	0.000	385.00	20,790.00
6150	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	1,708.000	0.000	2,069.00	2,793.15
6155	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	439.000	0.000	439.00	4.39
6157	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	0.000	154.000	154.00	104.72
6158	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	0.000	16.000	16.00	64.00
6159	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	7.000	7.00	154.00
6165	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	182.000	0.000	630.00	63.00
6170	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	31,977.000	340.000	32,317.00	2,908.53

CATEGORY 001 DESCRIPTION REFERENCE 7, RM 337, BANDERA CO PS 57

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6175	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	32,704.000	1,295.000	33,999.00	7,989.77
6180	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	182.000	0.000	630.00	151.20
6185	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	31,977.000	-460.000	31,517.00	7,406.50
6190	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	409.000	-1.000	408.00	1,040.40
Category Subtotal									\$81,703.66

PROJECT STP 2018(179) CONTROL 084902047

CATEGORY 001 DESCRIPTION REFERENCE 37, FM 471, MEDINA CO PS 87

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6350	03166242	000	AGGR(TY-PD GR-5 SAC-B)	CY	54.000	704.000	0.000	826.00	44,604.00
6355	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	91,043.000	0.000	97,500.00	191,100.00
6360	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	1,755.000	0.000	1,974.00	106,596.00
6365	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	3,479.000	0.000	3,621.46	4,888.97
6370	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	2,037.000	0.000	2,037.00	20.37
6375	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	578.000	0.000	1,347.00	915.96
6380	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	22.000	0.000	397.00	1,588.00
6385	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	7.000	0.000	7.00	665.00
6386	06666057		REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	165.000	0.000	5.000	5.00	825.00
6390	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	17.000	0.000	17.00	1,615.00
6391	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	21.000	21.00	462.00
6395	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	296.000	0.000	34.00	136.00
6400	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	4.000	0.000	4.00	400.00
6405	06666170	000	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	160,358.000	394.000	160,752.00	16,075.20
6410	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	11,134.000	-134.000	11,000.00	1,100.00
6415	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	93,474.000	434.000	93,908.00	8,451.72
6420	06666283	000	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.520	160,045.000	0.000	170,879.00	88,857.08
6425	06666287	000	REF PROF PAV MRK TY I(Y)4"(SLD)(090MIL)	LF	0.520	92,442.000	1,466.000	93,908.00	48,832.16
6430	06666291	000	REF PROF PAV MRK TY I(Y)4"(BRK)(090MIL)	LF	0.520	11,134.000	-304.000	10,830.00	5,631.60
6435	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	313.000	43,642.000	43,955.00	10,329.43
6436	06666307		RE PM W/RET REQ TY I (W)6"(SLD)(060MIL)	LF	0.460	0.000	155,289.000	155,289.00	71,432.94
6437	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	0.000	460.000	460.00	110.40
6440	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	1,032.000	17,162.000	18,194.00	4,275.59
6441	06666316		RE PM W/RET REQ TY I (Y)6"(BRK)(060MIL)	LF	0.460	0.000	11,134.000	12,840.00	5,906.40
6442	06666319		RE PM W/RET REQ TY I (Y)6"(SLD)(060MIL)	LF	0.460	0.000	92,442.000	87,138.00	40,083.48
6445	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	14.000	0.000	656.00	1,672.80
6450	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	1,699.000	0.000	1,948.00	4,967.40
6455	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	14.000	240.000	0.000	160.00	2,240.00
Category Subtotal									\$663,782.50

PROJECT STP 2018(179) CONTROL 085501018

CATEGORY 001 DESCRIPTION REFERENCE 33, RM 480, KERR CO PS 83

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6615	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	37,336.000	0.000	37,900.00	74,284.00

CATEGORY 001 DESCRIPTION REFERENCE 33, RM 480, KERR CO PS 83

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6620	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	972.000	0.000	1,036.00	55,944.00
6625	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	2,920.000	1,354.480	4,274.48	5,770.55
6630	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	761.000	0.000	761.00	7.61
6635	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	243.000	0.000	650.00	442.00
6640	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	83.000	0.000	293.00	1,172.00
6645	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	2.000	0.000	2.00	190.00
6650	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	2.000	0.000	2.00	190.00
6655	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	14.000	0.000	28.00	616.00
6661	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	568.000	568.00	56.80
6665	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	2,611.000	-41.000	2,570.00	257.00
6670	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	57,824.000	0.000	61,760.00	5,558.40
6675	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	68,348.000	0.000	61,247.00	14,393.05
6680	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	2,611.000	0.000	2,420.00	580.80
6685	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	57,824.000	1,407.000	59,231.00	13,919.29
6690	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	6.000	0.000	155.00	395.25
6695	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	725.000	0.000	942.00	2,402.10

Category Subtotal \$176,178.85

PROJECT STP 2018(179) CONTROL 098701035

CATEGORY 001 DESCRIPTION REFERENCE 27, FM 20, GUADALUPE CO PS 77

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6855	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	49,779.000	0.000	52,800.00	103,488.00
6860	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	1,296.000	0.000	1,470.00	79,380.00
6865	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	4,624.000	5,562.910	10,186.91	13,752.33
6870	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,292.000	0.000	1,292.00	12.92
6871	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	0.000	342.000	59.00	40.12
6872	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	0.000	202.000	602.00	2,408.00
6873	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	5.000	5.00	110.00
6874	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	3,310.000	3,310.00	331.00
6875	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	8,123.000	-53.000	8,070.00	807.00
6880	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	39,615.000	34,930.000	74,545.00	6,709.05
6885	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	112,842.000	0.000	120,484.00	28,313.75
6890	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	8,123.000	-53.000	8,070.00	1,936.80
6895	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	39,615.000	37,547.000	77,162.00	18,133.08
6896	06726007		REFL PAV MRKR TY I-C	EA	2.550	0.000	165.000	165.00	420.75
6900	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	1,231.000	0.000	1,333.00	3,399.15

Category Subtotal \$259,241.95

PROJECT STP 2018(179) CONTROL 104201034

CATEGORY 001 DESCRIPTION REFERENCE 30, RM 474, KENDALL CO PS 80

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7061	03166405		ASPH (AC-20-5TR OR AC-20XP)	GAL	2.659	0.000	38,365.000	39,325.00	104,565.18
7065	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	999.000	0.000	973.00	52,542.00

CATEGORY 001 DESCRIPTION REFERENCE 30, RM 474, KENDALL CO PS 80

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7070	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	1,734.000	0.000	1,388.96	1,875.10
7075	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	984.000	0.000	984.00	9.84
7080	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	127.000	3.000	130.00	520.00
7081	06666147		REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	0.000	13.000	13.00	52.00
7082	06666156		REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	0.000	1.000	1.00	100.00
7085	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	1,160.000	0.000	960.00	96.00
7090	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	72,254.000	0.000	77,390.00	6,965.10
7105	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	79,594.000	-1,398.000	78,196.00	18,376.06
7110	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	1,160.000	0.000	820.00	196.80
7115	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	70,254.000	0.000	75,441.00	17,728.64
7119	06726007		REFL PAV MRKR TY I-C	EA	2.550	0.000	909.000	909.00	2,317.95
7120	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	937.000	0.000	1,000.00	2,550.00

Category Subtotal \$207,894.67

PROJECT STP 2018(179) CONTROL 104203013
 CATEGORY 001 DESCRIPTION REFERENCE 8, SH 46, BANDERA CO PS 58

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7281	03166240		AGGR(TY-PD GR-4 SAC-B)	CY	70.750	0.000	408.000	455.00	32,191.25
7286	03166242		AGGR(TY-PD GR-5 SAC-B)	CY	82.750	0.000	174.000	189.00	15,639.75
			CRUSHED GRAVEL, SAC-B (+)						
7290	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	21,526.000	0.000	21,400.00	41,944.00
7295	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	1,581.000	0.000	1,207.38	1,629.96
7300	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	653.000	0.000	653.00	6.53
7305	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	220.000	0.000	866.00	588.88
7306	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	0.000	51.000	51.00	204.00
7310	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	4.000	0.000	4.00	380.00
7315	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	4.000	0.000	6.00	570.00
7316	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	5.000	5.00	110.00
7320	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	70.000	0.000	52.00	208.00
7325	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	4.000	0.000	5.00	500.00
7326	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	38,425.000	38,425.00	3,842.50
7330	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	898.000	0.000	1,820.00	182.00
7335	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	30,328.000	783.000	31,111.00	2,799.99
7336	06666283		REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.520	0.000	56,506.000	56,506.00	29,383.12
7340	06666287	000	REF PROF PAV MRK TY I(Y)4"(SLD)(090MIL)	LF	0.520	30,328.000	7,819.000	38,147.00	19,836.44
7345	06666291	000	REF PROF PAV MRK TY I(Y)4"(BRK)(090MIL)	LF	0.520	898.000	0.000	1,650.00	858.00
7350	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	46,112.000	-34,560.000	11,552.00	2,714.72
7353	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	0.000	11,744.000	11,744.00	2,759.84
7355	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	6.000	0.000	55.00	140.25
7360	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	577.000	0.000	871.00	2,221.05
7365	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	14.000	320.000	0.000	120.00	1,680.00

Category Subtotal \$160,390.28

PROJECT STP 2018(179) CONTROL 113502026
 CATEGORY 001 DESCRIPTION REFERENCE 34, RM 783, KERR CO PS 84

CATEGORY 001 DESCRIPTION REFERENCE 34, RM 783, KERR CO PS 84

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7526	03166240		AGGR(TY-PD GR-4 SAC-B) CRUSHED GRAVEL, SAC-B (+)	CY	70.750	0.000	850.000	637.00	45,067.75
7530	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	47,935.000	-24,085.000	23,850.00	46,746.00
7534	05306006		DRIVEWAYS (SURF TREAT)	SY	1.350	0.000	2,000.000	1,035.88	1,398.44
7535	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	72.000	-48.000	72.00	0.72
7540	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	787.000	-295.000	787.00	7.87
7550	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	205.000	0.000	322.00	1,288.00
7555	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	15.000	-4.000	12.00	1,140.00
7560	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	30.000	-4.000	12.00	1,140.00
7561	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	5.000	5.00	110.00
7565	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	56.000	0.000	-1,152.00	-4,608.00
7570	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	4.000	0.000	1.00	100.00
7576	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	37,518.000	40,980.00	4,098.00
7580	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	927.000	-657.000	270.00	27.00
7585	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	59,948.000	-20,837.000	39,111.00	3,519.99
7588	06666283		REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.520	0.000	37,518.000	34,677.00	18,032.04
7589	06666287		REF PROF PAV MRK TY I(Y)4"(SLD)(090MIL)	LF	0.520	0.000	40,644.000	31,600.00	16,432.00
7595	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	49,942.000	-49,401.000	541.00	127.14
7605	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	59,948.000	-55,292.000	4,656.00	1,094.16
7610	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	92.000	-52.000	223.00	568.65
7615	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	703.000	-234.000	1,201.00	3,062.55
Category Subtotal									\$139,352.31

PROJECT STP 2018(179) CONTROL 143302046

CATEGORY 001 DESCRIPTION REFERENCE 19, FM 2252, COMAL CO PS 69

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7775	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	35,715.000	0.000	35,750.00	70,070.00
7781	03166432		AGGR (TY-PD GR-3 OR TY-PD GR-3S)(SAC-B)	CY	73.000	0.000	163.000	91.00	6,643.00
7785	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	753.000	0.000	812.00	43,848.00
7790	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	5,605.000	3,100.080	8,705.08	11,751.86
7795	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	985.000	0.000	985.00	9.85
7800	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	3,294.000	66.000	3,360.00	2,284.80
7805	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	442.000	0.000	782.00	3,128.00
7810	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	19.000	0.000	20.00	1,900.00
7815	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	19.000	0.000	20.00	1,900.00
7820	06666093	000	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	375.000	6.000	0.000	6.00	2,250.00
7825	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	12.000	0.000	25.00	550.00
7830	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	870.000	0.000	136.00	544.00
7835	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	9.000	0.000	11.00	1,100.00
7836	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	5,122.000	5,122.00	512.20
7840	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	3,923.000	-173.000	3,750.00	375.00
7845	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	62,066.000	1,284.000	63,350.00	5,701.50
7850	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	58,715.000	-2,152.000	56,563.00	13,292.31
7855	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	3,923.000	-143.000	3,780.00	907.20
7860	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	62,066.000	2,134.000	64,200.00	15,087.00
7865	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	82.000	0.000	410.00	1,045.50

CATEGORY 001 DESCRIPTION REFERENCE 19, FM 2252, COMAL CO PS 69

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7870	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	742.000	0.000	1,854.00	4,727.70
Category Subtotal									\$187,627.92

PROJECT NH 2018(178) CONTROL 143702014

CATEGORY 001 DESCRIPTION REFERENCE 46, FM 1346, WILSON CO PS 96

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8031	03166405		ASPH (AC-20-5TR OR AC-20XP)	GAL	2.659	0.000	6,295.000	7,150.00	19,011.85
8035	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	164.000	0.000	182.00	9,828.00
8040	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	190.000	250.930	440.93	595.26
8045	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	93.000	0.000	93.00	0.93
8050	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	644.000	0.000	888.00	603.84
8055	06666045	000	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	3.000	92.000	0.000	105.00	315.00
8060	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	146.000	0.000	67.00	268.00
8065	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	22.000	0.000	7.00	665.00
8070	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	6.000	0.000	7.00	665.00
8075	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	21.000	0.000	9.00	198.00
8080	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	434.000	0.000	63.00	252.00
8085	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	2.000	0.000	6.00	600.00
8086	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	1,480.000	1,480.00	148.00
8090	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	575.000	0.000	530.00	53.00
8095	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	8,662.000	-123.000	8,539.00	768.51
8100	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	7,090.000	-308.000	6,782.00	1,593.77
8105	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	575.000	0.000	668.00	160.32
8110	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	8,662.000	0.000	7,960.00	1,870.60
8115	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	16.000	0.000	75.00	191.25
8120	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	75.000	0.000	329.00	838.95
Category Subtotal									\$38,627.28

PROJECT STP 2018(179) CONTROL 149901029

CATEGORY 001 DESCRIPTION REFERENCE 22, FM 1581, FRIO CO PS 72

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8280	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	74,174.000	0.000	66,100.00	129,556.00
8286	03166432		AGGR (TY-PD GR-3 OR TY-PD GR-3S)(SAC-B)	CY	73.000	0.000	1,774.000	2,002.00	146,146.00
8295	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,676.000	0.000	1,676.00	16.76
8296	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	0.000	248.000	248.00	168.64
8297	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	0.000	117.000	117.00	468.00
8298	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	5.000	5.00	110.00
8300	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	15.000	0.000	64.00	256.00
8305	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	1.000	0.000	4.00	400.00
8306	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	480.000	480.00	48.00
8310	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	13,341.000	0.000	17,160.00	1,716.00
8315	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	134,622.000	-54,151.000	80,471.00	7,242.39
8320	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	132,640.000	-33,409.000	99,231.00	23,319.29

CATEGORY 001 DESCRIPTION REFERENCE 22, FM 1581, FRIO CO PS 72

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8325	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	13,341.000	0.000	15,780.00	3,787.20
8330	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	134,622.000	-57,631.000	76,991.00	18,092.89
8331	06726007		REFL PAV MRKR TY I-C	EA	2.550	0.000	32.000	32.00	81.60
8335	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	1,294.000	0.000	2,222.00	5,666.10
Category Subtotal									\$337,074.87

PROJECT STP 2018(179) CONTROL 149901030

CATEGORY 001 DESCRIPTION REFERENCE 23, BI 35-E, FRIO CO PS 75

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8495	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	8,000.000	0.000	6,250.00	12,250.00
8500	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	208.000	0.000	192.00	10,368.00
8505	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	2,560.000	-1,262.150	1,297.85	1,752.10
8510	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	197.000	0.000	197.00	1.97
8515	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	110.000	0.000	143.00	97.24
8520	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	63.000	0.000	50.00	200.00
8525	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	5.000	0.000	10.00	220.00
8526	06666147		REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	0.000	5.000	5.00	20.00
8527	06666156		REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	0.000	1.000	1.00	100.00
8530	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	1,070.000	-30.000	1,040.00	104.00
8535	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	6,704.000	0.000	5,208.00	468.72
8540	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	11,250.000	0.000	9,267.00	2,177.75
8545	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	1,070.000	0.000	950.00	228.00
8550	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	6,704.000	0.000	5,452.00	1,281.22
8555	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	3.000	0.000	68.00	173.40
8560	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	138.000	0.000	155.00	395.25
Category Subtotal									\$29,837.65

PROJECT STP 2018(179) CONTROL 174101012

CATEGORY 001 DESCRIPTION REFERENCE 2, FM 2790, ATASCOSA CO PS 52

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8725	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	18,688.000	0.000	18,400.00	36,064.00
8730	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	451.000	0.000	483.00	26,082.00
8735	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	2,390.000	-1,776.980	613.02	827.58
8740	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	447.000	0.000	447.00	4.47
8745	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	551.000	-5.000	546.00	371.28
8750	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	48.000	0.000	67.00	268.00
8755	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	10.000	0.000	6.00	570.00
8760	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	6.000	0.000	6.00	570.00
8765	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	100.000	0.000	1,196.00	4,784.00
8770	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	4.000	0.000	4.00	400.00
8775	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	2,165.000	0.000	4,810.00	481.00
8780	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	26,538.000	0.000	25,112.00	2,260.08
8781	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	0.000	33,081.000	33,081.00	7,774.04

CATEGORY 001 DESCRIPTION REFERENCE 2, FM 2790, ATASCOSA CO PS 52

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8785	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	2,165.000	0.000	2,800.00	672.00
8790	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	26,538.000	0.000	24,003.00	5,640.71
Category Subtotal									\$86,769.16

PROJECT STP 2018(179) CONTROL 174102034
 CATEGORY 001 DESCRIPTION REFERENCE 15, FM 2790, BEXAR CO PS 65

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8960	03166242	000	AGGR(TY-PD GR-5 SAC-B)	CY	54.000	103.000	0.000	98.00	5,292.00
8965	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	17,373.000	0.000	21,700.00	42,532.00
8970	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	362.000	0.000	399.00	21,546.00
8975	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	2,620.000	0.000	2,035.24	2,747.57
8980	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	533.000	0.000	533.00	5.33
8981	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	0.000	125.000	125.00	500.00
8985	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	60.000	0.000	16.00	64.00
8990	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	1.000	0.000	1.00	100.00
8995	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	3,421.000	0.000	3,650.00	365.00
9000	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	17,283.000	0.000	19,112.00	1,720.08
9005	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	33,312.000	848.000	34,160.00	8,027.60
9010	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	3,421.000	-11.000	3,410.00	818.40
9015	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	17,283.000	0.000	18,461.00	4,338.34
Category Subtotal									\$88,056.32

PROJECT STP 2018(179) CONTROL 210402035
 CATEGORY 001 DESCRIPTION REFERENCE 16, FM 1957, BEXAR CO PS 66

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9180	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	15,004.000	0.000	12,700.00	24,892.00
9185	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	391.000	0.000	392.00	21,168.00
9190	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	240.000	0.000	240.00	2.40
9195	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	1,063.000	0.000	1,436.00	976.48
9200	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	280.000	0.000	296.00	1,184.00
9205	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	13.000	0.000	14.00	1,330.00
9210	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	13.000	0.000	14.00	1,330.00
9215	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	160.000	0.000	16.00	64.00
9220	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	3.000	0.000	1.00	100.00
9221	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	3,014.000	3,014.00	301.40
9225	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	455.000	0.000	790.00	79.00
9230	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	18,460.000	0.000	16,097.00	1,448.73
9235	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	16,428.000	0.000	14,481.00	3,403.04
9240	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	455.000	0.000	740.00	177.60
9245	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	18,460.000	0.000	15,498.00	3,642.03
9250	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	27.000	0.000	41.00	104.55
9255	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	206.000	0.000	586.00	1,494.30
Category Subtotal									\$61,697.53

PROJECT STP 2018(179) CONTROL 217504005
 CATEGORY 001 DESCRIPTION REFERENCE 40, FM 3447, UVALDE CO PS 90

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9415	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	6,560.000	0.000	6,400.00	12,544.00
9420	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	171.000	0.000	175.00	9,450.00
9425	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	124.000	0.000	124.00	1.24
9430	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	354.000	2.000	356.00	242.08
9435	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	32.000	0.000	67.00	268.00
9440	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	4.000	0.000	4.00	380.00
9445	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	4.000	0.000	4.00	380.00
9446	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	752.000	752.00	75.20
9450	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	1,277.000	0.000	1,670.00	167.00
9455	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	3,679.000	0.000	3,040.00	273.60
9460	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	988.000	617.000	1,605.00	377.18
9465	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	1,277.000	0.000	1,540.00	369.60
9470	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	3,679.000	0.000	2,913.00	684.56
9480	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	112.000	0.000	240.00	612.00
Category Subtotal									\$25,824.46

PROJECT STP 2018(179) CONTROL 264901033
 CATEGORY 001 DESCRIPTION REFERENCE 38, FM 2676, MEDINA CO PS 88

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9641	03166405		ASPH (AC-20-5TR OR AC-20XP)	GAL	2.659	0.000	100,789.000	105,700.00	281,056.30
9645	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	2,625.000	0.000	2,541.00	137,214.00
9650	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	7,023.000	0.000	5,575.72	7,527.22
9655	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,610.000	0.000	1,610.00	16.10
9660	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	1,202.000	0.000	1,727.00	1,174.36
9665	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	32.000	0.000	491.00	1,964.00
9670	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	2.000	0.000	2.00	190.00
9675	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	2.000	0.000	2.00	190.00
9676	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	9.000	25.00	550.00
9677	06666093		REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	375.000	0.000	2.000	2.00	750.00
9680	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	12.000	0.000	30.00	120.00
9685	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	2.000	1.000	4.00	400.00
9686	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	6,097.000	7,125.00	712.50
9690	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	15,932.000	228.000	16,160.00	1,616.00
9695	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	90,977.000	0.000	109,115.00	9,820.35
9696	06666283		REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.520	0.000	6,097.000	5,192.00	2,699.84
9700	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	186,310.000	-6,097.000	193,773.00	45,536.66
9701	06666307		RE PM W/RET REQ TY I (W)6"(SLD)(060MIL)	LF	0.460	0.000	5,875.000	5,875.00	2,702.50
9705	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	15,932.000	-282.000	15,650.00	3,756.00
9710	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	90,977.000	18,138.000	109,115.00	25,642.03
9711	06666319		RE PM W/RET REQ TY I (Y)6"(SLD)(060MIL)	LF	0.460	0.000	11,455.000	6,902.00	3,174.92
9715	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	30.000	40.000	404.00	1,030.20
9720	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	1,533.000	0.000	2,327.00	5,933.85
Category Subtotal									\$533,776.83

PROJECT STP 2018(179) CONTROL 310501007

CATEGORY 001 DESCRIPTION REFERENCE 3, FM 3006, ATASCOSA CO PS 53

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9886	03166405		ASPH (AC-20-5TR OR AC-20XP)	GAL	2.659	0.000	39,097.000	43,100.00	114,602.90
9891	03166432		AGGR (TY-PD GR-3 OR TY-PD GR-3S)(SAC-B)	CY	73.000	0.000	935.000	910.00	66,430.00
9895	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	3,150.000	-1,281.180	1,868.82	2,522.91
9900	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	578.000	0.000	578.00	5.78
9910	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	80.000	0.000	110.00	440.00
9915	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	4.000	0.000	5.00	110.00
9920	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	2.000	0.000	1.00	100.00
9921	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	520.000	520.00	52.00
9925	06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	3,799.000	141.000	3,940.00	394.00
9930	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	20,215.000	705.000	20,920.00	1,882.80
9935	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	42,090.000	-900.000	41,190.00	9,679.65
9940	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	3,799.000	-89.000	3,710.00	890.40
9945	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	20,215.000	-451.000	19,764.00	4,644.54
9955	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	444.000	20.000	464.00	1,183.20

Category Subtotal \$202,938.18

PROJECT NH 2018(178) CONTROL 336201015
 CATEGORY 001 DESCRIPTION REFERENCE 35, SL 534, KERR CO PS 85

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0115	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	3,929.000	0.000	4,350.00	8,526.00
0120	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	102.000	0.000	126.00	6,804.00
0125	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	804.000	0.000	834.81	1,126.99
0130	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	80.000	0.000	80.00	0.80
0135	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	305.000	-5.000	300.00	204.00
0140	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	159.000	0.000	200.00	800.00
0145	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	3.000	0.000	3.00	285.00
0150	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	3.000	0.000	3.00	285.00
0155	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	20.000	0.000	24.00	528.00
0165	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	1.000	0.000	1.00	100.00
0166	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	0.000	654.000	654.00	65.40
0170	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	7,904.000	0.000	8,403.00	756.27
0175	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	6,762.000	52.000	6,814.00	1,601.29
0180	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	7,904.000	0.000	8,353.00	1,962.96
0185	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	8.000	0.000	21.00	53.55
0190	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	76.000	0.000	327.00	833.85

Category Subtotal \$23,933.11

PROJECT STP 2018(179) CONTROL 351401008
 CATEGORY 001 DESCRIPTION REFERENCE 41, FM 1435, UVALDE CO PS 91

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0350	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	13,591.000	0.000	12,400.00	24,304.00
0355	03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	354.000	0.000	343.00	18,522.00
0365	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	275.000	0.000	275.00	2.75

CATEGORY 001 DESCRIPTION REFERENCE 41, FM 1435, UVALDE CO PS 91

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0375	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	20,846.000	0.000	19,660.00	1,769.40
0380	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.235	20,846.000	0.000	19,218.00	4,516.23
0385	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.235	20,846.000	0.000	18,645.00	4,381.58
0386	06726007		REFL PAV MRKR TY I-C	EA	2.550	0.000	36.000	36.00	91.80
0390	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	262.000	0.000	120.00	306.00
Category Subtotal									\$53,893.76

PROJECT NH 2018(178) CONTROL 001605118

CATEGORY 001 DESCRIPTION REFERENCE 17, IH 35, COMAL CO PS 67

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	03166126	000	AGGR(TY-PB GR-4 SAC-A)	CY	71.000	1,478.000	-1,478.000	0.000	0.00
0120	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	702.000	0.000	0.000	0.00
0150	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	470.000	0.000	0.000	0.00
0200	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0205	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0210	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	5,999.920	0.000	0.000	0.00
0220	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0225	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	1.000	1,000.000	0.000	0.000	0.00
0230	96106001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2018(178) CONTROL 001606048

CATEGORY 001 DESCRIPTION REFERENCE 24, IH 35, GUADALUPE CO PS 74

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0490	03166126	000	AGGR(TY-PB GR-4 SAC-A)	CY	71.000	404.000	-404.000	0.000	0.00
0555	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	97.000	0.000	0.000	0.00
0565	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	250.000	5.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2018(178) CONTROL 001702076

CATEGORY 001 DESCRIPTION REFERENCE 9, IH 35, BEXAR CO PS 59

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0985	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	9,000.000	-9,000.000	0.000	0.00
1010	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	2.000	0.000	0.000	0.00
1025	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	60.000	0.000	0.000	0.00
1055	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	202.000	0.000	0.000	0.00
1070	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	250.000	5.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2018(178) CONTROL 001703064
 CATEGORY 001 DESCRIPTION REFERENCE 10, IH 35, BEXAR CO PS 60

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1285	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	6.000	0.000	0.000	0.00
1295	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	250.000	5.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2018(178) CONTROL 001707134
 CATEGORY 001 DESCRIPTION REFERENCE 20, IH 35, FRIO CO PS 70

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1455	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	52,063.000	-52,063.000	0.000	0.00
1515	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	250.000	5.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2018(178) CONTROL 001709099
 CATEGORY 001 DESCRIPTION REFERENCE 11, IH 35, BEXAR CO PS 61

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1685	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	12,925.000	-12,925.000	0.000	0.00
1730	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	300.000	0.000	0.000	0.00
1760	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	241.000	0.000	0.000	0.00
1770	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	250.000	5.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2018(179) CONTROL 001716007
 CATEGORY 001 DESCRIPTION REFERENCE 21, BI 35-D, FRIO CO PS 71

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1930	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	37,718.000	-37,718.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2018(178) CONTROL 002305084
 CATEGORY 001 DESCRIPTION REFERENCE 39, US 90, UVALDE CO PS 89

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

2155	03166126	000	AGGR(TY-PB GR-4 SAC-A)	CY	71.000	2,847.000	-2,847.000	0.000	0.00
2180	06666006	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	3.000	30.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2018(179) **CONTROL** 007303068
CATEGORY 001 **DESCRIPTION** REFERENCE 1, US 281, ATASCOSA CO PS 51

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2450	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	100,515.000	-100,515.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2018(179) **CONTROL** 010009022
CATEGORY 001 **DESCRIPTION** REFERENCE 42, SL 181, WILSON CO PS 92

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2710	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	26,895.000	-26,895.000	0.000	0.00
2735	06666045	000	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	3.000	26.000	0.000	0.000	0.00
2755	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	32.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2018(178) **CONTROL** 014202028
CATEGORY 001 **DESCRIPTION** REFERENCE 31, IH 10, KERR CO PS 81

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3200	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	250.000	5.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2018(178) **CONTROL** 014303046
CATEGORY 001 **DESCRIPTION** REFERENCE 43, US 87, WILSON CO PS 93

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3775	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	53,711.000	-53,711.000	0.000	0.00
3865	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.550	269.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2018(179) **CONTROL** 029106052
CATEGORY 001 **DESCRIPTION** REFERENCE 6, SH 16, BANDERA CO PS 56

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

4450	03166126	000	AGGR(TY-PB GR-4 SAC-A)	CY	71.000	1,846.000	-1,846.000	0.000	0.00
4455	03166128	000	AGGR(TY-PB GR-5 SAC-A)	CY	83.000	322.000	-322.000	0.000	0.00
4550	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.550	177.000	0.000	0.000	0.00
4555	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	14.000	160.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2018(179) **CONTROL** 029109130
CATEGORY 001 **DESCRIPTION** REFERENCE 13, SH 16, BEXAR CO PS 63

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4715	03166126	000	AGGR(TY-PB GR-4 SAC-A)	CY	71.000	2,732.000	-2,732.000	0.000	0.00
4720	03166128	000	AGGR(TY-PB GR-5 SAC-A)	CY	83.000	763.000	-763.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2018(179) **CONTROL** 034807019
CATEGORY 001 **DESCRIPTION** REFERENCE 48, FM 99, ATASCOSA CO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1355	06626111		WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	0.000	1,200.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2018(178) **CONTROL** 036603064
CATEGORY 001 **DESCRIPTION** REFERENCE 26, SH 123, GUADALUPE CO PS 76

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5060	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	5,716.000	-5,716.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2018(178) **CONTROL** 036604026
CATEGORY 001 **DESCRIPTION** REFERENCE 44, SH 123, WILSON CO PS 94

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5330	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.550	40.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2018(178) **CONTROL** 036605047
CATEGORY 001 **DESCRIPTION** REFERENCE 45, SH 123, WILSON CO PS 95

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

5490	03166007	000	ASPH (A-R TYPE II)	GAL	2.300	12,745.000	-12,745.000	0.000	0.00
5495	03166432	000	AGGR (TY-PD GR-3 OR TY-PD GR-3S)(SAC-B)	CY	74.000	193.000	-193.000	0.000	0.00
5505	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	200.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2018(179) CONTROL 042101050
 CATEGORY 001 DESCRIPTION REFERENCE 49, SH 173, MEDINA CO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0255	06626109		WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	0.000	139.000	0.000	0.00
0260	06626111		WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	0.000	3,635.000	0.000	0.00
0270	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	0.000	130.000	0.000	0.00
0275	06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	0.000	6.000	0.000	0.00
0280	06666078		REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	0.000	6.000	0.000	0.00
0285	06666102		REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	0.000	24.000	0.000	0.00
0290	06666147		REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	0.000	17.000	0.000	0.00
0295	06666156		REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	0.000	6.000	0.000	0.00
0315	06726007		REFL PAV MRKR TY I-C	EA	3.150	0.000	125.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2018(179) CONTROL 042108034
 CATEGORY 001 DESCRIPTION REFERENCE 36, SH 173, MEDINA CO PS 86

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5685	03166007	000	ASPH (A-R TYPE II)	GAL	2.300	208,867.000	-208,867.000	0.000	0.00
5690	03166432	000	AGGR (TY-PD GR-3 OR TY-PD GR-3S)(SAC-B)	CY	74.000	3,165.000	-3,165.000	0.000	0.00
5700	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	91.000	0.000	0.000	0.00
5705	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,593.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2018(179) CONTROL 067804009
 CATEGORY 001 DESCRIPTION REFERENCE 32, RM 187, KERR CO PS 82

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5940	03166432	000	AGGR (TY-PD GR-3 OR TY-PD GR-3S)(SAC-B)	CY	74.000	480.000	-480.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2018(179) CONTROL 079203010
 CATEGORY 001 DESCRIPTION REFERENCE 7, RM 337, BANDERA CO PS 57

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

6160	06666166	000	RE PM TY I (ACC PRK)(WHT)(SYMBOL ONLY)	EA	1,000.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2018(179) **CONTROL** 085501018
CATEGORY 001 **DESCRIPTION** REFERENCE 33, RM 480, KERR CO PS 83

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6660	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	3.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2018(179) **CONTROL** 104201034
CATEGORY 001 **DESCRIPTION** REFERENCE 30, RM 474, KENDALL CO PS 80

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7060	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	38,365.000	-38,365.000	0.000	0.00
7095	06666283	000	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.520	2,000.000	-2,000.000	0.000	0.00
7100	06666287	000	REF PROF PAV MRK TY I(Y)4"(SLD)(090MIL)	LF	0.520	2,000.000	-2,000.000	0.000	0.00
7106	06666307		RE PM W/RET REQ TY I (W)6"(SLD)(060MIL)	LF	0.460	0.000	2,000.000	0.000	0.00
7116	06666319		RE PM W/RET REQ TY I (Y)6"(SLD)(060MIL)	LF	0.460	0.000	2,000.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2018(179) **CONTROL** 104203013
CATEGORY 001 **DESCRIPTION** REFERENCE 8, SH 46, BANDERA CO PS 58

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7280	03166126	000	AGGR(TY-PB GR-4 SAC-A)	CY	71.000	408.000	-408.000	0.000	0.00
7285	03166128	000	AGGR(TY-PB GR-5 SAC-A)	CY	83.000	174.000	-174.000	0.000	0.00
7351	06666316		RE PM W/RET REQ TY I (Y)6"(BRK)(060MIL)	LF	0.460	0.000	898.000	0.000	0.00
7352	06666319		RE PM W/RET REQ TY I (Y)6"(SLD)(060MIL)	LF	0.460	0.000	30,328.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2018(179) **CONTROL** 113502026
CATEGORY 001 **DESCRIPTION** REFERENCE 34, RM 783, KERR CO PS 84

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7525	03166126	000	AGGR(TY-PB GR-4 SAC-A)	CY	71.000	1,248.000	-1,248.000	0.000	0.00
7545	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	2,186.000	-569.000	0.000	0.00
7575	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	1,438.000	-1,438.000	0.000	0.00
7590	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	1,438.000	-1,438.000	0.000	0.00
7600	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	927.000	-927.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2018(179) CONTROL 143302046
 CATEGORY 001 DESCRIPTION REFERENCE 19, FM 2252, COMAL CO PS 69

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7780	03166432	000	AGGR (TY-PD GR-3 OR TY-PD GR-3S)(SAC-B)	CY	74.000	163.000	-163.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2018(178) CONTROL 143702014
 CATEGORY 001 DESCRIPTION REFERENCE 46, FM 1346, WILSON CO PS 96

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8030	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	6,295.000	-6,295.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2018(179) CONTROL 149901029
 CATEGORY 001 DESCRIPTION REFERENCE 22, FM 1581, FRIO CO PS 72

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8285	03166432	000	AGGR (TY-PD GR-3 OR TY-PD GR-3S)(SAC-B)	CY	74.000	1,774.000	-1,774.000	0.000	0.00
8290	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	4,030.000	-4,030.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2018(179) CONTROL 174101012
 CATEGORY 001 DESCRIPTION REFERENCE 2, FM 2790, ATASCOSA CO PS 52

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8720	03166242	000	AGGR(TY-PD GR-5 SAC-B)	CY	54.000	41.000	0.000	0.000	0.00
8795	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	14.000	0.000	0.000	0.00
8800	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	370.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2018(179) CONTROL 174102034
 CATEGORY 001 DESCRIPTION REFERENCE 15, FM 2790, BEXAR CO PS 65

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9020	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	377.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2018(179) CONTROL 217504005
 CATEGORY 001 DESCRIPTION REFERENCE 40, FM 3447, UVALDE CO PS 90

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9475	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	9.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2018(179) CONTROL 264901033
 CATEGORY 001 DESCRIPTION REFERENCE 38, FM 2676, MEDINA CO PS 88

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9640	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	100,789.000	-100,789.000	0.000	0.00
9654	06626109		WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	0.000	8.000	0.000	0.00
9697	06666287		REF PROF PAV MRK TY I(Y)4"(SLD)(090MIL)	LF	0.520	0.000	11,455.000	0.000	0.00
9725	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	14.000	160.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2018(179) CONTROL 310501007
 CATEGORY 001 DESCRIPTION REFERENCE 3, FM 3006, ATASCOSA CO PS 53

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9885	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	39,097.000	-39,097.000	0.000	0.00
9890	03166432	000	AGGR (TY-PD GR-3 OR TY-PD GR-3S)(SAC-B)	CY	74.000	935.000	-935.000	0.000	0.00
9905	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	360.000	0.000	0.000	0.00
9950	06726007	000	REFL PAV MRKR TY I-C	EA	2.550	9.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2018(178) CONTROL 336201015
 CATEGORY 001 DESCRIPTION REFERENCE 35, SL 534, KERR CO PS 85

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0160	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	14.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2018(179) CONTROL 351401008

CATEGORY 001

DESCRIPTION REFERENCE 41, FM 1435, UVALDE CO PS 91

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0360	05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	1,791.000	-1,791.000	0.000	0.00
0370	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	186.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$14,209,097.19**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
03166007		ASPH (A-R TYPE II)	GAL	2.630	0.00	258,720.000	679,140.00
03166080		AGGR(TY-B GR-5 SAC-A)	CY	135.000	0.00	5,250.000	708,750.00
03166240		AGGR(TY-PD GR-4 SAC-B)	CY	70.750	0.00	12,585.000	890,388.75
03166242	000	AGGR(TY-PD GR-5 SAC-B)	CY	54.000	1,730.00	1,834.000	99,036.00
03166242		AGGR(TY-PD GR-5 SAC-B)	CY	82.750	1,730.00	1,036.000	85,729.00
03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	1.960	1,405,387.00	1,490,391.000	2,921,166.36
03166405		ASPH (AC-20-5TR OR AC-20XP)	GAL	2.660	1,405,387.00	479,600.000	1,275,256.41
03166432		AGGR (TY-PD GR-3 OR TY-PD GR-3S)(SAC-B)	CY	73.000	0.00	7,830.000	571,590.00
03166447	000	AGGR (TY-PD GR-4 OR GR-4S SAC-B)	CY	54.000	31,193.00	34,890.000	1,884,060.00
05006001		MOBILIZATION	LS	15,750.000	1.00	1.000	15,750.00
		REMOB FOR ASPHALT RUBBER PLANT					
05006001		MOBILIZATION	LS	70,000.000	1.00	1.000	70,000.00
		One-Time Mob For Scrub Seal Work on Ref 47, 48, 49 & 50					
05006001	000	MOBILIZATION	LS	535,000.000	1.00	1.000	535,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	5.00	7.000	35,000.00
05306006	000	DRIVEWAYS (SURF TREAT)	SY	1.350	192,451.00	191,808.487	258,941.49
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	5,438.00	5,911.000	59.11
06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	37,960.00	45,778.000	457.78
06666006	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	3.000	0.00	126.000	378.00
06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	56,692.00	93,931.000	63,873.08
06666045	000	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	3.000	270.00	415.000	1,245.00
06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.000	7,673.00	13,143.000	52,572.00
06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	95.000	240.00	288.000	27,360.00
06666057	000	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	165.000	8.00	23.000	3,795.00
06666063	000	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	95.000	2.00	7.000	665.00
06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	95.000	238.00	317.000	30,115.00
06666093	000	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	375.000	14.00	20.000	7,500.00
06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	22.000	260.00	637.000	14,014.00
06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.000	4,593.00	1,306.000	5,224.00
06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	100.000	66.00	87.000	8,700.00
06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	109,051.00	141,170.000	14,117.00
06666170	000	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	315,186.00	580,127.000	58,012.70
06666205	000	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.100	201,208.00	186,090.000	18,609.00
06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	2,532,978.00	2,124,355.000	191,191.95
06666283	000	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	0.520	314,573.00	685,672.000	356,549.44
06666287	000	REF PROF PAV MRK TY I(Y)4"(SLD)(090MIL)	LF	0.520	262,440.00	414,315.000	215,443.80
06666291	000	REF PROF PAV MRK TY I(Y)4"(BRK)(090MIL)	LF	0.520	17,965.00	37,556.000	19,529.12
06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	109,051.00	125,470.000	30,112.80
06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.240	2,044,136.00	1,965,217.000	461,826.14
06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.340	2,044,136.00	646,285.000	217,151.76
06666307		RE PM W/RET REQ TY I (W)6"(SLD)(060MIL)	LF	0.460	0.00	331,029.000	152,273.34
06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	167,954.00	157,858.000	37,885.92
06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	167,954.00	65,780.000	26,246.22

CONTRACT ID	001605118	ESTIMATE	0050	CONTRACTOR'S ESTIMATE PACKAGE			
06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.240	2,132,117.00	2,011,719.000	472,754.06
06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.360	2,132,117.00	261,596.000	93,389.77
06666316		RE PM W/RET REQ TY I (Y)6"(BRK)(060MIL)	LF	0.460	0.00	17,720.000	8,151.20
06666319		RE PM W/RET REQ TY I (Y)6"(SLD)(060MIL)	LF	0.460	0.00	220,226.000	101,303.96
06726007	000	REFL PAV MRKR TY I-C	EA	2.550	3,273.00	8,254.000	21,047.70
06726007		REFL PAV MRKR TY I-C	EA	3.150	3,273.00	80.000	252.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	2.550	30,352.00	51,032.000	130,131.60
06726009		REFL PAV MRKR TY II-A-A	EA	3.150	30,352.00	6,465.000	20,364.75
06726010	000	REFL PAV MRKR TY II-C-R	EA	2.550	1,287.00	6,110.000	15,580.50
30646003		SCRUB SEAL (EMULS) (CMS-2P)	GAL	5.050	0.00	252,950.000	1,277,397.50
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	250.000	5.00	12.000	3,000.00
60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	14.000	960.00	800.000	11,200.00
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	9,808.980	9,808.98

TOTAL ITEM EARNINGS TO DATE \$14,209,097.19