



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **09/08/21**

CONTRACT ID: **001608037**
 PROJECT: **STP 2019(037)HES**
 CONTRACT: **09183213**
 AWARD AMOUNT: **\$3,513,969.16**
 PROJECTED AMOUNT: **\$3,513,969.16**
 ADJ. PROJECTED AMOUNT: **\$3,537,063.87**
 CONTRACTOR: **E-Z BEL CONSTRUCTION, LLC**

HIGHWAY: **SL 368**
 DISTRICT NAME: **SAN ANTONIO**
 COUNTY: **BEXAR**
 AREA ENGINEER: **Dale L. Picha, P.E.**
 AREA NUMBER: **096**

ESTIMATE NUMBER: **0030**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/01/2021** to **03/10/2021**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **44.21**
 % RETAINAGE: **0.00**

LETTING DATE: **09/07/2018**
 AWARD DATE: **09/27/2018**
 NOTICE TO PROCEED DATE: **10/16/2018**
 WORK BEGIN DATE: **05/13/2019**
 ACCEPTED DATE: **03/03/2021**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$3,618,048.14	\$3,535,070.19	\$82,977.95
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$3,618,048.14	\$3,535,070.19	\$82,977.95
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$3,618,048.14	\$3,535,070.19	\$82,977.95

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	05/13/2019	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	11/15/2018	<u>LIQ DAMAGE RATE:</u>	\$970.00
<u>BID DAYS:</u>	527	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	0	DAYS AT	
<u>CURRENT DAYS:</u>	527	PER DAY	\$970.00
<u>DAYS CHARGED TO DATE:</u>	233	TOTAL:	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
03/01/2021		1	AWAIT FINAL ACCEPT
03/02/2021		1	AWAIT FINAL ACCEPT
03/03/2021		1	WORK COMPL & ACCEP
03/04/2021		1	AWAITING FINAL DOCUMENTATION
03/05/2021		1	AWAITING FINAL DOCUMENTATION
03/06/2021		1	SATURDAY
03/07/2021		1	SUNDAY
03/08/2021		1	AWAITING FINAL DOCUMENTATION
03/09/2021		1	AWAITING FINAL DOCUMENTATION
03/10/2021		1	PROJECT FILES UPLOADED TO SHAREPOINT FOR CLOSE OUT

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
10	0	10
		<hr/>
		2
		4
		1
		1
		1
		1

WORK PERFORMED THIS PERIOD

PROJECT STP 2019(037)HES **CONTROL** 001608037
CATEGORY 001 **DESCRIPTION** SL 368 @ CASA BLANCA ST

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0065	05006001	000	MOBILIZATION	LS	268,234.000	0.030	\$8,047.02	0.06	0.06
0070	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	19.000	\$57,000.00	31.00	31.00
0130	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.000	20.000	\$20.00	280.00	280.00

PROJECT STP 2019(037)HES **CONTROL** 002509077
CATEGORY 001 **DESCRIPTION** FM 78 @ N. FOSTER

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1035	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	-95.000	-\$2,755.00	540.00	540.00
1045	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	-60.000	-\$1,920.00	1,315.00	1,315.00

PROJECT STP 2019(037)HES **CONTROL** 007312012
CATEGORY 001 **DESCRIPTION** US 181 @ FM 775

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2110	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	-195.000	-\$292.50	500.00	500.00

PROJECT STP 2019(037)HES **CONTROL** 010003078
CATEGORY 001 **DESCRIPTION** US I18 @ OLD CORPUS CHRISTI HWY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2470	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.000	15.000	\$15.00	585.00	585.00
2580	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	-200.000	-\$178.00	1,520.00	1,520.00

PROJECT STP 2019(037)HES **CONTROL** 014301056
CATEGORY 001 **DESCRIPTION** US 87 @ FM 1628

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2865	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	295.000	\$442.50	1,545.00	1,545.00
2990	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	-240.000	-\$300.00	1,880.00	1,880.00

PROJECT STP 2019(037)HES **CONTROL** 021501048
CATEGORY 001 **DESCRIPTION** SH 46 @ S CRANES MILL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3220	05006001	000	MOBILIZATION	LS	268,234.000	0.045	\$12,070.53	0.05	0.05

PROJECT STP 2019(042)HES **CONTROL** 036612029

LINE NBR	CATEGORY	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
	001			BS 123B @ CONTINENTAL DR						
3465		05006001	000	MOBILIZATION	LS	268,234.000	0.025	\$6,705.85	0.05	0.05

PROJECT STP 2019(042)HES CONTROL 065801041

LINE NBR	CATEGORY	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
	001			FM 1535 @ WEST AVE						
4585		06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	20.000	\$580.00	30.00	30.00
4595		06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	35.000	\$1,120.00	1,120.00	1,120.00

PROJECT STP 2019(042)HES CONTROL 065801042

LINE NBR	CATEGORY	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
	001			FM 1535 @ LOCKHILL SELMA						
4930		06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	10.000	\$290.00	160.00	160.00
4940		06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	100.000	\$3,200.00	1,040.00	1,040.00
4980		06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.000	51.000	\$51.00	555.00	555.00
5010		06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	6.000	4.000	\$24.00	145.00	145.00
5055		06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.750	52.000	\$39.00	1,230.00	1,230.00

PROJECT STP 2019(037)HES CONTROL 189001047

LINE NBR	CATEGORY	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
	001			FM 1976 @ BENTLEY						
5865		06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	-120.000	-\$3,840.00	745.00	745.00
5975		06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	50.000	\$44.50	1,045.00	1,045.00

PROJECT STP 2019(037)HES CONTROL 189001049

LINE NBR	CATEGORY	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
	001			FM 1976 @ MONTGOMERY						
6215		06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	25.000	\$725.00	450.00	450.00
6225		06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	55.000	\$1,760.00	1,105.00	1,105.00
6315		06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	145.000	\$129.05	1,065.00	1,065.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$82,977.95

CONTRACT LINE ITEMS

PROJECT STP 2019(037)HES CONTROL 001608037
 CATEGORY 001 DESCRIPTION SL 368 @ CASA BLANCA ST

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	41.000	0.000	41.60	11,856.00
0065	05006001	000	MOBILIZATION	LS	268,234.000	0.055	0.000	0.06	14,752.87
0070	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	31.000	0.000	31.00	93,000.00
0075	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	260.000	0.000	170.00	1,360.00
0080	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	360.000	0.000	360.00	10,440.00
0085	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	280.000	0.000	248.00	3,720.00
0090	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	820.000	0.000	820.00	26,240.00
0095	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	17.000	80.000	0.000	60.00	1,020.00
0100	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	1,665.000	0.000	1,665.00	1,415.25
0105	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	145.000	0.000	145.00	137.75
0110	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	280.000	0.000	280.00	280.00
0120	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	4.000	0.000	7.00	5,600.00
0130	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.000	280.000	0.000	280.00	280.00
0135	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	583.000	0.000	514.00	2,313.00
0140	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	111.000	6.000	0.000	6.00	666.00
0145	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	127.000	6.000	0.000	6.00	762.00
0155	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.000	13.000	0.000	16.00	96.00
0160	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.440	563.000	0.000	514.00	1,254.16
0165	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	53.000	6.000	0.000	5.00	265.00
0170	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	53.000	6.000	0.000	5.00	265.00
0175	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	21,500.000	1.000	0.000	1.00	21,500.00
0180	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,600.000	1.000	0.000	1.00	4,600.00
0185	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	9.000	0.000	9.00	2,025.00
0190	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	3.000	0.000	3.00	675.00
0195	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	9.000	0.000	9.00	2,025.00
0200	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	6.000	0.000	6.00	1,350.00
0205	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	9.000	0.000	9.00	2,025.00
0210	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	3.000	0.000	4.00	900.00
0215	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	8.00	3,800.00
0220	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	9.000	0.000	9.00	495.00
0225	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	3.000	0.000	3.00	195.00
0230	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	800.000	0.000	800.00	712.00
0235	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.450	2,665.000	0.000	2,665.00	3,864.25
0240	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	0.750	1,265.000	0.000	1,265.00	948.75
0245	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	5,700.000	1.000	0.000	1.00	5,700.00
0250	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	6,500.000	1.000	0.000	1.00	6,500.00
0255	06866165	000	INS TRF SIG PL AM(S)2 ARM(44-36')	EA	9,000.000	1.000	0.000	1.00	9,000.00
0260	06876001	000	PED POLE ASSEMBLY	EA	1,650.000	6.000	0.000	6.00	9,900.00
0265	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	8.000	0.000	8.00	4,800.00
0270	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
0275	60256001	000	RADAR PRESENCE DETECTOR	EA	6,800.000	4.000	0.000	4.00	27,200.00
0280	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	950.000	0.000	950.00	2,850.00
0285	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,400.000	4.000	0.000	4.00	29,600.00
0290	61856002	000	TMA (STATIONARY)	DAY	165.000	66.000	0.000	93.00	15,345.00

CATEGORY 001 DESCRIPTION SL 368 @ CASA BLANCA ST

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0291	96086002		UNIQUE CHANGE ORDER ITEM 2 CO#1 Banding Existing Sign to Mast Arm	DOL	1,219.100	0.000	1.000	1.00	1,219.10

Category Subtotal \$335,352.13

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0315	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	48,106.94	48,106.94
0335	96046001		CONTRACTOR FORCE ACCOUNT 1 ITEM 628.5.1	DOL	1.000	1,000.000	0.000	20,148.39	20,148.39

Category Subtotal \$68,255.33

PROJECT STP 2019(037)HES CONTROL 001608038

CATEGORY 001 DESCRIPTION SL 368 @ ELEANOR AVE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0615	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	250.000	22.000	0.000	22.60	5,650.00
0620	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	13.000	0.000	13.20	3,762.00
0625	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
0630	05316010	000	CURB RAMPS (TY 7)	EA	1,300.000	2.000	0.000	4.00	5,200.00
0635	05316013	000	CURB RAMPS (TY 10)	EA	1,300.000	2.000	0.000	5.00	6,500.00
0640	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	230.000	0.000	173.00	1,384.00
0645	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	245.000	0.000	245.00	7,105.00
0650	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	390.000	0.000	325.00	4,875.00
0655	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	540.000	0.000	540.00	17,280.00
0660	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	1,390.000	0.000	1,390.00	1,181.50
0665	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	25.000	0.000	25.00	23.75
0670	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	40.000	0.000	40.00	40.00
0675	06246009	000	GROUND BOX TY D (162922)	EA	600.000	5.000	0.000	3.00	1,800.00
0680	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	1.000	0.000	3.00	2,400.00
0690	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.000	80.000	0.000	80.00	80.00
0695	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	334.000	0.000	374.00	1,683.00
0700	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	111.000	1.000	0.000	1.00	111.00
0705	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	127.000	1.000	0.000	1.00	127.00
0710	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.750	200.000	0.000	200.00	150.00
0715	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.000	4.000	0.000	5.00	30.00
0720	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.500	80.000	0.000	250.00	375.00
0725	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.440	332.000	0.000	312.00	761.28
0730	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	21,500.000	1.000	0.000	1.00	21,500.00
0735	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,600.000	1.000	0.000	1.00	4,600.00
0740	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	8.000	0.000	8.00	1,800.00
0745	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	1.000	0.000	1.00	225.00
0750	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
0755	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	2.000	0.000	2.00	450.00
0760	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	8.000	0.000	8.00	1,800.00
0765	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	1.000	0.000	2.00	450.00

CATEGORY 001 DESCRIPTION SL 368 @ ELEANOR AVE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0770	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	6.000	0.000	6.00	2,850.00
0775	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	8.000	0.000	8.00	440.00
0780	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	1.000	0.000	1.00	65.00
0785	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	595.000	0.000	595.00	529.55
0790	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.450	1,540.000	0.000	1,540.00	2,233.00
0795	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	0.750	615.000	0.000	615.00	461.25
0800	06866021	000	INS TRF SIG PL AM (S)1 ARM(20')	EA	3,200.000	1.000	0.000	1.00	3,200.00
0805	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	4,500.000	1.000	0.000	1.00	4,500.00
0810	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	6,000.000	1.000	0.000	1.00	6,000.00
0815	06876001	000	PED POLE ASSEMBLY	EA	1,650.000	4.000	0.000	4.00	6,600.00
0820	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	6.000	0.000	6.00	3,600.00
0825	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
0830	60256001	000	RADAR PRESENCE DETECTOR	EA	6,800.000	3.000	0.000	3.00	20,400.00
0835	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	640.000	0.000	640.00	1,920.00
0840	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,400.000	3.000	0.000	3.00	22,200.00
0841	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1,219.100	0.000	1.000	1.00	1,219.10
CO#1 Banding Existing Sign to Mast Arm									

Category Subtotal \$183,831.96

PROJECT STP 2019(037)HES CONTROL 002509077
 CATEGORY 001 DESCRIPTION FM 78 @ N. FOSTER

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1000	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	27.000	0.000	26.40	7,524.00
1005	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	400.000	44.000	0.000	46.00	18,400.00
1010	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
1025	05316005	000	CURB RAMPS (TY 2)	EA	1,300.000	1.000	0.000	2.00	2,600.00
1030	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	245.000	0.000	185.00	1,480.00
1035	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	540.000	0.000	540.00	15,660.00
1040	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	100.000	0.000	140.00	2,100.00
1045	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	1,315.000	0.000	1,315.00	42,080.00
1050	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	2,265.000	0.000	2,265.00	1,925.25
1055	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	35.000	0.000	35.00	33.25
1060	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	70.000	0.000	70.00	70.00
1065	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.250	660.000	0.000	710.00	887.50
1070	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	6.000	0.000	7.00	5,600.00
1075	06286164	000	ELC SRV TY D 120/240 070(NS)AL(E)PS(U)	EA	5,000.000	1.000	0.000	1.00	5,000.00
1080	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.000	25.000	0.000	25.00	25.00
1085	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	175.000	0.000	175.00	787.50
1090	06666224	007	PAVEMENT SEALER 4"	LF	0.200	70.000	0.000	420.00	84.00
1095	06666226	007	PAVEMENT SEALER 8"	LF	0.500	25.000	0.000	595.00	297.50
1100	06666230	007	PAVEMENT SEALER 24"	LF	3.000	175.000	0.000	320.00	960.00
1105	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.750	20.000	0.000	20.00	15.00
1110	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.750	50.000	0.000	50.00	37.50
1115	06726007	000	REFL PAV MRKR TY I-C	EA	6.000	2.000	0.000	3.00	18.00
1120	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.000	2.000	0.000	4.00	24.00
1125	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.440	175.000	0.000	175.00	427.00

CATEGORY 001 DESCRIPTION FM 78 @ N. FOSTER

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1130	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	21,500.000	1.000	0.000	1.00	21,500.00
1135	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,600.000	1.000	0.000	1.00	4,600.00
1140	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	8.000	0.000	10.00	2,250.00
1145	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	4.000	0.000	5.00	1,125.00
1150	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	10.00	2,250.00
1155	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	8.000	0.000	10.00	2,250.00
1160	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	12.000	0.000	14.00	3,150.00
1165	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	8.00	3,800.00
1170	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	8.000	0.000	10.00	550.00
1175	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	4.000	0.000	5.00	325.00
1180	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	1,355.000	0.000	1,355.00	1,205.95
1185	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.450	3,820.000	0.000	4,795.00	6,952.75
1190	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	0.750	2,330.000	0.000	1,555.00	1,166.25
1195	06866052	000	INS TRF SIG PL AM(S)1 ARM(48')LUM&ILSN	EA	9,500.000	2.000	0.000	2.00	19,000.00
1200	06866054	000	INS TRF SIG PL AM(S)1 ARM(50')ILSN	EA	21,000.000	1.000	0.000	1.00	21,000.00
1205	06866066	000	INS TRF SIG PL AM(S)1 ARM(65')ILSN	EA	23,000.000	1.000	0.000	1.00	23,000.00
1210	06876001	000	PED POLE ASSEMBLY	EA	1,650.000	7.000	0.000	8.00	13,200.00
1215	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	8.000	0.000	8.00	4,800.00
1220	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
1225	60256001	000	RADAR PRESENCE DETECTOR	EA	6,800.000	4.000	0.000	4.00	27,200.00
1230	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	1,400.000	0.000	1,215.00	3,645.00
1235	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,400.000	4.000	0.000	4.00	29,600.00
1236	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1,219.100	0.000	1.000	1.00	1,219.10

CO#1 Banding Existing Sign to Mast Arm

Category Subtotal \$314,295.08

PROJECT STP 2019(037)HES CONTROL 007214029
 CATEGORY 001 DESCRIPTION US 87 @ BUS. @ SH 46

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1395	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
1400	60256001	000	RADAR PRESENCE DETECTOR	EA	6,800.000	3.000	0.000	3.00	20,400.00
1405	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	600.000	0.000	640.00	1,920.00

Category Subtotal \$34,390.53

PROJECT STP 2019(042)HES CONTROL 007304048
 CATEGORY 001 DESCRIPTION US 281 @ CR 429

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1565	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	53.000	0.000	52.80	15,048.00
1570	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
1575	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	88.000	0.000	88.00	704.00
1580	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	176.000	0.000	176.00	2,640.00
1585	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	277.000	0.000	277.00	263.15
1590	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	10.000	0.000	10.00	10.00

CATEGORY 001 DESCRIPTION US 281 @ CR 429

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1595	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	395.000	0.000	395.00	592.50
1600	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	1.000	0.000	1.00	800.00
1605	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	3.000	355.000	0.000	355.00	1,065.00
1610	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.000	355.000	0.000	355.00	1,065.00
1615	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,750.000	1.000	0.000	1.00	3,750.00
1620	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	15.000	0.000	15.00	67.50
1625	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.000	15.000	0.000	59.00	177.00
1630	06786008	000	PAV SURF PREP FOR MRK (24")	LF	2.000	15.000	0.000	15.00	30.00
1635	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,500.000	1.000	0.000	1.00	1,500.00
1640	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
1645	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	4.000	0.000	4.00	900.00
1650	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	904.000	0.000	904.00	1,130.00
1655	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,800.000	4.000	0.000	4.00	19,200.00

Category Subtotal \$62,812.68

PROJECT STP 2019(042)HES CONTROL 007304049

CATEGORY 001 DESCRIPTION US 281 @ EUROSTAR DR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1815	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	53.000	0.000	52.80	15,048.00
1820	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
1825	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	19.000	0.000	19.00	152.00
1830	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	38.000	0.000	38.00	570.00
1835	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	44.000	0.000	44.00	41.80
1840	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	10.000	0.000	10.00	10.00
1845	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	310.000	0.000	310.00	465.00
1850	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	1.000	0.000	1.00	800.00
1855	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	3.000	326.000	0.000	326.00	978.00
1860	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.000	326.000	0.000	326.00	978.00
1865	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,750.000	1.000	0.000	1.00	3,750.00
1870	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	40.000	0.000	30.00	135.00
1875	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.000	40.000	0.000	62.00	186.00
1880	06786008	000	PAV SURF PREP FOR MRK (24")	LF	2.000	40.000	0.000	30.00	60.00
1885	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,500.000	1.000	0.000	1.00	1,500.00
1890	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
1895	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	4.000	0.000	4.00	900.00
1900	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	655.000	0.000	655.00	818.75
1905	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,800.000	4.000	0.000	4.00	19,200.00

Category Subtotal \$59,463.08

PROJECT STP 2019(037)HES CONTROL 007312012

CATEGORY 001 DESCRIPTION US 181 @ FM 775

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2065	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	14.000	0.000	14.00	3,990.00

CATEGORY 001 DESCRIPTION US 181 @ FM 775

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2070	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	400.000	22.000	0.000	22.00	8,800.00
2075	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
2080	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	130.000	0.000	118.00	944.00
2085	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	205.000	0.000	205.00	5,945.00
2090	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	230.000	0.000	432.00	6,480.00
2095	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	410.000	0.000	410.00	13,120.00
2100	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	875.000	0.000	865.00	821.75
2105	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	50.000	0.000	140.00	140.00
2110	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	500.000	0.000	500.00	750.00
2115	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	4.000	0.000	4.00	3,200.00
2120	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	113.000	0.000	113.00	508.50
2125	06666230	007	PAVEMENT SEALER 24"	LF	3.000	113.000	0.000	113.00	339.00
2130	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.440	113.000	0.000	113.00	275.72
2135	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	21,500.000	1.000	0.000	1.00	21,500.00
2140	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,600.000	1.000	0.000	1.00	4,600.00
2145	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	8.000	0.000	8.00	1,800.00
2150	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	4.000	0.000	4.00	900.00
2155	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	16.00	3,600.00
2160	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	2.000	0.000	2.00	450.00
2165	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	8.000	0.000	8.00	1,800.00
2170	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	2.000	0.000	2.00	450.00
2175	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	8.000	0.000	8.00	440.00
2180	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	2.000	0.000	2.00	130.00
2185	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.750	1,500.000	0.000	2,190.00	3,832.50
2190	06866143	000	INS TRF SIG PL AM(S)2 ARM(40-32')LUM	EA	10,000.000	1.000	0.000	1.00	10,000.00
2195	06866191	000	INS TRF SIG PL AM(S)2 ARM(50 - 40')LUM	EA	26,000.000	1.000	0.000	1.00	26,000.00
2200	60256001	000	RADAR PRESENCE DETECTOR	EA	6,800.000	4.000	0.000	4.00	27,200.00
2205	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	1,000.000	0.000	1,150.00	3,450.00
2210	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,400.000	2.000	0.000	2.00	14,800.00

Category Subtotal \$178,337.00

PROJECT STP 2019(037)HES CONTROL 010003078
 CATEGORY 001 DESCRIPTION US I18 @ OLD CORPUS CHRISTI HWY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2370	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	67.000	0.000	46.00	13,110.00
2375	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
2380	05316004	000	CURB RAMPS (TY 1)	EA	1,300.000	7.000	0.000	7.00	9,100.00
2385	05316016	000	CURB RAMPS (TY 21)	EA	1,500.000	1.000	0.000	2.00	3,000.00
2390	05316017	000	CURB RAMPS (TY 22)	EA	1,800.000	1.000	0.000	1.00	1,800.00
2395	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	440.000	0.000	168.00	1,344.00
2400	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	425.000	0.000	425.00	12,325.00
2405	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	680.000	0.000	329.00	4,935.00
2410	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	1,045.000	0.000	1,045.00	33,440.00
2415	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	17.000	300.000	0.000	250.00	4,250.00
2420	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	35.000	275.000	0.000	275.00	9,625.00
2425	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	3,135.000	0.000	1,715.00	1,457.75

CATEGORY 001 DESCRIPTION US I18 @ OLD CORPUS CHRISTI HWY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2430	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	40.000	0.000	70.00	66.50
2435	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	70.000	0.000	140.00	140.00
2440	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.250	1,505.000	0.000	1,150.00	1,437.50
2445	06246009	000	GROUND BOX TY D (162922)	EA	600.000	2.000	0.000	2.00	1,200.00
2450	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	9.000	0.000	9.00	7,200.00
2455	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,750.000	1.000	0.000	1.00	3,750.00
2460	06366001	001	ALUMINUM SIGNS (TY A)	SF	20.000	64.000	0.000	64.00	1,280.00
2465	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	500.000	2.000	0.000	1.00	500.00
2470	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.000	585.000	0.000	585.00	585.00
2475	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	520.000	0.000	472.00	2,124.00
2480	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	111.000	5.000	0.000	5.00	555.00
2485	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	127.000	5.000	0.000	5.00	635.00
2490	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.750	350.000	0.000	350.00	262.50
2495	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.000	29.000	0.000	30.00	180.00
2505	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.500	590.000	0.000	592.00	888.00
2510	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.440	380.000	0.000	327.00	797.88
2515	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	53.000	5.000	0.000	5.00	265.00
2520	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	53.000	5.000	0.000	5.00	265.00
2525	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	21,500.000	1.000	0.000	1.00	21,500.00
2530	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,600.000	1.000	0.000	1.00	4,600.00
2535	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	8.000	0.000	8.00	1,800.00
2540	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	4.000	0.000	4.00	900.00
2545	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	10.000	0.000	8.00	1,800.00
2550	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	2.000	0.000	2.00	450.00
2555	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	8.000	0.000	8.00	1,800.00
2560	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	2.000	0.000	2.00	450.00
2565	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	11.00	5,225.00
2570	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	8.000	0.000	8.00	440.00
2575	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	2.000	0.000	2.00	130.00
2580	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	1,520.000	0.000	1,520.00	1,352.80
2585	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.450	4,090.000	0.000	3,850.00	5,582.50
2590	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	0.750	2,210.000	0.000	885.00	663.75
2595	06856004	000	INSTL RDS D FLSH BCN ASSM (SOLAR PWRD)	EA	4,500.000	4.000	0.000	4.00	18,000.00
2605	06866044	000	INS TRF SIG PL AM(S)1 ARM(40')LUM&ILSN	EA	9,000.000	1.000	0.000	1.00	9,000.00
2610	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	6,500.000	1.000	0.000	1.00	6,500.00
2615	06866164	000	IN TRF SG PL AM(S)2ARM(44-32')LUM&ILSN	EA	12,500.000	1.000	0.000	1.00	12,500.00
2620	06876001	000	PED POLE ASSEMBLY	EA	1,650.000	5.000	0.000	10.00	16,500.00
2621	96086001		UNIQUE CHANGE ORDER ITEM 1 CO#1 20' Ped Pole Assembly	DOL	2,009.810	0.000	2.000	2.00	4,019.62
2625	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	8.000	0.000	11.00	6,600.00
2630	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
2635	60256001	000	RADAR PRESENCE DETECTOR	EA	6,800.000	4.000	0.000	4.00	27,200.00
2640	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	1,485.000	0.000	1,650.00	4,950.00
2645	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	13.000	320.000	0.000	320.00	4,160.00
2650	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,400.000	4.000	0.000	4.00	29,600.00
2651	96086002		UNIQUE CHANGE ORDER ITEM 2 CO#1 Banding Existing Sign to Mast Arm	DOL	1,219.100	0.000	1.000	1.00	1,219.10

CATEGORY 001 DESCRIPTION US I18 @ OLD CORPUS CHRISTI HWY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2652	96086003		UNIQUE CHANGE ORDER ITEM 3 CO#1 Restocking Fee for 3 TY B Lum	DOL	7,187.890	0.000	1.000	1.00	7,187.89

Category Subtotal \$325,119.32

PROJECT STP 2019(037)HES CONTROL 014301056
 CATEGORY 001 DESCRIPTION US 87 @ FM 1628

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2810	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	250.000	11.000	0.000	11.30	2,825.00
2815	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	52.000	0.000	39.60	11,286.00
2820	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
2825	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	360.000	0.000	277.00	2,216.00
2830	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	475.000	0.000	475.00	13,775.00
2835	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	140.000	0.000	150.00	2,250.00
2840	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	655.000	0.000	655.00	20,960.00
2845	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	17.000	225.000	0.000	184.00	3,128.00
2850	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	35.000	495.000	0.000	495.00	17,325.00
2855	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	2,350.000	0.000	1,635.00	1,553.25
2860	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	100.000	0.000	150.00	150.00
2865	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	1,545.000	0.000	1,545.00	2,317.50
2870	06246009	000	GROUND BOX TY D (162922)	EA	600.000	4.000	0.000	4.00	2,400.00
2875	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	5.000	0.000	5.00	4,000.00
2880	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,750.000	1.000	0.000	1.00	3,750.00
2885	06366001	001	ALUMINUM SIGNS (TY A)	SF	20.000	15.000	0.000	28.50	570.00
2890	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.000	485.000	0.000	485.00	485.00
2895	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	531.000	0.000	531.00	2,389.50
2900	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	111.000	5.000	0.000	5.00	555.00
2905	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	127.000	5.000	0.000	5.00	635.00
2910	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.000	23.000	0.000	23.00	138.00
2915	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.500	485.000	0.000	485.00	727.50
2920	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.440	531.000	0.000	531.00	1,295.64
2925	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	53.000	5.000	0.000	5.00	265.00
2930	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	53.000	5.000	0.000	5.00	265.00
2935	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	21,500.000	1.000	0.000	1.00	21,500.00
2940	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,600.000	1.000	0.000	1.00	4,600.00
2945	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	9.000	0.000	9.00	2,025.00
2950	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	4.000	0.000	4.00	900.00
2955	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	9.000	0.000	9.00	2,025.00
2960	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	2.000	0.000	2.00	450.00
2965	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	9.000	0.000	9.00	2,025.00
2970	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	2.000	0.000	2.00	450.00
2975	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	8.00	3,800.00
2976	96086004		UNIQUE CHANGE ORDER ITEM 4 CO#2 Repair of Damanged Peds at US 87 and FM 1628	DOL	2,352.680	0.000	1.000	1.00	2,352.68
2980	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	9.000	0.000	9.00	495.00
2985	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	2.000	0.000	2.00	130.00

CATEGORY 001 DESCRIPTION US 87 @ FM 1628

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2990	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	1,880.000	0.000	1,880.00	2,350.00
2995	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.750	2,500.000	0.000	3,000.00	5,250.00
3000	06846028	000	TRF SIG CBL (TY A)(14 AWG)(2 CONDR)	LF	0.750	1,840.000	0.000	2,120.00	1,590.00
3006	96086001		UNIQUE CHANGE ORDER ITEM 1 CO#1 20' Ped Pole Assembly	DOL	2,009.810	0.000	1.000	1.00	2,009.81
3010	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	6,300.000	1.000	0.000	1.00	6,300.00
3015	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	5,700.000	1.000	0.000	1.00	5,700.00
3020	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	7,600.000	1.000	0.000	1.00	7,600.00
3025	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	8,600.000	1.000	0.000	1.00	8,600.00
3030	06876001	000	PED POLE ASSEMBLY	EA	1,650.000	4.000	0.000	5.00	8,250.00
3035	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	8.000	0.000	8.00	4,800.00
3040	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
3045	60256001	000	RADAR PRESENCE DETECTOR	EA	6,800.000	4.000	0.000	4.00	27,200.00
3050	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	1,075.000	0.000	1,255.00	3,765.00
3055	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,400.000	4.000	0.000	4.00	29,600.00
Category Subtotal									\$263,499.41

PROJECT STP 2019(037)HES CONTROL 021501048
 CATEGORY 001 DESCRIPTION SH 46 @ S CRANES MILL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3215	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	53.000	0.000	52.80	15,048.00
3220	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
3225	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	21.000	0.000	260.00	2,080.00
3230	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	42.000	0.000	40.00	600.00
3235	06186074	000	CONDT (RM) (3")	LF	38.000	70.000	0.000	70.00	2,660.00
3240	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	88.000	0.000	88.00	83.60
3245	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	271.000	0.000	271.00	406.50
3250	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	1.000	0.000	2.00	1,600.00
3255	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	3.000	419.000	0.000	419.00	1,257.00
3260	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.000	419.000	0.000	419.00	1,257.00
3265	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,750.000	1.000	0.000	1.00	3,750.00
3270	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	14.000	0.000	12.00	54.00
3275	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,500.000	1.000	0.000	1.00	1,500.00
3280	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
3285	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	4.000	0.000	4.00	900.00
3290	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	478.000	0.000	478.00	597.50
3295	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	3,500.000	2.000	0.000	2.00	7,000.00
3300	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,800.000	2.000	0.000	2.00	9,600.00
Category Subtotal									\$62,264.13

PROJECT STP 2019(042)HES CONTROL 036612029
 CATEGORY 001 DESCRIPTION BS 123B @ CONTINENTAL DR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 001 DESCRIPTION BS 123B @ CONTINENTAL DR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3460	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	53.000	0.000	52.80	15,048.00
3465	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
3470	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	44.000	0.000	20.00	160.00
3475	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	44.000	0.000	40.00	600.00
3480	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	150.000	0.000	150.00	142.50
3485	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	10.000	0.000	10.00	10.00
3490	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	281.000	0.000	281.00	421.50
3495	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	1.000	0.000	1.00	800.00
3500	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	3.000	515.000	0.000	515.00	1,545.00
3505	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.000	515.000	0.000	515.00	1,545.00
3510	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,750.000	1.000	0.000	1.00	3,750.00
3515	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	12.000	0.000	12.00	54.00
3520	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.000	12.000	0.000	12.00	36.00
3530	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,500.000	1.000	0.000	1.00	1,500.00
3535	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
3540	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	8.000	0.000	8.00	1,800.00
3545	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	803.000	0.000	803.00	1,003.75
3550	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	3,500.000	2.000	0.000	2.00	7,000.00
3555	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,800.000	2.000	0.000	2.00	9,600.00

Category Subtotal \$58,886.28

PROJECT STP 2019(042)HES CONTROL 051102021
 CATEGORY 001 DESCRIPTION RM 32 @ RM 484

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3715	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	53.000	0.000	57.80	16,473.00
3720	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
3725	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	253.000	0.000	67.00	536.00
3730	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	187.000	0.000	187.00	2,805.00
3735	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	364.000	0.000	364.00	345.80
3740	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	10.000	0.000	10.00	10.00
3745	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	336.000	0.000	336.00	504.00
3750	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	1.000	0.000	1.00	800.00
3755	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	3.000	355.000	0.000	355.00	1,065.00
3760	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.000	355.000	0.000	355.00	1,065.00
3765	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,750.000	1.000	0.000	1.00	3,750.00
3770	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	16.000	0.000	12.00	54.00
3775	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.000	16.000	0.000	12.00	36.00
3785	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,500.000	1.000	0.000	1.00	1,500.00
3790	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
3795	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	8.000	0.000	8.00	1,800.00
3800	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	820.000	0.000	820.00	1,025.00
3805	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	3,500.000	2.000	0.000	2.00	7,000.00
3810	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,800.000	2.000	0.000	2.00	9,600.00

Category Subtotal \$62,239.33

PROJECT STP 2019(042)HES CONTROL 051702041

CATEGORY 001 DESCRIPTION SH 16 @ TYLER RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3970	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	53.000	0.000	52.80	15,048.00
3975	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
3980	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	116.000	0.000	40.00	320.00
3985	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	77.000	0.000	80.00	1,200.00
3990	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	199.000	0.000	199.00	189.05
3995	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	10.000	0.000	10.00	10.00
4000	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	209.000	0.000	209.00	313.50
4005	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	1.000	0.000	1.00	800.00
4010	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	3.000	245.000	0.000	245.00	735.00
4015	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.000	245.000	0.000	245.00	735.00
4020	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,750.000	1.000	0.000	1.00	3,750.00
4025	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	13.000	0.000	13.00	58.50
4030	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.000	13.000	0.000	13.00	39.00
4035	06786008	000	PAV SURF PREP FOR MRK (24")	LF	2.000	13.000	0.000	13.00	26.00
4040	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,500.000	1.000	0.000	1.00	1,500.00
4045	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
4050	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	4.000	0.000	4.00	900.00
4055	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	380.000	0.000	380.00	475.00
4060	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	3,500.000	2.000	0.000	2.00	7,000.00
4065	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,800.000	2.000	0.000	2.00	9,600.00

Category Subtotal \$56,569.58

PROJECT STP 2019(037)HES CONTROL 052102040

CATEGORY 001 DESCRIPTION SL 13 @ SOMERSET

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4225	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	40.000	0.000	39.60	11,286.00
4230	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	400.000	22.000	0.000	22.00	8,800.00
4235	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
4240	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	210.000	0.000	186.00	1,488.00
4245	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	405.000	0.000	405.00	11,745.00
4250	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	260.000	0.000	292.00	4,380.00
4255	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	810.000	0.000	810.00	25,920.00
4260	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	585.000	0.000	585.00	497.25
4265	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	30.000	0.000	30.00	28.50
4270	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	60.000	0.000	60.00	60.00
4275	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	7.000	0.000	8.00	6,400.00
4280	06286164	000	ELC SRV TY D 120/240 070(NS)AL(E)PS(U)	EA	5,000.000	1.000	0.000	2.00	10,000.00
4290	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	21,500.000	1.000	0.000	1.00	21,500.00
4295	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,600.000	1.000	0.000	1.00	4,600.00
4300	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	10.000	0.000	8.00	1,800.00
4305	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	4.000	0.000	4.00	900.00
4310	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	10.000	0.000	8.00	1,800.00
4315	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	6.000	0.000	6.00	1,350.00
4320	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	10.000	0.000	8.00	1,800.00
4325	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	4.000	0.000	4.00	900.00
4330	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	8.00	3,800.00

CATEGORY 001 DESCRIPTION SL 13 @ SOMERSET

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4335	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	12.000	0.000	10.00	550.00
4340	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	2.000	0.000	2.00	130.00
4345	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	800.000	0.000	800.00	712.00
4350	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.450	2,598.000	0.000	2,598.00	3,767.10
4355	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	0.750	1,240.000	0.000	1,240.00	930.00
4360	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	5,700.000	1.000	0.000	1.00	5,700.00
4365	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	6,000.000	1.000	0.000	1.00	6,000.00
4370	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	6,500.000	1.000	0.000	1.00	6,500.00
4375	06866053	000	INS TRF SIG PL AM(S)1 ARM(50')	EA	20,200.000	1.000	0.000	1.00	20,200.00
4380	06876001	000	PED POLE ASSEMBLY	EA	1,650.000	4.000	0.000	4.00	6,600.00
4385	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	8.000	0.000	8.00	4,800.00
4390	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
4395	60256001	000	RADAR PRESENCE DETECTOR	EA	6,800.000	4.000	0.000	4.00	27,200.00
4400	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	741.000	0.000	741.00	2,223.00
4405	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,400.000	4.000	0.000	4.00	29,600.00
4406	96086002		UNIQUE CHANGE ORDER ITEM 2 CO#1 Banding Existing Sign to Mast Arm	DOL	1,219.100	0.000	1.000	1.00	1,219.10
4407	96086006		UNIQUE CHANGE ORDER ITEM 6 CO#3 Relocate LMA from Foster to Military/Somerset Rd	DOL	8,165.320	0.000	1.000	1.00	8,165.32

Category Subtotal \$257,821.80

PROJECT STP 2019(042)HES CONTROL 065801041

CATEGORY 001 DESCRIPTION FM 1535 @ WEST AVE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4565	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	28.000	0.000	28.00	7,980.00
4570	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	400.000	44.000	0.000	44.00	17,600.00
4575	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
4580	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	190.000	0.000	152.00	1,216.00
4585	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	30.000	0.000	30.00	870.00
4590	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	120.000	0.000	95.00	1,425.00
4595	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	1,120.000	0.000	1,120.00	35,840.00
4600	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	1,870.000	0.000	70.00	66.50
4605	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	121.000	0.000	121.00	121.00
4610	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	715.000	0.000	715.00	1,072.50
4615	06246009	000	GROUND BOX TY D (162922)	EA	600.000	3.000	0.000	2.00	1,200.00
4620	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	4.000	0.000	5.00	4,000.00
4625	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,750.000	1.000	0.000	1.00	3,750.00
4630	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	21,500.000	1.000	0.000	1.00	21,500.00
4635	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,600.000	1.000	0.000	1.00	4,600.00
4640	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	8.000	0.000	8.00	1,800.00
4645	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	4.000	0.000	4.00	900.00
4650	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
4655	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	8.000	0.000	8.00	1,800.00
4660	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	8.000	0.000	8.00	1,800.00
4665	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	4.000	0.000	4.00	900.00

CATEGORY 001 DESCRIPTION FM 1535 @ WEST AVE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4670	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	8.00	3,800.00
4675	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	8.000	0.000	8.00	440.00
4680	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	4.000	0.000	4.00	260.00
4685	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	2,811.000	0.000	2,811.00	3,513.75
4690	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.750	3,150.000	0.000	3,150.00	5,512.50
4695	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	0.750	2,899.000	0.000	2,899.00	2,174.25
4700	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	8,000.000	1.000	0.000	1.00	8,000.00
4705	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	8,600.000	1.000	0.000	1.00	8,600.00
4710	06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	20,500.000	2.000	0.000	2.00	41,000.00
4715	06876001	000	PED POLE ASSEMBLY	EA	1,650.000	6.000	0.000	6.00	9,900.00
4720	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	8.000	0.000	8.00	4,800.00
4725	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
4730	60256001	000	RADAR PRESENCE DETECTOR	EA	6,800.000	4.000	0.000	4.00	27,200.00
4735	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	1,397.000	0.000	1,397.00	4,191.00

Category Subtotal \$244,103.03

PROJECT STP 2019(042)HES CONTROL 065801042
 CATEGORY 001 DESCRIPTION FM 1535 @ LOCKHILL SELMA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4895	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	250.000	23.000	0.000	22.60	5,650.00
4900	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	400.000	44.000	0.000	44.00	17,600.00
4905	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
4920	05316005	000	CURB RAMPS (TY 2)	EA	1,300.000	2.000	0.000	4.50	5,850.00
4925	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	175.000	0.000	203.00	1,624.00
4930	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	160.000	0.000	160.00	4,640.00
4935	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	180.000	0.000	260.00	3,900.00
4940	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	1,040.000	0.000	1,040.00	33,280.00
4945	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	1,605.000	0.000	1,135.00	964.75
4950	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	25.000	0.000	80.00	76.00
4955	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	45.000	0.000	45.00	45.00
4960	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.250	310.000	0.000	310.00	387.50
4965	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	5.000	0.000	5.00	4,000.00
4970	06286164	000	ELC SRV TY D 120/240 070(NS)AL(E)PS(U)	EA	5,000.000	1.000	0.000	2.00	10,000.00
4975	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.500	100.000	0.000	132.00	198.00
4980	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.000	555.000	0.000	555.00	555.00
4985	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	510.000	0.000	958.00	4,311.00
4990	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	111.000	1.000	0.000	1.00	111.00
4995	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	127.000	1.000	0.000	1.00	127.00
5000	06666090	007	REF PAV MRK TY I (W)(MED NOSE)(100MIL)	EA	344.000	2.000	0.000	1.00	344.00
5005	06666123	007	REFL PAV MRK TY I (Y)4"(DOT)(100MIL)	LF	1.500	165.000	0.000	176.00	264.00
5010	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	6.000	145.000	0.000	145.00	870.00
5015	06666156	007	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	500.000	1.000	0.000	1.00	500.00
5020	06666224	007	PAVEMENT SEALER 4"	LF	0.200	1,590.000	0.000	964.00	192.80
5025	06666226	007	PAVEMENT SEALER 8"	LF	0.500	555.000	0.000	187.00	93.50
5030	06666230	007	PAVEMENT SEALER 24"	LF	3.000	655.000	0.000	889.00	2,667.00
5035	06666231	007	PAVEMENT SEALER (ARROW)	EA	63.000	1.000	0.000	6.00	378.00

CATEGORY 001 DESCRIPTION FM 1535 @ LOCKHILL SELMA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5040	06666232	007	PAVEMENT SEALER (WORD)	EA	63.000	1.000	0.000	6.00	378.00
5045	06666233	007	PAVEMENT SEALER (MED NOSE)	EA	233.000	3.000	0.000	2.00	466.00
5050	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.750	95.000	0.000	40.00	30.00
5055	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.750	1,230.000	0.000	1,230.00	922.50
5060	06726007	000	REFL PAV MRKR TY I-C	EA	6.000	33.000	0.000	41.00	246.00
5065	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.000	64.000	0.000	75.00	450.00
5070	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.500	600.000	0.000	54.00	81.00
5075	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.440	500.000	0.000	373.00	910.12
5080	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	53.000	1.000	0.000	1.00	53.00
5085	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	53.000	1.000	0.000	1.00	53.00
5090	06776020	000	ELIM EXT PAV MRK & MRKS (MED NOSE)	EA	188.000	1.000	0.000	1.00	188.00
5095	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	21,500.000	1.000	0.000	1.00	21,500.00
5100	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,600.000	1.000	0.000	1.00	4,600.00
5105	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	8.000	0.000	8.00	1,800.00
5110	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	6.000	0.000	6.00	1,350.00
5115	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
5120	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	6.000	0.000	6.00	1,350.00
5125	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	8.000	0.000	8.00	1,800.00
5130	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	5.000	0.000	5.00	1,125.00
5135	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	6.000	0.000	6.00	2,850.00
5140	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	13.000	0.000	12.00	660.00
5145	06826025	000	BACK PLATE (12")(5 SEC)	EA	75.000	1.000	0.000	1.00	75.00
5150	06826047	000	LOUVER (12") (ADJUSTABLE)	EA	225.000	41.000	0.000	41.00	9,225.00
5155	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	575.000	0.000	575.00	511.75
5160	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.450	2,155.000	0.000	2,155.00	3,124.75
5165	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	0.750	1,295.000	0.000	1,455.00	1,091.25
5170	06866021	000	INS TRF SIG PL AM (S)1 ARM(20")	EA	3,200.000	2.000	0.000	2.00	6,400.00
5175	06866068	000	INS TRF SIG PL AM(S)1 ARM(65")LUM&ILSN	EA	25,000.000	2.000	0.000	2.00	50,000.00
5180	06876001	000	PED POLE ASSEMBLY	EA	1,650.000	4.000	0.000	4.00	6,600.00
5185	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	6.000	0.000	6.00	3,600.00
5190	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
5195	60256001	000	RADAR PRESENCE DETECTOR	EA	6,800.000	4.000	0.000	4.00	27,200.00
5200	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	1,150.000	0.000	1,150.00	3,450.00
5205	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,400.000	4.000	0.000	4.00	29,600.00
5206	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1,219.100	0.000	1.000	1.00	1,219.10

CO#1 Banding Existing Sign to Mast Arm

Category Subtotal \$297,808.55

PROJECT STP 2019(042)HES CONTROL 084903020
 CATEGORY 001 DESCRIPTION FM 463 @ CR 6612

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5365	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	27.000	0.000	26.40	7,524.00
5370	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
5375	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	30.000	0.000	55.00	440.00
5380	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	150.000	0.000	150.00	225.00
5385	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	3.000	73.000	0.000	85.00	255.00

CATEGORY 001 DESCRIPTION FM 463 @ CR 6612

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5390	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.000	73.000	0.000	85.00	255.00
5395	06286168	000	ELC SRV TY D 120/240 070(NS)AL(E)TS(O)	EA	3,750.000	1.000	0.000	1.00	3,750.00
5400	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	12.000	0.000	11.00	49.50
5405	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,500.000	1.000	0.000	1.00	1,500.00
5410	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
5415	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	4.000	0.000	4.00	900.00
5420	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	250.000	0.000	250.00	312.50
5425	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,800.000	2.000	0.000	2.00	9,600.00

Category Subtotal \$38,681.53

PROJECT STP 2019(042)HES CONTROL 127301036

CATEGORY 001 DESCRIPTION FM 1102 @ HUNTER RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5585	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	53.000	0.000	52.80	15,048.00
5590	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
5595	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	682.000	0.000	682.00	1,023.00
5600	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	3.000	411.000	0.000	411.00	1,233.00
5605	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.000	411.000	0.000	411.00	1,233.00
5610	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,750.000	1.000	0.000	1.00	3,750.00
5615	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	20.000	0.000	20.00	90.00
5620	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,500.000	1.000	0.000	1.00	1,500.00
5625	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
5630	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	6.000	0.000	6.00	1,350.00
5635	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	1,316.000	0.000	1,316.00	1,645.00
5640	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	3,500.000	2.000	0.000	2.00	7,000.00
5645	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,800.000	2.000	0.000	2.00	9,600.00

Category Subtotal \$57,342.53

PROJECT STP 2019(037)HES CONTROL 189001047

CATEGORY 001 DESCRIPTION FM 1976 @ BENTLEY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5805	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	8.000	65.000	0.000	75.00	600.00
5830	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	250.000	12.000	0.000	12.00	3,000.00
5835	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	14.000	0.000	14.00	3,990.00
5840	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	400.000	22.000	0.000	22.00	8,800.00
5845	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
5850	05296002	000	CONC CURB (TY II)	LF	20.000	51.000	0.000	45.00	900.00
5855	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	155.000	0.000	166.00	1,328.00
5860	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	285.000	0.000	161.00	2,415.00
5865	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	745.000	0.000	745.00	23,840.00
5870	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	1,469.000	0.000	980.00	931.00
5875	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	121.000	0.000	150.00	150.00
5880	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.250	550.000	0.000	495.00	618.75

CATEGORY 001 DESCRIPTION FM 1976 @ BENTLEY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5885	06246009	000	GROUND BOX TY D (162922)	EA	600.000	2.000	0.000	2.00	1,200.00
5890	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	5.000	0.000	4.00	3,200.00
5895	06286164	000	ELC SRV TY D 120/240 070(NS)AL(E)PS(U)	EA	5,000.000	1.000	0.000	1.00	5,000.00
5900	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	225.000	0.000	225.00	1,012.50
5905	06666230	007	PAVEMENT SEALER 24"	LF	3.000	225.000	0.000	225.00	675.00
5910	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.440	225.000	0.000	110.00	268.40
5915	06786008	000	PAV SURF PREP FOR MRK (24")	LF	2.000	225.000	0.000	145.00	290.00
5920	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	21,500.000	1.000	0.000	1.00	21,500.00
5925	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,600.000	1.000	0.000	1.00	4,600.00
5930	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	8.000	0.000	8.00	1,800.00
5935	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	2.000	0.000	2.00	450.00
5940	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
5945	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	4.000	0.000	4.00	900.00
5950	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	8.000	0.000	8.00	1,800.00
5955	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	2.000	0.000	2.00	450.00
5960	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	8.00	3,800.00
5965	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	8.000	0.000	8.00	440.00
5970	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	2.000	0.000	2.00	130.00
5975	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	1,045.000	0.000	1,045.00	930.05
5980	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.450	5,187.000	0.000	3,060.00	4,437.00
5985	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	0.750	2,112.000	0.000	1,690.00	1,267.50
5990	06866034	000	INS TRF SIG PL AM(S)1 ARM(32')ILSN	EA	5,650.000	1.000	0.000	1.00	5,650.00
5995	06866052	000	INS TRF SIG PL AM(S)1 ARM(48')LUM&ILSN	EA	9,500.000	1.000	0.000	1.00	9,500.00
6000	06866224	000	IN TRF SG PL AM(S)2ARM(55-44')LUM&ILSN	EA	27,500.000	1.000	0.000	1.00	27,500.00
6005	06876001	000	PED POLE ASSEMBLY	EA	1,650.000	5.000	0.000	5.00	8,250.00
6010	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	8.000	0.000	8.00	4,800.00
6015	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
6020	60256001	000	RADAR PRESENCE DETECTOR	EA	6,800.000	4.000	0.000	4.00	27,200.00
6025	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	1,245.000	0.000	1,050.00	3,150.00
6030	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,400.000	2.000	0.000	2.00	14,800.00
6031	96086002		UNIQUE CHANGE ORDER ITEM 2 CO#1 Banding Existing Sign to Mast Arm	DOL	1,219.100	0.000	1.000	1.00	1,219.10
6032	96086003		UNIQUE CHANGE ORDER ITEM 3 CO#4 Fast Track Asphalt	DOL	2,820.000	0.000	1.000	1.00	2,820.00

Category Subtotal \$221,882.83

PROJECT STP 2019(037)HES CONTROL 189001049
 CATEGORY 001 DESCRIPTION FM 1976 @ MONTGOMERY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6190	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	400.000	88.000	0.000	88.00	35,200.00
6195	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
6210	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	260.000	0.000	262.00	2,096.00
6215	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	450.000	0.000	450.00	13,050.00
6220	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	150.000	0.000	221.00	3,315.00
6225	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	1,105.000	0.000	1,105.00	35,360.00

CATEGORY 001 DESCRIPTION FM 1976 @ MONTGOMERY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6230	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	2,015.000	0.000	1,310.00	1,113.50
6235	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	35.000	0.000	35.00	33.25
6240	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	70.000	0.000	70.00	70.00
6245	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.250	605.000	0.000	760.00	950.00
6250	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	8.000	0.000	8.00	6,400.00
6255	06286164	000	ELC SRV TY D 120/240 070(NS)AL(E)PS(U)	EA	5,000.000	1.000	0.000	1.00	5,000.00
6260	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	21,500.000	1.000	0.000	1.00	21,500.00
6265	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,600.000	1.000	0.000	1.00	4,600.00
6270	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	7.000	0.000	8.00	1,800.00
6275	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	5.000	0.000	5.00	1,125.00
6280	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
6285	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	7.000	0.000	6.00	1,350.00
6290	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	10.000	0.000	10.00	2,250.00
6295	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	2.000	0.000	2.00	450.00
6300	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	8.00	3,800.00
6305	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	9.000	0.000	9.00	495.00
6310	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	3.000	0.000	3.00	195.00
6315	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	1,065.000	0.000	1,065.00	947.85
6320	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.450	2,875.000	0.000	2,875.00	4,168.75
6325	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	0.750	1,690.000	0.000	1,890.00	1,417.50
6330	06866054	000	INS TRF SIG PL AM(S)1 ARM(50')ILSN	EA	21,000.000	1.000	0.000	1.00	21,000.00
6335	06866056	000	INS TRF SIG PL AM(S)1 ARM(50')LUM&ILSN	EA	23,000.000	2.000	0.000	2.00	46,000.00
6340	06866058	000	INS TRF SIG PL AM(S)1 ARM(55')ILSN	EA	22,750.000	1.000	0.000	1.00	22,750.00
6345	06876001	000	PED POLE ASSEMBLY	EA	1,650.000	6.000	0.000	6.00	9,900.00
6350	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	8.000	0.000	8.00	4,800.00
6355	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
6360	60256001	000	RADAR PRESENCE DETECTOR	EA	6,800.000	4.000	0.000	4.00	27,200.00
6365	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	980.000	0.000	1,245.00	3,735.00
6370	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,400.000	2.000	0.000	2.00	14,800.00
6371	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1,219.100	0.000	1.000	1.00	1,219.10
CO#1 Banding Existing Sign to Mast Arm									
Category Subtotal								\$314,361.48	

PROJECT STP 2019(042)HES CONTROL 189002008
 CATEGORY 001 DESCRIPTION FM 1516 @ FM 1976

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6530	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
6535	60256001	000	RADAR PRESENCE DETECTOR	EA	6,800.000	4.000	0.000	4.00	27,200.00
6540	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	840.000	0.000	860.00	2,580.00
6545	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,400.000	2.000	0.000	2.00	14,800.00
6791	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	2,756.590	0.000	1.000	1.00	2,756.59
CO#3 Restocking fee/handling of Timber Pole									
Category Subtotal								\$59,407.12	

PROJECT STP 2019(042)HES CONTROL 202101014

CATEGORY 001 DESCRIPTION FM 1044 @ SCHMIDT AVE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6705	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	53.000	0.000	52.80	15,048.00
6710	05006001	000	MOBILIZATION	LS	268,234.000	0.045	0.000	0.05	12,070.53
6715	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	34.000	0.000	26.00	208.00
6720	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	103.000	0.000	40.00	600.00
6725	06186074	000	CONDT (RM) (3")	LF	38.000	88.000	0.000	88.00	3,344.00
6730	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	102.000	0.000	102.00	96.90
6735	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	265.000	0.000	265.00	397.50
6740	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	1.000	0.000	1.00	800.00
6745	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	3.000	354.000	0.000	354.00	1,062.00
6750	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.000	354.000	0.000	354.00	1,062.00
6756	06286164		ELC SRV TY D 120/240 070(NS)AL(E)PS(U)	EA	5,000.000	0.000	1.000	1.00	5,000.00
6760	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	12.000	0.000	12.00	54.00
6765	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,500.000	1.000	0.000	1.00	1,500.00
6770	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
6775	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	4.000	0.000	4.00	900.00
6780	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.750	446.000	0.000	446.00	780.50
6785	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	3,500.000	2.000	0.000	2.00	7,000.00
6790	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,800.000	2.000	0.000	2.00	9,600.00
Category Subtotal									\$61,323.43

PROJECT STP 2019(037)HES CONTROL 001608037

CATEGORY 001 DESCRIPTION SL 368 @ CASA BLANCA ST

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0115	06246009	000	GROUND BOX TY D (162922)	EA	600.000	4.000	0.000	0.000	0.00
0125	06286161	000	ELC SRV TY D 120/240 070(NS)AL(E)EX(O)	EA	3,750.000	1.000	0.000	0.000	0.00
0150	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	55.000	4.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0300	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0305	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0310	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	5,000.000	0.000	0.000	0.00
			DO NOT USE OR PAY TO THIS ITEM						
0320	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0325	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0330	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(037)HES CONTROL 001608038

CATEGORY 001 DESCRIPTION SL 368 @ ELEANOR AVE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0685	06286161	000	ELC SRV TY D 120/240 070(NS)AL(E)EX(O)	EA	3,750.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(037)HES CONTROL 002509077

CATEGORY 001 DESCRIPTION FM 78 @ N. FOSTER

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1015	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.000	50.000	0.000	0.000	0.00
1020	05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.250	50.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(037)HES CONTROL 010003078

CATEGORY 001 DESCRIPTION US I18 @ OLD CORPUS CHRISTI HWY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2500	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.500	390.000	0.000	0.000	0.00
2600	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,800.000	2.000	-2.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(037)HES CONTROL 014301056

CATEGORY 001 DESCRIPTION US 87 @ FM 1628

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3005	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,800.000	1.000	-1.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(042)HES CONTROL 036612029

CATEGORY 001 DESCRIPTION BS 123B @ CONTINENTAL DR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3525	06786008	000	PAV SURF PREP FOR MRK (24")	LF	2.000	12.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(042)HES CONTROL 051102021

CATEGORY 001 DESCRIPTION RM 32 @ RM 484

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3780	06786008	000	PAV SURF PREP FOR MRK (24")	LF	2.000	16.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(037)HES CONTROL 052102040

CATEGORY 001 DESCRIPTION SL 13 @ SOMERSET

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4285	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	693.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(042)HES CONTROL 065801042

CATEGORY 001 DESCRIPTION FM 1535 @ LOCKHILL SELMA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4910	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.000	30.000	0.000	0.000	0.00
4915	05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.250	30.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(037)HES CONTROL 189001047

CATEGORY 001 DESCRIPTION FM 1976 @ BENTLEY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5810	01626002	000	BLOCK SODDING	SY	7.000	24.000	0.000	0.000	0.00
5815	02476230	000	FL BS (CMP IN PLACE)(TY A GR 1-2)(8")	SY	40.000	37.000	-37.000	0.000	0.00
5820	02756001	000	CEMENT	TON	2,000.000	0.300	-0.300	0.000	0.00
5825	02756078	000	CEMENT TREAT (NEW BASE)(DC)(8")	SY	20.000	37.000	-37.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(037)HES CONTROL 189001049

CATEGORY 001 DESCRIPTION FM 1976 @ MONTGOMERY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6200	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.000	50.000	0.000	0.000	0.00
6205	05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.250	50.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(042)HES CONTROL 202101014
 CATEGORY 001 DESCRIPTION FM 1044 @ SCHMIDT AVE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6755	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,750.000	1.000	-1.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$3,618,048.14

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	8.000	65.00	75.000	600.00
04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	250.000	68.00	68.500	17,125.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	747.00	716.200	204,117.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	400.000	286.00	288.000	115,200.00
05006001	000	MOBILIZATION	LS	268,234.000	1.00	1.000	268,234.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	31.00	31.000	93,000.00
05296002	000	CONC CURB (TY II)	LF	20.000	51.00	45.000	900.00
05316004	000	CURB RAMPS (TY 1)	EA	1,300.000	7.00	7.000	9,100.00
05316005	000	CURB RAMPS (TY 2)	EA	1,300.000	3.00	6.500	8,450.00
05316010	000	CURB RAMPS (TY 7)	EA	1,300.000	2.00	4.000	5,200.00
05316013	000	CURB RAMPS (TY 10)	EA	1,300.000	2.00	5.000	6,500.00
05316016	000	CURB RAMPS (TY 21)	EA	1,500.000	1.00	2.000	3,000.00
05316017	000	CURB RAMPS (TY 22)	EA	1,800.000	1.00	1.000	1,800.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	3,260.00	2,635.000	21,080.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	3,295.00	3,295.000	95,555.00
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	3,482.00	3,254.000	48,810.00
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	9,605.00	9,605.000	307,360.00
06186058	000	CONDT (PVC) (SCH 80) (4")	LF	17.000	605.00	494.000	8,398.00
06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	35.000	770.00	770.000	26,950.00
06186074	000	CONDT (RM) (3")	LF	38.000	158.00	158.000	6,004.00
06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	12,660.00	10,065.000	8,555.25
06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	8,123.00	5,194.000	4,934.30
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	1,077.00	1,316.000	1,316.00
06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.250	3,630.00	3,425.000	4,281.25
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	5,659.00	5,659.000	8,488.50
06246009	000	GROUND BOX TY D (162922)	EA	600.000	16.00	13.000	7,800.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	800.000	65.00	73.000	58,400.00
06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	3.000	3,053.00	3,065.000	9,195.00
06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.000	3,053.00	3,065.000	9,195.00
06286164	000	ELC SRV TY D 120/240 070(NS)AL(E)PS(U)	EA	5,000.000	5.00	8.000	40,000.00
06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,750.000	10.00	10.000	37,500.00
06286168	000	ELC SRV TY D 120/240 070(NS)AL(E)TS(O)	EA	3,750.000	1.00	1.000	3,750.00
06366001	001	ALUMINUM SIGNS (TY A)	SF	20.000	79.00	92.500	1,850.00
06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	500.000	2.00	1.000	500.00
06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.500	100.00	132.000	198.00
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.000	2,010.00	2,010.000	2,010.00
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	3,145.00	3,499.000	15,745.50
06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	111.000	18.00	18.000	1,998.00
06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	127.000	18.00	18.000	2,286.00
06666090	007	REF PAV MRK TY I (W)(MED NOSE)(100MIL)	EA	344.000	2.00	1.000	344.00
06666123	007	REFL PAV MRK TY I (Y)4"(DOT)(100MIL)	LF	1.500	165.00	176.000	264.00
06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	6.000	145.00	145.000	870.00
06666156	007	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	500.000	1.00	1.000	500.00

06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.000	96.00	158.000	474.00
06666224	007	PAVEMENT SEALER 4"	LF	0.200	1,660.00	1,384.000	276.80
06666226	007	PAVEMENT SEALER 8"	LF	0.500	580.00	782.000	391.00
06666230	007	PAVEMENT SEALER 24"	LF	3.000	1,168.00	1,547.000	4,641.00
06666231	007	PAVEMENT SEALER (ARROW)	EA	63.000	1.00	6.000	378.00
06666232	007	PAVEMENT SEALER (WORD)	EA	63.000	1.00	6.000	378.00
06666233	007	PAVEMENT SEALER (MED NOSE)	EA	233.000	3.00	2.000	466.00
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.750	115.00	60.000	45.00
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.750	1,830.00	1,830.000	1,372.50
06726007	000	REFL PAV MRKR TY I-C	EA	6.000	35.00	44.000	264.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	6.000	66.00	79.000	474.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	6.000	69.00	74.000	444.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.500	600.00	54.000	81.00
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.500	1,155.00	1,327.000	1,990.50
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.440	2,819.00	2,455.000	5,990.20
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	53.000	17.00	16.000	848.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	53.000	17.00	16.000	848.00
06776020	000	ELIM EXT PAV MRK & MRKS (MED NOSE)	EA	188.000	1.00	1.000	188.00
06786008	000	PAV SURF PREP FOR MRK (24")	LF	2.000	293.00	203.000	406.00
06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,500.000	9.00	9.000	13,500.00
06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	21,500.000	3.00	3.000	64,500.00
06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	21,500.000	8.00	8.000	172,000.00
06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,600.000	11.00	11.000	50,600.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	91.00	92.000	20,700.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	41.00	42.000	9,450.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	166.00	172.000	38,700.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	53.00	54.000	12,150.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	144.00	144.000	32,400.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	27.00	29.000	6,525.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	76.00	79.000	37,525.00
06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	100.00	99.000	5,445.00
06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	25.00	26.000	1,690.00
06826025	000	BACK PLATE (12")(5 SEC)	EA	75.000	1.00	1.000	75.00
06826047	000	LOUVER (12") (ADJUSTABLE)	EA	225.000	41.00	41.000	9,225.00
06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	10,297.00	10,297.000	12,871.25
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.750	7,596.00	8,786.000	15,375.50
06846028	000	TRF SIG CBL (TY A)(14 AWG)(2 CONDR)	LF	0.750	1,840.00	2,120.000	1,590.00
06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	7,755.00	7,755.000	6,901.95
06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.450	24,930.00	23,538.000	34,130.10
06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	0.750	12,757.00	10,595.000	7,946.25
06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	0.750	2,899.00	2,899.000	2,174.25
06856004	000	INSTL RDS D FLSH BCN ASSM (SOLAR PWRD)	EA	4,500.000	4.00	4.000	18,000.00
06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	3,500.000	12.00	12.000	42,000.00
06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,800.000	22.00	22.000	105,600.00
06866021	000	INS TRF SIG PL AM (S)1 ARM(20')	EA	3,200.000	3.00	3.000	9,600.00
06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	4,500.000	1.00	1.000	4,500.00
06866034	000	INS TRF SIG PL AM(S)1 ARM(32')ILSN	EA	5,650.000	1.00	1.000	5,650.00
06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	6,300.000	1.00	1.000	6,300.00
06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	5,700.000	3.00	3.000	17,100.00

06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	7,600.000	1.00	1.000	7,600.00
06866044	000	INS TRF SIG PL AM(S)1 ARM(40')LUM&ILSN	EA	9,000.000	1.00	1.000	9,000.00
06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	6,000.000	2.00	2.000	12,000.00
06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	8,000.000	1.00	1.000	8,000.00
06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	6,500.000	3.00	3.000	19,500.00
06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	8,600.000	2.00	2.000	17,200.00
06866052	000	INS TRF SIG PL AM(S)1 ARM(48')LUM&ILSN	EA	9,500.000	3.00	3.000	28,500.00
06866053	000	INS TRF SIG PL AM(S)1 ARM(50')	EA	20,200.000	1.00	1.000	20,200.00
06866054	000	INS TRF SIG PL AM(S)1 ARM(50')ILSN	EA	21,000.000	2.00	2.000	42,000.00
06866056	000	INS TRF SIG PL AM(S)1 ARM(50')LUM&ILSN	EA	23,000.000	2.00	2.000	46,000.00
06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	20,500.000	2.00	2.000	41,000.00
06866058	000	INS TRF SIG PL AM(S)1 ARM(55')ILSN	EA	22,750.000	1.00	1.000	22,750.00
06866066	000	INS TRF SIG PL AM(S)1 ARM(65')ILSN	EA	23,000.000	1.00	1.000	23,000.00
06866068	000	INS TRF SIG PL AM(S)1 ARM(65')LUM&ILSN	EA	25,000.000	2.00	2.000	50,000.00
06866143	000	INS TRF SIG PL AM(S)2 ARM(40-32')LUM	EA	10,000.000	1.00	1.000	10,000.00
06866164	000	IN TRF SG PL AM(S)2ARM(44-32')LUM&ILSN	EA	12,500.000	1.00	1.000	12,500.00
06866165	000	INS TRF SIG PL AM(S)2 ARM(44-36')	EA	9,000.000	1.00	1.000	9,000.00
06866191	000	INS TRF SIG PL AM(S)2 ARM(50 - 40')LUM	EA	26,000.000	1.00	1.000	26,000.00
06866224	000	IN TRF SG PL AM(S)2ARM(55-44')LUM&ILSN	EA	27,500.000	1.00	1.000	27,500.00
06876001	000	PED POLE ASSEMBLY	EA	1,650.000	51.00	58.000	95,700.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	76.00	79.000	47,400.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	10.00	10.000	24,000.00
60256001	000	RADAR PRESENCE DETECTOR	EA	6,800.000	50.00	50.000	340,000.00
60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	13,503.00	13,943.000	41,829.00
60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	13.000	320.00	320.000	4,160.00
60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,400.000	35.00	35.000	259,000.00
61856002	000	TMA (STATIONARY)	DAY	165.000	66.00	93.000	15,345.00
96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.00	20,148.390	20,148.39
		ITEM 628.5.1					
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	48,106.940	48,106.94
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	2,009.810	0.00	3.000	6,029.43
		CO#1 20' Ped Pole Assembly					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1,219.100	0.00	8.000	9,752.80
		CO#1 Banding Existing Sign to Mast Arm					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	2,820.000	0.00	1.000	2,820.00
		CO#4 Fast Track Asphalt					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	7,187.890	0.00	1.000	7,187.89
		CO#1 Restocking Fee for 3 TY B Lum					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	2,352.680	0.00	1.000	2,352.68
		CO#2 Repair of Damanged Peds at US 87 and FM 1628					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	2,756.590	0.00	1.000	2,756.59
		CO#3 Restocking fee/handling of Timber Pole					
96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	8,165.320	0.00	1.000	8,165.32
		CO#3 Relocate LMA from Foster to Military/Somerset Rd					

TOTAL ITEM EARNINGS TO DATE **\$3,618,048.14**