



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **01/08/24**

CONTRACT ID: **092102465**
 PROJECT: **C 921-2-465**
 CONTRACT: **08213221**
 AWARD AMOUNT: **\$5,092,399.00**
 PROJECTED AMOUNT: **\$5,512,399.00**
 ADJ. PROJECTED AMOUNT: **\$5,512,399.00**
 CONTRACTOR: **TRAF-TEX, INC.**

HIGHWAY: **CR**
 DISTRICT NAME: **PHARR**
 COUNTY: **HIDALGO**
 AREA ENGINEER: **Hector E. Siller, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0026**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **12/01/2023** to **12/28/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **91.00**
 % TIME USED: **78.75**
 % RETAINAGE: **0.00**

LETTING DATE: **08/05/2021**
 AWARD DATE: **08/31/2021**
 NOTICE TO PROCEED DATE: **10/14/2021**
 WORK BEGIN DATE: **09/19/2022**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$5,016,054.97	\$5,016,054.97	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$5,016,054.97	\$5,016,054.97	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$5,016,054.97	\$5,016,054.97	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	09/19/2022	<u>ASSESSED LIQ DAMAGES:</u>	0	
<u>TIME CHARGES BEGIN:</u>	00/00/0000	<u>LIQ DAMAGE RATE:</u>	\$1,125.00	
<u>BID DAYS:</u>	160	<u>LIQUIDATED DAMAGES:</u>	0	
<u>C. O. ADJUSTED DAYS:</u>	0		DAYS AT	
<u>CURRENT DAYS:</u>	160		PER DAY	\$1,125.00
<u>DAYS CHARGED TO DATE:</u>	126	<u>TOTAL:</u>	\$0.00	
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000			

<u>DAILY BREAKDOWN</u>			<u>PERIOD SUMMARY</u>			
Date or Days	Days Charged	Days Credited	Diary Adjustment	Date or Days	Days Charged	Days Credited
12/01/2023		1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.	28	0	28
12/02/2023		1	SATURDAY	HOLIDAY		1
12/03/2023		1	SUNDAY	OTHER - SEE RMRKS		19
12/04/2023		1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.	SATURDAY		4
12/05/2023		1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.	SUNDAY		4
12/06/2023		1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.			
12/07/2023		1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.			
12/08/2023		1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.			
12/09/2023		1	SATURDAY			
12/10/2023		1	SUNDAY			
12/11/2023		1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.			
12/12/2023		1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.			
12/13/2023		1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.			
12/14/2023		1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.			
12/15/2023		1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.			
12/16/2023		1	SATURDAY			
12/17/2023		1	SUNDAY			
12/18/2023		1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.			
12/19/2023		1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.			

12/20/2023	1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.
12/21/2023	1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.
12/22/2023	1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.
12/23/2023	1	SATURDAY
12/24/2023	1	SUNDAY
12/25/2023	1	HOLIDAY
12/26/2023	1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.
12/27/2023	1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.
12/28/2023	1	PENDING FIRMWARE UPDATE AND DEPARTMENT MATERIAL ACQUISITION.

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT C 921-2-465 CONTROL 092102465
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	45,378.000	1.000	0.000	0.90	40,840.20
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	986.000	8.000	0.000	7.00	6,902.00
0080	61856002	002	TMA (STATIONARY)	DAY	211.000	50.000	0.000	17.00	3,587.00
0085	06806011	006	INSTALL HWY TRF SIG (UPGRADE)	EA	13,442.000	374.000	0.000	358.00	4,812,236.00
0095	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	149,587.64	149,587.64
0130	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	2,902.13	2,902.13
Category Subtotal									\$5,016,054.97

PROJECT C 921-2-465 CONTROL 092102465
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	9.450	100.000	0.000	0.000	0.00
0075	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.300	100.000	0.000	0.000	0.00
0100	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0105	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	7,000.000	0.000	0.000	0.00
0110	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.000	0.000	0.000	0.00
0115	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1,000.000	0.000	0.000	0.00
0120	96096003		SBE GOAL SHORTFALL	DOL	1.000	1,000.000	0.000	0.000	0.00
0125	96106001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00
0150	04326011		RIPRAP (CONC) (CL B) (6") Addition of Ethernet Cameras	CY	714.330	0.000	0.000	0.000	0.00
0155	06186023		CONDT (PVC) (SCH 40) (2") Addition of Ethernet Cameras	LF	16.440	0.000	0.000	0.000	0.00
0160	06186033		CONDT (PVC) (SCH 40) (4") Addition of Ethernet Cameras	LF	26.240	0.000	0.000	0.000	0.00
0165	06186016		CONDT (PVC) (SCH 40) (1") Addition of Ethernet Cameras	LF	18.580	0.000	0.000	0.000	0.00
0170	06216002		TRAY CABLE (3 CONDR) (12 AWG) Addition of Ethernet Cameras	LF	0.820	0.000	0.000	0.000	0.00
0175	06906038		REMOVAL OF CONTROL CABINET(GRND MNT) Addition of Ethernet Cameras	EA	334.040	0.000	0.000	0.000	0.00
0180	06906040		INSTALL OF CONTROL CABINET(GRND MNT) Addition of Ethernet Cameras	EA	1,192.270	0.000	0.000	0.000	0.00
0185	60046031		ITS COM CBL (ETHERNET) Addition of Ethernet Cameras	LF	2.370	0.000	0.000	0.000	0.00
0190	60046063		ITS COM CBL CONNECTOR Addition of Ethernet Cameras	EA	15.000	0.000	0.000	0.000	0.00
0195	60106011		CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY) Addition of Ethernet Cameras	EA	783.320	0.000	0.000	0.000	0.00
0200	60276003		CONDUIT (PREPARE)	LF	2.460	0.000	0.000	0.000	0.00

Addition of Ethernet Cameras

0210	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	25,057.050	0.000	0.000	0.000	0.00
			ITEM ADDED BY CO # 2, REPLACE CONTROLLER FIRMWARE UPDATES						

Category Subtotal 0.00

CATEGORY 002 **DESCRIPTION** CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0135	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	400,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 **DESCRIPTION** CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0140	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	5,000.000	0.000	0.000	0.00
0145	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	15,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$5,016,054.97

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	45,378.000	1.00	0.900	40,840.20
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	986.000	8.00	7.000	6,902.00
06806011	006	INSTALL HWY TRF SIG (UPGRADE)	EA	13,442.000	374.00	358.000	4,812,236.00
61856002	002	TMA (STATIONARY)	DAY	211.000	50.00	17.000	3,587.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	149,587.640	149,587.64
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	2,902.125	2,902.13
TOTAL ITEM EARNINGS TO DATE							\$5,016,054.97