



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/11/21**

CONTRACT ID: **001713010**
 PROJECT: **STP 2019(044)HES**
 CONTRACT: **09183222**
 AWARD AMOUNT: **\$3,207,689.81**
 PROJECTED AMOUNT: **\$3,207,689.78**
 ADJ. PROJECTED AMOUNT: **\$3,244,004.65**
 CONTRACTOR: **E-Z BEL CONSTRUCTION, LLC**

HIGHWAY: **SH 132**
 DISTRICT NAME: **SAN ANTONIO**
 COUNTY: **ATASCOSA**
 AREA ENGINEER: **Dale L. Picha, P.E.**
 AREA NUMBER: **096**

ESTIMATE NUMBER: **0031**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **04/01/2021** to **04/30/2021**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **63.01**
 % RETAINAGE: **0.00**

LETTING DATE: **09/07/2018**
 AWARD DATE: **09/27/2018**
 NOTICE TO PROCEED DATE: **10/22/2018**
 WORK BEGIN DATE: **04/22/2019**
 ACCEPTED DATE: **04/20/2021**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$3,296,018.61	\$3,251,242.06	\$44,776.55
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$3,296,018.61	\$3,251,242.06	\$44,776.55
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$3,296,018.61	\$3,251,242.06	\$44,776.55

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	04/22/2019	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	11/21/2018	<u>LIQ DAMAGE RATE:</u>	\$970.00
<u>BID DAYS:</u>	392	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	0	DAYS AT	
<u>CURRENT DAYS:</u>	392	PER DAY	\$970.00
<u>DAYS CHARGED TO DATE:</u>	247	<u>TOTAL:</u>	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>	<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
04/01/2021		1	AWAIT FINAL ACCEPT	30	0	30
04/02/2021		1	AWAIT FINAL ACCEPT			
04/03/2021		1	SATURDAY			
04/04/2021		1	SUNDAY			
04/05/2021		1	AWAIT FINAL ACCEPT			13
04/06/2021		1	AWAIT FINAL ACCEPT			7
04/07/2021		1	AWAIT FINAL ACCEPT			1
04/08/2021		1	AWAIT FINAL ACCEPT			4
04/09/2021		1	AWAIT FINAL ACCEPT			4
04/10/2021		1	SATURDAY			1
04/11/2021		1	SUNDAY			
04/12/2021		1	AWAIT FINAL ACCEPT			
04/13/2021		1	AWAIT FINAL ACCEPT			
04/14/2021		1	AWAIT FINAL ACCEPT			
04/15/2021		1	AWAIT FINAL ACCEPT			
04/16/2021		1	AWAIT FINAL ACCEPT			
04/17/2021		1	SATURDAY			
04/18/2021		1	SUNDAY			
04/19/2021		1	AWAIT FINAL ACCEPT			
04/20/2021		1	WORK COMPL & ACCEP			
04/21/2021		1	AWAITING FINAL DOCUMENTATION			
04/22/2021		1	AWAITING FINAL DOCUMENTATION			
04/23/2021		1	AWAITING FINAL DOCUMENTATION			
04/24/2021		1	SATURDAY			
04/25/2021		1	SUNDAY			
04/26/2021		1	AWAITING FINAL DOCUMENTATION			
04/27/2021		1	AWAITING FINAL DOCUMENTATION			
04/28/2021		1	AWAITING FINAL DOCUMENTATION			
04/29/2021		1	AWAITING FINAL DOCUMENTATION			
04/30/2021		1	FILES UPLOADED TO PROJECTWISE- PROJECT CLOSE OUT			

WORK PERFORMED THIS PERIOD

PROJECT STP 2019(044)HES CONTROL 001713010
 CATEGORY 001 DESCRIPTION SH 132 @ SOMMERSET ST PS35

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0015	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	-7,768.320	-\$7,768.32	1,000.00	0.00
0035	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,200.000	\$1,200.00	1,000.00	1,200.00
0075	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	0.500	\$1,500.00	1.50	1.50
0095	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	-15.000	-\$120.00	70.00	70.00
0100	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	-15.000	-\$435.00	120.00	120.00
0110	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	-115.000	-\$3,680.00	195.00	195.00
0135	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	13.000	\$67.60	248.00	248.00
0220	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	2.000	\$1,200.00	6.00	6.00

PROJECT STP 2019(043)HES CONTROL 002406062
 CATEGORY 001 DESCRIPTION US 90 @ CR 482

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0570	05006001	000	MOBILIZATION	LS	262,415.000	0.018	\$4,723.47	0.02	0.02

PROJECT STP 2019(043)HES CONTROL 002406063
 CATEGORY 001 DESCRIPTION US 90 @ CR 485

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0825	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	25.000	\$200.00	97.00	97.00

PROJECT STP 2019(043)HES CONTROL 007208140
 CATEGORY 001 DESCRIPTION SL 345 @ CINNAMON CREEK DR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1085	05006001	000	MOBILIZATION	LS	262,415.000	0.030	\$7,872.45	0.09	0.09
1090	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	0.500	\$1,500.00	1.50	1.50
1115	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	49.000	\$392.00	185.00	185.00
1120	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	20.000	\$580.00	355.00	355.00
1130	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	55.000	\$1,760.00	1,085.00	1,085.00
1140	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	-30.000	-\$28.50	35.00	35.00
1170	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	3.000	\$15.60	115.00	115.00

PROJECT STP 2019(043)HES CONTROL 014204048
 CATEGORY 001 DESCRIPTION SH 27 @ FM 394 PS80

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1490	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	0.500	\$1,500.00	1.50	1.50
1495	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	24.000	\$192.00	99.00	99.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1530	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	-20.000	-\$104.00	164.00	164.00

PROJECT STP 2019(043)HES **CONTROL** 014204049
CATEGORY 001 **DESCRIPTION** SH 27 @ METHODIST ENCAMPMENT RD PS84

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1840	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	0.500	\$1,500.00	1.50	1.50
1845	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	7.000	\$56.00	72.00	72.00
1850	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	20.500	\$594.50	225.50	225.50
1860	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	57.000	\$1,824.00	627.00	627.00
1900	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	21.000	\$109.20	302.00	302.00

PROJECT STP 2019(043)HES **CONTROL** 014204050
CATEGORY 001 **DESCRIPTION** SH 27 @ RM 783 PS89

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2305	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.500	\$4,500.00	1.50	1.50
2320	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	-5.000	-\$40.00	110.00	110.00
2325	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	3.000	\$87.00	253.00	253.00
2335	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	-1.000	-\$32.00	1,089.00	1,089.00

PROJECT STP 2019(044)HES **CONTROL** 023604025
CATEGORY 001 **DESCRIPTION** FM 117 @ FM 1581 PS39

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2750	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	-90.000	-\$720.00	20.00	20.00
2800	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	4.000	\$20.80	31.00	31.00
2841	96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	7,768.320	1.000	\$7,768.32	1.00	1.00
	SUPP DESCR		Removal of Flashing Beacon at FM 117/1581						

PROJECT STP 2019(044)HES **CONTROL** 029103070
CATEGORY 001 **DESCRIPTION** SH 16 @ LA CASA DR PS99

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3035	05006001	000	MOBILIZATION	LS	262,415.000	0.002	\$524.83	0.07	0.07
3040	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	0.500	\$1,500.00	1.50	1.50
3070	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	63.000	\$504.00	253.00	253.00
3075	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	71.000	\$2,059.00	176.00	176.00
3130	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	14.000	\$72.80	399.00	399.00

PROJECT STP 2019(044)HES **CONTROL** 029110104
CATEGORY 001 **DESCRIPTION** SH 16 @ GUILBEAU RD PS44

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
----------	-----------	--------	-------------	------	------------	-------------------	---------------------------	--------------------	------------------

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3545	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	0.500	\$1,500.00	1.50	1.50
3585	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	6.000	\$48.00	195.00	195.00
3590	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	-65.000	-\$1,885.00	495.00	495.00
3600	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	-130.000	-\$4,160.00	990.00	990.00
3610	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	-25.000	-\$23.75	25.00	25.00
3635	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	-28.000	-\$145.60	518.00	518.00
3710	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.450	-214.000	-\$310.30	2,601.00	2,601.00
3735	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	-1.000	-\$600.00	7.00	7.00

PROJECT STP 2019(043)HES CONTROL 029110105

CATEGORY 001 DESCRIPTION SH 16 @ TEZEL RD PS49

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3940	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.500	\$4,500.00	1.50	1.50
3960	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	29.000	\$232.00	196.00	196.00
3965	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	-105.000	-\$3,045.00	430.00	430.00
3975	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	-210.000	-\$6,720.00	860.00	860.00
3985	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	-20.000	-\$19.00	20.00	20.00
4010	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	5.000	\$26.00	568.00	568.00
4105	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	-2.000	-\$1,200.00	6.00	6.00

PROJECT STP 2019(043)HES CONTROL 029110106

CATEGORY 001 DESCRIPTION SH 16 @ MAINLAND DR PS54

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4315	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	0.500	\$1,500.00	1.50	1.50
4350	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	-60.000	-\$480.00	151.00	151.00
4355	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	-30.000	-\$870.00	425.00	425.00
4365	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	-60.000	-\$1,920.00	850.00	850.00
4375	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	-47.000	-\$44.65	23.00	23.00
4400	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	164.000	\$852.80	634.00	634.00
4510	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	-1.000	-\$600.00	7.00	7.00

PROJECT STP 2019(044)HES CONTROL 061302061

CATEGORY 001 DESCRIPTION SH 16 @ VIEWPOINT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4705	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.000	\$3,000.00	1.00	1.00

PROJECT STP 2019(043)HES CONTROL 084901052

CATEGORY 001 DESCRIPTION FM 471 @ HEATH RD PS59

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4960	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	0.500	\$1,500.00	1.50	1.50
4965	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	41.000	\$328.00	295.00	295.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4990	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	5.000	\$4.75	75.00	75.00

PROJECT STP 2019(044)HES CONTROL 113503028

CATEGORY 001 DESCRIPTION FM 1341 @ SL 534 PS93

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5305	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.500	\$4,500.00	1.50	1.50
5310	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	0.500	\$4.00	335.50	335.50
5315	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	-28.500	-\$826.50	291.50	291.50
5325	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	-57.000	-\$1,824.00	583.00	583.00

PROJECT STP 2019(044)HES CONTROL 173001042

CATEGORY 001 DESCRIPTION FM1283@LAKEWOOD DR/LEIBOLD RANCH RD PS72

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5590	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.000	\$3,000.00	1.00	1.00

PROJECT STP 2019(043)HES CONTROL 210402034

CATEGORY 001 DESCRIPTION FM 1957 @ RICHLAND HILLS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5840	05006001	000	MOBILIZATION	LS	262,415.000	0.050	\$13,120.75	0.09	0.09
5845	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	0.500	\$1,500.00	1.50	1.50
5860	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	-24.000	-\$192.00	180.00	180.00
5865	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	10.000	\$290.00	360.00	360.00
5875	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	5.000	\$160.00	945.00	945.00
5885	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	-30.000	-\$28.50	20.00	20.00
5920	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	-76.000	-\$395.20	140.00	140.00

PROJECT STP 2019(043)HES CONTROL 336201017

CATEGORY 001 DESCRIPTION SL 534 @ LEGION DR PS96

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
6255	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.000	\$3,000.00	1.00	1.00
6260	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	13.000	\$104.00	33.00	33.00

TOTAL ITEM EARNINGS THIS ESTIMATE **\$44,776.55**

CONTRACT LINE ITEMS

PROJECT STP 2019(044)HES CONTROL 001713010
 CATEGORY 001 DESCRIPTION SH 132 @ SOMMERSET ST PS35

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0025	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	37,053.88	37,053.88
0035	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	1,200.00	1,200.00
0060	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	10.000	60.000	0.000	83.00	830.00
0065	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	250.000	46.000	0.000	46.00	11,500.00
0070	05006001	000	MOBILIZATION	LS	262,415.000	0.054	0.000	0.05	14,170.41
0075	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.500	0.000	1.50	4,500.00
0090	05316010	000	CURB RAMPS (TY 7)	EA	1,300.000	2.000	0.000	2.00	2,600.00
0095	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	70.000	0.000	70.00	560.00
0100	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	120.000	0.000	120.00	3,480.00
0105	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	45.000	0.000	125.00	1,875.00
0110	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	195.000	0.000	195.00	6,240.00
0115	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	350.000	0.000	350.00	332.50
0120	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	310.000	0.000	310.00	310.00
0125	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	5.000	0.000	5.00	3,500.00
0130	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
0135	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	248.000	0.000	248.00	1,289.60
0140	06666230	007	PAVEMENT SEALER 24"	LF	3.000	248.000	0.000	235.00	705.00
0150	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	158.000	0.000	110.00	330.00
0155	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	21,500.000	1.000	0.000	1.00	21,500.00
0160	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,410.000	1.000	0.000	1.00	4,410.00
0165	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	8.000	0.000	8.00	1,800.00
0170	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
0175	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	8.000	0.000	8.00	1,800.00
0180	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	6.000	0.000	6.00	2,850.00
0185	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	8.000	0.000	8.00	440.00
0190	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	630.000	0.000	630.00	787.50
0195	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.750	440.000	0.000	440.00	770.00
0200	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	0.750	630.000	0.000	630.00	472.50
0205	06866021	000	INS TRF SIG PL AM (S)1 ARM(20')	EA	3,060.000	2.000	0.000	2.00	6,120.00
0210	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	3,800.000	2.000	0.000	2.00	7,600.00
0214	96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	5,258.310	0.000	1.000	1.00	5,258.31
CO#5- PEDESTRIAN EXTENSION/SHAFT RETROFIT									
0215	06876001	000	PED POLE ASSEMBLY	EA	800.000	1.000	0.000	1.00	800.00
0220	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	6.000	0.000	6.00	3,600.00
0225	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
0230	60256001	000	RADAR PRESENCE DETECTOR	EA	6,700.000	4.000	0.000	4.00	26,800.00
0235	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	570.000	0.000	570.00	1,710.00
0240	61856002	000	TMA (STATIONARY)	DAY	165.000	4.000	0.000	5.00	825.00

Category Subtotal \$185,719.70

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0024	96046001		CONTRACTOR FORCE ACCOUNT 1 Item 628.51.1	DOL	1.000	0.000	1,000.000	18,737.37	18,737.37

Category Subtotal \$18,737.37

PROJECT STP 2019(043)HES CONTROL 002406062
 CATEGORY 001 DESCRIPTION US 90 @ CR 482

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0565	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	53.000	0.000	52.80	15,048.00
0570	05006001	000	MOBILIZATION	LS	262,415.000	0.018	0.000	0.02	4,723.47
0575	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.000	0.000	1.00	3,000.00
0580	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	17.000	0.000	17.00	136.00
0585	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	34.000	0.000	34.00	510.00
0590	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	22.000	0.000	22.00	20.90
0595	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	10.000	0.000	10.00	10.00
0600	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	290.000	0.000	290.00	435.00
0605	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	1.000	0.000	1.00	700.00
0610	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	3.000	319.000	0.000	320.00	960.00
0615	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.000	319.000	0.000	320.00	960.00
0620	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
0625	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,500.000	1.000	0.000	1.00	1,500.00
0630	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
0635	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	4.000	0.000	4.00	900.00
0640	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	640.000	0.000	640.00	800.00
0645	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,900.000	4.000	0.000	4.00	19,600.00
0650	61856002	000	TMA (STATIONARY)	DAY	165.000	4.000	0.000	1.00	165.00

Category Subtotal \$54,768.37

PROJECT STP 2019(043)HES CONTROL 002406063
 CATEGORY 001 DESCRIPTION US 90 @ CR 485

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0810	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	53.000	0.000	52.80	15,048.00
0815	05006001	000	MOBILIZATION	LS	262,415.000	0.022	0.000	0.02	5,773.13
0820	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.000	0.000	1.00	3,000.00
0825	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	97.000	0.000	97.00	776.00
0830	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	80.000	0.000	80.00	2,320.00
0835	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	194.000	0.000	176.00	2,640.00
0840	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	160.000	0.000	160.00	5,120.00
0845	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	182.000	0.000	182.00	172.90
0850	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	10.000	0.000	10.00	10.00
0855	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	468.000	0.000	468.00	702.00
0860	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	2.000	0.000	3.00	2,100.00
0865	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	3.000	341.000	0.000	341.00	1,023.00
0870	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.000	341.000	0.000	341.00	1,023.00

CATEGORY 001 DESCRIPTION US 90 @ CR 485

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0875	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
0880	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,500.000	1.000	0.000	1.00	1,500.00
0885	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
0890	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	4.000	0.000	4.00	900.00
0895	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	1,017.000	0.000	1,017.00	1,271.25
0900	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,900.000	4.000	0.000	4.00	19,600.00
0905	61856002	000	TMA (STATIONARY)	DAY	165.000	4.000	0.000	4.00	660.00
Category Subtotal									\$68,939.28

PROJECT STP 2019(043)HES CONTROL 007208140

CATEGORY 001 DESCRIPTION SL 345 @ CINNAMON CREEK DR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1065	01046021	000	REMOVING CONC (CURB)	LF	6.000	25.000	0.000	62.00	372.00
1070	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	150.000	48.000	0.000	11.40	1,710.00
1075	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	250.000	22.000	0.000	22.00	5,500.00
1080	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	400.000	44.000	0.000	44.00	17,600.00
1085	05006001	000	MOBILIZATION	LS	262,415.000	0.086	0.000	0.09	22,567.69
1090	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.500	0.000	1.50	4,500.00
1105	05296001	000	CONC CURB (TY I)	LF	20.000	25.000	0.000	58.00	1,160.00
1110	05316005	000	CURB RAMPS (TY 2)	EA	1,300.000	1.000	0.000	1.00	1,300.00
1115	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	185.000	0.000	185.00	1,480.00
1120	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	355.000	0.000	355.00	10,295.00
1125	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	125.000	0.000	88.00	1,320.00
1130	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	1,085.000	0.000	1,085.00	34,720.00
1135	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	1,790.000	0.000	1,200.00	1,020.00
1140	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	35.000	0.000	35.00	33.25
1145	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	70.000	0.000	130.00	130.00
1150	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.250	375.000	0.000	375.00	468.75
1155	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	7.000	0.000	7.00	4,900.00
1160	06286164	000	ELC SRV TY D 120/240 070(NS)AL(E)PS(U)	EA	5,000.000	1.000	0.000	1.00	5,000.00
1170	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	115.000	0.000	115.00	598.00
1180	06666230	007	PAVEMENT SEALER 24"	LF	3.000	115.000	0.000	112.00	336.00
1185	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	115.000	0.000	181.00	543.00
1190	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	21,500.000	1.000	0.000	1.00	21,500.00
1195	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,410.000	1.000	0.000	1.00	4,410.00
1200	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	10.000	0.000	10.00	2,250.00
1205	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	5.000	0.000	5.00	1,125.00
1210	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	10.000	0.000	10.00	2,250.00
1215	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	3.000	0.000	3.00	675.00
1220	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	10.000	0.000	10.00	2,250.00
1225	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	3.000	0.000	3.00	675.00
1230	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	8.00	3,800.00
1235	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	11.000	0.000	11.00	605.00
1240	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	2.000	0.000	2.00	130.00
1245	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	760.000	0.000	760.00	676.40
1250	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.450	2,530.000	0.000	2,530.00	3,668.50

CATEGORY 001 DESCRIPTION SL 345 @ CINNAMON CREEK DR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1255	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	0.750	1,475.000	0.000	1,475.00	1,106.25
1260	06866028	000	INS TRF SIG PL AM(S)1 ARM(24')LUM&ILSN	EA	7,200.000	1.000	0.000	1.00	7,200.00
1265	06866034	000	INS TRF SIG PL AM(S)1 ARM(32')ILSN	EA	5,650.000	1.000	0.000	1.00	5,650.00
1270	06866066	000	INS TRF SIG PL AM(S)1 ARM(65')ILSN	EA	23,000.000	1.000	0.000	1.00	23,000.00
1275	06866068	000	INS TRF SIG PL AM(S)1 ARM(65')LUM&ILSN	EA	25,000.000	1.000	0.000	1.00	25,000.00
1279	96086002		UNIQUE CHANGE ORDER ITEM 2 CO#2 Banding Existing Sign to Mast Arm	DOL	1,283.390	0.000	1.000	1.00	1,283.39
1280	06876001	000	PED POLE ASSEMBLY	EA	800.000	8.000	0.000	7.00	5,600.00
1285	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	8.000	0.000	8.00	4,800.00
1290	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
1295	60256001	000	RADAR PRESENCE DETECTOR	EA	6,700.000	4.000	0.000	4.00	26,800.00
1300	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	980.000	0.000	980.00	2,940.00
1305	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,200.000	2.000	0.000	2.00	14,400.00
1310	61856002	000	TMA (STATIONARY)	DAY	165.000	4.000	0.000	4.00	660.00

Category Subtotal \$280,408.23

PROJECT STP 2019(043)HES CONTROL 014204048

CATEGORY 001 DESCRIPTION SH 27 @ FM 394 PS80

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1470	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	150.000	23.000	0.000	28.80	4,320.00
1475	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	250.000	23.000	0.000	22.60	5,650.00
1480	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	27.000	0.000	26.40	7,524.00
1485	05006001	000	MOBILIZATION	LS	262,415.000	0.055	0.000	0.06	14,432.83
1490	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.500	0.000	1.50	4,500.00
1495	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	99.000	0.000	99.00	792.00
1500	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	143.000	0.000	146.00	2,190.00
1505	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	627.000	0.000	627.00	20,064.00
1510	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	925.000	0.000	925.00	878.75
1515	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	66.000	0.000	66.00	66.00
1520	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	4.000	0.000	4.00	2,800.00
1525	06286120	000	ELC SRV TY D 120/240 060(NS)AL(N)PS(U)	EA	5,000.000	1.000	0.000	1.00	5,000.00
1530	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	164.000	0.000	164.00	852.80
1540	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	174.000	0.000	84.00	252.00
1550	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	21,500.000	1.000	0.000	1.00	21,500.00
1555	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,410.000	1.000	0.000	1.00	4,410.00
1560	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	8.000	0.000	8.00	1,800.00
1565	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	3.000	0.000	3.00	675.00
1570	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
1575	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	6.000	0.000	6.00	1,350.00
1580	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	8.000	0.000	8.00	1,800.00
1585	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	3.000	0.000	3.00	675.00
1590	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	8.00	3,800.00
1595	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	8.000	0.000	8.00	440.00
1600	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	3.000	0.000	3.00	195.00
1605	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	814.000	0.000	814.00	1,017.50
1610	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.750	1,099.000	0.000	1,099.00	1,923.25

CATEGORY 001 DESCRIPTION SH 27 @ FM 394 PS80

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1615	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	0.750	726.000	0.000	726.00	544.50
1620	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	3,800.000	2.000	0.000	2.00	7,600.00
1625	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	5,500.000	1.000	0.000	1.00	5,500.00
1630	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	6,125.000	1.000	0.000	1.00	6,125.00
1635	06876001	000	PED POLE ASSEMBLY	EA	800.000	4.000	0.000	4.00	3,200.00
1640	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	8.000	0.000	8.00	4,800.00
1645	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
1650	60256001	000	RADAR PRESENCE DETECTOR	EA	6,700.000	4.000	0.000	4.00	26,800.00
1655	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	618.000	0.000	618.00	1,854.00
1660	61856002	000	TMA (STATIONARY)	DAY	165.000	4.000	0.000	4.00	660.00

Category Subtotal \$170,191.63

PROJECT STP 2019(043)HES CONTROL 014204049
 CATEGORY 001 DESCRIPTION SH 27 @ METHODIST ENCAMPMENT RD PS84

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1820	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	250.000	23.000	0.000	23.00	5,750.00
1825	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	14.000	0.000	13.50	3,847.50
1830	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	400.000	22.000	0.000	22.00	8,800.00
1835	05006001	000	MOBILIZATION	LS	262,415.000	0.061	0.000	0.06	16,007.32
1840	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.500	0.000	1.50	4,500.00
1845	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	72.000	0.000	72.00	576.00
1850	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	225.500	0.000	225.50	6,539.50
1855	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	132.000	0.000	120.00	1,800.00
1860	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	627.000	0.000	627.00	20,064.00
1865	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	757.000	0.000	757.00	719.15
1870	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	22.000	0.000	22.00	22.00
1875	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	364.000	0.000	364.00	546.00
1880	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	4.000	0.000	4.00	2,800.00
1885	06286115	000	ELC SRV TY D 120/240 060(NS)AL(E)PS(U)	EA	5,000.000	1.000	0.000	1.00	5,000.00
1895	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.000	245.000	0.000	245.00	735.00
1900	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	302.000	0.000	302.00	1,570.40
1905	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	111.000	6.000	0.000	6.00	666.00
1910	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	120.000	6.000	0.000	6.00	720.00
1945	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	2.500	100.000	0.000	85.00	212.50
1950	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	1.750	300.000	0.000	252.00	441.00
1960	06726007	000	REFL PAV MRKR TY I-C	EA	8.000	27.000	0.000	20.00	160.00
1965	06726009	000	REFL PAV MRKR TY II-A-A	EA	8.000	18.000	0.000	8.00	64.00
1975	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	2.000	600.000	0.000	10.00	20.00
1980	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	106.000	0.000	110.00	330.00
2015	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	21,500.000	1.000	0.000	1.00	21,500.00
2020	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,410.000	1.000	0.000	1.00	4,410.00
2025	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	8.000	0.000	8.00	1,800.00
2030	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	2.000	0.000	2.00	450.00
2035	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
2040	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	4.000	0.000	4.00	900.00
2045	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	8.000	0.000	8.00	1,800.00

CATEGORY 001 DESCRIPTION SH 27 @ METHODIST ENCAMPMENT RD PS84

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2050	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	2.000	0.000	2.00	450.00
2055	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	8.000	0.000	8.00	440.00
2060	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	2.000	0.000	2.00	130.00
2065	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.750	1,249.000	0.000	1,249.00	2,185.75
2070	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	3,800.000	1.000	0.000	1.00	3,800.00
2075	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	4,500.000	1.000	0.000	1.00	4,500.00
2080	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	7,675.000	1.000	0.000	1.00	7,675.00
2085	06866067	000	INS TRF SIG PL AM(S)1 ARM(65')LUM	EA	24,000.000	1.000	0.000	1.00	24,000.00
2090	60256001	000	RADAR PRESENCE DETECTOR	EA	6,700.000	4.000	0.000	4.00	26,800.00
2095	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	893.000	0.000	911.00	2,733.00
2100	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,200.000	2.000	0.000	2.00	14,400.00
2105	61856002	000	TMA (STATIONARY)	DAY	165.000	4.000	0.000	7.00	1,155.00

Category Subtotal \$202,819.12

PROJECT STP 2019(043)HES CONTROL 014204050
 CATEGORY 001 DESCRIPTION SH 27 @ RM 783 PS89

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2265	01006002	000	PREPARING ROW	STA	3,000.000	1.000	0.000	1.00	3,000.00
2270	01046021	000	REMOVING CONC (CURB)	LF	6.000	50.000	0.000	60.00	360.00
2280	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	150.000	12.000	0.000	11.40	1,710.00
2285	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	250.000	12.000	0.000	11.30	2,825.00
2290	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	40.000	0.000	40.00	11,400.00
2295	04796005	000	ADJUSTING MANHOLES (WATER VALVE BOX)	EA	250.000	1.000	0.000	1.00	250.00
2300	05006001	000	MOBILIZATION	LS	262,415.000	0.068	0.000	0.07	17,844.22
2305	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.500	0.000	1.50	4,500.00
2310	05296002	000	CONC CURB (TY II)	LF	20.000	54.000	0.000	70.00	1,400.00
2315	05316004	000	CURB RAMPS (TY 1)	EA	1,300.000	1.000	0.000	1.00	1,300.00
2320	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	110.000	0.000	110.00	880.00
2325	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	253.000	0.000	253.00	7,337.00
2330	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	187.000	0.000	266.00	3,990.00
2335	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	1,089.000	0.000	1,089.00	34,848.00
2340	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	1,114.000	0.000	1,114.00	1,058.30
2345	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	33.000	0.000	34.00	34.00
2350	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	408.000	0.000	408.00	612.00
2355	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	4.000	0.000	4.00	2,800.00
2360	06286115	000	ELC SRV TY D 120/240 060(NS)AL(E)PS(U)	EA	5,000.000	1.000	0.000	1.00	5,000.00
2370	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	127.000	0.000	127.00	660.40
2385	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.600	150.000	0.000	60.00	36.00
2450	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	21,500.000	1.000	0.000	1.00	21,500.00
2455	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,410.000	1.000	0.000	1.00	4,410.00
2460	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	9.000	0.000	11.00	2,475.00
2465	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	5.000	0.000	5.00	1,125.00
2470	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	9.000	0.000	13.00	2,925.00
2475	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	7.000	0.000	7.00	1,575.00
2480	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	9.000	0.000	13.00	2,925.00
2485	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	2.000	0.000	2.00	450.00

CATEGORY 001 DESCRIPTION SH 27 @ RM 783 PS89

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2490	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	2.000	0.000	2.00	950.00
2495	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	6.000	0.000	8.00	440.00
2500	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	2.000	0.000	2.00	130.00
2505	06826025	000	BACK PLATE (12")(5 SEC)	EA	75.000	3.000	0.000	5.00	375.00
2510	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	198.000	0.000	198.00	247.50
2515	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.750	1,365.000	0.000	1,365.00	2,388.75
2520	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	0.750	176.000	0.000	176.00	132.00
2525	06866027	000	INS TRF SIG PL AM(S)1 ARM(24')LUM	EA	5,400.000	1.000	0.000	1.00	5,400.00
2530	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	5,740.000	1.000	0.000	1.00	5,740.00
2535	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	7,675.000	1.000	0.000	1.00	7,675.00
2540	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	6,580.000	1.000	0.000	1.00	6,580.00
2545	06876001	000	PED POLE ASSEMBLY	EA	800.000	2.000	0.000	2.00	1,600.00
2550	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	2.000	0.000	2.00	1,200.00
2555	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
2560	60256001	000	RADAR PRESENCE DETECTOR	EA	6,700.000	4.000	0.000	4.00	26,800.00
2565	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	948.000	0.000	1,020.00	3,060.00
2570	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,200.000	2.000	0.000	2.00	14,400.00
2575	61856002	000	TMA (STATIONARY)	DAY	165.000	4.000	0.000	5.00	825.00
								Category Subtotal	\$219,573.17

PROJECT STP 2019(044)HES CONTROL 023604025

CATEGORY 001 DESCRIPTION FM 117 @ FM 1581 PS39

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2735	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	61.000	0.000	61.00	17,385.00
2740	05006001	000	MOBILIZATION	LS	262,415.000	0.025	0.000	0.03	6,560.38
2745	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.000	0.000	1.00	3,000.00
2750	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	20.000	0.000	20.00	160.00
2755	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	40.000	0.000	220.00	3,300.00
2760	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	60.000	0.000	60.00	57.00
2765	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	369.000	0.000	369.00	553.50
2770	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	1.000	0.000	1.00	700.00
2775	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	3.000	500.000	0.000	500.00	1,500.00
2780	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.000	500.000	0.000	500.00	1,500.00
2785	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
2790	06366001	001	ALUMINUM SIGNS (TY A)	SF	20.000	48.000	0.000	48.00	960.00
2800	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	31.000	0.000	31.00	161.20
2805	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,500.000	1.000	0.000	1.00	1,500.00
2810	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	14.00	3,150.00
2815	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	6.000	0.000	6.00	1,350.00
2820	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	821.000	0.000	821.00	1,026.25
2825	06856004	000	INSTL RDS FL SH BCN ASSM (SOLAR PWRD)	EA	3,645.000	3.000	0.000	3.00	10,935.00
2830	06866019	000	INS TRF SIG PL AM (S)STR(TY D)	EA	4,400.000	2.000	0.000	2.00	8,800.00
2835	06866020	000	INS TRF SIG PL AM (S)STR(TY D)LUM	EA	5,785.000	2.000	0.000	2.00	11,570.00
2840	61856002	000	TMA (STATIONARY)	DAY	165.000	4.000	0.000	1.00	165.00
2841	96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	7,768.320	0.000	1.000	1.00	7,768.32

Removal of Flashing Beacon at FM 117/1581

Category Subtotal \$85,601.65

PROJECT STP 2019(044)HES CONTROL 029103070
 CATEGORY 001 DESCRIPTION SH 16 @ LA CASA DR PS99

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3000	01006002	000	PREPARING ROW	STA	3,000.000	1.000	0.000	1.00	3,000.00
3005	01046021	000	REMOVING CONC (CURB)	LF	6.000	82.000	0.000	82.00	492.00
3015	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	150.000	23.000	0.000	30.00	4,500.00
3020	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	250.000	23.000	0.000	22.60	5,650.00
3025	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	29.000	0.000	28.40	8,094.00
3030	04796005	000	ADJUSTING MANHOLES (WATER VALVE BOX)	EA	250.000	1.000	0.000	1.00	250.00
3035	05006001	000	MOBILIZATION	LS	262,415.000	0.072	0.000	0.07	18,893.88
3040	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.500	0.000	1.50	4,500.00
3045	05296002	000	CONC CURB (TY II)	LF	20.000	152.000	0.000	152.00	3,040.00
3050	05296019	000	CONC CURB (TY F)	LF	125.000	12.000	0.000	12.00	1,500.00
3055	05316001	000	CONC SIDEWALKS (4")	SY	80.000	9.000	0.000	11.00	880.00
3060	05316005	000	CURB RAMPS (TY 2)	EA	1,300.000	1.000	0.000	2.00	2,600.00
3065	05316010	000	CURB RAMPS (TY 7)	EA	1,300.000	1.000	0.000	1.00	1,300.00
3070	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	253.000	0.000	253.00	2,024.00
3075	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	176.000	0.000	176.00	5,104.00
3080	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	88.000	0.000	160.00	2,400.00
3085	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	550.000	0.000	550.00	17,600.00
3090	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	822.000	0.000	822.00	780.90
3095	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	22.000	0.000	22.00	22.00
3100	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	185.000	0.000	185.00	277.50
3105	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	4.000	0.000	4.00	2,800.00
3110	06286115	000	ELC SRV TY D 120/240 060(NS)AL(E)PS(U)	EA	5,000.000	1.000	0.000	1.00	5,000.00
3115	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	500.000	1.000	0.000	1.00	500.00
3120	06446076	000	REMOVE SM RD SN SUP&AM	EA	50.000	2.000	0.000	2.00	100.00
3125	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	350.000	0.000	300.00	240.00
3130	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	399.000	0.000	399.00	2,074.80
3135	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	111.000	4.000	0.000	4.00	444.00
3140	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	120.000	4.000	0.000	3.00	360.00
3145	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	8.000	50.000	0.000	30.00	240.00
3150	06666156	007	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	344.000	2.000	0.000	2.00	688.00
3155	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.600	350.000	0.000	300.00	180.00
3160	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.000	399.000	0.000	385.00	1,155.00
3165	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	63.000	4.000	0.000	4.00	252.00
3170	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	63.000	4.000	0.000	3.00	189.00
3175	06666214	007	REFL PAV MRK TY II (Y) 24" (SLD)	LF	4.000	50.000	0.000	30.00	120.00
3180	06666217	007	REFL PAV MRK TY II (Y) (MED NOSE)	EA	255.000	2.000	0.000	2.00	510.00
3190	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	1.750	1,372.000	0.000	900.00	1,575.00
3195	06666322	007	RE PM W/RET REQ TY II (W) 4" (BRK)	LF	0.500	200.000	0.000	900.00	450.00
3205	06726007	000	REFL PAV MRKR TY I-C	EA	8.000	24.000	0.000	18.00	144.00
3210	06726009	000	REFL PAV MRKR TY II-A-A	EA	8.000	84.000	0.000	71.00	568.00
3220	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.500	1,170.000	0.000	408.00	612.00
3225	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.250	1,572.000	0.000	900.00	225.00
3230	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.500	350.000	0.000	300.00	150.00
3235	06786008	000	PAV SURF PREP FOR MRK (24")	LF	2.000	449.000	0.000	385.00	770.00
3240	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	53.000	4.000	0.000	3.00	159.00

CATEGORY 001 DESCRIPTION SH 16 @ LA CASA DR PS99

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3245	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	53.000	4.000	0.000	2.00	106.00
3250	06786024	000	PAV SURF PREP FOR MRK (MED NOSE)	EA	110.000	2.000	0.000	2.00	220.00
3255	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	21,500.000	1.000	0.000	1.00	21,500.00
3260	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	12.000	0.000	12.00	2,700.00
3265	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	4.000	0.000	4.00	900.00
3270	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	12.000	0.000	12.00	2,700.00
3275	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	4.000	0.000	4.00	900.00
3280	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	12.000	0.000	12.00	2,700.00
3285	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	2.000	0.000	2.00	450.00
3290	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	6.000	0.000	6.00	2,850.00
3295	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	10.000	0.000	10.00	550.00
3300	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	4.000	0.000	4.00	260.00
3305	06826047	000	LOUVER (12") (ADJUSTABLE)	EA	225.000	4.000	0.000	4.00	900.00
3310	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	957.000	0.000	957.00	1,196.25
3315	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.750	1,712.000	0.000	1,712.00	2,996.00
3320	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	0.750	957.000	0.000	957.00	717.75
3325	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	4,500.000	2.000	0.000	2.00	9,000.00
3330	06866147	000	INS TRF SIG PL AM(S)2 ARM(40-36')LUM	EA	10,000.000	1.000	0.000	1.00	10,000.00
3335	06866165	000	INS TRF SIG PL AM(S)2 ARM(44-36')	EA	9,000.000	1.000	0.000	1.00	9,000.00
3340	06876001	000	PED POLE ASSEMBLY	EA	800.000	4.000	0.000	5.00	4,000.00
3345	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	6.000	0.000	6.00	3,600.00
3350	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
3355	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	85.000	20.000	0.000	30.00	2,550.00
3360	60256001	000	RADAR PRESENCE DETECTOR	EA	6,700.000	6.000	0.000	6.00	40,200.00
3365	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	1,383.000	0.000	1,383.00	4,149.00
3370	61856002	000	TMA (STATIONARY)	DAY	165.000	4.000	0.000	9.00	1,485.00

Category Subtotal \$230,444.08

PROJECT STP 2019(044)HES CONTROL 029110104
 CATEGORY 001 DESCRIPTION SH 16 @ GUILBEAU RD PS44

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3530	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	150.000	35.000	0.000	35.00	5,250.00
3535	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	31.000	0.000	31.00	8,835.00
3540	05006001	000	MOBILIZATION	LS	262,415.000	0.082	0.000	0.08	21,518.03
3545	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.500	0.000	1.50	4,500.00
3560	05316004	000	CURB RAMPS (TY 1)	EA	1,300.000	3.000	0.000	3.00	3,900.00
3565	05316005	000	CURB RAMPS (TY 2)	EA	1,300.000	1.000	0.000	1.00	1,300.00
3570	05316016	000	CURB RAMPS (TY 21)	EA	1,500.000	1.000	0.000	1.00	1,500.00
3575	05316017	000	CURB RAMPS (TY 22)	EA	1,800.000	1.000	0.000	1.00	1,800.00
3580	05366002	000	CONC MEDIAN	SY	85.000	111.000	0.000	168.00	14,280.00
3585	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	195.000	0.000	195.00	1,560.00
3590	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	495.000	0.000	495.00	14,355.00
3595	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	210.000	0.000	177.00	2,655.00
3600	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	990.000	0.000	990.00	31,680.00
3605	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	670.000	0.000	1,025.00	871.25
3610	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	25.000	0.000	25.00	23.75

CATEGORY 001 DESCRIPTION SH 16 @ GUILBEAU RD PS44

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3615	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	50.000	0.000	100.00	100.00
3620	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.250	460.000	0.000	600.00	750.00
3625	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	10.000	0.000	8.00	5,600.00
3630	06286164	000	ELC SRV TY D 120/240 070(NS)AL(E)PS(U)	EA	5,000.000	1.000	0.000	1.00	5,000.00
3635	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	518.000	0.000	518.00	2,693.60
3640	06666230	007	PAVEMENT SEALER 24"	LF	3.000	247.000	0.000	246.00	738.00
3645	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	46.000	0.000	135.00	405.00
3650	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	21,500.000	1.000	0.000	1.00	21,500.00
3655	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,410.000	1.000	0.000	1.00	4,410.00
3660	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	8.000	0.000	8.00	1,800.00
3665	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	5.000	0.000	5.00	1,125.00
3670	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
3675	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	3.000	0.000	3.00	675.00
3680	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	8.000	0.000	8.00	1,800.00
3685	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	3.000	0.000	3.00	675.00
3690	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	9.00	4,275.00
3695	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	9.000	0.000	9.00	495.00
3700	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	2.000	0.000	2.00	130.00
3705	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	500.000	0.000	1,150.00	1,023.50
3710	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.450	2,601.000	0.000	2,601.00	3,771.45
3715	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	0.750	1,275.000	0.000	1,755.00	1,316.25
3720	06866147	000	INS TRF SIG PL AM(S)2 ARM(40-36')LUM	EA	10,000.000	1.000	0.000	1.00	10,000.00
3725	06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	11,500.000	1.000	0.000	1.00	11,500.00
3729	96086002		UNIQUE CHANGE ORDER ITEM 2 CO#2 Banding Existing Sign to Mast Arm	DOL	1,283.390	0.000	1.000	1.00	1,283.39
3730	06876001	000	PED POLE ASSEMBLY	EA	800.000	6.000	0.000	7.00	5,600.00
3735	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	7.000	0.000	7.00	4,200.00
3740	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
3750	60256001	000	RADAR PRESENCE DETECTOR	EA	6,700.000	4.000	0.000	4.00	26,800.00
3755	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	837.000	0.000	1,370.00	4,110.00
3759	96086006		UNIQUE CHANGE ORDER ITEM 6 CO#4 RELOCATION OF COMMUNICATION EQUIPMENT	DOL	1,301.270	0.000	1.000	1.00	1,301.27
3760	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,200.000	3.000	0.000	3.00	21,600.00
3765	61856002	000	TMA (STATIONARY)	DAY	165.000	4.000	0.000	14.00	2,310.00
3766	96086003		UNIQUE CHANGE ORDER ITEM 3 CO#2 Retrofit Pole D at Guilbeau	DOL	6,300.280	0.000	1.000	1.00	6,300.28

Category Subtotal \$271,515.77

PROJECT STP 2019(043)HES CONTROL 029110105

CATEGORY 001 DESCRIPTION SH 16 @ TEZEL RD PS49

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3925	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	150.000	35.000	0.000	26.00	3,900.00
3930	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	400.000	44.000	0.000	43.90	17,560.00
3935	05006001	000	MOBILIZATION	LS	262,415.000	0.088	0.000	0.09	23,092.52
3940	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.500	0.000	1.50	4,500.00

CATEGORY 001 DESCRIPTION SH 16 @ TEZEL RD PS49

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3945	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.000	50.000	0.000	81.00	81.00
3950	05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.250	50.000	0.000	81.00	20.25
3955	05316008	000	CURB RAMPS (TY 5)	EA	1,800.000	2.000	0.000	2.00	3,600.00
3960	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	196.000	0.000	196.00	1,568.00
3965	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	430.000	0.000	430.00	12,470.00
3970	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	225.000	0.000	125.00	1,875.00
3975	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	860.000	0.000	860.00	27,520.00
3980	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	616.000	0.000	1,170.00	994.50
3985	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	20.000	0.000	20.00	19.00
3990	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	40.000	0.000	80.00	80.00
3995	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.250	425.000	0.000	545.00	681.25
4000	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	10.000	0.000	10.00	7,000.00
4005	06286164	000	ELC SRV TY D 120/240 070(NS)AL(E)PS(U)	EA	5,000.000	1.000	0.000	1.00	5,000.00
4010	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	568.000	0.000	568.00	2,953.60
4015	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	21,500.000	1.000	0.000	1.00	21,500.00
4020	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,410.000	1.000	0.000	1.00	4,410.00
4025	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	9.000	0.000	9.00	2,025.00
4030	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	6.000	0.000	6.00	1,350.00
4035	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	9.000	0.000	9.00	2,025.00
4040	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	4.000	0.000	4.00	900.00
4045	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	9.000	0.000	9.00	2,025.00
4050	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	3.000	0.000	3.00	675.00
4055	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	6.000	0.000	8.00	3,800.00
4060	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	9.000	0.000	9.00	495.00
4065	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	2.000	0.000	2.00	130.00
4070	06826025	000	BACK PLATE (12")(5 SEC)	EA	75.000	1.000	0.000	1.00	75.00
4075	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	405.000	0.000	545.00	485.05
4080	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.450	2,630.000	0.000	2,630.00	3,813.50
4085	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	0.750	1,226.000	0.000	2,018.00	1,513.50
4090	06866239	000	INS TRF SIG PL AM(S)2 ARM(60-32")LUM	EA	27,000.000	1.000	0.000	1.00	27,000.00
4095	06866271	000	INS TRF SIG PL AM(S)2 ARM(65-36")LUM	EA	27,000.000	1.000	0.000	1.00	27,000.00
4099	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1,283.390	0.000	1.000	1.00	1,283.39
			CO#2 Banding Existing Sign to Mast Arm						
4100	06876001	000	PED POLE ASSEMBLY	EA	800.000	6.000	0.000	6.00	4,800.00
4105	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	6.000	0.000	6.00	3,600.00
4110	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
4115	50036004	000	RETROFIT DET WARN SURF(SURF APPLIED)	EA	375.000	1.000	0.000	1.00	375.00
4120	60256001	000	RADAR PRESENCE DETECTOR	EA	6,700.000	4.000	0.000	4.00	26,800.00
4125	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	830.000	0.000	1,360.00	4,080.00
4130	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,200.000	4.000	0.000	4.00	28,800.00
4135	61856002	000	TMA (STATIONARY)	DAY	165.000	4.000	0.000	4.00	660.00
4136	96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	180.110	0.000	1.000	1.00	180.11
			CO#2 Relocation of Ped Sign at Tezel						

Category Subtotal \$285,115.67

PROJECT STP 2019(043)HES CONTROL 029110106
 CATEGORY 001 DESCRIPTION SH 16 @ MAINLAND DR PS54

CATEGORY 001

DESCRIPTION

SH 16 @ MAINLAND DR PS54

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4295	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	150.000	35.000	0.000	30.00	4,500.00
4300	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	14.000	0.000	16.90	4,816.50
4305	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	400.000	66.000	0.000	66.00	26,400.00
4310	05006001	000	MOBILIZATION	LS	262,415.000	0.096	0.000	0.10	25,191.84
4315	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.500	0.000	1.50	4,500.00
4330	05316004	000	CURB RAMPS (TY 1)	EA	1,300.000	2.000	0.000	2.00	2,600.00
4335	05316008	000	CURB RAMPS (TY 5)	EA	1,800.000	2.000	0.000	1.00	1,800.00
4340	05316016	000	CURB RAMPS (TY 21)	EA	1,500.000	1.000	0.000	2.00	3,000.00
4345	05366002	000	CONC MEDIAN	SY	85.000	1.000	0.000	23.00	1,955.00
4350	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	151.000	0.000	151.00	1,208.00
4355	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	425.000	0.000	425.00	12,325.00
4360	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	110.000	0.000	155.00	2,325.00
4365	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	850.000	0.000	850.00	27,200.00
4370	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	560.000	0.000	1,560.00	1,326.00
4375	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	23.000	0.000	23.00	21.85
4380	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	46.000	0.000	140.00	140.00
4385	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.250	997.000	0.000	1,280.00	1,600.00
4390	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	7.000	0.000	7.00	4,900.00
4395	06286164	000	ELC SRV TY D 120/240 070(NS)AL(E)PS(U)	EA	5,000.000	1.000	0.000	1.00	5,000.00
4400	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	634.000	0.000	634.00	3,296.80
4415	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	21,500.000	1.000	0.000	1.00	21,500.00
4420	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,410.000	1.000	0.000	1.00	4,410.00
4425	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	10.000	0.000	9.00	2,025.00
4430	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	7.000	0.000	8.00	1,800.00
4435	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	10.000	0.000	9.00	2,025.00
4440	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	6.000	0.000	7.00	1,575.00
4445	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	11.000	0.000	11.00	2,475.00
4450	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	4.000	0.000	5.00	1,125.00
4455	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	9.00	4,275.00
4460	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	13.000	0.000	15.00	825.00
4465	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	1.000	0.000	1.00	65.00
4475	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	957.000	0.000	1,280.00	1,139.20
4480	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.450	3,951.000	0.000	3,951.00	5,728.95
4485	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	0.750	2,185.000	0.000	3,100.00	2,325.00
4490	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	8,100.000	1.000	0.000	1.00	8,100.00
4495	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	24,000.000	2.000	0.000	1.50	36,000.00
4500	06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	23,000.000	1.000	0.000	1.00	23,000.00
4504	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1,283.390	0.000	1.000	1.00	1,283.39
			CO#2 Banding Existing Sign to Mast Arm						
4505	06876001	000	PED POLE ASSEMBLY	EA	800.000	6.000	0.000	7.00	5,600.00
4510	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	7.000	0.000	7.00	4,200.00
4515	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
4520	60256001	000	RADAR PRESENCE DETECTOR	EA	6,700.000	4.000	0.000	4.00	26,800.00
4525	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	950.000	0.000	1,200.00	3,600.00
4530	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,200.000	3.000	0.000	3.00	21,600.00
4534	96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	1,301.270	0.000	1.000	1.00	1,301.27
			CO#4 RELOCATION OF COMMUNICATION EQUIPMENT						
4535	61856002	000	TMA (STATIONARY)	DAY	165.000	4.000	0.000	5.00	825.00

Category Subtotal \$320,108.80

PROJECT STP 2019(044)HES CONTROL 061302061
 CATEGORY 001 DESCRIPTION SH 16 @ VIEWPOINT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4695	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	53.000	0.000	55.40	15,789.00
4700	05006001	000	MOBILIZATION	LS	262,415.000	0.018	0.000	0.02	4,723.47
4705	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.000	0.000	1.00	3,000.00
4710	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	21.000	0.000	21.00	168.00
4715	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	42.000	0.000	42.00	630.00
4720	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	26.000	0.000	26.00	24.70
4725	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	10.000	0.000	10.00	10.00
4730	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	331.000	0.000	331.00	496.50
4735	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	1.000	0.000	1.00	700.00
4740	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	3.000	353.000	0.000	353.00	1,059.00
4745	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.000	353.000	0.000	353.00	1,059.00
4750	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
4755	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,500.000	1.000	0.000	1.00	1,500.00
4760	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
4765	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	4.000	0.000	4.00	900.00
4770	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	575.000	0.000	575.00	718.75
4775	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,900.000	4.000	0.000	4.00	19,600.00
4780	61856002	000	TMA (STATIONARY)	DAY	165.000	4.000	0.000	4.00	660.00

Category Subtotal \$56,338.42

PROJECT STP 2019(043)HES CONTROL 084901052
 CATEGORY 001 DESCRIPTION FM 471 @ HEATH RD PS59

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4940	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	150.000	18.000	0.000	17.10	2,565.00
4945	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	250.000	12.000	0.000	11.30	2,825.00
4950	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	40.000	0.000	40.00	11,400.00
4955	05006001	000	MOBILIZATION	LS	262,415.000	0.070	0.000	0.07	18,369.05
4960	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.500	0.000	1.50	4,500.00
4965	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	295.000	0.000	295.00	2,360.00
4970	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	295.000	0.000	295.00	8,555.00
4975	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	245.000	0.000	225.00	3,375.00
4980	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	760.000	0.000	760.00	24,320.00
4985	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	550.000	0.000	1,325.00	1,126.25
4990	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	75.000	0.000	75.00	71.25
4995	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	150.000	0.000	140.00	140.00
5000	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	7.000	0.000	7.00	4,900.00
5005	06286164	000	ELC SRV TY D 120/240 070(NS)AL(E)PS(U)	EA	5,000.000	1.000	0.000	1.00	5,000.00
5010	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	386.000	0.000	386.00	2,007.20
5015	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	21,500.000	1.000	0.000	1.00	21,500.00
5020	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,410.000	1.000	0.000	1.00	4,410.00
5025	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	8.000	0.000	8.00	1,800.00
5030	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	2.000	0.000	2.00	450.00
5035	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00

CATEGORY 001 DESCRIPTION FM 471 @ HEATH RD PS59

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5040	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	4.000	0.000	4.00	900.00
5045	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	8.000	0.000	8.00	1,800.00
5050	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	2.000	0.000	2.00	450.00
5055	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	6.000	0.000	6.00	2,850.00
5060	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	8.000	0.000	8.00	440.00
5065	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	2.000	0.000	2.00	130.00
5070	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	890.000	0.000	1,115.00	992.35
5075	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.450	1,859.000	0.000	1,859.00	2,695.55
5080	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	0.750	740.000	0.000	1,215.00	911.25
5085	06866034	000	INS TRF SIG PL AM(S)1 ARM(32')ILSN	EA	5,650.000	1.000	0.000	1.00	5,650.00
5090	06866038	000	INS TRF SIG PL AM(S)1 ARM(36')ILSN	EA	6,415.000	1.000	0.000	1.00	6,415.00
5095	06866046	000	INS TRF SIG PL AM(S)1 ARM(44')ILSN	EA	7,640.000	2.000	0.000	2.00	15,280.00
5099	96086002		UNIQUE CHANGE ORDER ITEM 2 CO#2 Banding Existing Sign to Mast Arm	DOL	1,283.390	0.000	1.000	1.00	1,283.39
5100	06876001	000	PED POLE ASSEMBLY	EA	800.000	3.000	0.000	3.00	2,400.00
5105	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	6.000	0.000	6.00	3,600.00
5110	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
5115	60256001	000	RADAR PRESENCE DETECTOR	EA	6,700.000	4.000	0.000	4.00	26,800.00
5120	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	620.000	0.000	1,020.00	3,060.00
5125	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,200.000	3.000	0.000	3.00	21,600.00
Category Subtotal									\$221,131.29

PROJECT STP 2019(044)HES CONTROL 113503028

CATEGORY 001 DESCRIPTION FM 1341 @ SL 534 PS93

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5290	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	250.000	23.000	0.000	22.60	5,650.00
5295	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	27.000	0.000	26.40	7,524.00
5300	05006001	000	MOBILIZATION	LS	262,415.000	0.057	0.000	0.06	14,957.66
5305	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.500	0.000	1.50	4,500.00
5310	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	335.500	0.000	335.50	2,684.00
5315	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	291.500	0.000	291.50	8,453.50
5320	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	671.000	0.000	670.00	10,050.00
5325	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	583.000	0.000	583.00	18,656.00
5330	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	1,386.000	0.000	1,386.00	1,316.70
5335	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	1,058.000	0.000	1,058.00	1,587.00
5340	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	5.000	0.000	5.00	3,500.00
5345	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	21,500.000	1.000	0.000	1.00	21,500.00
5346	96086009		UNIQUE CHANGE ORDER ITEM 9 CO#5- ADDITIONAL STREET NAME SIGN	DOL	583.280	0.000	1.000	1.00	583.28
5350	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,410.000	1.000	0.000	1.00	4,410.00
5355	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	8.000	0.000	8.00	1,800.00
5360	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	2.000	0.000	2.00	450.00
5365	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
5370	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	2.000	0.000	2.00	450.00
5375	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	8.000	0.000	8.00	1,800.00

CATEGORY 001 DESCRIPTION FM 1341 @ SL 534 PS93

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5380	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	2.000	0.000	2.00	450.00
5385	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	10.000	0.000	10.00	550.00
5390	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.750	1,533.000	0.000	1,533.00	2,682.75
5395	06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	5,800.000	2.000	0.000	2.00	11,600.00
5400	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	8,200.000	2.000	0.000	2.00	16,400.00
5405	60256001	000	RADAR PRESENCE DETECTOR	EA	6,700.000	4.000	0.000	4.00	26,800.00
5410	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	1,137.000	0.000	1,235.00	3,705.00
5415	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,200.000	2.000	0.000	2.00	14,400.00
5420	61856002	000	TMA (STATIONARY)	DAY	165.000	4.000	0.000	6.00	990.00

Category Subtotal \$189,249.89

PROJECT STP 2019(044)HES CONTROL 173001042

CATEGORY 001 DESCRIPTION FM1283@LAKEWOOD DR/LEIBOLD RANCH RD PS72

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5580	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	53.000	0.000	53.00	15,105.00
5585	05006001	000	MOBILIZATION	LS	262,415.000	0.017	0.000	0.02	4,461.06
5590	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.000	0.000	1.00	3,000.00
5595	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	21.000	0.000	21.00	168.00
5600	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	42.000	0.000	42.00	630.00
5605	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	88.000	0.000	88.00	83.60
5610	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	283.000	0.000	283.00	424.50
5615	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	1.000	0.000	1.00	700.00
5620	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	3.000	405.000	0.000	405.00	1,215.00
5625	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.000	405.000	0.000	405.00	1,215.00
5630	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
5635	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	32.000	0.000	32.00	166.40
5640	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,500.000	1.000	0.000	1.00	1,500.00
5645	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
5650	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	8.000	0.000	8.00	1,800.00
5655	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	526.000	0.000	526.00	657.50
5660	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	3,500.000	2.000	0.000	2.00	7,000.00
5665	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,900.000	2.000	0.000	2.00	9,800.00
5670	61856002	000	TMA (STATIONARY)	DAY	165.000	4.000	0.000	1.00	165.00

Category Subtotal \$53,391.06

PROJECT STP 2019(043)HES CONTROL 210402034

CATEGORY 001 DESCRIPTION FM 1957 @ RICHLAND HILLS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5830	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	150.000	48.000	0.000	30.80	4,620.00
5835	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	400.000	88.000	0.000	81.51	32,604.00
5840	05006001	000	MOBILIZATION	LS	262,415.000	0.092	0.000	0.09	24,142.18
5845	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.500	0.000	1.50	4,500.00
5860	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	180.000	0.000	180.00	1,440.00

CATEGORY 001 DESCRIPTION FM 1957 @ RICHLAND HILLS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5865	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	360.000	0.000	360.00	10,440.00
5870	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	90.000	0.000	283.00	4,245.00
5875	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	945.000	0.000	945.00	30,240.00
5880	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	1,630.000	0.000	1,630.00	1,385.50
5885	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	20.000	0.000	20.00	19.00
5890	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	35.000	0.000	100.00	100.00
5895	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.250	260.000	0.000	296.00	370.00
5900	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	4.000	0.000	5.00	3,500.00
5905	06286164	000	ELC SRV TY D 120/240 070(NS)AL(E)PS(U)	EA	5,000.000	1.000	0.000	1.00	5,000.00
5910	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	500.000	1.000	1.000	2.00	1,000.00
5914	06446070		RELOCATE SM RD SN SUP&AM TY S80	EA	500.000	0.000	1.000	1.00	500.00
5915	06446076	000	REMOVE SM RD SN SUP&AM	EA	50.000	2.000	1.000	3.00	150.00
5919	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	0.000	200.000	200.00	160.00
5920	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	140.000	0.000	140.00	728.00
5924	06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	111.000	0.000	2.000	2.00	222.00
5925	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	167.000	2.000	0.000	3.00	501.00
5926	06666078		REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	120.000	0.000	2.000	2.00	240.00
5927	06666184		REFL PAV MRK TY II (W) (ARROW)	EA	63.000	0.000	2.000	2.00	126.00
5928	06666192		REFL PAV MRK TY II (W) (WORD)	EA	63.000	0.000	2.000	2.00	126.00
5940	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	110.000	2.000	0.000	1.00	110.00
5945	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	2.500	50.000	0.000	30.00	75.00
5950	06726007	000	REFL PAV MRKR TY I-C	EA	8.000	5.000	0.000	12.00	96.00
5955	06726009	000	REFL PAV MRKR TY II-A-A	EA	8.000	8.000	0.000	11.00	88.00
5965	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	57.000	2.000	4.000	9.00	513.00
5970	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	57.000	2.000	0.000	2.00	114.00
5971	96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	689.330	0.000	1.000	1.00	689.33
CO#5- Remobilization to redo Pavement Markings									
5975	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	21,500.000	1.000	0.000	1.00	21,500.00
5980	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,410.000	1.000	0.000	1.00	4,410.00
5985	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	8.000	0.000	8.00	1,800.00
5990	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	5.000	0.000	5.00	1,125.00
5995	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
6000	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	5.000	0.000	5.00	1,125.00
6005	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	10.000	0.000	10.00	2,250.00
6010	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	1.000	0.000	1.00	225.00
6015	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	8.00	3,800.00
6020	06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	7.000	0.000	7.00	385.00
6025	06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	4.000	0.000	4.00	260.00
6030	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	725.000	0.000	814.00	724.46
6035	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.450	2,290.000	0.000	2,290.00	3,320.50
6040	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	0.750	1,345.000	0.000	1,640.00	1,230.00
6045	06866054	000	INS TRF SIG PL AM(S)1 ARM(50')ILSN	EA	21,000.000	2.000	-1.000	1.00	21,000.00
6046	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	5,511.700	0.000	1.000	1.00	5,511.70
CO#2 INSTL STATE FURNISHED POLE									
6050	06866060	000	INS TRF SIG PL AM(S)1 ARM(55')LUM&ILSN	EA	25,000.000	2.000	0.000	2.00	50,000.00
6054	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1,283.390	0.000	1.000	1.00	1,283.39
CO#2 Banding Existing Sign to Mast Arm									
6055	06876001	000	PED POLE ASSEMBLY	EA	800.000	8.000	0.000	8.00	6,400.00

CATEGORY 001 DESCRIPTION FM 1957 @ RICHLAND HILLS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6060	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	8.000	0.000	8.00	4,800.00
6065	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	1.000	0.000	1.00	2,400.00
6070	60256001	000	RADAR PRESENCE DETECTOR	EA	6,700.000	4.000	0.000	4.00	26,800.00
6075	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	800.000	0.000	996.00	2,988.00
6080	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,200.000	2.000	0.000	2.00	14,400.00
6085	61856002	000	TMA (STATIONARY)	DAY	165.000	4.000	0.000	6.00	990.00
6086	96086006		UNIQUE CHANGE ORDER ITEM 6 CO#2 DELIVERY AND MARK UP FOR POLE	DOL	1,830.660	0.000	1.000	1.00	1,830.66
6087	96076001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 150025-0010	DOL	1.000	0.000	15,613.000	15,613.00	15,613.00

Category Subtotal \$326,015.72

PROJECT STP 2019(043)HES CONTROL 336201017

CATEGORY 001 DESCRIPTION SL 534 @ LEGION DR PS96

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6245	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	53.000	0.000	52.80	15,048.00
6250	05006001	000	MOBILIZATION	LS	262,415.000	0.019	0.000	0.02	4,985.89
6255	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.000	0.000	1.00	3,000.00
6260	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	33.000	0.000	33.00	264.00
6265	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	66.000	0.000	40.00	600.00
6270	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	150.000	0.000	150.00	142.50
6275	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	10.000	0.000	10.00	10.00
6280	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	297.000	0.000	297.00	445.50
6285	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	1.000	0.000	1.00	700.00
6290	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	3.000	550.000	0.000	550.00	1,650.00
6295	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.000	550.000	0.000	550.00	1,650.00
6300	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
6305	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	30.000	0.000	30.00	156.00
6325	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,500.000	1.000	0.000	1.00	1,500.00
6330	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	8.000	0.000	8.00	1,800.00
6335	06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	8.000	0.000	8.00	1,800.00
6340	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	858.000	0.000	858.00	1,072.50
6345	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	3,500.000	2.000	0.000	2.00	7,000.00
6350	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,900.000	2.000	0.000	2.00	9,800.00
6355	61856002	000	TMA (STATIONARY)	DAY	165.000	4.000	0.000	5.00	825.00

Category Subtotal \$55,949.39

PROJECT STP 2019(044)HES CONTROL 001713010

CATEGORY 001 DESCRIPTION SH 132 @ SOMMERSET ST PS35

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0010	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0015	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00

0020	96026002		PAYMENT ADJUSTMENT-NEG DO NOT USE OR PAY TO THIS ITEM	DOL	-1.000	4,000.000	0.000	0.000	0.00
0030	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0040	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1,000.000	0.000	0.000	0.00
0080	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.000	50.000	0.000	0.000	0.00
0085	05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.250	50.000	0.000	0.000	0.00
0145	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.500	120.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(043)HES **CONTROL** 007208140

CATEGORY 001 **DESCRIPTION** SL 345 @ CINNAMON CREEK DR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1095	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.000	50.000	0.000	0.000	0.00
1100	05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.250	50.000	0.000	0.000	0.00
1165	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	25.000	0.000	0.000	0.00
1175	06666226	007	PAVEMENT SEALER 8"	LF	3.000	25.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(043)HES **CONTROL** 014204048

CATEGORY 001 **DESCRIPTION** SH 27 @ FM 394 PS80

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1535	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.000	164.000	0.000	0.000	0.00
1545	06786008	000	PAV SURF PREP FOR MRK (24")	LF	2.000	164.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(043)HES **CONTROL** 014204049

CATEGORY 001 **DESCRIPTION** SH 27 @ METHODIST ENCAMPMENT RD PS84

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1890	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	450.000	0.000	0.000	0.00
1915	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.500	100.000	0.000	0.000	0.00
1920	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.600	450.000	0.000	0.000	0.00
1925	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.500	245.000	0.000	0.000	0.00
1930	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.000	302.000	0.000	0.000	0.00
1935	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	63.000	6.000	0.000	0.000	0.00
1940	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	63.000	6.000	0.000	0.000	0.00
1955	06666327	007	RE PM W/RET REQ TY II (Y) 4" (SLD)	LF	0.500	300.000	0.000	0.000	0.00
1970	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.500	352.000	0.000	0.000	0.00
1985	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.250	352.000	0.000	0.000	0.00
1990	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.500	600.000	0.000	0.000	0.00
1995	06786006	000	PAV SURF PREP FOR MRK (12")	LF	1.000	245.000	0.000	0.000	0.00
2000	06786008	000	PAV SURF PREP FOR MRK (24")	LF	2.000	364.000	0.000	0.000	0.00

2005	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	53.000	6.000	0.000	0.000	0.00
2010	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	53.000	6.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(043)HES **CONTROL** 014204050

CATEGORY 001 **DESCRIPTION** SH 27 @ RM 783 PS89

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2275	01626002	000	BLOCK SODDING	SY	7.000	70.000	0.000	0.000	0.00
2365	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	150.000	0.000	0.000	0.00
2375	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	111.000	3.000	0.000	0.000	0.00
2380	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	120.000	1.000	0.000	0.000	0.00
2390	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.000	127.000	0.000	0.000	0.00
2395	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	63.000	3.000	0.000	0.000	0.00
2400	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	63.000	1.000	0.000	0.000	0.00
2405	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	2.000	160.000	0.000	0.000	0.00
2410	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	13.000	0.000	0.000	0.00
2415	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	57.000	1.000	0.000	0.000	0.00
2420	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	57.000	1.000	0.000	0.000	0.00
2425	06776018	000	ELIM EXT PAV MRK & MRKS (18")(YLD TRI)	EA	24.000	5.000	0.000	0.000	0.00
2430	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.500	150.000	0.000	0.000	0.00
2435	06786008	000	PAV SURF PREP FOR MRK (24")	LF	2.000	127.000	0.000	0.000	0.00
2440	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	53.000	3.000	0.000	0.000	0.00
2445	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	53.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(044)HES **CONTROL** 023604025

CATEGORY 001 **DESCRIPTION** FM 117 @ FM 1581 PS39

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2795	06446076	000	REMOVE SM RD SN SUP&AM	EA	50.000	3.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(044)HES **CONTROL** 029103070

CATEGORY 001 **DESCRIPTION** SH 16 @ LA CASA DR PS99

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3010	01626002	000	BLOCK SODDING	SY	7.000	225.000	0.000	0.000	0.00
3185	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	2.500	200.000	0.000	0.000	0.00
3200	06666327	007	RE PM W/RET REQ TY II (Y) 4" (SLD)	LF	0.500	1,372.000	0.000	0.000	0.00
3215	06726014	000	TRAFFIC BUTTON TY II-C-R	EA	8.000	10.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(044)HES CONTROL 029110104
 CATEGORY 001 DESCRIPTION SH 16 @ GUILBEAU RD PS44

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3550	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.000	50.000	0.000	0.000	0.00
3555	05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.250	50.000	0.000	0.000	0.00
3745	50036004	000	RETROFIT DET WARN SURF(SURF APPLIED)	EA	375.000	3.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(043)HES CONTROL 029110106
 CATEGORY 001 DESCRIPTION SH 16 @ MAINLAND DR PS54

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4320	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.000	50.000	0.000	0.000	0.00
4325	05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.250	50.000	0.000	0.000	0.00
4405	06666230	007	PAVEMENT SEALER 24"	LF	3.000	162.000	0.000	0.000	0.00
4410	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	39.000	0.000	0.000	0.00
4470	06826025	000	BACK PLATE (12")(5 SEC)	EA	75.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(043)HES CONTROL 084901052
 CATEGORY 001 DESCRIPTION FM 471 @ HEATH RD PS59

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5130	61856002	000	TMA (STATIONARY)	DAY	165.000	4.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(043)HES CONTROL 210402034
 CATEGORY 001 DESCRIPTION FM 1957 @ RICHLAND HILLS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5850	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.000	50.000	0.000	0.000	0.00
5855	05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.250	50.000	0.000	0.000	0.00
5930	06666224	007	PAVEMENT SEALER 4"	LF	3.000	50.000	0.000	0.000	0.00
5935	06666230	007	PAVEMENT SEALER 24"	LF	3.000	140.000	0.000	0.000	0.00
5956	06726014		TRAFFIC BUTTON TY II-C-R	EA	8.000	0.000	10.000	0.000	0.00
5959	06776001		ELIM EXT PAV MRK & MRKS (4")	LF	1.500	0.000	30.000	0.000	0.00
5960	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	2.000	158.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(043)HES CONTROL 336201017
 CATEGORY 001 DESCRIPTION SL 534 @ LEGION DR PS96

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6310	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.000	30.000	0.000	0.000	0.00
6315	06666230	007	PAVEMENT SEALER 24"	LF	3.000	30.000	0.000	0.000	0.00
6320	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	15.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$3,296,018.61

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	3,000.000	2.00	2.000	6,000.00
01046021	000	REMOVING CONC (CURB)	LF	6.000	157.00	204.000	1,224.00
01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	10.000	60.00	83.000	830.00
04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	150.000	277.00	220.500	33,075.00
04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	250.000	184.00	181.400	45,350.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	285.000	548.00	550.400	156,864.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	400.000	264.00	257.410	102,964.00
04796005	000	ADJUSTING MANHOLES (WATER VALVE BOX)	EA	250.000	2.00	2.000	500.00
05006001	000	MOBILIZATION	LS	262,415.000	1.00	1.000	262,415.03
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	24.00	24.000	72,000.00
05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.000	50.00	81.000	81.00
05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.250	50.00	81.000	20.25
05296001	000	CONC CURB (TY I)	LF	20.000	25.00	58.000	1,160.00
05296002	000	CONC CURB (TY II)	LF	20.000	206.00	222.000	4,440.00
05296019	000	CONC CURB (TY F)	LF	125.000	12.00	12.000	1,500.00
05316001	000	CONC SIDEWALKS (4")	SY	80.000	9.00	11.000	880.00
05316004	000	CURB RAMPS (TY 1)	EA	1,300.000	6.00	6.000	7,800.00
05316005	000	CURB RAMPS (TY 2)	EA	1,300.000	3.00	4.000	5,200.00
05316008	000	CURB RAMPS (TY 5)	EA	1,800.000	4.00	3.000	5,400.00
05316010	000	CURB RAMPS (TY 7)	EA	1,300.000	3.00	3.000	3,900.00
05316016	000	CURB RAMPS (TY 21)	EA	1,500.000	2.00	3.000	4,500.00
05316017	000	CURB RAMPS (TY 22)	EA	1,800.000	1.00	1.000	1,800.00
05366002	000	CONC MEDIAN	SY	85.000	112.00	191.000	16,235.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.000	2,350.50	2,350.500	18,804.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	29.000	3,506.00	3,506.000	101,674.00
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.000	2,689.00	3,094.000	46,410.00
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	32.000	9,321.00	9,321.000	298,272.00
06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	5,816.00	7,910.000	6,723.50
06206009	000	ELEC CONDR (NO.6) BARE	LF	0.950	6,080.00	6,080.000	5,776.00
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	884.00	1,184.000	1,184.00
06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.250	2,517.00	3,096.000	3,870.00
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.500	4,053.00	4,053.000	6,079.50
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	78.00	78.000	54,600.00
06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	3.000	2,468.00	2,469.000	7,407.00
06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.000	2,468.00	2,469.000	7,407.00
06286115	000	ELC SRV TY D 120/240 060(NS)AL(E)PS(U)	EA	5,000.000	3.00	3.000	15,000.00
06286120	000	ELC SRV TY D 120/240 060(NS)AL(N)PS(U)	EA	5,000.000	1.00	1.000	5,000.00
06286164	000	ELC SRV TY D 120/240 070(NS)AL(E)PS(U)	EA	5,000.000	6.00	6.000	30,000.00
06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	7.00	7.000	24,500.00
06366001	001	ALUMINUM SIGNS (TY A)	SF	20.000	48.00	48.000	960.00
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	500.000	1.00	2.000	1,000.00
06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	500.000	1.00	2.000	1,000.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	50.000	4.00	5.000	250.00

06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	350.00	500.000	400.00
06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.000	245.00	245.000	735.00
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.200	3,694.00	3,694.000	19,208.80
06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	111.000	10.00	12.000	1,332.00
06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	167.000	2.00	3.000	501.00
06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	120.000	10.00	11.000	1,320.00
06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	8.000	50.00	30.000	240.00
06666156	007	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	344.000	2.00	2.000	688.00
06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.600	500.00	360.000	216.00
06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.000	399.00	385.000	1,155.00
06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	63.000	4.00	6.000	378.00
06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	63.000	4.00	5.000	315.00
06666214	007	REFL PAV MRK TY II (Y) 24" (SLD)	LF	4.000	50.00	30.000	120.00
06666217	007	REFL PAV MRK TY II (Y) (MED NOSE)	EA	255.000	2.00	2.000	510.00
06666230	007	PAVEMENT SEALER 24"	LF	3.000	610.00	593.000	1,779.00
06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	110.000	2.00	1.000	110.00
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	2.500	50.00	30.000	75.00
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	2.500	100.00	85.000	212.50
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	1.750	1,672.00	1,152.000	2,016.00
06666322	007	RE PM W/RET REQ TY II (W) 4" (BRK)	LF	0.500	200.00	900.000	450.00
06726007	000	REFL PAV MRKR TY I-C	EA	8.000	56.00	50.000	400.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	8.000	110.00	90.000	720.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.500	1,170.00	408.000	612.00
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	2.000	600.00	10.000	20.00
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	599.00	620.000	1,860.00
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	57.000	2.00	9.000	513.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	57.000	2.00	2.000	114.00
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.250	1,572.00	900.000	225.00
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.500	350.00	300.000	150.00
06786008	000	PAV SURF PREP FOR MRK (24")	LF	2.000	449.00	385.000	770.00
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	53.000	4.00	3.000	159.00
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	53.000	4.00	2.000	106.00
06786024	000	PAV SURF PREP FOR MRK (MED NOSE)	EA	110.000	2.00	2.000	220.00
06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,500.000	6.00	6.000	9,000.00
06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	21,500.000	6.00	6.000	129,000.00
06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	21,500.000	6.00	6.000	129,000.00
06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,410.000	11.00	11.000	48,510.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	225.000	106.00	107.000	24,075.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	225.000	46.00	47.000	10,575.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	225.000	154.00	163.000	36,675.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	225.000	48.00	49.000	11,025.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	225.000	143.00	147.000	33,075.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	225.000	27.00	28.000	6,300.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	66.00	70.000	33,250.00
06826023	000	BACK PLATE (12")(3 SEC)	EA	55.000	107.00	111.000	6,105.00
06826024	000	BACK PLATE (12")(4 SEC)	EA	65.000	24.00	24.000	1,560.00
06826025	000	BACK PLATE (12")(5 SEC)	EA	75.000	4.00	6.000	450.00
06826047	000	LOUVER (12") (ADJUSTABLE)	EA	225.000	4.00	4.000	900.00
06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	7,036.00	7,036.000	8,795.00

06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.750	7,398.00	7,398.000	12,946.50
06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	0.890	4,237.00	5,664.000	5,040.96
06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.450	15,861.00	15,861.000	22,998.45
06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	0.750	8,246.00	11,203.000	8,402.25
06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	0.750	2,489.00	2,489.000	1,866.75
06856004	000	INSTL RDS D FLSH BCN ASSM (SOLAR PWRD)	EA	3,645.000	3.00	3.000	10,935.00
06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	3,500.000	4.00	4.000	14,000.00
06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,900.000	16.00	16.000	78,400.00
06866019	000	INS TRF SIG PL AM (S)STR(TY D)	EA	4,400.000	2.00	2.000	8,800.00
06866020	000	INS TRF SIG PL AM (S)STR(TY D)LUM	EA	5,785.000	2.00	2.000	11,570.00
06866021	000	INS TRF SIG PL AM (S)1 ARM(20')	EA	3,060.000	2.00	2.000	6,120.00
06866027	000	INS TRF SIG PL AM(S)1 ARM(24')LUM	EA	5,400.000	1.00	1.000	5,400.00
06866028	000	INS TRF SIG PL AM(S)1 ARM(24')LUM&ILSN	EA	7,200.000	1.00	1.000	7,200.00
06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	3,800.000	5.00	5.000	19,000.00
06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	5,800.000	2.00	2.000	11,600.00
06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	4,500.000	3.00	3.000	13,500.00
06866034	000	INS TRF SIG PL AM(S)1 ARM(32')ILSN	EA	5,650.000	2.00	2.000	11,300.00
06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	5,500.000	1.00	1.000	5,500.00
06866038	000	INS TRF SIG PL AM(S)1 ARM(36')ILSN	EA	6,415.000	1.00	1.000	6,415.00
06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	5,740.000	1.00	1.000	5,740.00
06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	7,675.000	2.00	2.000	15,350.00
06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	6,125.000	1.00	1.000	6,125.00
06866046	000	INS TRF SIG PL AM(S)1 ARM(44')ILSN	EA	7,640.000	2.00	2.000	15,280.00
06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	8,100.000	1.00	1.000	8,100.00
06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	6,580.000	1.00	1.000	6,580.00
06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	8,200.000	2.00	2.000	16,400.00
06866054	000	INS TRF SIG PL AM(S)1 ARM(50')ILSN	EA	21,000.000	2.00	1.000	21,000.00
06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	24,000.000	2.00	1.500	36,000.00
06866060	000	INS TRF SIG PL AM(S)1 ARM(55')LUM&ILSN	EA	25,000.000	2.00	2.000	50,000.00
06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	23,000.000	1.00	1.000	23,000.00
06866066	000	INS TRF SIG PL AM(S)1 ARM(65')ILSN	EA	23,000.000	1.00	1.000	23,000.00
06866067	000	INS TRF SIG PL AM(S)1 ARM(65')LUM	EA	24,000.000	1.00	1.000	24,000.00
06866068	000	INS TRF SIG PL AM(S)1 ARM(65')LUM&ILSN	EA	25,000.000	1.00	1.000	25,000.00
06866147	000	INS TRF SIG PL AM(S)2 ARM(40-36')LUM	EA	10,000.000	2.00	2.000	20,000.00
06866165	000	INS TRF SIG PL AM(S)2 ARM(44-36')	EA	9,000.000	1.00	1.000	9,000.00
06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	11,500.000	1.00	1.000	11,500.00
06866239	000	INS TRF SIG PL AM(S)2 ARM(60-32')LUM	EA	27,000.000	1.00	1.000	27,000.00
06866271	000	INS TRF SIG PL AM(S)2 ARM(65-36')LUM	EA	27,000.000	1.00	1.000	27,000.00
06876001	000	PED POLE ASSEMBLY	EA	800.000	48.00	50.000	40,000.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	600.000	64.00	64.000	38,400.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,400.000	10.00	10.000	24,000.00
50036004	000	RETROFIT DET WARN SURF(SURF APPLIED)	EA	375.000	1.00	1.000	375.00
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	85.000	20.00	30.000	2,550.00
60256001	000	RADAR PRESENCE DETECTOR	EA	6,700.000	50.00	50.000	335,000.00
60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	10,566.00	12,663.000	37,989.00
60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,200.000	23.00	23.000	165,600.00
61856002	000	TMA (STATIONARY)	DAY	165.000	68.00	85.000	14,025.00
96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	0.00	18,737.370	18,737.37

96066053	LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	37,053.880	37,053.88
96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	1,200.000	1,200.00
96076001	STOCK ACCOUNT MATERIAL PURCHASE	DOL	1.000	0.00	15,613.000	15,613.00
	District + Account: 150025-0010					
96086002	UNIQUE CHANGE ORDER ITEM 2	DOL	1,283.390	0.00	6.000	7,700.34
	CO#2 Banding Existing Sign to Mast Arm					
96086003	UNIQUE CHANGE ORDER ITEM 3	DOL	6,300.280	0.00	1.000	6,300.28
	CO#2 Retrofit Pole D at Guilbeau					
96086004	UNIQUE CHANGE ORDER ITEM 4	DOL	180.110	0.00	1.000	180.11
	CO#2 Relocation of Ped Sign at Tezel					
96086005	UNIQUE CHANGE ORDER ITEM 5	DOL	5,511.700	0.00	1.000	5,511.70
	CO#2 INSTL STATE FURNISHED POLE					
96086006	UNIQUE CHANGE ORDER ITEM 6	DOL	1,301.270	0.00	1.000	1,301.27
	CO#4 RELOCATION OF COMMUNICATION EQUIPMENT					
96086006	UNIQUE CHANGE ORDER ITEM 6	DOL	1,830.660	0.00	1.000	1,830.66
	CO#2 DELIVERY AND MARK UP FOR POLE					
96086007	UNIQUE CHANGE ORDER ITEM 7	DOL	1,301.270	0.00	1.000	1,301.27
	CO#4 RELOCATION OF COMMUNICATION EQUIPMENT					
96086008	UNIQUE CHANGE ORDER ITEM 8	DOL	5,258.310	0.00	1.000	5,258.31
	CO#5- PEDESTRIAN EXTENSION/SHAFT RETROFIT					
96086009	UNIQUE CHANGE ORDER ITEM 9	DOL	583.280	0.00	1.000	583.28
	CO#5- ADDITIONAL STREET NAME SIGN					
96086010	UNIQUE CHANGE ORDER ITEM 10	DOL	689.330	0.00	1.000	689.33
	CO#5- Remobilization to redo Pavement Markings					
96086011	UNIQUE CHANGE ORDER ITEM 11	DOL	7,768.320	0.00	1.000	7,768.32
	Removal of Flashing Beacon at FM 117/1581					

TOTAL ITEM EARNINGS TO DATE \$3,296,018.61