



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **02/08/24**

CONTRACT ID: **092515014**  
 PROJECT: **BR 2021(898)**  
 CONTRACT: **06233035**  
 AWARD AMOUNT: **\$1,446,464.00**  
 PROJECTED AMOUNT: **\$1,446,464.00**  
 ADJ. PROJECTED AMOUNT: **\$1,446,464.00**  
 CONTRACTOR: **EARTH BUILDERS, L.P.**

HIGHWAY: **CR**  
 DISTRICT NAME: **CHILDRESS**  
 COUNTY: **DICKENS**  
 AREA ENGINEER: **Jared Groves, P.E.**  
 AREA NUMBER: **052**

ESTIMATE NUMBER: **0006**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **01/01/2024** to **01/31/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **3.77**  
 % TIME USED: **0.00**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/01/2023**  
 AWARD DATE: **06/29/2023**  
 NOTICE TO PROCEED DATE: **07/26/2023**  
 WORK BEGIN DATE: **00/00/0000**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$54,575.64	\$54,575.64	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$54,575.64	\$54,575.64	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$54,575.64</b>	<b>\$54,575.64</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 00/00/0000  
TIME CHARGES BEGIN: 08/26/2023  
BID DAYS: 119  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 119  
DAYS CHARGED TO DATE: 0  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$832.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$832.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
01/01/2024		1	HOLIDAY
01/02/2024		1	TIME SUSPENDED
01/03/2024		1	TIME SUSPENDED
01/04/2024		1	TIME SUSPENDED
01/05/2024		1	TIME SUSPENDED
01/06/2024		1	SATURDAY
01/07/2024		1	SUNDAY
01/08/2024		1	TIME SUSPENDED
01/09/2024		1	TIME SUSPENDED
01/10/2024		1	TIME SUSPENDED
01/11/2024		1	TIME SUSPENDED
01/12/2024		1	TIME SUSPENDED
01/13/2024		1	SATURDAY
01/14/2024		1	SUNDAY
01/15/2024		1	TIME SUSPENDED
01/16/2024		1	TIME SUSPENDED
01/17/2024		1	TIME SUSPENDED
01/18/2024		1	TIME SUSPENDED
01/19/2024		1	TIME SUSPENDED
01/20/2024		1	SATURDAY
01/21/2024		1	SUNDAY
01/22/2024		1	TIME SUSPENDED
01/23/2024		1	TIME SUSPENDED
01/24/2024		1	TIME SUSPENDED
01/25/2024		1	TIME SUSPENDED
01/26/2024		1	TIME SUSPENDED
01/27/2024		1	SATURDAY
01/28/2024		1	SUNDAY
01/29/2024		1	TIME SUSPENDED
01/30/2024		1	TIME SUSPENDED
01/31/2024		1	TIME SUSPENDED

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	0	31
		<hr/>
HOLIDAY		1
SATURDAY		4
SUNDAY		4
TIME SUSPENDED		22

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT BR 2021(898) CONTROL 092515014  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0175	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	54,575.64	54,575.64
<b>Category Subtotal</b>									54,575.64

PROJECT BR 2021(898) CONTROL 092515014  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01006002	000	PREPARING ROW	STA	20,000.000	4.700	0.000	0.000	0.00
0065	01106001	000	EXCAVATION (ROADWAY)	CY	25.000	44.000	0.000	0.000	0.00
0070	01106002	000	EXCAVATION (CHANNEL)	CY	25.000	256.000	0.000	0.000	0.00
0075	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	40.000	1,346.000	0.000	0.000	0.00
0080	01506002	000	BLADING	HR	120.000	20.000	0.000	0.000	0.00
0085	01646036	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	AC	25,000.000	0.100	0.000	0.000	0.00
0090	01686001	000	VEGETATIVE WATERING	MG	50.000	5.400	0.000	0.000	0.00
0095	02476063	003	FL BS (CMP IN PLC)(TY A GR 3) (6")	SY	55.000	1,486.000	0.000	0.000	0.00
0100	03146013	001	EMULS ASPH (EROSN CONT)(CSS-1H)	GAL	40.000	96.000	0.000	0.000	0.00
0105	04006005	000	CEM STABIL BKFL	CY	500.000	154.000	0.000	0.000	0.00
0110	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	40,000.000	1.000	0.000	0.000	0.00
0115	05006001	000	MOBILIZATION	LS	150,000.000	1.000	0.000	0.000	0.00
0120	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	7.000	0.000	0.000	0.00
0125	05066003	002	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	130.000	133.000	0.000	0.000	0.00
0130	05066011	002	ROCK FILTER DAMS (REMOVE)	LF	50.000	133.000	0.000	0.000	0.00
0135	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	6.000	698.000	0.000	0.000	0.00
0140	05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	698.000	0.000	0.000	0.00
0145	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	42.000	100.000	0.000	0.000	0.00
0150	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,500.000	4.000	0.000	0.000	0.00
0155	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,500.000	4.000	0.000	0.000	0.00
0160	05526003	000	WIRE FENCE (TY C)	LF	25.000	624.000	0.000	0.000	0.00
0165	05526008	000	WIRE FENCE (WATER GAP)	LF	75.000	96.000	0.000	0.000	0.00
0170	06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	35.000	8.000	0.000	0.000	0.00
0180	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0185	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	5,640.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 002 DESCRIPTION BRIDGE: 250630AA0404002 [CR 404 @ DUCK CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0220	04166001	000	DRILL SHAFT (18 IN)	LF	300.000	124.000	0.000	0.000	0.00
0225	04166004	000	DRILL SHAFT (36 IN)	LF	600.000	248.000	0.000	0.000	0.00

0230	04206013	001	CL C CONC (ABUT)	CY	3,000.000	57.700	0.000	0.000	0.00
0235	04226001	000	REINF CONC SLAB	SF	45.000	3,230.000	0.000	0.000	0.00
0240	04256038	001	PRESTR CONC GIRDER (TX46)	LF	400.000	378.000	0.000	0.000	0.00
0245	04326035	000	RIPRAP (STONE PROTECTION)(24 IN)	CY	230.000	465.000	0.000	0.000	0.00
0250	04506006	001	RAIL (TY T223)	LF	200.000	254.000	0.000	0.000	0.00
0255	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	260.000	68.000	0.000	0.000	0.00
0256	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	690.000	0.000	0.000	0.00
0257	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	750.000	0.000	0.000	0.00
0258	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	1.000	200.000	0.000	0.000	0.00

**Category Subtotal** 0.00

CATEGORY 003 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0300	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0305	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**TOTAL ITEM EARNINGS THIS CONTRACT** \$54,575.64

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	54,575.640	54,575.64
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$54,575.64</b>