



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **02/10/23**

CONTRACT ID: **002401105**
 PROJECT: **STP 1902(207)HES**
 CONTRACT: **07193036**
 AWARD AMOUNT: **\$1,455,288.95**
 PROJECTED AMOUNT: **\$1,455,288.95**
 ADJ. PROJECTED AMOUNT: **\$1,387,885.95**
 CONTRACTOR: **F & W ELECTRICAL CONTRACTORS, INC.**

HIGHWAY: **US 90**
 DISTRICT NAME: **SAN ANTONIO**
 COUNTY: **UVALDE**
 AREA ENGINEER: **Dale L. Picha, P.E.**
 AREA NUMBER: **096**

ESTIMATE NUMBER: **0036**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **06/10/2022** to **08/25/2022**
 ESTIMATE TYPE: **SUPP**
 % COMPLETE: **98.43**
 % TIME USED: **100.00**
 % RETAINAGE: **0.00**

LETTING DATE: **07/09/2019**
 AWARD DATE: **07/25/2019**
 NOTICE TO PROCEED DATE: **08/22/2019**
 WORK BEGIN DATE: **04/16/2019**
 ACCEPTED DATE: **05/31/2022**
 PHYSICAL WORK COMPLETION DATE: **05/31/2022**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,366,138.83	\$1,366,138.83	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,366,138.83	\$1,366,138.83	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$964.89	\$0.00	\$964.89
	\$1,367,103.72	\$1,366,138.83	\$964.89
PAID TO CONTRACTOR			

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 04/16/2019
TIME CHARGES BEGIN: 09/23/2019
BID DAYS: 120
C. O. ADJUSTED DAYS: 57
CURRENT DAYS: 177
DAYS CHARGED TO DATE: 177
PHYSICAL WORK COMPLETE: 05/31/2022

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$685.00
LIQUIDATED DAMAGES: 0
DAYS AT
PER DAY \$685.00
TOTAL: \$0.00

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT STP 1902(207)HES CONTROL 001608042
 CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0540	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	26.00	6,500.00
0545	05006001	000	MOBILIZATION	LS	95,000.000	0.050	0.000	0.05	4,750.00
0550	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	28.000	0.000	28.00	280.00
0555	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	56.000	0.000	56.00	616.00
0560	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	120.000	0.000	120.00	144.00
0565	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	600.000	0.000	1,230.00	2,767.50
0570	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
0575	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
0580	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	400.000	0.000	675.00	3,105.00
0585	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	400.000	0.000	675.00	3,105.00
0590	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
0595	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	505.000	2.000	0.000	2.00	1,010.00
0600	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	36.000	0.000	24.00	144.00
0605	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	150.000	2.000	0.000	2.00	300.00
0610	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.550	200.000	0.000	220.00	121.00
0615	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	800.000	0.000	748.00	374.00
0620	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.550	200.000	0.000	220.00	121.00
0625	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	800.000	0.000	800.00	400.00
0630	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	10.000	0.000	13.00	65.00
0635	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	20.000	0.000	32.00	112.00
0640	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
0645	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	8.00	2,000.00
0650	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	8.000	0.000	8.00	2,000.00
0655	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	1,000.000	0.000	1,465.00	3,296.25
0660	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	4.000	0.000	4.00	21,060.00

Category Subtotal \$62,645.75

PROJECT STP 1902(207)HES CONTROL 002401105
 CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	52.00	13,000.00
0065	05006001	000	MOBILIZATION	LS	95,000.000	0.040	0.000	0.04	3,800.00
0070	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,100.000	1.000	0.000	1.00	2,100.00
0075	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	140.000	0.000	140.00	1,400.00
0080	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	280.000	0.000	280.00	3,080.00
0085	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	420.000	0.000	420.00	504.00
0090	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	810.000	0.000	810.00	1,822.50
0095	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
0100	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
0105	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	370.000	0.000	370.00	1,702.00
0110	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	370.000	0.000	370.00	1,702.00

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0115	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
0120	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	345.000	0.000	350.00	280.00
0125	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	25.000	0.000	34.00	204.00
0130	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	150.000	3.000	0.000	3.00	450.00
0135	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	150.000	1.000	0.000	1.00	150.00
0140	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	8.000	15.000	0.000	49.00	392.00
0145	06666156	007	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	450.000	1.000	0.000	1.00	450.00
0150	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.550	250.000	0.000	210.00	115.50
0155	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	1,405.000	0.000	1,296.00	648.00
0160	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.550	120.000	0.000	100.00	55.00
0165	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,600.000	0.000	1,600.00	800.00
0170	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	17.000	0.000	81.00	405.00
0175	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	66.000	0.000	76.00	266.00
0185	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
0190	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	8.00	2,000.00
0195	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	6.000	0.000	6.00	1,500.00
0200	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	1,760.000	0.000	1,760.00	3,960.00
0205	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	4,450.000	2.000	0.000	2.00	8,900.00
0210	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	2.000	0.000	2.00	10,530.00

Category Subtotal \$70,591.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0315	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	3,871.88	3,871.88
0335	96046001		CONTRACTOR FORCE ACCOUNT 1 Item 628.5.1	DOL	1.000	1,000.000	0.000	31,560.55	31,560.55

Category Subtotal \$35,432.43

PROJECT STP 1902(207)HES CONTROL 002404065

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0825	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	52.00	13,000.00
0830	05006001	000	MOBILIZATION	LS	95,000.000	0.050	0.000	0.05	4,750.00
0835	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	43.000	0.000	43.00	430.00
0840	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	86.000	0.000	86.00	946.00
0845	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	129.000	0.000	129.00	154.80
0850	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	779.000	0.000	550.00	1,237.50
0855	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
0860	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
0865	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	264.000	0.000	264.00	1,214.40
0870	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	264.000	0.000	264.00	1,214.40
0875	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
0880	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	400.000	0.000	558.00	446.40
0885	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	82.000	0.000	63.00	378.00

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0890	06666224	007	PAVEMENT SEALER 4"	LF	0.550	200.000	0.000	446.00	245.30
0895	06666230	007	PAVEMENT SEALER 24"	LF	3.000	66.000	0.000	90.00	270.00
0900	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.550	900.000	0.000	260.00	143.00
0905	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	800.000	0.000	1,064.00	532.00
0910	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,280.000	0.000	1,280.00	640.00
0920	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	53.000	0.000	34.00	136.00
0935	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
0940	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	8.00	2,000.00
0945	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	8.000	0.000	8.00	2,000.00
0950	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	827.000	0.000	827.00	1,860.75
0955	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	4.000	0.000	4.00	21,060.00

Category Subtotal \$63,033.55

PROJECT STP 1902(207)HES CONTROL 002405097
 CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1120	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	58.00	14,500.00
1125	05006001	000	MOBILIZATION	LS	95,000.000	0.040	0.000	0.04	3,800.00
1130	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,100.000	1.000	0.000	1.00	2,100.00
1135	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	24.000	0.000	24.00	240.00
1140	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	48.000	0.000	48.00	528.00
1145	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	72.000	0.000	72.00	86.40
1150	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	633.000	0.000	755.00	1,698.75
1155	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
1160	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
1165	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	416.000	0.000	416.00	1,913.60
1170	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	416.000	0.000	416.00	1,913.60
1175	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
1180	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	200.000	0.000	818.00	654.40
1185	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	130.000	0.000	130.00	780.00
1190	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	150.000	5.000	0.000	7.00	1,050.00
1195	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	150.000	1.000	0.000	3.00	450.00
1200	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.550	1,000.000	0.000	300.00	165.00
1205	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	1,800.000	0.000	1,720.00	860.00
1210	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.550	800.000	0.000	220.00	121.00
1215	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,200.000	0.000	1,200.00	600.00
1220	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	20.000	0.000	20.00	100.00
1225	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	80.000	0.000	73.00	255.50
1230	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
1235	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	10.00	2,500.00
1240	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	6.000	0.000	6.00	1,500.00
1245	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	945.000	0.000	1,040.00	2,340.00
1250	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	4,450.000	2.000	0.000	2.00	8,900.00
1255	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	2.000	0.000	2.00	10,530.00
1260	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	1.00	420.00

Category Subtotal \$68,381.25

PROJECT STP 1902(207)HES CONTROL 002407062
 CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1420	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	59.00	14,750.00
1425	05006001	000	MOBILIZATION	LS	95,000.000	0.050	0.000	0.05	4,750.00
1430	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	42.000	0.000	25.00	250.00
1435	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	84.000	0.000	50.00	550.00
1440	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	126.000	0.000	126.00	151.20
1445	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	800.000	0.000	800.00	1,800.00
1450	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
1455	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
1460	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	280.000	0.000	280.00	1,288.00
1465	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	280.000	0.000	280.00	1,288.00
1470	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
1475	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	400.000	0.000	570.00	456.00
1480	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	85.000	0.000	85.00	510.00
1485	06666224	007	PAVEMENT SEALER 4"	LF	0.550	400.000	0.000	446.00	245.30
1490	06666230	007	PAVEMENT SEALER 24"	LF	3.000	38.000	0.000	38.00	114.00
1495	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.550	1,000.000	0.000	290.00	159.50
1500	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	800.000	0.000	857.00	428.50
1505	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,400.000	0.000	1,400.00	700.00
1510	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	26.000	0.000	26.00	91.00
1515	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	53.000	0.000	53.00	212.00
1530	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
1535	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	8.00	2,000.00
1540	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	8.000	0.000	8.00	2,000.00
1545	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	944.000	0.000	944.00	2,124.00
1550	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	4.000	0.000	4.00	21,060.00

Category Subtotal \$65,302.50

PROJECT STP 1902(207)HES CONTROL 003607038
 CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1715	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	52.00	13,000.00
1720	05006001	000	MOBILIZATION	LS	95,000.000	0.050	0.000	0.05	4,750.00
1725	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	40.000	0.000	40.00	400.00
1730	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	80.000	0.000	80.00	880.00
1735	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	120.000	0.000	120.00	144.00
1740	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	315.000	0.000	315.00	708.75
1745	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
1750	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
1755	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	390.000	0.000	390.00	1,794.00
1760	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	390.000	0.000	390.00	1,794.00
1765	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
1770	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	30.000	0.000	28.00	168.00
1775	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	1,300.000	0.000	1,338.00	669.00

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1780	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.550	40.000	0.000	30.00	16.50
1785	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	900.000	0.000	900.00	450.00
1795	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
1800	06806004	006	REMOVING TRAFFIC SIGNALS	EA	3,000.000	1.000	0.000	1.00	3,000.00
1805	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	8.00	2,000.00
1810	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	8.000	0.000	8.00	2,000.00
1815	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	830.000	0.000	1,170.00	2,632.50
1820	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	4,450.000	2.000	0.000	2.00	8,900.00
1825	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	2.000	0.000	2.00	10,530.00

Category Subtotal \$64,211.75

PROJECT STP 1902(207)HES CONTROL 003608055
 CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1990	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	52.00	13,000.00
1995	05006001	000	MOBILIZATION	LS	95,000.000	0.040	0.000	0.04	3,800.00
2000	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,100.000	1.000	0.000	1.00	2,100.00
2005	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	210.000	0.000	70.00	700.00
2010	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	420.000	0.000	140.00	1,540.00
2015	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	630.000	0.000	180.00	216.00
2020	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	785.000	0.000	785.00	1,766.25
2025	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
2030	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
2035	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	240.000	0.000	240.00	1,104.00
2040	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	240.000	0.000	240.00	1,104.00
2045	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
2055	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	15.000	0.000	15.00	90.00
2060	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	870.000	0.000	877.00	438.50
2065	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.550	120.000	0.000	240.00	132.00
2070	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	455.000	0.000	455.00	227.50
2075	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	12.000	0.000	22.00	77.00
2080	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
2085	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	8.00	2,000.00
2090	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	4.000	0.000	4.00	1,000.00
2095	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	1,170.000	0.000	1,170.00	2,632.50
2100	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	4,450.000	2.000	0.000	2.00	8,900.00
2105	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	2.000	0.000	2.00	10,530.00

Category Subtotal \$61,732.75

PROJECT STP 1902(207)HES CONTROL 003701045
 CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2270	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	52.00	13,000.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2275	05006001	000	MOBILIZATION	LS	95,000.000	0.050	0.000	0.05	4,750.00
2280	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	25.000	0.000	305.00	3,050.00
2285	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	50.000	0.000	610.00	6,710.00
2290	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	75.000	0.000	960.00	1,152.00
2295	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	275.000	0.000	275.00	618.75
2300	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
2305	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
2310	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	275.000	0.000	263.00	1,209.80
2315	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	275.000	0.000	263.00	1,209.80
2320	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
2325	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	505.000	2.000	0.000	2.00	1,010.00
2330	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	400.000	0.000	405.00	324.00
2335	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	20.000	0.000	12.00	72.00
2340	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	150.000	2.000	0.000	2.00	300.00
2345	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	150.000	2.000	0.000	2.00	300.00
2350	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	8.000	45.000	0.000	75.00	600.00
2355	06666156	007	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	450.000	2.000	0.000	2.00	900.00
2360	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	875.000	0.000	882.00	441.00
2370	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	900.000	0.000	900.00	450.00
2375	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	22.000	0.000	40.00	200.00
2380	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	38.000	0.000	204.00	714.00
2385	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
2390	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	8.00	2,000.00
2395	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	4.000	0.000	4.00	1,000.00
2400	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	505.000	0.000	577.00	1,298.25
2405	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	4,450.000	2.000	0.000	2.00	8,900.00
2410	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	2.000	0.000	2.00	10,530.00

Category Subtotal \$71,114.60

PROJECT STP 1902(207)HES CONTROL 014302027
 CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2575	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	59.00	14,750.00
2580	05006001	000	MOBILIZATION	LS	95,000.000	0.050	0.000	0.05	4,750.00
2585	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	19.000	0.000	19.00	190.00
2590	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	38.000	0.000	38.00	418.00
2595	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	120.000	0.000	120.00	144.00
2600	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	1,400.000	0.000	1,400.00	3,150.00
2605	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
2610	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
2615	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	300.000	0.000	273.00	1,255.80
2620	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	300.000	0.000	273.00	1,255.80
2625	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
2630	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	100.000	0.000	1,125.00	900.00
2635	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	18.000	0.000	16.00	96.00
2640	06666099	007	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	33.000	20.000	0.000	20.00	660.00

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2645	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.550	200.000	0.000	220.00	121.00
2650	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	1,300.000	0.000	829.00	414.50
2655	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	850.000	0.000	850.00	425.00
2660	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	30.000	0.000	70.00	280.00
2665	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
2670	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	8.00	2,000.00
2675	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	4.000	0.000	4.00	1,000.00
2680	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	1,400.000	0.000	1,400.00	3,150.00
2685	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	4.000	0.000	4.00	21,060.00
2690	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	4.00	1,680.00

Category Subtotal \$68,075.10

PROJECT STP 1902(207)HES CONTROL 014302028
 CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2850	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	59.00	14,750.00
2855	05006001	000	MOBILIZATION	LS	95,000.000	0.040	0.000	0.04	3,800.00
2860	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,100.000	1.000	0.000	1.00	2,100.00
2865	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	58.000	0.000	58.00	580.00
2870	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	116.000	0.000	116.00	1,276.00
2875	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	220.000	0.000	220.00	264.00
2880	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	1,600.000	0.000	1,451.00	3,264.75
2885	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
2890	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
2895	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	300.000	0.000	362.00	1,665.20
2900	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	300.000	0.000	362.00	1,665.20
2905	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
2910	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	400.000	0.000	720.00	576.00
2915	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	36.000	0.000	31.00	186.00
2920	06666099	007	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	33.000	20.000	0.000	20.00	660.00
2925	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.550	200.000	0.000	220.00	121.00
2930	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	800.000	0.000	800.00	400.00
2935	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	850.000	0.000	850.00	425.00
2945	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
2950	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	8.00	2,000.00
2955	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	8.000	0.000	8.00	2,000.00
2960	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	1,600.000	0.000	1,451.00	3,264.75
2965	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	4.000	0.000	4.00	21,060.00

Category Subtotal \$70,432.90

PROJECT STP 1902(207)HES CONTROL 036901040
 CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3130	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	52.00	13,000.00
3135	05006001	000	MOBILIZATION	LS	95,000.000	0.040	0.000	0.04	3,800.00
3140	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	510.000	0.000	510.00	5,100.00
3145	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	1,020.000	0.000	1,020.00	11,220.00
3150	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	1,530.000	0.000	1,530.00	1,836.00
3155	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	1,375.000	0.000	1,375.00	3,093.75
3160	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
3165	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
3170	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	240.000	0.000	240.00	1,104.00
3175	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	240.000	0.000	240.00	1,104.00
3180	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
3185	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	505.000	3.000	0.000	3.00	1,515.00
3190	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	25.000	0.000	23.00	138.00
3195	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	1,410.000	0.000	1,378.00	689.00
3200	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.550	50.000	0.000	50.00	27.50
3205	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,000.000	0.000	1,000.00	500.00
3210	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	49.000	0.000	18.00	63.00
3215	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
3220	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	10.000	0.000	10.00	2,500.00
3225	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	4.000	0.000	4.00	1,000.00
3230	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	2,865.000	0.000	2,865.00	6,446.25
3235	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	4,450.000	2.000	0.000	2.00	8,900.00
3240	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	2.000	0.000	2.00	10,530.00

Category Subtotal \$82,941.50

PROJECT STP 1902(207)HES CONTROL 042101048

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3410	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	52.00	13,000.00
3415	05006001	000	MOBILIZATION	LS	95,000.000	0.050	0.000	0.05	4,750.00
3420	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	56.000	0.000	116.00	1,160.00
3425	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	112.000	0.000	233.00	2,563.00
3430	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	168.000	0.000	168.00	201.60
3435	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	310.000	0.000	310.00	697.50
3440	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
3445	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
3450	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	288.000	0.000	288.00	1,324.80
3455	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	288.000	0.000	288.00	1,324.80
3460	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
3475	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	800.000	0.000	777.00	388.50
3480	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.550	400.000	0.000	120.00	66.00
3485	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	615.000	0.000	615.00	307.50
3500	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
3505	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	8.00	2,000.00
3510	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	8.000	0.000	8.00	2,000.00
3515	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	684.000	0.000	684.00	1,539.00

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3520	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	4,450.000	2.000	0.000	2.00	8,900.00
3525	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	2.000	0.000	2.00	10,530.00
Category Subtotal									\$61,127.70

PROJECT STP 1902(207)HES CONTROL 042102031
 CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3690	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	52.00	13,000.00
3695	05006001	000	MOBILIZATION	LS	95,000.000	0.040	0.000	0.04	3,800.00
3700	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,100.000	1.000	0.000	1.00	2,100.00
3705	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	32.000	0.000	32.00	320.00
3710	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	64.000	0.000	64.00	704.00
3715	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	96.000	0.000	90.00	108.00
3720	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	265.000	0.000	350.00	787.50
3725	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
3730	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
3735	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	280.000	0.000	110.00	506.00
3740	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	280.000	0.000	110.00	506.00
3745	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
3750	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	86.000	0.000	76.00	456.00
3755	06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	555.000	2.000	0.000	2.00	1,110.00
3765	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.550	800.000	0.000	240.00	132.00
3770	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	800.000	0.000	829.00	414.50
3775	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,400.000	0.000	1,400.00	700.00
3780	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	20.000	0.000	13.00	65.00
3785	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	58.000	0.000	44.00	154.00
3795	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
3800	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	8.00	2,000.00
3805	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	8.000	0.000	8.00	2,000.00
3810	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	575.000	0.000	640.00	1,440.00
3815	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	4,450.000	2.000	0.000	2.00	8,900.00
3820	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	2.000	0.000	2.00	10,530.00
Category Subtotal									\$60,108.00

PROJECT STP 1902(207)HES CONTROL 052101052
 CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3985	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	52.00	13,000.00
3990	05006001	000	MOBILIZATION	LS	95,000.000	0.050	0.000	0.05	4,750.00
3995	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	30.000	0.000	31.00	310.00
4000	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	60.000	0.000	62.00	682.00
4005	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	120.000	0.000	40.00	48.00
4010	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	600.000	0.000	600.00	1,350.00

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4015	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
4020	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
4025	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	350.000	0.000	420.00	1,932.00
4030	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	350.000	0.000	420.00	1,932.00
4035	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
4040	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	18.000	0.000	18.00	108.00
4055	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,000.000	0.000	1,000.00	500.00
4060	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	20.000	0.000	11.00	55.00
4065	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	30.000	0.000	22.00	77.00
4070	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
4075	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	8.00	2,000.00
4080	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	4.000	0.000	4.00	1,000.00
4085	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	1,000.000	0.000	525.00	1,181.25
4090	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	4,450.000	4.000	0.000	3.00	13,350.00

Category Subtotal \$52,650.25

PROJECT STP 1902(207)HES CONTROL 061301064

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4255	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	60.00	15,000.00
4260	05006001	000	MOBILIZATION	LS	95,000.000	0.040	0.000	0.04	3,800.00
4265	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	31.000	0.000	31.00	310.00
4270	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	62.000	0.000	62.00	682.00
4275	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	120.000	0.000	94.00	112.80
4280	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	800.000	0.000	1,350.00	3,037.50
4285	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
4290	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
4295	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	300.000	0.000	424.00	1,950.40
4300	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	300.000	0.000	424.00	1,950.40
4305	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
4310	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	400.000	0.000	443.00	354.40
4315	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	18.000	0.000	20.00	120.00
4320	06666099	007	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	33.000	20.000	0.000	20.00	660.00
4325	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.550	200.000	0.000	300.00	165.00
4330	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	900.000	0.000	997.00	498.50
4335	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	850.000	0.000	850.00	425.00
4340	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	30.000	0.000	37.00	148.00
4345	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
4350	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	8.00	2,000.00
4355	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	8.000	0.000	8.00	2,000.00
4360	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	1,600.000	0.000	1,600.00	3,600.00
4365	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	4.000	0.000	4.00	21,060.00

Category Subtotal \$68,249.00

PROJECT STP 1902(207)HES CONTROL 061301065

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4535	05006001	000	MOBILIZATION	LS	95,000.000	0.040	0.000	0.04	3,800.00
4540	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,100.000	1.000	0.000	1.00	2,100.00
Category Subtotal									\$5,900.00

PROJECT STP 1902(207)HES CONTROL 084903021
 CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4825	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	52.00	13,000.00
4830	05006001	000	MOBILIZATION	LS	95,000.000	0.050	0.000	0.05	4,750.00
4835	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	16.000	0.000	95.00	950.00
4840	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	32.000	0.000	90.00	990.00
4845	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	48.000	0.000	48.00	57.60
4850	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	188.000	0.000	645.00	1,451.25
4855	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
4860	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
4865	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	235.000	0.000	325.00	1,495.00
4870	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	235.000	0.000	325.00	1,495.00
4875	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
4880	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	21.000	0.000	22.00	132.00
4890	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	800.000	0.000	821.00	410.50
4895	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.550	200.000	0.000	60.00	33.00
4900	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,000.000	0.000	1,000.00	500.00
4905	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	60.000	0.000	23.00	80.50
4915	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
4920	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	10.000	0.000	10.00	2,500.00
4925	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	8.000	0.000	8.00	2,000.00
4930	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	467.000	0.000	467.00	1,050.75
4935	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	4,450.000	2.000	0.000	2.00	8,900.00
4940	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	2.000	0.000	2.00	10,530.00
Category Subtotal									\$60,700.60

PROJECT STP 1902(207)HES CONTROL 189001051
 CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5105	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	56.00	14,000.00
5110	05006001	000	MOBILIZATION	LS	95,000.000	0.040	0.000	0.04	3,800.00
5125	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	30.000	0.000	85.00	850.00
5130	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	60.000	0.000	80.00	880.00
5135	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	640.000	0.000	82.00	98.40
5140	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	1,000.000	0.000	535.00	1,203.75
5145	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
5150	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	2.00	1,900.00
5165	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5195	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,200.000	0.000	1,200.00	600.00
5200	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	20.000	0.000	36.00	180.00
5210	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
5215	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	8.00	2,000.00
5220	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	4.000	0.000	4.00	1,000.00
5225	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	2,400.000	0.000	840.00	1,890.00
5230	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	4,450.000	2.000	0.000	2.00	8,900.00
5235	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	2.000	0.000	2.00	10,530.00

Category Subtotal \$57,257.15

PROJECT STP 1902(207)HES CONTROL 202002033

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5400	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	72.00	18,000.00
5405	05006001	000	MOBILIZATION	LS	95,000.000	0.050	0.000	0.05	4,750.00
5410	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,100.000	1.000	0.000	1.00	2,100.00
5415	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	22.000	0.000	22.00	220.00
5420	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	44.000	0.000	44.00	484.00
5425	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	66.000	0.000	72.00	86.40
5430	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	306.000	0.000	640.00	1,440.00
5435	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
5440	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
5445	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	395.000	0.000	411.00	1,890.60
5450	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	395.000	0.000	411.00	1,890.60
5455	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
5460	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	33.000	0.000	34.00	204.00
5470	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	800.000	0.000	747.00	373.50
5475	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,200.000	0.000	1,200.00	600.00
5480	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	60.000	0.000	34.00	119.00
5490	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
5495	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	8.00	2,000.00
5500	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	8.000	0.000	8.00	2,000.00
5505	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	664.000	0.000	840.00	1,890.00
5510	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	4,450.000	2.000	0.000	2.00	8,900.00
5515	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	2.000	0.000	3.00	15,795.00

Category Subtotal \$73,118.10

PROJECT STP 1902(207)HES CONTROL 244001025

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5680	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	52.00	13,000.00
5685	05006001	000	MOBILIZATION	LS	95,000.000	0.050	0.000	0.05	4,750.00
5690	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	23.000	0.000	120.00	1,200.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5695	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	46.000	0.000	240.00	2,640.00
5705	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	310.000	0.000	775.00	1,743.75
5710	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
5715	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
5720	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	349.000	0.000	475.00	2,185.00
5725	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	349.000	0.000	475.00	2,185.00
5730	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
5735	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	120.000	0.000	189.00	151.20
5740	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	23.000	0.000	18.00	108.00
5745	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	150.000	5.000	0.000	11.00	1,650.00
5750	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	150.000	5.000	0.000	5.00	750.00
5755	06666111	007	REFL PAV MRK TY I(W)(BIKE SYML)(100MIL)	EA	250.000	4.000	0.000	6.00	1,500.00
5760	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.550	1,000.000	0.000	700.00	385.00
5765	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	1,500.000	0.000	2,135.00	1,067.50
5770	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.550	800.000	0.000	220.00	121.00
5775	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,240.000	0.000	1,240.00	620.00
5780	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	60.000	0.000	45.00	157.50
5790	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
5795	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	8.00	2,000.00
5800	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	4.000	0.000	4.00	1,000.00
5805	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	480.000	0.000	1,020.00	2,295.00
5810	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	4,450.000	2.000	0.000	2.00	8,900.00
5815	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	2.000	0.000	2.00	10,530.00

Category Subtotal \$69,313.95

PROJECT STP 1902(207)HES CONTROL 283501005

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5985	05006001	000	MOBILIZATION	LS	95,000.000	0.050	0.000	0.05	4,750.00
6035	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	40.000	0.000	38.00	228.00
6040	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,600.000	0.000	1,600.00	800.00
6045	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	88.000	0.000	22.00	77.00
6075	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	2.000	0.000	1.00	5,265.00

Category Subtotal \$11,120.00

PROJECT STP 1902(207)HES CONTROL 312701008

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6240	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	0.000	59.00	14,750.00
6245	05006001	000	MOBILIZATION	LS	95,000.000	0.040	0.000	0.04	3,800.00
6250	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,100.000	1.000	0.000	1.00	2,100.00
6255	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	60.000	0.000	60.00	600.00
6260	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	120.000	0.000	120.00	1,320.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6265	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	180.000	0.000	180.00	216.00
6270	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	330.000	0.000	330.00	742.50
6275	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	1.00	825.00
6280	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	1.00	950.00
6285	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	330.000	0.000	330.00	1,518.00
6290	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	330.000	0.000	330.00	1,518.00
6295	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00
6300	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	45.000	0.000	45.00	270.00
6305	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.550	130.000	0.000	110.00	60.50
6310	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	200.000	0.000	200.00	100.00
6315	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	9.000	0.000	9.00	31.50
6320	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	1.00	5,100.00
6325	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	8.00	2,000.00
6330	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	8.000	0.000	8.00	2,000.00
6335	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	830.000	0.000	830.00	1,867.50
6340	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	4,450.000	2.000	0.000	2.00	8,900.00
6345	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	2.000	0.000	2.00	10,530.00

Category Subtotal \$62,699.00

PROJECT STP 1902(207)HES CONTROL 001608042

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0665	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 1902(207)HES CONTROL 002401105

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0180	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	13.000	0.000	0.000	0.00
0215	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0300	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0305	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0310	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	5,000.000	0.000	0.000	0.00

DO NOT PAY TO THIS ITEM

0320	96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0325	96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0330	96066057	FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 1902(207)HES CONTROL 002404065

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0915	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	26.000	0.000	0.000	0.00
0925	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.500	200.000	0.000	0.000	0.00
0930	06786008	000	PAV SURF PREP FOR MRK (24")	LF	3.000	66.000	0.000	0.000	0.00
0960	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 1902(207)HES CONTROL 002407062

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1520	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.500	200.000	0.000	0.000	0.00
1525	06786008	000	PAV SURF PREP FOR MRK (24")	LF	3.000	38.000	0.000	0.000	0.00
1555	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 1902(207)HES CONTROL 003607038

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1790	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	54.000	0.000	0.000	0.00
1830	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 1902(207)HES CONTROL 003608055

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2050	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	505.000	3.000	0.000	0.000	0.00
2110	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 1902(207)HES CONTROL 003701045

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2365	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.550	60.000	0.000	0.000	0.00
2415	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 1902(207)HES CONTROL 014302028

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2940	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	30.000	0.000	0.000	0.00
2970	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 1902(207)HES CONTROL 036901040

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3245	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	15.000	80.000	0.000	0.000	0.00
3250	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 1902(207)HES CONTROL 042101048

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3465	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	20.000	0.000	0.000	0.00
3470	06666224	007	PAVEMENT SEALER 4"	LF	0.550	400.000	0.000	0.000	0.00
3490	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	33.000	0.000	0.000	0.00
3495	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.500	400.000	0.000	0.000	0.00
3530	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 1902(207)HES CONTROL 042102031

CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3760	06666224	007	PAVEMENT SEALER 4"	LF	0.550	150.000	0.000	0.000	0.00
3790	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.500	150.000	0.000	0.000	0.00
3825	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 1902(207)HES CONTROL 052101052
 CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4045	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.550	220.000	0.000	0.000	0.00
4050	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	900.000	0.000	0.000	0.00
4095	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 1902(207)HES CONTROL 061301064
 CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4370	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 1902(207)HES CONTROL 061301065
 CATEGORY 001 DESCRIPTION ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4530	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	52.000	-52.000	0.000	0.00
4545	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	30.000	-30.000	0.000	0.00
4550	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	60.000	25.000	-25.000	0.000	0.00
4555	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	60.000	-60.000	0.000	0.00
4560	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	65.000	50.000	-50.000	0.000	0.00
4565	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	120.000	-120.000	0.000	0.00
4570	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	1,000.000	-1,000.000	0.000	0.00
4575	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	-1.000	0.000	0.00
4580	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	-1.000	0.000	0.00
4585	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	300.000	-300.000	0.000	0.00
4590	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	300.000	-300.000	0.000	0.00
4595	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	-1.000	0.000	0.00
4600	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	60.000	-60.000	0.000	0.00
4605	06666099	007	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	33.000	28.000	-28.000	0.000	0.00

4610	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.550	200.000	-200.000	0.000	0.00
4615	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	800.000	-800.000	0.000	0.00
4620	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.550	100.000	-100.000	0.000	0.00
4625	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,650.000	-1,650.000	0.000	0.00
4630	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	20.000	-20.000	0.000	0.00
4635	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	20.000	-20.000	0.000	0.00
4640	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	-1.000	0.000	0.00
4645	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	-8.000	0.000	0.00
4650	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	8.000	-8.000	0.000	0.00
4655	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	1,600.000	-1,600.000	0.000	0.00
4660	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	4.000	-4.000	0.000	0.00
4665	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	-4.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 1902(207)HES **CONTROL** 084903021

CATEGORY 001 **DESCRIPTION** ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4885	06666224	007	PAVEMENT SEALER 4"	LF	0.550	400.000	0.000	0.000	0.00
4910	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.500	400.000	0.000	0.000	0.00
4945	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 1902(207)HES **CONTROL** 189001051

CATEGORY 001 **DESCRIPTION** ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5115	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	100.000	50.000	0.000	0.000	0.00
5120	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,250.000	1.000	0.000	0.000	0.00
5155	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	300.000	0.000	0.000	0.00
5160	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	300.000	0.000	0.000	0.00
5170	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	200.000	0.000	0.000	0.00
5175	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	12.000	0.000	0.000	0.00
5180	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	150.000	1.000	0.000	0.000	0.00
5185	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	150.000	1.000	0.000	0.000	0.00
5190	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	900.000	0.000	0.000	0.00
5205	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	30.000	0.000	0.000	0.00
5240	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 1902(207)HES **CONTROL** 202002033

CATEGORY 001 **DESCRIPTION** ROADWAY_ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

5465	06666224	007	PAVEMENT SEALER 4"	LF	0.550	400.000	0.000	0.000	0.00
5485	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.500	400.000	0.000	0.000	0.00
5520	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 1902(207)HES **CONTROL** 244001025

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5700	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	69.000	0.000	0.000	0.00
5785	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	80.000	0.000	0.000	0.00
5820	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 1902(207)HES **CONTROL** 283501005

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5980	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	26.000	0.000	0.000	0.00
5990	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	120.000	0.000	0.000	0.00
5995	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	240.000	0.000	0.000	0.00
6000	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	360.000	0.000	0.000	0.00
6005	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	405.000	0.000	0.000	0.00
6010	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	1.000	0.000	0.000	0.00
6015	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	1.000	0.000	0.000	0.00
6020	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	240.000	0.000	0.000	0.00
6025	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	240.000	0.000	0.000	0.00
6030	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	1.000	0.000	0.000	0.00
6050	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	1.000	0.000	0.000	0.00
6055	06806004	006	REMOVING TRAFFIC SIGNALS	EA	3,000.000	1.000	0.000	0.000	0.00
6060	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	8.000	0.000	0.000	0.00
6065	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	8.000	0.000	0.000	0.00
6070	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	925.000	0.000	0.000	0.00
6080	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 1902(207)HES **CONTROL** 312701008

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6350	61856002	000	TMA (STATIONARY)	DAY	420.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$1,366,138.83

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	250.000	1,040.00	1,080.000	270,000.00
05006001	000	MOBILIZATION	LS	95,000.000	1.00	1.000	95,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,100.000	8.00	8.000	16,800.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	1,439.00	1,854.000	18,540.00
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.000	2,878.00	3,519.000	38,709.00
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	5,000.00	4,771.000	5,725.20
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.250	13,481.00	15,281.000	34,382.25
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	20.00	20.000	16,500.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	20.00	21.000	19,950.00
06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	4.600	6,002.00	6,556.000	30,157.60
06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	4.600	6,002.00	6,556.000	30,157.60
06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,500.000	20.00	20.000	70,000.00
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	505.000	7.00	7.000	3,535.00
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	2,765.00	5,178.000	4,142.40
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	786.00	732.000	4,392.00
06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	150.000	17.00	25.000	3,750.00
06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	150.000	9.00	11.000	1,650.00
06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	555.000	2.00	2.000	1,110.00
06666099	007	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	33.000	60.00	60.000	1,980.00
06666111	007	REFL PAV MRK TY I(W)(BIKE SYML)(100MIL)	EA	250.000	4.00	6.000	1,500.00
06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	8.000	60.00	124.000	992.00
06666156	007	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	450.000	3.00	3.000	1,350.00
06666224	007	PAVEMENT SEALER 4"	LF	0.550	600.00	892.000	490.60
06666230	007	PAVEMENT SEALER 24"	LF	3.000	104.00	128.000	384.00
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.550	5,750.00	2,960.000	1,628.00
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	17,760.00	18,095.000	9,047.50
06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.550	2,860.00	1,370.000	753.50
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	21,540.00	21,540.000	10,770.00
06726007	000	REFL PAV MRKR TY I-C	EA	5.000	129.00	214.000	1,070.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	656.00	650.000	2,275.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	166.00	194.000	776.00
06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,100.000	20.00	20.000	102,000.00
06806004	006	REMOVING TRAFFIC SIGNALS	EA	3,000.000	1.00	1.000	3,000.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	164.00	166.000	41,500.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	128.00	128.000	32,000.00
06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.250	22,546.00	22,115.000	49,758.75
06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	4,450.000	30.00	29.000	129,050.00
06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,265.000	52.00	52.000	273,780.00
61856002	000	TMA (STATIONARY)	DAY	420.000	8.00	5.000	2,100.00
96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.00	31,560.550	31,560.55
		Item 628.5.1					
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	3,871.880	3,871.88

TOTAL ITEM EARNINGS TO DATE

\$1,366,138.83