



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **08/08/24**

CONTRACT ID: **106001012**
 PROJECT: **BR 2023(263)**
 CONTRACT: **02233244**
 AWARD AMOUNT: **\$2,089,053.31**
 PROJECTED AMOUNT: **\$2,120,855.31**
 ADJ. PROJECTED AMOUNT: **\$2,120,855.31**
 CONTRACTOR: **CROSS PLUS CONSTRUCTION, LLC**

HIGHWAY: **FM 671**
 DISTRICT NAME: **AUSTIN**
 COUNTY: **CALDWELL**
 AREA ENGINEER: **Diana Schulze, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0017**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **06/26/2024** to **07/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **96.63**
 % TIME USED: **120.63**
 % RETAINAGE: **0.00**

LETTING DATE: **02/02/2023**
 AWARD DATE: **02/23/2023**
 NOTICE TO PROCEED DATE: **03/23/2023**
 WORK BEGIN DATE: **08/14/2023**
 ACCEPTED DATE: **07/11/2024**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$2,049,449.79	\$2,045,599.79	\$3,850.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$2,049,449.79	\$2,045,599.79	\$3,850.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	(\$27,456.00)	(\$27,456.00)	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	(\$30,000.00)	(\$30,000.00)	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$1,991,993.79	\$1,988,143.79	\$3,850.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	08/14/2023	<u>ASSESSED LIQ DAMAGES:</u>	33
<u>TIME CHARGES BEGIN:</u>	04/22/2023	<u>LIQ DAMAGE RATE:</u>	\$832.00
<u>BID DAYS:</u>	160	<u>LIQUIDATED DAMAGES:</u>	33
<u>C. O. ADJUSTED DAYS:</u>	0	DAYS AT	
<u>CURRENT DAYS:</u>	160	PER DAY	\$832.00
<u>DAYS CHARGED TO DATE:</u>	193	TOTAL:	\$27,456.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>	<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
06/26/2024		1	0 - DAY CHARGED - WORKING ON PUNCHLIST	8	0	8
			PERFORMANCE PERIOD ITEM 672 START DATE 6/1/24, DAY 26 OF 30, END DATE 6/30/24			3
06/27/2024		1	0 - DAY CHARGED - WORKING ON PUNCHLIST			1
			PERFORMANCE PERIOD ITEM 672 START DATE 6/1/24, DAY 27 OF 30, END DATE 6/30/24			1
06/28/2024		1	0 - DAY CHARGED - WORKING ON PUNCHLIST			1
			PERFORMANCE PERIOD ITEM 672 START DATE 6/1/24, DAY 28 OF 30, END DATE 6/30/24			1
06/29/2024		1	SATURDAY			
06/30/2024		1	SUNDAY			
07/01/2024		1	WORK COMPLETED			
07/02/2024		1	WORK ACCEPTED			
07/11/2024		1	WORK COMPL & ACCEP			

WORK PERFORMED THIS PERIOD

PROJECT	BR 2023(263)	CONTROL	106001012
CATEGORY	001	DESCRIPTION	ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0150	05006001	000	MOBILIZATION	LS	55,000.000	0.070	\$3,850.00

Total Bid Quantity	QTY Paid To Date
1.00	0.97

TOTAL ITEM EARNINGS THIS ESTIMATE

\$3,850.00

CONTRACT LINE ITEMS

PROJECT BR 2023(263) CONTROL 106001012
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	1,100.000	6.820	0.000	6.82	7,502.00
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	110.000	190.000	0.000	190.00	20,900.00
0070	01106001	000	EXCAVATION (ROADWAY)	CY	38.500	300.000	0.000	300.00	11,550.00
0075	01106002	000	EXCAVATION (CHANNEL)	CY	38.500	80.000	0.000	80.00	3,080.00
0080	01326003	002	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	33.000	1,405.000	0.000	1,405.00	46,365.00
0085	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	6.600	1,128.000	0.000	1,385.00	9,141.00
0095	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	2.750	1,128.000	0.000	1,274.00	3,503.50
0105	01696002	000	SOIL RETENTION BLANKETS (CL 1) (TY B)	SY	2.200	1,128.000	0.000	1,274.00	2,802.80
0110	02476392	003	FL BS(CMP IN PLC)(TY D GR 5)(FNAL POS)	CY	44.000	975.000	0.000	868.88	38,230.72
0115	03106001	000	PRIME COAT (MULTI OPTION)	GAL	5.500	511.000	0.000	400.00	2,200.00
0120	04036001	000	TEMPORARY SPL SHORING	SF	38.500	500.000	0.000	400.00	15,400.00
0125	04236001	000	RETAINING WALL (MSE)	SF	60.500	505.000	0.000	505.00	30,552.50
0130	04326002	000	RIPRAP (CONC)(5 IN)	CY	550.000	23.000	0.000	5.26	2,893.00
0135	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	385.000	35.000	0.000	40.35	15,534.75
0140	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	27,500.000	1.000	0.000	1.00	27,500.00
0150	05006001	000	MOBILIZATION	LS	55,000.000	1.000	0.000	0.97	53,350.00
0155	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,500.000	8.000	0.000	8.00	44,000.00
0170	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	16.500	1,270.000	0.000	1,402.00	23,133.00
0175	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.200	1,270.000	0.000	1,402.00	3,084.40
0180	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	38.500	400.000	0.000	400.00	15,400.00
0185	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,850.000	4.000	0.000	4.00	15,400.00
0190	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,850.000	4.000	0.000	4.00	15,400.00
0200	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	220.000	2.000	0.000	2.00	440.00
0205	06446076	000	REMOVE SM RD SN SUP&AM	EA	55.000	2.000	0.000	2.00	110.00
0210	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	1.650	1,364.000	0.000	1,420.00	2,343.00
0215	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	1.650	1,364.000	0.000	1,420.00	2,343.00
0220	06726009	000	REFL PAV MRKR TY II-A-A	EA	11.000	25.000	0.000	19.00	209.00
0225	30766070	000	D-GR HMA TY-D PG 76-22 SAC-B (EXEMPT)	TON	165.000	310.000	0.000	296.40	48,906.00
0230	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,650.000	4.000	0.000	4.00	6,600.00
0235	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	-7,463.61	-7,463.61

Category Subtotal \$460,410.06

CATEGORY 002 DESCRIPTION BRIDGE: 140280106001013 [FM 671 AT DRAW]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0280	04006005	000	CEM STABIL BKFL	CY	165.000	114.000	0.000	162.10	26,746.50
0285	04166002	000	DRILL SHAFT (24 IN)	LF	247.500	320.000	0.000	320.00	79,200.00
0290	04206013	001	CL C CONC (ABUT)	CY	1,815.000	31.400	0.000	31.40	56,991.00
0295	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	24.500	2,107.000	0.000	2,107.00	51,621.50
0300	04226015	000	APPROACH SLAB	CY	550.000	101.800	0.000	101.80	55,990.00
0305	04256011	001	PRESTR CONC SLAB BEAM (4SB15)	LF	231.000	148.270	0.000	148.27	34,250.37
0310	04256012	001	PRESTR CONC SLAB BEAM (5SB15)	LF	231.000	296.540	0.000	296.54	68,500.74
0315	04326057	000	RIPRAP (STONE TY R)(GROUT)(18 IN)	CY	220.000	180.000	0.000	158.34	34,834.80

CATEGORY 002 DESCRIPTION BRIDGE: 140280106001013 [FM 671 AT DRAW]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0320	04506006	001	RAIL (TY T223)	LF	137.500	128.000	0.000	128.00	17,600.00
0325	04546004	000	ARMOR JOINT (SEALED)	LF	11.000	88.000	0.000	88.00	968.00
Category Subtotal									\$426,702.91

PROJECT BR 2023(263) CONTROL 106001014
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0485	01006002	000	PREPARING ROW	STA	1,100.000	6.250	0.000	6.25	6,875.00
0490	01046009	000	REMOVING CONC (RIPRAP)	SY	110.000	100.000	0.000	100.00	11,000.00
0495	01106001	000	EXCAVATION (ROADWAY)	CY	38.500	415.000	0.000	415.00	15,977.50
0500	01106002	000	EXCAVATION (CHANNEL)	CY	38.500	50.000	0.000	50.00	1,925.00
0505	01326003	002	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	33.000	830.000	0.000	830.00	27,390.00
0510	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	6.600	692.000	0.000	689.00	4,547.40
0515	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	2.750	692.000	0.000	718.00	1,974.50
0530	01696002	000	SOIL RETENTION BLANKETS (CL 1) (TY B)	SY	2.200	692.000	0.000	718.00	1,579.60
0535	02476392	003	FL BS(CMP IN PLC)(TY D GR 5)(FNAL POS)	CY	44.000	804.000	0.000	711.23	31,294.12
0540	03106001	000	PRIME COAT (MULTI OPTION)	GAL	5.500	400.000	0.000	350.00	1,925.00
0545	04036001	000	TEMPORARY SPL SHORING	SF	38.500	1,795.000	0.000	1,794.60	69,092.10
0550	04236001	000	RETAINING WALL (MSE)	SF	60.500	1,770.000	0.000	1,770.00	107,085.00
0555	04326002	000	RIPRAP (CONC)(5 IN)	CY	550.000	46.000	0.000	49.82	27,401.00
0560	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	385.000	42.000	0.000	37.56	14,460.60
0565	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	27,500.000	1.000	0.000	1.00	27,500.00
0570	04966043	000	REMOV STR (SMALL FENCE)	LF	5.500	230.000	0.000	382.00	2,101.00
0585	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	16.500	1,100.000	0.000	1,346.00	22,209.00
0590	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.200	1,100.000	0.000	1,346.00	2,961.20
0595	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	38.500	400.000	0.000	400.00	15,400.00
0600	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,850.000	4.000	0.000	4.00	15,400.00
0605	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,850.000	4.000	0.000	4.00	15,400.00
0610	05526003	001	WIRE FENCE (TY C)	LF	11.000	230.000	0.000	526.00	5,786.00
0615	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	220.000	2.000	0.000	2.00	440.00
0620	06446076	000	REMOVE SM RD SN SUP&AM	EA	55.000	2.000	0.000	11.00	605.00
0625	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	1.650	1,250.000	0.000	1,522.00	2,511.30
0630	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	1.650	1,250.000	0.000	1,450.00	2,392.50
0635	06726009	000	REFL PAV MRKR TY II-A-A	EA	11.000	25.000	0.000	17.00	187.00
0640	30766070	000	D-GR HMA TY-D PG 76-22 SAC-B (EXEMPT)	TON	165.000	255.000	0.000	243.62	40,197.30
Category Subtotal									\$475,617.12

CATEGORY 002 DESCRIPTION BRIDGE: 140280106001012 [FM 671 AT DRAW]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0690	04006005	000	CEM STABIL BKFL	CY	165.000	80.000	0.000	91.90	15,163.50
0695	04166002	000	DRILL SHAFT (24 IN)	LF	247.500	550.000	0.000	550.00	136,125.00
0700	04206013	001	CL C CONC (ABUT)	CY	1,815.000	26.400	0.000	26.40	47,916.00
0705	04206029	001	CL C CONC (CAP)	CY	3,300.000	20.800	0.000	20.80	68,640.00
0710	04206037	001	CL C CONC (COLUMN)	CY	4,400.000	10.600	0.000	10.60	46,640.00

CATEGORY 002 DESCRIPTION BRIDGE: 140280106001012 [FM 671 AT DRAW]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0715	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	24.500	3,581.000	0.000	3,581.00	87,734.50
0720	04226015	000	APPROACH SLAB	CY	550.000	64.400	0.000	64.40	35,420.00
0725	04256011	001	PRESTR CONC SLAB BEAM (4SB15)	LF	231.000	250.500	0.000	250.50	57,865.50
0730	04256012	001	PRESTR CONC SLAB BEAM (5SB15)	LF	231.000	501.000	0.000	501.00	115,731.00
0735	04326057	000	RIPRAP (STONE TY R)(GROUT)(18 IN)	CY	220.000	235.000	0.000	217.76	47,907.20
0740	04506006	001	RAIL (TY T223)	LF	137.500	194.000	0.000	194.00	26,675.00
0745	04546004	000	ARMOR JOINT (SEALED)	LF	11.000	82.000	0.000	82.00	902.00
Category Subtotal									\$686,719.70

PROJECT BR 2023(263) CONTROL 106001012

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0090	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	2.750	1,128.000	0.000	0.000	0.00
0100	01686001	000	VEGETATIVE WATERING	MG	110.000	25.000	0.000	0.000	0.00
0145	04966043	000	REMOV STR (SMALL FENCE)	LF	5.500	305.000	0.000	0.000	0.00
0160	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	27.500	154.000	0.000	0.000	0.00
0165	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	5.500	154.000	0.000	0.000	0.00
0195	05526003	001	WIRE FENCE (TY C)	LF	11.000	305.000	0.000	0.000	0.00
0240	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
0245	05856011		RIDE PAYMENT ADJUSTMENT (ITEM 3076)	DOL	1.000	500.000	0.000	0.000	0.00
0250	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
0255	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0260	96046003		CONTRACTOR FORCE ACCOUNT 3 Add'l Project Specific LDs per Day	DOL	-1,500.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION BRIDGE: 140280106001013 [FM 671 AT DRAW]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0330	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
0335	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
0340	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	2.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 003 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0400	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	21,000.000	0.000	0.000	0.00
0405	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0410	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0415	96066069		FORCE ACCT-3RD PARTY DAMAGE REPAIR	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2023(263) CONTROL 106001014

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0520	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	2.750	692.000	0.000	0.000	0.00
0525	01686001	000	VEGETATIVE WATERING	MG	110.000	15.000	0.000	0.000	0.00
0575	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	27.500	72.000	0.000	0.000	0.00
0580	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	5.500	72.000	0.000	0.000	0.00
0645	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	840.000	0.000	0.000	0.00
0650	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	840.000	0.000	0.000	0.00
0655	05856011		RIDE PAYMENT ADJUSTMENT (ITEM 3076)	DOL	1.000	420.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 140280106001012 [FM 671 AT DRAW]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0750	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
0755	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
0760	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$2,049,449.79

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	1,100.000	13.07	13.070	14,377.00
01046009	000	REMOVING CONC (RIPRAP)	SY	110.000	290.00	290.000	31,900.00
01106001	000	EXCAVATION (ROADWAY)	CY	38.500	715.00	715.000	27,527.50
01106002	000	EXCAVATION (CHANNEL)	CY	38.500	130.00	130.000	5,005.00
01326003	002	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	33.000	2,235.00	2,235.000	73,755.00
01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	6.600	1,820.00	2,074.000	13,688.40
01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	2.750	692.00	718.000	1,974.50
01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	2.750	1,128.00	1,274.000	3,503.50
01696002	000	SOIL RETENTION BLANKETS (CL 1) (TY B)	SY	2.200	1,820.00	1,992.000	4,382.40
02476392	003	FL BS(CMP IN PLC)(TY D GR 5)(FNAL POS)	CY	44.000	1,779.00	1,580.110	69,524.84
03106001	000	PRIME COAT (MULTI OPTION)	GAL	5.500	911.00	750.000	4,125.00
04006005	000	CEM STABIL BKFL	CY	165.000	194.00	254.000	41,910.00
04036001	000	TEMPORARY SPL SHORING	SF	38.500	2,295.00	2,194.600	84,492.10
04166002	000	DRILL SHAFT (24 IN)	LF	247.500	870.00	870.000	215,325.00
04206013	001	CL C CONC (ABUT)	CY	1,815.000	57.80	57.800	104,907.00
04206029	001	CL C CONC (CAP)	CY	3,300.000	20.80	20.800	68,640.00
04206037	001	CL C CONC (COLUMN)	CY	4,400.000	10.60	10.600	46,640.00
04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	24.500	5,688.00	5,688.000	139,356.00
04226015	000	APPROACH SLAB	CY	550.000	166.20	166.200	91,410.00
04236001	000	RETAINING WALL (MSE)	SF	60.500	2,275.00	2,275.000	137,637.50
04256011	001	PRESTR CONC SLAB BEAM (4SB15)	LF	231.000	398.77	398.770	92,115.87
04256012	001	PRESTR CONC SLAB BEAM (5SB15)	LF	231.000	797.54	797.540	184,231.74
04326002	000	RIPRAP (CONC)(5 IN)	CY	550.000	69.00	55.080	30,294.00
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	385.000	77.00	77.910	29,995.35
04326057	000	RIPRAP (STONE TY R)(GROUT)(18 IN)	CY	220.000	415.00	376.100	82,742.00
04506006	001	RAIL (TY T223)	LF	137.500	322.00	322.000	44,275.00
04546004	000	ARMOR JOINT (SEALED)	LF	11.000	170.00	170.000	1,870.00
04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	27,500.000	2.00	2.000	55,000.00
04966043	000	REMOV STR (SMALL FENCE)	LF	5.500	230.00	382.000	2,101.00
05006001	000	MOBILIZATION	LS	55,000.000	1.00	0.970	53,350.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,500.000	8.00	8.000	44,000.00
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	16.500	2,370.00	2,748.000	45,342.00
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.200	2,370.00	2,748.000	6,045.60
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	38.500	800.00	800.000	30,800.00
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,850.000	8.00	8.000	30,800.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,850.000	8.00	8.000	30,800.00
05526003	001	WIRE FENCE (TY C)	LF	11.000	230.00	526.000	5,786.00
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	220.000	4.00	4.000	880.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	55.000	4.00	13.000	715.00
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	1.650	2,614.00	2,942.000	4,854.30
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	1.650	2,614.00	2,870.000	4,735.50
06726009	000	REFL PAV MRKR TY II-A-A	EA	11.000	50.00	36.000	396.00
30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.00	-7,463.610	-7,463.61

30766070	000	D-GR HMA TY-D PG 76-22 SAC-B (EXEMPT)	TON	165.000	565.00	540.020	89,103.30
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,650.000	4.00	4.000	6,600.00

TOTAL ITEM EARNINGS TO DATE \$2,049,449.79