



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **12/08/23**

CONTRACT ID: **197502013**
 PROJECT: **C 1975-2-13**
 CONTRACT: **10223007**
 AWARD AMOUNT: **\$11,181,793.38**
 PROJECTED AMOUNT: **\$11,345,392.39**
 ADJ. PROJECTED AMOUNT: **\$11,345,392.39**
 CONTRACTOR: **A. L. HELMCAMP, INC.**

HIGHWAY: **FM 1895**
 DISTRICT NAME: **DALLAS**
 COUNTY: **KAUFMAN**
 AREA ENGINEER: **LANE SELMAN, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0011**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/26/2023** to **11/25/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **14.36**
 % TIME USED: **45.99**
 % RETAINAGE: **0.00**

LETTING DATE: **10/06/2022**
 AWARD DATE: **10/27/2022**
 NOTICE TO PROCEED DATE: **11/16/2022**
 WORK BEGIN DATE: **02/27/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,629,058.65	\$1,544,839.60	\$84,219.05
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,629,058.65	\$1,544,839.60	\$84,219.05
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$1,629,058.65	\$1,544,839.60	\$84,219.05

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 02/27/2023
TIME CHARGES BEGIN: 02/20/2023
BID DAYS: 324
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 324
DAYS CHARGED TO DATE: 149
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$1,317.00
LIQUIDATED DAMAGES: 0
 DAYS AT
 PER DAY \$1,317.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
10/26/2023		1	TOO WET
10/27/2023		1	TOO WET
10/28/2023		1	SATURDAY
10/29/2023		1	SUNDAY
10/30/2023		1	TOO WET
10/31/2023	1		
11/01/2023	1		
11/02/2023	1		
11/03/2023	1		
11/04/2023		1	SATURDAY
11/05/2023		1	SUNDAY
11/06/2023	1		
11/07/2023	1		
11/08/2023	1		
11/09/2023		1	RAIN
11/10/2023		1	TOO WET
11/11/2023		1	SATURDAY
11/12/2023		1	SUNDAY
11/13/2023	1		
11/14/2023	1		
11/15/2023	1		
11/16/2023	1		
11/17/2023	1		
11/18/2023		1	SATURDAY
11/19/2023		1	SUNDAY
11/20/2023	1		
11/21/2023	1		
11/22/2023		1	HOLIDAY TRAFFIC
11/23/2023		1	HOLIDAY
11/24/2023		1	HOLIDAY TRAFFIC
11/25/2023		1	HOLIDAY TRAFFIC

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	14	17
		<hr/>
		1
		3
		1
		4
		4
		4

WORK PERFORMED THIS PERIOD

PROJECT C 1975-2-13 CONTROL 197502013
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0100	01126001	000	SUBGRADE WIDENING (ORD COMP)	STA	200.000	16.670	\$3,334.00	366.76	16.67
0160	02516336	000	REWORK BS MATL(TY C)(13")(ORD COMP)	SY	2.600	3,704.444	\$9,631.55	77,129.00	3,704.44
0235	04036001	000	TEMPORARY SPL SHORING	SF	45.000	252.500	\$11,362.50	3,406.00	252.50
0260	04626051	002	CONC BOX CULV (5 FT X 3 FT)(EXTEND)	LF	800.000	20.000	\$16,000.00	50.00	36.00
0280	04646005	001	RC PIPE (CL III)(24 IN)	LF	79.000	98.000	\$7,742.00	1,018.00	292.00
0335	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	22,000.000	1.000	\$22,000.00	8.00	7.00
0355	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	850.000	-1.000	-\$850.00	3.00	0.00
0360	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,300.000	2.000	\$2,600.00	52.00	12.00
0385	04966005	000	REMOV STR (WINGWALL)	EA	1,100.000	1.000	\$1,100.00	6.00	3.00
0395	04966007	000	REMOV STR (PIPE)	LF	13.000	103.000	\$1,339.00	2,345.00	909.00
0410	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,500.000	1.000	\$6,500.00	19.00	9.00
0430	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	20.000	93.500	\$1,870.00	112.00	93.50
0440	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.000	530.000	\$1,590.00	20,516.00	2,842.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$84,219.05

CONTRACT LINE ITEMS

PROJECT C 1975-2-13 CONTROL 197502013
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	1,000.000	397.130	0.000	378.35	378,345.00
0100	01126001	000	SUBGRADE WIDENING (ORD COMP)	STA	200.000	366.760	0.000	16.67	3,334.00
0160	02516336	000	REWORK BS MATL(TY C)(13")(ORD COMP)	SY	2.600	77,129.000	0.000	3,704.44	9,631.55
0235	04036001	000	TEMPORARY SPL SHORING	SF	45.000	3,406.000	0.000	252.50	11,362.50
0245	04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	180.000	1,277.240	0.000	322.25	58,005.00
0255	04626048	002	CONC BOX CULV (4 FT X 3 FT)(EXTEND)	LF	740.000	22.000	0.000	22.00	16,280.00
0260	04626051	002	CONC BOX CULV (5 FT X 3 FT)(EXTEND)	LF	800.000	50.000	0.000	36.00	28,800.00
0265	04626054	002	CONC BOX CULV (6 FT X 3 FT)(EXTEND)	LF	850.000	18.000	0.000	18.00	15,300.00
0275	04646003	001	RC PIPE (CL III)(18 IN)	LF	60.000	2,458.000	0.000	774.00	46,440.00
0280	04646005	001	RC PIPE (CL III)(24 IN)	LF	79.000	1,018.000	0.000	292.00	23,068.00
0285	04646007	001	RC PIPE (CL III)(30 IN)	LF	110.000	44.000	0.000	44.00	4,840.00
0290	04646018	001	RC PIPE (CL IV)(24 IN)	LF	130.000	52.000	0.000	4.00	520.00
0310	04646022	001	RC PIPE (CL IV)(48 IN)	LF	430.000	14.000	0.000	6.00	2,580.00
0320	04666103	000	HEADWALL (CH - PW - 0) (DIA= 48 IN)	EA	13,000.000	2.000	0.000	1.00	13,000.00
0335	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	22,000.000	8.000	0.000	7.00	154,000.00
0350	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	750.000	132.000	0.000	48.00	36,000.00
0360	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,300.000	52.000	0.000	12.00	15,600.00
0365	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	2,800.000	2.000	0.000	2.00	5,600.00
0380	04966004	000	REMOV STR (SET)	EA	110.000	108.000	0.000	5.00	550.00
0385	04966005	000	REMOV STR (WINGWALL)	EA	1,100.000	6.000	0.000	3.00	3,300.00
0390	04966006	000	REMOV STR (HEADWALL)	EA	1,100.000	15.000	0.000	1.00	1,100.00
0395	04966007	000	REMOV STR (PIPE)	LF	13.000	2,345.000	0.000	909.00	11,817.00
0405	05006001	000	MOBILIZATION	LS	800,000.000	1.000	0.000	0.75	600,000.00
0410	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,500.000	19.000	0.000	9.00	58,500.00
0430	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	20.000	112.000	0.000	93.50	1,870.00
0440	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.000	20,516.000	0.000	2,842.00	8,526.00
0445	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.300	20,516.000	0.000	132.00	39.60
0450	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	6.000	3,325.000	0.000	1,160.00	6,960.00
0455	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	3,325.000	0.000	20.00	20.00
0610	07306107	000	FULL - WIDTH MOWING	CYC	3,000.000	3.000	0.000	1.00	3,000.00
0630	61856002	002	TMA (STATIONARY)	DAY	300.000	177.000	0.000	8.00	2,400.00

Category Subtotal \$1,520,788.65

CATEGORY 002 DESCRIPTION BRIDGE: 181300197502001 [FM 1895 @ WALNUT CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0700	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	23,000.000	1.000	0.000	1.00	23,000.00

Category Subtotal \$23,000.00

CATEGORY 003 DESCRIPTION BRIDGE: 181300197502002 [FM 1895 @ DRAW]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 003 DESCRIPTION BRIDGE: 181300197502002 [FM 1895 @ DRAW]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0755	04036001	000	TEMPORARY SPL SHORING	SF	45.000	590.000	0.000	726.00	32,670.00
0760	04626051	002	CONC BOX CULV (5 FT X 3 FT)(EXTEND)	LF	800.000	32.000	0.000	32.00	25,600.00
0765	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	27,000.000	1.000	0.000	1.00	27,000.00
Category Subtotal									\$85,270.00

PROJECT C 1975-2-13 CONTROL 197502013

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	16.000	45.500	0.000	0.000	0.00
0070	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	16.000	730.000	0.000	0.000	0.00
0075	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	16.000	500.000	0.000	0.000	0.00
0080	01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	5.000	7,272.000	0.000	0.000	0.00
0085	01056013	000	REMOVING STAB BASE & ASPH PAV (9")	SY	2.500	25,130.000	0.000	0.000	0.00
0090	01056073	000	REMOV STAB BASE AND ASPH PAV (22")	SY	7.000	2,223.000	0.000	0.000	0.00
0095	01056164	000	REMOV STAB BASE & ASPH PAV (12"-22")	SY	7.000	2,157.000	0.000	0.000	0.00
0105	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	10.000	16,833.500	0.000	0.000	0.00
0110	01346004	000	BACKFILL (TY A OR B)	STA	150.000	397.130	0.000	0.000	0.00
0115	01526001	000	ROAD GRADER WORK (ORD COMP)	STA	150.000	371.040	0.000	0.000	0.00
0120	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	0.600	267,782.000	0.000	0.000	0.00
0125	01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.150	267,782.000	0.000	0.000	0.00
0130	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.150	178,524.000	0.000	0.000	0.00
0135	01686001	000	VEGETATIVE WATERING	MG	0.010	66,398.000	0.000	0.000	0.00
0140	02476073	003	FL BS (CMP IN PLC)(TY D GR 1-2) (6")	SY	14.000	6,789.000	0.000	0.000	0.00
0145	02476133	003	FL BS (RDWY DEL) (TY D GR 1-2)	TON	42.000	14,752.000	0.000	0.000	0.00
0150	02476254	003	FL BS (CMP IN PLC)(TY-D GR-1-2)(14")	SY	29.000	9,754.000	0.000	0.000	0.00
0155	02476477	003	FL BS (CMP IN PLC)(TY D GR 1-2)(16")	SY	32.000	104,355.000	0.000	0.000	0.00
0165	02756001	000	CEMENT	TON	225.000	749.000	0.000	0.000	0.00
0170	02756003	000	CEMENT TREAT (NEW BASE) (6")	SY	2.200	6,789.000	0.000	0.000	0.00
0175	02756004	000	CEMENT TREAT (MX EXST MTL & NW BS) (6")	SY	1.800	119,546.000	0.000	0.000	0.00
0180	03146021	001	EMULS ASPH (PRIME)(MS-2 OR SS-1)	GAL	4.500	22,828.000	0.000	0.000	0.00
0185	03166024	002	ASPH (CRS-2P)	GAL	4.000	69,240.000	0.000	0.000	0.00
0190	03166029	002	ASPH (RC-250)	GAL	4.000	10,660.000	0.000	0.000	0.00
0195	03166403	002	AGGR (TY-B GR-5 OR TY-L GR-5)	CY	150.000	315.000	0.000	0.000	0.00
0200	03166419	002	ASPH (AC-15P, AC-20-5TR OR AC-20XP)	GAL	4.600	53,553.000	0.000	0.000	0.00
0205	03166434	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 (SAC-B)	CY	125.000	877.000	0.000	0.000	0.00
0210	03166435	002	AGGR (TY-B GR-4 OR TY-L GR-4 SAC-B)	CY	125.000	960.000	0.000	0.000	0.00
0215	03166440	002	AGGR (TY-B GR-3 OR TY-L GR-3)(SAC-B)	CY	125.000	732.000	0.000	0.000	0.00
0220	03516002	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(6")	SY	80.000	637.000	0.000	0.000	0.00
0225	03546003	000	PLAN & TEXT ASPH CONC PAV(0" TO 3")	SY	3.500	12,527.000	0.000	0.000	0.00
0230	04006006	000	CUT & RESTORING PAV	SY	100.000	25.000	0.000	0.000	0.00
0240	04326001	000	RIPRAP (CONC)(4 IN)	CY	550.000	30.540	0.000	0.000	0.00
0250	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	550.000	97.000	0.000	0.000	0.00
0270	04626056	002	CONC BOX CULV (6 FT X 5 FT)(EXTEND)	LF	900.000	11.000	0.000	0.000	0.00
0295	04646019	001	RC PIPE (CL IV)(30 IN)	LF	190.000	20.000	0.000	0.000	0.00

CONTRACT ID	197502013	ESTIMATE	0011	CONTRACTOR'S ESTIMATE PACKAGE					
0300	04646020	001	RC PIPE (CL IV)(36 IN)	LF	240.000	72.000	0.000	0.000	0.00
0305	04646021	001	RC PIPE (CL IV)(42 IN)	LF	370.000	34.000	0.000	0.000	0.00
0315	04666099	000	HEADWALL (CH - PW - 0) (DIA= 30 IN)	EA	6,500.000	2.000	0.000	0.000	0.00
0325	04666134	000	HEADWALL (CH - PW - S) (DIA= 36 IN)	EA	11,000.000	2.000	0.000	0.000	0.00
0330	04666135	000	HEADWALL (CH - PW - S) (DIA= 42 IN)	EA	12,000.000	4.000	0.000	0.000	0.00
0340	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	30,000.000	1.000	0.000	0.000	0.00
0345	04666211	000	WINGWALL (SW - 0) (HW=8 FT)	EA	19,000.000	1.000	0.000	0.000	0.00
0355	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	850.000	3.000	0.000	0.000	0.00
0370	04796001	000	ADJUSTING MANHOLES	EA	2,700.000	3.000	0.000	0.000	0.00
0375	04806001	000	CLEAN EXIST CULVERTS	EA	1,600.000	13.000	0.000	0.000	0.00
0400	04966016	000	REMOV STR (PIPE)	EA	400.000	1.000	0.000	0.000	0.00
0415	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	38.000	675.000	0.000	0.000	0.00
0420	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	65.000	180.000	0.000	0.000	0.00
0425	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	10.000	855.000	0.000	0.000	0.00
0435	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	5.000	112.000	0.000	0.000	0.00
0460	05296008	000	CONC CURB & GUTTER (TY II)	LF	47.000	500.000	0.000	0.000	0.00
0465	05306005	000	DRIVEWAYS (ACP)	SY	50.000	7,134.000	0.000	0.000	0.00
0470	05306017	000	DRIVEWAYS (CONC) (HES)	SY	110.000	745.000	0.000	0.000	0.00
0475	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	22.000	934.000	0.000	0.000	0.00
0480	05406020	001	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	90.000	66.000	0.000	0.000	0.00
0485	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,200.000	8.000	0.000	0.000	0.00
0490	05526003	000	WIRE FENCE (TY C)	LF	80.000	25.000	0.000	0.000	0.00
0495	05606011	000	MAILBOX INSTALL-S (TWW-POST) TY 4	EA	260.000	56.000	0.000	0.000	0.00
0500	05606012	000	MAILBOX INSTALL-D (TWW-POST) TY 4	EA	320.000	4.000	0.000	0.000	0.00
0505	05606013	000	MAILBOX INSTALL-M (TWW-POST) TY 4	EA	700.000	1.000	0.000	0.000	0.00
0510	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	650.000	111.000	0.000	0.000	0.00
0515	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	760.000	14.000	0.000	0.000	0.00
0520	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	1,100.000	6.000	0.000	0.000	0.00
0525	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,100.000	4.000	0.000	0.000	0.00
0530	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	1,300.000	4.000	0.000	0.000	0.00
0535	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	710.000	2.000	0.000	0.000	0.00
0540	06586100	000	INSTL OM ASSM (OM-2Z)(WFLX)GND(BI)	EA	110.000	42.000	0.000	0.000	0.00
0545	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.650	7,966.000	0.000	0.000	0.00
0550	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.250	253.500	0.000	0.000	0.00
0555	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.160	71,596.000	0.000	0.000	0.00
0560	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.210	9,743.000	0.000	0.000	0.00
0565	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.260	3,675.000	0.000	0.000	0.00
0570	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.160	60,496.000	0.000	0.000	0.00
0575	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.580	4,742.000	0.000	0.000	0.00
0580	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.580	6,867.000	0.000	0.000	0.00
0585	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.840	62,112.000	0.000	0.000	0.00
0590	06666343	007	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.050	10,752.000	0.000	0.000	0.00
0595	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	1.050	3,675.000	0.000	0.000	0.00
0600	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.840	46,762.000	0.000	0.000	0.00
0605	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.250	923.000	0.000	0.000	0.00
0615	30776013	000	SP MIXES SP-C SAC-B PG64-22	TON	130.000	2,452.000	0.000	0.000	0.00
0620	30776075	000	TACK COAT	GAL	6.000	1,965.000	0.000	0.000	0.00
0625	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	10,000.000	2.000	0.000	0.000	0.00
0635	61856005	002	TMA (MOBILE OPERATION)	DAY	200.000	30.000	0.000	0.000	0.00
0636	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0637	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
0638	96016001		MATERIAL ON HAND	DOL	1.000	100,000.000	0.000	0.000	0.00

CONTRACT ID	ESTIMATE	DESCRIPTION	UNIT	PRICE	QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
		MATERIAL RECEIVED						
0639	96016001	MATERIAL ON HAND	DOL	-1.000	100,000.000	0.000	0.000	0.00
		MATERIAL USED						
0640	96106001	ON THE JOB TRAINING	DOL	0.800	1,000.000	0.000	0.000	0.00
		PAID BY THE HOUR						
0641	30776073	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
0642	30776074	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
0643	05856012	RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 181300197502001 [FM 1895 @ WALNUT CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0685	04036001	000	TEMPORARY SPL SHORING	SF	45.000	1,785.000	0.000	0.000	0.00
0690	04626056	002	CONC BOX CULV (6 FT X 5 FT)(EXTEND)	LF	900.000	16.000	0.000	0.000	0.00
0695	04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	53,000.000	1.000	0.000	0.000	0.00
0705	04666184	000	WINGWALL (PW - 1) (HW=9 FT)	EA	43,000.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0770	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE PAID BY INVOICE	DOL	1.000	149,799.000	0.000	0.000	0.00
0771	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY PAID BY INVOICE	DOL	1.000	10,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$1,629,058.65**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	1,000.000	397.13	378.345	378,345.00
01126001	000	SUBGRADE WIDENING (ORD COMP)	STA	200.000	366.76	16.670	3,334.00
02516336	000	REWORK BS MATL(TY C)(13")(ORD COMP)	SY	2.600	77,129.00	3,704.444	9,631.55
04036001	000	TEMPORARY SPL SHORING	SF	45.000	3,996.00	978.500	44,032.50
04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	180.000	1,277.24	322.250	58,005.00
04626048	002	CONC BOX CULV (4 FT X 3 FT)(EXTEND)	LF	740.000	22.00	22.000	16,280.00
04626051	002	CONC BOX CULV (5 FT X 3 FT)(EXTEND)	LF	800.000	82.00	68.000	54,400.00
04626054	002	CONC BOX CULV (6 FT X 3 FT)(EXTEND)	LF	850.000	18.00	18.000	15,300.00
04646003	001	RC PIPE (CL III)(18 IN)	LF	60.000	2,458.00	774.000	46,440.00
04646005	001	RC PIPE (CL III)(24 IN)	LF	79.000	1,018.00	292.000	23,068.00
04646007	001	RC PIPE (CL III)(30 IN)	LF	110.000	44.00	44.000	4,840.00
04646018	001	RC PIPE (CL IV)(24 IN)	LF	130.000	52.00	4.000	520.00
04646022	001	RC PIPE (CL IV)(48 IN)	LF	430.000	14.00	6.000	2,580.00
04666103	000	HEADWALL (CH - PW - 0) (DIA= 48 IN)	EA	13,000.000	2.00	1.000	13,000.00
04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	22,000.000	8.00	7.000	154,000.00
04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	23,000.000	1.00	1.000	23,000.00
04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	27,000.000	1.00	1.000	27,000.00
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	750.000	132.00	48.000	36,000.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,300.000	52.00	12.000	15,600.00
04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	2,800.000	2.00	2.000	5,600.00
04966004	000	REMOV STR (SET)	EA	110.000	108.00	5.000	550.00
04966005	000	REMOV STR (WINGWALL)	EA	1,100.000	6.00	3.000	3,300.00
04966006	000	REMOV STR (HEADWALL)	EA	1,100.000	15.00	1.000	1,100.00
04966007	000	REMOV STR (PIPE)	LF	13.000	2,345.00	909.000	11,817.00
05006001	000	MOBILIZATION	LS	800,000.000	1.00	0.750	600,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,500.000	19.00	9.000	58,500.00
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	20.000	112.00	93.500	1,870.00
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.000	20,516.00	2,842.000	8,526.00
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.300	20,516.00	132.000	39.60
05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	6.000	3,325.00	1,160.000	6,960.00
05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	3,325.00	20.000	20.00
07306107	000	FULL - WIDTH MOWING	CYC	3,000.000	3.00	1.000	3,000.00
61856002	002	TMA (STATIONARY)	DAY	300.000	177.00	8.000	2,400.00
TOTAL ITEM EARNINGS TO DATE							\$1,629,058.65