



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **02/08/24**

CONTRACT ID: **255203049**
 PROJECT: **NH 2013(875)**
 CONTRACT: **07203001**
 AWARD AMOUNT: **\$75,428,369.44**
 PROJECTED AMOUNT: **\$76,016,769.43**
 ADJ. PROJECTED AMOUNT: **\$78,633,539.06**
 CONTRACTOR: **J.D. ABRAMS, L.P.**

HIGHWAY: **SL 375**
 DISTRICT NAME: **EL PASO**
 COUNTY: **EL PASO**
 AREA ENGINEER: **Rene Romero, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0040**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **12/28/2023** to **01/28/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **89.16**
 % TIME USED: **78.00**
 % RETAINAGE: **0.00**

LETTING DATE: **07/08/2020**
 AWARD DATE: **07/30/2020**
 NOTICE TO PROCEED DATE: **10/14/2020**
 WORK BEGIN DATE: **02/22/2021**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$70,111,995.36	\$69,404,567.43	\$707,427.93
PARTICIPATING	\$56,251,284.82	\$55,685,342.48	\$565,942.34
NON-PARTICIPATING	\$13,860,710.54	\$13,719,224.95	\$141,485.59
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$70,111,995.36	\$69,404,567.43	\$707,427.93

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 02/22/2021
TIME CHARGES BEGIN: 02/11/2021
BID DAYS: 959
C. O. ADJUSTED DAYS: 141
CURRENT DAYS: 1,100
DAYS CHARGED TO DATE: 858
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
12/28/2023		1	TIME SUSPENDED
12/29/2023		1	TIME SUSPENDED
12/30/2023		1	TIME SUSPENDED
12/31/2023		1	SUNDAY
01/01/2024		1	HOLIDAY
01/02/2024		1	TIME SUSPENDED
01/03/2024	1		
01/04/2024	1		
01/05/2024	1		
01/06/2024	1		
01/07/2024		1	SUNDAY
01/08/2024	1		
01/09/2024	1		
01/10/2024	1		
01/11/2024	1		
01/12/2024	1		
01/13/2024	1		
01/14/2024		1	SUNDAY
01/15/2024	1		
01/16/2024	1		
01/17/2024	1		
01/18/2024	1		
01/19/2024	1		
01/20/2024	1		
01/21/2024		1	SUNDAY
01/22/2024	1		
01/23/2024	1		
01/24/2024	1		
01/25/2024	1		
01/26/2024	1		
01/27/2024	1		
01/28/2024		1	SUNDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
32	22	10
HOLIDAY		1
SUNDAY		5
TIME SUSPENDED		4

WORK PERFORMED THIS PERIOD

PROJECT NH 2013(875) CONTROL 255203049
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0070	01046001	000	REMOVING CONC (PAV)	SY	26.000	4.170	\$108.42	2,213.00	2,688.58
0105	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	4.500	625.000	\$2,812.50	54,676.00	40,240.78
0135	30766035	000	D-GR HMA TY-D PG64-22	TON	56.000	21.390	\$1,197.84	34,105.00	27,948.91
0165	03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	35.000	1,995.000	\$69,825.00	144,892.00	105,821.86
0225	04226034	000	APPROACH SLAB (EXTEND) (HPC)	CY	450.000	36.800	\$16,560.00	952.00	271.67
0230	04236001	000	RETAINING WALL (MSE)	SF	42.000	1,938.000	\$81,396.00	2,180.76	4,282.00
0235	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	135.810	\$50,249.70	916.00	1,092.30
0260	04506014	000	RAIL (TY T551)	LF	44.000	2,749.000	\$120,956.00	40,909.00	27,686.00
0270	04646005	001	RC PIPE (CL III)(24 IN)	LF	77.000	-586.000	-\$45,122.00	7,971.00	5,144.37
0330	05066042	004	BIODEG EROSN CONT LOGS (IN STL) (18")	LF	5.400	318.000	\$1,717.20	3,925.00	678.00
0335	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.550	78.000	\$42.90	3,925.00	198.00
0355	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	4.750	4,680.000	\$22,230.00	91,037.00	50,440.00
0445	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	850.000	6.000	\$5,100.00	52.00	37.00
0965	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.900	120.000	\$348.00	2,389.00	2,655.00
0970	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.680	6,796.000	\$4,621.28	104,377.00	228,503.00
0995	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.160	15,362.000	\$2,457.92	65,780.00	23,252.00

CATEGORY 006 DESCRIPTION NBI#240720255203186 BRIDGE #5

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1115	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	7.300	\$744.60	48.00	69.00

CATEGORY 008 DESCRIPTION NBI#240720255203035 BRIDGE #7

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1140	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	5,372.000	\$145,044.00	5,372.00	5,372.00
1144	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	40.000	\$4,080.00	40.00	40.00

CATEGORY 010 DESCRIPTION NBI#240720255203032 BRIDGE #9

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1171	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	4,908.000	\$132,516.00	4,870.00	4,908.00
1175	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	41.000	\$4,182.00	41.00	41.00

CATEGORY 014 DESCRIPTION 2552-04-047- ZARAGOZA RD. TO .33 MI SW OF ZARAGOZA RD.

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1256	04646005	001	RC PIPE (CL III)(24 IN)	LF	77.000	586.000	\$45,122.00	586.00	586.00
1274	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	10.000	456.000	\$4,560.00	558.00	456.00

PROJECT CBI 2B20(010) CONTROL 255203066

CATEGORY 001			DESCRIPTION	ROADWAY ITEMS				Total Bid Quantity	QTY Paid To Date
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE		
1595	01106001	000	EXCAVATION (ROADWAY)	CY	3.150	779.270	\$2,454.70	25,993.00	26,988.94
1600	01326002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	7.800	1,230.030	\$9,594.23	84,799.00	69,311.03
1966	96016001	000	MATERIAL ON HAND	DOL	1.000	-159,390.180	-\$159,390.18	1,000.00	1,336,126.51
1970	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	1.000	\$35,000.00	40.00	36.00
2255	61856002	002	TMA (STATIONARY)	DAY	100.000	79.000	\$7,900.00	430.00	389.00
2260	61856005	002	TMA (MOBILE OPERATION)	DAY	375.000	13.000	\$4,875.00	23.00	30.00
2435	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.460	2,125.000	\$977.50	3,580.00	22,983.00
2440	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.460	10,079.000	\$4,636.34	34,000.00	91,620.00
2445	06626010	000	WK ZN PAV MRK NON-REMOV (W)8"(DOT)	LF	0.670	667.000	\$446.89	385.00	4,646.00
2465	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.510	8,818.000	\$4,497.18	29,985.00	70,753.00

CATEGORY 007			DESCRIPTION	BRIDGE#240720255203093				Total Bid Quantity	QTY Paid To Date
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE		
3520	04256028	000	PRESTR CONC U - BEAM (U54)	LF	230.000	545.100	\$125,373.00	545.12	545.10

CATEGORY 008			DESCRIPTION	CONTRACTOR FORCE ACCOUNT WORK- EROSION CONTROL				Total Bid Quantity	QTY Paid To Date
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE		
3535	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	313.910	\$313.91	30,000.00	29,832.34

TOTAL ITEM EARNINGS THIS ESTIMATE \$707,427.93

CONTRACT LINE ITEMS

PROJECT NH 2013(875) CONTROL 255203049
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	01006002	000	PREPARING ROW	STA	16,450.000	294.000	0.000	294.00	4,836,300.00
0070	01046001	000	REMOVING CONC (PAV)	SY	26.000	2,213.000	0.000	2,688.58	69,903.08
0075	01046009	000	REMOVING CONC (RIPRAP)	SY	14.000	3,257.000	0.000	6,641.75	92,984.50
0080	01046011	000	REMOVING CONC (MEDIANS)	SY	33.000	49.000	0.000	49.00	1,617.00
0085	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	6.000	204.000	0.000	204.00	1,224.00
0090	01046023	000	REMOVING CONC (CTB)	LF	5.500	7,481.000	0.000	12,182.00	67,001.00
0100	01046037	000	REMOVE CONC (RAIL)	LF	12.000	12,813.000	0.000	9,402.00	112,824.00
0105	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	4.500	54,676.000	0.000	40,240.78	181,083.51
0110	01056096	000	REMOV STAB BASE AND ASPH PAV (0"-12")	SY	4.000	2,178.000	0.000	2,469.33	9,877.32
0115	01326002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	7.800	9,289.000	0.000	9,289.00	72,454.20
0120	02476388	003	FL BS (CMP IN PLC)(TY A GR 5)(6")	SY	7.800	2,190.000	0.000	2,190.00	17,082.00
0125	02756001	000	CEMENT	TON	150.000	1,019.000	0.000	804.31	120,646.50
0130	02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	2.150	154,102.000	0.000	109,096.87	234,558.26
0135	30766035	000	D-GR HMA TY-D PG64-22	TON	56.000	34,105.000	0.000	27,948.91	1,565,138.68
0140	30766066	000	TACK COAT	GAL	3.650	23,255.000	0.000	10,812.33	39,465.01
0145	30776001		SP MIXES SP-B PG64-22	TON	80.000	368.000	0.000	382.50	30,600.00
0150	30776022		SP MIXES SP-C SAC-A PG70-22	TON	120.000	184.000	0.000	212.94	25,552.80
0155	30776075		TACK COAT	GAL	8.500	251.000	0.000	689.05	5,856.93
0160	03106005	000	PRIME COAT (AE-P)	GAL	4.300	23,584.000	0.000	10,718.65	46,090.21
0165	03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	35.000	144,892.000	0.000	105,821.86	3,703,765.15
0170	04006005	000	CEM STABIL BKFL	CY	59.500	1,063.000	0.000	1,011.50	60,184.20
0175	04006005	000	CEM STABIL BKFL	CY	59.500	3,809.000	0.000	2,033.71	121,005.75
0180	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.400	7,971.000	0.000	6,164.25	8,629.95
0185	04166005	000	DRILL SHAFT (42 IN)	LF	400.000	42.000	0.000	42.00	16,800.00
0190	04166006	000	DRILL SHAFT (48 IN)	LF	520.000	120.000	0.000	120.00	62,400.00
0195	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	605.000	424.670	0.000	424.57	256,864.85
0200	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	625.000	30.000	0.000	30.00	18,750.00
0205	04166068	000	DRILL SHAFT (SIGN MTS) (60 IN)	LF	646.000	87.200	100.000	187.20	120,931.20
0225	04226034	000	APPROACH SLAB (EXTEND) (HPC)	CY	450.000	952.000	0.000	271.67	122,251.50
0230	04236001	000	RETAINING WALL (MSE)	SF	42.000	2,180.760	0.000	4,282.00	179,844.00
0235	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	916.000	0.000	1,092.30	404,151.00
0255	04326053	000	RIPRAP (CONC) (CHANNEL) (4IN)	CY	360.000	27.000	0.000	29.31	10,551.60
0260	04506014	000	RAIL (TY T551)	LF	44.000	40,909.000	0.000	27,686.00	1,218,184.00
0270	04646005	001	RC PIPE (CL III)(24 IN)	LF	77.000	7,971.000	0.000	5,144.37	396,116.49
0275	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	4,700.000	13.000	0.000	11.00	51,700.00
0280	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	5,200.000	33.000	0.000	29.00	150,800.00
0290	04966002	000	REMOV STR (INLET)	EA	650.000	9.000	0.000	12.00	7,800.00
0300	04966007	000	REMOV STR (PIPE)	LF	11.500	30.000	0.000	58.00	667.00
0305	04966023	000	REMOVE STR (JUNCTION BOX)	EA	735.000	16.000	0.000	15.00	11,025.00
0310	04966035	000	REMOV STR (DRILL SHAFT)	EA	2,100.000	1.000	0.000	2.00	4,200.00
0315	50266002	000	ASBESTOS ABATEMENT (OTHER)	LF	23.500	858.000	0.000	1,002.16	23,550.76
0330	05066042	004	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	5.400	3,925.000	0.000	678.00	3,661.20
0335	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.550	3,925.000	0.000	198.00	108.90
0340	05086001	000	CONSTRUCTING DETOURS	SY	40.000	3,437.000	0.000	1,255.92	50,236.80

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0345	05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	3.750	20,700.000	0.000	21,990.00	82,462.50
0355	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	4.750	91,037.000	0.000	50,440.00	239,590.00
0360	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.700	3,980.000	0.000	977.00	4,591.90
0365	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	29.500	180.000	0.000	20.00	590.00
0370	05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	4.500	20,700.000	0.000	870.00	3,915.00
0375	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	3,980.000	0.000	6,800.00	27,200.00
0380	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	16.000	540.000	0.000	420.00	6,720.00
0385	05146013	000	PERM CTB (F-SHAPE) (TY 1)	LF	75.000	7,299.000	0.000	7,329.00	549,675.00
0390	05146015	000	PERM CTB (F-SHAPE) (TY 3)	LF	110.000	507.000	0.000	3,013.00	331,430.00
0395	05296008	000	CONC CURB & GUTTER (TY II)	LF	12.800	1,006.000	0.000	1,178.50	15,084.80
0400	05366002	000	CONC MEDIAN	SY	79.000	211.000	0.000	211.00	16,669.00
0405	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	26.000	150.000	0.000	1,000.00	26,000.00
0410	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	31.000	825.000	0.000	325.00	10,075.00
0415	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,575.000	4.000	0.000	5.00	7,875.00
0420	05406022	001	MTL THRIE-BEAM GD FEN (STEEL POST)	EA	2,625.000	4.000	0.000	2.00	5,250.00
0425	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.200	6,550.000	0.000	7,914.50	33,240.90
0430	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	525.000	25.000	0.000	17.00	8,925.00
0435	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,150.000	6.000	0.000	6.00	18,900.00
0440	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	525.000	24.000	0.000	24.00	12,600.00
0445	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	850.000	52.000	0.000	37.00	31,450.00
0450	05456004	000	CRASH CUSH ATTEN (STKPL)	EA	360.000	27.000	0.000	6.00	2,160.00
0455	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	600.000	1.000	0.000	1.00	600.00
0460	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,800.000	23.000	0.000	30.00	234,000.00
0465	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	10.000	652.000	0.000	565.00	5,650.00
0475	60076020	000	FIBER OPTIC PIGTAIL (12 FIBER)	LF	12.500	8,557.000	0.000	14,974.00	187,175.00
0480	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	4,450.000	6.000	0.000	1.00	4,450.00
0485	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	3,860.000	13.000	0.000	6.00	23,160.00
0500	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	5,915.000	3.000	0.000	2.00	11,830.00
0505	60076094	000	FIBER OPTIC FUSION SPLICE	EA	67.600	126.000	0.000	144.00	9,734.40
0515	60076103	000	REMOVE FIBER OPTIC CABLE	LF	2.050	2,442.000	0.000	4,299.00	8,812.95
0520	60076104	000	FO CBL (24 SMF)(PIGTAIL)	LF	14.650	1,050.000	0.000	125.00	1,831.25
0525	60086047	000	RELOCATE EXISTING COMMUNICATION CABINET	EA	12,700.000	1.000	0.000	2.00	25,400.00
0530	60106011	000	CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY)	EA	2,170.000	6.000	0.000	4.00	8,680.00
0540	60276003	000	CONDUIT (PREPARE)	LF	9.300	2,818.000	0.000	3,547.00	32,987.10
0545	60276008	000	GROUND BOX (PREPARE)	EA	3,185.000	26.000	0.000	19.00	60,515.00
0555	60646046	000	ITS POLE (55 FT)(90 MPH)	EA	22,600.000	2.000	0.000	2.00	45,200.00
0560	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	8,150.000	3.000	0.000	3.00	24,450.00
0565	06136003	000	HI MST IL POLE (125 FT)(80 MPH)	EA	39,500.000	1.000	0.000	1.00	39,500.00
0575	61376004	000	INSTALLATION OF FES	EA	2,300.000	13.000	0.000	6.00	13,800.00
0580	61436002	000	REMOVE RVSD POLE STRUCTURE	EA	2,650.000	8.000	0.000	8.00	21,200.00
0585	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	16.200	2,015.000	0.000	2,208.00	35,769.60
0590	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	30.000	330.000	0.000	1,806.00	54,180.00
0595	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	36.000	1,260.000	0.000	3,068.00	110,448.00
0600	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	40.000	160.000	0.000	390.00	15,600.00
0605	61856002	002	TMA (STATIONARY)	DAY	100.000	199.000	0.000	432.00	43,200.00
0610	61856005	002	TMA (MOBILE OPERATION)	DAY	375.000	86.000	0.000	47.00	17,625.00
0615	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.650	4,608.000	0.000	4,639.00	7,654.35
0620	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.100	760.000	0.000	1,132.00	4,641.20

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0625	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	4.500	2,385.000	0.000	2,267.00	10,201.50
0630	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	5.300	3,270.000	0.000	18,243.00	96,687.90
0635	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,550.000	12.000	0.000	24.00	37,200.00
0640	06246014	000	GROUND BOX TY 1 (122422)W/APRON	EA	5,800.000	15.000	0.000	15.00	87,000.00
0645	06246021	000	GROUND BOX TY 2 (243636)W/APRON	EA	7,900.000	2.000	0.000	1.00	7,900.00
0650	06246028	000	REMOVE GROUND BOX	EA	210.000	30.000	0.000	86.00	18,060.00
0660	06286128	000	ELC SRV TY D 120/240 060(NS)GS(N)GC(O)	EA	7,160.000	2.000	0.000	2.00	14,320.00
0665	06286225	000	ELC SRV TY D 120/240 100(NS)GS(N)GC(O)	EA	7,160.000	1.000	0.000	1.00	7,160.00
0670	06286259	000	ELC SRV TY D 120/240 125(NS)GS(N)GC(O)	EA	9,150.000	1.000	0.000	1.00	9,150.00
0675	62806001	000	HIGH MAST ASSEMBLY FOR ITS	EA	71,000.000	1.000	0.000	1.00	71,000.00
0680	63046003	000	ITS RVSD (DC ONLY) (INSTALL ONLY)	EA	2,365.000	4.000	0.000	2.00	4,730.00
0695	63306001	000	REMOVE EXISTING LANE CONTROL SIG SYS	EA	2,200.000	2.000	0.000	3.00	6,600.00
0700	63326001	000	ENVIRONMENTALLY CONTROLLED COMM BLDG	EA	175,000.000	2.000	0.000	2.00	350,000.00
0705	63426001	000	REMOVE HUB BUILDING	EA	3,050.000	1.000	0.000	1.00	3,050.00
0710	06366001	001	ALUMINUM SIGNS (TY A)	SF	39.900	63.000	0.000	90.00	3,591.00
0715	06366003	001	ALUMINUM SIGNS (TY O)	SF	47.300	3,281.000	0.000	4,841.00	228,979.33
0720	06366009	001	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	47.300	1,146.250	0.000	1,146.25	54,217.63
0730	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	738.000	4.000	0.000	5.00	3,690.00
0745	06446075	000	RELOCATE SM RD SN SUP&AM(SIGN ONLY)	EA	540.000	2.000	0.000	2.00	1,080.00
0750	06446076	000	REMOVE SM RD SN SUP&AM	EA	129.000	2.000	0.000	1.00	129.00
0755	06476003	000	REMOVE LRSA	EA	3,030.000	2.000	0.000	1.00	3,030.00
0765	06506047	000	INS OH SN SUP(40 FT CANT)(CIRC TUBE)	EA	140,000.000	3.000	0.000	3.00	420,000.00
0770	06506090	000	INS OH SN SUP(80 FT BRDG)(CIRC TUBE)	EA	244,000.000	2.000	0.000	2.00	488,000.00
0775	06506105	000	INS OH SN SUP(95 FT BRDG)(CIRC TUBE)	EA	294,000.000	1.000	0.000	1.00	294,000.00
0780	06506155	000	INS OH SN SUP(145 FT BRDG (CIRC TUBE)	EA	339,000.000	1.000	0.000	1.00	339,000.00
0785	06506204	000	REMOVE OVERHD SIGN SUP	EA	12,750.000	6.000	0.000	6.00	76,500.00
0790	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.950	27,550.000	0.000	7,744.00	7,356.80
0795	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.950	147,919.000	0.000	35,668.00	33,884.60
0800	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.950	121,350.000	0.000	39,581.00	37,601.95
0865	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	1.050	120.000	0.000	120.00	126.00
0870	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.260	41,632.000	0.000	43,556.00	11,324.56
0875	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.360	32,890.000	0.000	23,512.00	8,464.32
0880	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.470	345.000	0.000	1,834.00	861.98
0885	06666179	007	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.480	1,899.000	0.000	1,479.00	2,188.92
0890	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.700	4,019.000	0.000	3,809.00	6,475.30
0895	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	68.500	8.000	0.000	8.00	548.00
0900	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	79.000	8.000	0.000	7.00	553.00
0905	06666193	007	REFL PAV MRK TY II (W) (ENTR GORE)	EA	520.000	8.000	0.000	6.00	3,120.00
0910	06666194	007	REFL PAV MRK TY II (W) (EXIT GORE)	EA	415.000	9.000	0.000	5.00	2,075.00
0930	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.320	67,078.000	0.000	49,395.00	15,806.40
0965	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.900	2,389.000	0.000	2,655.00	7,699.50
0970	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.680	104,377.000	0.000	228,503.00	155,382.04
0975	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.780	16,111.000	0.000	13,647.00	10,644.66
0980	06776013	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	710.000	9.000	0.000	5.00	3,550.00
0985	06776014	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	578.000	9.000	0.000	5.00	2,890.00
0990	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.130	107,249.000	0.000	34,664.00	4,506.32
0995	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.160	65,780.000	0.000	23,252.00	3,720.32
1000	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.320	5,624.000	0.000	1,148.00	367.36

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1005	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	21.000	7.000	0.000	2.00	42.00
1010	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	21.000	7.000	0.000	2.00	42.00
1015	06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	157.500	6.000	0.000	1.00	157.50
1020	06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	194.250	9.000	0.000	2.00	388.50
1037	96086015		UNIQUE CHANGE ORDER ITEM 15 CO_#8 - BENT ELEV (ADJ BEAM SEAT ELEV)	DOL	1,423.960	0.000	48.000	48.00	68,350.08

Category Subtotal \$20,040,339.77

CATEGORY 002 DESCRIPTION NBI# 240720000202183 BRIDGE #1

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1045	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,935.000	1.000	0.000	1.00	4,935.00
1047	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	306.000	0.000	288.00	64,800.00
1048	04166009	000	DRILL SHAFT (66 IN)	LF	850.000	69.000	0.000	69.00	58,650.00
1049	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	28.500	0.000	28.50	28,500.00
1050	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	9.100	0.000	9.10	8,736.00
1051	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	12.400	0.000	12.40	14,012.00
1052	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	4,214.000	0.000	4,214.00	113,778.00
1053	04256028	000	PRESTR CONC U - BEAM (U54)	LF	230.000	371.990	0.000	371.99	85,557.70
1054	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	211.000	0.000	280.00	17,920.00
1055	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	48.000	0.000	48.00	4,896.00

Category Subtotal \$401,784.70

CATEGORY 003 DESCRIPTION NBI# 240720000202184 BRIDGE #2

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1060	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,935.000	1.000	0.000	1.00	4,935.00
1062	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	306.000	0.000	288.00	64,800.00
1063	04166009	000	DRILL SHAFT (66 IN)	LF	850.000	69.000	0.000	69.00	58,650.00
1064	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	28.200	0.000	28.20	28,200.00
1065	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	9.100	0.000	9.10	8,736.00
1066	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	12.400	0.000	12.40	14,012.00
1067	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	4,157.000	0.000	4,157.00	112,239.00
1068	04256028	000	PRESTR CONC U - BEAM (U54)	LF	230.000	372.010	0.000	372.01	85,562.30
1069	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	211.000	0.000	246.00	15,744.00
1070	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	48.000	0.000	45.00	4,590.00

Category Subtotal \$397,468.30

CATEGORY 004 DESCRIPTION NBI# 240720255203185 BRIDGE #3

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1075	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,935.000	2.000	0.000	1.00	4,935.00
1077	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	324.000	0.000	324.00	72,900.00
1078	04166009	000	DRILL SHAFT (66 IN)	LF	850.000	138.000	0.000	138.00	117,300.00
1079	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	28.100	0.000	28.10	28,100.00

CATEGORY 004 DESCRIPTION NBI# 240720255203185 BRIDGE #3

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1080	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	18.000	0.000	18.00	17,280.00
1081	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	24.800	0.000	24.80	28,024.00
1082	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	5,299.000	0.000	5,299.00	143,073.00
1083	04256028	000	PRESTR CONC U - BEAM (U54)	LF	230.000	557.760	0.000	554.76	127,594.80
1084	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	302.900	0.000	316.00	20,224.00
1085	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	48.000	0.000	48.00	4,896.00

Category Subtotal \$564,326.80

CATEGORY 005 DESCRIPTION NBI# 240720255203091 BRIDGE #4

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1090	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,935.000	4.000	0.000	2.00	9,870.00
1092	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	461.000	0.000	310.00	69,750.00
1093	04166009	000	DRILL SHAFT (66 IN)	LF	850.000	227.000	0.000	227.00	192,950.00
1094	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	47.200	0.000	28.40	28,400.00
1095	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	28.800	0.000	28.80	27,648.00
1096	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	48.700	0.000	48.70	55,031.00
1098	04256028	000	PRESTR CONC U - BEAM (U54)	LF	230.000	881.430	0.000	587.52	135,129.60

Category Subtotal \$518,778.60

CATEGORY 006 DESCRIPTION NBI#240720255203186 BRIDGE #5

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1105	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,935.000	2.000	0.000	2.00	9,870.00
1107	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	324.000	0.000	324.00	72,900.00
1108	04166009	000	DRILL SHAFT (66 IN)	LF	850.000	138.000	0.000	139.00	118,150.00
1109	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	28.600	0.000	28.60	28,600.00
1110	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	18.000	0.000	18.00	17,280.00
1111	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	26.800	0.000	26.60	30,058.00
1112	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	6,317.000	0.000	12,201.30	329,435.10
1113	04256028	000	PRESTR CONC U - BEAM (U54)	LF	230.000	554.740	0.000	554.74	127,590.20
1115	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	48.000	0.000	69.00	7,038.00

Category Subtotal \$740,921.30

CATEGORY 007 DESCRIPTION NBI#240720255203090 BRIDGE #6

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1120	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,935.000	2.000	0.000	1.00	4,935.00
1122	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	310.000	0.000	310.00	69,750.00
1123	04166009	000	DRILL SHAFT (66 IN)	LF	850.000	122.000	0.000	122.00	103,700.00
1124	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	28.500	0.000	28.50	28,500.00
1125	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	18.200	0.000	18.20	17,472.00
1126	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	24.400	0.000	24.40	27,572.00
1127	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	6,483.000	0.000	6,483.00	175,041.00
1128	04256028	000	PRESTR CONC U - BEAM (U54)	LF	230.000	587.700	0.000	587.70	135,171.00

CATEGORY 007 DESCRIPTION NBI#240720255203090 BRIDGE #6

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1129	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	319.300	0.000	289.00	18,496.00
1130	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	48.000	0.000	21.00	2,142.00
Category Subtotal									\$582,779.00

CATEGORY 008 DESCRIPTION NBI#240720255203035 BRIDGE #7

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1135	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	146.000	0.000	146.00	32,850.00
1136	04166006	000	DRILL SHAFT (48 IN)	LF	520.000	167.000	0.000	167.00	86,840.00
1137	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	24.600	0.000	24.60	24,600.00
1138	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	22.500	0.000	22.50	21,600.00
1139	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	17.100	0.000	17.10	19,323.00
1140	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	5,372.000	0.000	5,372.00	145,044.00
1141	04256038	000	PRESTR CONC GIRDER (TX46)	LF	210.000	563.960	0.000	563.94	118,427.40
1144	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	40.000	0.000	40.00	4,080.00
Category Subtotal									\$452,764.40

CATEGORY 009 DESCRIPTION NBI#240720255203034 BRIDGE #8

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1150	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	146.000	0.000	146.00	32,850.00
1151	04166006	000	DRILL SHAFT (48 IN)	LF	520.000	167.000	0.000	167.00	86,840.00
1152	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	24.600	0.000	24.60	24,600.00
1153	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	22.500	0.000	22.50	21,600.00
1154	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	15.900	0.000	15.90	17,967.00
1156	04256038	000	PRESTR CONC GIRDER (TX46)	LF	210.000	563.940	0.000	564.18	118,477.80
Category Subtotal									\$302,334.80

CATEGORY 010 DESCRIPTION NBI#240720255203032 BRIDGE #9

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1165	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	264.000	0.000	174.00	39,150.00
1166	04166006	000	DRILL SHAFT (48 IN)	LF	520.000	119.000	0.000	122.00	63,440.00
1167	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	26.900	0.000	26.00	26,000.00
1168	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	18.300	0.000	18.40	17,664.00
1169	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	18.200	0.000	13.20	14,916.00
1170	04206044	000	CL C CONC (FOOTING)(HPC)	CY	665.000	45.400	0.000	45.40	30,191.00
1171	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	4,870.000	0.000	4,908.00	132,516.00
1172	04256038	000	PRESTR CONC GIRDER (TX46)	LF	210.000	578.330	0.000	586.64	123,194.40
1175	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	41.000	0.000	41.00	4,182.00
Category Subtotal									\$451,253.40

CATEGORY 011 DESCRIPTION NBI#240720255203005 BRIDGE #10

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 011 DESCRIPTION NBI#240720255203005 BRIDGE #10

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1181	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	226.000	0.000	226.00	50,850.00
1182	04166005	000	DRILL SHAFT (42 IN)	LF	400.000	378.000	0.000	378.00	151,200.00
1183	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	22.100	0.000	22.20	22,200.00
1184	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	58.800	0.000	58.80	56,448.00
1185	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	54.000	0.000	54.00	61,020.00
1188	04256035	000	PRESTR CONC GIRDER (TX28)	LF	205.000	1,317.180	0.000	1,317.18	270,021.90
1191	04206030		CL C CONC (CAP)(HPC) CO_#8 - BENT ELEV UPRR SB (BENTS 2,3,4,5,6)	CY	2,780.390	0.000	49.500	49.50	137,629.31
1192	04966106		REMOVE STR (BENT CAP) CO_#8 - BENT ELEV UPRR SB (BENTS 2,3,4,5,6)	EA	16,123.140	0.000	5.000	5.00	80,615.71
1193	96086011		UNIQUE CHANGE ORDER ITEM 11 CO_#8 - BENT ELEV UPRR SB (CORE/CUT)	DOL	21,740.140	0.000	5.000	5.00	108,700.70
1194	96086013		UNIQUE CHANGE ORDER ITEM 13 CO_#8 - BENT ELEV UPRR SB & NB (BEAM-RMV)	DOL	5,504.400	0.000	9.000	9.00	49,539.60

Category Subtotal \$988,225.22

CATEGORY 012 DESCRIPTION NBI#240720255203030 BRIDGE #11

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1196	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	226.000	0.000	226.00	50,850.00
1197	04166005	000	DRILL SHAFT (42 IN)	LF	400.000	378.000	0.000	378.00	151,200.00
1198	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	22.200	0.000	22.20	22,200.00
1199	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	59.400	0.000	59.40	57,024.00
1200	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	57.800	0.000	57.80	65,314.00
1203	04256035	000	PRESTR CONC GIRDER (TX28)	LF	205.000	1,316.970	0.000	1,316.97	269,978.85
1206	04206030		CL C CONC (CAP)(HPC) CO_#8 - BENT ELEV UPRR NB (BENTS 2,3,4)	CY	2,780.390	0.000	30.500	30.50	84,801.90
1207	04966106		REMOVE STR (BENT CAP) CO_#8 - BENT ELEV UPRR NB (BENTS 2,3,4)	EA	16,123.140	0.000	3.000	3.00	48,369.43
1208	96086012		UNIQUE CHANGE ORDER ITEM 12 CO_#8 - BENT ELEV UPRR NB (CORE/CUT)	DOL	21,740.140	0.000	3.000	3.00	65,220.42
1209	96086014		UNIQUE CHANGE ORDER ITEM 14 CO_#8 - BENT ELEV UPRR NB & SB (BEAM-RESET)	DOL	5,504.400	0.000	9.000	9.00	49,539.60

Category Subtotal \$864,498.20

CATEGORY 013 DESCRIPTION NBI#240720255203033 BRIDGE #12

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1210	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	174.000	0.000	264.00	59,400.00
1211	04166006	000	DRILL SHAFT (48 IN)	LF	520.000	122.000	0.000	119.00	61,880.00
1212	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	26.000	0.000	26.90	26,900.00
1213	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	18.400	0.000	18.30	17,568.00
1214	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	13.200	0.000	18.20	20,566.00
1216	04256038	000	PRESTR CONC GIRDER (TX46)	LF	210.000	586.640	0.000	578.28	121,438.80
1217	04276002	003	CONCRETE PAINT FINISH	SF	0.320	6,122.000	0.000	13,609.00	4,354.88

							Category Subtotal	\$312,107.68	
CATEGORY	014		DESCRIPTION	2552-04-047- ZARAGOZA RD. TO .33 MI SW OF ZARAGC					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1225	01006002	000	PREPARING ROW	STA	16,450.000	11.000	0.000	11.00	180,950.00
1242	04006005	000	CEM STABIL BKFL	CY	59.500	504.000	0.000	504.00	29,988.00
1243	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.400	586.000	0.000	586.00	820.40
1244	04166005	000	DRILL SHAFT (42 IN)	LF	400.000	21.000	0.000	21.00	8,400.00
1245	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	625.000	96.000	0.000	96.00	60,000.00
1246	04166068	000	DRILL SHAFT (SIGN MTS) (60 IN)	LF	646.000	85.890	0.000	85.89	55,484.94
1251	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	38.000	0.000	26.30	9,731.00
1252	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	7.680	0.000	7.68	2,841.60
1254	04506014	000	RAIL (TY T551)	LF	44.000	3,645.000	0.000	782.00	34,408.00
1256	04646005	001	RC PIPE (CL III)(24 IN)	LF	77.000	586.000	0.000	586.00	45,122.00
1257	04646080	001	RC PIPE (ARCH)(CL V)(DES 3)	LF	155.000	383.000	0.000	383.00	59,365.00
1258	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	4,700.000	2.000	0.000	2.00	9,400.00
1259	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	4,700.000	2.000	0.000	2.00	9,400.00
1274	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	10.000	558.000	0.000	456.00	4,560.00
1275	60076020	000	FIBER OPTIC PIGTAIL (12 FIBER)	LF	12.500	2,080.000	0.000	4,978.00	62,225.00
1276	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	3,860.000	7.000	0.000	1.00	3,860.00
1283	60276003	000	CONDUIT (PREPARE)	LF	9.300	630.000	0.000	3,228.00	30,020.40
1284	60276008	000	GROUND BOX (PREPARE)	EA	3,185.000	5.000	0.000	5.00	15,925.00
1285	60646046	000	ITS POLE (55 FT)(90 MPH)	EA	22,600.000	1.000	0.000	1.00	22,600.00
1286	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	8,150.000	1.000	0.000	1.00	8,150.00
1287	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	1,150.000	10.000	0.000	4.00	4,600.00
1288	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	44,000.000	3.000	0.000	3.00	132,000.00
1290	61436002	000	REMOVE RVSD POLE STRUCTURE	EA	2,650.000	2.000	0.000	2.00	5,300.00
1291	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	23,000.000	3.000	0.000	5.00	115,000.00
1292	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	16.200	1,065.000	0.000	1,373.00	22,242.60
1295	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	30.000	20.000	0.000	70.00	2,100.00
1296	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	36.000	665.000	0.000	429.00	15,444.00
1297	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	40.000	270.000	0.000	222.00	8,880.00
1298	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.650	410.000	0.000	1,656.00	2,732.40
1299	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.500	4,140.000	0.000	4,278.00	14,973.00
1303	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,550.000	5.000	0.000	6.00	9,300.00
1306	06246028	000	REMOVE GROUND BOX	EA	210.000	2.000	0.000	2.00	420.00
1308	06286041	000	ELC SRV TY A 240/480 060(NS)SS(E)GC(O)	EA	8,100.000	1.000	0.000	1.00	8,100.00
1309	06286348	000	ELC SRV TY D 120/240 125(NS)GS(N)GC(U)	EA	12,950.000	1.000	0.000	1.00	12,950.00
1311	63306001	000	REMOVE EXISTING LANE CONTROL SIG SYS	EA	2,200.000	2.000	0.000	2.00	4,400.00
1313	06366001	001	ALUMINUM SIGNS (TY A)	SF	39.900	18.000	0.000	18.00	718.20
1314	06366003	001	ALUMINUM SIGNS (TY O)	SF	47.300	548.000	0.000	548.00	25,920.40
1315	06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	46.350	9.000	0.000	9.00	417.15
1316	06366009	001	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	47.300	215.000	0.000	215.00	10,169.50
1317	06476004	000	RELOCATE LRSS (SIGN ONLY)	EA	1,590.000	2.000	0.000	2.00	3,180.00
1318	06506165	000	INS OH SN SUP(155 FT BRDG)(CIRC TUBE)	EA	400,000.000	1.000	0.000	1.00	400,000.00
1319	06506204	000	REMOVE OVERHD SIGN SUP	EA	12,750.000	1.000	0.000	1.00	12,750.00
1333	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.680	3,917.000	0.000	10,418.00	7,084.24

Category Subtotal \$1,471,932.83

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1344	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	625.000	416.000	0.000	416.00	260,000.00
1345	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	33.280	0.000	23.04	8,524.80
1350	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	1,150.000	37.000	0.000	39.00	44,850.00
1355	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	44,000.000	13.000	0.000	13.00	572,000.00
1360	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	23,000.000	13.000	0.000	13.00	299,000.00
1365	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	16.200	8,065.000	0.000	4,976.00	80,611.20
1370	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.000	1,840.000	0.000	4,341.00	130,230.00
1375	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.500	14,770.000	0.000	15,038.00	52,633.00
1380	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.100	19,635.000	0.000	19,326.00	79,236.60
1385	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,550.000	41.000	0.000	48.00	74,400.00
1390	06286073	000	ELC SRV TY A 240/480 100(NS)SS(E)GC(O)	EA	7,700.000	2.000	0.000	2.00	15,400.00

Category Subtotal \$1,616,885.60

PROJECT CBI 2B20(010) CONTROL 255203066
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1550	01006002	000	PREPARING ROW	STA	16,450.000	121.000	0.000	121.00	1,990,450.00
1560	01046001	000	REMOVING CONC (PAV)	SY	26.000	6,436.000	0.000	6,668.53	173,381.78
1565	01046009	000	REMOVING CONC (RIPRAP)	SY	14.000	15,351.000	0.000	14,393.22	201,505.08
1570	01046021	000	REMOVING CONC (CURB)	LF	1.500	9,489.000	0.000	10,560.00	15,840.00
1575	01046023	000	REMOVING CONC (CTB)	LF	5.500	2,977.000	0.000	2,573.00	14,151.50
1580	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	12.000	2,654.000	0.000	3,357.75	40,293.00
1585	01046044	000	REMOVING CONC (FLUME)	SY	115.000	9.000	0.000	42.33	4,867.95
1590	01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	4.500	19,288.000	0.000	12,489.29	56,201.83
1595	01106001	000	EXCAVATION (ROADWAY)	CY	3.150	25,893.000	100.000	26,988.94	85,015.16
1600	01326002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	7.800	84,799.000	0.000	69,311.03	540,626.03
1605	20036001	000	RMV, STCKPL, CLEAN, RELAY LOOSE AGGRGT	STA	2,950.000	58.000	0.000	58.00	171,100.00
1610	02756001	000	CEMENT	TON	150.000	251.000	0.000	251.13	37,669.50
1615	02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	2.150	34,380.000	0.000	34,612.24	74,416.31
1620	30766035	000	D-GR HMA TY-D PG64-22	TON	56.000	6,362.000	0.000	2,654.06	148,627.36
1625	30766066	000	TACK COAT	GAL	3.650	4,173.000	0.000	2,181.52	7,962.55
1630	30776001	000	SP MIXES SP-B PG64-22	TON	80.000	3,106.000	0.000	1,911.42	152,913.60
1635	30776022	000	SP MIXES SP-C SAC-A PG70-22	TON	120.000	461.000	0.000	441.47	52,976.40
1640	30776075	000	TACK COAT	GAL	8.500	2,562.000	0.000	1,694.51	14,403.34
1645	03106005	000	PRIME COAT (AE-P)	GAL	4.300	4,882.000	0.000	3,020.27	12,987.17
1650	03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	35.000	26,799.000	0.000	22,795.69	797,849.05
1670	04006005	000	CEM STABIL BKFL	CY	59.500	1,965.000	0.000	3,876.01	230,622.54
1675	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.400	7,458.000	0.000	4,682.65	6,555.72
1680	04036001	000	TEMPORARY SPL SHORING	SF	17.000	61,448.000	380.000	66,607.00	1,132,319.00
1685	04106001	000	SOIL NAIL ANCHORS	LF	54.000	2,748.000	0.000	2,748.00	148,392.00
1690	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	365.000	16.000	0.000	16.00	5,840.00
1695	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	605.000	50.000	0.000	50.00	30,250.00
1700	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	625.000	896.000	0.000	896.00	560,000.00
1705	04206007	000	CL A CONC (FLUME)	CY	360.000	15.000	0.000	22.14	7,970.40
1710	04206007	000	CL A CONC (FLUME)	CY	360.000	442.000	0.000	366.75	132,031.08
1715	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	200.000	1,521.000	0.000	438.48	87,695.60

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1720	04236001	000	RETAINING WALL (MSE)	SF	42.000	70,315.000	102.000	74,225.00	3,117,450.00
1725	04236004	000	RETAINING WALL (CONC BLOCK)	SF	40.000	40,968.000	0.000	44,207.00	1,768,280.00
1730	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	65.000	4,585.000	0.000	4,585.00	298,025.00
1735	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	1,295.000	0.000	1,141.33	422,292.10
1740	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	3.000	0.000	7.04	2,604.80
1745	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	71.680	0.000	25.60	9,472.00
1755	04506014	000	RAIL (TY T551)	LF	44.000	12,061.000	0.000	9,465.50	416,482.00
1760	04506014	000	RAIL (TY T551)	LF	44.000	4,201.000	0.000	3,107.60	136,734.40
1765	04506030	000	RAIL (TY C221)	LF	64.000	1,887.000	0.000	1,887.00	120,768.00
1770	04506030	000	RAIL (TY C221)	LF	64.000	2,293.000	0.000	2,293.00	146,752.00
1775	04506090	000	RAIL (TY T551)(MOD)	LF	545.000	201.000	0.000	206.91	112,765.95
1785	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	370.000	1,747.000	0.000	1,623.93	600,854.10
1790	04646003	001	RC PIPE (CL III)(18 IN)	LF	36.000	252.000	0.000	245.25	8,829.00
1795	04646005	001	RC PIPE (CL III)(24 IN)	LF	77.000	2,988.000	0.000	3,561.06	274,201.62
1800	04646007	001	RC PIPE (CL III)(30 IN)	LF	115.000	669.000	0.000	669.00	76,935.00
1805	04646008	001	RC PIPE (CL III)(36 IN)	LF	210.000	244.000	0.000	243.07	51,044.70
1810	04646010	001	RC PIPE (CL III)(48 IN)	LF	220.000	1,225.000	0.000	636.62	140,056.40
1815	04646026	001	RC PIPE (CL V)(24 IN)	LF	135.000	577.000	0.000	790.69	106,743.15
1820	04646059	001	RC PIPE (CL V)(30 IN)	LF	275.000	14.000	0.000	13.90	3,822.50
1825	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	7,700.000	10.000	0.000	10.00	77,000.00
1845	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,300.000	1.000	0.000	1.00	5,300.00
1850	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,800.000	1.000	0.000	1.00	5,800.00
1855	04656017	001	INLET (COMPL)(PCO)(4FT)(NONE)	EA	5,700.000	2.000	0.000	2.00	11,400.00
1860	04656018	001	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	6,200.000	6.000	0.000	6.00	37,200.00
1865	04656027	001	INLET (COMPL)(PCO)(6FT)(RIGHT)	EA	8,400.000	1.000	0.000	1.00	8,400.00
1875	04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	7,200.000	16.000	0.000	16.00	115,200.00
1880	04656046	001	INLET (COMPL)(PMBD)(5FT)	EA	7,400.000	1.000	0.000	1.00	7,400.00
1885	04656052	001	INLET (COMPL)(POD)(SFG)(4FTX4FT)	EA	5,700.000	3.000	0.000	4.00	22,800.00
1890	04656053	001	INLET (COMPL)(POD)(SFG)(3FTX5FT)	EA	6,000.000	2.000	0.000	2.00	12,000.00
1895	04656070	001	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	4,000.000	11.000	0.000	14.00	56,000.00
1900	04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	4,500.000	5.000	0.000	6.00	27,000.00
1905	04656075	001	INLET (COMPL)(PSL)(RC)(5FTX6FT)	EA	6,000.000	2.000	0.000	2.00	12,000.00
1910	04656077	001	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	13,500.000	6.000	0.000	6.00	81,000.00
1915	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,900.000	2.000	0.000	2.00	9,800.00
1920	04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	6,200.000	10.000	0.000	12.00	74,400.00
1925	04656146	001	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	4,600.000	3.000	0.000	3.00	13,800.00
1930	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	5,200.000	11.000	0.000	10.00	52,000.00
1935	04656148	001	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	6,600.000	3.000	0.000	3.00	19,800.00
1945	04796003	000	ADJUSTING MANHOLES & INLETS	EA	2,885.000	3.000	0.000	34.00	98,090.00
1950	04966002	000	REMOV STR (INLET)	EA	650.000	14.000	0.000	8.00	5,200.00
1955	04966003	000	REMOV STR (MANHOLE)	EA	875.000	6.000	0.000	3.00	2,625.00
1960	04966007	000	REMOV STR (PIPE)	LF	11.500	1,354.000	0.000	980.61	11,277.02
1965	05006001	000	MOBILIZATION	LS	3,800,000.000	1.000	0.000	0.90	3,420,000.00
1966	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	1,336,126.51	1,336,126.51
1967	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	307,438.99	307,438.99
1970	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	40.000	0.000	36.00	1,260,000.00
1985	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	32.500	400.000	0.000	313.56	10,190.70
1990	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	8.400	400.000	0.000	200.00	1,680.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1995	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.400	12,811.000	0.000	11,958.00	40,657.20
2000	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.550	12,811.000	0.000	925.00	1,433.75
2005	05066040	004	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	2.800	1,192.000	0.000	261.00	730.80
2010	05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.800	288.000	0.000	548.00	2,630.40
2020	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.550	1,546.000	0.000	308.00	169.40
2030	05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	3.750	7,530.000	0.000	8,220.00	30,825.00
2035	05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	5.500	5,320.000	0.000	7,360.00	40,480.00
2040	05126022	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	20.000	160.000	0.000	720.00	14,400.00
2045	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	4.750	13,650.000	0.000	6,840.00	32,490.00
2050	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.700	6,400.000	0.000	6,060.00	28,482.00
2055	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	29.500	140.000	0.000	200.00	5,900.00
2065	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	3,660.000	0.000	720.00	2,880.00
2070	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	16.000	80.000	0.000	20.00	320.00
2075	05296005	000	CONC CURB (MONO) (TY II)	LF	8.000	5,652.000	0.000	4,142.00	33,136.00
2080	05306025	000	DRIVEWAYS (CONC) (FAST TRACK)	SY	75.000	1,284.000	0.000	1,026.63	76,997.25
2085	05316002	000	CONC SIDEWALKS (5")	SY	54.000	4,197.000	0.000	2,867.89	154,866.06
2090	05316004	000	CURB RAMPS (TY 1)	EA	1,940.000	1.000	0.000	2.00	3,880.00
2095	05316005	000	CURB RAMPS (TY 2)	EA	2,100.000	6.000	0.000	2.00	4,200.00
2105	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	31.000	480.000	0.000	150.00	4,650.00
2110	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,050.000	5.000	0.000	3.00	6,150.00
2120	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.200	280.000	0.000	222.00	932.40
2125	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	525.000	3.000	0.000	1.00	525.00
2130	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	420.000	3.000	0.000	2.00	840.00
2140	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,150.000	6.000	0.000	2.00	6,300.00
2145	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	850.000	7.000	0.000	6.00	5,100.00
2155	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	22,000.000	5.000	0.000	5.00	110,000.00
2157	05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3) CO_#4 - PERMANENT CCA (ADDED)	EA	35,484.330	0.000	2.000	2.00	70,968.66
2158	05456016		CRASH CUSH ATTEN (INSTL)(R)(W)(TL3) CO_#4 - PERMANENT CCA (ADDED)	EA	44,806.130	0.000	2.000	2.00	89,612.26
2160	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,800.000	4.000	0.000	7.00	54,600.00
2165	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	10.000	200.000	0.000	200.00	2,000.00
2170	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	10.000	7,436.000	0.000	7,227.00	72,270.00
2175	05566012	000	PIPE UNDERDRAINS (TY 9)(4")	LF	8.750	2,950.000	0.000	2,950.00	25,812.50
2180	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	7,500.000	4.000	0.000	4.00	30,000.00
2185	60276003	000	CONDUIT (PREPARE)	LF	9.300	245.000	0.000	523.00	4,863.90
2190	60276008	000	GROUND BOX (PREPARE)	EA	3,185.000	5.000	0.000	2.00	6,370.00
2195	06106006	000	REMOVE RD IL ASM (BRIDGE MOUNT)	EA	420.000	12.000	0.000	13.00	5,460.00
2200	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	1,150.000	108.000	0.000	93.00	106,950.00
2205	06106010	000	REMOVE RD IL ASM (U/P)	EA	310.000	64.000	0.000	42.00	13,020.00
2210	06106101	000	REPLACE LUMINAIRE W/LED (150W EQ)	EA	2,150.000	2.000	0.000	2.00	4,300.00
2220	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	3,450.000	69.000	0.000	48.00	165,600.00
2225	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	44,000.000	28.000	0.000	28.00	1,232,000.00
2230	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	23,000.000	28.000	0.000	26.00	598,000.00
2235	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	16.200	18,515.000	0.000	14,300.00	231,660.00
2240	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.000	4,965.000	0.000	7,918.00	237,540.00
2245	06186062	000	CONDT (RM) (3/4")	LF	15.500	4,240.000	0.000	1,164.00	18,042.00
2250	06186070	000	CONDT (RM) (2")	LF	31.000	45.000	0.000	230.00	7,130.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2255	61856002	002	TMA (STATIONARY)	DAY	100.000	430.000	0.000	389.00	38,900.00	
2260	61856005	002	TMA (MOBILE OPERATION)	DAY	375.000	23.000	0.000	30.00	11,250.00	
2265	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.950	13,605.000	0.000	13,182.00	25,704.90	
2270	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.500	64,655.000	0.000	73,424.00	256,984.00	
2275	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.100	26,130.000	0.000	21,416.00	87,805.60	
2280	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,550.000	140.000	0.000	140.00	217,000.00	
2285	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,340.000	1.000	0.000	1.00	1,340.00	
2290	06286041	000	ELC SRV TY A 240/480 060(NS)SS(E)GC(O)	EA	8,100.000	7.000	0.000	7.00	56,700.00	
2295	06286073	000	ELC SRV TY A 240/480 100(NS)SS(E)GC(O)	EA	7,700.000	1.000	0.000	1.00	7,700.00	
2300	63296001	000	SMART WORK ZONE ITS SYSTEM	LS	280,000.000	1.000	0.000	0.80	224,000.00	
2305	06366001	001	ALUMINUM SIGNS (TY A)	SF	39.900	36.000	0.000	9.00	359.10	
2315	06366002	001	ALUMINUM SIGNS (TY G)	SF	42.900	82.500	0.000	82.50	3,539.25	
2320	06366003	001	ALUMINUM SIGNS (TY O)	SF	47.300	2,106.000	0.000	247.00	11,683.10	
2330	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	918.000	11.000	0.000	6.00	5,508.00	
2335	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	1,190.000	1.000	0.000	1.00	1,190.00	
2340	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	1,010.000	4.000	0.000	3.00	3,030.00	
2345	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	717.000	5.000	0.000	5.00	3,585.00	
2355	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	4,115.000	2.000	0.000	1.00	4,115.00	
2360	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	612.000	1.000	0.000	1.00	612.00	
2365	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	630.000	1.000	0.000	1.00	630.00	
2370	06446074	000	RELOCATE SM RD SN SUP&AM(RAIL MOUNT)	EA	3,140.000	1.000	0.000	4.00	12,560.00	
2375	06446076	000	REMOVE SM RD SN SUP&AM	EA	129.000	23.000	0.000	2.00	258.00	
2390	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	9.950	632.800	0.000	632.80	6,296.36	
2393	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1,736.030	0.000	51.000	51.00	88,537.53	
			CO_#3 - ADDITION OF OSB SIGN BRACKETS							
2400	06506040	000	INS OH SN SUP(35 FT CANT)(CIRC TUBE)	EA	102,000.000	1.000	0.000	1.00	102,000.00	
2403	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	169,092.480	0.000	1.000	1.00	169,092.48	
			CO_#2 - OSB (INSTALL ONLY)							
2405	06506204	000	REMOVE OVERHD SIGN SUP	EA	12,750.000	2.000	0.000	2.00	25,500.00	
2410	06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	1,050.000	2.000	-1.000	2.00	2,100.00	
2415	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	22.250	130.000	0.000	95.00	2,113.75	
2420	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	20.700	116.000	0.000	321.00	6,644.70	
2435	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.460	3,580.000	0.000	22,983.00	10,572.18	
2440	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.460	34,000.000	0.000	91,620.00	42,145.20	
2445	06626010	000	WK ZN PAV MRK NON-REMOV (W)8"(DOT)	LF	0.670	385.000	0.000	4,646.00	3,112.82	
2450	06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	77.250	22.000	0.000	10.00	772.50	
2455	06626029	000	WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	77.250	13.000	0.000	7.00	540.75	
2465	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.510	29,985.000	0.000	70,753.00	36,084.03	
2500	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	263.000	2.000	0.000	2.00	526.00	
2515	06666081	007	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	762.000	5.000	0.000	1.00	762.00	
2520	06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	660.000	5.000	0.000	2.00	1,320.00	
2530	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.260	12,502.000	0.000	8,010.00	2,082.60	
2535	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.360	5,620.000	0.000	1,790.00	644.40	
2540	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.470	1,863.000	0.000	1,691.00	794.77	
2545	06666179	007	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.480	1,290.000	0.000	181.00	267.88	
2560	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	68.500	7.000	0.000	4.00	274.00	
2565	06666185	007	REFL PAV MRK TY II (W) (DBL ARROW)	EA	90.000	2.000	0.000	1.00	90.00	
2570	06666187	007	REFL PAV MRK TY II (W) (UTURN ARROW)	EA	126.000	2.000	0.000	2.00	252.00	

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2580	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	79.000	6.000	0.000	4.00	316.00
2585	06666193	007	REFL PAV MRK TY II (W) (ENTR GORE)	EA	520.000	5.000	0.000	2.00	1,040.00
2590	06666194	007	REFL PAV MRK TY II (W) (EXIT GORE)	EA	415.000	5.000	0.000	3.00	1,245.00
2600	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.320	10,909.000	0.000	7,565.00	2,420.80
2605	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.740	5,620.000	0.000	720.00	532.80
2620	06726008	000	REFL PAV MRKR TY I-R	EA	2.900	56.000	0.000	56.00	162.40
2625	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.900	379.000	0.000	271.00	785.90
2630	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.780	3,345.000	0.000	2,740.00	2,137.20
2635	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.900	1,445.000	0.000	7,428.00	6,685.20
2640	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.100	148.000	0.000	6,039.00	12,681.90
2650	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	105.000	4.000	0.000	15.00	1,575.00
2655	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	132.000	2.000	0.000	2.00	264.00
2660	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	105.000	3.000	0.000	9.00	945.00
2670	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.130	23,411.000	0.000	8,915.00	1,158.95
2675	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.160	5,620.000	0.000	720.00	115.20
2720	06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	194.250	5.000	0.000	1.00	194.25

Category Subtotal \$26,944,368.97

CATEGORY 002 DESCRIPTION BRIDGE #240720255203335

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2805	04006005	000	CEM STABIL BKFL	CY	59.500	95.570	0.000	47.78	2,842.91
2810	04166001	000	DRILL SHAFT (18 IN)	LF	135.000	40.000	0.000	40.00	5,400.00
2815	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	936.000	0.000	936.00	210,600.00
2820	04166005	000	DRILL SHAFT (42 IN)	LF	400.000	2,443.000	0.000	2,523.00	1,009,200.00
2825	04206014	000	CL C CONC (ABUT)(HPC)	CY	785.000	56.500	0.000	56.50	44,352.50
2830	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	230.100	0.000	229.92	220,718.40
2835	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	141.300	0.000	141.30	159,669.00
2840	04226002	000	REINF CONC SLAB (HPC)	SF	18.100	59,409.000	0.000	59,409.00	1,075,302.90
2845	04226016	000	APPROACH SLAB (HPC)	CY	600.000	73.800	0.000	93.33	55,998.00
2850	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	7,195.750	0.000	7,195.75	1,439,150.00
2855	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	12.500	350.000	0.000	350.00	4,375.00
2860	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	1,093.800	0.000	1,097.90	70,265.60
2865	04506031	000	RAIL (TY C221)(HPC)	LF	85.000	2,137.200	0.000	2,137.20	181,662.00

Category Subtotal \$4,479,536.31

CATEGORY 003 DESCRIPTION BRIDGE#240720255203338

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2950	04006005	000	CEM STABIL BKFL	CY	59.500	47.700	0.000	47.70	2,838.15
2955	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	258.000	0.000	258.00	58,050.00
2960	04206014	000	CL C CONC (ABUT)(HPC)	CY	785.000	17.500	0.000	17.50	13,737.50
2965	04226002	000	REINF CONC SLAB (HPC)	SF	18.100	2,342.000	0.000	2,342.00	42,390.20
2970	04226016	000	APPROACH SLAB (HPC)	CY	600.000	23.000	0.000	23.00	13,800.00
2975	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	358.320	0.000	358.32	71,664.00
2980	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	192.100	0.000	192.10	12,294.40

CATEGORY 003 DESCRIPTION BRIDGE#240720255203338

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2985	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	25.000	0.000	270.00	27,540.00
Category Subtotal									\$242,314.25

CATEGORY 004 DESCRIPTION BRIDGE#240720255203333

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3065	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	504.000	162.000	666.00	149,850.00
3070	04166007	000	DRILL SHAFT (54 IN)	LF	605.000	152.000	0.000	152.00	91,960.00
3075	04166012	000	DRILL SHAFT (84 IN)	LF	1,180.000	389.000	0.000	389.00	459,020.00
3080	04206014	000	CL C CONC (ABUT)(HPC)	CY	785.000	24.400	0.000	24.40	19,154.00
3085	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	249.400	0.000	249.60	239,616.00
3090	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	123.600	10.000	133.60	150,968.00
3095	04226002	000	REINF CONC SLAB (HPC)	SF	18.100	20,276.000	0.000	20,276.16	366,998.49
3100	04226016	000	APPROACH SLAB (HPC)	CY	600.000	45.900	0.000	45.90	27,540.00
3105	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	3,009.860	0.000	3,009.86	601,972.00
3110	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	1,559.500	0.000	1,537.00	98,368.00
3115	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	150.000	0.000	150.00	15,300.00
3120	96086003		UNIQUE CHANGE ORDER ITEM 3 CO_#5 - REDESIGN RAMP A (TIMBER MATS)	DOL	9,789.780	0.000	1.000	1.00	9,789.78
3125	96086004		UNIQUE CHANGE ORDER ITEM 4 CO_#5 - REDESIGN RAMP A ABUT 8 (SAND BEDDING)	DOL	21.900	0.000	24.000	24.00	525.60
3130	96086005		UNIQUE CHANGE ORDER ITEM 5 CO_#5 - REDESIGN RAMP A (RET WALL DES/CAST)	DOL	44.700	0.000	1,384.000	1,384.00	61,864.80
3145	96086008		UNIQUE CHANGE ORDER ITEM 8 CO_#6 - REDESIGN RAMP A (DRILL SHAFT MOB)	DOL	3,181.500	0.000	1.000	1.00	3,181.50
3155	96086010		UNIQUE CHANGE ORDER ITEM 10 CO_#7 - TIME IMPACT (STANBY EQUIP COST)	DOL	327,419.920	0.000	1.000	1.00	327,419.92
Category Subtotal									\$2,623,528.09

CATEGORY 005 DESCRIPTION BRIDGE#240720255203092

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3195	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,935.000	2.000	0.000	2.00	9,870.00
3210	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	483.000	0.000	517.00	116,325.00
3215	04166006	000	DRILL SHAFT (48 IN)	LF	520.000	140.000	0.000	140.00	72,800.00
3220	04166009	000	DRILL SHAFT (66 IN)	LF	850.000	140.000	0.000	140.00	119,000.00
3225	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	52.600	0.000	52.60	52,600.00
3230	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	37.200	0.000	37.20	35,712.00
3235	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	29.000	0.000	29.00	32,770.00
3240	04206044	000	CL C CONC (FOOTING)(HPC)	CY	665.000	7.000	101.600	108.60	72,219.00
3245	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	9,910.000	0.000	3,565.00	96,255.00
3250	04256028	000	PRESTR CONC U - BEAM (U54)	LF	230.000	817.630	0.000	817.63	188,054.90
3255	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	608.100	0.000	270.00	17,280.00
3260	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	74.000	0.000	74.00	7,548.00
Category Subtotal									\$820,433.90

CATEGORY 006 DESCRIPTION BRIDGE#240720255203337

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3345	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	501.000	0.000	541.00	121,725.00
3350	04166007	000	DRILL SHAFT (54 IN)	LF	605.000	338.000	0.000	338.00	204,490.00
3355	04166012	000	DRILL SHAFT (84 IN)	LF	1,180.000	403.000	0.000	403.00	475,540.00
3360	04206014	000	CL C CONC (ABUT)(HPC)	CY	785.000	32.700	0.000	32.70	25,669.50
3365	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	325.900	0.000	325.90	312,864.00
3370	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	149.100	0.000	149.10	168,483.00
3375	04226002	000	REINF CONC SLAB (HPC)	SF	18.100	25,594.000	0.000	25,594.00	463,251.40
3380	04226016	000	APPROACH SLAB (HPC)	CY	600.000	45.900	0.000	45.90	27,540.00
3385	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	3,810.450	0.000	3,810.45	762,090.00
3390	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	1,988.600	0.000	2,008.60	128,550.40
3395	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	200.000	0.000	200.00	20,400.00
3400	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,650.000	2.000	0.000	2.00	3,300.00
3405	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	25.600	110.000	0.000	110.00	2,816.00

Category Subtotal \$2,716,719.30

CATEGORY 007 DESCRIPTION BRIDGE#240720255203093

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3480	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,935.000	2.000	0.000	1.00	4,935.00
3490	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	270.000	0.000	316.00	71,100.00
3495	04166009	000	DRILL SHAFT (66 IN)	LF	850.000	140.000	0.000	140.00	119,000.00
3500	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	30.000	0.000	27.60	27,600.00
3505	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	18.000	0.000	18.00	17,280.00
3510	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	24.400	0.000	24.40	27,572.00
3520	04256028	000	PRESTR CONC U - BEAM (U54)	LF	230.000	545.120	0.000	545.10	125,373.00
3531	04206030		CL C CONC (CAP)(HPC)	CY	3,054.870	0.000	9.000	9.00	27,493.83
			CO_#8 - BENT ELEV PAN AM SB (BENT 2)						
3532	04966106		REMOVE STR (BENT CAP)	EA	4,399.480	0.000	9.500	9.50	41,795.06
			CO_#8 - BENT ELEV PAN AM SB (BENT 2)						

Category Subtotal \$462,148.89

CATEGORY 008 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK- EROSION CC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3535	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	30,000.000	0.000	29,832.34	29,832.34

Category Subtotal \$29,832.34

CATEGORY 009 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK-LAW ENFORC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3536	96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	150,000.000	0.000	1,496,529.92	1,496,529.92

Category Subtotal \$1,496,529.92

CATEGORY 010 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK-SAFETY CON

CATEGORY 010 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK-SAFETY CON

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3537	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	100,000.000	0.000	551,935.31	551,935.31
Category Subtotal									\$551,935.31

CATEGORY 011 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK- ITS CONTRA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3538	96046001	000	CONTRACTOR FORCE ACCOUNT 1 ITS CONTRACTOR FORCE ACCT WORK	DOL	1.000	100,000.000	0.000	38,247.48	38,247.48
Category Subtotal									\$38,247.48

PROJECT NH 2013(875) CONTROL 255203049

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0095	01046034	000	REMOVING CONC (COPING)	LF	8.000	2,711.000	0.000	0.000	0.00
0136	30766064	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	50,400.000	0.000	0.000	0.00
0137	30766065	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	50,400.000	0.000	0.000	0.00
0146	30776073	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	3,000.000	0.000	0.000	0.00
0147	30776074	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	3,000.000	0.000	0.000	0.00
0151	30776073	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	4,500.000	0.000	0.000	0.00
0152	30776074	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	4,500.000	0.000	0.000	0.00
0166	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	22,400.000	0.000	0.000	0.00
0177	04006010		STRUCT EXCAV (SPECIAL) CO_#9 - ADD STAMP CONC (ABUT)	CY	51.580	0.000	0.000	0.000	0.00
0210	04206007	000	CL A CONC (FLUME)	CY	360.000	2.000	0.000	0.000	0.00
0215	04206064	000	CL C CONC (COPING)	CY	0.010	226.000	0.000	0.000	0.00
0220	04206135	000	CL C CONC (RAIL FOUNDATION)(HPC)	CY	460.000	39.000	0.000	0.000	0.00
0240	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	6.000	0.000	0.000	0.00
0245	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	10.100	0.000	0.000	0.00
0250	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	425.000	5.000	0.000	0.000	0.00
0265	04506016	000	RAIL (TY T552)	LF	42.000	1,476.000	0.000	0.000	0.00
0285	04766015	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL V)	LF	975.000	48.000	0.000	0.000	0.00
0295	04966006	000	REMOV STR (HEADWALL)	EA	1,470.000	1.000	0.000	0.000	0.00
0320	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.400	4,135.000	0.000	0.000	0.00
0325	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.550	4,135.000	0.000	0.000	0.00
0350	05126022	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	20.000	360.000	0.000	0.000	0.00
0393	05286001		COLORED TEXTURED CONC (4") CO_#9 - ADD STAMP CONC (ABUT)	SY	79.540	0.000	0.000	0.000	0.00
0470	60036001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	132,000.000	1.000	0.000	0.000	0.00
0490	60076026	000	FIBER OPTIC CABLE ROAD MARKER	EA	435.000	17.000	0.000	0.000	0.00
0510	60076102	000	RELOCATE FIBER OPTIC CABLE	LF	10.000	125.000	0.000	0.000	0.00
0535	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	2,390.000	2.000	0.000	0.000	0.00
0550	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	30,680.000	4.000	0.000	0.000	0.00
0570	61346001	000	REMOVE DYNAMIC MESSAGE SIGN SYSTEM	EA	21,700.000	3.000	0.000	0.000	0.00
0655	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,340.000	5.000	0.000	0.000	0.00

0685	63226001	000	COLOR DMS (POLE MNT CABINET)	EA	210,000.000	4.000	0.000	0.000	0.00
0690	63236001	000	SYSTEM INTEGRATION	LS	230,000.000	1.000	0.000	0.000	0.00
0725	63816001	000	REMOVE ECUV	EA	65,000.000	1.000	0.000	0.000	0.00
0735	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	4,100.000	4.000	0.000	0.000	0.00
0740	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	4,115.000	5.000	0.000	0.000	0.00
0760	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	32,250.000	4.000	0.000	0.000	0.00
0805	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.550	120.000	0.000	0.000	0.00
0810	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.880	345.000	0.000	0.000	0.00
0815	06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	3.150	1,899.000	0.000	0.000	0.00
0820	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.650	4,019.000	0.000	0.000	0.00
0825	06666072	007	REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	347.000	8.000	0.000	0.000	0.00
0830	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	142.000	8.000	0.000	0.000	0.00
0835	06666081	007	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	762.000	8.000	0.000	0.000	0.00
0840	06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	660.000	9.000	0.000	0.000	0.00
0845	06666105	007	REFL PAV MRK TY I (W)(BIKE ARW)(100MIL)	EA	142.000	2.000	0.000	0.000	0.00
0850	06666111	007	REFL PAV MRK TY I(W)(BIKE SYML)(100MIL)	EA	205.000	2.000	0.000	0.000	0.00
0855	06666117	007	REFL PAV MRK TY I (W)(BIKE DOT)(100MIL)	EA	3.150	64.000	0.000	0.000	0.00
0860	06666162	007	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.790	32,890.000	0.000	0.000	0.00
0915	06666200	007	REFL PAV MRK TY II (W) (BIKE ARROW)	EA	52.500	2.000	0.000	0.000	0.00
0920	06666202	007	REFL PAV MRK TY II (W) (BIKE SYMBOL)	EA	68.250	2.000	0.000	0.000	0.00
0925	06666204	007	REFL PAV MRK TY II (W) (BIKE DOT)	EA	2.100	64.000	0.000	0.000	0.00
0935	06666219	007	REFL PAV MRK TY II (BLACK) 6"(SHADOW)	LF	0.230	32,890.000	0.000	0.000	0.00
0940	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.580	794.000	0.000	0.000	0.00
0945	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.740	32,890.000	0.000	0.000	0.00
0950	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.680	1,335.000	0.000	0.000	0.00
0955	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.880	40,838.000	0.000	0.000	0.00
0960	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.840	66,580.000	0.000	0.000	0.00
1025	06786028	000	PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	15.750	1.000	0.000	0.000	0.00
1030	06786029	000	PAV SURF PREP FOR MRK (BIKE WORD)	EA	15.750	1.000	0.000	0.000	0.00
1035	06786030	000	PAV SURF PREP FOR MRK (BIKE DOT)	EA	5.250	32.000	0.000	0.000	0.00
1038	96086016		UNIQUE CHANGE ORDER ITEM 16 CO_#8 - BENT ELEV DISCREP (INCREASE HAUNCH)	DOL	169.050	0.000	24.000	0.000	0.00
1039	96086017		UNIQUE CHANGE ORDER ITEM 17 CO_#9 - ADD STAMP CONC (PUMP)	DOL	1,319.170	0.000	0.000	0.000	0.00
1040	96086018		UNIQUE CHANGE ORDER ITEM 18 CO_#10 - MATRL ESCALATE (BAL TEE)	DOL	7,387.920	0.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION NBI# 240720000202183 BRIDGE #1

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1046	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	1.000	0.000	0.000	0.00
1056	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	48.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION NBI# 240720000202184 BRIDGE #2

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1061	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	1.000	0.000	0.000	0.00

CATEGORY 004 DESCRIPTION NBI# 240720255203185 BRIDGE #3

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1076	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION NBI# 240720255203091 BRIDGE #4

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1091	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	1.000	0.000	0.000	0.00
1097	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	10,303.000	0.000	0.000	0.00
1099	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	638.700	0.000	0.000	0.00
1100	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	78.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION NBI#240720255203186 BRIDGE #5

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1106	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	1.000	0.000	0.000	0.00
1114	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	302.900	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION NBI#240720255203090 BRIDGE #6

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1121	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION NBI#240720255203035 BRIDGE #7

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1142	04276002	003	CONCRETE PAINT FINISH	SF	0.320	6,836.000	0.000	0.000	0.00
1143	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	308.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION NBI#240720255203034 BRIDGE #8

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1155	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	5,372.000	0.000	0.000	0.00
1157	04276002	003	CONCRETE PAINT FINISH	SF	0.320	6,836.000	0.000	0.000	0.00
1158	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	308.100	0.000	0.000	0.00

1159	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	40.000	0.000	0.000	0.00
									0.00
									0.00

CATEGORY 010 DESCRIPTION NBI#240720255203032 BRIDGE #9

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1173	04276002	003	CONCRETE PAINT FINISH	SF	0.320	6,188.000	0.000	0.000	0.00
1174	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	261.200	0.000	0.000	0.00
									0.00

CATEGORY 011 DESCRIPTION NBI#240720255203005 BRIDGE #10

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1180	04166002	000	DRILL SHAFT (24 IN)	LF	405.000	70.000	0.000	0.000	0.00
1186	04206050	000	CL C CONC (CRASHWALL)(HPC)	CY	700.000	86.900	0.000	0.000	0.00
1187	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	9,370.000	0.000	0.000	0.00
1189	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	463.100	0.000	0.000	0.00
1190	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	66.000	0.000	0.000	0.00
									0.00

CATEGORY 012 DESCRIPTION NBI#240720255203030 BRIDGE #11

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1195	04166002	000	DRILL SHAFT (24 IN)	LF	405.000	140.000	0.000	0.000	0.00
1201	04206050	000	CL C CONC (CRASHWALL)(HPC)	CY	700.000	102.100	0.000	0.000	0.00
1202	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	8,921.000	0.000	0.000	0.00
1204	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	463.000	0.000	0.000	0.00
1205	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	66.000	0.000	0.000	0.00
									0.00

CATEGORY 013 DESCRIPTION NBI#240720255203033 BRIDGE #12

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1215	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	4,908.000	0.000	0.000	0.00
1218	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	265.900	0.000	0.000	0.00
1219	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	44.000	0.000	0.000	0.00
									0.00

CATEGORY 014 DESCRIPTION 2552-04-047- ZARAGOZA RD. TO .33 MI SW OF ZARAGOZA R

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1226	01046001	000	REMOVING CONC (PAV)	SY	26.000	25.000	0.000	0.000	0.00
1227	01046009	000	REMOVING CONC (RIPRAP)	SY	14.000	624.000	0.000	0.000	0.00
1228	01046023	000	REMOVING CONC (CTB)	LF	5.500	3,133.000	0.000	0.000	0.00

1229	01046034	000	REMOVING CONC (COPING)	LF	8.000	1,332.000	0.000	0.000	0.00
1230	01046037	000	REMOVE CONC (RAIL)	LF	12.000	1,332.000	0.000	0.000	0.00
1231	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	4.500	16,421.000	0.000	0.000	0.00
1232	01326002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	7.800	531.000	0.000	0.000	0.00
1233	02756001	000	CEMENT	TON	150.000	176.000	0.000	0.000	0.00
1234	02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	2.150	26,723.000	0.000	0.000	0.00
1235	30766035	000	D-GR HMA TY-D PG64-22	TON	56.000	5,880.000	0.000	0.000	0.00
1236	30766064	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	8,400.000	0.000	0.000	0.00
1237	30766065	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	8,400.000	0.000	0.000	0.00
1238	30766066	000	TACK COAT	GAL	3.650	4,009.000	0.000	0.000	0.00
1239	03106005	000	PRIME COAT (AE-P)	GAL	4.300	4,009.000	0.000	0.000	0.00
1240	03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	35.000	25,332.000	0.000	0.000	0.00
1241	04006005	000	CEM STABIL BKFL	CY	59.500	66.000	0.000	0.000	0.00
1247	04206064	000	CL C CONC (COPING)	CY	0.010	107.000	0.000	0.000	0.00
1248	04206135	000	CL C CONC (RAIL FOUNDATION)(HPC)	CY	460.000	4.000	0.000	0.000	0.00
1249	04226034	000	APPROACH SLAB (EXTEND) (HPC)	CY	450.000	59.000	0.000	0.000	0.00
1250	04236001	000	RETAINING WALL (MSE)	SF	42.000	2,275.000	0.000	0.000	0.00
1253	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	1.250	0.000	0.000	0.00
1255	04506016	000	RAIL (TY T552)	LF	42.000	547.000	0.000	0.000	0.00
1260	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	5,200.000	4.000	0.000	0.000	0.00
1261	04966023	000	REMOVE STR (JUNCTION BOX)	EA	735.000	1.000	0.000	0.000	0.00
1262	04966035	000	REMOV STR (DRILL SHAFT)	EA	2,100.000	1.000	0.000	0.000	0.00
1263	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.400	3,076.000	0.000	0.000	0.00
1264	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.550	3,076.000	0.000	0.000	0.00
1265	05066042	004	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	5.400	187.000	0.000	0.000	0.00
1266	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.550	187.000	0.000	0.000	0.00
1267	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	31.000	100.000	0.000	0.000	0.00
1268	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	1,575.000	1.000	0.000	0.000	0.00
1269	05406022	001	MTL THRIE-BEAM GD FEN (STEEL POST)	EA	2,625.000	2.000	0.000	0.000	0.00
1270	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.200	98.000	0.000	0.000	0.00
1271	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	525.000	1.000	0.000	0.000	0.00
1272	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,150.000	1.000	0.000	0.000	0.00
1273	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	525.000	2.000	0.000	0.000	0.00
1277	60076026	000	FIBER OPTIC CABLE ROAD MARKER	EA	435.000	4.000	0.000	0.000	0.00
1278	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	5,915.000	1.000	0.000	0.000	0.00
1279	60076094	000	FIBER OPTIC FUSION SPLICE	EA	67.600	24.000	0.000	0.000	0.00
1280	60076103	000	REMOVE FIBER OPTIC CABLE	LF	2.050	380.000	0.000	0.000	0.00
1281	60086046	000	ITS GRND MNT CAB (TY 6) (CONF 2) (REM)	EA	3,050.000	1.000	0.000	0.000	0.00
1282	60106011	000	CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY)	EA	2,170.000	1.000	0.000	0.000	0.00
1289	61376004	000	INSTALLATION OF FES	EA	2,300.000	4.000	0.000	0.000	0.00
1293	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	16.200	10.000	0.000	0.000	0.00
1294	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.000	275.000	0.000	0.000	0.00
1300	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.500	4,155.000	0.000	0.000	0.00
1301	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.100	810.000	0.000	0.000	0.00
1302	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	5.300	3,075.000	0.000	0.000	0.00
1304	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,550.000	3.000	0.000	0.000	0.00
1305	06246014	000	GROUND BOX TY 1 (122422)W/APRON	EA	5,800.000	3.000	0.000	0.000	0.00
1307	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,340.000	1.000	0.000	0.000	0.00
1310	63046003	000	ITS RVSD (DC ONLY) (INSTALL ONLY)	EA	2,365.000	1.000	0.000	0.000	0.00
1312	63326001	000	ENVIRONMENTALLY CONTROLLED COMM BLDG	EA	175,000.000	1.000	0.000	0.000	0.00
1320	06666081	007	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	762.000	1.000	0.000	0.000	0.00
1321	06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	660.000	1.000	0.000	0.000	0.00

1322	06666162	007	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.790	3,390.000	0.000	0.000	0.00
1323	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.260	2,020.000	0.000	0.000	0.00
1324	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.360	3,390.000	0.000	0.000	0.00
1325	06666193	007	REFL PAV MRK TY II (W) (ENTR GORE)	EA	520.000	1.000	0.000	0.000	0.00
1326	06666194	007	REFL PAV MRK TY II (W) (EXIT GORE)	EA	415.000	1.000	0.000	0.000	0.00
1327	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.320	3,517.000	0.000	0.000	0.00
1328	06666219	007	REFL PAV MRK TY II (BLACK) 6"(SHADOW)	LF	0.230	3,390.000	0.000	0.000	0.00
1329	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.740	3,390.000	0.000	0.000	0.00
1330	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.880	2,020.000	0.000	0.000	0.00
1331	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.840	3,517.000	0.000	0.000	0.00
1332	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.900	236.000	0.000	0.000	0.00
1334	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.780	1,489.000	0.000	0.000	0.00
1335	06776013	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	710.000	1.000	0.000	0.000	0.00
1336	06776014	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	578.000	1.000	0.000	0.000	0.00
1337	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.130	5,537.000	0.000	0.000	0.00
1338	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.160	6,780.000	0.000	0.000	0.00
1339	06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	157.500	1.000	0.000	0.000	0.00
1340	06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	194.250	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT CBI 2B20(010) CONTROL 255203066

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1555	10056002	000	LOOSE AGGR FOR GROUNDCOVER (TYPE II)	CY	20.000	3,322.000	0.000	0.000	0.00
1621	30766064	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	11,200.000	0.000	0.000	0.00
1622	30766065	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	11,200.000	0.000	0.000	0.00
1631	30776073	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	9,000.000	0.000	0.000	0.00
1632	30776074	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	9,000.000	0.000	0.000	0.00
1636	30776073	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	4,500.000	0.000	0.000	0.00
1637	30776074	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	4,500.000	0.000	0.000	0.00
1651	05856006	000	RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	4,000.000	0.000	0.000	0.00
1660	05286001		COLORED TEXTURED CONC (4") CO_#9 - ADD STAMP CONC (FRNT RD)	SY	1,319.170	0.000	0.000	0.000	0.00
1750	04326002	000	RIPRAP (CONC)(5 IN)	CY	1,000.000	1.000	0.000	0.000	0.00
1780	04506103	000	RAIL (TY PR11)	LF	80.000	468.000	0.000	0.000	0.00
1830	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	4,700.000	1.000	0.000	0.000	0.00
1835	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	2,900.000	10.000	0.000	0.000	0.00
1840	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	3,600.000	1.000	0.000	0.000	0.00
1870	04656028	001	INLET (COMPL)(PCO)(6FT)(BOTH)	EA	8,900.000	3.000	0.000	0.000	0.00
1940	04676418	000	SET (TY II) (30 IN) (RCP) (3: 1) (P)	EA	7,000.000	1.000	0.000	0.000	0.00
1968	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
1972	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING CO_#7 - TIME IMPACT (NON-PART BARR)	MO	35,000.000	0.000	6.000	0.000	0.00
1975	05066001	004	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	71.000	20.000	0.000	0.000	0.00
1980	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	29.000	20.000	0.000	0.000	0.00
2015	05066042	004	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	5.400	66.000	0.000	0.000	0.00
2025	05086001	000	CONSTRUCTING DETOURS	SY	40.000	2,069.000	0.000	0.000	0.00
2060	05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	4.500	5,130.000	0.000	0.000	0.00

2100	05316006	000	CURB RAMPS (TY 3)	EA	2,100.000	2.000	0.000	0.000	0.00
2115	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,575.000	1.000	0.000	0.000	0.00
2135	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	525.000	2.000	0.000	0.000	0.00
2150	05456004	000	CRASH CUSH ATTEN (STKPL)	EA	360.000	2.000	0.000	0.000	0.00
2215	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	3,400.000	3.000	0.000	0.000	0.00
2310	06366001	001	ALUMINUM SIGNS (TY A)	SF	39.900	6.000	0.000	0.000	0.00
2325	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	738.000	11.000	0.000	0.000	0.00
2350	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	4,100.000	2.000	0.000	0.000	0.00
2380	06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	995.000	2.000	0.000	0.000	0.00
2385	06446078	000	REMOVE SM RD SN SUP&AM (SIGN ONLY)	EA	98.000	1.000	0.000	0.000	0.00
2395	06476003	000	REMOVE LRSA	EA	3,030.000	1.000	0.000	0.000	0.00
2425	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	28.950	21.000	0.000	0.000	0.00
2430	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	24.400	3.000	0.000	0.000	0.00
2460	06626031	000	WK ZN PAV MRK NON-REMOV(W)36"(YLD TRI)	EA	20.600	6.000	0.000	0.000	0.00
2470	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.880	1,863.000	0.000	0.000	0.00
2475	06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	3.150	1,290.000	0.000	0.000	0.00
2480	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.650	498.000	0.000	0.000	0.00
2485	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	7.350	50.000	0.000	0.000	0.00
2490	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	142.000	7.000	0.000	0.000	0.00
2495	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	184.000	2.000	0.000	0.000	0.00
2505	06666072	007	REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	347.000	2.000	0.000	0.000	0.00
2510	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	142.000	6.000	0.000	0.000	0.00
2525	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	42.000	8.000	0.000	0.000	0.00
2550	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.700	498.000	0.000	0.000	0.00
2555	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.700	50.000	0.000	0.000	0.00
2575	06666190	007	REFL PAV MRK TY II (W) (LNDP ARW)	EA	147.000	2.000	0.000	0.000	0.00
2595	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	26.250	8.000	0.000	0.000	0.00
2610	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.880	12,502.000	0.000	0.000	0.00
2615	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.840	10,909.000	0.000	0.000	0.00
2645	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.700	100.000	0.000	0.000	0.00
2665	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	158.000	2.000	0.000	0.000	0.00
2680	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.210	1,863.000	0.000	0.000	0.00
2685	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.320	1,788.000	0.000	0.000	0.00
2690	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.050	50.000	0.000	0.000	0.00
2695	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	21.000	9.000	0.000	0.000	0.00
2700	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	26.250	2.000	0.000	0.000	0.00
2705	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	26.250	2.000	0.000	0.000	0.00
2710	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	21.000	6.000	0.000	0.000	0.00
2715	06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	157.500	5.000	0.000	0.000	0.00
2725	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	5.250	8.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE #240720255203335

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2870	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	91.000	245.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE#240720255203333

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3135	96086006		UNIQUE CHANGE ORDER ITEM 6 CO_#6 - REDESIGN RAMP A (BCKFL ESCALATE)	DOL	1.070	0.000	13,304.000	0.000	0.00
3140	96086007		UNIQUE CHANGE ORDER ITEM 7 CO_#6 - REDESIGN RAMP A (PANEL DISPOS)	DOL	5.250	0.000	1,282.000	0.000	0.00
3150	96086009		UNIQUE CHANGE ORDER ITEM 9 CO_#7 - TIME IMPACT (PROJ OVERHEAD)	DOL	4,719.190	0.000	129.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 005 DESCRIPTION BRIDGE#240720255203092

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3190	04006005	000	CEM STABIL BKFL	CY	59.500	26.000	0.000	0.000	0.00
3200	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	1.000	0.000	0.000	0.00
3205	04166001	000	DRILL SHAFT (18 IN)	LF	135.000	78.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 006 DESCRIPTION BRIDGE#240720255203337

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3340	04166001	000	DRILL SHAFT (18 IN)	LF	135.000	87.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 007 DESCRIPTION BRIDGE#240720255203093

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3485	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	1.000	0.000	0.000	0.00
3515	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	6,345.000	0.000	0.000	0.00
3525	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	298.100	0.000	0.000	0.00
3530	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	48.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$70,111,995.36

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	16,450.000	426.00	426.000	7,007,700.00
01046001	000	REMOVING CONC (PAV)	SY	26.000	8,649.00	9,357.110	243,284.86
01046009	000	REMOVING CONC (RIPRAP)	SY	14.000	18,608.00	21,034.970	294,489.58
01046011	000	REMOVING CONC (MEDIANS)	SY	33.000	49.00	49.000	1,617.00
01046021	000	REMOVING CONC (CURB)	LF	1.500	9,489.00	10,560.000	15,840.00
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	6.000	204.00	204.000	1,224.00
01046023	000	REMOVING CONC (CTB)	LF	5.500	10,458.00	14,755.000	81,152.50
01046024	000	REMOVING CONC (RETAINING WALLS)	SY	12.000	2,654.00	3,357.750	40,293.00
01046037	000	REMOVE CONC (RAIL)	LF	12.000	12,813.00	9,402.000	112,824.00
01046044	000	REMOVING CONC (FLUME)	SY	115.000	9.00	42.330	4,867.95
01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	4.500	19,288.00	12,489.290	56,201.83
01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	4.500	54,676.00	40,240.780	181,083.51
01056096	000	REMOV STAB BASE AND ASPH PAV (0"-12")	SY	4.000	2,178.00	2,469.330	9,877.32
01106001	000	EXCAVATION (ROADWAY)	CY	3.150	25,893.00	26,988.940	85,015.16
01326002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	7.800	94,088.00	78,600.030	613,080.23
02476388	003	FL BS (CMP IN PLC)(TY A GR 5)(6")	SY	7.800	2,190.00	2,190.000	17,082.00
02756001	000	CEMENT	TON	150.000	1,270.00	1,055.440	158,316.00
02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	2.150	188,482.00	143,709.110	308,974.57
03106005	000	PRIME COAT (AE-P)	GAL	4.300	28,466.00	13,738.920	59,077.38
03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	35.000	171,691.00	128,617.548	4,501,614.20
04006005	000	CEM STABIL BKFL	CY	59.500	7,484.27	7,520.698	447,481.55
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.400	16,015.00	11,432.900	16,006.07
04036001	000	TEMPORARY SPL SHORING	SF	17.000	61,448.00	66,607.000	1,132,319.00
04106001	000	SOIL NAIL ANCHORS	LF	54.000	2,748.00	2,748.000	148,392.00
04166001	000	DRILL SHAFT (18 IN)	LF	135.000	40.00	40.000	5,400.00
04166004	000	DRILL SHAFT (36 IN)	LF	225.000	6,165.00	6,260.000	1,408,500.00
04166005	000	DRILL SHAFT (42 IN)	LF	400.000	3,262.00	3,342.000	1,336,800.00
04166006	000	DRILL SHAFT (48 IN)	LF	520.000	835.00	835.000	434,200.00
04166007	000	DRILL SHAFT (54 IN)	LF	605.000	490.00	490.000	296,450.00
04166009	000	DRILL SHAFT (66 IN)	LF	850.000	1,043.00	1,044.000	887,400.00
04166012	000	DRILL SHAFT (84 IN)	LF	1,180.000	792.00	792.000	934,560.00
04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	365.000	16.00	16.000	5,840.00
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	605.000	474.67	474.570	287,114.85
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	625.000	1,438.00	1,438.000	898,750.00
04166068	000	DRILL SHAFT (SIGN MTS) (60 IN)	LF	646.000	173.09	273.090	176,416.14
04206007	000	CL A CONC (FLUME)	CY	360.000	457.00	388.893	140,001.48
04206014	000	CL C CONC (ABUT)(HPC)	CY	785.000	131.10	131.100	102,913.50
04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	418.10	397.000	397,000.00
04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	1,161.70	1,161.715	1,115,246.40
04206030		CL C CONC (CAP)(HPC)	CY	2,780.390	1,161.70	80.000	222,431.21
		CO_#8 - BENT ELEV UPRR SB (BENTS 2,3,4,5,6)					
04206030		CL C CONC (CAP)(HPC)	CY	3,054.870	1,161.70	9.000	27,493.83
		CO_#8 - BENT ELEV PAN AM SB (BENT 2)					

CONTRACT ID	255203049	ESTIMATE	0040	CONTRACTOR'S ESTIMATE PACKAGE			
04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	793.10	802.900	907,277.00
04206044	000	CL C CONC (FOOTING)(HPC)	CY	665.000	52.40	154.000	102,410.00
04206066	000	CL C CONC (RAIL FOUNDATION)	CY	200.000	1,521.00	438.478	87,695.60
04226002	000	REINF CONC SLAB (HPC)	SF	18.100	107,621.00	107,621.160	1,947,942.99
04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	46,622.00	46,199.300	1,247,381.10
04226016	000	APPROACH SLAB (HPC)	CY	600.000	188.60	208.130	124,878.00
04226034	000	APPROACH SLAB (EXTEND) (HPC)	CY	450.000	952.00	271.670	122,251.50
04236001	000	RETAINING WALL (MSE)	SF	42.000	72,495.76	78,507.000	3,297,294.00
04236004	000	RETAINING WALL (CONC BLOCK)	SF	40.000	40,968.00	44,207.000	1,768,280.00
04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	65.000	4,585.00	4,585.000	298,025.00
04256028	000	PRESTR CONC U - BEAM (U54)	LF	230.000	4,688.38	4,391.450	1,010,033.50
04256035	000	PRESTR CONC GIRDER (TX28)	LF	205.000	2,634.15	2,634.150	540,000.75
04256038	000	PRESTR CONC GIRDER (TX46)	LF	210.000	2,292.87	2,293.040	481,538.40
04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	14,374.38	14,374.380	2,874,876.00
04276002	003	CONCRETE PAINT FINISH	SF	0.320	6,122.00	13,609.000	4,354.88
04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	2,364.64	2,323.290	859,617.30
04326053	000	RIPRAP (CONC) (CHANNEL) (4IN)	CY	360.000	27.00	29.310	10,551.60
04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	12.500	350.00	350.000	4,375.00
04506014	000	RAIL (TY T551)	LF	44.000	60,816.00	41,041.100	1,805,808.40
04506015	000	RAIL (TY T551)(HPC)	LF	64.000	6,486.30	6,236.600	399,142.40
04506030	000	RAIL (TY C221)	LF	64.000	4,180.00	4,180.000	267,520.00
04506031	000	RAIL (TY C221)(HPC)	LF	85.000	2,137.20	2,137.200	181,662.00
04506090	000	RAIL (TY T551)(MOD)	LF	545.000	201.00	206.910	112,765.95
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	770.00	1,006.000	102,612.00
04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	370.000	1,747.00	1,623.930	600,854.10
04646003	001	RC PIPE (CL III)(18 IN)	LF	36.000	252.00	245.250	8,829.00
04646005	001	RC PIPE (CL III)(24 IN)	LF	77.000	11,545.00	9,291.430	715,440.11
04646007	001	RC PIPE (CL III)(30 IN)	LF	115.000	669.00	669.000	76,935.00
04646008	001	RC PIPE (CL III)(36 IN)	LF	210.000	244.00	243.070	51,044.70
04646010	001	RC PIPE (CL III)(48 IN)	LF	220.000	1,225.00	636.620	140,056.40
04646026	001	RC PIPE (CL V)(24 IN)	LF	135.000	577.00	790.690	106,743.15
04646059	001	RC PIPE (CL V)(30 IN)	LF	275.000	14.00	13.900	3,822.50
04646080	001	RC PIPE (ARCH)(CL V)(DES 3)	LF	155.000	383.00	383.000	59,365.00
04656002	001	MANH (COMPL)(PRM)(48IN)	EA	7,700.000	10.00	10.000	77,000.00
04656003	001	MANH (COMPL)(PRM)(60IN)	EA	4,700.000	15.00	13.000	61,100.00
04656004	001	MANH (COMPL)(PRM)(72IN)	EA	4,700.000	2.00	2.000	9,400.00
04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,300.000	1.00	1.000	5,300.00
04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,800.000	1.00	1.000	5,800.00
04656017	001	INLET (COMPL)(PCO)(4FT)(NONE)	EA	5,700.000	2.00	2.000	11,400.00
04656018	001	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	6,200.000	6.00	6.000	37,200.00
04656027	001	INLET (COMPL)(PCO)(6FT)(RIGHT)	EA	8,400.000	1.00	1.000	8,400.00
04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	7,200.000	16.00	16.000	115,200.00
04656046	001	INLET (COMPL)(PMBD)(5FT)	EA	7,400.000	1.00	1.000	7,400.00
04656052	001	INLET (COMPL)(POD)(SFG)(4FTX4FT)	EA	5,700.000	3.00	4.000	22,800.00
04656053	001	INLET (COMPL)(POD)(SFG)(3FTX5FT)	EA	6,000.000	2.00	2.000	12,000.00
04656070	001	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	4,000.000	11.00	14.000	56,000.00
04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	4,500.000	5.00	6.000	27,000.00
04656075	001	INLET (COMPL)(PSL)(RC)(5FTX6FT)	EA	6,000.000	2.00	2.000	12,000.00
04656077	001	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	13,500.000	6.00	6.000	81,000.00

04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,900.000	2.00	2.000	9,800.00
04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	6,200.000	10.00	12.000	74,400.00
04656146	001	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	4,600.000	3.00	3.000	13,800.00
04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	5,200.000	44.00	39.000	202,800.00
04656148	001	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	6,600.000	3.00	3.000	19,800.00
04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,650.000	2.00	2.000	3,300.00
04796003	000	ADJUSTING MANHOLES & INLETS	EA	2,885.000	3.00	34.000	98,090.00
04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	25.600	110.00	110.000	2,816.00
04966002	000	REMOV STR (INLET)	EA	650.000	23.00	20.000	13,000.00
04966003	000	REMOV STR (MANHOLE)	EA	875.000	6.00	3.000	2,625.00
04966007	000	REMOV STR (PIPE)	LF	11.500	1,384.00	1,038.610	11,944.02
04966023	000	REMOVE STR (JUNCTION BOX)	EA	735.000	16.00	15.000	11,025.00
04966035	000	REMOV STR (DRILL SHAFT)	EA	2,100.000	1.00	2.000	4,200.00
04966106		REMOVE STR (BENT CAP)	EA	4,399.480	0.00	9.500	41,795.06
		CO_#8 - BENT ELEV PAN AM SB (BENT 2)					
04966106		REMOVE STR (BENT CAP)	EA	16,123.140	0.00	8.000	128,985.14
		CO_#8 - BENT ELEV UPRR SB (BENTS 2,3,4,5,6)					
05006001	000	MOBILIZATION	LS	3,800,000.000	1.00	0.900	3,420,000.00
05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	40.00	36.000	1,260,000.00
05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	32.500	400.00	313.560	10,190.70
05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	8.400	400.00	200.000	1,680.00
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.400	12,811.00	11,958.000	40,657.20
05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.550	12,811.00	925.000	1,433.75
05066040	004	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	2.800	1,192.00	261.000	730.80
05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.800	288.00	548.000	2,630.40
05066042	004	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	5.400	3,925.00	678.000	3,661.20
05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.550	5,471.00	506.000	278.30
05086001	000	CONSTRUCTING DETOURS	SY	40.000	3,437.00	1,255.920	50,236.80
05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	3.750	28,230.00	30,210.000	113,287.50
05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	5.500	5,320.00	7,360.000	40,480.00
05126022	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	20.000	160.00	720.000	14,400.00
05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	4.750	104,687.00	57,280.000	272,080.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.700	10,380.00	7,037.000	33,073.90
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	29.500	320.00	220.000	6,490.00
05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	4.500	20,700.00	870.000	3,915.00
05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	7,640.00	7,520.000	30,080.00
05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	16.000	620.00	440.000	7,040.00
05146013	000	PERM CTB (F-SHAPE) (TY 1)	LF	75.000	7,299.00	7,329.000	549,675.00
05146015	000	PERM CTB (F-SHAPE) (TY 3)	LF	110.000	507.00	3,013.000	331,430.00
05296005	000	CONC CURB (MONO) (TY II)	LF	8.000	5,652.00	4,142.000	33,136.00
05296008	000	CONC CURB & GUTTER (TY II)	LF	12.800	1,006.00	1,178.500	15,084.80
05306025	000	DRIVEWAYS (CONC) (FAST TRACK)	SY	75.000	1,284.00	1,026.630	76,997.25
05316002	000	CONC SIDEWALKS (5")	SY	54.000	4,197.00	2,867.890	154,866.06
05316004	000	CURB RAMPS (TY 1)	EA	1,940.000	1.00	2.000	3,880.00
05316005	000	CURB RAMPS (TY 2)	EA	2,100.000	6.00	2.000	4,200.00
05366002	000	CONC MEDIAN	SY	79.000	211.00	211.000	16,669.00
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	26.000	150.00	1,000.000	26,000.00
05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	31.000	1,305.00	475.000	14,725.00
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,050.000	5.00	3.000	6,150.00

05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,575.000	4.00	5.000	7,875.00
05406022	001	MTL THRIE-BEAM GD FEN (STEEL POST)	EA	2,625.000	4.00	2.000	5,250.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.200	6,830.00	8,136.500	34,173.30
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	525.000	28.00	18.000	9,450.00
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	420.000	3.00	2.000	840.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,150.000	12.00	8.000	25,200.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	525.000	24.00	24.000	12,600.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	850.000	59.00	43.000	36,550.00
05456004	000	CRASH CUSH ATTEN (STKPL)	EA	360.000	27.00	6.000	2,160.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	600.000	1.00	1.000	600.00
05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	22,000.000	5.00	5.000	110,000.00
05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	35,484.330	5.00	2.000	70,968.66
		CO_#4 - PERMANENT CCA (ADDED)					
05456016		CRASH CUSH ATTEN (INSTL)(R)(W)(TL3)	EA	44,806.130	0.00	2.000	89,612.26
		CO_#4 - PERMANENT CCA (ADDED)					
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,800.000	27.00	37.000	288,600.00
05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	10.000	8,846.00	8,448.000	84,480.00
05566012	000	PIPE UNDERDRAINS (TY 9)(4")	LF	8.750	2,950.00	2,950.000	25,812.50
06106006	000	REMOVE RD IL ASM (BRIDGE MOUNT)	EA	420.000	12.00	13.000	5,460.00
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	1,150.000	155.00	136.000	156,400.00
06106010	000	REMOVE RD IL ASM (U/P)	EA	310.000	64.00	42.000	13,020.00
06106101	000	REPLACE LUMINAIRE W/LED (150W EQ)	EA	2,150.000	2.00	2.000	4,300.00
06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	3,450.000	69.00	48.000	165,600.00
06136003	000	HI MST IL POLE (125 FT)(80 MPH)	EA	39,500.000	1.00	1.000	39,500.00
06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	44,000.000	44.00	44.000	1,936,000.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	16.200	29,660.00	22,857.000	370,283.40
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.000	6,805.00	12,259.000	367,770.00
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	30.000	350.00	1,876.000	56,280.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	36.000	1,925.00	3,497.000	125,892.00
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	40.000	430.00	612.000	24,480.00
06186062	000	CONDT (RM) (3/4")	LF	15.500	4,240.00	1,164.000	18,042.00
06186070	000	CONDT (RM) (2")	LF	31.000	45.00	230.000	7,130.00
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.650	5,018.00	6,295.000	10,386.75
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.950	13,605.00	13,182.000	25,704.90
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.500	83,565.00	92,740.000	324,590.00
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.100	46,525.00	41,874.000	171,683.40
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	4.500	2,385.00	2,267.000	10,201.50
06206016	000	ELEC CONDR (NO.2) INSULATED	LF	5.300	3,270.00	18,243.000	96,687.90
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,550.000	198.00	218.000	337,900.00
06246014	000	GROUND BOX TY 1 (122422)W/APRON	EA	5,800.000	15.00	15.000	87,000.00
06246021	000	GROUND BOX TY 2 (243636)W/APRON	EA	7,900.000	2.00	1.000	7,900.00
06246028	000	REMOVE GROUND BOX	EA	210.000	32.00	88.000	18,480.00
06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,340.000	1.00	1.000	1,340.00
06286041	000	ELC SRV TY A 240/480 060(NS)SS(E)GC(O)	EA	8,100.000	8.00	8.000	64,800.00
06286073	000	ELC SRV TY A 240/480 100(NS)SS(E)GC(O)	EA	7,700.000	3.00	3.000	23,100.00
06286128	000	ELC SRV TY D 120/240 060(NS)GS(N)GC(O)	EA	7,160.000	2.00	2.000	14,320.00
06286225	000	ELC SRV TY D 120/240 100(NS)GS(N)GC(O)	EA	7,160.000	1.00	1.000	7,160.00
06286259	000	ELC SRV TY D 120/240 125(NS)GS(N)GC(O)	EA	9,150.000	1.00	1.000	9,150.00
06286348	000	ELC SRV TY D 120/240 125(NS)GS(N)GC(U)	EA	12,950.000	1.00	1.000	12,950.00

06366001	001	ALUMINUM SIGNS (TY A)	SF	39.900	117.00	117.000	4,668.30
06366002	001	ALUMINUM SIGNS (TY G)	SF	42.900	82.50	82.500	3,539.25
06366003	001	ALUMINUM SIGNS (TY O)	SF	47.300	5,935.00	5,636.000	266,582.83
06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	46.350	9.00	9.000	417.15
06366009	001	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	47.300	1,361.25	1,361.250	64,387.13
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	738.000	4.00	5.000	3,690.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	918.000	11.00	6.000	5,508.00
06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	1,190.000	1.00	1.000	1,190.00
06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	1,010.000	4.00	3.000	3,030.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	717.000	5.00	5.000	3,585.00
06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	4,115.000	2.00	1.000	4,115.00
06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	612.000	1.00	1.000	612.00
06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	630.000	1.00	1.000	630.00
06446074	000	RELOCATE SM RD SN SUP&AM(RAIL MOUNT)	EA	3,140.000	1.00	4.000	12,560.00
06446075	000	RELOCATE SM RD SN SUP&AM(SIGN ONLY)	EA	540.000	2.00	2.000	1,080.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	129.000	25.00	3.000	387.00
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	9.950	632.80	632.800	6,296.36
06476003	000	REMOVE LRSA	EA	3,030.000	2.00	1.000	3,030.00
06476004	000	RELOCATE LRSS (SIGN ONLY)	EA	1,590.000	2.00	2.000	3,180.00
06506040	000	INS OH SN SUP(35 FT CANT)(CIRC TUBE)	EA	102,000.000	1.00	1.000	102,000.00
06506047	000	INS OH SN SUP(40 FT CANT)(CIRC TUBE)	EA	140,000.000	3.00	3.000	420,000.00
06506090	000	INS OH SN SUP(80 FT BRDG)(CIRC TUBE)	EA	244,000.000	2.00	2.000	488,000.00
06506105	000	INS OH SN SUP(95 FT BRDG)(CIRC TUBE)	EA	294,000.000	1.00	1.000	294,000.00
06506155	000	INS OH SN SUP(145 FT BRDG (CIRC TUBE)	EA	339,000.000	1.00	1.000	339,000.00
06506165	000	INS OH SN SUP(155 FT BRDG)(CIRC TUBE)	EA	400,000.000	1.00	1.000	400,000.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	12,750.000	9.00	9.000	114,750.00
06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	1,050.000	2.00	2.000	2,100.00
06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	22.250	130.00	95.000	2,113.75
06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	20.700	116.00	321.000	6,644.70
06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.460	3,580.00	22,983.000	10,572.18
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.460	34,000.00	91,620.000	42,145.20
06626010	000	WK ZN PAV MRK NON-REMOV (W)8"(DOT)	LF	0.670	385.00	4,646.000	3,112.82
06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	77.250	22.00	10.000	772.50
06626029	000	WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	77.250	13.00	7.000	540.75
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.510	29,985.00	70,753.000	36,084.03
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.950	27,550.00	7,744.000	7,356.80
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.950	147,919.00	35,668.000	33,884.60
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.950	121,350.00	39,581.000	37,601.95
06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	263.000	2.00	2.000	526.00
06666081	007	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	762.000	5.00	1.000	762.00
06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	660.000	5.00	2.000	1,320.00
06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	1.050	120.00	120.000	126.00
06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.260	54,134.00	51,566.000	13,407.16
06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.360	38,510.00	25,302.000	9,108.72
06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.470	2,208.00	3,525.000	1,656.75
06666179	007	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.480	3,189.00	1,660.000	2,456.80
06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.700	4,019.00	3,809.000	6,475.30
06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	68.500	15.00	12.000	822.00
06666185	007	REFL PAV MRK TY II (W) (DBL ARROW)	EA	90.000	2.00	1.000	90.00

06666187	007	REFL PAV MRK TY II (W) (UTURN ARROW)	EA	126.000	2.00	2.000	252.00
06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	79.000	14.00	11.000	869.00
06666193	007	REFL PAV MRK TY II (W) (ENTR GORE)	EA	520.000	13.00	8.000	4,160.00
06666194	007	REFL PAV MRK TY II (W) (EXIT GORE)	EA	415.000	14.00	8.000	3,320.00
06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.320	77,987.00	56,960.000	18,227.20
06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.740	5,620.00	720.000	532.80
06726008	000	REFL PAV MRKR TY I-R	EA	2.900	56.00	56.000	162.40
06726010	000	REFL PAV MRKR TY II-C-R	EA	2.900	2,768.00	2,926.000	8,485.40
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.680	108,294.00	238,921.000	162,466.28
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.780	19,456.00	16,387.000	12,781.86
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.900	1,445.00	7,428.000	6,685.20
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.100	148.00	6,039.000	12,681.90
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	105.000	4.00	15.000	1,575.00
06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	132.000	2.00	2.000	264.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	105.000	3.00	9.000	945.00
06776013	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	710.000	9.00	5.000	3,550.00
06776014	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	578.000	9.00	5.000	2,890.00
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.130	130,660.00	43,579.000	5,665.27
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.160	71,400.00	23,972.000	3,835.52
06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.320	5,624.00	1,148.000	367.36
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	21.000	7.00	2.000	42.00
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	21.000	7.00	2.000	42.00
06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	157.500	6.00	1.000	157.50
06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	194.250	14.00	3.000	582.75
20036001	000	RMV, STCKPL, CLEAN, RELAY LOOSE AGGRGT	STA	2,950.000	58.00	58.000	171,100.00
30766035	000	D-GR HMA TY-D PG64-22	TON	56.000	40,467.00	30,602.965	1,713,766.04
30766066	000	TACK COAT	GAL	3.650	27,428.00	12,993.850	47,427.56
30776001	000	SP MIXES SP-B PG64-22	TON	80.000	3,474.00	2,293.920	183,513.60
30776022	000	SP MIXES SP-C SAC-A PG70-22	TON	120.000	645.00	654.410	78,529.20
30776075	000	TACK COAT	GAL	8.500	2,813.00	2,383.560	20,260.27
40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,935.000	16.00	11.000	54,285.00
50266002	000	ASBESTOS ABATEMENT (OTHER)	LF	23.500	858.00	1,002.160	23,550.76
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	7,500.000	4.00	4.000	30,000.00
60076020	000	FIBER OPTIC PIGTAIL (12 FIBER)	LF	12.500	10,637.00	19,952.000	249,400.00
60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	4,450.000	6.00	1.000	4,450.00
60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	3,860.000	20.00	7.000	27,020.00
60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	5,915.000	3.00	2.000	11,830.00
60076094	000	FIBER OPTIC FUSION SPLICE	EA	67.600	126.00	144.000	9,734.40
60076103	000	REMOVE FIBER OPTIC CABLE	LF	2.050	2,442.00	4,299.000	8,812.95
60076104	000	FO CBL (24 SMF)(PIGTAIL)	LF	14.650	1,050.00	125.000	1,831.25
60086047	000	RELOCATE EXISTING COMMUNICATION CABINET	EA	12,700.000	1.00	2.000	25,400.00
60106011	000	CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY)	EA	2,170.000	6.00	4.000	8,680.00
60276003	000	CONDUIT (PREPARE)	LF	9.300	3,693.00	7,298.000	67,871.40
60276008	000	GROUND BOX (PREPARE)	EA	3,185.000	36.00	26.000	82,810.00
60646046	000	ITS POLE (55 FT)(90 MPH)	EA	22,600.000	3.00	3.000	67,800.00
60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	8,150.000	4.00	4.000	32,600.00
61376004	000	INSTALLATION OF FES	EA	2,300.000	13.00	6.000	13,800.00
61436002	000	REMOVE RVSD POLE STRUCTURE	EA	2,650.000	10.00	10.000	26,500.00
61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	23,000.000	44.00	44.000	1,012,000.00

61856002	002	TMA (STATIONARY)	DAY	100.000	629.00	821.000	82,100.00
61856005	002	TMA (MOBILE OPERATION)	DAY	375.000	109.00	77.000	28,875.00
62806001	000	HIGH MAST ASSEMBLY FOR ITS	EA	71,000.000	1.00	1.000	71,000.00
63046003	000	ITS RVSD (DC ONLY) (INSTALL ONLY)	EA	2,365.000	4.00	2.000	4,730.00
63296001	000	SMART WORK ZONE ITS SYSTEM	LS	280,000.000	1.00	0.800	224,000.00
63306001	000	REMOVE EXISTING LANE CONTROL SIG SYS	EA	2,200.000	4.00	5.000	11,000.00
63326001	000	ENVIRONMENTALLY CONTROLLED COMM BLDG	EA	175,000.000	2.00	2.000	350,000.00
63426001	000	REMOVE HUB BUILDING	EA	3,050.000	1.00	1.000	3,050.00
96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.00	1,336,126.510	1,336,126.51
96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.00	307,438.990	307,438.99
96046001	000	CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	100,000.00	38,247.480	38,247.48
		ITS CONTRACTOR FORCE ACCT WORK					
96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	150,000.00	1,496,529.920	1,496,529.92
96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	30,000.00	29,832.340	29,832.34
96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	100,000.00	551,935.310	551,935.31
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	169,092.480	0.00	1.000	169,092.48
		CO_#2 - OSB (INSTALL ONLY)					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1,736.030	0.00	51.000	88,537.53
		CO_#3 - ADDITION OF OSB SIGN BRACKETS					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	9,789.780	0.00	1.000	9,789.78
		CO_#5 - REDESIGN RAMP A (TIMBER MATS)					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	21.900	0.00	24.000	525.60
		CO_#5 - REDESIGN RAMP A ABUT 8 (SAND BEDDING)					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	44.700	0.00	1,384.000	61,864.80
		CO_#5 - REDESIGN RAMP A (RET WALL DES/CAST)					
96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	3,181.500	0.00	1.000	3,181.50
		CO_#6 - REDESIGN RAMP A (DRILL SHAFT MOB)					
96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	327,419.920	0.00	1.000	327,419.92
		CO_#7 - TIME IMPACT (STANBY EQUIP COST)					
96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	21,740.140	0.00	5.000	108,700.70
		CO_#8 - BENT ELEV UPRR SB (CORE/CUT)					
96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	21,740.140	0.00	3.000	65,220.42
		CO_#8 - BENT ELEV UPRR NB (CORE/CUT)					
96086013		UNIQUE CHANGE ORDER ITEM 13	DOL	5,504.400	0.00	9.000	49,539.60
		CO_#8 - BENT ELEV UPRR SB & NB (BEAM-RMV)					
96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	5,504.400	0.00	9.000	49,539.60
		CO_#8 - BENT ELEV UPRR NB & SB (BEAM-RESET)					
96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	1,423.960	0.00	48.000	68,350.08
		CO_#8 - BENT ELEV (ADJ BEAM SEAT ELEV)					

TOTAL ITEM EARNINGS TO DATE

\$70,111,995.36