



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **04/09/23**

CONTRACT ID: **003904129**  
 PROJECT: **STP 2020(986)HES**  
 CONTRACT: **07203024**  
 AWARD AMOUNT: **\$2,216,223.85**  
 PROJECTED AMOUNT: **\$2,216,223.85**  
 ADJ. PROJECTED AMOUNT: **\$2,216,223.85**  
 CONTRACTOR: **AUSTIN TRAFFIC SIGNAL CONSTRUCTION CO., INC.**

HIGHWAY: **BU 83-S**  
 DISTRICT NAME: **PHARR**  
 COUNTY: **HIDALGO**  
 AREA ENGINEER: **Hector E. Siller, P.E.**  
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0024**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **10/01/2022** to **10/13/2022**  
 ESTIMATE TYPE: **FINL**  
 % COMPLETE: **100.00**  
 % TIME USED: **99.53**  
 % RETAINAGE: **0.00**

LETTING DATE: **07/08/2020**  
 AWARD DATE: **07/30/2020**  
 NOTICE TO PROCEED DATE: **11/19/2020**  
 WORK BEGIN DATE: **03/02/2021**  
 ACCEPTED DATE: **09/16/2022**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$2,107,581.80	\$2,102,781.80	\$4,800.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$2,107,581.80	\$2,102,781.80	\$4,800.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$2,107,581.80</b>	<b>\$2,102,781.80</b>	<b>\$4,800.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	<b>03/02/2021</b>	<u>ASSESSED LIQ DAMAGES:</u>	<b>0</b>
<u>TIME CHARGES BEGIN:</u>	<b>00/00/0000</b>	<u>LIQ DAMAGE RATE:</u>	<b>\$785.00</b>
<u>BID DAYS:</u>	<b>200</b>	<u>LIQUIDATED DAMAGES:</u>	<b>0</b>
<u>C. O. ADJUSTED DAYS:</u>	<b>11</b>	<b>DAYS AT</b>	
<u>CURRENT DAYS:</u>	<b>211</b>	<b>PER DAY</b>	<b>\$785.00</b>
<u>DAYS CHARGED TO DATE:</u>	<b>210</b>	<u>TOTAL:</u>	<b>\$0.00</b>
<u>PHYSICAL WORK COMPLETE:</u>	<b>00/00/0000</b>		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
10/01/2022		1	SATURDAY
10/02/2022		1	SUNDAY
10/03/2022		1	AWAITING FINAL DOCUMENTATION
10/04/2022		1	AWAITING FINAL DOCUMENTATION
10/05/2022		1	AWAITING FINAL DOCUMENTATION
10/06/2022		1	AWAITING FINAL DOCUMENTATION
10/07/2022		1	AWAITING FINAL DOCUMENTATION
10/08/2022		1	SATURDAY
10/09/2022		1	SUNDAY
10/10/2022		1	AWAITING FINAL DOCUMENTATION
10/11/2022		1	AWAITING FINAL DOCUMENTATION
10/12/2022		1	AWAITING FINAL DOCUMENTATION
10/13/2022		1	PROJECT RECORDS DELIVERED TO DCO

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
13	0	13
		<hr/>
		8
		1
		2
		2

WORK PERFORMED THIS PERIOD

PROJECT STP 2020(986)HES

CONTROL 003904129

CATEGORY 001

DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	05006001	000	MOBILIZATION	LS	160,000.000	0.030	\$4,800.00

Total Bid Quantity	QTY Paid To Date
1.00	1.00

TOTAL ITEM EARNINGS THIS ESTIMATE \$4,800.00

CONTRACT LINE ITEMS

PROJECT STP 2020(986)HES CONTROL 003904129  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	160,000.000	1.000	0.000	1.00	160,000.00
0065	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,000.000	11.000	0.000	11.00	44,000.00
0080	60616001	000	GPS COMMUNICATIONS UNIT	EA	550.000	1.000	0.000	1.00	550.00
0090	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.300	100.000	0.000	470.00	611.00
0095	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	200.000	0.000	20.00	28.00
0100	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	400.000	0.000	40.00	60.00
0115	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,500.000	4.000	0.000	4.00	30,000.00
0120	06366001	001	ALUMINUM SIGNS (TY A)	SF	20.000	119.000	0.000	119.00	2,380.00
0125	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	730.000	0.000	730.00	1,095.00
0130	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.500	600.000	0.000	600.00	1,500.00
0135	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	375.000	0.000	556.00	3,058.00
0140	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.650	180.000	0.000	180.00	117.00
0145	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.650	1,025.000	0.000	1,025.00	666.25
0150	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.650	1,700.000	0.000	2,920.00	1,898.00
0155	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	9.000	0.000	9.00	2,025.00
0160	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	375.000	1.000	0.000	1.00	375.00
0165	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	5.000	0.000	5.00	1,225.00
0170	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	550.000	4.000	0.000	4.00	2,200.00
0175	06726007	000	REFL PAV MRKR TY I-C	EA	4.500	67.000	0.000	67.00	301.50
0180	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.500	94.000	0.000	88.00	396.00
0185	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	4.000	0.000	3.00	150.00
0195	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	21,450.000	1.000	0.000	1.00	21,450.00
0200	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,800.000	1.000	0.000	1.00	1,800.00
0205	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	8.000	0.000	8.00	1,600.00
0210	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	220.000	4.000	0.000	4.00	880.00
0215	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	8.000	0.000	8.00	1,600.00
0220	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	220.000	8.000	0.000	8.00	1,760.00
0225	06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	8.000	0.000	8.00	1,600.00
0230	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	220.000	4.000	0.000	4.00	880.00
0235	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	8.00	3,800.00
0240	06826023	000	BACK PLATE (12")(3 SEC)	EA	70.000	8.000	0.000	8.00	560.00
0245	06826024	000	BACK PLATE (12")(4 SEC)	EA	90.000	4.000	0.000	4.00	360.00
0255	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	1,685.000	0.000	320.00	544.00
0260	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	755.000	0.000	670.00	1,273.00
0265	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	8.000	0.000	9.00	5,850.00
0270	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,200.000	1.000	0.000	1.00	3,200.00
0285	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	9,934.90	9,934.90

Category Subtotal \$309,727.65

PROJECT C 39-8-104 CONTROL 003908104  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY	001	DESCRIPTION	ROADWAY ITEMS						
0430	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	135.000	18.000	0.000	18.00	2,430.00
0435	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	275.000	64.000	0.000	77.00	21,175.00
0440	04166033	000	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	415.000	16.000	0.000	16.00	6,640.00
0455	05316001	000	CONC SIDEWALKS (4")	SY	100.000	20.000	0.000	58.44	5,844.00
0460	05316004	000	CURB RAMPS (TY 1)	EA	2,300.000	10.000	0.000	12.00	27,600.00
0465	60616001	000	GPS COMMUNICATIONS UNIT	EA	550.000	1.000	0.000	1.00	550.00
0470	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	275.000	0.000	70.00	1,050.00
0475	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	7.000	1,210.000	0.000	920.00	6,440.00
0480	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	15.000	1,280.000	0.000	138.00	2,070.00
0485	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	20.000	155.000	0.000	343.00	6,860.00
0490	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	25.000	465.000	0.000	1,264.00	31,600.00
0495	61856002	002	TMA (STATIONARY)	DAY	225.000	20.000	0.000	4.00	900.00
0505	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.300	1,645.000	0.000	1,645.00	2,138.50
0520	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.700	2,235.000	0.000	2,235.00	3,799.50
0525	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	750.000	22.000	0.000	22.00	16,500.00
0530	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	990.000	1.000	0.000	1.00	990.00
0535	06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	1,850.000	1.000	0.000	1.00	1,850.00
0540	06366001	001	ALUMINUM SIGNS (TY A)	SF	20.000	108.000	0.000	108.00	2,160.00
0560	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	650.000	0.000	729.00	1,093.50
0565	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.500	700.000	0.000	773.00	1,932.50
0570	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	265.000	0.000	250.00	1,375.00
0575	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	3.500	16.000	0.000	32.00	112.00
0580	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.650	360.000	0.000	450.00	292.50
0585	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.650	2,560.000	0.000	2,820.00	1,833.00
0590	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.650	1,065.000	0.000	1,205.00	783.25
0595	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	7.000	0.000	7.00	1,575.00
0600	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	375.000	6.000	0.000	6.00	2,250.00
0605	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	4.000	0.000	4.00	980.00
0615	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.500	4.000	0.000	40.00	180.00
0620	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.500	46.000	0.000	71.00	319.50
0625	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	2.000	0.000	2.00	100.00
0630	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	2.000	0.000	2.00	100.00
0635	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	21,450.000	1.000	0.000	1.00	21,450.00
0645	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	13.000	0.000	13.00	2,600.00
0650	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	220.000	1.000	0.000	2.00	440.00
0655	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	13.000	0.000	13.00	2,600.00
0660	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	220.000	1.000	0.000	2.00	440.00
0665	06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	13.000	0.000	13.00	2,600.00
0670	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	220.000	1.000	0.000	1.00	220.00
0675	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	12.000	0.000	12.00	5,700.00
0680	06826023	000	BACK PLATE (12")(3 SEC)	EA	70.000	14.000	0.000	14.00	980.00
0685	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.300	4,225.000	0.000	4,225.00	5,492.50
0690	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	6,810.000	0.000	6,810.00	11,577.00
0695	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	375.000	0.000	375.00	712.50
0700	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.300	4,450.000	0.000	4,450.00	5,785.00
0705	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	8,875.000	2.000	0.000	2.00	17,750.00
0710	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	9,200.000	2.000	0.000	2.00	18,400.00
0715	06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	12,150.000	1.000	0.000	1.00	12,150.00
0720	06876001	000	PED POLE ASSEMBLY	EA	975.000	3.000	0.000	3.00	2,925.00
0725	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	12.000	0.000	12.00	7,800.00
0730	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,200.000	2.000	0.000	2.00	6,400.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0735	06886004	000	VEH LP DETECT (SAWCUT)	LF	10.000	1,213.000	0.000	1,213.00	12,130.00

Category Subtotal \$291,675.25

PROJECT STP 2020(986)HES CONTROL 025509101

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0905	60616001	000	GPS COMMUNICATIONS UNIT	EA	550.000	1.000	0.000	1.00	550.00
0915	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,500.000	4.000	0.000	4.00	30,000.00
0920	06366001	001	ALUMINUM SIGNS (TY A)	SF	20.000	72.000	0.000	72.00	1,440.00
0985	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	21,450.000	1.000	0.000	1.00	21,450.00
0990	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,800.000	1.000	0.000	1.00	1,800.00
0995	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	8.000	0.000	9.00	1,800.00
1000	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	220.000	4.000	0.000	4.00	880.00
1005	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	8.000	0.000	9.00	1,800.00
1010	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	220.000	8.000	0.000	8.00	1,760.00
1015	06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	8.000	0.000	9.00	1,800.00
1020	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	220.000	4.000	0.000	4.00	880.00
1025	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	8.00	3,800.00
1030	06826023	000	BACK PLATE (12")(3 SEC)	EA	70.000	8.000	0.000	9.00	630.00
1035	06826024	000	BACK PLATE (12")(4 SEC)	EA	90.000	4.000	0.000	4.00	360.00
1040	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	8.000	0.000	8.00	5,200.00
1045	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,200.000	1.000	0.000	1.00	3,200.00

Category Subtotal \$77,350.00

PROJECT STP 2020(986)HES CONTROL 025511022

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1325	60616001	000	GPS COMMUNICATIONS UNIT	EA	550.000	1.000	0.000	1.00	550.00
1330	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	650.000	4.000	0.000	5.00	3,250.00
1335	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	86.000	0.000	25.00	375.00
1340	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	7.000	95.000	0.000	95.00	665.00
1345	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	20.000	95.000	0.000	200.00	4,000.00
1365	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	20.000	0.000	20.00	28.00
1370	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	40.000	0.000	60.00	90.00
1380	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	750.000	2.000	0.000	2.00	1,500.00
1385	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	1.800	1,300.000	0.000	1,300.00	2,340.00
1390	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,500.000	4.000	0.000	4.00	30,000.00
1395	06366001	001	ALUMINUM SIGNS (TY A)	SF	20.000	84.000	0.000	84.00	1,680.00
1460	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	21,450.000	1.000	0.000	1.00	21,450.00
1465	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,800.000	1.000	0.000	1.00	1,800.00
1470	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	8.000	0.000	8.00	1,600.00
1475	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	220.000	4.000	0.000	4.00	880.00
1480	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	8.000	0.000	8.00	1,600.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1485	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	220.000	8.000	0.000	8.00	1,760.00
1490	06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	8.000	0.000	8.00	1,600.00
1495	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	220.000	4.000	0.000	4.00	880.00
1500	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	8.00	3,800.00
1505	06826023	000	BACK PLATE (12")(3 SEC)	EA	70.000	8.000	0.000	8.00	560.00
1510	06826024	000	BACK PLATE (12")(4 SEC)	EA	90.000	4.000	0.000	4.00	360.00
1515	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.300	1,790.000	0.000	1,790.00	2,327.00
1520	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	2,735.000	0.000	2,735.00	4,649.50
1525	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	1,030.000	0.000	1,030.00	1,957.00
1530	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.300	190.000	0.000	190.00	247.00
1535	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	8.000	0.000	8.00	5,200.00
1540	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,200.000	1.000	0.000	1.00	3,200.00
1545	06886004	000	VEH LP DETECT (SAWCUT)	LF	10.000	770.000	0.000	506.00	5,060.00

Category Subtotal \$103,408.50

PROJECT STP 2020(986)HES CONTROL 032708101

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1715	60616001	000	GPS COMMUNICATIONS UNIT	EA	550.000	1.000	0.000	1.00	550.00
1720	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	650.000	2.000	0.000	2.00	1,300.00
1725	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	167.000	0.000	167.00	2,505.00
1730	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	7.000	245.000	0.000	245.00	1,715.00
1735	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	20.000	55.000	0.000	70.00	1,400.00
1740	61856002	002	TMA (STATIONARY)	DAY	225.000	14.000	0.000	1.00	225.00
1750	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	15.000	0.000	15.00	21.00
1755	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	30.000	0.000	30.00	45.00
1760	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.700	545.000	0.000	545.00	926.50
1765	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	750.000	3.000	0.000	4.00	3,000.00
1770	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	1.800	1,100.000	0.000	1,200.00	2,160.00
1775	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,500.000	4.000	0.000	4.00	30,000.00
1785	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	1,165.000	0.000	848.00	1,272.00
1790	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.500	740.000	0.000	52.00	130.00
1795	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	370.000	0.000	713.00	3,921.50
1800	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	3.500	35.000	0.000	52.00	182.00
1805	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.650	370.000	0.000	300.00	195.00
1810	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.650	640.000	0.000	233.00	151.45
1815	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.650	1,382.000	0.000	1,096.00	712.40
1820	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	6.000	0.000	6.00	1,350.00
1825	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	4.000	0.000	4.00	980.00
1830	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	550.000	4.000	0.000	4.00	2,200.00
1850	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	3.000	0.000	6.00	300.00
1855	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	3.000	0.000	10.00	500.00
1860	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	21,450.000	1.000	0.000	1.00	21,450.00
1865	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,800.000	1.000	0.000	1.00	1,800.00
1870	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	8.000	0.000	8.00	1,600.00
1875	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	220.000	4.000	0.000	4.00	880.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1880	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	8.000	0.000	8.00	1,600.00
1885	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	220.000	8.000	0.000	8.00	1,760.00
1890	06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	8.000	0.000	8.00	1,600.00
1895	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	220.000	4.000	0.000	4.00	880.00
1900	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	8.00	3,800.00
1905	06826023	000	BACK PLATE (12")(3 SEC)	EA	70.000	8.000	0.000	8.00	560.00
1910	06826024	000	BACK PLATE (12")(4 SEC)	EA	90.000	4.000	0.000	4.00	360.00
1915	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.300	2,080.000	0.000	2,395.00	3,113.50
1920	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	3,090.000	0.000	3,090.00	5,253.00
1925	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	950.000	0.000	950.00	1,805.00
1930	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.300	2,640.000	0.000	2,640.00	3,432.00
1935	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	8.000	0.000	8.00	5,200.00
1940	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,200.000	1.000	0.000	1.00	3,200.00
1945	06886004	000	VEH LP DETECT (SAWCUT)	LF	10.000	670.000	0.000	670.00	6,700.00

Category Subtotal \$120,735.35

PROJECT STP 2020(987)HES CONTROL 105702033

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2105	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	275.000	52.000	0.000	52.00	14,300.00
2120	05316001	000	CONC SIDEWALKS (4")	SY	100.000	10.000	0.000	19.70	1,970.00
2125	05316004	000	CURB RAMPS (TY 1)	EA	2,300.000	6.000	0.000	6.00	13,800.00
2130	60616001	000	GPS COMMUNICATIONS UNIT	EA	550.000	1.000	0.000	1.00	550.00
2135	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	155.000	0.000	155.00	2,325.00
2140	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	7.000	945.000	0.000	570.00	3,990.00
2145	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	15.000	120.000	0.000	120.00	1,800.00
2150	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	25.000	185.000	0.000	185.00	4,625.00
2155	61856002	002	TMA (STATIONARY)	DAY	225.000	20.000	0.000	2.00	450.00
2165	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.300	205.000	0.000	600.00	780.00
2170	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	85.000	0.000	85.00	119.00
2175	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	170.000	0.000	170.00	255.00
2180	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.700	530.000	0.000	660.00	1,122.00
2185	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	750.000	10.000	0.000	10.00	7,500.00
2190	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	990.000	1.000	0.000	1.00	990.00
2195	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	1.800	450.000	0.000	700.00	1,260.00
2200	06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	1,850.000	1.000	0.000	1.00	1,850.00
2205	06366001	001	ALUMINUM SIGNS (TY A)	SF	20.000	55.000	0.000	65.50	1,310.00
2210	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	665.000	2.000	0.000	2.00	1,330.00
2215	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	100.000	0.000	100.00	150.00
2220	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.500	290.000	0.000	275.00	687.50
2225	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	65.000	0.000	58.00	319.00
2230	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	3.500	320.000	0.000	487.00	1,704.50
2235	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.650	1,695.000	0.000	2,533.00	1,646.45
2240	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.650	2,660.000	0.000	4,690.00	3,048.50
2245	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	1.000	0.000	1.00	225.00
2250	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	1.000	0.000	1.00	245.00



CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2255	06726007	000	REFL PAV MRKR TY I-C	EA	4.500	6.000	0.000	6.00	27.00
2260	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.500	136.000	0.000	209.00	940.50
2265	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.000	2,900.000	0.000	7,055.00	7,055.00
2270	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	21,450.000	1.000	0.000	1.00	21,450.00
2275	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	7.000	0.000	7.00	1,400.00
2280	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	220.000	1.000	0.000	1.00	220.00
2285	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	7.000	0.000	7.00	1,400.00
2290	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	220.000	1.000	0.000	1.00	220.00
2295	06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	7.000	0.000	7.00	1,400.00
2300	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	6.000	0.000	6.00	2,850.00
2305	06826023	000	BACK PLATE (12")(3 SEC)	EA	70.000	6.000	0.000	6.00	420.00
2310	06826025	000	BACK PLATE (12")(5 SEC)	EA	85.000	1.000	0.000	1.00	85.00
2315	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.300	915.000	0.000	1,730.00	2,249.00
2320	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	1,490.000	0.000	1,915.00	3,255.50
2325	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	195.000	0.000	135.00	256.50
2330	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.300	1,480.000	0.000	1,480.00	1,924.00
2335	06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	3,250.000	1.000	0.000	1.00	3,250.00
2340	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,200.000	3.000	0.000	3.00	12,600.00
2345	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	6.000	0.000	6.00	3,900.00
2350	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,200.000	1.000	0.000	1.00	3,200.00
2355	06886004	000	VEH LP DETECT (SAWCUT)	LF	10.000	540.000	0.000	639.00	6,390.00

Category Subtotal \$142,844.45

PROJECT STP 2020(986)HES CONTROL 113702040

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2525	60616001	000	GPS COMMUNICATIONS UNIT	EA	550.000	1.000	0.000	1.00	550.00
2530	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	650.000	2.000	0.000	2.00	1,300.00
2535	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	240.000	0.000	240.00	3,600.00
2550	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	45.000	0.000	45.00	63.00
2555	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	90.000	0.000	90.00	135.00
2560	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.700	595.000	0.000	595.00	1,011.50
2565	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	1.800	920.000	0.000	920.00	1,656.00
2570	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,500.000	4.000	0.000	4.00	30,000.00
2575	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	440.000	0.000	440.00	660.00
2585	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	170.000	0.000	372.00	2,046.00
2590	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.650	240.000	0.000	240.00	156.00
2595	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.650	922.000	0.000	922.00	599.30
2600	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.650	1,602.000	0.000	1,602.00	1,041.30
2605	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	4.000	0.000	4.00	900.00
2610	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	4.000	0.000	4.00	980.00
2635	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	4.000	0.000	8.00	400.00
2640	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	4.000	0.000	4.00	200.00
2645	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	21,450.000	1.000	0.000	1.00	21,450.00
2650	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,800.000	1.000	0.000	1.00	1,800.00
2655	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	8.000	0.000	8.00	1,600.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2660	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	220.000	2.000	0.000	2.00	440.00
2665	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	8.000	0.000	8.00	1,600.00
2670	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	220.000	4.000	0.000	4.00	880.00
2675	06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	8.000	0.000	8.00	1,600.00
2680	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	220.000	2.000	0.000	2.00	440.00
2685	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	6.000	0.000	6.00	2,850.00
2690	06826023	000	BACK PLATE (12")(3 SEC)	EA	70.000	8.000	0.000	8.00	560.00
2695	06826024	000	BACK PLATE (12")(4 SEC)	EA	90.000	2.000	0.000	2.00	180.00
2700	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.300	1,590.000	0.000	1,590.00	2,067.00
2705	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	2,600.000	0.000	2,600.00	4,420.00
2710	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	485.000	0.000	485.00	921.50
2715	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	6.000	0.000	6.00	3,900.00
2720	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,200.000	1.000	0.000	1.00	3,200.00
2725	06886004	000	VEH LP DETECT (SAWCUT)	LF	10.000	648.000	0.000	607.00	6,070.00

Category Subtotal \$99,276.60

PROJECT STP 2020(986)HES CONTROL 113702041

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2895	60616001	000	GPS COMMUNICATIONS UNIT	EA	550.000	1.000	0.000	1.00	550.00
2900	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	650.000	2.000	0.000	2.00	1,300.00
2905	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	150.000	0.000	150.00	2,250.00
2910	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	7.000	625.000	0.000	880.00	6,160.00
2915	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	20.000	30.000	0.000	40.00	800.00
2930	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	40.000	0.000	40.00	56.00
2935	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	80.000	0.000	120.00	180.00
2940	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.700	435.000	0.000	435.00	739.50
2945	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	750.000	8.000	0.000	10.00	7,500.00
2950	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	1.800	930.000	0.000	990.00	1,782.00
2955	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,500.000	4.000	0.000	4.00	30,000.00
2960	06366001	001	ALUMINUM SIGNS (TY A)	SF	20.000	17.000	0.000	17.00	340.00
2965	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	570.000	0.000	570.00	855.00
2970	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.500	705.000	0.000	444.00	1,110.00
2975	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	160.000	0.000	289.00	1,589.50
2980	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.650	300.000	0.000	300.00	195.00
2985	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.650	1,740.000	0.000	1,740.00	1,131.00
2990	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.650	1,740.000	0.000	1,740.00	1,131.00
2995	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	5.000	0.000	5.00	1,125.00
3000	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	3.000	0.000	3.00	735.00
3015	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	2.000	0.000	5.00	250.00
3020	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	2.000	0.000	3.00	150.00
3025	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	21,450.000	1.000	0.000	1.00	21,450.00
3030	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,800.000	1.000	0.000	1.00	1,800.00
3035	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	8.000	0.000	8.00	1,600.00
3040	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	220.000	2.000	0.000	2.00	440.00
3045	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	8.000	0.000	8.00	1,600.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3050	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	220.000	4.000	0.000	4.00	880.00
3055	06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	8.000	0.000	8.00	1,600.00
3060	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	220.000	2.000	0.000	2.00	440.00
3065	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	8.00	3,800.00
3070	06826023	000	BACK PLATE (12")(3 SEC)	EA	70.000	8.000	0.000	8.00	560.00
3075	06826024	000	BACK PLATE (12")(4 SEC)	EA	90.000	2.000	0.000	2.00	180.00
3080	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.300	2,060.000	0.000	2,060.00	2,678.00
3085	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	3,045.000	0.000	3,045.00	5,176.50
3090	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	470.000	0.000	470.00	893.00
3095	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.300	2,730.000	0.000	2,730.00	3,549.00
3100	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	8.000	0.000	8.00	5,200.00
3105	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,200.000	1.000	0.000	1.00	3,200.00
3110	06886004	000	VEH LP DETECT (SAWCUT)	LF	10.000	507.000	0.000	662.00	6,620.00

Category Subtotal \$121,595.50

PROJECT STP 2020(986)HES CONTROL 142503069

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3270	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	135.000	12.000	0.000	48.00	6,480.00
3285	60616001	000	GPS COMMUNICATIONS UNIT	EA	550.000	2.000	0.000	2.00	1,100.00
3290	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	7.000	65.000	0.000	120.00	840.00
3295	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	20.000	55.000	0.000	140.00	2,800.00
3305	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.300	425.000	0.000	400.00	520.00
3310	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	405.000	0.000	405.00	567.00
3315	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	810.000	0.000	810.00	1,215.00
3320	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	750.000	2.000	0.000	6.00	4,500.00
3325	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,500.000	6.000	0.000	6.00	45,000.00
3365	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	21,450.000	2.000	0.000	2.00	42,900.00
3370	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,800.000	2.000	0.000	2.00	3,600.00
3375	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	16.000	0.000	18.00	3,600.00
3380	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	16.000	0.000	18.00	3,600.00
3385	06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	16.000	0.000	18.00	3,600.00
3390	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	12.000	0.000	14.00	6,650.00
3395	06826023	000	BACK PLATE (12")(3 SEC)	EA	70.000	16.000	0.000	18.00	1,260.00
3405	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	3,035.000	0.000	540.00	918.00
3410	06846047	000	TRF SIG CBL (TY A)(14 AWG)(21 CONDR)	LF	2.900	1,000.000	0.000	1,275.00	3,697.50
3415	06876001	000	PED POLE ASSEMBLY	EA	975.000	2.000	0.000	8.00	7,800.00
3425	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	12.000	0.000	14.00	9,100.00
3430	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,200.000	2.000	0.000	2.00	6,400.00

Category Subtotal \$156,147.50

PROJECT STP 2020(986)HES CONTROL 142503070

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY	001	DESCRIPTION	ROADWAY ITEMS						
3605	60616001	000	GPS COMMUNICATIONS UNIT	EA	550.000	2.000	0.000	2.00	1,100.00
3610	61856002	002	TMA (STATIONARY)	DAY	225.000	12.000	0.000	2.00	450.00
3615	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.300	430.000	0.000	365.00	474.50
3620	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	375.000	0.000	15.00	21.00
3625	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	750.000	0.000	30.00	45.00
3630	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,500.000	6.000	0.000	6.00	45,000.00
3635	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.500	848.000	0.000	785.00	1,962.50
3640	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	202.000	0.000	202.00	1,111.00
3645	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.650	620.000	0.000	620.00	403.00
3650	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.650	2,325.000	0.000	2,325.00	1,511.25
3655	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.500	32.000	0.000	32.00	144.00
3660	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	21,450.000	2.000	0.000	2.00	42,900.00
3665	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,800.000	2.000	0.000	2.00	3,600.00
3670	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	16.000	0.000	16.00	3,200.00
3675	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	16.000	0.000	16.00	3,200.00
3680	06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	16.000	0.000	16.00	3,200.00
3685	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	16.000	0.000	16.00	7,600.00
3690	06826023	000	BACK PLATE (12")(3 SEC)	EA	70.000	16.000	0.000	16.00	1,120.00
3700	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	2,575.000	0.000	540.00	918.00
3705	06846047	000	TRF SIG CBL (TY A)(14 AWG)(21 CONDR)	LF	2.900	1,000.000	0.000	685.00	1,986.50
3710	06876001	000	PED POLE ASSEMBLY	EA	975.000	2.000	0.000	1.00	975.00
3715	06876005	000	REMOVE PED POLE ASSEMBLY	EA	350.000	2.000	0.000	2.00	700.00
3720	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	16.000	0.000	16.00	10,400.00
3725	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,200.000	2.000	0.000	2.00	6,400.00
								<b>Category Subtotal</b>	<b>\$138,421.75</b>

PROJECT STP 2020(986)HES CONTROL 142503071

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3900	60616001	000	GPS COMMUNICATIONS UNIT	EA	550.000	2.000	0.000	2.00	1,100.00
3905	61856002	002	TMA (STATIONARY)	DAY	225.000	12.000	0.000	2.00	450.00
3910	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.300	290.000	0.000	520.00	676.00
3915	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	415.000	0.000	415.00	581.00
3920	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	830.000	0.000	830.00	1,245.00
3925	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,500.000	6.000	0.000	6.00	45,000.00
3930	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.500	748.000	0.000	698.00	1,745.00
3935	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	285.000	0.000	262.00	1,441.00
3940	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.650	660.000	0.000	660.00	429.00
3945	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.650	2,490.000	0.000	2,490.00	1,618.50
3950	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.650	1,130.000	0.000	510.00	331.50
3955	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.500	18.000	0.000	22.00	99.00
3960	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.500	38.000	0.000	38.00	171.00
3965	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	21,450.000	2.000	0.000	2.00	42,900.00
3970	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,800.000	2.000	0.000	2.00	3,600.00
3975	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	16.000	0.000	16.00	3,200.00
3980	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	16.000	0.000	16.00	3,200.00
3985	06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	16.000	0.000	16.00	3,200.00
3990	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	16.000	0.000	16.00	7,600.00
3995	06826023	000	BACK PLATE (12")(3 SEC)	EA	70.000	16.000	0.000	16.00	1,120.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4005	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	2,300.000	0.000	480.00	816.00
4010	06846047	000	TRF SIG CBL (TY A)(14 AWG)(21 CONDR)	LF	2.900	1,000.000	0.000	645.00	1,870.50
4015	06876001	000	PED POLE ASSEMBLY	EA	975.000	2.000	0.000	1.00	975.00
4020	06876005	000	REMOVE PED POLE ASSEMBLY	EA	350.000	2.000	0.000	2.00	700.00
4025	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	16.000	0.000	16.00	10,400.00
4030	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,200.000	2.000	0.000	2.00	6,400.00
<b>Category Subtotal</b>									<b>\$140,868.50</b>

PROJECT STP 2020(986)HES CONTROL 142902040

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4200	60616001	000	GPS COMMUNICATIONS UNIT	EA	550.000	1.000	0.000	1.00	550.00
4205	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	650.000	2.000	0.000	2.00	1,300.00
4210	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	144.000	0.000	15.00	225.00
4215	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	7.000	310.000	0.000	244.00	1,708.00
4220	61856002	002	TMA (STATIONARY)	DAY	225.000	12.000	0.000	1.00	225.00
4230	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	30.000	0.000	30.00	42.00
4235	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	60.000	0.000	60.00	90.00
4240	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.700	395.000	0.000	395.00	671.50
4245	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	750.000	2.000	0.000	5.00	3,750.00
4250	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	1.800	740.000	0.000	740.00	1,332.00
4255	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,500.000	4.000	0.000	4.00	30,000.00
4260	06366001	001	ALUMINUM SIGNS (TY A)	SF	20.000	92.000	0.000	92.00	1,840.00
4265	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	200.000	0.000	200.00	300.00
4270	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.500	440.000	0.000	440.00	1,100.00
4275	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	100.000	0.000	110.00	605.00
4280	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.650	120.000	0.000	100.00	65.00
4285	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.650	800.000	0.000	800.00	520.00
4300	06726007	000	REFL PAV MRKR TY I-C	EA	4.500	20.000	0.000	10.00	45.00
4305	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.500	40.000	0.000	46.00	207.00
4320	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	21,450.000	1.000	0.000	1.00	21,450.00
4325	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,800.000	1.000	0.000	1.00	1,800.00
4330	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	8.000	0.000	8.00	1,600.00
4335	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	220.000	2.000	0.000	2.00	440.00
4340	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	8.000	0.000	8.00	1,600.00
4345	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	220.000	4.000	0.000	4.00	880.00
4350	06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	8.000	0.000	8.00	1,600.00
4355	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	220.000	2.000	0.000	2.00	440.00
4360	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	8.00	3,800.00
4365	06826023	000	BACK PLATE (12")(3 SEC)	EA	70.000	8.000	0.000	8.00	560.00
4370	06826024	000	BACK PLATE (12")(4 SEC)	EA	90.000	2.000	0.000	2.00	180.00
4375	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.300	1,840.000	0.000	1,840.00	2,392.00
4380	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	2,720.000	0.000	2,720.00	4,624.00
4385	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	425.000	0.000	425.00	807.50
4390	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.300	2,620.000	0.000	2,420.00	3,146.00
4395	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	8.000	0.000	8.00	5,200.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4400	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,200.000	1.000	0.000	1.00	3,200.00
4405	06886004	000	VEH LP DETECT (SAWCUT)	LF	10.000	338.000	0.000	372.00	3,720.00

Category Subtotal \$102,015.00

PROJECT STP 2020(987)HES CONTROL 158601080

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4575	60616001	000	GPS COMMUNICATIONS UNIT	EA	550.000	1.000	0.000	1.00	550.00
4580	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	650.000	2.000	0.000	2.00	1,300.00
4585	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	81.000	0.000	20.00	300.00
4600	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.700	375.000	0.000	325.00	552.50
4605	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	1.800	710.000	0.000	1,620.00	2,916.00
4610	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,500.000	4.000	0.000	4.00	30,000.00
4615	06366001	001	ALUMINUM SIGNS (TY A)	SF	20.000	62.000	0.000	62.00	1,240.00
4620	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	200.000	0.000	186.00	279.00
4625	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	75.000	0.000	80.00	440.00
4630	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.650	1,010.000	0.000	1,010.00	656.50
4635	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.650	1,050.000	0.000	1,050.00	682.50
4650	06726007	000	REFL PAV MRKR TY I-C	EA	4.500	12.000	0.000	10.00	45.00
4655	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.500	62.000	0.000	27.00	121.50
4670	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	21,450.000	1.000	0.000	1.00	21,450.00
4675	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,800.000	1.000	0.000	1.00	1,800.00
4680	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	8.000	0.000	8.00	1,600.00
4685	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	220.000	2.000	0.000	2.00	440.00
4690	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	8.000	0.000	8.00	1,600.00
4695	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	220.000	4.000	0.000	4.00	880.00
4700	06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	8.000	0.000	8.00	1,600.00
4705	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	220.000	2.000	0.000	2.00	440.00
4710	06826023	000	BACK PLATE (12")(3 SEC)	EA	70.000	8.000	0.000	8.00	560.00
4715	06826024	000	BACK PLATE (12")(4 SEC)	EA	90.000	2.000	0.000	2.00	180.00
4720	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	820.000	0.000	820.00	1,394.00
4725	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	355.000	0.000	355.00	674.50
4730	06886004	000	VEH LP DETECT (SAWCUT)	LF	10.000	278.000	0.000	228.00	2,280.00

Category Subtotal \$73,981.50

PROJECT STP 2020(986)HES CONTROL 180302045

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4900	60616001	000	GPS COMMUNICATIONS UNIT	EA	550.000	1.000	0.000	1.00	550.00
4905	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	650.000	4.000	0.000	4.00	2,600.00
4915	61856002	002	TMA (STATIONARY)	DAY	225.000	12.000	0.000	3.00	675.00
4925	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.300	1,000.000	0.000	1,000.00	1,300.00
4930	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	35.000	0.000	35.00	49.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4935	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	70.000	0.000	70.00	105.00
4940	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.700	1,380.000	0.000	1,380.00	2,346.00
4945	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	1.800	1,330.000	0.000	1,330.00	2,394.00
4950	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,500.000	6.000	0.000	6.00	45,000.00
4955	06366001	001	ALUMINUM SIGNS (TY A)	SF	20.000	120.000	0.000	120.00	2,400.00
5025	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	21,450.000	1.000	0.000	1.00	21,450.00
5030	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,800.000	1.000	0.000	1.00	1,800.00
5035	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	12.000	0.000	12.00	2,400.00
5040	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	220.000	2.000	0.000	2.00	440.00
5045	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	12.000	0.000	12.00	2,400.00
5050	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	220.000	4.000	0.000	4.00	880.00
5055	06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	12.000	0.000	12.00	2,400.00
5060	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	220.000	2.000	0.000	2.00	440.00
5065	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	8.00	3,800.00
5070	06826023	000	BACK PLATE (12")(3 SEC)	EA	70.000	12.000	0.000	12.00	840.00
5075	06826024	000	BACK PLATE (12")(4 SEC)	EA	90.000	2.000	0.000	2.00	180.00
5080	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.300	3,270.000	0.000	3,270.00	4,251.00
5085	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	5,995.000	0.000	5,995.00	10,191.50
5090	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	845.000	0.000	845.00	1,605.50
5095	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.300	2,270.000	0.000	2,270.00	2,951.00
5100	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	8.000	0.000	8.00	5,200.00
5105	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,200.000	1.000	0.000	1.00	3,200.00
5110	06886004	000	VEH LP DETECT (SAWCUT)	LF	10.000	562.000	0.000	413.00	4,130.00

Category Subtotal \$125,978.00

PROJECT STP 2020(987)HES CONTROL 346801022

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5280	60616001	000	GPS COMMUNICATIONS UNIT	EA	550.000	1.000	0.000	1.00	550.00
5290	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	85.000	0.000	85.00	1,275.00
5295	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	7.000	175.000	0.000	175.00	1,225.00
5300	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	20.000	95.000	0.000	75.00	1,500.00
5315	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	25.000	0.000	25.00	35.00
5320	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	50.000	0.000	50.00	75.00
5325	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.700	405.000	0.000	405.00	688.50
5330	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	750.000	3.000	0.000	4.00	3,000.00
5335	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	1.800	800.000	0.000	910.00	1,638.00
5340	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,500.000	4.000	0.000	4.00	30,000.00
5345	06366001	001	ALUMINUM SIGNS (TY A)	SF	20.000	66.000	0.000	66.00	1,320.00
5350	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	280.000	0.000	280.00	420.00
5355	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.500	450.000	0.000	450.00	1,125.00
5360	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	126.000	0.000	126.00	693.00
5365	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.650	200.000	0.000	200.00	130.00
5370	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.650	780.000	0.000	1,000.00	650.00
5375	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.650	1,340.000	0.000	1,075.00	698.75
5380	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	3.000	0.000	1.00	225.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5385	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	375.000	1.000	0.000	1.00	375.00
5395	06686094	000	PREFAB PAV MRK TY C (W)(BIKE ARROW)	EA	95.000	4.000	0.000	4.00	380.00
5400	06686096	000	PREFAB PAV MRK TY C (W)(BIKE SYMBOL)	EA	210.000	4.000	0.000	4.00	840.00
5405	06726007	000	REFL PAV MRKR TY I-C	EA	4.500	29.000	0.000	33.00	148.50
5410	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.500	76.000	0.000	76.00	342.00
5415	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	2.000	0.000	2.00	100.00
5425	06776023	000	ELIM EXT PAV MRK & MARKS (BIKE ARROW)	EA	85.000	4.000	0.000	4.00	340.00
5430	06776025	000	ELIM EXT PAV MRK & MARKS (BIKE SYMBOL)	EA	50.000	4.000	0.000	4.00	200.00
5435	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	21,450.000	1.000	0.000	1.00	21,450.00
5440	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,800.000	1.000	0.000	1.00	1,800.00
5445	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	8.000	0.000	8.00	1,600.00
5450	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	220.000	2.000	0.000	2.00	440.00
5455	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	8.000	0.000	8.00	1,600.00
5460	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	220.000	4.000	0.000	4.00	880.00
5465	06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	8.000	0.000	8.00	1,600.00
5470	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	220.000	2.000	0.000	2.00	440.00
5475	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	8.000	0.000	8.00	3,800.00
5480	06826023	000	BACK PLATE (12")(3 SEC)	EA	70.000	8.000	0.000	8.00	560.00
5485	06826024	000	BACK PLATE (12")(4 SEC)	EA	90.000	2.000	0.000	2.00	180.00
5490	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.300	1,670.000	0.000	1,670.00	2,171.00
5495	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	2,500.000	0.000	2,500.00	4,250.00
5500	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	395.000	0.000	395.00	750.50
5505	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.300	270.000	0.000	270.00	351.00
5510	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	8.000	0.000	8.00	5,200.00
5515	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,200.000	1.000	0.000	1.00	3,200.00
5520	06886004	000	VEH LP DETECT (SAWCUT)	LF	10.000	531.000	0.000	531.00	5,310.00
								<b>Category Subtotal</b>	\$103,556.25

PROJECT STP 2020(986)HES CONTROL 003904129

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	10.000	100.000	0.000	0.000	0.00
0075	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	100.000	0.000	0.000	0.00
0085	61856002	002	TMA (STATIONARY)	DAY	225.000	14.000	0.000	0.000	0.00
0105	06246028	000	REMOVE GROUND BOX	EA	245.000	1.000	0.000	0.000	0.00
0110	06286002	000	REMOVE ELECTRICAL SERVICES	EA	225.000	1.000	0.000	0.000	0.00
0190	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	2.000	0.000	0.000	0.00
0250	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.300	1,010.000	0.000	0.000	0.00
0280	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0290	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	12,000.000	0.000	0.000	0.00
0295	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.000	0.000	0.000	0.00
0300	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1,000.000	0.000	0.000	0.00
0305	96096002		DBE GOAL SHORTFALL	DOL	1.000	1,000.000	0.000	0.000	0.00
0310	96106001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00



0315	96066053	LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00
0320	96066068	FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	5,000.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**PROJECT** C 39-8-104 **CONTROL** 003908104

**CATEGORY** 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0445	05066041	002	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	10.000	500.000	0.000	0.000	0.00
0450	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	500.000	0.000	0.000	0.00
0500	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.900	2,936.000	0.000	0.000	0.00
0510	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	335.000	0.000	0.000	0.00
0515	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	670.000	0.000	0.000	0.00
0545	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	850.000	3.000	0.000	0.000	0.00
0550	06446076	000	REMOVE SM RD SN SUP&AM	EA	115.000	15.000	0.000	0.000	0.00
0555	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	4.000	106.000	0.000	0.000	0.00
0610	06726007	000	REFL PAV MRKR TY I-C	EA	4.500	5.000	0.000	0.000	0.00
0640	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,800.000	2.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**PROJECT** STP 2020(986)HES **CONTROL** 025509101

**CATEGORY** 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0895	05066041	002	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	10.000	100.000	0.000	0.000	0.00
0900	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	100.000	0.000	0.000	0.00
0910	61856002	002	TMA (STATIONARY)	DAY	225.000	12.000	0.000	0.000	0.00
0925	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	485.000	0.000	0.000	0.00
0930	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.500	600.000	0.000	0.000	0.00
0935	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	166.000	0.000	0.000	0.00
0940	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.650	300.000	0.000	0.000	0.00
0945	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.650	780.000	0.000	0.000	0.00
0950	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.650	1,310.000	0.000	0.000	0.00
0955	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	11.000	0.000	0.000	0.00
0960	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	6.000	0.000	0.000	0.00
0965	06686094	000	PREFAB PAV MRK TY C (W)(BIKE ARROW)	EA	95.000	4.000	0.000	0.000	0.00
0970	06686096	000	PREFAB PAV MRK TY C (W)(BIKE SYMBOL)	EA	210.000	4.000	0.000	0.000	0.00
0975	06726007	000	REFL PAV MRKR TY I-C	EA	4.500	38.000	0.000	0.000	0.00
0980	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.500	76.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**PROJECT** STP 2020(986)HES **CONTROL** 025511022

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1315	05066041	002	BIODEG EROSN CONT LOGS (INSL) (12")	LF	10.000	100.000	0.000	0.000	0.00
1320	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	100.000	0.000	0.000	0.00
1350	61856002	002	TMA (STATIONARY)	DAY	225.000	12.000	0.000	0.000	0.00
1355	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.900	1,712.000	0.000	0.000	0.00
1360	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.300	515.000	0.000	0.000	0.00
1375	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.700	915.000	0.000	0.000	0.00
1400	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	570.000	0.000	0.000	0.00
1405	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.500	780.000	0.000	0.000	0.00
1410	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	210.000	0.000	0.000	0.00
1415	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.650	560.000	0.000	0.000	0.00
1420	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.650	2,085.000	0.000	0.000	0.00
1425	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.650	2,110.000	0.000	0.000	0.00
1430	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	5.000	0.000	0.000	0.00
1435	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	5.000	0.000	0.000	0.00
1440	06726007	000	REFL PAV MRKR TY I-C	EA	4.500	62.000	0.000	0.000	0.00
1445	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.500	110.000	0.000	0.000	0.00
1450	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	2.000	0.000	0.000	0.00
1455	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	2.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT STP 2020(986)HES CONTROL 032708101

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1705	05066041	002	BIODEG EROSN CONT LOGS (INSL) (12")	LF	10.000	100.000	0.000	0.000	0.00
1710	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	100.000	0.000	0.000	0.00
1745	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.900	1,674.000	0.000	0.000	0.00
1780	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	665.000	2.000	0.000	0.000	0.00
1835	06726007	000	REFL PAV MRKR TY I-C	EA	4.500	91.000	0.000	0.000	0.00
1840	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.500	74.000	0.000	0.000	0.00
1845	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.500	18.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT STP 2020(987)HES CONTROL 105702033

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2110	05066041	002	BIODEG EROSN CONT LOGS (INSL) (12")	LF	10.000	100.000	0.000	0.000	0.00
2115	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	100.000	0.000	0.000	0.00
2160	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.900	1,350.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT STP 2020(986)HES CONTROL 113702040  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2515	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	10.000	100.000	0.000	0.000	0.00
2520	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	100.000	0.000	0.000	0.00
2540	61856002	002	TMA (STATIONARY)	DAY	225.000	12.000	0.000	0.000	0.00
2545	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.900	2,064.000	0.000	0.000	0.00
2580	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.500	420.000	0.000	0.000	0.00
2615	06686094	000	PREFAB PAV MRK TY C (W)(BIKE ARROW)	EA	95.000	4.000	0.000	0.000	0.00
2620	06686096	000	PREFAB PAV MRK TY C (W)(BIKE SYMBOL)	EA	210.000	4.000	0.000	0.000	0.00
2625	06726007	000	REFL PAV MRKR TY I-C	EA	4.500	38.000	0.000	0.000	0.00
2630	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.500	84.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT STP 2020(986)HES CONTROL 113702041  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2885	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	10.000	100.000	0.000	0.000	0.00
2890	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	100.000	0.000	0.000	0.00
2920	61856002	002	TMA (STATIONARY)	DAY	225.000	12.000	0.000	0.000	0.00
2925	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.900	1,383.000	0.000	0.000	0.00
3005	06726007	000	REFL PAV MRKR TY I-C	EA	4.500	47.000	0.000	0.000	0.00
3010	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.500	32.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT STP 2020(986)HES CONTROL 142503069  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3275	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	10.000	100.000	0.000	0.000	0.00
3280	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	100.000	0.000	0.000	0.00
3300	61856002	002	TMA (STATIONARY)	DAY	225.000	12.000	0.000	0.000	0.00
3330	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.500	550.000	0.000	0.000	0.00
3335	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	185.000	0.000	0.000	0.00
3340	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.650	660.000	0.000	0.000	0.00
3345	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.650	2,510.000	0.000	0.000	0.00
3350	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.650	480.000	0.000	0.000	0.00
3355	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.500	7.000	0.000	0.000	0.00
3360	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.500	42.000	0.000	0.000	0.00
3400	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.300	1,685.000	0.000	0.000	0.00
3420	06876005	000	REMOVE PED POLE ASSEMBLY	EA	350.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2020(986)HES CONTROL 142503070

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3590	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	135.000	12.000	0.000	0.000	0.00
3595	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	10.000	100.000	0.000	0.000	0.00
3600	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	100.000	0.000	0.000	0.00
3695	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.300	1,610.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2020(986)HES CONTROL 142503071

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3885	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	135.000	12.000	0.000	0.000	0.00
3890	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	10.000	100.000	0.000	0.000	0.00
3895	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	100.000	0.000	0.000	0.00
4000	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.300	1,440.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2020(986)HES CONTROL 142902040

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4190	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	10.000	100.000	0.000	0.000	0.00
4195	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	100.000	0.000	0.000	0.00
4225	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.900	1,204.000	0.000	0.000	0.00
4290	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	2.000	0.000	0.000	0.00
4295	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	2.000	0.000	0.000	0.00
4310	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	2.000	0.000	0.000	0.00
4315	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2020(987)HES CONTROL 158601080

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4565	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	10.000	100.000	0.000	0.000	0.00
4570	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	100.000	0.000	0.000	0.00

4590	61856002	002	TMA (STATIONARY)	DAY	225.000	12.000	0.000	0.000	0.00
4595	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.900	996.000	0.000	0.000	0.00
4640	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	2.000	0.000	0.000	0.00
4645	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	2.000	0.000	0.000	0.00
4660	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	2.000	0.000	0.000	0.00
4665	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	2.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**PROJECT** STP 2020(986)HES **CONTROL** 180302045

**CATEGORY** 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4890	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	10.000	100.000	0.000	0.000	0.00
4895	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	100.000	0.000	0.000	0.00
4910	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	125.000	0.000	0.000	0.00
4920	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.900	1,398.000	0.000	0.000	0.00
4960	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	790.000	0.000	0.000	0.00
4965	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.500	470.000	0.000	0.000	0.00
4970	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	250.000	0.000	0.000	0.00
4975	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	3.500	200.000	0.000	0.000	0.00
4980	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.650	280.000	0.000	0.000	0.00
4985	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.650	990.000	0.000	0.000	0.00
4990	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.650	2,030.000	0.000	0.000	0.00
4995	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	8.000	0.000	0.000	0.00
5000	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	8.000	0.000	0.000	0.00
5005	06726007	000	REFL PAV MRKR TY I-C	EA	4.500	56.000	0.000	0.000	0.00
5010	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.500	112.000	0.000	0.000	0.00
5015	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	4.000	0.000	0.000	0.00
5020	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	2.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**PROJECT** STP 2020(987)HES **CONTROL** 346801022

**CATEGORY** 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5270	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	10.000	100.000	0.000	0.000	0.00
5275	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	100.000	0.000	0.000	0.00
5285	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	650.000	2.000	0.000	0.000	0.00
5305	61856002	002	TMA (STATIONARY)	DAY	225.000	12.000	0.000	0.000	0.00
5310	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.900	1,706.000	0.000	0.000	0.00
5390	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	2.000	0.000	0.000	0.00
5420	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	2.000	0.000	0.000	0.00

**Category Subtotal** 0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$2,107,581.80

## CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	135.000	30.00	66.000	8,910.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	275.000	116.00	129.000	35,475.00
04166033	000	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	415.000	16.00	16.000	6,640.00
05006001	000	MOBILIZATION	LS	160,000.000	1.00	1.000	160,000.00
05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,000.000	11.00	11.000	44,000.00
05316001	000	CONC SIDEWALKS (4")	SY	100.000	30.00	78.140	7,814.00
05316004	000	CURB RAMPS (TY 1)	EA	2,300.000	16.00	18.000	41,400.00
06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	650.000	18.00	19.000	12,350.00
06186016	000	CONDT (PVC) (SCH 40) (1")	LF	15.000	1,383.00	927.000	13,905.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	7.000	3,670.00	3,249.000	22,743.00
06186033	000	CONDT (PVC) (SCH 40) (4")	LF	15.000	1,400.00	258.000	3,870.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	20.000	485.00	868.000	17,360.00
06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	25.000	650.00	1,449.000	36,225.00
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.300	4,095.00	5,000.000	6,500.00
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	1,690.00	1,150.000	1,610.00
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.500	3,380.00	2,360.000	3,540.00
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.700	6,895.00	6,975.000	11,857.50
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	750.000	52.00	63.000	47,250.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	990.000	2.00	2.000	1,980.00
06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	1.800	8,280.00	9,710.000	17,478.00
06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	1,850.000	2.00	2.000	3,700.00
06366001	001	ALUMINUM SIGNS (TY A)	SF	20.000	795.00	805.500	16,110.00
06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	665.000	2.00	2.000	1,330.00
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.500	4,335.00	4,083.000	6,124.50
06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.500	5,521.00	4,517.000	11,292.50
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	2,193.00	3,018.000	16,599.00
06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	3.500	371.00	571.000	1,998.50
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.650	3,050.00	3,050.000	1,982.50
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.650	15,187.00	16,098.000	10,463.70
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.650	14,469.00	16,688.000	10,847.20
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	35.00	33.000	7,425.00
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	375.000	8.00	8.000	3,000.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	245.000	21.00	21.000	5,145.00
06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	550.000	8.00	8.000	4,400.00
06686094	000	PREFAB PAV MRK TY C (W)(BIKE ARROW)	EA	95.000	4.00	4.000	380.00
06686096	000	PREFAB PAV MRK TY C (W)(BIKE SYMBOL)	EA	210.000	4.00	4.000	840.00
06726007	000	REFL PAV MRKR TY I-C	EA	4.500	134.00	126.000	567.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	4.500	430.00	508.000	2,286.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	4.500	116.00	141.000	634.50
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.000	2,900.00	7,055.000	7,055.00
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	17.00	26.000	1,300.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	11.00	19.000	950.00
06776023	000	ELIM EXT PAV MRK & MARKS (BIKE ARROW)	EA	85.000	4.00	4.000	340.00

06776025	000	ELIM EXT PAV MRK & MARKS (BIKE SYMBOL)	EA	50.000	4.00	4.000	200.00
06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	21,450.000	18.00	18.000	386,100.00
06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,800.000	16.00	16.000	28,800.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	200.000	152.00	155.000	31,000.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	220.000	30.00	31.000	6,820.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	200.000	152.00	155.000	31,000.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	220.000	58.00	59.000	12,980.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	200.000	152.00	155.000	31,000.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	220.000	29.00	29.000	6,380.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	132.00	134.000	63,650.00
06826023	000	BACK PLATE (12")(3 SEC)	EA	70.000	152.00	155.000	10,850.00
06826024	000	BACK PLATE (12")(4 SEC)	EA	90.000	28.00	28.000	2,520.00
06826025	000	BACK PLATE (12")(5 SEC)	EA	85.000	1.00	1.000	85.00
06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.300	19,440.00	20,570.000	26,741.00
06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	41,400.00	34,110.000	57,987.00
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	6,280.00	6,135.000	11,656.50
06846047	000	TRF SIG CBL (TY A)(14 AWG)(21 CONDR)	LF	2.900	3,000.00	2,605.000	7,554.50
06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.300	16,650.00	16,450.000	21,385.00
06866007	000	INS TRF SIG PL AM (S)STR(TY B)	EA	3,250.000	1.00	1.000	3,250.00
06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,200.000	3.00	3.000	12,600.00
06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	8,875.000	2.00	2.000	17,750.00
06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	9,200.000	2.00	2.000	18,400.00
06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	12,150.000	1.00	1.000	12,150.00
06876001	000	PED POLE ASSEMBLY	EA	975.000	9.00	13.000	12,675.00
06876005	000	REMOVE PED POLE ASSEMBLY	EA	350.000	4.00	4.000	1,400.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	650.000	132.00	135.000	87,750.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,200.000	18.00	18.000	57,600.00
06886004	000	VEH LP DETECT (SAWCUT)	LF	10.000	6,057.00	5,841.000	58,410.00
60616001	000	GPS COMMUNICATIONS UNIT	EA	550.000	18.00	18.000	9,900.00
61856002	002	TMA (STATIONARY)	DAY	225.000	102.00	15.000	3,375.00
62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,500.000	60.00	60.000	450,000.00
96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.00	9,934.900	9,934.90

TOTAL ITEM EARNINGS TO DATE

**\$2,107,581.80**