



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **10/08/23**

CONTRACT ID: **003912252**  
 PROJECT: **STP 2020(041)HES**  
 CONTRACT: **01203011**  
 AWARD AMOUNT: **\$3,330,767.38**  
 PROJECTED AMOUNT: **\$3,429,407.38**  
 ADJ. PROJECTED AMOUNT: **\$3,488,265.88**  
 CONTRACTOR: **TRAF-TEX, INC.**

HIGHWAY: **BU 77-X**  
 DISTRICT NAME: **PHARR**  
 COUNTY: **CAMERON**  
 AREA ENGINEER: **Andres A. Espinoza P.E.**  
 AREA NUMBER: **055**

ESTIMATE NUMBER: **0042**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/01/2023** to **09/29/2023**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **97.79**  
 % TIME USED: **100.00**  
 % RETAINAGE: **0.00**

LETTING DATE: **01/09/2020**  
 AWARD DATE: **01/30/2020**  
 NOTICE TO PROCEED DATE: **04/21/2020**  
 WORK BEGIN DATE: **10/12/2020**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$3,411,055.31	\$3,411,055.31	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$3,411,055.31	\$3,411,055.31	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$3,411,055.31</b>	<b>\$3,411,055.31</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 10/12/2020  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 263  
C. O. ADJUSTED DAYS: 82  
CURRENT DAYS: 345  
DAYS CHARGED TO DATE: 345  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$970.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$970.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
09/01/2023		1	AWAITING AE ACCEPTANCE
09/02/2023		1	SATURDAY
09/03/2023		1	SUNDAY
09/04/2023		1	HOLIDAY
09/05/2023		1	AWAITING AE ACCEPTANCE
09/06/2023		1	AWAITING AE ACCEPTANCE
09/07/2023		1	AWAITING AE ACCEPTANCE
09/08/2023		1	AWAITING AE ACCEPTANCE
09/09/2023		1	SATURDAY
09/10/2023		1	SUNDAY
09/11/2023		1	AWAITING AE ACCEPTANCE
09/12/2023		1	AWAITING AE ACCEPTANCE
09/13/2023		1	AWAITING AE ACCEPTANCE
09/14/2023		1	AWAITING AE ACCEPTANCE
09/15/2023		1	AWAITING AE ACCEPTANCE
09/16/2023		1	SATURDAY
09/17/2023		1	SUNDAY
09/18/2023		1	AWAITING AE ACCEPTANCE
09/19/2023		1	AWAITING AE ACCEPTANCE
09/20/2023		1	AWAITING AE ACCEPTANCE
09/21/2023		1	AWAITING AE ACCEPTANCE
09/22/2023		1	AWAITING AE ACCEPTANCE
09/23/2023		1	SATURDAY
09/24/2023		1	SUNDAY
09/25/2023		1	AWAITING AE ACCEPTANCE
09/26/2023		1	AWAITING AE ACCEPTANCE
09/27/2023		1	AWAITING AE ACCEPTANCE
09/28/2023		1	AWAITING AE ACCEPTANCE
09/29/2023		1	AWAITING AE ACCEPTANCE

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
29	0	29
		<hr/>
		20
		1
		4
		4

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT STP 2020(041)HES CONTROL 003907253  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0575	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	75.000	36.000	0.000	36.00	2,700.00
0590	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	480.000	4.000	0.000	4.00	1,920.00
0595	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	205.000	0.000	205.00	1,711.75
0605	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	176.000	0.000	176.00	193.60
0610	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	352.000	0.000	352.00	432.96
0615	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	1,225.000	0.000	1,225.00	2,327.50
0625	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.720	118.000	0.000	118.00	84.96
0630	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	1.650	148.000	0.000	148.00	244.20
0635	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.650	2,123.000	0.000	2,123.00	3,502.95
0640	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	816.000	0.000	816.00	2,244.00
0645	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	614.000	0.000	614.00	3,039.30
0650	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.950	86.000	0.000	86.00	425.70
0655	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.940	3,630.000	0.000	3,630.00	3,412.20
0660	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.940	599.000	0.000	599.00	563.06
0665	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.940	1,541.000	0.000	1,541.00	1,448.54
0670	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	2,559.000	0.000	2,559.00	2,405.46
0675	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	165.000	21.000	0.000	21.00	3,465.00
0680	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	330.000	10.000	0.000	10.00	3,300.00
0685	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	192.000	4.000	0.000	4.00	768.00
0690	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	302.000	13.000	0.000	13.00	3,926.00
0695	06726007	000	REFL PAV MRKR TY I-C	EA	3.850	149.000	0.000	149.00	573.65
0700	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	36.000	0.000	36.00	138.60
0705	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.850	86.000	0.000	86.00	331.10
0710	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	8,447.000	0.000	4,780.00	2,390.00
0715	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	2,271.000	0.000	1,885.00	1,790.75
0720	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	816.000	0.000	500.00	750.00
0725	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	700.000	0.000	170.00	504.90
0730	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	21.000	0.000	14.00	770.00
0735	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	110.000	10.000	0.000	10.00	1,100.00
0740	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	110.000	13.000	0.000	7.00	770.00
0745	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	110.000	4.000	0.000	4.00	440.00
0750	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	29,630.000	1.000	0.000	1.00	29,630.00
0755	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	1.000	0.000	1.00	4,130.00
0760	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	16.000	0.000	16.00	2,560.00
0765	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	2.000	0.000	2.00	320.00
0770	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	16.000	0.000	16.00	2,560.00
0775	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	2.000	0.000	2.00	320.00
0780	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	16.000	0.000	16.00	2,560.00
0785	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	12.000	0.000	9.00	3,870.00
0790	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	14.000	0.000	14.00	1,568.00
0795	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	2,799.000	0.000	2,799.00	3,078.90
0800	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	5,072.000	0.000	5,072.00	8,622.40
0805	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	653.000	0.000	653.00	1,240.70
0810	06876001	000	PED POLE ASSEMBLY	EA	1,035.000	6.000	0.000	6.00	6,210.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0815	06876005	000	REMOVE PED POLE ASSEMBLY	EA	450.000	6.000	0.000	6.00	2,700.00
0820	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	12.000	0.000	15.00	8,250.00
0825	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	1.000	0.000	1.00	3,219.00
0830	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,058.000	6.000	0.000	6.00	42,348.00
0835	06826025	000	BACK PLATE (12")(5 SEC)	EA	133.000	2.000	0.000	2.00	266.00

Category Subtotal \$171,127.18

PROJECT STP 2020(041)HES CONTROL 003912252

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	75.000	36.000	0.000	36.00	2,700.00
0065	05006001	000	MOBILIZATION	LS	106,535.000	1.000	0.000	0.90	95,881.51
0070	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.000	100.000	0.000	100.00	500.00
0075	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	100.000	0.000	100.00	88.00
0080	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	480.000	2.000	0.000	2.00	960.00
0085	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	339.000	0.000	339.00	2,830.65
0090	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.900	154.000	0.000	154.00	1,986.60
0095	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	13.000	465.000	0.000	465.00	6,045.00
0105	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	10.000	0.000	10.00	11.00
0110	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	20.000	0.000	20.00	24.60
0115	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	306.000	0.000	306.00	581.40
0120	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	583.000	4.000	0.000	4.00	2,332.00
0125	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.650	1,345.000	0.000	1,345.00	2,219.25
0130	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	778.000	0.000	778.00	2,139.50
0135	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	211.000	0.000	211.00	1,044.45
0140	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.950	101.000	0.000	101.00	499.95
0145	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.940	3,500.000	0.000	3,500.00	3,290.00
0150	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.940	3,945.000	0.000	3,945.00	3,708.30
0155	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.940	1,330.000	0.000	1,330.00	1,250.20
0160	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	2,980.000	0.000	2,980.00	2,801.20
0165	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	165.000	15.000	0.000	15.00	2,475.00
0170	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	302.000	11.000	0.000	8.00	2,416.00
0175	06726007	000	REFL PAV MRKR TY I-C	EA	3.850	160.000	0.000	160.00	616.00
0180	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	144.000	0.000	144.00	554.40
0185	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	11,755.000	0.000	11,755.00	5,877.50
0190	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	1,345.000	0.000	1,345.00	1,277.75
0195	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	778.000	0.000	778.00	1,167.00
0200	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	312.000	0.000	312.00	926.64
0205	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	15.000	0.000	15.00	825.00
0210	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	110.000	11.000	0.000	11.00	1,210.00
0215	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	29,630.000	1.000	0.000	1.00	29,630.00
0220	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	1.000	0.000	1.00	4,130.00
0225	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	8.000	0.000	8.00	1,280.00
0230	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	4.000	0.000	4.00	640.00
0235	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	8.000	0.000	8.00	1,280.00
0240	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	8.000	0.000	8.00	1,280.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0245	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	8.000	0.000	8.00	1,280.00
0250	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	160.000	4.000	0.000	4.00	640.00
0255	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	8.000	0.000	10.00	4,300.00
0260	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	8.000	0.000	8.00	896.00
0265	06826024	000	BACK PLATE (12")(4 SEC)	EA	126.000	4.000	0.000	4.00	504.00
0270	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	1,817.000	0.000	3,137.00	3,450.70
0275	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	3,049.000	0.000	4,369.00	7,427.30
0280	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	1,182.000	0.000	1,182.00	2,245.80
0285	06876001	000	PED POLE ASSEMBLY	EA	1,035.000	6.000	0.000	6.00	6,210.00
0290	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	8.000	0.000	6.00	3,300.00
0295	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	1.000	0.000	1.00	3,219.00
0300	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,058.000	4.000	0.000	4.00	28,232.00
0345	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	35,098.71	35,098.71
4998	96086013		UNIQUE CHANGE ORDER ITEM 13 CO 7: TEMPORARY POWER	DOL	8,780.790	0.000	1.000	1.00	8,780.79
4999	96086014		UNIQUE CHANGE ORDER ITEM 14 CO 7: STREET SIGNS	DOL	675.000	0.000	1.000	1.00	675.00
5000	96086015		UNIQUE CHANGE ORDER ITEM 15 CO 7: REPROGRAM RADARS	DOL	2,801.430	0.000	1.000	1.00	2,801.43

Category Subtotal \$295,539.63

PROJECT STP 2020(041)HES CONTROL 003912253

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1000	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	75.000	24.000	0.000	12.00	900.00
1015	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	480.000	2.000	0.000	2.00	960.00
1020	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	100.000	0.000	100.00	835.00
1025	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.900	48.000	0.000	48.00	619.20
1030	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	22.850	85.000	0.000	95.00	2,170.75
1040	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	25.000	0.000	55.00	60.50
1045	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	110.000	0.000	110.00	135.30
1050	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	195.000	0.000	195.00	370.50
1055	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.650	560.000	0.000	560.00	924.00
1060	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	500.000	0.000	500.00	1,375.00
1065	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	170.000	0.000	170.00	841.50
1070	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.940	1,000.000	0.000	1,000.00	940.00
1075	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.940	680.000	0.000	680.00	639.20
1080	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.940	300.000	0.000	300.00	282.00
1085	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	2,800.000	0.000	2,800.00	2,632.00
1090	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	165.000	14.000	0.000	14.00	2,310.00
1095	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	302.000	7.000	0.000	7.00	2,114.00
1100	06726007	000	REFL PAV MRKR TY I-C	EA	3.850	77.000	0.000	77.00	296.45
1105	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	118.000	0.000	118.00	454.30
1110	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	4,780.000	0.000	4,780.00	2,390.00
1115	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	560.000	0.000	560.00	532.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1120	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	500.000	0.000	500.00	750.00
1125	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	170.000	0.000	170.00	504.90
1130	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	14.000	0.000	14.00	770.00
1135	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	110.000	7.000	0.000	7.00	770.00
1140	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	29,630.000	1.000	0.000	1.00	29,630.00
1145	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	1.000	0.000	1.00	4,130.00
1150	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	8.000	0.000	8.00	1,280.00
1155	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	4.000	0.000	4.00	640.00
1160	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	8.000	0.000	8.00	1,280.00
1165	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	8.000	0.000	8.00	1,280.00
1170	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	8.000	0.000	8.00	1,280.00
1175	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	160.000	4.000	0.000	4.00	640.00
1180	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	6.000	0.000	6.00	2,580.00
1185	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	8.000	0.000	8.00	896.00
1190	06826024	000	BACK PLATE (12")(4 SEC)	EA	126.000	4.000	0.000	4.00	504.00
1195	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	869.000	0.000	1,120.00	1,232.00
1200	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	1,540.000	0.000	3,152.00	5,358.40
1205	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	649.000	0.000	1,194.00	2,268.60
1210	06876001	000	PED POLE ASSEMBLY	EA	1,035.000	4.000	0.000	4.00	4,140.00
1215	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	6.000	0.000	6.00	3,300.00
1220	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	1.000	0.000	1.00	3,219.00
1225	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,058.000	4.000	0.000	4.00	28,232.00

Category Subtotal \$116,466.60

PROJECT STP 2020(041)HES CONTROL 025507144  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1390	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	120.000	310.000	0.000	310.00	37,200.00
1395	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	477.000	11.000	0.000	11.00	5,247.00
1410	06106254	000	IN RD IL (TY ST) 40T-8 (250W EQ) LED	EA	3,647.000	22.000	0.000	22.00	80,234.00
1415	06106323	000	IN RD IL (TY ST) 50T-12-12(400W EQ)LED	EA	5,438.000	9.000	0.000	9.00	48,942.00
1420	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	6,405.000	0.000	6,405.00	53,481.75
1425	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	13.000	600.000	0.000	600.00	7,800.00
1430	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	7,005.000	0.000	7,005.00	7,705.50
1435	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	14,490.000	0.000	14,490.00	17,822.70
1440	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	583.000	14.000	0.000	14.00	8,162.00
1445	60006022	000	REMOVE ROADWAY ILLUM ASSEMBLY (HPS)	EA	300.000	3.000	0.000	3.00	900.00
1450	06286056	000	ELC SRV TY A 240/480 060(SS)SS(E)TP(O)	EA	3,895.000	1.000	0.000	1.00	3,895.00

Category Subtotal \$271,389.95

PROJECT STP 2020(041)HES CONTROL 033102055  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1625	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	480.000	4.000	0.000	4.00	1,920.00
1645	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	1,139.000	0.000	1,139.00	2,164.10
1650	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.650	1,260.000	0.000	1,260.00	2,079.00
1655	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	440.000	0.000	440.00	2,178.00
1660	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.950	160.000	0.000	160.00	792.00
1665	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.940	575.000	0.000	575.00	540.50
1670	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.940	2,160.000	0.000	2,160.00	2,030.40
1675	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.940	170.000	0.000	170.00	159.80
1680	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	2,680.000	0.000	2,680.00	2,519.20
1685	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	165.000	9.000	0.000	9.00	1,485.00
1690	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	330.000	2.000	0.000	2.00	660.00
1695	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	302.000	4.000	0.000	4.00	1,208.00
1700	06726007	000	REFL PAV MRKR TY I-C	EA	3.850	170.000	0.000	170.00	654.50
1705	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	121.000	0.000	121.00	465.85
1710	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	4,200.000	0.000	4,200.00	2,100.00
1715	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	680.000	0.000	680.00	646.00
1720	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	380.000	0.000	380.00	1,128.60
1725	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	9.000	0.000	9.00	495.00
1730	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	110.000	2.000	0.000	2.00	220.00
1735	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	110.000	4.000	0.000	4.00	440.00
1740	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	29,630.000	1.000	0.000	1.00	29,630.00
1745	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	1.000	0.000	1.00	4,130.00
1750	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	10.000	0.000	10.00	1,600.00
1755	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	4.000	0.000	4.00	640.00
1760	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	10.000	0.000	10.00	1,600.00
1765	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	4.000	0.000	4.00	640.00
1770	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	10.000	0.000	10.00	1,600.00
1775	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	160.000	2.000	0.000	2.00	320.00
1780	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	8.000	0.000	8.00	896.00
1785	06826024	000	BACK PLATE (12")(4 SEC)	EA	126.000	4.000	0.000	4.00	504.00
1790	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	1,460.000	0.000	1,460.00	2,482.00
1795	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	1,003.000	0.000	1,003.00	1,905.70
1800	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,058.000	4.000	0.000	4.00	28,232.00

Category Subtotal \$98,065.65

PROJECT STP 2020(041)HES CONTROL 052801117

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1965	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	75.000	24.000	0.000	24.00	1,800.00
1980	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	480.000	4.000	0.000	4.00	1,920.00
1985	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	90.000	0.000	90.00	751.50
1990	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	22.850	90.000	0.000	90.00	2,056.50
2010	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	910.000	0.000	1,220.00	2,318.00
2015	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	630.000	3.000	0.000	3.00	1,890.00
2020	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.650	345.000	0.000	345.00	569.25
2025	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	225.000	0.000	225.00	618.75



CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2030	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	158.000	0.000	158.00	782.10
2035	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.940	2,000.000	0.000	2,000.00	1,880.00
2040	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.940	2,100.000	0.000	2,100.00	1,974.00
2045	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	2,800.000	0.000	2,800.00	2,632.00
2050	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	165.000	4.000	0.000	4.00	660.00
2055	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	302.000	2.000	0.000	2.00	604.00
2060	06686094	000	PREFAB PAV MRK TY C (W)(BIKE ARROW)	EA	110.000	2.000	0.000	2.00	220.00
2065	06686096	000	PREFAB PAV MRK TY C (W)(BIKE SYMBOL)	EA	165.000	2.000	0.000	2.00	330.00
2070	06726007	000	REFL PAV MRKR TY I-C	EA	3.850	25.000	0.000	25.00	96.25
2075	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	140.000	0.000	140.00	539.00
2080	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	6,900.000	0.000	6,900.00	3,450.00
2085	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	345.000	0.000	345.00	327.75
2090	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	225.000	0.000	225.00	337.50
2095	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	158.000	0.000	158.00	469.26
2105	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	110.000	2.000	0.000	2.00	220.00
2110	06776023	000	ELIM EXT PAV MRK & MARKS (BIKE ARROW)	EA	66.000	2.000	0.000	2.00	132.00
2115	06776025	000	ELIM EXT PAV MRK & MARKS (BIKE SYMBOL)	EA	88.000	2.000	0.000	2.00	176.00
2120	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	29,630.000	1.000	0.000	1.00	29,630.00
2125	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	1.000	0.000	1.00	4,130.00
2130	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	8.000	0.000	8.00	1,280.00
2135	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	5.000	0.000	5.00	800.00
2140	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	9.000	0.000	9.00	1,440.00
2145	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	2.000	0.000	2.00	320.00
2150	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	9.000	0.000	9.00	1,440.00
2155	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	160.000	2.000	0.000	2.00	320.00
2160	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	4.000	0.000	4.00	1,720.00
2165	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	9.000	0.000	9.00	1,008.00
2170	06826024	000	BACK PLATE (12")(4 SEC)	EA	126.000	2.000	0.000	2.00	252.00
2175	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	540.000	0.000	540.00	594.00
2180	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	2,260.000	0.000	2,260.00	3,842.00
2185	06876001	000	PED POLE ASSEMBLY	EA	1,035.000	4.000	0.000	4.00	4,140.00
2190	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	4.000	0.000	4.00	2,200.00
2195	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	1.000	0.000	1.00	3,219.00
2200	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,058.000	4.000	0.000	4.00	28,232.00

Category Subtotal \$111,320.86

PROJECT STP 2020(041)HES CONTROL 063001053

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2365	05066041	002	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	5.000	500.000	0.000	120.00	600.00
2370	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	500.000	0.000	120.00	105.60
2375	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	480.000	6.000	0.000	6.00	2,880.00
2380	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.900	146.000	0.000	146.00	1,883.40
2385	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	13.000	182.000	0.000	182.00	2,366.00
2390	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	1,583.000	0.000	1,457.00	1,602.70
2395	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	646.000	0.000	646.00	794.58

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2400	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	1,487.000	0.000	1,633.00	3,102.70
2405	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.650	2,875.000	0.000	2,875.00	4,743.75
2410	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	2,273.000	0.000	2,273.00	6,250.75
2415	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	862.000	0.000	862.00	4,266.90
2420	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.750	180.000	0.000	180.00	495.00
2425	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.940	13,275.000	0.000	13,275.00	12,478.50
2430	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.940	7,400.000	0.000	7,400.00	6,956.00
2435	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	13,240.000	0.000	13,240.00	12,445.60
2440	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	165.000	30.000	0.000	30.00	4,950.00
2445	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	330.000	6.000	0.000	6.00	1,980.00
2450	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	192.000	4.000	0.000	4.00	768.00
2455	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	302.000	12.000	0.000	12.00	3,624.00
2460	06726007	000	REFL PAV MRKR TY I-C	EA	3.850	220.000	0.000	220.00	847.00
2465	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	874.000	0.000	874.00	3,364.90
2470	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	32,400.000	0.000	32,400.00	16,200.00
2475	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	2,875.000	0.000	2,875.00	2,731.25
2480	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	2,273.000	0.000	2,273.00	3,409.50
2485	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	762.000	0.000	762.00	2,263.14
2490	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	40.000	0.000	40.00	2,200.00
2495	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	110.000	12.000	0.000	12.00	1,320.00
2500	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	34,188.000	4.000	0.000	4.00	136,752.00
2505	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	4.000	0.000	4.00	16,520.00
2510	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	38.000	0.000	38.00	6,080.00
2515	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	6.000	0.000	6.00	960.00
2520	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	38.000	0.000	38.00	6,080.00
2525	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	10.000	0.000	10.00	1,600.00
2530	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	38.000	0.000	38.00	6,080.00
2535	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	160.000	4.000	0.000	4.00	640.00
2540	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	36.000	0.000	36.00	15,480.00
2545	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	36.000	0.000	36.00	4,032.00
2550	06826024	000	BACK PLATE (12")(4 SEC)	EA	126.000	4.000	0.000	4.00	504.00
2555	06826025	000	BACK PLATE (12")(5 SEC)	EA	133.000	2.000	0.000	2.00	266.00
2560	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	5,268.000	0.000	5,677.00	6,244.70
2565	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	8,963.000	0.000	8,963.00	15,237.10
2570	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	1,150.000	0.000	1,150.00	2,185.00
2575	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	36.000	0.000	36.00	19,800.00
2580	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	4.000	0.000	4.00	12,876.00
2585	60546001	000	SPREAD SPECTRUM RADIO	EA	2,450.000	4.000	0.000	4.00	9,800.00
2590	60546003	000	HELIAX CABLE	LF	5.650	986.000	0.000	1,279.00	7,226.35
2595	60546004	000	ANTENNA (OMNI-DIRECTIONAL)	EA	465.000	1.000	0.000	1.00	465.00
2600	60546005	000	ANTENNA (UNI-DIRECTIONAL)	EA	585.000	4.000	0.000	4.00	2,340.00
2605	60616001	000	GPS COMMUNICATIONS UNIT	EA	885.000	4.000	0.000	4.00	3,540.00
2610	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,058.000	16.000	0.000	18.00	127,044.00
2630	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	6,338.270	0.000	3.000	3.00	19,014.81

CO 1: TEMP SIGNALS (UOM = EA)

Category Subtotal \$525,396.23

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2775	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	75.000	48.000	0.000	36.00	2,700.00
2790	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	480.000	2.000	0.000	2.00	960.00
2795	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	140.000	0.000	140.00	1,169.00
2800	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.900	60.000	0.000	60.00	774.00
2805	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.950	140.000	0.000	140.00	133.00
2810	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	70.000	0.000	70.00	77.00
2815	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	140.000	0.000	140.00	172.20
2820	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	360.000	0.000	360.00	684.00
2825	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	630.000	1.000	0.000	5.00	3,150.00
2830	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.650	255.000	0.000	255.00	420.75
2835	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	520.000	0.000	520.00	1,430.00
2840	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	150.000	0.000	150.00	742.50
2845	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.940	2,000.000	0.000	2,000.00	1,880.00
2850	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.940	2,060.000	0.000	2,060.00	1,936.40
2855	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	2,800.000	0.000	2,800.00	2,632.00
2860	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	165.000	4.000	0.000	4.00	660.00
2865	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	302.000	2.000	0.000	2.00	604.00
2870	06726007	000	REFL PAV MRKR TY I-C	EA	3.850	25.000	0.000	25.00	96.25
2875	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	140.000	0.000	140.00	539.00
2880	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	6,860.000	0.000	6,860.00	3,430.00
2885	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	255.000	0.000	255.00	242.25
2890	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	520.000	0.000	520.00	780.00
2895	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	150.000	0.000	150.00	445.50
2900	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	4.000	0.000	4.00	220.00
2905	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	110.000	2.000	0.000	2.00	220.00
2910	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	29,630.000	1.000	0.000	1.00	29,630.00
2915	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	1.000	0.000	1.00	4,130.00
2920	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	8.000	0.000	8.00	1,280.00
2925	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	2.000	0.000	2.00	320.00
2930	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	8.000	0.000	8.00	1,280.00
2935	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	4.000	0.000	4.00	640.00
2940	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	8.000	0.000	8.00	1,280.00
2945	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	160.000	2.000	0.000	2.00	320.00
2950	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	8.000	0.000	8.00	3,440.00
2955	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	8.000	0.000	8.00	896.00
2960	06826024	000	BACK PLATE (12")(4 SEC)	EA	126.000	2.000	0.000	2.00	252.00
2965	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	970.000	0.000	970.00	1,067.00
2970	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	1,880.000	0.000	1,880.00	3,196.00
2975	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	360.000	0.000	360.00	684.00
2980	06876001	000	PED POLE ASSEMBLY	EA	1,035.000	8.000	0.000	6.00	6,210.00
2985	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	8.000	0.000	8.00	4,400.00
2990	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	1.000	0.000	1.00	3,219.00
2995	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,058.000	4.000	0.000	4.00	28,232.00

Category Subtotal \$116,573.85

PROJECT STP 2020(041)HES CONTROL 086301070  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001			DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3175	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	480.000	2.000	0.000	2.00	960.00
3180	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	60.000	0.000	60.00	501.00
3205	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	250.000	0.000	250.00	475.00
3215	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.650	255.000	0.000	255.00	420.75
3220	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	600.000	0.000	692.00	1,903.00
3225	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	170.000	0.000	170.00	841.50
3230	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.940	1,400.000	0.000	1,400.00	1,316.00
3235	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	2,885.000	0.000	2,885.00	2,711.90
3240	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	165.000	4.000	0.000	4.00	660.00
3245	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	302.000	4.000	0.000	4.00	1,208.00
3250	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	140.000	0.000	140.00	539.00
3255	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	4,285.000	0.000	4,285.00	2,142.50
3260	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	255.000	0.000	255.00	242.25
3265	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	600.000	0.000	600.00	900.00
3270	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	170.000	0.000	170.00	504.90
3275	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	4.000	0.000	4.00	220.00
3280	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	110.000	4.000	0.000	4.00	440.00
3285	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	29,630.000	1.000	0.000	1.00	29,630.00
3290	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	1.000	0.000	1.00	4,130.00
3295	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	8.000	0.000	8.00	1,280.00
3300	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	2.000	0.000	2.00	320.00
3305	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	8.000	0.000	8.00	1,280.00
3310	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	4.000	0.000	4.00	640.00
3315	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	8.000	0.000	8.00	1,280.00
3320	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	160.000	2.000	0.000	2.00	320.00
3325	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	6.000	0.000	8.00	3,440.00
3330	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	8.000	0.000	8.00	896.00
3335	06826024	000	BACK PLATE (12")(4 SEC)	EA	126.000	2.000	0.000	2.00	252.00
3340	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	750.000	0.000	750.00	825.00
3345	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	1,250.000	0.000	1,250.00	2,125.00
3350	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	230.000	0.000	230.00	437.00
3360	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	6.000	0.000	8.00	4,400.00
3365	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	1.000	0.000	1.00	3,219.00
3370	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,058.000	4.000	0.000	4.00	28,232.00
3375	06286002	000	REMOVE ELECTRICAL SERVICES	EA	975.000	1.000	0.000	1.00	975.00
3380	06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	1,415.000	1.000	0.000	1.00	1,415.00

Category Subtotal \$101,081.80

PROJECT STP 2020(041)HES CONTROL 106401040

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3545	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	75.000	24.000	0.000	24.00	1,800.00
3550	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	168.000	56.000	0.000	56.00	9,408.00
3555	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.000	100.000	0.000	100.00	500.00
3560	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	100.000	0.000	100.00	88.00
3565	05316001	000	CONC SIDEWALKS (4")	SY	42.550	46.000	0.000	70.62	3,004.88

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3570	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	7.650	341.000	0.000	341.00	2,608.65
3575	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	959.000	0.000	959.00	8,007.65
3580	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.900	119.000	0.000	119.00	1,535.10
3585	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	13.000	408.000	0.000	587.00	7,631.00
3590	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	22.850	190.000	0.000	212.00	4,844.20
3595	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.950	455.000	0.000	455.00	432.25
3600	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	22.000	0.000	22.00	24.20
3605	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	104.000	0.000	104.00	127.92
3610	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	315.000	0.000	500.00	950.00
3615	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	583.000	18.000	0.000	18.00	10,494.00
3620	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	630.000	1.000	0.000	1.00	630.00
3625	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	1.600	804.000	0.000	850.00	1,360.00
3630	06286002	000	REMOVE ELECTRICAL SERVICES	EA	975.000	1.000	0.000	4.00	3,900.00
3635	06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	1,415.000	1.000	0.000	4.00	5,660.00
3645	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.650	200.000	0.000	200.00	330.00
3650	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	353.000	0.000	353.00	970.75
3655	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	75.000	0.000	75.00	371.25
3660	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.950	390.000	0.000	390.00	1,930.50
3665	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.940	2,320.000	0.000	2,320.00	2,180.80
3670	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	4,840.000	0.000	4,840.00	4,549.60
3675	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	165.000	2.000	0.000	2.00	330.00
3680	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	302.000	2.000	0.000	2.00	604.00
3685	06726007	000	REFL PAV MRKR TY I-C	EA	3.850	12.000	0.000	12.00	46.20
3690	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	260.000	0.000	260.00	1,001.00
3695	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	5,480.000	0.000	5,480.00	2,740.00
3700	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	25.000	0.000	25.00	74.25
3705	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	8.000	0.000	8.00	1,280.00
3710	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	2.000	0.000	2.00	320.00
3715	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	8.000	0.000	8.00	1,280.00
3720	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	4.000	0.000	4.00	640.00
3725	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	8.000	0.000	8.00	1,280.00
3730	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	160.000	2.000	0.000	2.00	320.00
3735	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	8.000	0.000	9.00	3,870.00
3740	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	8.000	0.000	8.00	896.00
3745	06826024	000	BACK PLATE (12")(4 SEC)	EA	126.000	2.000	0.000	2.00	252.00
3750	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	778.000	0.000	778.00	855.80
3755	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	1,316.000	0.000	1,316.00	2,237.20
3760	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	259.000	0.000	295.00	560.50
3765	06846027	000	TRF SIG CBL (TY A)(14 AWG)(1 CONDR)	LF	0.650	2,488.000	0.000	2,488.00	1,617.20
3770	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.250	1,958.000	0.000	2,150.00	2,687.50
3775	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,042.000	4.000	0.000	4.00	20,168.00
3780	06876001	000	PED POLE ASSEMBLY	EA	1,035.000	4.000	0.000	5.00	5,175.00
3785	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	8.000	0.000	11.00	6,050.00
3790	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	1.000	0.000	1.00	3,219.00
3795	06886004	000	VEH LP DETECT (SAWCUT)	LF	10.600	831.000	0.000	1,352.00	14,331.20

Category Subtotal \$145,173.60

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3960	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	75.000	72.000	0.000	72.00	5,400.00
3965	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,965.000	16.000	4.000	19.00	37,335.00
3970	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.000	200.000	0.000	200.00	1,000.00
3975	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	200.000	0.000	200.00	176.00
3985	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	480.000	6.000	0.000	6.00	2,880.00
3990	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	336.000	0.000	336.00	2,805.60
3995	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	22.850	137.000	0.000	357.00	8,157.45
4000	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.950	756.000	0.000	756.00	718.20
4005	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	95.000	0.000	95.00	104.50
4010	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	250.000	0.000	250.00	307.50
4015	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	886.000	0.000	886.00	1,683.40
4020	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	583.000	6.000	0.000	6.00	3,498.00
4025	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.720	135.000	0.000	135.00	97.20
4030	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	597.000	0.000	597.00	1,641.75
4035	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	134.000	0.000	134.00	663.30
4040	06666123	007	REFL PAV MRK TY I (Y)4"(DOT)(100MIL)	LF	0.720	65.000	0.000	65.00	46.80
4045	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.940	2,000.000	0.000	2,000.00	1,880.00
4055	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	62.000	0.000	62.00	238.70
4065	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	392.000	0.000	291.00	436.50
4070	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	137.000	0.000	137.00	406.89
4075	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	34,188.000	3.000	0.000	3.00	102,564.00
4080	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	3.000	0.000	3.00	12,390.00
4085	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	16.000	0.000	16.00	2,560.00
4090	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	3.000	0.000	3.00	480.00
4095	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	16.000	0.000	16.00	2,560.00
4100	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	6.000	0.000	6.00	960.00
4105	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	16.000	0.000	16.00	2,560.00
4110	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	160.000	3.000	0.000	3.00	480.00
4115	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	12.000	0.000	13.00	5,590.00
4120	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	16.000	0.000	16.00	1,792.00
4125	06826024	000	BACK PLATE (12")(4 SEC)	EA	126.000	3.000	0.000	3.00	378.00
4130	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	1,131.000	0.000	1,131.00	1,244.10
4135	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	2,266.000	0.000	2,266.00	3,852.20
4140	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	464.000	0.000	464.00	881.60
4145	06876001	000	PED POLE ASSEMBLY	EA	1,035.000	12.000	0.000	13.00	13,455.00
4150	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	12.000	0.000	13.00	7,150.00
4155	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	2.000	0.000	2.00	6,438.00
4160	60546001	000	SPREAD SPECTRUM RADIO	EA	2,450.000	3.000	0.000	3.00	7,350.00
4165	60546003	000	HELIAX CABLE	LF	5.650	217.000	0.000	217.00	1,226.05
4170	60546004	000	ANTENNA (OMNI-DIRECTIONAL)	EA	465.000	1.000	0.000	1.00	465.00
4175	60546005	000	ANTENNA (UNI-DIRECTIONAL)	EA	585.000	3.000	0.000	3.00	1,755.00
4180	60616001	000	GPS COMMUNICATIONS UNIT	EA	885.000	3.000	0.000	3.00	2,655.00

Category Subtotal \$248,262.74

PROJECT STP 2020(041)HES CONTROL 113601020  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001			DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
4345	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	75.000	12.000	0.000	12.00	900.00	
4360	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	480.000	2.000	0.000	2.00	960.00	
4365	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	30.000	0.000	30.00	250.50	
4385	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	350.000	0.000	350.00	665.00	
4390	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	630.000	1.000	0.000	1.00	630.00	
4395	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.650	800.000	0.000	800.00	1,320.00	
4400	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	282.000	0.000	282.00	775.50	
4405	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	160.000	0.000	160.00	792.00	
4410	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.940	2,000.000	0.000	2,000.00	1,880.00	
4415	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	2,800.000	0.000	2,800.00	2,632.00	
4420	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	165.000	12.000	0.000	14.00	2,310.00	
4425	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	302.000	8.000	0.000	8.00	2,416.00	
4430	06726007	000	REFL PAV MRKR TY I-C	EA	3.850	25.000	0.000	25.00	96.25	
4435	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	140.000	0.000	140.00	539.00	
4440	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	4,800.000	0.000	4,800.00	2,400.00	
4445	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	800.000	0.000	800.00	760.00	
4450	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	282.000	0.000	282.00	423.00	
4455	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	160.000	0.000	160.00	475.20	
4460	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	12.000	0.000	14.00	770.00	
4465	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	110.000	8.000	0.000	8.00	880.00	
4470	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	29,630.000	1.000	0.000	1.00	29,630.00	
4475	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	1.000	0.000	1.00	4,130.00	
4480	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	8.000	0.000	8.00	1,280.00	
4485	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	4.000	0.000	4.00	640.00	
4490	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	8.000	0.000	8.00	1,280.00	
4495	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	8.000	0.000	8.00	1,280.00	
4500	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	8.000	0.000	8.00	1,280.00	
4505	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	160.000	4.000	0.000	4.00	640.00	
4510	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	4.000	0.000	4.00	1,720.00	
4515	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	8.000	0.000	8.00	896.00	
4520	06826024	000	BACK PLATE (12")(4 SEC)	EA	126.000	4.000	0.000	4.00	504.00	
4525	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	430.000	0.000	430.00	473.00	
4530	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	1,100.000	0.000	1,100.00	1,870.00	
4535	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	570.000	0.000	570.00	1,083.00	
4540	06876001	000	PED POLE ASSEMBLY	EA	1,035.000	2.000	0.000	2.00	2,070.00	
4545	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	4.000	0.000	4.00	2,200.00	
4550	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	1.000	0.000	1.00	3,219.00	
4555	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,058.000	4.000	0.000	4.00	28,232.00	
								<b>Category Subtotal</b>	\$104,301.45	

PROJECT STP 2020(041)HES CONTROL 114001022

CATEGORY 001			DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
4720	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	48.000	3.000	0.000	9.60	460.80	
4725	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	75.000	24.000	0.000	24.00	1,800.00	
4730	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.000	200.000	0.000	200.00	1,000.00	

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4735	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	200.000	0.000	200.00	176.00
4740	05316008	000	CURB RAMPS (TY 5)	EA	2,917.000	1.000	0.000	1.00	2,917.00
4745	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	480.000	4.000	0.000	4.00	1,920.00
4750	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	97.000	0.000	97.00	809.95
4755	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	22.850	90.000	0.000	90.00	2,056.50
4770	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	450.000	0.000	328.00	403.44
4775	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	1,543.000	0.000	1,543.00	2,931.70
4780	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	583.000	1.000	0.000	1.00	583.00
4785	06246028	000	REMOVE GROUND BOX	EA	238.000	1.000	0.000	1.00	238.00
4790	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.720	956.000	0.000	956.00	688.32
4795	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.650	1,320.000	0.000	1,320.00	2,178.00
4800	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	907.000	0.000	907.00	2,494.25
4805	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	363.000	0.000	363.00	1,796.85
4810	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.950	21.000	0.000	21.00	103.95
4815	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.940	900.000	0.000	900.00	846.00
4820	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.940	1,325.000	0.000	1,325.00	1,245.50
4825	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	1,760.000	0.000	1,760.00	1,654.40
4830	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	165.000	12.000	0.000	12.00	1,980.00
4835	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	330.000	10.000	0.000	10.00	3,300.00
4840	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	192.000	2.000	0.000	2.00	384.00
4845	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	302.000	13.000	0.000	13.00	3,926.00
4850	06726007	000	REFL PAV MRKR TY I-C	EA	3.850	963.000	0.000	963.00	3,707.55
4855	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	42.000	0.000	42.00	161.70
4860	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.850	44.000	0.000	44.00	169.40
4865	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	4,941.000	0.000	4,941.00	2,470.50
4870	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	1,320.000	0.000	1,320.00	1,254.00
4875	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	907.000	0.000	907.00	1,360.50
4880	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	363.000	0.000	363.00	1,078.11
4885	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	12.000	0.000	12.00	660.00
4890	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	110.000	10.000	0.000	10.00	1,100.00
4895	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	110.000	13.000	0.000	13.00	1,430.00
4900	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	110.000	2.000	0.000	2.00	220.00
4905	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	29,630.000	1.000	0.000	1.00	29,630.00
4910	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	1.000	0.000	1.00	4,130.00
4915	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	14.000	0.000	14.00	2,240.00
4920	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	2.000	0.000	2.00	320.00
4925	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	14.000	0.000	14.00	2,240.00
4930	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	2.000	0.000	2.00	320.00
4935	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	14.000	0.000	14.00	2,240.00
4940	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	12.000	0.000	14.00	6,020.00
4945	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	12.000	0.000	12.00	1,344.00
4950	06826025	000	BACK PLATE (12")(5 SEC)	EA	133.000	2.000	0.000	2.00	266.00
4955	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	2,139.000	0.000	2,139.00	2,352.90
4960	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	3,941.000	0.000	3,941.00	6,699.70
4965	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	843.000	0.000	843.00	1,601.70
4970	06876001	000	PED POLE ASSEMBLY	EA	1,035.000	4.000	-1.000	3.00	3,105.00
4975	06876005	000	REMOVE PED POLE ASSEMBLY	EA	450.000	1.000	0.000	1.00	450.00
4980	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	12.000	0.000	14.00	7,700.00



CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4985	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	1.000	0.000	1.00	3,219.00
4990	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,058.000	6.000	0.000	7.00	49,406.00
4996	96086011		UNIQUE CHANGE ORDER ITEM 11 CO 4: PED POLE ASSEMBLY (20 FT), UOM = EA	DOL	1,840.100	0.000	1.000	3.00	5,520.30
4997	96086012		UNIQUE CHANGE ORDER ITEM 12 CO 4: REMOVE AND INSTALL NEW PED POLE ASSEMBLY (20 FT),	DOL	1,064.840	0.000	4.000	4.00	4,259.36

Category Subtotal \$182,569.38

PROJECT STP 2020(041)HES CONTROL 122803043

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5165	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	480.000	2.000	0.000	2.00	960.00
5185	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	360.000	0.000	360.00	684.00
5190	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	630.000	1.000	0.000	1.00	630.00
5195	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.650	210.000	0.000	210.00	346.50
5200	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	415.000	0.000	415.00	1,141.25
5205	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	112.000	0.000	112.00	554.40
5210	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.940	2,000.000	0.000	2,000.00	1,880.00
5215	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	2,800.000	0.000	2,800.00	2,632.00
5220	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	165.000	4.000	0.000	4.00	660.00
5225	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	302.000	2.000	0.000	2.00	604.00
5230	06726007	000	REFL PAV MRKR TY I-C	EA	3.850	25.000	0.000	25.00	96.25
5235	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	140.000	0.000	140.00	539.00
5240	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	4,800.000	0.000	4,800.00	2,400.00
5245	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	210.000	0.000	210.00	199.50
5250	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	415.000	0.000	415.00	622.50
5255	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	112.000	0.000	112.00	332.64
5260	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	4.000	0.000	4.00	220.00
5265	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	110.000	2.000	0.000	2.00	220.00
5270	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	29,630.000	1.000	0.000	1.00	29,630.00
5275	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	1.000	0.000	1.00	4,130.00
5280	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	8.000	0.000	8.00	1,280.00
5285	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	2.000	0.000	2.00	320.00
5290	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	8.000	0.000	8.00	1,280.00
5295	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	4.000	0.000	4.00	640.00
5300	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	8.000	0.000	8.00	1,280.00
5305	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	160.000	2.000	0.000	2.00	320.00
5310	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	8.000	0.000	8.00	3,440.00
5315	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	8.000	0.000	8.00	896.00
5320	06826024	000	BACK PLATE (12")(4 SEC)	EA	126.000	2.000	0.000	2.00	252.00
5325	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	1,010.000	0.000	1,010.00	1,111.00
5330	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	1,620.000	0.000	1,620.00	2,754.00
5335	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	340.000	0.000	340.00	646.00
5340	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	8.000	0.000	8.00	4,400.00
5345	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	1.000	0.000	1.00	3,219.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5350	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,058.000	4.000	0.000	4.00	28,232.00

Category Subtotal 98,552.04

PROJECT STP 2020(041)HES CONTROL 122803044

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5515	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	75.000	48.000	0.000	48.00	3,600.00
5530	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	480.000	2.000	0.000	2.00	960.00
5535	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	130.000	0.000	130.00	1,085.50
5555	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	370.000	0.000	370.00	703.00
5560	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	630.000	1.000	0.000	1.00	630.00
5565	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.650	150.000	0.000	150.00	247.50
5570	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	930.000	0.000	930.00	2,557.50
5575	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	163.000	0.000	163.00	806.85
5580	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.940	2,000.000	0.000	2,000.00	1,880.00
5585	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.940	2,250.000	0.000	2,250.00	2,115.00
5590	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	2,800.000	0.000	2,800.00	2,632.00
5595	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	165.000	4.000	0.000	4.00	660.00
5600	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	302.000	2.000	0.000	2.00	604.00
5605	06726007	000	REFL PAV MRKR TY I-C	EA	3.850	25.000	0.000	25.00	96.25
5610	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	140.000	0.000	140.00	539.00
5615	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	7,050.000	0.000	7,050.00	3,525.00
5620	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	150.000	0.000	150.00	142.50
5625	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	930.000	0.000	930.00	1,395.00
5630	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	163.000	0.000	163.00	484.11
5635	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	4.000	0.000	4.00	220.00
5640	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	110.000	2.000	0.000	2.00	220.00
5645	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	29,630.000	1.000	0.000	1.00	29,630.00
5650	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	1.000	0.000	1.00	4,130.00
5655	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	8.000	0.000	8.00	1,280.00
5660	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	2.000	0.000	2.00	320.00
5665	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	8.000	0.000	8.00	1,280.00
5670	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	4.000	0.000	4.00	640.00
5675	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	8.000	0.000	8.00	1,280.00
5680	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	160.000	2.000	0.000	2.00	320.00
5685	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	8.000	0.000	9.00	3,870.00
5690	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	8.000	0.000	8.00	896.00
5695	06826024	000	BACK PLATE (12")(4 SEC)	EA	126.000	2.000	0.000	2.00	252.00
5700	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	1,350.000	0.000	1,350.00	1,485.00
5705	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	1,990.000	0.000	1,990.00	3,383.00
5710	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	350.000	0.000	350.00	665.00
5715	06876001	000	PED POLE ASSEMBLY	EA	1,035.000	8.000	0.000	9.00	9,315.00
5720	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	8.000	0.000	9.00	4,950.00
5725	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	1.000	0.000	1.00	3,219.00
5730	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,058.000	4.000	0.000	4.00	28,232.00

Category Subtotal \$120,250.21

PROJECT STP 2020(041)HES CONTROL 122803045  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5895	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	75.000	48.000	0.000	48.00	3,600.00
5910	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	480.000	2.000	0.000	2.00	960.00
5915	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	160.000	0.000	160.00	1,336.00
5935	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	400.000	0.000	400.00	760.00
5940	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	630.000	1.000	0.000	1.00	630.00
5945	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.650	250.000	0.000	250.00	412.50
5950	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	560.000	0.000	560.00	1,540.00
5955	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	135.000	0.000	135.00	668.25
5960	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.940	2,000.000	0.000	2,000.00	1,880.00
5965	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.940	2,000.000	0.000	2,000.00	1,880.00
5970	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	2,800.000	0.000	2,800.00	2,632.00
5975	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	165.000	6.000	0.000	4.00	660.00
5980	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	302.000	2.000	0.000	2.00	604.00
5985	06726007	000	REFL PAV MRKR TY I-C	EA	3.850	25.000	0.000	25.00	96.25
5990	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	140.000	0.000	140.00	539.00
5995	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	6,800.000	0.000	6,800.00	3,400.00
6000	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	250.000	0.000	250.00	237.50
6005	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	560.000	0.000	560.00	840.00
6010	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	135.000	0.000	135.00	400.95
6015	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	6.000	0.000	4.00	220.00
6020	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	110.000	2.000	0.000	2.00	220.00
6025	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	29,630.000	1.000	0.000	1.00	29,630.00
6030	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	1.000	0.000	1.00	4,130.00
6035	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	8.000	0.000	8.00	1,280.00
6040	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	2.000	0.000	2.00	320.00
6045	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	8.000	0.000	8.00	1,280.00
6050	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	4.000	0.000	4.00	640.00
6055	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	8.000	0.000	8.00	1,280.00
6060	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	160.000	2.000	0.000	2.00	320.00
6065	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	8.000	0.000	8.00	3,440.00
6070	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	8.000	0.000	8.00	896.00
6075	06826024	000	BACK PLATE (12")(4 SEC)	EA	126.000	2.000	0.000	2.00	252.00
6080	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	1,440.000	0.000	1,440.00	1,584.00
6085	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	2,110.000	0.000	2,110.00	3,587.00
6090	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	370.000	0.000	370.00	703.00
6095	06876001	000	PED POLE ASSEMBLY	EA	1,035.000	8.000	0.000	8.00	8,280.00
6100	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	8.000	0.000	8.00	4,400.00
6105	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	1.000	0.000	1.00	3,219.00
6110	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,058.000	4.000	0.000	4.00	28,232.00

Category Subtotal \$116,989.45

PROJECT STP 2020(041)HES CONTROL 142901034  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
6275	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	75.000	24.000	0.000	24.00	1,800.00	
6290	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	480.000	2.000	0.000	2.00	960.00	
6295	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	90.000	0.000	90.00	751.50	
6315	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	350.000	0.000	350.00	665.00	
6325	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.650	481.000	0.000	481.00	793.65	
6330	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	405.000	0.000	405.00	1,113.75	
6335	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	170.000	0.000	170.00	841.50	
6340	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.950	82.000	0.000	82.00	405.90	
6345	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.940	2,400.000	0.000	2,400.00	2,256.00	
6350	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.940	1,000.000	0.000	1,000.00	940.00	
6355	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	2,800.000	0.000	2,800.00	2,632.00	
6360	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	165.000	6.000	0.000	6.00	990.00	
6365	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	302.000	3.000	0.000	3.00	906.00	
6370	06726007	000	REFL PAV MRKR TY I-C	EA	3.850	30.000	0.000	60.00	231.00	
6375	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	140.000	0.000	140.00	539.00	
6380	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	6,200.000	0.000	4,241.00	2,120.50	
6385	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	481.000	0.000	481.00	456.95	
6395	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	252.000	0.000	210.00	623.70	
6410	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	29,630.000	1.000	0.000	1.00	29,630.00	
6415	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	1.000	0.000	1.00	4,130.00	
6420	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	8.000	0.000	8.00	1,280.00	
6425	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	4.000	0.000	4.00	640.00	
6430	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	8.000	0.000	8.00	1,280.00	
6435	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	8.000	0.000	8.00	1,280.00	
6440	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	8.000	0.000	8.00	1,280.00	
6445	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	160.000	4.000	0.000	4.00	640.00	
6450	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	6.000	0.000	4.00	1,720.00	
6455	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	8.000	0.000	8.00	896.00	
6460	06826024	000	BACK PLATE (12")(4 SEC)	EA	126.000	4.000	0.000	4.00	504.00	
6465	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	800.000	0.000	800.00	880.00	
6470	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	1,490.000	0.000	1,490.00	2,533.00	
6475	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	740.000	0.000	740.00	1,406.00	
6480	06876001	000	PED POLE ASSEMBLY	EA	1,035.000	4.000	0.000	2.00	2,070.00	
6485	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	6.000	0.000	2.00	1,100.00	
6490	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	1.000	0.000	1.00	3,219.00	
6495	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,058.000	4.000	0.000	4.00	28,232.00	
6502	96086002		UNIQUE CHANGE ORDER ITEM 2 CO 2: STEWART RD SIGN, UOM = EA	DOL	441.740	0.000	1.000	1.00	441.74	
6503	96086003		UNIQUE CHANGE ORDER ITEM 3 CO 2: BUS 83 SIGN, UOM = EA	DOL	520.970	0.000	1.000	1.00	520.97	
6504	96086004		UNIQUE CHANGE ORDER ITEM 4 CO 2: LEFT TURN YEILD SIGN, UOM = EA	DOL	397.870	0.000	3.000	3.00	1,193.61	

Category Subtotal \$103,902.77

PROJECT STP 2020(041)HES CONTROL 142902038  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001			DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
6660	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	75.000	12.000	0.000	12.00	900.00	
6675	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	480.000	2.000	0.000	2.00	960.00	
6680	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	30.000	0.000	30.00	250.50	
6700	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	320.000	0.000	320.00	608.00	
6705	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	630.000	1.000	0.000	1.00	630.00	
6710	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.650	200.000	0.000	200.00	330.00	
6715	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	230.000	0.000	230.00	632.50	
6720	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	116.000	0.000	116.00	574.20	
6725	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.940	2,000.000	0.000	2,000.00	1,880.00	
6730	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.940	3,050.000	0.000	3,050.00	2,867.00	
6735	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	2,800.000	0.000	2,800.00	2,632.00	
6740	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	165.000	4.000	0.000	4.00	660.00	
6745	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	302.000	2.000	0.000	2.00	604.00	
6750	06726007	000	REFL PAV MRKR TY I-C	EA	3.850	25.000	0.000	50.00	192.50	
6755	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	140.000	0.000	140.00	539.00	
6790	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	29,630.000	1.000	0.000	1.00	29,630.00	
6795	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	1.000	0.000	1.00	4,130.00	
6800	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	8.000	0.000	8.00	1,280.00	
6805	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	2.000	0.000	2.00	320.00	
6810	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	8.000	0.000	8.00	1,280.00	
6815	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	4.000	0.000	4.00	640.00	
6820	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	8.000	0.000	8.00	1,280.00	
6825	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	160.000	2.000	0.000	2.00	320.00	
6830	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	4.000	0.000	4.00	1,720.00	
6835	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	8.000	0.000	8.00	896.00	
6840	06826024	000	BACK PLATE (12")(4 SEC)	EA	126.000	2.000	0.000	2.00	252.00	
6845	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	390.000	0.000	390.00	429.00	
6850	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	940.000	0.000	940.00	1,598.00	
6855	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	300.000	0.000	300.00	570.00	
6860	06876001	000	PED POLE ASSEMBLY	EA	1,035.000	2.000	0.000	2.00	2,070.00	
6865	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	4.000	0.000	2.00	1,100.00	
6870	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	1.000	0.000	1.00	3,219.00	
6875	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,058.000	4.000	0.000	4.00	28,232.00	
6880	61856002	002	TMA (STATIONARY)	DAY	220.000	10.000	0.000	1.00	220.00	
6882	96086005		UNIQUE CHANGE ORDER ITEM 5 CO 2: RAUL LONGORIA RD SIGN, UOM = EA	DOL	798.490	0.000	1.000	1.00	798.49	
6883	96086006		UNIQUE CHANGE ORDER ITEM 6 CO 2: ALBERTA RD SIGN, UOM = EA	DOL	520.970	0.000	1.000	1.00	520.97	
6884	96086007		UNIQUE CHANGE ORDER ITEM 7 CO 2: LEFT TURN YIELD SIGN, UOM = EA	DOL	397.870	0.000	1.000	1.00	397.87	
<b>Category Subtotal</b>									<b>\$95,163.03</b>	

PROJECT STP 2020(041)HES CONTROL 158601077

CATEGORY 001			DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
7040	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	168.000	56.000	0.000	56.00	9,408.00	

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7045	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.000	100.000	0.000	100.00	500.00
7050	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	100.000	0.000	100.00	88.00
7060	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	7.650	191.000	0.000	191.00	1,461.15
7065	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	945.000	0.000	945.00	7,890.75
7070	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.900	21.000	0.000	21.00	270.90
7075	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	13.000	547.000	0.000	547.00	7,111.00
7080	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	22.850	102.000	0.000	102.00	2,330.70
7085	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.950	374.000	0.000	374.00	355.30
7090	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	21.000	0.000	21.00	23.10
7095	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	102.000	0.000	102.00	125.46
7100	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	274.000	0.000	460.00	874.00
7105	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	583.000	20.000	0.000	19.00	11,077.00
7110	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	630.000	1.000	0.000	1.00	630.00
7115	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	1.600	806.000	0.000	806.00	1,289.60
7120	06286002	000	REMOVE ELECTRICAL SERVICES	EA	975.000	1.000	0.000	1.00	975.00
7125	06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	1,415.000	1.000	0.000	1.00	1,415.00
7135	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	373.000	0.000	373.00	1,025.75
7140	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	54.000	0.000	54.00	267.30
7145	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.940	2,850.000	0.000	2,850.00	2,679.00
7150	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	2,800.000	0.000	2,800.00	2,632.00
7155	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	148.000	0.000	148.00	569.80
7160	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	3,000.000	0.000	3,000.00	1,500.00
7170	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	29,630.000	1.000	0.000	1.00	29,630.00
7175	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	1.000	0.000	1.00	4,130.00
7180	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	8.000	0.000	8.00	1,280.00
7185	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	8.000	0.000	8.00	1,280.00
7190	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	8.000	0.000	8.00	1,280.00
7195	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	8.000	0.000	8.00	3,440.00
7200	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	8.000	0.000	8.00	896.00
7205	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	930.000	0.000	1,030.00	1,133.00
7210	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	1,422.000	0.000	1,422.00	2,417.40
7215	06846027	000	TRF SIG CBL (TY A)(14 AWG)(1 CONDR)	LF	0.650	1,772.000	0.000	2,546.00	1,654.90
7220	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.250	1,494.000	0.000	1,494.00	1,867.50
7225	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,042.000	4.000	0.000	4.00	20,168.00
7230	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	8.000	0.000	8.00	4,400.00
7235	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	1.000	0.000	1.00	3,219.00
7240	06886004	000	VEH LP DETECT (SAWCUT)	LF	10.600	623.000	0.000	1,142.00	12,105.20
								<b>Category Subtotal</b>	\$143,399.81

PROJECT STP 2020(041)HES CONTROL 236901028  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7405	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	75.000	48.000	0.000	48.00	3,600.00
7420	05316004	000	CURB RAMPS (TY 1)	EA	2,360.000	2.000	0.000	20.00	47,200.00
7425	05316008	000	CURB RAMPS (TY 5)	EA	2,917.000	3.000	0.000	4.00	11,668.00
7430	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	480.000	4.000	0.000	4.00	1,920.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
7435	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	238.000	0.000	238.00	1,987.30	
7440	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	22.850	326.000	0.000	326.00	7,449.10	
7450	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	330.000	0.000	330.00	363.00	
7455	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	660.000	0.000	660.00	811.80	
7460	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	1,480.000	0.000	1,480.00	2,812.00	
7465	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.650	2,505.000	0.000	2,505.00	4,133.25	
7470	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	650.000	0.000	650.00	1,787.50	
7475	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	420.000	0.000	420.00	2,079.00	
7480	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.950	743.000	0.000	743.00	3,677.85	
7485	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.940	684.000	0.000	684.00	642.96	
7490	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.940	2,860.000	0.000	2,860.00	2,688.40	
7495	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.940	40.000	0.000	40.00	37.60	
7500	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	4,305.000	0.000	4,305.00	4,046.70	
7505	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	165.000	30.000	0.000	30.00	4,950.00	
7510	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	330.000	12.000	0.000	12.00	3,960.00	
7515	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	192.000	4.000	0.000	4.00	768.00	
7520	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	302.000	20.000	0.000	13.00	3,926.00	
7525	06726007	000	REFL PAV MRKR TY I-C	EA	3.850	84.000	0.000	84.00	323.40	
7530	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	218.000	0.000	218.00	839.30	
7535	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.850	97.000	0.000	97.00	373.45	
7550	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	1,163.000	0.000	1,163.00	3,454.11	
7555	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	30.000	0.000	13.00	715.00	
7560	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	110.000	12.000	0.000	12.00	1,320.00	
7565	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	110.000	20.000	0.000	20.00	2,200.00	
7575	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	29,630.000	1.000	0.000	1.00	29,630.00	
7580	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	1.000	0.000	1.00	4,130.00	
7585	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	14.000	0.000	14.00	2,240.00	
7590	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	2.000	0.000	2.00	320.00	
7595	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	14.000	0.000	14.00	2,240.00	
7600	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	2.000	0.000	2.00	320.00	
7605	06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	14.000	0.000	14.00	2,240.00	
7610	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	8.000	0.000	8.00	3,440.00	
7615	06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	12.000	0.000	12.00	1,344.00	
7620	06826025	000	BACK PLATE (12")(5 SEC)	EA	133.000	2.000	0.000	2.00	266.00	
7625	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	1,414.000	0.000	2,530.00	2,783.00	
7630	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	3,195.000	0.000	4,155.00	7,063.50	
7635	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	786.000	0.000	786.00	1,493.40	
7640	06876001	000	PED POLE ASSEMBLY	EA	1,035.000	8.000	-4.000	8.00	8,280.00	
7645	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	8.000	0.000	8.00	4,400.00	
7650	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	1.000	0.000	1.00	3,219.00	
7655	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,058.000	6.000	0.000	6.00	42,348.00	
7661	96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	804.140	0.000	1.000	1.00	804.14	
			CO 2: IH69E & NB FRONTAGE, REMOVE, RELAY PAVERS, UOM = EA							
7662	96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	804.140	0.000	1.000	1.00	804.14	
			CO 2: IH69E & SB FRONTAGE, REMOVE, RELAY PAVERS, UOM = EA							
7663	96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	1,069.780	0.000	1.000	1.00	1,069.78	
			CO 3: PEDESTRIAN POLE REPAIR, UOM = EA							

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7664	96086011		UNIQUE CHANGE ORDER ITEM 11 CO 4: PED POLE ASSEMBLY (20 FT), UOM = EA	DOL	1,840.100	0.000	4.000	4.00	7,360.40

Category Subtotal \$245,529.08

PROJECT STP 2020(041)HES CONTROL 003907253

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0580	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.000	100.000	0.000	0.000	0.00
0585	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	100.000	0.000	0.000	0.00
0600	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.950	1,853.000	0.000	0.000	0.00
0620	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	525.000	1.000	0.000	0.000	0.00
0840	61856002	002	TMA (STATIONARY)	DAY	220.000	10.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2020(041)HES CONTROL 003912252

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0100	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.950	804.000	0.000	0.000	0.00
0305	61856002	002	TMA (STATIONARY)	DAY	220.000	10.000	0.000	0.000	0.00
0310	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0315	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0320	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	7,000.000	0.000	0.000	0.00
0325	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.000	0.000	0.000	0.00
0330	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1,000.000	0.000	0.000	0.00
0335	96096002		DBE GOAL SHORTFALL	DOL	1.000	1,000.000	0.000	0.000	0.00
0340	96106001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0350	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	80,000.000	0.000	0.000	0.00
0355	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	10,000.000	0.000	0.000	0.00

Category Subtotal 0.00



CATEGORY 003 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0360	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	4,320.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT STP 2020(041)HES CONTROL 003912253

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1005	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.000	100.000	0.000	0.000	0.00
1010	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	100.000	0.000	0.000	0.00
1035	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.950	631.000	0.000	0.000	0.00
1230	61856002	002	TMA (STATIONARY)	DAY	220.000	10.000	0.000	0.000	0.00
1235	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	4,320.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT STP 2020(041)HES CONTROL 025507144

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1400	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.000	500.000	0.000	0.000	0.00
1405	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	500.000	0.000	0.000	0.00
1455	61856002	002	TMA (STATIONARY)	DAY	220.000	30.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT STP 2020(041)HES CONTROL 033102055

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1615	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.000	100.000	0.000	0.000	0.00
1620	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	100.000	0.000	0.000	0.00
1630	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.950	57.000	0.000	0.000	0.00
1635	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	60.000	0.000	0.000	0.00
1640	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	120.000	0.000	0.000	0.00
1805	61856002	002	TMA (STATIONARY)	DAY	220.000	10.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT STP 2020(041)HES CONTROL 052801117

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1970	05066041	002	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	5.000	100.000	0.000	0.000	0.00
1975	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	100.000	0.000	0.000	0.00
1995	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.950	220.000	0.000	0.000	0.00
2000	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	40.000	0.000	0.000	0.00
2005	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	80.000	0.000	0.000	0.00
2100	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	4.000	0.000	0.000	0.00
2205	61856002	002	TMA (STATIONARY)	DAY	220.000	10.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT STP 2020(041)HES CONTROL 063001053

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2386	06186059		CONDT (PVC) (SCH 80) (4") (BORE) CO 5: TIME EXTENSION	LF	22.850	0.000	214.000	0.000	0.00
2615	61856002	002	TMA (STATIONARY)	DAY	220.000	30.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT STP 2020(041)HES CONTROL 069803096

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2780	05066041	002	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	5.000	100.000	0.000	0.000	0.00
2785	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	100.000	0.000	0.000	0.00
3000	61856002	002	TMA (STATIONARY)	DAY	220.000	10.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT STP 2020(041)HES CONTROL 086301070

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3160	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	75.000	12.000	0.000	0.000	0.00
3165	05066041	002	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	5.000	100.000	0.000	0.000	0.00
3170	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	100.000	0.000	0.000	0.00
3185	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.900	20.000	0.000	0.000	0.00
3190	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.950	40.000	0.000	0.000	0.00
3195	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	40.000	0.000	0.000	0.00
3200	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	90.000	0.000	0.000	0.00
3210	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	630.000	1.000	0.000	0.000	0.00

3355	06876001	000	PED POLE ASSEMBLY	EA	1,035.000	2.000	0.000	0.000	0.00
3385	61856002	002	TMA (STATIONARY)	DAY	220.000	10.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**PROJECT** STP 2020(041)HES **CONTROL** 106401040

**CATEGORY** 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3640	06446076	000	REMOVE SM RD SN SUP&AM	EA	150.000	4.000	0.000	0.000	0.00
3800	61856002	002	TMA (STATIONARY)	DAY	220.000	10.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**PROJECT** STP 2020(041)HES **CONTROL** 106401041

**CATEGORY** 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3980	05316001	000	CONC SIDEWALKS (4")	SY	42.550	20.000	0.000	0.000	0.00
4050	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	2,000.000	0.000	0.000	0.00
4060	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	3,200.000	0.000	0.000	0.00
4185	61856002	002	TMA (STATIONARY)	DAY	220.000	33.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**PROJECT** STP 2020(041)HES **CONTROL** 113601020

**CATEGORY** 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4350	05066041	002	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	5.000	100.000	0.000	0.000	0.00
4355	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	100.000	0.000	0.000	0.00
4370	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.950	70.000	0.000	0.000	0.00
4375	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	30.000	0.000	0.000	0.00
4380	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	70.000	0.000	0.000	0.00
4560	61856002	002	TMA (STATIONARY)	DAY	220.000	10.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**PROJECT** STP 2020(041)HES **CONTROL** 114001022

**CATEGORY** 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4760	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.950	1,080.000	0.000	0.000	0.00
4765	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	225.000	0.000	0.000	0.00
4995	61856002	002	TMA (STATIONARY)	DAY	220.000	10.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2020(041)HES CONTROL 122803043

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5155	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.000	100.000	0.000	0.000	0.00
5160	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	100.000	0.000	0.000	0.00
5170	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.900	90.000	0.000	0.000	0.00
5175	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	60.000	0.000	0.000	0.00
5180	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	110.000	0.000	0.000	0.00
5355	61856002	002	TMA (STATIONARY)	DAY	220.000	10.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2020(041)HES CONTROL 122803044

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5520	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.000	100.000	0.000	0.000	0.00
5525	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	100.000	0.000	0.000	0.00
5540	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.950	150.000	0.000	0.000	0.00
5545	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	30.000	0.000	0.000	0.00
5550	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	70.000	0.000	0.000	0.00
5735	61856002	002	TMA (STATIONARY)	DAY	220.000	10.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2020(041)HES CONTROL 122803045

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5900	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.000	100.000	0.000	0.000	0.00
5905	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	100.000	0.000	0.000	0.00
5920	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.950	190.000	0.000	0.000	0.00
5925	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	40.000	0.000	0.000	0.00
5930	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	90.000	0.000	0.000	0.00
6115	61856002	002	TMA (STATIONARY)	DAY	220.000	10.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2020(041)HES CONTROL 142901034

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6280	05066041	002	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	5.000	100.000	0.000	0.000	0.00
6285	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	100.000	0.000	0.000	0.00
6300	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.950	150.000	0.000	0.000	0.00
6305	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	20.000	0.000	0.000	0.00
6310	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	40.000	0.000	0.000	0.00
6320	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	630.000	1.000	0.000	0.000	0.00
6390	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	405.000	0.000	0.000	0.00
6400	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	6.000	0.000	0.000	0.00
6405	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	110.000	3.000	0.000	0.000	0.00
6500	61856002	002	TMA (STATIONARY)	DAY	220.000	10.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2020(041)HES CONTROL 142902038

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6665	05066041	002	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	5.000	100.000	0.000	0.000	0.00
6670	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	100.000	0.000	0.000	0.00
6685	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.950	50.000	0.000	0.000	0.00
6690	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	30.000	0.000	0.000	0.00
6695	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	70.000	0.000	0.000	0.00
6760	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	7,850.000	0.000	0.000	0.00
6765	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	200.000	0.000	0.000	0.00
6770	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	230.000	0.000	0.000	0.00
6775	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	116.000	0.000	0.000	0.00
6780	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	4.000	0.000	0.000	0.00
6785	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	110.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2020(041)HES CONTROL 158601077

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7055	05316001	000	CONC SIDEWALKS (4")	SY	42.550	40.000	0.000	0.000	0.00
7130	06446076	000	REMOVE SM RD SN SUP&AM	EA	150.000	4.000	0.000	0.000	0.00
7165	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	20.000	0.000	0.000	0.00
7245	61856002	002	TMA (STATIONARY)	DAY	220.000	10.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2020(041)HES CONTROL 236901028

CATEGORY 001

DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7410	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.000	200.000	0.000	0.000	0.00
7415	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	200.000	0.000	0.000	0.00
7445	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.950	1,079.000	0.000	0.000	0.00
7540	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	8,639.000	0.000	0.000	0.00
7545	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	2,505.000	0.000	0.000	0.00
7570	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	110.000	4.000	0.000	0.000	0.00
7660	61856002	002	TMA (STATIONARY)	DAY	220.000	10.000	0.000	0.000	0.00
								<b>Category Subtotal</b>	<u>0.00</u>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$3,411,055.31

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	48.000	3.00	9.600	460.80
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	120.000	310.00	310.000	37,200.00
04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	75.000	480.00	456.000	34,200.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	168.000	112.00	112.000	18,816.00
04326009	000	RIPRAP (CONC) (CL B) (4")	CY	477.000	11.00	11.000	5,247.00
05006001	000	MOBILIZATION	LS	106,535.000	1.00	0.900	95,881.51
05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,965.000	16.00	19.000	37,335.00
05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.000	1,200.00	820.000	4,100.00
05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.880	1,200.00	820.000	721.60
05316001	000	CONC SIDEWALKS (4")	SY	42.550	46.00	70.620	3,004.88
05316004	000	CURB RAMPS (TY 1)	EA	2,360.000	2.00	20.000	47,200.00
05316008	000	CURB RAMPS (TY 5)	EA	2,917.000	4.00	5.000	14,585.00
06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	480.000	52.00	52.000	24,960.00
06106254	000	IN RD IL (TY ST) 40T-8 (250W EQ) LED	EA	3,647.000	22.00	22.000	80,234.00
06106323	000	IN RD IL (TY ST) 50T-12-12(400W EQ)LED	EA	5,438.000	9.00	9.000	48,942.00
06186016	000	CONDT (PVC) (SCH 40) (1")	LF	7.650	532.00	532.000	4,069.80
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	10,354.00	10,354.000	86,455.90
06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.900	548.00	548.000	7,069.20
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	13.000	2,202.00	2,381.000	30,953.00
06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	22.850	1,020.00	1,272.000	29,065.20
06206007	000	ELEC CONDR (NO.8) BARE	LF	0.950	1,725.00	1,725.000	1,638.75
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	9,337.00	9,241.000	10,165.10
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.230	17,324.00	17,202.000	21,158.46
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	12,520.00	13,347.000	25,359.30
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	583.000	63.00	62.000	36,146.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	630.000	11.00	15.000	9,450.00
06246028	000	REMOVE GROUND BOX	EA	238.000	1.00	1.000	238.00
06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	1.600	1,610.00	1,656.000	2,649.60
06286002	000	REMOVE ELECTRICAL SERVICES	EA	975.000	3.00	6.000	5,850.00
06286056	000	ELC SRV TY A 240/480 060(SS)SS(E)TP(O)	EA	3,895.000	1.00	1.000	3,895.00
06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	1,415.000	3.00	6.000	8,490.00
06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.720	1,209.00	1,209.000	870.48
06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	1.650	148.00	148.000	244.20
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.650	15,134.00	15,134.000	24,971.10
06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	11,414.00	11,506.000	31,641.50
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	4,677.00	4,677.000	23,151.15
06666123	007	REFL PAV MRK TY I (Y)4"(DOT)(100MIL)	LF	0.720	65.00	65.000	46.80
06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.750	180.00	180.000	495.00
06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.950	1,583.00	1,583.000	7,835.85
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.940	39,644.00	39,644.000	37,265.36
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.940	40,319.00	40,319.000	37,899.86
06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.940	3,381.00	3,381.000	3,178.14
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.940	63,249.00	63,249.000	59,454.06

06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	165.000	181.00	181.000	29,865.00
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	330.000	40.00	40.000	13,200.00
06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	192.000	14.00	14.000	2,688.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	302.000	109.00	99.000	29,898.00
06686094	000	PREFAB PAV MRK TY C (W)(BIKE ARROW)	EA	110.000	2.00	2.000	220.00
06686096	000	PREFAB PAV MRK TY C (W)(BIKE SYMBOL)	EA	165.000	2.00	2.000	330.00
06726007	000	REFL PAV MRKR TY I-C	EA	3.850	2,040.00	2,095.000	8,065.75
06726009	000	REFL PAV MRKR TY II-A-A	EA	3.850	3,283.00	3,283.000	12,639.55
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.850	227.00	227.000	873.95
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	122,698.00	117,072.000	58,536.00
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	11,797.00	11,411.000	10,840.45
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	9,198.00	8,781.000	13,171.50
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.970	5,312.00	4,740.000	14,077.80
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	175.00	151.000	8,305.00
06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	110.000	34.00	34.000	3,740.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	110.000	102.00	96.000	10,560.00
06776023	000	ELIM EXT PAV MRK & MARKS (BIKE ARROW)	EA	66.000	2.00	2.000	132.00
06776025	000	ELIM EXT PAV MRK & MARKS (BIKE SYMBOL)	EA	88.000	2.00	2.000	176.00
06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	110.000	6.00	6.000	660.00
06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	29,630.000	16.00	16.000	474,080.00
06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	34,188.000	7.00	7.000	239,316.00
06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,130.000	23.00	23.000	94,990.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	160.000	212.00	212.000	33,920.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	160.000	54.00	54.000	8,640.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	160.000	213.00	213.000	34,080.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	160.000	88.00	88.000	14,080.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	160.000	213.00	213.000	34,080.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	160.000	41.00	41.000	6,560.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	166.00	170.000	73,100.00
06826023	000	BACK PLATE (12")(3 SEC)	EA	112.000	203.00	203.000	22,736.00
06826024	000	BACK PLATE (12")(4 SEC)	EA	126.000	43.00	43.000	5,418.00
06826025	000	BACK PLATE (12")(5 SEC)	EA	133.000	8.00	8.000	1,064.00
06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	24,825.00	28,021.000	30,823.10
06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	46,864.00	50,756.000	86,285.20
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.900	10,249.00	10,830.000	20,577.00
06846027	000	TRF SIG CBL (TY A)(14 AWG)(1 CONDR)	LF	0.650	4,260.00	5,034.000	3,272.10
06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.250	3,452.00	3,644.000	4,555.00
06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	5,042.000	8.00	8.000	40,336.00
06876001	000	PED POLE ASSEMBLY	EA	1,035.000	80.00	78.000	80,730.00
06876005	000	REMOVE PED POLE ASSEMBLY	EA	450.000	7.00	7.000	3,150.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	550.000	166.00	170.000	93,500.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,219.000	22.00	22.000	70,818.00
06886004	000	VEH LP DETECT (SAWCUT)	LF	10.600	1,454.00	2,494.000	26,436.40
60006022	000	REMOVE ROADWAY ILLUM ASSEMBLY (HPS)	EA	300.000	3.00	3.000	900.00
60546001	000	SPREAD SPECTRUM RADIO	EA	2,450.000	7.00	7.000	17,150.00
60546003	000	HELIAX CABLE	LF	5.650	1,203.00	1,496.000	8,452.40
60546004	000	ANTENNA (OMNI-DIRECTIONAL)	EA	465.000	2.00	2.000	930.00
60546005	000	ANTENNA (UNI-DIRECTIONAL)	EA	585.000	7.00	7.000	4,095.00
60616001	000	GPS COMMUNICATIONS UNIT	EA	885.000	7.00	7.000	6,195.00



CONTRACT ID	003912252	ESTIMATE	0042	CONTRACTOR'S ESTIMATE PACKAGE			
61856002	002	TMA (STATIONARY)	DAY	220.000	10.00	1.000	220.00
62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,058.000	82.00	85.000	599,930.00
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	35,098.710	35,098.71
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	6,338.270	0.00	3.000	19,014.81
		CO 1: TEMP SIGNALS (UOM = EA)					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	441.740	0.00	1.000	441.74
		CO 2: STEWART RD SIGN, UOM = EA					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	520.970	0.00	1.000	520.97
		CO 2: BUS 83 SIGN, UOM = EA					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	397.870	0.00	3.000	1,193.61
		CO 2: LEFT TURN YEILD SIGN, UOM = EA					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	798.490	0.00	1.000	798.49
		CO 2: RAUL LONGORIA RD SIGN, UOM = EA					
96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	520.970	0.00	1.000	520.97
		CO 2: ALBERTA RD SIGN, UOM = EA					
96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	397.870	0.00	1.000	397.87
		CO 2: LEFT TURN YIELD SIGN, UOM = EA					
96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	804.140	0.00	1.000	804.14
		CO 2: IH69E & NB FRONTAGE, REMOVE, RELAY PAVERS, UOM = EA					
96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	804.140	0.00	1.000	804.14
		CO 2: IH69E & SB FRONTAGE, REMOVE, RELAY PAVERS, UOM = EA					
96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	1,069.780	0.00	1.000	1,069.78
		CO 3: PEDESTRIAN POLE REPAIR, UOM = EA					
96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	1,840.100	0.00	7.000	12,880.70
		CO 4: PED POLE ASSEMBLY (20 FT), UOM = EA					
96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	1,064.840	0.00	4.000	4,259.36
		CO 4: REMOVE AND INSTALL NEW PED POLE ASSEMBLY (20 FT),					
96086013		UNIQUE CHANGE ORDER ITEM 13	DOL	8,780.790	0.00	1.000	8,780.79
96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	675.000	0.00	1.000	675.00
96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	2,801.430	0.00	1.000	2,801.43

TOTAL ITEM EARNINGS TO DATE

**\$3,411,055.31**