



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **03/08/24**

CONTRACT ID: **000402063**
 PROJECT: **BR 2023(933)**
 CONTRACT: **06233409**
 AWARD AMOUNT: **\$28,745,654.99**
 PROJECTED AMOUNT: **\$29,015,205.00**
 ADJ. PROJECTED AMOUNT: **\$29,015,205.00**
 CONTRACTOR: **JAMES CONSTRUCTION GROUP, LLC**

HIGHWAY: **IH 20**
 DISTRICT NAME: **ODESSA**
 COUNTY: **WARD**
 AREA ENGINEER: **Nestor Mendoza Jr., P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0005**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **01/29/2024** to **02/28/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **1.42**
 % TIME USED: **8.06**
 % RETAINAGE: **0.00**

LETTING DATE: **06/27/2023**
 AWARD DATE: **07/11/2023**
 NOTICE TO PROCEED DATE: **07/26/2023**
 WORK BEGIN DATE: **01/08/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

| | TOTAL TO DATE | PREV TO DATE | THIS ESTIMATE |
|--------------------|---------------------|---------------------|---------------------|
| ITEM EARNINGS | \$412,627.72 | \$270,293.43 | \$142,334.29 |
| PARTICIPATING | \$0.00 | \$0.00 | \$0.00 |
| NON-PARTICIPATING | \$412,627.72 | \$270,293.43 | \$142,334.29 |
| RETAINAGE | \$0.00 | \$0.00 | \$0.00 |
| LIQUIDATED DAMAGES | \$0.00 | \$0.00 | \$0.00 |
| INCENTIVE | \$0.00 | \$0.00 | \$0.00 |
| DISINCENTIVE | \$0.00 | \$0.00 | \$0.00 |
| OTHER ADJUSTMENTS | \$0.00 | \$0.00 | \$0.00 |
| | <hr/> <hr/> | <hr/> <hr/> | \$142,334.29 |
| PAID TO CONTRACTOR | \$412,627.72 | \$270,293.43 | |

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 01/08/2024
TIME CHARGES BEGIN: 10/25/2023
BID DAYS: 434
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 434
DAYS CHARGED TO DATE: 35
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,411.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,411.00
TOTAL: \$0.00

DAILY BREAKDOWN

| Date or Days | Days Charged | Days Credited | Diary Adjustment |
|--------------|--------------|---------------|------------------|
| 01/29/2024 | 1 | | |
| 01/30/2024 | 1 | | |
| 01/31/2024 | 1 | | |
| 02/01/2024 | 1 | | |
| 02/02/2024 | 1 | | |
| 02/03/2024 | | 1 | SATURDAY |
| 02/04/2024 | | 1 | SUNDAY |
| 02/05/2024 | 1 | | |
| 02/06/2024 | 1 | | |
| 02/07/2024 | 1 | | |
| 02/08/2024 | 1 | | |
| 02/09/2024 | 1 | | |
| 02/10/2024 | | 1 | SATURDAY |
| 02/11/2024 | | 1 | SUNDAY |
| 02/12/2024 | 1 | | |
| 02/13/2024 | 1 | | |
| 02/14/2024 | 1 | | |
| 02/15/2024 | 1 | | |
| 02/16/2024 | 1 | | |
| 02/17/2024 | | 1 | SATURDAY |
| 02/18/2024 | | 1 | SUNDAY |
| 02/19/2024 | 1 | | |
| 02/20/2024 | 1 | | |
| 02/21/2024 | 1 | | |
| 02/22/2024 | 1 | | |
| 02/23/2024 | 1 | | |
| 02/24/2024 | | 1 | SATURDAY |
| 02/25/2024 | | 1 | SUNDAY |
| 02/26/2024 | 1 | | |
| 02/27/2024 | 1 | | |
| 02/28/2024 | 1 | | |

PERIOD SUMMARY

| Date or Days | Days Charged | Days Credited |
|--------------|--------------|---------------|
| 31 | 23 | 8 |
| | | <hr/> |
| SATURDAY | | 4 |
| SUNDAY | | 4 |

WORK PERFORMED THIS PERIOD

PROJECT BR 2023(933) CONTROL 000402063

CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | QTY THIS ESTIMATE | AMOUNT PAID THIS ESTIMATE | Total Bid Quantity | QTY Paid To Date |
|----------|-----------|--------|---|------|------------|-------------------|---------------------------|--------------------|------------------|
| 0165 | 05026001 | 008 | BARRICADES, SIGNS AND TRAFFIC HANDLING | MO | 9,482.220 | 1.000 | \$9,482.22 | 22.00 | 2.00 |
| 0195 | 05126001 | 000 | PORT CTB (FUR & INST)(SGL SLOPE)(TY 1) | LF | 66.750 | 370.000 | \$24,697.50 | 370.00 | 370.00 |
| 0330 | 06626098 | 000 | WK ZN PAV MRK REMOV (Y)6"(SLD) | LF | 1.450 | 2,575.000 | \$3,733.75 | 6,204.00 | 2,575.00 |
| 0360 | 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 1.120 | 430.000 | \$481.60 | 6,590.00 | 430.00 |
| 0420 | 60796002 | 000 | AUTO PORT SMRT TRF MONITOR SYS (PLAN 1) | DAY | 223.840 | 62.000 | \$13,878.08 | 1,338.00 | 76.00 |
| 0425 | 61586001 | 000 | TMSP RADAR SPEED CONTROL MONITOR | EA | 13,323.720 | 2.000 | \$26,647.44 | 2.00 | 2.00 |
| 0430 | 61856002 | 002 | TMA (STATIONARY) | DAY | 902.680 | 1.000 | \$902.68 | 52.00 | 1.00 |

PROJECT BR 2023(933) CONTROL 000402064

CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | QTY THIS ESTIMATE | AMOUNT PAID THIS ESTIMATE | Total Bid Quantity | QTY Paid To Date |
|----------|-----------|--------|--|------|------------|-------------------|---------------------------|--------------------|------------------|
| 0810 | 05126001 | 000 | PORT CTB (FUR & INST)(SGL SLOPE)(TY 1) | LF | 66.750 | 890.000 | \$59,407.50 | 3,432.00 | 890.00 |
| 0950 | 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 1.120 | 692.000 | \$775.04 | 14,176.00 | 5,019.00 |

PROJECT BR 2023(933) CONTROL 000402066

CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | QTY THIS ESTIMATE | AMOUNT PAID THIS ESTIMATE | Total Bid Quantity | QTY Paid To Date |
|----------|-----------|--------|------------------------------|------|------------|-------------------|---------------------------|--------------------|------------------|
| 1800 | 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 1.120 | 338.000 | \$378.56 | 2,112.00 | 2,450.00 |

PROJECT BR 2023(933) CONTROL 000402068

CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | QTY THIS ESTIMATE | AMOUNT PAID THIS ESTIMATE | Total Bid Quantity | QTY Paid To Date |
|----------|-----------|--------|------------------------------|------|------------|-------------------|---------------------------|--------------------|------------------|
| 2670 | 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 1.120 | 406.000 | \$454.72 | 2,541.00 | 2,947.00 |

PROJECT BR 2023(933) CONTROL 000402070

CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | QTY THIS ESTIMATE | AMOUNT PAID THIS ESTIMATE | Total Bid Quantity | QTY Paid To Date |
|----------|-----------|--------|------------------------------|------|------------|-------------------|---------------------------|--------------------|------------------|
| 3530 | 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 1.120 | 397.000 | \$444.64 | 2,481.00 | 2,878.00 |

PROJECT BR 2023(933) CONTROL 000402072

CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | QTY THIS ESTIMATE | AMOUNT PAID THIS ESTIMATE | Total Bid Quantity | QTY Paid To Date |
|----------|-----------|--------|------------------------------|------|------------|-------------------|---------------------------|--------------------|------------------|
| 4395 | 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 1.120 | 398.000 | \$445.76 | 2,490.00 | 2,888.00 |

PROJECT BR 2023(933) CONTROL 000402074

CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | QTY THIS ESTIMATE | AMOUNT PAID THIS ESTIMATE |
|----------|-----------|--------|------------------------------|------|------------|-------------------|---------------------------|
| 5380 | 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 1.120 | 540.000 | \$604.80 |

| Total Bid Quantity | QTY Paid To Date |
|--------------------|------------------|
| 5,100.00 | 3,909.00 |

TOTAL ITEM EARNINGS THIS ESTIMATE \$142,334.29

CONTRACT LINE ITEMS

PROJECT BR 2023(933) CONTROL 000402063
 CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|---|------|---------------|--------------|-----------------|------------------|------------|
| 0160 | 05006001 | 000 | MOBILIZATION | LS | 1,560,547.060 | 1.000 | 0.000 | 0.10 | 154,494.16 |
| 0165 | 05026001 | 008 | BARRICADES, SIGNS AND TRAFFIC HANDLING | MO | 9,482.220 | 22.000 | 0.000 | 2.00 | 18,964.44 |
| 0195 | 05126001 | 000 | PORT CTB (FUR & INST)(SGL SLOPE)(TY 1) | LF | 66.750 | 370.000 | 0.000 | 370.00 | 24,697.50 |
| 0330 | 06626098 | 000 | WK ZN PAV MRK REMOV (Y)6"(SLD) | LF | 1.450 | 6,204.000 | 0.000 | 2,575.00 | 3,733.75 |
| 0360 | 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 1.120 | 6,590.000 | 0.000 | 430.00 | 481.60 |
| 0400 | 60016002 | 000 | PORTABLE CHANGEABLE MESSAGE SIGN | EA | 15,002.400 | 5.000 | 0.000 | 4.00 | 60,009.60 |
| 0420 | 60796002 | 000 | AUTO PORT SMRT TRF MONITOR SYS (PLAN 1) | DAY | 223.840 | 1,338.000 | 0.000 | 76.00 | 17,011.84 |
| 0425 | 61586001 | 000 | TMSP RADAR SPEED CONTROL MONITOR | EA | 13,323.720 | 2.000 | 0.000 | 2.00 | 26,647.44 |
| 0430 | 61856002 | 002 | TMA (STATIONARY) | DAY | 902.680 | 52.000 | 0.000 | 1.00 | 902.68 |

Category Subtotal \$306,943.01

PROJECT BR 2023(933) CONTROL 000402064
 CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|--|------|------------|--------------|-----------------|------------------|-----------|
| 0810 | 05126001 | 000 | PORT CTB (FUR & INST)(SGL SLOPE)(TY 1) | LF | 66.750 | 3,432.000 | 0.000 | 890.00 | 59,407.50 |
| 0905 | 06626008 | 000 | WK ZN PAV MRK NON-REMOV (W)6"(SLD) | LF | 0.660 | 1,344.000 | 0.000 | 1,344.00 | 887.04 |
| 0915 | 06626067 | 000 | WK ZN PAV MRK REMOV (W)6"(SLD) | LF | 1.450 | 7,212.000 | 0.000 | 1,595.00 | 2,312.75 |
| 0920 | 06626098 | 000 | WK ZN PAV MRK REMOV (Y)6"(SLD) | LF | 1.450 | 6,162.000 | 0.000 | 3,590.00 | 5,205.50 |
| 0950 | 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 1.120 | 14,176.000 | 0.000 | 5,019.00 | 5,621.28 |

Category Subtotal \$73,434.07

PROJECT BR 2023(933) CONTROL 000402066
 CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|------------------------------------|------|------------|--------------|-----------------|------------------|-----------|
| 1765 | 06626008 | 000 | WK ZN PAV MRK NON-REMOV (W)6"(SLD) | LF | 0.660 | 1,408.000 | 0.000 | 1,408.00 | 929.28 |
| 1770 | 06626037 | 000 | WK ZN PAV MRK NON-REMOV (Y)6"(SLD) | LF | 0.660 | 1,408.000 | 0.000 | 1,408.00 | 929.28 |
| 1800 | 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 1.120 | 2,112.000 | 0.000 | 2,450.00 | 2,744.00 |

Category Subtotal \$4,602.56

PROJECT BR 2023(933) CONTROL 000402068
 CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|------------------------------------|------|------------|--------------|-----------------|------------------|-----------|
| 2635 | 06626008 | 000 | WK ZN PAV MRK NON-REMOV (W)6"(SLD) | LF | 0.660 | 1,694.000 | 0.000 | 1,694.00 | 1,118.04 |
| 2640 | 06626037 | 000 | WK ZN PAV MRK NON-REMOV (Y)6"(SLD) | LF | 0.660 | 1,694.000 | 0.000 | 1,694.00 | 1,118.04 |
| 2670 | 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 1.120 | 2,541.000 | 0.000 | 2,947.00 | 3,300.64 |

Category Subtotal \$5,536.72

PROJECT BR 2023(933) CONTROL 000402070
 CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|--------------------------|-----------|--------|------------------------------------|------|------------|--------------|-----------------|------------------|-------------------|
| 3495 | 06626008 | 000 | WK ZN PAV MRK NON-REMOV (W)6"(SLD) | LF | 0.660 | 1,654.000 | 0.000 | 879.00 | 580.14 |
| 3500 | 06626037 | 000 | WK ZN PAV MRK NON-REMOV (Y)6"(SLD) | LF | 0.660 | 1,654.000 | 0.000 | 1,654.00 | 1,091.64 |
| 3530 | 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 1.120 | 2,481.000 | 0.000 | 2,878.00 | 3,223.36 |
| Category Subtotal | | | | | | | | | \$4,895.14 |

PROJECT BR 2023(933) CONTROL 000402072
 CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|--------------------------|-----------|--------|------------------------------------|------|------------|--------------|-----------------|------------------|-------------------|
| 4360 | 06626008 | 000 | WK ZN PAV MRK NON-REMOV (W)6"(SLD) | LF | 0.660 | 1,660.000 | 0.000 | 1,245.00 | 821.70 |
| 4365 | 06626037 | 000 | WK ZN PAV MRK NON-REMOV (Y)6"(SLD) | LF | 0.660 | 1,660.000 | 0.000 | 1,758.00 | 1,160.28 |
| 4395 | 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 1.120 | 2,490.000 | 0.000 | 2,888.00 | 3,234.56 |
| Category Subtotal | | | | | | | | | \$5,216.54 |

PROJECT BR 2023(933) CONTROL 000402074
 CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|--------------------------|-----------|--------|------------------------------------|------|------------|--------------|-----------------|------------------|--------------------|
| 5330 | 06626008 | 000 | WK ZN PAV MRK NON-REMOV (W)6"(SLD) | LF | 0.660 | 4,300.000 | 0.000 | 3,555.00 | 2,346.30 |
| 5335 | 06626037 | 000 | WK ZN PAV MRK NON-REMOV (Y)6"(SLD) | LF | 0.660 | 3,950.000 | 0.000 | 3,555.00 | 2,346.30 |
| 5345 | 06626098 | 000 | WK ZN PAV MRK REMOV (Y)6"(SLD) | LF | 1.450 | 2,020.000 | 0.000 | 2,020.00 | 2,929.00 |
| 5380 | 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 1.120 | 5,100.000 | 0.000 | 3,909.00 | 4,378.08 |
| Category Subtotal | | | | | | | | | \$11,999.68 |

PROJECT BR 2023(933) CONTROL 000402063
 CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---------------------------------------|------|------------|--------------|-----------------|------------------|-------------|
| 0060 | 01046054 | 000 | REMOVING CONCRETE(MOW STRIP) | LF | 10.660 | 1,530.000 | 0.000 | 0.000 | 0.00 |
| 0065 | 01056044 | 000 | REMOVING STAB BASE AND ASPH PAV (10") | SY | 8.830 | 1,296.000 | 0.000 | 0.000 | 0.00 |
| 0070 | 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 45.380 | 1,151.000 | 0.000 | 0.000 | 0.00 |
| 0075 | 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 39.880 | 475.000 | 0.000 | 0.000 | 0.00 |
| 0080 | 01506002 | 000 | BLADING | HR | 532.150 | 5.000 | 0.000 | 0.000 | 0.00 |
| 0085 | 01646033 | 000 | DRILL SEEDING (PERM) (RURAL) (SANDY) | SY | 1.330 | 6,092.000 | 0.000 | 0.000 | 0.00 |
| 0090 | 02166001 | 000 | PROOF ROLLING | HR | 149.190 | 5.000 | 0.000 | 0.000 | 0.00 |
| 0095 | 02476274 | 003 | FL BS (CMP IN PLC)(TY A GR 4)(14") | SY | 40.820 | 2,231.000 | 0.000 | 0.000 | 0.00 |
| 0100 | 03106005 | 000 | PRIME COAT (AE-P) | GAL | 7.920 | 447.000 | 0.000 | 0.000 | 0.00 |
| 0105 | 03166017 | 002 | ASPH (AC-20-5TR) | GAL | 6.600 | 785.000 | 0.000 | 0.000 | 0.00 |
| 0110 | 03166126 | 002 | AGGR(TY-PB GR-4 SAC-A) | CY | 228.240 | 19.000 | 0.000 | 0.000 | 0.00 |
| 0115 | 03546030 | 000 | PLANE ASPH CONC PAV(0" TO 8") | SY | 4.240 | 844.000 | 0.000 | 0.000 | 0.00 |
| 0120 | 04026001 | 000 | TRENCH EXCAVATION PROTECTION | LF | 51.130 | 64.000 | 0.000 | 0.000 | 0.00 |

| CONTRACT ID | 000402063 | ESTIMATE | 0005 | CONTRACTOR'S ESTIMATE PACKAGE | | | | Page 7 of 25 | |
|-------------|-----------|----------|---|-------------------------------|------------|-----------|-------|--------------|------|
| 0125 | 04206011 | 000 | CL B CONC (FLUME) | CY | 4,136.200 | 3.400 | 0.000 | 0.000 | 0.00 |
| 0130 | 04326045 | 000 | RIPRAP (MOW STRIP)(4 IN) | CY | 899.350 | 87.000 | 0.000 | 0.000 | 0.00 |
| 0135 | 04646008 | 001 | RC PIPE (CL III)(36 IN) | LF | 226.070 | 73.000 | 0.000 | 0.000 | 0.00 |
| 0140 | 04676450 | 000 | SET (TY II) (36 IN) (RCP) (4: 1) (C) | EA | 6,470.350 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0145 | 04966004 | 000 | REMOV STR (SET) | EA | 743.020 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0150 | 04966007 | 000 | REMOV STR (PIPE) | LF | 31.950 | 31.000 | 0.000 | 0.000 | 0.00 |
| 0155 | 04966010 | 000 | REMOV STR (BRIDGE 100 - 499 FT LENGTH) | EA | 92,270.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0170 | 05066020 | 005 | CONSTRUCTION EXITS (INSTALL) (TY 1) | SY | 31.660 | 78.000 | 0.000 | 0.000 | 0.00 |
| 0175 | 05066024 | 005 | CONSTRUCTION EXITS (REMOVE) | SY | 11.870 | 78.000 | 0.000 | 0.000 | 0.00 |
| 0180 | 05066042 | 005 | BIODEG EROSN CONT LOGS (INSTL) (18") | LF | 13.850 | 678.000 | 0.000 | 0.000 | 0.00 |
| 0185 | 05066043 | 005 | BIODEG EROSN CONT LOGS (REMOVE) | LF | 3.300 | 678.000 | 0.000 | 0.000 | 0.00 |
| 0190 | 05086001 | 000 | CONSTRUCTING DETOURS | SY | 97.090 | 2,535.000 | 0.000 | 0.000 | 0.00 |
| 0200 | 05126025 | 000 | PORT CTB (MOVE)(SGL SLP)(TY 1) | LF | 5.600 | 4,962.000 | 0.000 | 0.000 | 0.00 |
| 0205 | 05126049 | 000 | PORT CTB (REMOVE)(SGL SLP)(TY 1) | LF | 9.150 | 5,170.000 | 0.000 | 0.000 | 0.00 |
| 0210 | 05146001 | 000 | PERM CTB (SGL SLOPE) (TY 1) (42) | LF | 92.880 | 1,530.000 | 0.000 | 0.000 | 0.00 |
| 0215 | 05336001 | 000 | RUMBLE STRIPS (SHOULDER) | LF | 0.460 | 934.000 | 0.000 | 0.000 | 0.00 |
| 0220 | 05406002 | 001 | MTL W-BEAM GD FEN (STEEL POST) | LF | 44.200 | 350.000 | 0.000 | 0.000 | 0.00 |
| 0225 | 05406006 | 001 | MTL BEAM GD FEN TRANS (THRIE-BEAM) | EA | 3,529.150 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0230 | 05406016 | 001 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,945.980 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0235 | 05406018 | 001 | MTL BM GD FEN TRANS (NON - SYM) | EA | 1,602.960 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0240 | 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 3.300 | 275.000 | 0.000 | 0.000 | 0.00 |
| 0245 | 05426004 | 000 | RM MTL BM GD FENCE TRANS (THRIE-BEAM) | EA | 329.830 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0250 | 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 4,386.700 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0255 | 05446003 | 000 | GUARDRAIL END TREATMENT (REMOVE) | EA | 263.860 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0260 | 05456003 | 000 | CRASH CUSH ATTEN (MOVE & RESET) | EA | 3,298.280 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0265 | 05456005 | 000 | CRASH CUSH ATTEN (REMOVE) | EA | 1,978.960 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0270 | 06586013 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)CTB | EA | 26.390 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0275 | 06586026 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB | EA | 26.390 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0280 | 06586047 | 000 | INSTL OM ASSM (OM-2Y)(WC)GND | EA | 197.900 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0285 | 06586061 | 000 | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 | EA | 55.410 | 3.000 | 0.000 | 0.000 | 0.00 |
| 0290 | 06586064 | 000 | INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2 | EA | 55.410 | 3.000 | 0.000 | 0.000 | 0.00 |
| 0295 | 06626008 | 000 | WK ZN PAV MRK NON-REMOV (W)6"(SLD) | LF | 0.660 | 934.000 | 0.000 | 0.000 | 0.00 |
| 0300 | 06626037 | 000 | WK ZN PAV MRK NON-REMOV (Y)6"(SLD) | LF | 0.660 | 934.000 | 0.000 | 0.000 | 0.00 |
| 0305 | 06626048 | 000 | WK ZN PAV MRK REMOV (REFL) TY I-C | EA | 9.240 | 21.000 | 0.000 | 0.000 | 0.00 |
| 0310 | 06626050 | 000 | WK ZN PAV MRK REMOV (REFL) TY II-A-A | EA | 9.240 | 21.000 | 0.000 | 0.000 | 0.00 |
| 0315 | 06626056 | 000 | WK ZN PAV MRK REMOV (TRAF BTN) TY W | EA | 7.920 | 82.000 | 0.000 | 0.000 | 0.00 |
| 0320 | 06626058 | 000 | WK ZN PAV MRK REMOV (TRAF BTN) TY Y | EA | 7.920 | 82.000 | 0.000 | 0.000 | 0.00 |
| 0325 | 06626067 | 000 | WK ZN PAV MRK REMOV (W)6"(SLD) | LF | 1.450 | 4,696.000 | 0.000 | 0.000 | 0.00 |
| 0335 | 06626112 | 000 | WK ZN PAV MRK SHT TERM RMV (W)(4") | LF | 2.640 | 85.000 | 0.000 | 0.000 | 0.00 |
| 0340 | 06666306 | 007 | RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) | LF | 0.990 | 950.000 | 0.000 | 0.000 | 0.00 |
| 0345 | 06666309 | 007 | RE PM W/RET REQ TY I (W)6"(SLD)(100MIL) | LF | 0.920 | 3,772.000 | 0.000 | 0.000 | 0.00 |
| 0350 | 06666321 | 007 | RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL) | LF | 0.920 | 3,772.000 | 0.000 | 0.000 | 0.00 |
| 0355 | 06726010 | 000 | REFL PAV MRKR TY II-C-R | EA | 9.240 | 48.000 | 0.000 | 0.000 | 0.00 |
| 0365 | 06776028 | 000 | ELIM EXT PV MRK & MRKS (RUMBLE STRIP) | LF | 3.960 | 6,200.000 | 0.000 | 0.000 | 0.00 |
| 0370 | 06786002 | 000 | PAV SURF PREP FOR MRK (6") | LF | 0.330 | 7,440.000 | 0.000 | 0.000 | 0.00 |
| 0375 | 06786033 | 000 | PAV SURF PREP FOR MRK (RPM) | EA | 1.320 | 44.000 | 0.000 | 0.000 | 0.00 |
| 0380 | 30776007 | 000 | SP MIXES SP-B SAC-B PG70-22 | TON | 197.080 | 908.000 | 0.000 | 0.000 | 0.00 |
| 0385 | 30776075 | 000 | TACK COAT | GAL | 6.600 | 206.000 | 0.000 | 0.000 | 0.00 |
| 0390 | 30806021 | 000 | STONE-MTRX-ASPH SMAR-F SAC-A | TON | 289.050 | 218.000 | 0.000 | 0.000 | 0.00 |
| 0395 | 30846001 | 000 | BONDING COURSE | GAL | 6.600 | 206.000 | 0.000 | 0.000 | 0.00 |
| 0405 | 60726001 | 000 | MODULAR GLARE SCREENS (FURN & INSTALL) | LF | 36.580 | 370.000 | 0.000 | 0.000 | 0.00 |
| 0410 | 60726002 | 000 | MODULAR GLARE SCREENS (REMOVE) | LF | 10.030 | 3,802.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|------------------------------|-----|---------|-----------|-------|-------|------|
| 0415 | 60726003 | 000 | MODULAR GLARE SCREENS (MOVE) | LF | 10.600 | 3,432.000 | 0.000 | 0.000 | 0.00 |
| 0435 | 61856005 | 002 | TMA (MOBILE OPERATION) | DAY | 134.100 | 122.000 | 0.000 | 0.000 | 0.00 |
| 5435 | 96026002 | 000 | PAYMENT ADJUSTMENT-NEG | DOL | -1.000 | 2,000.000 | 0.000 | 0.000 | 0.00 |
| 5440 | 96096002 | 000 | DBE GOAL SHORTFALL | DOL | -1.000 | 1,000.000 | 0.000 | 0.000 | 0.00 |
| 5445 | 96106001 | 000 | ON THE JOB TRAINING | DOL | 0.800 | 1,250.000 | 0.000 | 0.000 | 0.00 |
| 5535 | 96016001 | 000 | MATERIAL ON HAND | DOL | 1.000 | 1,000.000 | 0.000 | 0.000 | 0.00 |
| 5540 | 96026001 | 000 | PAYMENT ADJUSTMENT-POS | DOL | 1.000 | 1,000.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402244 [I]H 20 WB @ PECOS RIVER RELI

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|-------------|
| 0485 | 04006005 | 000 | CEM STABIL BKFL | CY | 232.910 | 100.000 | 0.000 | 0.000 | 0.00 |
| 0490 | 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 396.170 | 464.000 | 0.000 | 0.000 | 0.00 |
| 0495 | 04206014 | 000 | CL C CONC (ABUT)(HPC) | CY | 1,131.110 | 48.000 | 0.000 | 0.000 | 0.00 |
| 0500 | 04206030 | 000 | CL C CONC (CAP)(HPC) | CY | 1,479.900 | 35.400 | 0.000 | 0.000 | 0.00 |
| 0505 | 04226002 | 000 | REINF CONC SLAB (HPC) | SF | 38.660 | 6,600.000 | 0.000 | 0.000 | 0.00 |
| 0510 | 04226015 | 000 | APPROACH SLAB | CY | 1,011.320 | 61.000 | 0.000 | 0.000 | 0.00 |
| 0515 | 04256035 | 000 | PRESTR CONC GIRDER (TX28) | LF | 233.160 | 817.500 | 0.000 | 0.000 | 0.00 |
| 0520 | 04326008 | 000 | RIPRAP (CONC)(CL B)(RR8&RR9) | CY | 681.110 | 52.600 | 0.000 | 0.000 | 0.00 |
| 0525 | 04506024 | 001 | RAIL (TY SSTR)(HPC) | LF | 86.600 | 213.000 | 0.000 | 0.000 | 0.00 |
| 0530 | 04506111 | 001 | RAIL (TY SSTR) (W/DRAIN SLOT) (HPC) | LF | 93.270 | 165.000 | 0.000 | 0.000 | 0.00 |
| 0535 | 04546018 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - M) | LF | 254.410 | 78.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION FORCE ACCOUNT

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|--|------|------------|--------------|-----------------|------------------|-------------|
| 5450 | 96066018 | 000 | FORCE ACCOUNT ID 18 Environmental | DOL | 1.000 | 100,000.000 | 0.000 | 0.000 | 0.00 |
| 5455 | 96066055 | 000 | FORCE ACCT-EROSION CONTROL MAINTENANCE | DOL | 1.000 | 50,000.000 | 0.000 | 0.000 | 0.00 |
| 5460 | 96066056 | 000 | FORCE ACCOUNT - SAFETY CONTINGENCY | DOL | 1.000 | 120,000.000 | 0.000 | 0.000 | 0.00 |
| 5465 | 96066057 | 000 | FORCE ACCOUNT-COMMER LAB USE DEDUCTION | DOL | -1.000 | 450.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

PROJECT BR 2023(933) CONTROL 000402064

CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---------------------------------------|------|------------|--------------|-----------------|------------------|-------------|
| 0695 | 01056044 | 000 | REMOVING STAB BASE AND ASPH PAV (10") | SY | 8.830 | 1,296.000 | 0.000 | 0.000 | 0.00 |
| 0700 | 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 45.380 | 1,361.000 | 0.000 | 0.000 | 0.00 |
| 0705 | 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 39.880 | 228.000 | 0.000 | 0.000 | 0.00 |
| 0710 | 01646033 | 000 | DRILL SEEDING (PERM) (RURAL) (SANDY) | SY | 1.330 | 6,365.000 | 0.000 | 0.000 | 0.00 |
| 0715 | 02476274 | 003 | FL BS (CMP IN PLC)(TY A GR 4)(14") | SY | 40.820 | 2,231.000 | 0.000 | 0.000 | 0.00 |
| 0720 | 03106005 | 000 | PRIME COAT (AE-P) | GAL | 7.920 | 447.000 | 0.000 | 0.000 | 0.00 |
| 0725 | 03166017 | 002 | ASPH (AC-20-5TR) | GAL | 6.600 | 785.000 | 0.000 | 0.000 | 0.00 |

| CONTRACT ID | 000402063 | ESTIMATE | 0005 | CONTRACTOR'S ESTIMATE PACKAGE | | | | Page 9 of 25 | |
|-------------|-----------|----------|---|-------------------------------|------------|------------|-------|--------------|------|
| 0730 | 03166126 | 002 | AGGR(TY-PB GR-4 SAC-A) | CY | 228.240 | 19.000 | 0.000 | 0.000 | 0.00 |
| 0735 | 03546030 | 000 | PLANE ASPH CONC PAV(0" TO 8") | SY | 4.240 | 844.000 | 0.000 | 0.000 | 0.00 |
| 0740 | 04026001 | 000 | TRENCH EXCAVATION PROTECTION | LF | 51.130 | 65.000 | 0.000 | 0.000 | 0.00 |
| 0745 | 04166018 | 000 | DRILL SHAFT (SIGN MTS) (24 IN) | LF | 233.170 | 16.000 | 0.000 | 0.000 | 0.00 |
| 0750 | 04206011 | 000 | CL B CONC (FLUME) | CY | 4,136.200 | 3.400 | 0.000 | 0.000 | 0.00 |
| 0755 | 04326045 | 000 | RIPRAP (MOW STRIP)(4 IN) | CY | 899.350 | 33.000 | 0.000 | 0.000 | 0.00 |
| 0760 | 04646008 | 001 | RC PIPE (CL III)(36 IN) | LF | 226.070 | 73.000 | 0.000 | 0.000 | 0.00 |
| 0765 | 04676450 | 000 | SET (TY II) (36 IN) (RCP) (4: 1) (C) | EA | 6,470.350 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0770 | 04966004 | 000 | REMOV STR (SET) | EA | 743.020 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0775 | 04966007 | 000 | REMOV STR (PIPE) | LF | 31.950 | 102.000 | 0.000 | 0.000 | 0.00 |
| 0780 | 04966010 | 000 | REMOV STR (BRIDGE 100 - 499 FT LENGTH) | EA | 92,270.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0785 | 05066020 | 005 | CONSTRUCTION EXITS (INSTALL) (TY 1) | SY | 31.660 | 78.000 | 0.000 | 0.000 | 0.00 |
| 0790 | 05066024 | 005 | CONSTRUCTION EXITS (REMOVE) | SY | 11.870 | 78.000 | 0.000 | 0.000 | 0.00 |
| 0795 | 05066042 | 005 | BIODEG EROSN CONT LOGS (INSTL) (18") | LF | 13.850 | 614.000 | 0.000 | 0.000 | 0.00 |
| 0800 | 05066043 | 005 | BIODEG EROSN CONT LOGS (REMOVE) | LF | 3.300 | 614.000 | 0.000 | 0.000 | 0.00 |
| 0805 | 05086001 | 000 | CONSTRUCTING DETOURS | SY | 97.090 | 2,530.000 | 0.000 | 0.000 | 0.00 |
| 0815 | 05146001 | 000 | PERM CTB (SGL SLOPE) (TY 1) (42) | LF | 92.880 | 490.000 | 0.000 | 0.000 | 0.00 |
| 0820 | 05336001 | 000 | RUMBLE STRIPS (SHOULDER) | LF | 0.460 | 934.000 | 0.000 | 0.000 | 0.00 |
| 0825 | 05406002 | 001 | MTL W-BEAM GD FEN (STEEL POST) | LF | 44.200 | 162.500 | 0.000 | 0.000 | 0.00 |
| 0830 | 05406006 | 001 | MTL BEAM GD FEN TRANS (THRIE-BEAM) | EA | 3,529.150 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0835 | 05406016 | 001 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,945.980 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0840 | 05406018 | 001 | MTL BM GD FEN TRANS (NON - SYM) | EA | 1,602.960 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0845 | 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 3.300 | 50.000 | 0.000 | 0.000 | 0.00 |
| 0850 | 05426004 | 000 | RM MTL BM GD FENCE TRANS (THRIE-BEAM) | EA | 329.830 | 3.000 | 0.000 | 0.000 | 0.00 |
| 0855 | 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 4,386.700 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0860 | 05446003 | 000 | GUARDRAIL END TREATMENT (REMOVE) | EA | 263.860 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0865 | 05456019 | 000 | CRASH CUSH ATTEN (INSTL)(S)(N)(TL3) | EA | 10,554.470 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0870 | 06366002 | 001 | ALUMINUM SIGNS (TY G) | SF | 39.580 | 129.000 | 0.000 | 0.000 | 0.00 |
| 0875 | 06476001 | 000 | INSTALL LRSS (STRUCT STEEL) | LB | 9.240 | 692.000 | 0.000 | 0.000 | 0.00 |
| 0880 | 06476003 | 000 | REMOVE LRSA | EA | 1,649.140 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0885 | 06586013 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)CTB | EA | 26.390 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0890 | 06586026 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB | EA | 26.390 | 7.000 | 0.000 | 0.000 | 0.00 |
| 0895 | 06586047 | 000 | INSTL OM ASSM (OM-2Y)(WC)GND | EA | 197.900 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0900 | 06586061 | 000 | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 | EA | 55.410 | 5.000 | 0.000 | 0.000 | 0.00 |
| 0910 | 06626037 | 000 | WK ZN PAV MRK NON-REMOV (Y)6"(SLD) | LF | 0.660 | 1,344.000 | 0.000 | 0.000 | 0.00 |
| 0925 | 06626112 | 000 | WK ZN PAV MRK SHT TERM RMV (W)(4") | LF | 2.640 | 85.000 | 0.000 | 0.000 | 0.00 |
| 0930 | 06666306 | 007 | RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) | LF | 0.990 | 1,600.000 | 0.000 | 0.000 | 0.00 |
| 0935 | 06666309 | 007 | RE PM W/RET REQ TY I (W)6"(SLD)(100MIL) | LF | 0.920 | 6,378.000 | 0.000 | 0.000 | 0.00 |
| 0940 | 06666321 | 007 | RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL) | LF | 0.920 | 6,366.000 | 0.000 | 0.000 | 0.00 |
| 0945 | 06726010 | 000 | REFL PAV MRKR TY II-C-R | EA | 9.240 | 80.000 | 0.000 | 0.000 | 0.00 |
| 0955 | 06776028 | 000 | ELIM EXT PV MRK & MRKS (RUMBLE STRIP) | LF | 3.960 | 12,760.000 | 0.000 | 0.000 | 0.00 |
| 0960 | 06786002 | 000 | PAV SURF PREP FOR MRK (6") | LF | 0.330 | 13,290.000 | 0.000 | 0.000 | 0.00 |
| 0965 | 06786033 | 000 | PAV SURF PREP FOR MRK (RPM) | EA | 1.320 | 76.000 | 0.000 | 0.000 | 0.00 |
| 0970 | 30776007 | 000 | SP MIXES SP-B SAC-B PG70-22 | TON | 197.080 | 908.000 | 0.000 | 0.000 | 0.00 |
| 0975 | 30776075 | 000 | TACK COAT | GAL | 6.600 | 206.000 | 0.000 | 0.000 | 0.00 |
| 0980 | 30806021 | 000 | STONE-MTRX-ASPH SMAR-F SAC-A | TON | 289.050 | 218.000 | 0.000 | 0.000 | 0.00 |
| 0985 | 30846001 | 000 | BONDING COURSE | GAL | 6.600 | 206.000 | 0.000 | 0.000 | 0.00 |
| 0990 | 60726001 | 000 | MODULAR GLARE SCREENS (FURN & INSTALL) | LF | 36.580 | 3,432.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402238 [IH 20 EB @ PECOS RIVER RELIE

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|--------------------------|-----------|--------|---|------|------------|--------------|-----------------|------------------|-------------|
| 1040 | 04006005 | 000 | CEM STABIL BKFL | CY | 232.910 | 138.000 | 0.000 | 0.000 | 0.00 |
| 1045 | 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 396.170 | 464.000 | 0.000 | 0.000 | 0.00 |
| 1050 | 04206014 | 000 | CL C CONC (ABUT)(HPC) | CY | 1,131.110 | 48.000 | 0.000 | 0.000 | 0.00 |
| 1055 | 04206030 | 000 | CL C CONC (CAP)(HPC) | CY | 1,479.900 | 35.400 | 0.000 | 0.000 | 0.00 |
| 1060 | 04226002 | 000 | REINF CONC SLAB (HPC) | SF | 38.660 | 6,600.000 | 0.000 | 0.000 | 0.00 |
| 1065 | 04226015 | 000 | APPROACH SLAB | CY | 1,011.320 | 61.000 | 0.000 | 0.000 | 0.00 |
| 1070 | 04256035 | 000 | PRESTR CONC GIRDER (TX28) | LF | 233.160 | 817.500 | 0.000 | 0.000 | 0.00 |
| 1075 | 04326008 | 000 | RIPRAP (CONC)(CL B)(RR8&RR9) | CY | 681.110 | 52.900 | 0.000 | 0.000 | 0.00 |
| 1080 | 04506024 | 001 | RAIL (TY SSTR)(HPC) | LF | 86.600 | 213.000 | 0.000 | 0.000 | 0.00 |
| 1085 | 04506111 | 001 | RAIL (TY SSTR) (W/DRAIN SLOT) (HPC) | LF | 93.270 | 165.000 | 0.000 | 0.000 | 0.00 |
| 1090 | 04546018 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - M) | LF | 254.410 | 78.000 | 0.000 | 0.000 | 0.00 |
| Category Subtotal | | | | | | | | | 0.00 |

PROJECT BR 2023(933) CONTROL 000402065

CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|--|------|------------|--------------|-----------------|------------------|-------------|
| 1190 | 01056044 | 000 | REMOVING STAB BASE AND ASPH PAV (10") | SY | 8.830 | 2,233.000 | 0.000 | 0.000 | 0.00 |
| 1195 | 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 45.380 | 1,207.000 | 0.000 | 0.000 | 0.00 |
| 1200 | 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 39.880 | 599.000 | 0.000 | 0.000 | 0.00 |
| 1205 | 01506002 | 000 | BLADING | HR | 532.150 | 5.000 | 0.000 | 0.000 | 0.00 |
| 1210 | 01646033 | 000 | DRILL SEEDING (PERM) (RURAL) (SANDY) | SY | 1.330 | 2,500.000 | 0.000 | 0.000 | 0.00 |
| 1215 | 02166001 | 000 | PROOF ROLLING | HR | 149.190 | 5.000 | 0.000 | 0.000 | 0.00 |
| 1220 | 02476274 | 003 | FL BS (CMP IN PLC)(TY A GR 4)(14") | SY | 40.820 | 2,336.000 | 0.000 | 0.000 | 0.00 |
| 1225 | 03106005 | 000 | PRIME COAT (AE-P) | GAL | 7.920 | 468.000 | 0.000 | 0.000 | 0.00 |
| 1230 | 03166017 | 002 | ASPH (AC-20-5TR) | GAL | 6.600 | 822.000 | 0.000 | 0.000 | 0.00 |
| 1235 | 03166126 | 002 | AGGR(TY-PB GR-4 SAC-A) | CY | 228.240 | 20.000 | 0.000 | 0.000 | 0.00 |
| 1240 | 04206011 | 000 | CL B CONC (FLUME) | CY | 4,136.200 | 3.600 | 0.000 | 0.000 | 0.00 |
| 1245 | 04326045 | 000 | RIPRAP (MOW STRIP)(4 IN) | CY | 899.350 | 30.000 | 0.000 | 0.000 | 0.00 |
| 1250 | 04966010 | 000 | REMOV STR (BRIDGE 100 - 499 FT LENGTH) | EA | 92,270.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1255 | 05066042 | 005 | BIODEG EROSN CONT LOGS (INSTL) (18") | LF | 13.850 | 638.000 | 0.000 | 0.000 | 0.00 |
| 1260 | 05066043 | 005 | BIODEG EROSN CONT LOGS (REMOVE) | LF | 3.300 | 638.000 | 0.000 | 0.000 | 0.00 |
| 1265 | 05126025 | 000 | PORT CTB (MOVE)(SGL SLP)(TY 1) | LF | 5.600 | 1,408.000 | 0.000 | 0.000 | 0.00 |
| 1270 | 05126049 | 000 | PORT CTB (REMOVE)(SGL SLP)(TY 1) | LF | 9.150 | 1,408.000 | 0.000 | 0.000 | 0.00 |
| 1275 | 05336001 | 000 | RUMBLE STRIPS (SHOULDER) | LF | 0.460 | 978.000 | 0.000 | 0.000 | 0.00 |
| 1280 | 05406002 | 001 | MTL W-BEAM GD FEN (STEEL POST) | LF | 44.200 | 350.000 | 0.000 | 0.000 | 0.00 |
| 1285 | 05406006 | 001 | MTL BEAM GD FEN TRANS (THRIE-BEAM) | EA | 3,529.150 | 2.000 | 0.000 | 0.000 | 0.00 |
| 1290 | 05406016 | 001 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,945.980 | 2.000 | 0.000 | 0.000 | 0.00 |
| 1295 | 05406018 | 001 | MTL BM GD FEN TRANS (NON - SYM) | EA | 1,602.960 | 2.000 | 0.000 | 0.000 | 0.00 |
| 1300 | 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 3.300 | 275.000 | 0.000 | 0.000 | 0.00 |
| 1305 | 05426004 | 000 | RM MTL BM GD FENCE TRANS (THRIE-BEAM) | EA | 329.830 | 2.000 | 0.000 | 0.000 | 0.00 |
| 1310 | 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 4,386.700 | 2.000 | 0.000 | 0.000 | 0.00 |
| 1315 | 05446003 | 000 | GUARDRAIL END TREATMENT (REMOVE) | EA | 263.860 | 2.000 | 0.000 | 0.000 | 0.00 |
| 1320 | 06586013 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)CTB | EA | 26.390 | 2.000 | 0.000 | 0.000 | 0.00 |
| 1325 | 06586026 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB | EA | 26.390 | 2.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|---|-----|---------|---------|-------|-------|------|
| 1330 | 06586061 | 000 | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 | EA | 55.410 | 5.000 | 0.000 | 0.000 | 0.00 |
| 1335 | 06586064 | 000 | INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2 | EA | 55.410 | 5.000 | 0.000 | 0.000 | 0.00 |
| 1340 | 06626008 | 000 | WK ZN PAV MRK NON-REMOV (W)6"(SLD) | LF | 0.660 | 978.000 | 0.000 | 0.000 | 0.00 |
| 1345 | 06626037 | 000 | WK ZN PAV MRK NON-REMOV (Y)6"(SLD) | LF | 0.660 | 978.000 | 0.000 | 0.000 | 0.00 |
| 1350 | 06626048 | 000 | WK ZN PAV MRK REMOV (REFL) TY I-C | EA | 9.240 | 22.000 | 0.000 | 0.000 | 0.00 |
| 1355 | 06626050 | 000 | WK ZN PAV MRK REMOV (REFL) TY II-A-A | EA | 9.240 | 22.000 | 0.000 | 0.000 | 0.00 |
| 1360 | 06626056 | 000 | WK ZN PAV MRK REMOV (TRAF BTN) TY W | EA | 7.920 | 86.000 | 0.000 | 0.000 | 0.00 |
| 1365 | 06626058 | 000 | WK ZN PAV MRK REMOV (TRAF BTN) TY Y | EA | 7.920 | 86.000 | 0.000 | 0.000 | 0.00 |
| 1370 | 06626112 | 000 | WK ZN PAV MRK SHT TERM RMV (W)(4") | LF | 2.640 | 90.000 | 0.000 | 0.000 | 0.00 |
| 1375 | 06666306 | 007 | RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) | LF | 0.990 | 180.000 | 0.000 | 0.000 | 0.00 |
| 1380 | 06666309 | 007 | RE PM W/RET REQ TY I (W)6"(SLD)(100MIL) | LF | 0.920 | 704.000 | 0.000 | 0.000 | 0.00 |
| 1385 | 06666321 | 007 | RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL) | LF | 0.920 | 704.000 | 0.000 | 0.000 | 0.00 |
| 1390 | 06726010 | 000 | REFL PAV MRKR TY II-C-R | EA | 9.240 | 9.000 | 0.000 | 0.000 | 0.00 |
| 1395 | 06786002 | 000 | PAV SURF PREP FOR MRK (6") | LF | 0.330 | 480.000 | 0.000 | 0.000 | 0.00 |
| 1400 | 06786033 | 000 | PAV SURF PREP FOR MRK (RPM) | EA | 1.320 | 3.000 | 0.000 | 0.000 | 0.00 |
| 1405 | 30776007 | 000 | SP MIXES SP-B SAC-B PG70-22 | TON | 197.080 | 951.000 | 0.000 | 0.000 | 0.00 |
| 1410 | 30776075 | 000 | TACK COAT | GAL | 6.600 | 216.000 | 0.000 | 0.000 | 0.00 |
| 1415 | 30806021 | 000 | STONE-MTRX-ASPH SMAR-F SAC-A | TON | 289.050 | 229.000 | 0.000 | 0.000 | 0.00 |
| 1420 | 30846001 | 000 | BONDING COURSE | GAL | 6.600 | 216.000 | 0.000 | 0.000 | 0.00 |
| 1425 | 60726002 | 000 | MODULAR GLARE SCREENS (REMOVE) | LF | 10.030 | 704.000 | 0.000 | 0.000 | 0.00 |
| 1430 | 60726003 | 000 | MODULAR GLARE SCREENS (MOVE) | LF | 10.600 | 704.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402245 [IH 20 WB @ PECOS RIVER RELIE

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|-------------|
| 1480 | 04006005 | 000 | CEM STABIL BKFL | CY | 232.910 | 100.000 | 0.000 | 0.000 | 0.00 |
| 1485 | 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 396.170 | 504.000 | 0.000 | 0.000 | 0.00 |
| 1490 | 04206014 | 000 | CL C CONC (ABUT)(HPC) | CY | 1,131.110 | 48.000 | 0.000 | 0.000 | 0.00 |
| 1495 | 04206030 | 000 | CL C CONC (CAP)(HPC) | CY | 1,479.900 | 35.400 | 0.000 | 0.000 | 0.00 |
| 1500 | 04226002 | 000 | REINF CONC SLAB (HPC) | SF | 38.660 | 7,000.000 | 0.000 | 0.000 | 0.00 |
| 1505 | 04226015 | 000 | APPROACH SLAB | CY | 1,011.320 | 61.000 | 0.000 | 0.000 | 0.00 |
| 1510 | 04256035 | 000 | PRESTR CONC GIRDER (TX28) | LF | 233.160 | 867.500 | 0.000 | 0.000 | 0.00 |
| 1515 | 04326008 | 000 | RIPRAP (CONC)(CL B)(RR8&RR9) | CY | 681.110 | 58.100 | 0.000 | 0.000 | 0.00 |
| 1520 | 04506024 | 001 | RAIL (TY SSTR)(HPC) | LF | 86.600 | 223.000 | 0.000 | 0.000 | 0.00 |
| 1525 | 04506111 | 001 | RAIL (TY SSTR) (W/DRAIN SLOT) (HPC) | LF | 93.270 | 175.000 | 0.000 | 0.000 | 0.00 |
| 1530 | 04546018 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - M) | LF | 254.410 | 78.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

PROJECT BR 2023(933) CONTROL 000402066

CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---------------------------------------|------|------------|--------------|-----------------|------------------|-------------|
| 1630 | 01056044 | 000 | REMOVING STAB BASE AND ASPH PAV (10") | SY | 8.830 | 2,233.000 | 0.000 | 0.000 | 0.00 |
| 1635 | 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 45.380 | 1,446.000 | 0.000 | 0.000 | 0.00 |
| 1640 | 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 39.880 | 406.000 | 0.000 | 0.000 | 0.00 |
| 1645 | 01646033 | 000 | DRILL SEEDING (PERM) (RURAL) (SANDY) | SY | 1.330 | 2,845.000 | 0.000 | 0.000 | 0.00 |
| 1650 | 02476274 | 003 | FL BS (CMP IN PLC)(TY A GR 4)(14") | SY | 40.820 | 2,336.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|---|-----|------------|-----------|-------|-------|------|
| 1655 | 03106005 | 000 | PRIME COAT (AE-P) | GAL | 7.920 | 468.000 | 0.000 | 0.000 | 0.00 |
| 1660 | 03166017 | 002 | ASPH (AC-20-5TR) | GAL | 6.600 | 822.000 | 0.000 | 0.000 | 0.00 |
| 1665 | 03166126 | 002 | AGGR(TY-PB GR-4 SAC-A) | CY | 228.240 | 20.000 | 0.000 | 0.000 | 0.00 |
| 1670 | 04206011 | 000 | CL B CONC (FLUME) | CY | 4,136.200 | 3.600 | 0.000 | 0.000 | 0.00 |
| 1675 | 04326045 | 000 | RIPRAP (MOW STRIP)(4 IN) | CY | 899.350 | 33.000 | 0.000 | 0.000 | 0.00 |
| 1680 | 04966010 | 000 | REMOV STR (BRIDGE 100 - 499 FT LENGTH) | EA | 92,270.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1685 | 05066042 | 005 | BIODEG EROSN CONT LOGS (INSTL) (18") | LF | 13.850 | 580.000 | 0.000 | 0.000 | 0.00 |
| 1690 | 05066043 | 005 | BIODEG EROSN CONT LOGS (REMOVE) | LF | 3.300 | 580.000 | 0.000 | 0.000 | 0.00 |
| 1695 | 05126001 | 000 | PORT CTB (FUR & INST)(SGL SLOPE)(TY 1) | LF | 66.750 | 704.000 | 0.000 | 0.000 | 0.00 |
| 1700 | 05146001 | 000 | PERM CTB (SGL SLOPE) (TY 1) (42) | LF | 92.880 | 505.000 | 0.000 | 0.000 | 0.00 |
| 1705 | 05336001 | 000 | RUMBLE STRIPS (SHOULDER) | LF | 0.460 | 978.000 | 0.000 | 0.000 | 0.00 |
| 1710 | 05406002 | 001 | MTL W-BEAM GD FEN (STEEL POST) | LF | 44.200 | 162.500 | 0.000 | 0.000 | 0.00 |
| 1715 | 05406006 | 001 | MTL BEAM GD FEN TRANS (THRIE-BEAM) | EA | 3,529.150 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1720 | 05406016 | 001 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,945.980 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1725 | 05406018 | 001 | MTL BM GD FEN TRANS (NON - SYM) | EA | 1,602.960 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1730 | 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 3.300 | 50.000 | 0.000 | 0.000 | 0.00 |
| 1735 | 05426004 | 000 | RM MTL BM GD FENCE TRANS (THRIE-BEAM) | EA | 329.830 | 3.000 | 0.000 | 0.000 | 0.00 |
| 1740 | 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 4,386.700 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1745 | 05446003 | 000 | GUARDRAIL END TREATMENT (REMOVE) | EA | 263.860 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1750 | 06586013 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)CTB | EA | 26.390 | 2.000 | 0.000 | 0.000 | 0.00 |
| 1755 | 06586026 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB | EA | 26.390 | 7.000 | 0.000 | 0.000 | 0.00 |
| 1760 | 06586061 | 000 | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 | EA | 55.410 | 3.000 | 0.000 | 0.000 | 0.00 |
| 1775 | 06626112 | 000 | WK ZN PAV MRK SHT TERM RMV (W)(4") | LF | 2.640 | 90.000 | 0.000 | 0.000 | 0.00 |
| 1780 | 06666306 | 007 | RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) | LF | 0.990 | 180.000 | 0.000 | 0.000 | 0.00 |
| 1785 | 06666309 | 007 | RE PM W/RET REQ TY I (W)6"(SLD)(100MIL) | LF | 0.920 | 704.000 | 0.000 | 0.000 | 0.00 |
| 1790 | 06666321 | 007 | RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL) | LF | 0.920 | 704.000 | 0.000 | 0.000 | 0.00 |
| 1795 | 06726010 | 000 | REFL PAV MRKR TY II-C-R | EA | 9.240 | 9.000 | 0.000 | 0.000 | 0.00 |
| 1805 | 06776028 | 000 | ELIM EXT PV MRK & MRKS (RUMBLE STRIP) | LF | 3.960 | 1,408.000 | 0.000 | 0.000 | 0.00 |
| 1810 | 06786002 | 000 | PAV SURF PREP FOR MRK (6") | LF | 0.330 | 480.000 | 0.000 | 0.000 | 0.00 |
| 1815 | 06786033 | 000 | PAV SURF PREP FOR MRK (RPM) | EA | 1.320 | 3.000 | 0.000 | 0.000 | 0.00 |
| 1820 | 30776007 | 000 | SP MIXES SP-B SAC-B PG70-22 | TON | 197.080 | 951.000 | 0.000 | 0.000 | 0.00 |
| 1825 | 30776075 | 000 | TACK COAT | GAL | 6.600 | 216.000 | 0.000 | 0.000 | 0.00 |
| 1830 | 30806021 | 000 | STONE-MTRX-ASPH SMAR-F SAC-A | TON | 289.050 | 229.000 | 0.000 | 0.000 | 0.00 |
| 1835 | 30846001 | 000 | BONDING COURSE | GAL | 6.600 | 216.000 | 0.000 | 0.000 | 0.00 |
| 1840 | 60726001 | 000 | MODULAR GLARE SCREENS (FURN & INSTALL) | LF | 36.580 | 704.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402239 [IH 20 EB @ PECOS RIVER RELIE

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|-------------------------------------|------|------------|--------------|-----------------|------------------|-------------|
| 1890 | 04006005 | 000 | CEM STABIL BKFL | CY | 232.910 | 100.000 | 0.000 | 0.000 | 0.00 |
| 1895 | 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 396.170 | 504.000 | 0.000 | 0.000 | 0.00 |
| 1900 | 04206014 | 000 | CL C CONC (ABUT)(HPC) | CY | 1,131.110 | 48.000 | 0.000 | 0.000 | 0.00 |
| 1905 | 04206030 | 000 | CL C CONC (CAP)(HPC) | CY | 1,479.900 | 35.400 | 0.000 | 0.000 | 0.00 |
| 1910 | 04226002 | 000 | REINF CONC SLAB (HPC) | SF | 38.660 | 7,000.000 | 0.000 | 0.000 | 0.00 |
| 1915 | 04226015 | 000 | APPROACH SLAB | CY | 1,011.320 | 61.000 | 0.000 | 0.000 | 0.00 |
| 1920 | 04256035 | 000 | PRESTR CONC GIRDER (TX28) | LF | 233.160 | 867.500 | 0.000 | 0.000 | 0.00 |
| 1925 | 04326008 | 000 | RIPRAP (CONC)(CL B)(RR8&RR9) | CY | 681.110 | 58.000 | 0.000 | 0.000 | 0.00 |
| 1930 | 04506024 | 001 | RAIL (TY SSTR)(HPC) | LF | 86.600 | 223.000 | 0.000 | 0.000 | 0.00 |
| 1935 | 04506111 | 001 | RAIL (TY SSTR) (W/DRAIN SLOT) (HPC) | LF | 93.270 | 175.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|--------------------------|----------|-----|---|----|---------|--------|-------|-------|------|
| 1940 | 04546018 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - M) | LF | 254.410 | 78.000 | 0.000 | 0.000 | 0.00 |
| Category Subtotal | | | | | | | | | 0.00 |

PROJECT BR 2023(933) CONTROL 000402067
 CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|-------------|
| 2040 | 01056044 | 000 | REMOVING STAB BASE AND ASPH PAV (10") | SY | 8.830 | 2,563.000 | 0.000 | 0.000 | 0.00 |
| 2045 | 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 45.380 | 1,072.000 | 0.000 | 0.000 | 0.00 |
| 2050 | 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 39.880 | 918.000 | 0.000 | 0.000 | 0.00 |
| 2055 | 01506002 | 000 | BLADING | HR | 532.150 | 5.000 | 0.000 | 0.000 | 0.00 |
| 2060 | 01646033 | 000 | DRILL SEEDING (PERM) (RURAL) (SANDY) | SY | 1.330 | 3,385.000 | 0.000 | 0.000 | 0.00 |
| 2065 | 02166001 | 000 | PROOF ROLLING | HR | 149.190 | 5.000 | 0.000 | 0.000 | 0.00 |
| 2070 | 02476274 | 003 | FL BS (CMP IN PLC)(TY A GR 4)(14") | SY | 40.820 | 2,709.000 | 0.000 | 0.000 | 0.00 |
| 2075 | 03106005 | 000 | PRIME COAT (AE-P) | GAL | 7.920 | 542.000 | 0.000 | 0.000 | 0.00 |
| 2080 | 03166017 | 002 | ASPH (AC-20-5TR) | GAL | 6.600 | 954.000 | 0.000 | 0.000 | 0.00 |
| 2085 | 03166126 | 002 | AGGR(TY-PB GR-4 SAC-A) | CY | 228.240 | 23.000 | 0.000 | 0.000 | 0.00 |
| 2090 | 04166018 | 000 | DRILL SHAFT (SIGN MTS) (24 IN) | LF | 233.170 | 12.000 | 0.000 | 0.000 | 0.00 |
| 2095 | 04206011 | 000 | CL B CONC (FLUME) | CY | 4,136.200 | 3.800 | 0.000 | 0.000 | 0.00 |
| 2100 | 04326045 | 000 | RIPRAP (MOW STRIP)(4 IN) | CY | 899.350 | 30.000 | 0.000 | 0.000 | 0.00 |
| 2105 | 04966010 | 000 | REMOV STR (BRIDGE 100 - 499 FT LENGTH) | EA | 92,270.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 2110 | 05066042 | 005 | BIODEG EROSN CONT LOGS (INSTL) (18") | LF | 13.850 | 736.000 | 0.000 | 0.000 | 0.00 |
| 2115 | 05066043 | 005 | BIODEG EROSN CONT LOGS (REMOVE) | LF | 3.300 | 736.000 | 0.000 | 0.000 | 0.00 |
| 2120 | 05126025 | 000 | PORT CTB (MOVE)(SGL SLP)(TY 1) | LF | 5.600 | 1,694.000 | 0.000 | 0.000 | 0.00 |
| 2125 | 05126049 | 000 | PORT CTB (REMOVE)(SGL SLP)(TY 1) | LF | 9.150 | 1,694.000 | 0.000 | 0.000 | 0.00 |
| 2130 | 05336001 | 000 | RUMBLE STRIPS (SHOULDER) | LF | 0.460 | 1,134.000 | 0.000 | 0.000 | 0.00 |
| 2135 | 05406002 | 001 | MTL W-BEAM GD FEN (STEEL POST) | LF | 44.200 | 350.000 | 0.000 | 0.000 | 0.00 |
| 2140 | 05406006 | 001 | MTL BEAM GD FEN TRANS (THRIE-BEAM) | EA | 3,529.150 | 2.000 | 0.000 | 0.000 | 0.00 |
| 2145 | 05406016 | 001 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,945.980 | 2.000 | 0.000 | 0.000 | 0.00 |
| 2150 | 05406018 | 001 | MTL BM GD FEN TRANS (NON - SYM) | EA | 1,602.960 | 2.000 | 0.000 | 0.000 | 0.00 |
| 2155 | 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 3.300 | 275.000 | 0.000 | 0.000 | 0.00 |
| 2160 | 05426004 | 000 | RM MTL BM GD FENCE TRANS (THRIE-BEAM) | EA | 329.830 | 2.000 | 0.000 | 0.000 | 0.00 |
| 2165 | 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 4,386.700 | 2.000 | 0.000 | 0.000 | 0.00 |
| 2170 | 05446003 | 000 | GUARDRAIL END TREATMENT (REMOVE) | EA | 263.860 | 2.000 | 0.000 | 0.000 | 0.00 |
| 2175 | 06366002 | 001 | ALUMINUM SIGNS (TY G) | SF | 39.580 | 28.000 | 0.000 | 0.000 | 0.00 |
| 2180 | 06476001 | 000 | INSTALL LRSS (STRUCT STEEL) | LB | 9.240 | 264.000 | 0.000 | 0.000 | 0.00 |
| 2185 | 06476003 | 000 | REMOVE LRSA | EA | 1,649.140 | 1.000 | 0.000 | 0.000 | 0.00 |
| 2190 | 06586013 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)CTB | EA | 26.390 | 3.000 | 0.000 | 0.000 | 0.00 |
| 2195 | 06586026 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB | EA | 26.390 | 3.000 | 0.000 | 0.000 | 0.00 |
| 2200 | 06586061 | 000 | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 | EA | 55.410 | 3.000 | 0.000 | 0.000 | 0.00 |
| 2205 | 06586064 | 000 | INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2 | EA | 55.410 | 3.000 | 0.000 | 0.000 | 0.00 |
| 2210 | 06626008 | 000 | WK ZN PAV MRK NON-REMOV (W)6"(SLD) | LF | 0.660 | 1,134.000 | 0.000 | 0.000 | 0.00 |
| 2215 | 06626037 | 000 | WK ZN PAV MRK NON-REMOV (Y)6"(SLD) | LF | 0.660 | 1,134.000 | 0.000 | 0.000 | 0.00 |
| 2220 | 06626048 | 000 | WK ZN PAV MRK REMOV (REFL) TY I-C | EA | 9.240 | 28.000 | 0.000 | 0.000 | 0.00 |
| 2225 | 06626050 | 000 | WK ZN PAV MRK REMOV (REFL) TY II-A-A | EA | 9.240 | 28.000 | 0.000 | 0.000 | 0.00 |
| 2230 | 06626056 | 000 | WK ZN PAV MRK REMOV (TRAF BTN) TY W | EA | 7.920 | 112.000 | 0.000 | 0.000 | 0.00 |
| 2235 | 06626058 | 000 | WK ZN PAV MRK REMOV (TRAF BTN) TY Y | EA | 7.920 | 112.000 | 0.000 | 0.000 | 0.00 |
| 2240 | 06626112 | 000 | WK ZN PAV MRK SHT TERM RMV (W)(4") | LF | 2.640 | 110.000 | 0.000 | 0.000 | 0.00 |
| 2245 | 06666306 | 007 | RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) | LF | 0.990 | 220.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|---|-----|---------|-----------|-------|-------|------|
| 2250 | 06666309 | 007 | RE PM W/RET REQ TY I (W)6"(SLD)(100MIL) | LF | 0.920 | 847.000 | 0.000 | 0.000 | 0.00 |
| 2255 | 06666321 | 007 | RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL) | LF | 0.920 | 847.000 | 0.000 | 0.000 | 0.00 |
| 2260 | 06726010 | 000 | REFL PAV MRKR TY II-C-R | EA | 9.240 | 11.000 | 0.000 | 0.000 | 0.00 |
| 2265 | 06786002 | 000 | PAV SURF PREP FOR MRK (6") | LF | 0.330 | 630.000 | 0.000 | 0.000 | 0.00 |
| 2270 | 06786033 | 000 | PAV SURF PREP FOR MRK (RPM) | EA | 1.320 | 4.000 | 0.000 | 0.000 | 0.00 |
| 2275 | 30776007 | 000 | SP MIXES SP-B SAC-B PG70-22 | TON | 197.080 | 1,103.000 | 0.000 | 0.000 | 0.00 |
| 2280 | 30776075 | 000 | TACK COAT | GAL | 6.600 | 251.000 | 0.000 | 0.000 | 0.00 |
| 2285 | 30806021 | 000 | STONE-MTRX-ASPH SMAR-F SAC-A | TON | 289.050 | 266.000 | 0.000 | 0.000 | 0.00 |
| 2290 | 30846001 | 000 | BONDING COURSE | GAL | 6.600 | 251.000 | 0.000 | 0.000 | 0.00 |
| 2295 | 60726002 | 000 | MODULAR GLARE SCREENS (REMOVE) | LF | 10.030 | 847.000 | 0.000 | 0.000 | 0.00 |
| 2300 | 60726003 | 000 | MODULAR GLARE SCREENS (MOVE) | LF | 10.600 | 847.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402246 [IH 20 WB @ PECOS RIVER RELIE

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|-------------|
| 2350 | 04006005 | 000 | CEM STABIL BKFL | CY | 232.910 | 100.000 | 0.000 | 0.000 | 0.00 |
| 2355 | 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 396.170 | 650.000 | 0.000 | 0.000 | 0.00 |
| 2360 | 04206014 | 000 | CL C CONC (ABUT)(HPC) | CY | 1,131.110 | 48.000 | 0.000 | 0.000 | 0.00 |
| 2365 | 04206030 | 000 | CL C CONC (CAP)(HPC) | CY | 1,479.900 | 53.100 | 0.000 | 0.000 | 0.00 |
| 2370 | 04226002 | 000 | REINF CONC SLAB (HPC) | SF | 38.660 | 9,600.000 | 0.000 | 0.000 | 0.00 |
| 2375 | 04226015 | 000 | APPROACH SLAB | CY | 1,011.320 | 61.000 | 0.000 | 0.000 | 0.00 |
| 2380 | 04256035 | 000 | PRESTR CONC GIRDER (TX28) | LF | 233.160 | 1,190.000 | 0.000 | 0.000 | 0.00 |
| 2385 | 04326008 | 000 | RIPRAP (CONC)(CL B)(RR8&RR9) | CY | 681.110 | 64.300 | 0.000 | 0.000 | 0.00 |
| 2390 | 04506024 | 001 | RAIL (TY SSTR)(HPC) | LF | 86.600 | 288.000 | 0.000 | 0.000 | 0.00 |
| 2395 | 04506111 | 001 | RAIL (TY SSTR) (W/DRAIN SLOT) (HPC) | LF | 93.270 | 240.000 | 0.000 | 0.000 | 0.00 |
| 2400 | 04546018 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - M) | LF | 254.410 | 78.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

PROJECT BR 2023(933) CONTROL 000402068

CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|--|------|------------|--------------|-----------------|------------------|-------------|
| 2500 | 01056044 | 000 | REMOVING STAB BASE AND ASPH PAV (10") | SY | 8.830 | 2,563.000 | 0.000 | 0.000 | 0.00 |
| 2505 | 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 45.380 | 1,157.000 | 0.000 | 0.000 | 0.00 |
| 2510 | 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 39.880 | 778.000 | 0.000 | 0.000 | 0.00 |
| 2515 | 01646033 | 000 | DRILL SEEDING (PERM) (RURAL) (SANDY) | SY | 1.330 | 3,454.000 | 0.000 | 0.000 | 0.00 |
| 2520 | 02476274 | 003 | FL BS (CMP IN PLC)(TY A GR 4)(14") | SY | 40.820 | 2,709.000 | 0.000 | 0.000 | 0.00 |
| 2525 | 03106005 | 000 | PRIME COAT (AE-P) | GAL | 7.920 | 542.000 | 0.000 | 0.000 | 0.00 |
| 2530 | 03166017 | 002 | ASPH (AC-20-5TR) | GAL | 6.600 | 954.000 | 0.000 | 0.000 | 0.00 |
| 2535 | 03166126 | 002 | AGGR(TY-PB GR-4 SAC-A) | CY | 228.240 | 23.000 | 0.000 | 0.000 | 0.00 |
| 2540 | 04206011 | 000 | CL B CONC (FLUME) | CY | 4,136.200 | 3.800 | 0.000 | 0.000 | 0.00 |
| 2545 | 04326045 | 000 | RIPRAP (MOW STRIP)(4 IN) | CY | 899.350 | 36.000 | 0.000 | 0.000 | 0.00 |
| 2550 | 04966010 | 000 | REMOV STR (BRIDGE 100 - 499 FT LENGTH) | EA | 92,270.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 2555 | 05066042 | 005 | BIODEG EROSN CONT LOGS (INSTL) (18") | LF | 13.850 | 672.000 | 0.000 | 0.000 | 0.00 |
| 2560 | 05066043 | 005 | BIODEG EROSN CONT LOGS (REMOVE) | LF | 3.300 | 672.000 | 0.000 | 0.000 | 0.00 |
| 2565 | 05126001 | 000 | PORT CTB (FUR & INST)(SGL SLOPE)(TY 1) | LF | 66.750 | 847.000 | 0.000 | 0.000 | 0.00 |
| 2570 | 05146001 | 000 | PERM CTB (SGL SLOPE) (TY 1) (42) | LF | 92.880 | 583.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|---|-----|-----------|-----------|-------|-------|------|
| 2575 | 05336001 | 000 | RUMBLE STRIPS (SHOULDER) | LF | 0.460 | 1,134.000 | 0.000 | 0.000 | 0.00 |
| 2580 | 05406002 | 001 | MTL W-BEAM GD FEN (STEEL POST) | LF | 44.200 | 162.500 | 0.000 | 0.000 | 0.00 |
| 2585 | 05406006 | 001 | MTL BEAM GD FEN TRANS (THRIE-BEAM) | EA | 3,529.150 | 1.000 | 0.000 | 0.000 | 0.00 |
| 2590 | 05406016 | 001 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,945.980 | 1.000 | 0.000 | 0.000 | 0.00 |
| 2595 | 05406018 | 001 | MTL BM GD FEN TRANS (NON - SYM) | EA | 1,602.960 | 1.000 | 0.000 | 0.000 | 0.00 |
| 2600 | 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 3.300 | 50.000 | 0.000 | 0.000 | 0.00 |
| 2605 | 05426004 | 000 | RM MTL BM GD FENCE TRANS (THRIE-BEAM) | EA | 329.830 | 3.000 | 0.000 | 0.000 | 0.00 |
| 2610 | 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 4,386.700 | 1.000 | 0.000 | 0.000 | 0.00 |
| 2615 | 05446003 | 000 | GUARDRAIL END TREATMENT (REMOVE) | EA | 263.860 | 1.000 | 0.000 | 0.000 | 0.00 |
| 2620 | 06586013 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)CTB | EA | 26.390 | 3.000 | 0.000 | 0.000 | 0.00 |
| 2625 | 06586026 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB | EA | 26.390 | 9.000 | 0.000 | 0.000 | 0.00 |
| 2630 | 06586061 | 000 | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 | EA | 55.410 | 3.000 | 0.000 | 0.000 | 0.00 |
| 2645 | 06626112 | 000 | WK ZN PAV MRK SHT TERM RMV (W)(4") | LF | 2.640 | 110.000 | 0.000 | 0.000 | 0.00 |
| 2650 | 06666306 | 007 | RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) | LF | 0.990 | 220.000 | 0.000 | 0.000 | 0.00 |
| 2655 | 06666309 | 007 | RE PM W/RET REQ TY I (W)6"(SLD)(100MIL) | LF | 0.920 | 847.000 | 0.000 | 0.000 | 0.00 |
| 2660 | 06666321 | 007 | RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL) | LF | 0.920 | 847.000 | 0.000 | 0.000 | 0.00 |
| 2665 | 06726010 | 000 | REFL PAV MRKR TY II-C-R | EA | 9.240 | 11.000 | 0.000 | 0.000 | 0.00 |
| 2675 | 06776028 | 000 | ELIM EXT PV MRK & MRKS (RUMBLE STRIP) | LF | 3.960 | 1,694.000 | 0.000 | 0.000 | 0.00 |
| 2680 | 06786002 | 000 | PAV SURF PREP FOR MRK (6") | LF | 0.330 | 630.000 | 0.000 | 0.000 | 0.00 |
| 2685 | 06786033 | 000 | PAV SURF PREP FOR MRK (RPM) | EA | 1.320 | 4.000 | 0.000 | 0.000 | 0.00 |
| 2690 | 30776007 | 000 | SP MIXES SP-B SAC-B PG70-22 | TON | 197.080 | 1,103.000 | 0.000 | 0.000 | 0.00 |
| 2695 | 30776075 | 000 | TACK COAT | GAL | 6.600 | 251.000 | 0.000 | 0.000 | 0.00 |
| 2700 | 30806021 | 000 | STONE-MTRX-ASPH SMAR-F SAC-A | TON | 289.050 | 266.000 | 0.000 | 0.000 | 0.00 |
| 2705 | 30846001 | 000 | BONDING COURSE | GAL | 6.600 | 251.000 | 0.000 | 0.000 | 0.00 |
| 2710 | 60726001 | 000 | MODULAR GLARE SCREENS (FURN & INSTALL) | LF | 36.580 | 847.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402240 [IH 20 EB @ PECOS RIVER RELIE

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|-------------|
| 2760 | 04006005 | 000 | CEM STABIL BKFL | CY | 232.910 | 100.000 | 0.000 | 0.000 | 0.00 |
| 2765 | 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 396.170 | 650.000 | 0.000 | 0.000 | 0.00 |
| 2770 | 04206014 | 000 | CL C CONC (ABUT)(HPC) | CY | 1,131.110 | 48.000 | 0.000 | 0.000 | 0.00 |
| 2775 | 04206030 | 000 | CL C CONC (CAP)(HPC) | CY | 1,479.900 | 53.100 | 0.000 | 0.000 | 0.00 |
| 2780 | 04226002 | 000 | REINF CONC SLAB (HPC) | SF | 38.660 | 9,600.000 | 0.000 | 0.000 | 0.00 |
| 2785 | 04226015 | 000 | APPROACH SLAB | CY | 1,011.320 | 61.000 | 0.000 | 0.000 | 0.00 |
| 2790 | 04256035 | 000 | PRESTR CONC GIRDER (TX28) | LF | 233.160 | 1,190.000 | 0.000 | 0.000 | 0.00 |
| 2795 | 04326008 | 000 | RIPRAP (CONC)(CL B)(RR8&RR9) | CY | 681.110 | 64.300 | 0.000 | 0.000 | 0.00 |
| 2800 | 04506024 | 001 | RAIL (TY SSTR)(HPC) | LF | 86.600 | 288.000 | 0.000 | 0.000 | 0.00 |
| 2805 | 04506111 | 001 | RAIL (TY SSTR) (W/DRAIN SLOT) (HPC) | LF | 93.270 | 240.000 | 0.000 | 0.000 | 0.00 |
| 2810 | 04546018 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - M) | LF | 254.410 | 78.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

PROJECT BR 2023(933) CONTROL 000402069

CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---------------------------------------|------|------------|--------------|-----------------|------------------|-------------|
| 2910 | 01056044 | 000 | REMOVING STAB BASE AND ASPH PAV (10") | SY | 8.830 | 1,246.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|---|-----|------------|-----------|-------|-------|------|
| 2915 | 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 45.380 | 1,047.000 | 0.000 | 0.000 | 0.00 |
| 2920 | 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 39.880 | 1,118.000 | 0.000 | 0.000 | 0.00 |
| 2925 | 01506002 | 000 | BLADING | HR | 532.150 | 5.000 | 0.000 | 0.000 | 0.00 |
| 2930 | 01646033 | 000 | DRILL SEEDING (PERM) (RURAL) (SANDY) | SY | 1.330 | 3,416.000 | 0.000 | 0.000 | 0.00 |
| 2935 | 02166001 | 000 | PROOF ROLLING | HR | 149.190 | 5.000 | 0.000 | 0.000 | 0.00 |
| 2940 | 02476274 | 003 | FL BS (CMP IN PLC)(TY A GR 4)(14") | SY | 40.820 | 2,614.000 | 0.000 | 0.000 | 0.00 |
| 2945 | 03106005 | 000 | PRIME COAT (AE-P) | GAL | 7.920 | 523.000 | 0.000 | 0.000 | 0.00 |
| 2950 | 03166017 | 002 | ASPH (AC-20-5TR) | GAL | 6.600 | 921.000 | 0.000 | 0.000 | 0.00 |
| 2955 | 03166126 | 002 | AGGR(TY-PB GR-4 SAC-A) | CY | 228.240 | 22.000 | 0.000 | 0.000 | 0.00 |
| 2960 | 04206011 | 000 | CL B CONC (FLUME) | CY | 4,136.200 | 4.000 | 0.000 | 0.000 | 0.00 |
| 2965 | 04326045 | 000 | RIPRAP (MOW STRIP)(4 IN) | CY | 899.350 | 30.000 | 0.000 | 0.000 | 0.00 |
| 2970 | 04966010 | 000 | REMOV STR (BRIDGE 100 - 499 FT LENGTH) | EA | 92,270.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 2975 | 05066042 | 005 | BIODEG EROSN CONT LOGS (INSLT) (18") | LF | 13.850 | 720.000 | 0.000 | 0.000 | 0.00 |
| 2980 | 05066043 | 005 | BIODEG EROSN CONT LOGS (REMOVE) | LF | 3.300 | 720.000 | 0.000 | 0.000 | 0.00 |
| 2985 | 05126025 | 000 | PORT CTB (MOVE)(SGL SLP)(TY 1) | LF | 5.600 | 1,654.000 | 0.000 | 0.000 | 0.00 |
| 2990 | 05126049 | 000 | PORT CTB (REMOVE)(SGL SLP)(TY 1) | LF | 9.150 | 1,654.000 | 0.000 | 0.000 | 0.00 |
| 2995 | 05336001 | 000 | RUMBLE STRIPS (SHOULDER) | LF | 0.460 | 1,094.000 | 0.000 | 0.000 | 0.00 |
| 3000 | 05406002 | 001 | MTL W-BEAM GD FEN (STEEL POST) | LF | 44.200 | 350.000 | 0.000 | 0.000 | 0.00 |
| 3005 | 05406006 | 001 | MTL BEAM GD FEN TRANS (THRIE-BEAM) | EA | 3,529.150 | 2.000 | 0.000 | 0.000 | 0.00 |
| 3010 | 05406016 | 001 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,945.980 | 2.000 | 0.000 | 0.000 | 0.00 |
| 3015 | 05406018 | 001 | MTL BM GD FEN TRANS (NON - SYM) | EA | 1,602.960 | 2.000 | 0.000 | 0.000 | 0.00 |
| 3020 | 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 3.300 | 275.000 | 0.000 | 0.000 | 0.00 |
| 3025 | 05426004 | 000 | RM MTL BM GD FENCE TRANS (THRIE-BEAM) | EA | 329.830 | 2.000 | 0.000 | 0.000 | 0.00 |
| 3030 | 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 4,386.700 | 2.000 | 0.000 | 0.000 | 0.00 |
| 3035 | 05446003 | 000 | GUARDRAIL END TREATMENT (REMOVE) | EA | 263.860 | 2.000 | 0.000 | 0.000 | 0.00 |
| 3040 | 06446004 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(T) | EA | 1,438.050 | 1.000 | 0.000 | 0.000 | 0.00 |
| 3045 | 06446076 | 000 | REMOVE SM RD SN SUP&AM | EA | 131.930 | 1.000 | 0.000 | 0.000 | 0.00 |
| 3050 | 06586013 | 000 | INSLT DEL ASSM (D-SW)SZ (BRF)CTB | EA | 26.390 | 3.000 | 0.000 | 0.000 | 0.00 |
| 3055 | 06586026 | 000 | INSLT DEL ASSM (D-SY)SZ (BRF)CTB | EA | 26.390 | 3.000 | 0.000 | 0.000 | 0.00 |
| 3060 | 06586061 | 000 | INSLT DEL ASSM (D-SW)SZ 1(BRF)GF2 | EA | 55.410 | 3.000 | 0.000 | 0.000 | 0.00 |
| 3065 | 06586064 | 000 | INSLT DEL ASSM (D-SY)SZ 1(BRF)GF2 | EA | 55.410 | 3.000 | 0.000 | 0.000 | 0.00 |
| 3070 | 06626008 | 000 | WK ZN PAV MRK NON-REMOV (W)6"(SLD) | LF | 0.660 | 1,094.000 | 0.000 | 0.000 | 0.00 |
| 3075 | 06626037 | 000 | WK ZN PAV MRK NON-REMOV (Y)6"(SLD) | LF | 0.660 | 1,094.000 | 0.000 | 0.000 | 0.00 |
| 3080 | 06626048 | 000 | WK ZN PAV MRK REMOV (REFL) TY I-C | EA | 9.240 | 28.000 | 0.000 | 0.000 | 0.00 |
| 3085 | 06626050 | 000 | WK ZN PAV MRK REMOV (REFL) TY II-A-A | EA | 9.240 | 28.000 | 0.000 | 0.000 | 0.00 |
| 3090 | 06626056 | 000 | WK ZN PAV MRK REMOV (TRAF BTN) TY W | EA | 7.920 | 112.000 | 0.000 | 0.000 | 0.00 |
| 3095 | 06626058 | 000 | WK ZN PAV MRK REMOV (TRAF BTN) TY Y | EA | 7.920 | 112.000 | 0.000 | 0.000 | 0.00 |
| 3100 | 06626112 | 000 | WK ZN PAV MRK SHT TERM RMV (W)(4") | LF | 2.640 | 105.000 | 0.000 | 0.000 | 0.00 |
| 3105 | 06666306 | 007 | RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) | LF | 0.990 | 220.000 | 0.000 | 0.000 | 0.00 |
| 3110 | 06666309 | 007 | RE PM W/RET REQ TY I (W)6"(SLD)(100MIL) | LF | 0.920 | 847.000 | 0.000 | 0.000 | 0.00 |
| 3115 | 06666321 | 007 | RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL) | LF | 0.920 | 847.000 | 0.000 | 0.000 | 0.00 |
| 3120 | 06726010 | 000 | REFL PAV MRKR TY II-C-R | EA | 9.240 | 11.000 | 0.000 | 0.000 | 0.00 |
| 3125 | 06786002 | 000 | PAV SURF PREP FOR MRK (6") | LF | 0.330 | 630.000 | 0.000 | 0.000 | 0.00 |
| 3130 | 06786033 | 000 | PAV SURF PREP FOR MRK (RPM) | EA | 1.320 | 4.000 | 0.000 | 0.000 | 0.00 |
| 3135 | 30776007 | 000 | SP MIXES SP-B SAC-B PG70-22 | TON | 197.080 | 1,064.000 | 0.000 | 0.000 | 0.00 |
| 3140 | 30776075 | 000 | TACK COAT | GAL | 6.600 | 242.000 | 0.000 | 0.000 | 0.00 |
| 3145 | 30806021 | 000 | STONE-MTRX-ASPH SMAR-F SAC-A | TON | 289.050 | 256.000 | 0.000 | 0.000 | 0.00 |
| 3150 | 30846001 | 000 | BONDING COURSE | GAL | 6.600 | 242.000 | 0.000 | 0.000 | 0.00 |
| 3155 | 60726002 | 000 | MODULAR GLARE SCREENS (REMOVE) | LF | 10.030 | 827.000 | 0.000 | 0.000 | 0.00 |
| 3160 | 60726003 | 000 | MODULAR GLARE SCREENS (MOVE) | LF | 10.600 | 827.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402247 [IH 20 WB @ PECOS RIVER RELIE

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|--------------------------|-----------|--------|---|------|------------|--------------|-----------------|------------------|-------------|
| 3210 | 04006005 | 000 | CEM STABIL BKFL | CY | 232.910 | 100.000 | 0.000 | 0.000 | 0.00 |
| 3215 | 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 396.170 | 720.000 | 0.000 | 0.000 | 0.00 |
| 3220 | 04206014 | 000 | CL C CONC (ABUT)(HPC) | CY | 1,131.110 | 48.000 | 0.000 | 0.000 | 0.00 |
| 3225 | 04206030 | 000 | CL C CONC (CAP)(HPC) | CY | 1,479.900 | 53.100 | 0.000 | 0.000 | 0.00 |
| 3230 | 04226002 | 000 | REINF CONC SLAB (HPC) | SF | 38.660 | 9,600.000 | 0.000 | 0.000 | 0.00 |
| 3235 | 04226015 | 000 | APPROACH SLAB | CY | 1,011.320 | 61.000 | 0.000 | 0.000 | 0.00 |
| 3240 | 04256035 | 000 | PRESTR CONC GIRDER (TX28) | LF | 233.160 | 1,190.000 | 0.000 | 0.000 | 0.00 |
| 3245 | 04326008 | 000 | RIPRAP (CONC)(CL B)(RR8&RR9) | CY | 681.110 | 70.600 | 0.000 | 0.000 | 0.00 |
| 3250 | 04506024 | 001 | RAIL (TY SSTR)(HPC) | LF | 86.600 | 288.000 | 0.000 | 0.000 | 0.00 |
| 3255 | 04506111 | 001 | RAIL (TY SSTR) (W/DRAIN SLOT) (HPC) | LF | 93.270 | 240.000 | 0.000 | 0.000 | 0.00 |
| 3260 | 04546018 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - M) | LF | 254.410 | 78.000 | 0.000 | 0.000 | 0.00 |
| Category Subtotal | | | | | | | | | 0.00 |

PROJECT BR 2023(933) CONTROL 000402070

CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|--|------|------------|--------------|-----------------|------------------|-------------|
| 3360 | 01056044 | 000 | REMOVING STAB BASE AND ASPH PAV (10") | SY | 8.830 | 1,246.000 | 0.000 | 0.000 | 0.00 |
| 3365 | 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 45.380 | 941.000 | 0.000 | 0.000 | 0.00 |
| 3370 | 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 39.880 | 819.000 | 0.000 | 0.000 | 0.00 |
| 3375 | 01646033 | 000 | DRILL SEEDING (PERM) (RURAL) (SANDY) | SY | 1.330 | 3,371.000 | 0.000 | 0.000 | 0.00 |
| 3380 | 02476274 | 003 | FL BS (CMP IN PLC)(TY A GR 4)(14") | SY | 40.820 | 2,614.000 | 0.000 | 0.000 | 0.00 |
| 3385 | 03106005 | 000 | PRIME COAT (AE-P) | GAL | 7.920 | 523.000 | 0.000 | 0.000 | 0.00 |
| 3390 | 03166017 | 002 | ASPH (AC-20-5TR) | GAL | 6.600 | 921.000 | 0.000 | 0.000 | 0.00 |
| 3395 | 03166126 | 002 | AGGR(TY-PB GR-4 SAC-A) | CY | 228.240 | 22.000 | 0.000 | 0.000 | 0.00 |
| 3400 | 04206011 | 000 | CL B CONC (FLUME) | CY | 4,136.200 | 2.200 | 0.000 | 0.000 | 0.00 |
| 3405 | 04326045 | 000 | RIPRAP (MOW STRIP)(4 IN) | CY | 899.350 | 35.000 | 0.000 | 0.000 | 0.00 |
| 3410 | 04966010 | 000 | REMOV STR (BRIDGE 100 - 499 FT LENGTH) | EA | 92,270.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 3415 | 05066042 | 005 | BIODEG EROSN CONT LOGS (INSTL) (18") | LF | 13.850 | 658.000 | 0.000 | 0.000 | 0.00 |
| 3420 | 05066043 | 005 | BIODEG EROSN CONT LOGS (REMOVE) | LF | 3.300 | 658.000 | 0.000 | 0.000 | 0.00 |
| 3425 | 05126001 | 000 | PORT CTB (FUR & INST)(SGL SLOPE)(TY 1) | LF | 66.750 | 827.000 | 0.000 | 0.000 | 0.00 |
| 3430 | 05146001 | 000 | PERM CTB (SGL SLOPE) (TY 1) (42) | LF | 92.880 | 563.000 | 0.000 | 0.000 | 0.00 |
| 3435 | 05336001 | 000 | RUMBLE STRIPS (SHOULDER) | LF | 0.460 | 1,094.000 | 0.000 | 0.000 | 0.00 |
| 3440 | 05406002 | 001 | MTL W-BEAM GD FEN (STEEL POST) | LF | 44.200 | 162.500 | 0.000 | 0.000 | 0.00 |
| 3445 | 05406006 | 001 | MTL BEAM GD FEN TRANS (THRIE-BEAM) | EA | 3,529.150 | 1.000 | 0.000 | 0.000 | 0.00 |
| 3450 | 05406016 | 001 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,945.980 | 1.000 | 0.000 | 0.000 | 0.00 |
| 3455 | 05406018 | 001 | MTL BM GD FEN TRANS (NON - SYM) | EA | 1,602.960 | 1.000 | 0.000 | 0.000 | 0.00 |
| 3460 | 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 3.300 | 50.000 | 0.000 | 0.000 | 0.00 |
| 3465 | 05426004 | 000 | RM MTL BM GD FENCE TRANS (THRIE-BEAM) | EA | 329.830 | 3.000 | 0.000 | 0.000 | 0.00 |
| 3470 | 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 4,386.700 | 1.000 | 0.000 | 0.000 | 0.00 |
| 3475 | 05446003 | 000 | GUARDRAIL END TREATMENT (REMOVE) | EA | 263.860 | 1.000 | 0.000 | 0.000 | 0.00 |
| 3480 | 06586013 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)CTB | EA | 26.390 | 3.000 | 0.000 | 0.000 | 0.00 |
| 3485 | 06586026 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB | EA | 26.390 | 8.000 | 0.000 | 0.000 | 0.00 |
| 3490 | 06586061 | 000 | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 | EA | 55.410 | 3.000 | 0.000 | 0.000 | 0.00 |
| 3505 | 06626112 | 000 | WK ZN PAV MRK SHT TERM RMV (W)(4") | LF | 2.640 | 105.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|---|-----|---------|-----------|-------|-------|------|
| 3510 | 06666306 | 007 | RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) | LF | 0.990 | 220.000 | 0.000 | 0.000 | 0.00 |
| 3515 | 06666309 | 007 | RE PM W/RET REQ TY I (W)6"(SLD)(100MIL) | LF | 0.920 | 847.000 | 0.000 | 0.000 | 0.00 |
| 3520 | 06666321 | 007 | RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL) | LF | 0.920 | 847.000 | 0.000 | 0.000 | 0.00 |
| 3525 | 06726010 | 000 | REFL PAV MRKR TY II-C-R | EA | 9.240 | 11.000 | 0.000 | 0.000 | 0.00 |
| 3535 | 06776028 | 000 | ELIM EXT PV MRK & MRKS (RUMBLE STRIP) | LF | 3.960 | 1,654.000 | 0.000 | 0.000 | 0.00 |
| 3540 | 06786002 | 000 | PAV SURF PREP FOR MRK (6") | LF | 0.330 | 630.000 | 0.000 | 0.000 | 0.00 |
| 3545 | 06786033 | 000 | PAV SURF PREP FOR MRK (RPM) | EA | 1.320 | 4.000 | 0.000 | 0.000 | 0.00 |
| 3550 | 30776007 | 000 | SP MIXES SP-B SAC-B PG70-22 | TON | 197.080 | 1,064.000 | 0.000 | 0.000 | 0.00 |
| 3555 | 30776075 | 000 | TACK COAT | GAL | 6.600 | 242.000 | 0.000 | 0.000 | 0.00 |
| 3560 | 30806021 | 000 | STONE-MTRX-ASPH SMAR-F SAC-A | TON | 289.050 | 256.000 | 0.000 | 0.000 | 0.00 |
| 3565 | 30846001 | 000 | BONDING COURSE | GAL | 6.600 | 242.000 | 0.000 | 0.000 | 0.00 |
| 3570 | 60726001 | 000 | MODULAR GLARE SCREENS (FURN & INSTALL) | LF | 36.580 | 827.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402241 [IH 20 EB @ PECOS RIVER RELIE

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|-------------|
| 3620 | 04006005 | 000 | CEM STABIL BKFL | CY | 232.910 | 100.000 | 0.000 | 0.000 | 0.00 |
| 3625 | 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 396.170 | 720.000 | 0.000 | 0.000 | 0.00 |
| 3630 | 04206014 | 000 | CL C CONC (ABUT)(HPC) | CY | 1,131.110 | 48.000 | 0.000 | 0.000 | 0.00 |
| 3635 | 04206030 | 000 | CL C CONC (CAP)(HPC) | CY | 1,479.900 | 53.100 | 0.000 | 0.000 | 0.00 |
| 3640 | 04226002 | 000 | REINF CONC SLAB (HPC) | SF | 38.660 | 9,600.000 | 0.000 | 0.000 | 0.00 |
| 3645 | 04226015 | 000 | APPROACH SLAB | CY | 1,011.320 | 61.000 | 0.000 | 0.000 | 0.00 |
| 3650 | 04256035 | 000 | PRESTR CONC GIRDER (TX28) | LF | 233.160 | 1,190.000 | 0.000 | 0.000 | 0.00 |
| 3655 | 04326008 | 000 | RIPRAP (CONC)(CL B)(RR8&RR9) | CY | 681.110 | 58.800 | 0.000 | 0.000 | 0.00 |
| 3660 | 04506024 | 001 | RAIL (TY SSTR)(HPC) | LF | 86.600 | 288.000 | 0.000 | 0.000 | 0.00 |
| 3665 | 04506111 | 001 | RAIL (TY SSTR) (W/DRAIN SLOT) (HPC) | LF | 93.270 | 240.000 | 0.000 | 0.000 | 0.00 |
| 3670 | 04546018 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - M) | LF | 254.410 | 78.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

PROJECT BR 2023(933) CONTROL 000402071

CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|--|------|------------|--------------|-----------------|------------------|-------------|
| 3770 | 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 45.380 | 90.000 | 0.000 | 0.000 | 0.00 |
| 3775 | 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 39.880 | 1,798.000 | 0.000 | 0.000 | 0.00 |
| 3780 | 01506002 | 000 | BLADING | HR | 532.150 | 5.000 | 0.000 | 0.000 | 0.00 |
| 3785 | 01646033 | 000 | DRILL SEEDING (PERM) (RURAL) (SANDY) | SY | 1.330 | 3,285.000 | 0.000 | 0.000 | 0.00 |
| 3790 | 02166001 | 000 | PROOF ROLLING | HR | 149.190 | 5.000 | 0.000 | 0.000 | 0.00 |
| 3795 | 02476274 | 003 | FL BS (CMP IN PLC)(TY A GR 4)(14") | SY | 40.820 | 2,533.000 | 0.000 | 0.000 | 0.00 |
| 3800 | 03106005 | 000 | PRIME COAT (AE-P) | GAL | 7.920 | 507.000 | 0.000 | 0.000 | 0.00 |
| 3805 | 03166017 | 002 | ASPH (AC-20-5TR) | GAL | 6.600 | 892.000 | 0.000 | 0.000 | 0.00 |
| 3810 | 03166126 | 002 | AGGR(TY-PB GR-4 SAC-A) | CY | 228.240 | 21.000 | 0.000 | 0.000 | 0.00 |
| 3815 | 04206011 | 000 | CL B CONC (FLUME) | CY | 4,136.200 | 4.000 | 0.000 | 0.000 | 0.00 |
| 3820 | 04326045 | 000 | RIPRAP (MOW STRIP)(4 IN) | CY | 899.350 | 30.000 | 0.000 | 0.000 | 0.00 |
| 3825 | 04966010 | 000 | REMOV STR (BRIDGE 100 - 499 FT LENGTH) | EA | 92,270.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 3830 | 05066042 | 005 | BIODEG EROSN CONT LOGS (INSTL) (18") | LF | 13.850 | 702.000 | 0.000 | 0.000 | 0.00 |
| 3835 | 05066043 | 005 | BIODEG EROSN CONT LOGS (REMOVE) | LF | 3.300 | 702.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|---|-----|-----------|-----------|-------|-------|------|
| 3840 | 05126025 | 000 | PORT CTB (MOVE)(SGL SLP)(TY 1) | LF | 5.600 | 1,660.000 | 0.000 | 0.000 | 0.00 |
| 3845 | 05126049 | 000 | PORT CTB (REMOVE)(SGL SLP)(TY 1) | LF | 9.150 | 1,660.000 | 0.000 | 0.000 | 0.00 |
| 3850 | 05336001 | 000 | RUMBLE STRIPS (SHOULDER) | LF | 0.460 | 1,060.000 | 0.000 | 0.000 | 0.00 |
| 3855 | 05406002 | 001 | MTL W-BEAM GD FEN (STEEL POST) | LF | 44.200 | 350.000 | 0.000 | 0.000 | 0.00 |
| 3860 | 05406006 | 001 | MTL BEAM GD FEN TRANS (THRIE-BEAM) | EA | 3,529.150 | 2.000 | 0.000 | 0.000 | 0.00 |
| 3865 | 05406016 | 001 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,945.980 | 2.000 | 0.000 | 0.000 | 0.00 |
| 3870 | 05406018 | 001 | MTL BM GD FEN TRANS (NON - SYM) | EA | 1,602.960 | 2.000 | 0.000 | 0.000 | 0.00 |
| 3875 | 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 3.300 | 275.000 | 0.000 | 0.000 | 0.00 |
| 3880 | 05426004 | 000 | RM MTL BM GD FENCE TRANS (THRIE-BEAM) | EA | 329.830 | 2.000 | 0.000 | 0.000 | 0.00 |
| 3885 | 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 4,386.700 | 2.000 | 0.000 | 0.000 | 0.00 |
| 3890 | 05446003 | 000 | GUARDRAIL END TREATMENT (REMOVE) | EA | 263.860 | 2.000 | 0.000 | 0.000 | 0.00 |
| 3895 | 06446001 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(P) | EA | 1,121.410 | 1.000 | 0.000 | 0.000 | 0.00 |
| 3900 | 06446004 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(T) | EA | 1,438.050 | 1.000 | 0.000 | 0.000 | 0.00 |
| 3905 | 06446076 | 000 | REMOVE SM RD SN SUP&AM | EA | 131.930 | 2.000 | 0.000 | 0.000 | 0.00 |
| 3910 | 06586013 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)CTB | EA | 26.390 | 3.000 | 0.000 | 0.000 | 0.00 |
| 3915 | 06586026 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB | EA | 26.390 | 3.000 | 0.000 | 0.000 | 0.00 |
| 3920 | 06586061 | 000 | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 | EA | 55.410 | 3.000 | 0.000 | 0.000 | 0.00 |
| 3925 | 06586064 | 000 | INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2 | EA | 55.410 | 3.000 | 0.000 | 0.000 | 0.00 |
| 3930 | 06626008 | 000 | WK ZN PAV MRK NON-REMOV (W)6"(SLD) | LF | 0.660 | 1,060.000 | 0.000 | 0.000 | 0.00 |
| 3935 | 06626037 | 000 | WK ZN PAV MRK NON-REMOV (Y)6"(SLD) | LF | 0.660 | 1,060.000 | 0.000 | 0.000 | 0.00 |
| 3940 | 06626048 | 000 | WK ZN PAV MRK REMOV (REFL) TY I-C | EA | 9.240 | 30.000 | 0.000 | 0.000 | 0.00 |
| 3945 | 06626050 | 000 | WK ZN PAV MRK REMOV (REFL) TY II-A-A | EA | 9.240 | 30.000 | 0.000 | 0.000 | 0.00 |
| 3950 | 06626056 | 000 | WK ZN PAV MRK REMOV (TRAF BTN) TY W | EA | 7.920 | 120.000 | 0.000 | 0.000 | 0.00 |
| 3955 | 06626058 | 000 | WK ZN PAV MRK REMOV (TRAF BTN) TY Y | EA | 7.920 | 120.000 | 0.000 | 0.000 | 0.00 |
| 3960 | 06626112 | 000 | WK ZN PAV MRK SHT TERM RMV (W)(4") | LF | 2.640 | 105.000 | 0.000 | 0.000 | 0.00 |
| 3965 | 06666306 | 007 | RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) | LF | 0.990 | 210.000 | 0.000 | 0.000 | 0.00 |
| 3970 | 06666309 | 007 | RE PM W/RET REQ TY I (W)6"(SLD)(100MIL) | LF | 0.920 | 830.000 | 0.000 | 0.000 | 0.00 |
| 3975 | 06666321 | 007 | RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL) | LF | 0.920 | 830.000 | 0.000 | 0.000 | 0.00 |
| 3980 | 06726010 | 000 | REFL PAV MRKR TY II-C-R | EA | 9.240 | 11.000 | 0.000 | 0.000 | 0.00 |
| 3985 | 06786002 | 000 | PAV SURF PREP FOR MRK (6") | LF | 0.330 | 680.000 | 0.000 | 0.000 | 0.00 |
| 3990 | 06786033 | 000 | PAV SURF PREP FOR MRK (RPM) | EA | 1.320 | 4.000 | 0.000 | 0.000 | 0.00 |
| 3995 | 30776007 | 000 | SP MIXES SP-B SAC-B PG70-22 | TON | 197.080 | 1,031.000 | 0.000 | 0.000 | 0.00 |
| 4000 | 30776075 | 000 | TACK COAT | GAL | 6.600 | 234.000 | 0.000 | 0.000 | 0.00 |
| 4005 | 30806021 | 000 | STONE-MTRX-ASPH SMAR-F SAC-A | TON | 289.050 | 248.000 | 0.000 | 0.000 | 0.00 |
| 4010 | 30846001 | 000 | BONDING COURSE | GAL | 6.600 | 234.000 | 0.000 | 0.000 | 0.00 |
| 4015 | 60726002 | 000 | MODULAR GLARE SCREENS (REMOVE) | LF | 10.030 | 830.000 | 0.000 | 0.000 | 0.00 |
| 4020 | 60726003 | 000 | MODULAR GLARE SCREENS (MOVE) | LF | 10.600 | 830.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402248 [IH 20 WB @ PECOS RIVER RELIE

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---------------------------------|------|------------|--------------|-----------------|------------------|-------------|
| 4070 | 04006005 | 000 | CEM STABIL BKFL | CY | 232.910 | 100.000 | 0.000 | 0.000 | 0.00 |
| 4075 | 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 396.170 | 568.000 | 0.000 | 0.000 | 0.00 |
| 4080 | 04206014 | 000 | CL C CONC (ABUT)(HPC) | CY | 1,131.110 | 48.000 | 0.000 | 0.000 | 0.00 |
| 4085 | 04206030 | 000 | CL C CONC (CAP)(HPC) | CY | 1,479.900 | 53.100 | 0.000 | 0.000 | 0.00 |
| 4090 | 04226002 | 000 | REINF CONC SLAB (HPC) | SF | 38.660 | 10,400.000 | 0.000 | 0.000 | 0.00 |
| 4095 | 04226015 | 000 | APPROACH SLAB | CY | 1,011.320 | 61.000 | 0.000 | 0.000 | 0.00 |
| 4100 | 04256035 | 000 | PRESTR CONC GIRDER (TX28) | LF | 233.160 | 1,290.000 | 0.000 | 0.000 | 0.00 |
| 4105 | 04326008 | 000 | RIPRAP (CONC)(CL B)(RR8&RR9) | CY | 681.110 | 70.100 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|---|----|---------|---------|-------|-------|------|
| 4110 | 04506024 | 001 | RAIL (TY SSTR)(HPC) | LF | 86.600 | 308.000 | 0.000 | 0.000 | 0.00 |
| 4115 | 04506111 | 001 | RAIL (TY SSTR) (W/DRAIN SLOT) (HPC) | LF | 93.270 | 260.000 | 0.000 | 0.000 | 0.00 |
| 4120 | 04546018 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - M) | LF | 254.410 | 78.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

PROJECT BR 2023(933) **CONTROL** 000402072

CATEGORY 001 **DESCRIPTION** ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|-------------|
| 4220 | 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 45.380 | 42.000 | 0.000 | 0.000 | 0.00 |
| 4225 | 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 39.880 | 1,706.000 | 0.000 | 0.000 | 0.00 |
| 4230 | 01646033 | 000 | DRILL SEEDING (PERM) (RURAL) (SANDY) | SY | 1.330 | 3,373.000 | 0.000 | 0.000 | 0.00 |
| 4235 | 02476274 | 003 | FL BS (CMP IN PLC)(TY A GR 4)(14") | SY | 40.820 | 2,533.000 | 0.000 | 0.000 | 0.00 |
| 4240 | 03106005 | 000 | PRIME COAT (AE-P) | GAL | 7.920 | 507.000 | 0.000 | 0.000 | 0.00 |
| 4245 | 03166017 | 002 | ASPH (AC-20-5TR) | GAL | 6.600 | 892.000 | 0.000 | 0.000 | 0.00 |
| 4250 | 03166126 | 002 | AGGR(TY-PB GR-4 SAC-A) | CY | 228.240 | 21.000 | 0.000 | 0.000 | 0.00 |
| 4255 | 04206011 | 000 | CL B CONC (FLUME) | CY | 4,136.200 | 2.200 | 0.000 | 0.000 | 0.00 |
| 4260 | 04326045 | 000 | RIPRAP (MOW STRIP)(4 IN) | CY | 899.350 | 35.000 | 0.000 | 0.000 | 0.00 |
| 4265 | 04966010 | 000 | REMOV STR (BRIDGE 100 - 499 FT LENGTH) | EA | 92,270.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 4270 | 05066042 | 005 | BIODEG EROSN CONT LOGS (INSTL) (18") | LF | 13.850 | 642.000 | 0.000 | 0.000 | 0.00 |
| 4275 | 05066043 | 005 | BIODEG EROSN CONT LOGS (REMOVE) | LF | 3.300 | 642.000 | 0.000 | 0.000 | 0.00 |
| 4280 | 05126001 | 000 | PORT CTB (FUR & INST)(SGL SLOPE)(TY 1) | LF | 66.750 | 830.000 | 0.000 | 0.000 | 0.00 |
| 4285 | 05146001 | 000 | PERM CTB (SGL SLOPE) (TY 1) (42) | LF | 92.880 | 546.000 | 0.000 | 0.000 | 0.00 |
| 4290 | 05336001 | 000 | RUMBLE STRIPS (SHOULDER) | LF | 0.460 | 1,060.000 | 0.000 | 0.000 | 0.00 |
| 4295 | 05406002 | 001 | MTL W-BEAM GD FEN (STEEL POST) | LF | 44.200 | 162.500 | 0.000 | 0.000 | 0.00 |
| 4300 | 05406006 | 001 | MTL BEAM GD FEN TRANS (THRIE-BEAM) | EA | 3,529.150 | 1.000 | 0.000 | 0.000 | 0.00 |
| 4305 | 05406016 | 001 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,945.980 | 1.000 | 0.000 | 0.000 | 0.00 |
| 4310 | 05406018 | 001 | MTL BM GD FEN TRANS (NON - SYM) | EA | 1,602.960 | 1.000 | 0.000 | 0.000 | 0.00 |
| 4315 | 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 3.300 | 50.000 | 0.000 | 0.000 | 0.00 |
| 4320 | 05426004 | 000 | RM MTL BM GD FENCE TRANS (THRIE-BEAM) | EA | 329.830 | 3.000 | 0.000 | 0.000 | 0.00 |
| 4325 | 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 4,386.700 | 1.000 | 0.000 | 0.000 | 0.00 |
| 4330 | 05446003 | 000 | GUARDRAIL END TREATMENT (REMOVE) | EA | 263.860 | 1.000 | 0.000 | 0.000 | 0.00 |
| 4335 | 06446001 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(P) | EA | 1,121.410 | 1.000 | 0.000 | 0.000 | 0.00 |
| 4340 | 06446076 | 000 | REMOVE SM RD SN SUP&AM | EA | 131.930 | 1.000 | 0.000 | 0.000 | 0.00 |
| 4345 | 06586013 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)CTB | EA | 26.390 | 3.000 | 0.000 | 0.000 | 0.00 |
| 4350 | 06586026 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB | EA | 26.390 | 8.000 | 0.000 | 0.000 | 0.00 |
| 4355 | 06586061 | 000 | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 | EA | 55.410 | 3.000 | 0.000 | 0.000 | 0.00 |
| 4370 | 06626112 | 000 | WK ZN PAV MRK SHT TERM RMV (W)(4") | LF | 2.640 | 105.000 | 0.000 | 0.000 | 0.00 |
| 4375 | 06666306 | 007 | RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) | LF | 0.990 | 210.000 | 0.000 | 0.000 | 0.00 |
| 4380 | 06666309 | 007 | RE PM W/RET REQ TY I (W)6"(SLD)(100MIL) | LF | 0.920 | 830.000 | 0.000 | 0.000 | 0.00 |
| 4385 | 06666321 | 007 | RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL) | LF | 0.920 | 830.000 | 0.000 | 0.000 | 0.00 |
| 4390 | 06726010 | 000 | REFL PAV MRKR TY II-C-R | EA | 9.240 | 11.000 | 0.000 | 0.000 | 0.00 |
| 4400 | 06776028 | 000 | ELIM EXT PV MRK & MRKS (RUMBLE STRIP) | LF | 3.960 | 1,660.000 | 0.000 | 0.000 | 0.00 |
| 4405 | 06786002 | 000 | PAV SURF PREP FOR MRK (6") | LF | 0.330 | 680.000 | 0.000 | 0.000 | 0.00 |
| 4410 | 06786033 | 000 | PAV SURF PREP FOR MRK (RPM) | EA | 1.320 | 4.000 | 0.000 | 0.000 | 0.00 |
| 4415 | 30776007 | 000 | SP MIXES SP-B SAC-B PG70-22 | TON | 197.080 | 1,031.000 | 0.000 | 0.000 | 0.00 |
| 4420 | 30776075 | 000 | TACK COAT | GAL | 6.600 | 234.000 | 0.000 | 0.000 | 0.00 |
| 4425 | 30806021 | 000 | STONE-MTRX-ASPH SMAR-F SAC-A | TON | 289.050 | 248.000 | 0.000 | 0.000 | 0.00 |
| 4430 | 30846001 | 000 | BONDING COURSE | GAL | 6.600 | 234.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|--------------------------|----------|-----|--|----|--------|---------|-------|-------|------|
| 4435 | 60726001 | 000 | MODULAR GLARE SCREENS (FURN & INSTALL) | LF | 36.580 | 830.000 | 0.000 | 0.000 | 0.00 |
| Category Subtotal | | | | | | | | | 0.00 |

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402242 [IH 20 EB @ PECOS RIVER RELIE

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|--------------------------|-----------|--------|---|------|------------|--------------|-----------------|------------------|-------------|
| 4485 | 04006005 | 000 | CEM STABIL BKFL | CY | 232.910 | 100.000 | 0.000 | 0.000 | 0.00 |
| 4490 | 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 396.170 | 568.000 | 0.000 | 0.000 | 0.00 |
| 4495 | 04206014 | 000 | CL C CONC (ABUT)(HPC) | CY | 1,131.110 | 48.000 | 0.000 | 0.000 | 0.00 |
| 4500 | 04206030 | 000 | CL C CONC (CAP)(HPC) | CY | 1,479.900 | 53.100 | 0.000 | 0.000 | 0.00 |
| 4505 | 04226002 | 000 | REINF CONC SLAB (HPC) | SF | 38.660 | 10,400.000 | 0.000 | 0.000 | 0.00 |
| 4510 | 04226015 | 000 | APPROACH SLAB | CY | 1,011.320 | 61.000 | 0.000 | 0.000 | 0.00 |
| 4515 | 04256035 | 000 | PRESTR CONC GIRDER (TX28) | LF | 233.160 | 1,290.000 | 0.000 | 0.000 | 0.00 |
| 4520 | 04326008 | 000 | RIPRAP (CONC)(CL B)(RR8&RR9) | CY | 681.110 | 59.000 | 0.000 | 0.000 | 0.00 |
| 4525 | 04506024 | 001 | RAIL (TY SSTR)(HPC) | LF | 86.600 | 308.000 | 0.000 | 0.000 | 0.00 |
| 4530 | 04506111 | 001 | RAIL (TY SSTR) (W/DRAIN SLOT) (HPC) | LF | 93.270 | 260.000 | 0.000 | 0.000 | 0.00 |
| 4535 | 04546018 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - M) | LF | 254.410 | 78.000 | 0.000 | 0.000 | 0.00 |
| Category Subtotal | | | | | | | | | 0.00 |

PROJECT BR 2023(933) CONTROL 000402073

CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|--|------|------------|--------------|-----------------|------------------|-------------|
| 4635 | 01056044 | 000 | REMOVING STAB BASE AND ASPH PAV (10") | SY | 8.830 | 422.000 | 0.000 | 0.000 | 0.00 |
| 4640 | 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 45.380 | 1,411.000 | 0.000 | 0.000 | 0.00 |
| 4645 | 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 39.880 | 2,260.000 | 0.000 | 0.000 | 0.00 |
| 4650 | 01506002 | 000 | BLADING | HR | 532.150 | 5.000 | 0.000 | 0.000 | 0.00 |
| 4655 | 01646033 | 000 | DRILL SEEDING (PERM) (RURAL) (SANDY) | SY | 1.330 | 8,304.000 | 0.000 | 0.000 | 0.00 |
| 4660 | 02166001 | 000 | PROOF ROLLING | HR | 149.190 | 5.000 | 0.000 | 0.000 | 0.00 |
| 4665 | 02476274 | 003 | FL BS (CMP IN PLC)(TY A GR 4)(14") | SY | 40.820 | 4,157.000 | 0.000 | 0.000 | 0.00 |
| 4670 | 03106005 | 000 | PRIME COAT (AE-P) | GAL | 7.920 | 832.000 | 0.000 | 0.000 | 0.00 |
| 4675 | 03166017 | 002 | ASPH (AC-20-5TR) | GAL | 6.600 | 6,680.000 | 0.000 | 0.000 | 0.00 |
| 4680 | 03166126 | 002 | AGGR(TY-PB GR-4 SAC-A) | CY | 228.240 | 178.000 | 0.000 | 0.000 | 0.00 |
| 4685 | 03546030 | 000 | PLANE ASPH CONC PAV(0" TO 8") | SY | 4.240 | 1,689.000 | 0.000 | 0.000 | 0.00 |
| 4690 | 04206011 | 000 | CL B CONC (FLUME) | CY | 4,136.200 | 3.900 | 0.000 | 0.000 | 0.00 |
| 4695 | 04326045 | 000 | RIPRAP (MOW STRIP)(4 IN) | CY | 899.350 | 30.000 | 0.000 | 0.000 | 0.00 |
| 4700 | 04966010 | 000 | REMOV STR (BRIDGE 100 - 499 FT LENGTH) | EA | 92,270.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 4705 | 05066020 | 005 | CONSTRUCTION EXITS (INSTALL) (TY 1) | SY | 31.660 | 78.000 | 0.000 | 0.000 | 0.00 |
| 4710 | 05066024 | 005 | CONSTRUCTION EXITS (REMOVE) | SY | 11.870 | 78.000 | 0.000 | 0.000 | 0.00 |
| 4715 | 05066042 | 005 | BIODEG EROSN CONT LOGS (INSTL) (18") | LF | 13.850 | 1,114.000 | 0.000 | 0.000 | 0.00 |
| 4720 | 05066043 | 005 | BIODEG EROSN CONT LOGS (REMOVE) | LF | 3.300 | 1,114.000 | 0.000 | 0.000 | 0.00 |
| 4725 | 05086001 | 000 | CONSTRUCTING DETOURS | SY | 97.090 | 2,640.000 | 0.000 | 0.000 | 0.00 |
| 4730 | 05126001 | 000 | PORT CTB (FUR & INST)(SGL SLOPE)(TY 1) | LF | 66.750 | 724.000 | 0.000 | 0.000 | 0.00 |
| 4735 | 05126025 | 000 | PORT CTB (MOVE)(SGL SLP)(TY 1) | LF | 5.600 | 1,970.000 | 0.000 | 0.000 | 0.00 |
| 4740 | 05126049 | 000 | PORT CTB (REMOVE)(SGL SLP)(TY 1) | LF | 9.150 | 3,533.000 | 0.000 | 0.000 | 0.00 |
| 4745 | 05336001 | 000 | RUMBLE STRIPS (SHOULDER) | LF | 0.460 | 1,740.000 | 0.000 | 0.000 | 0.00 |
| 4750 | 05406002 | 001 | MTL W-BEAM GD FEN (STEEL POST) | LF | 44.200 | 350.000 | 0.000 | 0.000 | 0.00 |
| 4755 | 05406006 | 001 | MTL BEAM GD FEN TRANS (THRIE-BEAM) | EA | 3,529.150 | 2.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|---|-----|-----------|-----------|-------|-------|------|
| 4760 | 05406016 | 001 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,945.980 | 2.000 | 0.000 | 0.000 | 0.00 |
| 4765 | 05406018 | 001 | MTL BM GD FEN TRANS (NON - SYM) | EA | 1,602.960 | 2.000 | 0.000 | 0.000 | 0.00 |
| 4770 | 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 3.300 | 300.000 | 0.000 | 0.000 | 0.00 |
| 4775 | 05426004 | 000 | RM MTL BM GD FENCE TRANS (THRIE-BEAM) | EA | 329.830 | 2.000 | 0.000 | 0.000 | 0.00 |
| 4780 | 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 4,386.700 | 2.000 | 0.000 | 0.000 | 0.00 |
| 4785 | 05446003 | 000 | GUARDRAIL END TREATMENT (REMOVE) | EA | 263.860 | 2.000 | 0.000 | 0.000 | 0.00 |
| 4790 | 06446001 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(P) | EA | 1,121.410 | 1.000 | 0.000 | 0.000 | 0.00 |
| 4795 | 06446004 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(T) | EA | 1,438.050 | 1.000 | 0.000 | 0.000 | 0.00 |
| 4800 | 06446076 | 000 | REMOVE SM RD SN SUP&AM | EA | 131.930 | 2.000 | 0.000 | 0.000 | 0.00 |
| 4805 | 06586013 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)CTB | EA | 26.390 | 3.000 | 0.000 | 0.000 | 0.00 |
| 4810 | 06586026 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB | EA | 26.390 | 3.000 | 0.000 | 0.000 | 0.00 |
| 4815 | 06586061 | 000 | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 | EA | 55.410 | 3.000 | 0.000 | 0.000 | 0.00 |
| 4820 | 06586064 | 000 | INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2 | EA | 55.410 | 3.000 | 0.000 | 0.000 | 0.00 |
| 4825 | 06626008 | 000 | WK ZN PAV MRK NON-REMOV (W)6"(SLD) | LF | 0.660 | 4,554.000 | 0.000 | 0.000 | 0.00 |
| 4830 | 06626037 | 000 | WK ZN PAV MRK NON-REMOV (Y)6"(SLD) | LF | 0.660 | 6,440.000 | 0.000 | 0.000 | 0.00 |
| 4835 | 06626048 | 000 | WK ZN PAV MRK REMOV (REFL) TY I-C | EA | 9.240 | 30.000 | 0.000 | 0.000 | 0.00 |
| 4840 | 06626050 | 000 | WK ZN PAV MRK REMOV (REFL) TY II-A-A | EA | 9.240 | 30.000 | 0.000 | 0.000 | 0.00 |
| 4845 | 06626056 | 000 | WK ZN PAV MRK REMOV (TRAF BTN) TY W | EA | 7.920 | 120.000 | 0.000 | 0.000 | 0.00 |
| 4850 | 06626058 | 000 | WK ZN PAV MRK REMOV (TRAF BTN) TY Y | EA | 7.920 | 120.000 | 0.000 | 0.000 | 0.00 |
| 4855 | 06626067 | 000 | WK ZN PAV MRK REMOV (W)6"(SLD) | LF | 1.450 | 1,264.000 | 0.000 | 0.000 | 0.00 |
| 4860 | 06626098 | 000 | WK ZN PAV MRK REMOV (Y)6"(SLD) | LF | 1.450 | 3,100.000 | 0.000 | 0.000 | 0.00 |
| 4865 | 06626109 | 000 | WK ZN PAV MRK SHT TERM (TAB)TY W | EA | 2.640 | 291.000 | 0.000 | 0.000 | 0.00 |
| 4870 | 06626112 | 000 | WK ZN PAV MRK SHT TERM RMV (W)(4") | LF | 2.640 | 150.000 | 0.000 | 0.000 | 0.00 |
| 4875 | 06666306 | 007 | RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) | LF | 0.990 | 1,090.000 | 0.000 | 0.000 | 0.00 |
| 4880 | 06666309 | 007 | RE PM W/RET REQ TY I (W)6"(SLD)(100MIL) | LF | 0.920 | 3,040.000 | 0.000 | 0.000 | 0.00 |
| 4885 | 06666321 | 007 | RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL) | LF | 0.920 | 4,330.000 | 0.000 | 0.000 | 0.00 |
| 4890 | 06726010 | 000 | REFL PAV MRKR TY II-C-R | EA | 9.240 | 55.000 | 0.000 | 0.000 | 0.00 |
| 4895 | 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 1.120 | 6,070.000 | 0.000 | 0.000 | 0.00 |
| 4900 | 06776028 | 000 | ELIM EXT PV MRK & MRKS (RUMBLE STRIP) | LF | 3.960 | 6,300.000 | 0.000 | 0.000 | 0.00 |
| 4905 | 06786002 | 000 | PAV SURF PREP FOR MRK (6") | LF | 0.330 | 6,500.000 | 0.000 | 0.000 | 0.00 |
| 4910 | 06786033 | 000 | PAV SURF PREP FOR MRK (RPM) | EA | 1.320 | 44.000 | 0.000 | 0.000 | 0.00 |
| 4915 | 30776007 | 000 | SP MIXES SP-B SAC-B PG70-22 | TON | 197.080 | 1,693.000 | 0.000 | 0.000 | 0.00 |
| 4920 | 30776075 | 000 | TACK COAT | GAL | 6.600 | 385.000 | 0.000 | 0.000 | 0.00 |
| 4925 | 30806021 | 000 | STONE-MTRX-ASPH SMAR-F SAC-A | TON | 289.050 | 407.000 | 0.000 | 0.000 | 0.00 |
| 4930 | 30846001 | 000 | BONDING COURSE | GAL | 6.600 | 385.000 | 0.000 | 0.000 | 0.00 |
| 4935 | 60726001 | 000 | MODULAR GLARE SCREENS (FURN & INSTALL) | LF | 36.580 | 724.000 | 0.000 | 0.000 | 0.00 |
| 4940 | 60726002 | 000 | MODULAR GLARE SCREENS (REMOVE) | LF | 10.030 | 2,694.000 | 0.000 | 0.000 | 0.00 |
| 4945 | 60726003 | 000 | MODULAR GLARE SCREENS (MOVE) | LF | 10.600 | 1,970.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402249 [IH 20 WB @ PECOS RIVER RELIE

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---------------------------------|------|------------|--------------|-----------------|------------------|-------------|
| 4995 | 04006005 | 000 | CEM STABIL BKFL | CY | 232.910 | 100.000 | 0.000 | 0.000 | 0.00 |
| 5000 | 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 396.170 | 698.000 | 0.000 | 0.000 | 0.00 |
| 5005 | 04206014 | 000 | CL C CONC (ABUT)(HPC) | CY | 1,131.110 | 48.000 | 0.000 | 0.000 | 0.00 |
| 5010 | 04206030 | 000 | CL C CONC (CAP)(HPC) | CY | 1,479.900 | 53.100 | 0.000 | 0.000 | 0.00 |
| 5015 | 04226002 | 000 | REINF CONC SLAB (HPC) | SF | 38.660 | 10,400.000 | 0.000 | 0.000 | 0.00 |
| 5020 | 04226015 | 000 | APPROACH SLAB | CY | 1,011.320 | 61.000 | 0.000 | 0.000 | 0.00 |
| 5025 | 04256035 | 000 | PRESTR CONC GIRDER (TX28) | LF | 233.160 | 1,290.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|---|----|---------|---------|-------|-------|------|
| 5030 | 04326008 | 000 | RIPRAP (CONC)(CL B)(RR8&RR9) | CY | 681.110 | 68.900 | 0.000 | 0.000 | 0.00 |
| 5035 | 04506024 | 001 | RAIL (TY SSTR)(HPC) | LF | 86.600 | 308.000 | 0.000 | 0.000 | 0.00 |
| 5040 | 04506111 | 001 | RAIL (TY SSTR) (W/DRAIN SLOT) (HPC) | LF | 93.270 | 260.000 | 0.000 | 0.000 | 0.00 |
| 5045 | 04546018 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - M) | LF | 254.410 | 78.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

PROJECT BR 2023(933) **CONTROL** 000402074
CATEGORY 001 **DESCRIPTION** ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|--|------|------------|--------------|-----------------|------------------|-------------|
| 5145 | 01046054 | 000 | REMOVING CONCRETE(MOW STRIP) | LF | 10.660 | 1,659.000 | 0.000 | 0.000 | 0.00 |
| 5150 | 01056044 | 000 | REMOVING STAB BASE AND ASPH PAV (10") | SY | 8.830 | 422.000 | 0.000 | 0.000 | 0.00 |
| 5155 | 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 45.380 | 1,202.000 | 0.000 | 0.000 | 0.00 |
| 5160 | 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 39.880 | 2,294.000 | 0.000 | 0.000 | 0.00 |
| 5165 | 01646033 | 000 | DRILL SEEDING (PERM) (RURAL) (SANDY) | SY | 1.330 | 6,732.000 | 0.000 | 0.000 | 0.00 |
| 5170 | 02476274 | 003 | FL BS (CMP IN PLC)(TY A GR 4)(14") | SY | 40.820 | 4,157.000 | 0.000 | 0.000 | 0.00 |
| 5175 | 03106005 | 000 | PRIME COAT (AE-P) | GAL | 7.920 | 832.000 | 0.000 | 0.000 | 0.00 |
| 5180 | 03166017 | 002 | ASPH (AC-20-5TR) | GAL | 6.600 | 6,680.000 | 0.000 | 0.000 | 0.00 |
| 5185 | 03166126 | 002 | AGGR(TY-PB GR-4 SAC-A) | CY | 228.240 | 178.000 | 0.000 | 0.000 | 0.00 |
| 5190 | 03546030 | 000 | PLANE ASPH CONC PAV(0" TO 8") | SY | 4.240 | 1,689.000 | 0.000 | 0.000 | 0.00 |
| 5195 | 04206011 | 000 | CL B CONC (FLUME) | CY | 4,136.200 | 2.200 | 0.000 | 0.000 | 0.00 |
| 5200 | 04326045 | 000 | RIPRAP (MOW STRIP)(4 IN) | CY | 899.350 | 109.000 | 0.000 | 0.000 | 0.00 |
| 5205 | 04966010 | 000 | REMOV STR (BRIDGE 100 - 499 FT LENGTH) | EA | 92,270.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 5210 | 05066020 | 005 | CONSTRUCTION EXITS (INSTALL) (TY 1) | SY | 31.660 | 78.000 | 0.000 | 0.000 | 0.00 |
| 5215 | 05066024 | 005 | CONSTRUCTION EXITS (REMOVE) | SY | 11.870 | 78.000 | 0.000 | 0.000 | 0.00 |
| 5220 | 05066042 | 005 | BIODEG EROSN CONT LOGS (INSTL) (18") | LF | 13.850 | 1,022.000 | 0.000 | 0.000 | 0.00 |
| 5225 | 05066043 | 005 | BIODEG EROSN CONT LOGS (REMOVE) | LF | 3.300 | 1,022.000 | 0.000 | 0.000 | 0.00 |
| 5230 | 05086001 | 000 | CONSTRUCTING DETOURS | SY | 97.090 | 3,370.000 | 0.000 | 0.000 | 0.00 |
| 5235 | 05126001 | 000 | PORT CTB (FUR & INST)(SGL SLOPE)(TY 1) | LF | 66.750 | 1,970.000 | 0.000 | 0.000 | 0.00 |
| 5240 | 05126025 | 000 | PORT CTB (MOVE)(SGL SLP)(TY 1) | LF | 5.600 | 1,050.000 | 0.000 | 0.000 | 0.00 |
| 5245 | 05146001 | 000 | PERM CTB (SGL SLOPE) (TY 1) (42) | LF | 92.880 | 2,569.000 | 0.000 | 0.000 | 0.00 |
| 5250 | 05336001 | 000 | RUMBLE STRIPS (SHOULDER) | LF | 0.460 | 1,740.000 | 0.000 | 0.000 | 0.00 |
| 5255 | 05406002 | 001 | MTL W-BEAM GD FEN (STEEL POST) | LF | 44.200 | 162.500 | 0.000 | 0.000 | 0.00 |
| 5260 | 05406006 | 001 | MTL BEAM GD FEN TRANS (THRIE-BEAM) | EA | 3,529.150 | 1.000 | 0.000 | 0.000 | 0.00 |
| 5265 | 05406016 | 001 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,945.980 | 1.000 | 0.000 | 0.000 | 0.00 |
| 5270 | 05406018 | 001 | MTL BM GD FEN TRANS (NON - SYM) | EA | 1,602.960 | 1.000 | 0.000 | 0.000 | 0.00 |
| 5275 | 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 3.300 | 50.000 | 0.000 | 0.000 | 0.00 |
| 5280 | 05426004 | 000 | RM MTL BM GD FENCE TRANS (THRIE-BEAM) | EA | 329.830 | 3.000 | 0.000 | 0.000 | 0.00 |
| 5285 | 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 4,386.700 | 1.000 | 0.000 | 0.000 | 0.00 |
| 5290 | 05446003 | 000 | GUARDRAIL END TREATMENT (REMOVE) | EA | 263.860 | 1.000 | 0.000 | 0.000 | 0.00 |
| 5295 | 05456005 | 000 | CRASH CUSH ATTEN (REMOVE) | EA | 1,978.960 | 1.000 | 0.000 | 0.000 | 0.00 |
| 5300 | 05456019 | 000 | CRASH CUSH ATTEN (INSTL)(S)(N)(TL3) | EA | 10,554.470 | 1.000 | 0.000 | 0.000 | 0.00 |
| 5305 | 06446004 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(T) | EA | 1,438.050 | 1.000 | 0.000 | 0.000 | 0.00 |
| 5310 | 06446076 | 000 | REMOVE SM RD SN SUP&AM | EA | 131.930 | 1.000 | 0.000 | 0.000 | 0.00 |
| 5315 | 06586013 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)CTB | EA | 26.390 | 3.000 | 0.000 | 0.000 | 0.00 |
| 5320 | 06586026 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB | EA | 26.390 | 12.000 | 0.000 | 0.000 | 0.00 |
| 5325 | 06586061 | 000 | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 | EA | 55.410 | 3.000 | 0.000 | 0.000 | 0.00 |
| 5340 | 06626067 | 000 | WK ZN PAV MRK REMOV (W)6"(SLD) | LF | 1.450 | 390.000 | 0.000 | 0.000 | 0.00 |
| 5350 | 06626109 | 000 | WK ZN PAV MRK SHT TERM (TAB)TY W | EA | 2.640 | 123.000 | 0.000 | 0.000 | 0.00 |

| CONTRACT ID | 000402063 | ESTIMATE | 0005 | CONTRACTOR'S ESTIMATE PACKAGE | | | | | Page 24 of 25 |
|-------------|-----------|----------|---|-------------------------------|---------|-----------|-------|--------------------------|---------------|
| 5355 | 06626112 | 000 | WK ZN PAV MRK SHT TERM RMV (W)(4") | LF | 2.640 | 150.000 | 0.000 | 0.000 | 0.00 |
| 5360 | 06666306 | 007 | RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) | LF | 0.990 | 880.000 | 0.000 | 0.000 | 0.00 |
| 5365 | 06666309 | 007 | RE PM W/RET REQ TY I (W)6"(SLD)(100MIL) | LF | 0.920 | 2,810.000 | 0.000 | 0.000 | 0.00 |
| 5370 | 06666321 | 007 | RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL) | LF | 0.920 | 3,510.000 | 0.000 | 0.000 | 0.00 |
| 5375 | 06726010 | 000 | REFL PAV MRKR TY II-C-R | EA | 9.240 | 44.000 | 0.000 | 0.000 | 0.00 |
| 5385 | 06776028 | 000 | ELIM EXT PV MRK & MRKS (RUMBLE STRIP) | LF | 3.960 | 5,920.000 | 0.000 | 0.000 | 0.00 |
| 5390 | 06786002 | 000 | PAV SURF PREP FOR MRK (6") | LF | 0.330 | 5,240.000 | 0.000 | 0.000 | 0.00 |
| 5395 | 06786033 | 000 | PAV SURF PREP FOR MRK (RPM) | EA | 1.320 | 33.000 | 0.000 | 0.000 | 0.00 |
| 5400 | 30776007 | 000 | SP MIXES SP-B SAC-B PG70-22 | TON | 197.080 | 1,693.000 | 0.000 | 0.000 | 0.00 |
| 5405 | 30776075 | 000 | TACK COAT | GAL | 6.600 | 385.000 | 0.000 | 0.000 | 0.00 |
| 5410 | 30806021 | 000 | STONE-MTRX-ASPH SMAR-F SAC-A | TON | 289.050 | 407.000 | 0.000 | 0.000 | 0.00 |
| 5415 | 30846001 | 000 | BONDING COURSE | GAL | 6.600 | 385.000 | 0.000 | 0.000 | 0.00 |
| 5420 | 60726001 | 000 | MODULAR GLARE SCREENS (FURN & INSTALL) | LF | 36.580 | 1,970.000 | 0.000 | 0.000 | 0.00 |
| 5425 | 61856002 | 002 | TMA (STATIONARY) | DAY | 902.680 | 54.000 | 0.000 | 0.000 | 0.00 |
| 5430 | 61856005 | 002 | TMA (MOBILE OPERATION) | DAY | 134.100 | 124.000 | 0.000 | 0.000 | 0.00 |
| | | | | | | | | Category Subtotal | 0.00 |

CATEGORY 002 DESCRIPTION BRIDGE: 062380000402243 [IH 20 EB @ PECOS RIVER RELIE

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---|------|------------|--------------|-----------------|--------------------------|-------------|
| 5480 | 04006005 | 000 | CEM STABIL BKFL | CY | 232.910 | 100.000 | 0.000 | 0.000 | 0.00 |
| 5485 | 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 396.170 | 698.000 | 0.000 | 0.000 | 0.00 |
| 5490 | 04206014 | 000 | CL C CONC (ABUT)(HPC) | CY | 1,131.110 | 48.000 | 0.000 | 0.000 | 0.00 |
| 5495 | 04206030 | 000 | CL C CONC (CAP)(HPC) | CY | 1,479.900 | 53.100 | 0.000 | 0.000 | 0.00 |
| 5500 | 04226002 | 000 | REINF CONC SLAB (HPC) | SF | 38.660 | 10,400.000 | 0.000 | 0.000 | 0.00 |
| 5505 | 04226015 | 000 | APPROACH SLAB | CY | 1,011.320 | 61.000 | 0.000 | 0.000 | 0.00 |
| 5510 | 04256035 | 000 | PRESTR CONC GIRDER (TX28) | LF | 233.160 | 1,290.000 | 0.000 | 0.000 | 0.00 |
| 5515 | 04326008 | 000 | RIPRAP (CONC)(CL B)(RR8&RR9) | CY | 681.110 | 58.100 | 0.000 | 0.000 | 0.00 |
| 5520 | 04506024 | 001 | RAIL (TY SSTR)(HPC) | LF | 86.600 | 308.000 | 0.000 | 0.000 | 0.00 |
| 5525 | 04506111 | 001 | RAIL (TY SSTR) (W/DRAIN SLOT) (HPC) | LF | 93.270 | 260.000 | 0.000 | 0.000 | 0.00 |
| 5530 | 04546018 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - M) | LF | 254.410 | 78.000 | 0.000 | 0.000 | 0.00 |
| | | | | | | | | Category Subtotal | 0.00 |

TOTAL ITEM EARNINGS THIS CONTRACT \$412,627.72

CONSTRUCTION ESTIMATE COMBINED

| ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|------------------------------------|--------|---|------|---------------|--------------|------------------|---------------------|
| 05006001 | 000 | MOBILIZATION | LS | 1,560,547.060 | 1.00 | 0.099 | 154,494.16 |
| 05026001 | 008 | BARRICADES, SIGNS AND TRAFFIC HANDLING | MO | 9,482.220 | 22.00 | 2.000 | 18,964.44 |
| 05126001 | 000 | PORT CTB (FUR & INST)(SGL SLOPE)(TY 1) | LF | 66.750 | 3,802.00 | 1,260.000 | 84,105.00 |
| 06626008 | 000 | WK ZN PAV MRK NON-REMOV (W)6"(SLD) | LF | 0.660 | 12,060.00 | 10,125.000 | 6,682.50 |
| 06626037 | 000 | WK ZN PAV MRK NON-REMOV (Y)6"(SLD) | LF | 0.660 | 10,366.00 | 10,069.000 | 6,645.54 |
| 06626067 | 000 | WK ZN PAV MRK REMOV (W)6"(SLD) | LF | 1.450 | 7,212.00 | 1,595.000 | 2,312.75 |
| 06626098 | 000 | WK ZN PAV MRK REMOV (Y)6"(SLD) | LF | 1.450 | 14,386.00 | 8,185.000 | 11,868.25 |
| 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 1.120 | 35,490.00 | 20,521.000 | 22,983.52 |
| 60016002 | 000 | PORTABLE CHANGEABLE MESSAGE SIGN | EA | 15,002.400 | 5.00 | 4.000 | 60,009.60 |
| 60796002 | 000 | AUTO PORT SMRT TRF MONITOR SYS (PLAN 1) | DAY | 223.840 | 1,338.00 | 76.000 | 17,011.84 |
| 61586001 | 000 | TMSP RADAR SPEED CONTROL MONITOR | EA | 13,323.720 | 2.00 | 2.000 | 26,647.44 |
| 61856002 | 002 | TMA (STATIONARY) | DAY | 902.680 | 52.00 | 1.000 | 902.68 |
| TOTAL ITEM EARNINGS TO DATE | | | | | | | \$412,627.72 |