



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **07/08/24**

CONTRACT ID: **091016162**  
 PROJECT: **STP 2023(201)TAPS**  
 CONTRACT: **08233233**  
 AWARD AMOUNT: **\$2,988,318.62**  
 PROJECTED AMOUNT: **\$3,009,318.62**  
 ADJ. PROJECTED AMOUNT: **\$3,009,318.62**  
 CONTRACTOR: **THK CONSTRUCTION LLC**

HIGHWAY: **Various**  
 DISTRICT NAME: **TYLER**  
 COUNTY: **SMITH**  
 AREA ENGINEER: **Paul Schneider, P.E.**  
 AREA NUMBER: **057**

ESTIMATE NUMBER: **0009**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **05/29/2024** to **06/28/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **74.38**  
 % TIME USED: **76.08**  
 % RETAINAGE: **0.00**

LETTING DATE: **08/03/2023**  
 AWARD DATE: **08/16/2023**  
 NOTICE TO PROCEED DATE: **09/13/2023**  
 WORK BEGIN DATE: **10/03/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$2,238,350.09	\$2,110,608.91	\$127,741.18
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$2,238,350.09	\$2,110,608.91	\$127,741.18
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$2,238,350.09</b>	<b>\$2,110,608.91</b>	<b>\$127,741.18</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 10/03/2023  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 209  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 209  
DAYS CHARGED TO DATE: 159  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$832.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$832.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
05/29/2024	1		
05/30/2024	1		
05/31/2024		1	TOO WET
06/01/2024		1	SATURDAY
06/02/2024		1	SUNDAY
06/03/2024	1		
06/04/2024		1	TOO WET
06/05/2024	1		
06/06/2024	1		
06/07/2024	1		
06/08/2024		1	SATURDAY
06/09/2024		1	SUNDAY
06/10/2024	1		
06/11/2024	1		
06/12/2024	1		
06/13/2024	1		
06/14/2024	1		
06/15/2024		1	SATURDAY
06/16/2024		1	SUNDAY
06/17/2024	1		
06/18/2024	1		
06/19/2024	1		
06/20/2024	1		
06/21/2024	1		
06/22/2024		1	SATURDAY
06/23/2024		1	SUNDAY
06/24/2024	1		
06/25/2024	1		
06/26/2024	1		
06/27/2024	1		
06/28/2024	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	21	10
SATURDAY		4
SUNDAY		4
TOO WET		2

WORK PERFORMED THIS PERIOD

PROJECT STP 2023(201)TAPS CONTROL 091016162  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0065	01046001	000	REMOVING CONC (PAV)	SY	30.000	24.990	\$749.70	1,637.00	1,714.89
0070	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	10.000	107.000	\$1,070.00	658.00	612.00
0085	01106001	000	EXCAVATION (ROADWAY)	CY	12.000	465.110	\$5,581.32	4,160.00	4,327.83
0090	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	12.000	68.960	\$827.52	8,612.00	9,880.84
0095	01606001	000	FURNISHING AND PLACING TOPSOIL (4")	STA	1,000.000	5.000	\$5,000.00	111.90	133.00
0100	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	4.000	694.430	\$2,777.72	2,464.00	694.43
0260	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,894.800	1.000	\$1,894.80	15.00	9.00
0315	05296002	000	CONC CURB (TY II)	LF	40.000	32.000	\$1,280.00	511.00	44.00
0320	05296008	000	CONC CURB & GUTTER (TY II)	LF	50.000	75.000	\$3,750.00	163.00	345.50
0335	05316001	000	CONC SIDEWALKS (4")	SY	70.000	32.250	\$2,257.50	603.00	210.88
0340	05316002	000	CONC SIDEWALKS (5")	SY	75.000	972.010	\$72,900.75	13,921.00	13,481.12
0355	05316010	000	CURB RAMPS (TY 7)	EA	3,500.000	3.000	\$10,500.00	6.00	6.00
0360	05316013	000	CURB RAMPS (TY 10)	EA	3,500.000	3.000	\$10,500.00	11.00	9.00
0445	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	4,745.000	4.000	\$18,980.00	8.00	4.00
0450	06876001	000	PED POLE ASSEMBLY	EA	6,101.000	1.000	\$6,101.00	1.00	1.00
0455	06876005	000	REMOVE PED POLE ASSEMBLY	EA	1,070.000	1.000	\$1,070.00	1.00	1.00
0520	10106004	000	DECORATIVE LANDSCAPE PAVING (TYPE 1)	SY	50.000	48.890	\$2,444.50	434.00	386.56
0535	61856002	002	TMA (STATIONARY)	DAY	350.000	2.000	\$700.00	45.00	31.00
0600	96016001		MATERIAL ON HAND	DOL	1.000	-20,643.630	-\$20,643.63	1,000.00	30,484.90

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$127,741.18**

CONTRACT LINE ITEMS

PROJECT STP 2023(201)TAPS CONTROL 091016162  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	1,400.000	111.900	0.000	111.82	156,548.00
0065	01046001	000	REMOVING CONC (PAV)	SY	30.000	1,637.000	0.000	1,714.89	51,446.70
0070	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	10.000	658.000	0.000	612.00	6,120.00
0075	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	20.000	20.000	0.000	20.01	400.20
0080	01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	5.000	860.000	0.000	435.78	2,178.90
0085	01106001	000	EXCAVATION (ROADWAY)	CY	12.000	4,160.000	0.000	4,327.83	51,933.96
0090	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	12.000	8,612.000	0.000	9,880.84	118,570.08
0095	01606001	000	FURNISHING AND PLACING TOPSOIL (4")	STA	1,000.000	111.900	0.000	133.00	133,000.00
0100	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	4.000	2,464.000	0.000	694.43	2,777.72
0105	01626002	000	BLOCK SODDING	SY	6.825	6,918.000	0.000	3,381.78	23,080.65
0110	01646055	000	BONDED FBR MTRX SEED (TEMP)(WARM)	SY	0.840	11,088.000	0.000	11,404.90	9,580.11
0115	01646056	000	BONDED FBR MTRX SEED (TEMP)(COOL)	SY	0.840	11,088.000	0.000	4,660.11	3,914.49
0120	01646070	000	BOND FBR MTRX SEED (PERM) (URBAN)(SAND)	SY	1.180	11,088.000	0.000	12,615.79	14,886.63
0155	04026001	000	TRENCH EXCAVATION PROTECTION	LF	20.000	286.000	0.000	70.00	1,400.00
0165	04236004	000	RETAINING WALL (CONC BLOCK)	SF	70.000	1,947.000	0.000	324.70	22,729.00
0185	04326034	000	RIPRAP (STONE PROTECTION)(21 IN)	CY	200.000	33.500	0.000	46.63	9,326.00
0190	04326036	000	RIPRAP (STONE PROTECTION)(30 IN)	CY	225.000	64.300	0.000	63.52	14,292.00
0200	04646003	001	RC PIPE (CL III)(18 IN)	LF	70.000	198.000	0.000	198.00	13,860.00
0205	04646007	001	RC PIPE (CL III)(30 IN)	LF	100.000	30.000	0.000	144.00	14,400.00
0210	04646008	001	RC PIPE (CL III)(36 IN)	LF	130.000	46.000	0.000	46.00	5,980.00
0215	04646009	001	RC PIPE (CL III)(42 IN)	LF	160.000	70.000	0.000	70.00	11,200.00
0220	04656020	001	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	11,000.000	1.000	0.000	1.00	11,000.00
0225	04656154	001	INLET (COMPL)(PAZD)(RC)(5FTX5FT)	EA	8,500.000	1.000	0.000	1.00	8,500.00
0230	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	700.000	1.000	0.000	1.00	700.00
0235	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	700.000	2.000	0.000	2.00	1,400.00
0240	04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	4,300.000	2.000	0.000	2.00	8,600.00
0245	04676463	000	SET (TY II) (42 IN) (RCP) (4: 1) (C)	EA	5,800.000	1.000	0.000	1.00	5,800.00
0255	05006001	000	MOBILIZATION	LS	260,000.000	1.000	0.000	0.90	234,000.00
0260	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,894.800	15.000	0.000	9.00	17,053.20
0275	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	40.000	270.000	0.000	136.88	5,475.20
0280	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	10.000	270.000	0.000	44.44	444.40
0290	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.210	13,785.000	0.000	6,232.00	20,004.72
0295	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.700	13,785.000	0.000	3,188.00	2,231.60
0310	05296001	000	CONC CURB (TY I)	LF	30.000	138.000	0.000	68.00	2,040.00
0315	05296002	000	CONC CURB (TY II)	LF	40.000	511.000	0.000	44.00	1,760.00
0320	05296008	000	CONC CURB & GUTTER (TY II)	LF	50.000	163.000	0.000	345.50	17,275.00
0330	05306017	000	DRIVEWAYS (CONC) (HES)	SY	100.000	254.000	0.000	194.00	19,400.00
0335	05316001	000	CONC SIDEWALKS (4")	SY	70.000	603.000	0.000	210.88	14,761.60
0340	05316002	000	CONC SIDEWALKS (5")	SY	75.000	13,921.000	0.000	13,481.12	1,011,084.23
0345	05316004	000	CURB RAMPS (TY 1)	EA	3,500.000	9.000	0.000	9.00	31,500.00
0350	05316006	000	CURB RAMPS (TY 3)	EA	3,500.000	5.000	0.000	4.00	14,000.00
0355	05316010	000	CURB RAMPS (TY 7)	EA	3,500.000	6.000	0.000	6.00	21,000.00
0360	05316013	000	CURB RAMPS (TY 10)	EA	3,500.000	11.000	0.000	9.00	31,500.00
0445	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	4,745.000	8.000	0.000	4.00	18,980.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0450	06876001	000	PED POLE ASSEMBLY	EA	6,101.000	1.000	0.000	1.00	6,101.00
0455	06876005	000	REMOVE PED POLE ASSEMBLY	EA	1,070.000	1.000	0.000	1.00	1,070.00
0520	10106004	000	DECORATIVE LANDSCAPE PAVING (TYPE 1)	SY	50.000	434.000	0.000	386.56	19,328.00
0535	61856002	002	TMA (STATIONARY)	DAY	350.000	45.000	0.000	31.00	10,850.00
0600	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	30,484.90	30,484.90
0625	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	4,381.80	4,381.80
<b>Category Subtotal</b>									<b>\$2,238,350.09</b>

PROJECT STP 2023(201)TAPS CONTROL 091016162

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0125	01686001	000	VEGETATIVE WATERING	MG	20.000	198.100	0.000	0.000	0.00
0130	01706006	000	IRRIGATION SYSTEM LOCATION A	LS	25,000.000	1.000	0.000	0.000	0.00
0135	01926024	000	PLANT MATERIAL (30 GAL) (TREE)	EA	200.000	16.000	0.000	0.000	0.00
0140	01936001	000	PLANT MAINTENANCE	MO	1,000.000	8.000	0.000	0.000	0.00
0145	01936023	000	IRRIG SYS OPER AND MAINT LOCATION A	MO	1,000.000	8.000	0.000	0.000	0.00
0150	03516004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8")	SY	185.000	34.000	0.000	0.000	0.00
0160	04206007	001	CL A CONC (FLUME)	CY	600.000	10.000	0.000	0.000	0.00
0170	04326002	000	RIPRAP (CONC)(5 IN)	CY	560.000	179.300	0.000	0.000	0.00
0175	04326003	000	RIPRAP (CONC)(6 IN)	CY	560.000	24.900	0.000	0.000	0.00
0180	04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	200.000	13.200	0.000	0.000	0.00
0195	04506051	001	RAIL (HANDRAIL)(TY E)	LF	223.000	224.000	0.000	0.000	0.00
0250	04816024	000	PIPE (PVC) (SCH 80) (8 IN)	LF	60.000	500.000	0.000	0.000	0.00
0265	05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	35.310	60.000	0.000	0.000	0.00
0270	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	11.770	60.000	0.000	0.000	0.00
0285	05066030	005	BACKHOE WORK (EROSION & SEDMT CONT)	HR	100.000	30.000	0.000	0.000	0.00
0300	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.350	1,500.000	0.000	0.000	0.00
0305	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.140	1,500.000	0.000	0.000	0.00
0325	05306005	000	DRIVEWAYS (ACP)	SY	143.000	140.000	0.000	0.000	0.00
0365	05566004	000	PIPE UNDERDRAINS (TY 4) (6")	LF	20.000	500.000	0.000	0.000	0.00
0370	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	12.840	20.000	0.000	0.000	0.00
0375	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	4.280	1,290.000	0.000	0.000	0.00
0380	06206009	000	ELEC CONDR (NO.6) BARE	LF	4.280	20.000	0.000	0.000	0.00
0385	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	442.980	48.000	0.000	0.000	0.00
0390	06446076	000	REMOVE SM RD SN SUP&AM	EA	133.750	2.000	0.000	0.000	0.00
0395	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	3.210	812.000	0.000	0.000	0.00
0400	06666224	007	PAVEMENT SEALER 4"	LF	2.140	812.000	0.000	0.000	0.00
0405	06686041	000	PREFAB PAV MRK TY B (Y)(4")(BRK)	LF	7.490	2,610.000	0.000	0.000	0.00
0410	06686055	000	PRE PM TY B(ACC PRK)(BL&WH)(W/BORDR)LG	EA	321.000	1.000	0.000	0.000	0.00
0415	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	14.980	731.000	0.000	0.000	0.00
0420	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.140	270.000	0.000	0.000	0.00
0425	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.280	122.000	0.000	0.000	0.00
0430	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.540	3,422.000	0.000	0.000	0.00
0435	06786008	000	PAV SURF PREP FOR MRK (24")	LF	2.140	731.000	0.000	0.000	0.00

0440	06786031	000	PAV SURF PREP FOR MRK (ACC PRK)(LRG)	EA	107.000	1.000	0.000	0.000	0.00
0460	10026002	000	LANDSCAPE AMENITY (TY 1)	EA	10,000.000	1.000	0.000	0.000	0.00
0465	10026003	000	LANDSCAPE AMENITY (TY 2)	EA	10,000.000	1.000	0.000	0.000	0.00
0470	10026004	000	LANDSCAPE AMENITY (TY 3)	EA	15,000.000	1.000	0.000	0.000	0.00
0475	10026005	000	LANDSCAPE AMENITY (TY 4)	EA	20,000.000	1.000	0.000	0.000	0.00
0480	10026006	000	LANDSCAPE AMENITY (TY 5)	EA	529.650	6.000	0.000	0.000	0.00
0485	10026022	000	LANDSCAPE AMENITY (INTERPRETIVE SIGN)	EA	1,000.000	2.000	0.000	0.000	0.00
0490	10026023	000	LANDSCAPE AMENITY (TRAILHEAD SIGN)	EA	1,000.000	3.000	0.000	0.000	0.00
0495	10026024	000	LANDSCAPE AMENITY (PICNIC TABLE)	EA	4,000.000	2.000	0.000	0.000	0.00
0500	10026025	000	LANDSCAPE AMENITY (TRASH/RECYCLE BIN)	EA	2,500.000	3.000	0.000	0.000	0.00
0505	10026026	000	LANDSCAPE AMENITY (BENCH)	EA	2,000.000	5.000	0.000	0.000	0.00
0510	10026027	000	LANDSCAPE AMENITY (ADA PARKING SIGN)	EA	355.240	1.000	0.000	0.000	0.00
0515	10026029	000	LANDSCAPE AMENITY (BOULDER)	EA	4,000.000	6.000	0.000	0.000	0.00
0525	10106006	000	DECORATIVE LANDSCAPE PAVING (TYPE 2)	SY	100.000	76.000	0.000	0.000	0.00
0530	51576001	000	PRECAST CONC WHEEL STOPS (FURN & INSTL)	EA	500.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0675	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	10,000.000	1.000	0.000	0.000	0.00
0676	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	10,000.000	1.000	0.000	0.000	0.00
0677	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION CHANGE ORDER ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0151	04016001		FLOWABLE BACKFILL CO #1 Flowable Backfill for Well Disposal	CY	335.000	0.000	0.000	0.000	0.00
0236	04676419		SET (TY II) (30 IN) (RCP) (4: 1) (C) CO #1 New SET for Updated Route	EA	2,330.000	0.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$2,238,350.09**

## CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	1,400.000	111.90	111.820	156,548.00
01046001	000	REMOVING CONC (PAV)	SY	30.000	1,637.00	1,714.890	51,446.70
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	10.000	658.00	612.000	6,120.00
01046024	000	REMOVING CONC (RETAINING WALLS)	SY	20.000	20.00	20.010	400.20
01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	5.000	860.00	435.780	2,178.90
01106001	000	EXCAVATION (ROADWAY)	CY	12.000	4,160.00	4,327.830	51,933.96
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	12.000	8,612.00	9,880.840	118,570.08
01606001	000	FURNISHING AND PLACING TOPSOIL (4")	STA	1,000.000	111.90	133.000	133,000.00
01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	4.000	2,464.00	694.430	2,777.72
01626002	000	BLOCK SODDING	SY	6.830	6,918.00	3,381.780	23,080.65
01646055	000	BONDED FBR MTRX SEED (TEMP)(WARM)	SY	0.840	11,088.00	11,404.900	9,580.11
01646056	000	BONDED FBR MTRX SEED (TEMP)(COOL)	SY	0.840	11,088.00	4,660.110	3,914.49
01646070	000	BOND FBR MTRX SEED (PERM) (URBAN)(SAND)	SY	1.180	11,088.00	12,615.790	14,886.63
04026001	000	TRENCH EXCAVATION PROTECTION	LF	20.000	286.00	70.000	1,400.00
04236004	000	RETAINING WALL (CONC BLOCK)	SF	70.000	1,947.00	324.700	22,729.00
04326034	000	RIPRAP (STONE PROTECTION)(21 IN)	CY	200.000	33.50	46.630	9,326.00
04326036	000	RIPRAP (STONE PROTECTION)(30 IN)	CY	225.000	64.30	63.520	14,292.00
04646003	001	RC PIPE (CL III)(18 IN)	LF	70.000	198.00	198.000	13,860.00
04646007	001	RC PIPE (CL III)(30 IN)	LF	100.000	30.00	144.000	14,400.00
04646008	001	RC PIPE (CL III)(36 IN)	LF	130.000	46.00	46.000	5,980.00
04646009	001	RC PIPE (CL III)(42 IN)	LF	160.000	70.00	70.000	11,200.00
04656020	001	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	11,000.000	1.00	1.000	11,000.00
04656154	001	INLET (COMPL)(PAZD)(RC)(5FTX5FT)	EA	8,500.000	1.00	1.000	8,500.00
04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	700.000	1.00	1.000	700.00
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	700.000	2.00	2.000	1,400.00
04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	4,300.000	2.00	2.000	8,600.00
04676463	000	SET (TY II) (42 IN) (RCP) (4: 1) (C)	EA	5,800.000	1.00	1.000	5,800.00
05006001	000	MOBILIZATION	LS	260,000.000	1.00	0.900	234,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,894.800	15.00	9.000	17,053.20
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	40.000	270.00	136.880	5,475.20
05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	10.000	270.00	44.440	444.40
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.210	13,785.00	6,232.000	20,004.72
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.700	13,785.00	3,188.000	2,231.60
05296001	000	CONC CURB (TY I)	LF	30.000	138.00	68.000	2,040.00
05296002	000	CONC CURB (TY II)	LF	40.000	511.00	44.000	1,760.00
05296008	000	CONC CURB & GUTTER (TY II)	LF	50.000	163.00	345.500	17,275.00
05306017	000	DRIVEWAYS (CONC) (HES)	SY	100.000	254.00	194.000	19,400.00
05316001	000	CONC SIDEWALKS (4")	SY	70.000	603.00	210.880	14,761.60
05316002	000	CONC SIDEWALKS (5")	SY	75.000	13,921.00	13,481.123	1,011,084.23
05316004	000	CURB RAMPS (TY 1)	EA	3,500.000	9.00	9.000	31,500.00
05316006	000	CURB RAMPS (TY 3)	EA	3,500.000	5.00	4.000	14,000.00
05316010	000	CURB RAMPS (TY 7)	EA	3,500.000	6.00	6.000	21,000.00
05316013	000	CURB RAMPS (TY 10)	EA	3,500.000	11.00	9.000	31,500.00

06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	4,745.000	8.00	4.000	18,980.00
06876001	000	PED POLE ASSEMBLY	EA	6,101.000	1.00	1.000	6,101.00
06876005	000	REMOVE PED POLE ASSEMBLY	EA	1,070.000	1.00	1.000	1,070.00
10106004	000	DECORATIVE LANDSCAPE PAVING (TYPE 1)	SY	50.000	434.00	386.560	19,328.00
61856002	002	TMA (STATIONARY)	DAY	350.000	45.00	31.000	10,850.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	30,484.900	30,484.90
96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.00	4,381.800	4,381.80

TOTAL ITEM EARNINGS TO DATE

**\$2,238,350.09**