



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **03/08/24**

CONTRACT ID: **091328093**  
 PROJECT: **STP 2022(738)TAPS**  
 CONTRACT: **06233034**  
 AWARD AMOUNT: **\$286,575.50**  
 PROJECTED AMOUNT: **\$288,080.50**  
 ADJ. PROJECTED AMOUNT: **\$288,080.50**  
 CONTRACTOR: **3LW CIVIL LLC**

HIGHWAY: **Various**  
 DISTRICT NAME: **YOAKUM**  
 COUNTY: **FAYETTE**  
 AREA ENGINEER: **Covey Morrow, P.E.**  
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0005**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **01/26/2024** to **02/25/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **94.29**  
 % TIME USED: **70.97**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/01/2023**  
 AWARD DATE: **06/29/2023**  
 NOTICE TO PROCEED DATE: **07/13/2023**  
 WORK BEGIN DATE: **10/09/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$271,625.20	\$254,850.00	\$16,775.20
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$271,625.20	\$254,850.00	\$16,775.20
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	<hr/> <hr/>	<hr/> <hr/>	<b>\$16,775.20</b>
PAID TO CONTRACTOR	<b>\$271,625.20</b>	<b>\$254,850.00</b>	

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 10/09/2023  
TIME CHARGES BEGIN: 10/11/2023  
BID DAYS: 62  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 62  
DAYS CHARGED TO DATE: 44  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

**DAILY BREAKDOWN**

Date or Days	Days Charged	Days Credited	Diary Adjustment
01/26/2024		1	AWAITING SUBCONTRACTOR MOBILIZATION
01/27/2024		1	SATURDAY
01/28/2024		1	SUNDAY
01/29/2024		1	AWAITING SUBCONTRACTOR MOBILIZATION
01/30/2024		1	AWAITING SUBCONTRACTOR MOBILIZATION
01/31/2024		1	AWAITING SUBCONTRACTOR MOBILIZATION
02/01/2024	1		
02/02/2024	1		
02/03/2024		1	SATURDAY
02/04/2024		1	SUNDAY
02/05/2024		1	PROJECT COMPLETE
02/06/2024		1	AWAITING PUNCHLIST
02/07/2024		1	AWAITING PUNCHLIST
02/08/2024		1	AWAITING PUNCHLIST
02/09/2024		1	AWAITING PUNCHLIST
02/10/2024		1	SATURDAY
02/11/2024		1	SUNDAY
02/12/2024		1	AWAITING PUNCHLIST
02/13/2024		1	AWAITING PUNCHLIST
02/14/2024		1	AWAITING PUNCHLIST
02/15/2024		1	AWAITING PUNCHLIST
02/16/2024		1	AWAITING PUNCHLIST
02/17/2024		1	SATURDAY
02/18/2024		1	SUNDAY
02/19/2024		1	AWAITING PUNCHLIST
02/20/2024		1	AWAITING PUNCHLIST
02/21/2024		1	AWAITING PUNCHLIST
02/22/2024		1	AWAITING PUNCHLIST
02/23/2024		1	AWAITING PUNCHLIST
02/24/2024		1	SATURDAY
02/25/2024		1	SUNDAY

**PERIOD SUMMARY**

Date or Days	Days Charged	Days Credited
31	2	29
OTHER - SEE RMRKS		19
SATURDAY		5
SUNDAY		5

WORK PERFORMED THIS PERIOD

PROJECT STP 2022(738)TAPS CONTROL 091328093  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0095	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,750.000	1.000	\$5,750.00	5.00	5.00
0135	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	3.000	161.000	\$483.00	161.00	161.00
0140	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	4.000	161.000	\$644.00	988.00	161.00
0145	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	10.000	572.000	\$5,720.00	541.00	572.00
0150	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	20.000	63.000	\$1,260.00	214.00	63.00
0155	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	575.000	2.000	\$1,150.00	2.00	2.00
0175	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	2.000	348.000	\$696.00	1,680.00	348.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0202	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,072.200	\$1,072.20	1,000.00	1,072.20

TOTAL ITEM EARNINGS THIS ESTIMATE \$16,775.20

CONTRACT LINE ITEMS

PROJECT STP 2022(738)TAPS CONTROL 091328093  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	1,200.000	3.000	0.000	3.00	3,600.00
0065	01046001	000	REMOVING CONC (PAV)	SY	37.000	181.000	0.000	181.00	6,697.00
0070	01046015	000	REMOVING CONC (SIDEWALKS)	SY	31.000	256.000	0.000	256.00	7,936.00
0075	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	20.000	283.000	0.000	283.00	5,660.00
0080	03516006	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(10")	SY	105.000	124.000	0.000	124.00	13,020.00
0085	04206224	001	CL A CONC (CONCRETE PLANTERS)	CY	2,500.000	34.000	0.000	34.00	85,000.00
0090	05006001	000	MOBILIZATION	LS	20,000.000	1.000	0.000	0.90	18,000.00
0095	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,750.000	5.000	0.000	5.00	28,750.00
0110	05286003	000	COLORED TEXTURED CONC (8")	SY	100.000	181.000	0.000	160.00	16,000.00
0115	05316022	000	CURB RAMPS (TY 5)	SY	150.000	24.000	0.000	24.00	3,600.00
0120	05316030	000	CURB RAMPS (TY 21)	SY	1,100.000	20.000	0.000	20.00	22,000.00
0125	05366002	000	CONC MEDIAN	SY	141.000	357.000	0.000	357.00	50,337.00
0135	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	3.000	161.000	0.000	161.00	483.00
0140	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	4.000	988.000	0.000	161.00	644.00
0145	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	10.000	541.000	0.000	572.00	5,720.00
0150	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	20.000	214.000	0.000	63.00	1,260.00
0155	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	575.000	2.000	0.000	2.00	1,150.00
0175	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	2.000	1,680.000	0.000	348.00	696.00

Category Subtotal \$270,553.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0202	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	1,072.20	1,072.20

Category Subtotal \$1,072.20

PROJECT STP 2022(738)TAPS CONTROL 091328093  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0100	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.000	100.000	0.000	0.000	0.00
0105	05066045	002	BIODEG EROSN CONT LOGS (INSTL) (6")	LF	5.000	100.000	0.000	0.000	0.00
0130	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	2.000	134.000	0.000	0.000	0.00
0160	06686106	000	PREFAB PAV MRK TY C (Y) (12") (SLD)	LF	10.000	139.000	0.000	0.000	0.00
0165	06726007	000	REFL PAV MRKR TY I-C	EA	15.500	7.000	0.000	0.000	0.00
0170	06726009	000	REFL PAV MRKR TY II-A-A	EA	8.000	50.000	0.000	0.000	0.00
0180	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.000	83.000	0.000	0.000	0.00
0185	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	1.000	189.000	0.000	0.000	0.00
0190	61856002	002	TMA (STATIONARY)	DAY	0.100	10.000	0.000	0.000	0.00
0195	61856005	002	TMA (MOBILE OPERATION)	DAY	0.100	10.000	0.000	0.000	0.00

0196	96016001	MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
0197	96026001	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0198	96026002	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
0199	96106001	ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00

**Category Subtotal** 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0201	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	500.000	0.000	0.000	0.00
0203	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
0204	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
0206	96046003		CONTRACTOR FORCE ACCOUNT 3	DOL	1.000	1.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**TOTAL ITEM EARNINGS THIS CONTRACT** \$271,625.20

**CONSTRUCTION ESTIMATE COMBINED**

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	1,200.000	3.00	3.000	3,600.00
01046001	000	REMOVING CONC (PAV)	SY	37.000	181.00	181.000	6,697.00
01046015	000	REMOVING CONC (SIDEWALKS)	SY	31.000	256.00	256.000	7,936.00
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	20.000	283.00	283.000	5,660.00
03516006	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(10")	SY	105.000	124.00	124.000	13,020.00
04206224	001	CL A CONC (CONCRETE PLANTERS)	CY	2,500.000	34.00	34.000	85,000.00
05006001	000	MOBILIZATION	LS	20,000.000	1.00	0.900	18,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,750.000	5.00	5.000	28,750.00
05286003	000	COLORED TEXTURED CONC (8")	SY	100.000	181.00	160.000	16,000.00
05316022	000	CURB RAMPS (TY 5)	SY	150.000	24.00	24.000	3,600.00
05316030	000	CURB RAMPS (TY 21)	SY	1,100.000	20.00	20.000	22,000.00
05366002	000	CONC MEDIAN	SY	141.000	357.00	357.000	50,337.00
06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	3.000	161.00	161.000	483.00
06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	4.000	988.00	161.000	644.00
06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	10.000	541.00	572.000	5,720.00
06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	20.000	214.00	63.000	1,260.00
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	575.000	2.00	2.000	1,150.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	2.000	1,680.00	348.000	696.00
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	1,072.200	1,072.20
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$271,625.20</b>