



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **04/08/24**

CONTRACT ID: **156702037**
 PROJECT: **F 2023(342)**
 CONTRACT: **08233062**
 AWARD AMOUNT: **\$252,000.00**
 PROJECTED AMOUNT: **\$258,800.00**
 ADJ. PROJECTED AMOUNT: **\$258,800.00**
 CONTRACTOR: **CENTRAL NORTH CONSTRUCTION, LLC**

HIGHWAY: **FM 423**
 DISTRICT NAME: **DALLAS**
 COUNTY: **DENTON**
 AREA ENGINEER: **Amanda Miller, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0006**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **02/27/2024** to **03/26/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **30.38**
 % TIME USED: **17.78**
 % RETAINAGE: **0.00**

LETTING DATE: **08/02/2023**
 AWARD DATE: **08/16/2023**
 NOTICE TO PROCEED DATE: **09/07/2023**
 WORK BEGIN DATE: **03/11/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$78,615.17	\$0.00	\$78,615.17
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$78,615.17	\$0.00	\$78,615.17
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$78,615.17	\$0.00	\$78,615.17

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 03/11/2024
TIME CHARGES BEGIN: 03/11/2024
BID DAYS: 45
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 45
DAYS CHARGED TO DATE: 8
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
03/11/2024	1		
03/12/2024	1		
03/13/2024	1		
03/14/2024	1		
03/15/2024	1		
03/16/2024		1	SATURDAY
03/17/2024		1	SUNDAY
03/18/2024	1		
03/19/2024	1		
03/20/2024	1		
03/21/2024		1	TOO WET
03/22/2024		1	TOO WET
03/23/2024		1	SATURDAY
03/24/2024		1	SUNDAY
03/25/2024		1	TOO WET
03/26/2024		1	TOO WET

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
16	8	8
SATURDAY		2
SUNDAY		2
TOO WET		4

WORK PERFORMED THIS PERIOD

PROJECT F 2023(342) CONTROL 156702037
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	01106003	000	EXCAVATION (SPECIAL)	CY	65.000	466.000	\$30,290.00	466.00	466.00
0065	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	7.000	1,448.138	\$10,136.97	2,120.00	1,448.14
0090	01926015	000	LANDSCAPE EDGE	LF	65.000	50.000	\$3,250.00	50.00	50.00
0095	05006001	000	MOBILIZATION	LS	11,898.000	0.900	\$10,708.20	1.00	0.90
0100	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,500.000	1.000	\$4,500.00	3.00	1.00
0105	05066040	002	BIODEG EROSN CONT LOGS (INSL) (8")	LF	1.000	330.000	\$330.00	330.00	330.00
0120	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	8,500.000	2.000	\$17,000.00	2.00	2.00
0125	61856002	002	TMA (STATIONARY)	DAY	300.000	8.000	\$2,400.00	45.00	8.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$78,615.17

CONTRACT LINE ITEMS

PROJECT F 2023(342) CONTROL 156702037
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01106003	000	EXCAVATION (SPECIAL)	CY	65.000	466.000	0.000	466.00	30,290.00
0065	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	7.000	2,120.000	0.000	1,448.14	10,136.97
0090	01926015	000	LANDSCAPE EDGE	LF	65.000	50.000	0.000	50.00	3,250.00
0095	05006001	000	MOBILIZATION	LS	11,898.000	1.000	0.000	0.90	10,708.20
0100	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,500.000	3.000	0.000	1.00	4,500.00
0105	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	1.000	330.000	0.000	330.00	330.00
0120	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	8,500.000	2.000	0.000	2.00	17,000.00
0125	61856002	002	TMA (STATIONARY)	DAY	300.000	45.000	0.000	8.00	2,400.00
Category Subtotal									\$78,615.17

PROJECT F 2023(342) CONTROL 156702037
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	01626002	000	BLOCK SODDING	SY	7.000	2,120.000	0.000	0.000	0.00
0075	01646031	000	CELL FBR MLCH SEED(TEMP)(COOL)	SY	3.000	1,442.000	0.000	0.000	0.00
0080	01686001	000	VEGETATIVE WATERING	MG	25.000	113.000	0.000	0.000	0.00
0085	01926002	000	PLANT MATERIAL (1-GAL)	EA	12.000	2,728.000	0.000	0.000	0.00
0110	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	330.000	0.000	0.000	0.00
0115	05286002	000	COLORED TEXTURED CONC (6")	SY	250.000	370.000	0.000	0.000	0.00
0130	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0131	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
0132	96016001		MATERIAL ON HAND Received	DOL	1.000	100,000.000	0.000	0.000	0.00
0133	96016001		MATERIAL ON HAND Used	DOL	-1.000	100,000.000	0.000	0.000	0.00
0134	96106001		ON THE JOB TRAINING Paid by the hour	DOL	0.800	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0135	96066053		LAW ENFORCEMENT PERSONNEL Paid by Invoice	DOL	1.000	2,000.000	0.000	0.000	0.00
0136	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE Paid by Invoice	DOL	1.000	2,000.000	0.000	0.000	0.00
0137	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Paid by Invoice	DOL	1.000	2,000.000	0.000	0.000	0.00

Category Subtotal

0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$78,615.17

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01106003	000	EXCAVATION (SPECIAL)	CY	65.000	466.00	466.000	30,290.00
01616017	000	COMPOST MANUF TOPSOIL (4")	SY	7.000	2,120.00	1,448.138	10,136.97
01926015	000	LANDSCAPE EDGE	LF	65.000	50.00	50.000	3,250.00
05006001	000	MOBILIZATION	LS	11,898.000	1.00	0.900	10,708.20
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,500.000	3.00	1.000	4,500.00
05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	1.000	330.00	330.000	330.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	8,500.000	2.00	2.000	17,000.00
61856002	002	TMA (STATIONARY)	DAY	300.000	45.00	8.000	2,400.00
TOTAL ITEM EARNINGS TO DATE							\$78,615.17