



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **02/08/24**

CONTRACT ID: **639482001**  
 PROJECT: **RMC - 639482001**  
 CONTRACT: **02224213**  
 AWARD AMOUNT: **\$546,650.00**  
 PROJECTED AMOUNT: **\$547,650.00**  
 ADJ. PROJECTED AMOUNT: **\$1,076,300.00**  
 CONTRACTOR: **FC TRAFFIC CONTROL, INC.**

HIGHWAY: **IH0010**  
 DISTRICT NAME: **EL PASO**  
 COUNTY: **HUDSPETH**  
 AREA ENGINEER: **Armando Ramirez, P.E.**  
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0021**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **01/01/2024** to **01/31/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **61.56**  
 % TIME USED: **85.21**  
 % RETAINAGE: **0.00**

LETTING DATE: **02/04/2022**  
 AWARD DATE: **02/23/2022**  
 NOTICE TO PROCEED DATE: **03/24/2022**  
 WORK BEGIN DATE: **05/20/2022**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$662,557.50	\$634,957.50	\$27,600.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$662,557.50	\$634,957.50	\$27,600.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$662,557.50</b>	<b>\$634,957.50</b>	<b>\$27,600.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 05/20/2022  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 365  
C. O. ADJUSTED DAYS: 365  
CURRENT DAYS: 730  
DAYS CHARGED TO DATE: 622  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$610.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$610.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
12/29/2023	1	
12/30/2023	1	
12/31/2023	1	
01/01/2024	1	
01/02/2024	1	
01/03/2024	1	
01/04/2024	1	
01/05/2024	1	
01/06/2024	1	
01/07/2024	1	
01/08/2024	1	
01/09/2024	1	
01/10/2024	1	
01/11/2024	1	
01/12/2024	1	
01/13/2024	1	
01/14/2024	1	
01/15/2024	1	
01/16/2024	1	
01/17/2024	1	
01/18/2024	1	
01/19/2024	1	
01/20/2024	1	
01/21/2024	1	
01/22/2024	1	
01/23/2024	1	
01/24/2024	1	
01/25/2024	1	
01/26/2024	1	
01/27/2024	1	
01/28/2024	1	
01/29/2024	1	
01/30/2024	1	
01/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
34	34	0

WORK PERFORMED THIS PERIOD

PROJECT RMC - 639482001 CONTROL 639482001  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0095	61856003	002	TMA (MOBILE OPERATION)	HR	150.000	184.000	\$27,600.00

Total Bid Quantity	QTY Paid To Date
5,000.00	3,859.25

TOTAL ITEM EARNINGS THIS ESTIMATE \$27,600.00

CONTRACT LINE ITEMS

PROJECT RMC - 639482001 CONTROL 639482001  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	12,000.000	1.000	1.000	0.75	9,000.00
0065	05006034	000	MOBILIZATION (EMERGENCY)	EA	10,000.000	5.000	5.000	3.00	30,000.00
0095	61856003	002	TMA (MOBILE OPERATION)	HR	150.000	2,500.000	2,500.000	3,859.25	578,887.50
0100	71486001	000	1 LN CLOSURE 2 LN RD NO SHOULDERS	HR	100.000	45.000	45.000	18.00	1,800.00
0105	71486002	000	1 LN CLOSURE 2 LN RD PAVED SHOULDERS	HR	100.000	45.000	45.000	38.00	3,800.00
0115	71486004	000	2 LN CLOSURE 4 LN RD	HR	100.000	5.000	0.000	6.00	600.00
0120	71486005	000	FREEWAY 1 LANE CLOSURE	HR	200.000	150.000	150.000	61.50	12,300.00
0135	71486011	000	COMPLETE FREEWAY CLOSURE	HR	250.000	15.000	15.000	25.50	6,375.00
0150	71486016	000	WORK AREA ON SHOULDER	HR	90.000	10.000	10.000	195.50	17,595.00
0155	71486019	000	FURNISH ADDITIONAL FLAGGER	HR	100.000	30.000	30.000	10.00	1,000.00
0160	71486020	000	PILOT VEHICLE AND OPERATOR	HR	150.000	10.000	0.000	8.00	1,200.00
								<b>Category Subtotal</b>	<b>\$662,557.50</b>

PROJECT RMC - 639482001 CONTROL 639482001  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	05126061	000	PORT CONC TRAF BAR (STKPL,INSTL&RETRN)	LF	100.000	400.000	400.000	0.000	0.00
0075	05456002	000	CRASH CUSH ATTN (DES SOURCE)	EA	2,000.000	2.000	0.000	0.000	0.00
0080	05456003	000	CRASH CUSH ATTN (MOVE & RESET)	EA	2,000.000	2.000	2.000	0.000	0.00
0085	05456004	000	CRASH CUSH ATTN (STKPL)	EA	3,000.000	2.000	0.000	0.000	0.00
0090	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	100.000	10.000	10.000	0.000	0.00
0110	71486003	000	1 LN CLOSURE 4 LN RD	HR	100.000	5.000	0.000	0.000	0.00
0125	71486009	000	EXIT OR ENTRANCE RAMP CLOSURE	HR	100.000	10.000	0.000	0.000	0.00
0130	71486010	000	FREEWAY CLOSURE SEQUENCE DAYTIME ONLY	HR	200.000	10.000	0.000	0.000	0.00
0140	71486012	000	ONE LANE FRONTAGE ROAD CLOSURE	HR	100.000	10.000	0.000	0.000	0.00
0145	71486013	000	TWO LANE FRONTAGE ROAD CLOSURE	HR	100.000	10.000	0.000	0.000	0.00
0165	71486021	000	FURNISH ADDITIONAL ARROW BOARD	HR	50.000	10.000	0.000	0.000	0.00
0170	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0175	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
0180	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00
								<b>Category Subtotal</b>	<b>0.00</b>

TOTAL ITEM EARNINGS THIS CONTRACT **\$662,557.50**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	12,000.000	1.00	0.750	9,000.00
05006034	000	MOBILIZATION (EMERGENCY)	EA	10,000.000	5.00	3.000	30,000.00
61856003	002	TMA (MOBILE OPERATION)	HR	150.000	2,500.00	3,859.250	578,887.50
71486001	000	1 LN CLOSURE 2 LN RD NO SHOULDERS	HR	100.000	45.00	18.000	1,800.00
71486002	000	1 LN CLOSURE 2 LN RD PAVED SHOULDERS	HR	100.000	45.00	38.000	3,800.00
71486004	000	2 LN CLOSURE 4 LN RD	HR	100.000	5.00	6.000	600.00
71486005	000	FREEWAY 1 LANE CLOSURE	HR	200.000	150.00	61.500	12,300.00
71486011	000	COMPLETE FREEWAY CLOSURE	HR	250.000	15.00	25.500	6,375.00
71486016	000	WORK AREA ON SHOULDER	HR	90.000	10.00	195.500	17,595.00
71486019	000	FURNISH ADDITIONAL FLAGGER	HR	100.000	30.00	10.000	1,000.00
71486020	000	PILOT VEHICLE AND OPERATOR	HR	150.000	10.00	8.000	1,200.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$662,557.50</b>