



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **12/08/23**

CONTRACT ID: **639778001**
 PROJECT: **MMC - 639778001**
 CONTRACT: **06234401**
 AWARD AMOUNT: **\$381,000.00**
 PROJECTED AMOUNT: **\$381,000.00**
 ADJ. PROJECTED AMOUNT: **\$381,000.00**
 CONTRACTOR: **RK HALL, LLC**

HIGHWAY: **US0287**
 DISTRICT NAME: **AMARILLO**
 COUNTY: **ARMSTRONG**
 AREA ENGINEER: **Joe Chappell, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0004**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **11/01/2023** to **11/30/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **70.27**
 % TIME USED: **82.50**
 % RETAINAGE: **0.00**

LETTING DATE: **06/27/2023**
 AWARD DATE: **07/11/2023**
 NOTICE TO PROCEED DATE: **07/26/2023**
 WORK BEGIN DATE: **08/28/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$267,741.78	\$263,477.73	\$4,264.05
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$267,741.78	\$263,477.73	\$4,264.05
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$267,741.78	\$263,477.73	\$4,264.05

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 08/28/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 120
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 120
DAYS CHARGED TO DATE: 99
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
11/01/2023	1	
11/02/2023	1	
11/03/2023	1	
11/04/2023	1	
11/05/2023	1	
11/06/2023	1	
11/07/2023	1	
11/08/2023	1	
11/09/2023	1	
11/10/2023	1	
11/11/2023	1	
11/12/2023	1	
11/13/2023	1	
11/14/2023	1	
11/15/2023	1	
11/16/2023	1	
11/17/2023	1	
11/18/2023	1	
11/19/2023	1	
11/20/2023	1	
11/21/2023	1	
11/22/2023	1	
11/23/2023	1	
11/24/2023	1	
11/25/2023	1	
11/26/2023	1	
11/27/2023	1	
11/28/2023	1	
11/29/2023	1	
11/30/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	30	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 639778001 CONTROL 639778001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	105.000	40.610	\$4,264.05

Total Bid Quantity	QTY Paid To Date
2,000.00	898.75

TOTAL ITEM EARNINGS THIS ESTIMATE

\$4,264.05

CONTRACT LINE ITEMS

PROJECT MMC - 639778001 CONTROL 639778001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	105.000	2,000.000	0.000	898.75	94,368.75
0065	80116019	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 1	TON	122.500	200.000	0.000	1,415.29	173,373.03
Category Subtotal									\$267,741.78

PROJECT MMC - 639778001 CONTROL 639778001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	80116020	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 2	TON	128.500	200.000	0.000	0.000	0.00
0075	80116021	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 3	TON	137.500	200.000	0.000	0.000	0.00
0080	80116022	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 4	TON	146.500	200.000	0.000	0.000	0.00
0085	80116023	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 5	TON	155.500	200.000	0.000	0.000	0.00
0090	80116024	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 6	TON	164.500	200.000	0.000	0.000	0.00
1000	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
1005	96026614		DEMURRAGE	DOL	1.000	1,000.000	0.000	0.000	0.00
1010	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	2,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$267,741.78

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	105.000	2,000.00	898.750	94,368.75
80116019	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 1	TON	122.500	200.00	1,415.290	173,373.03
TOTAL ITEM EARNINGS TO DATE							\$267,741.78