



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **07/08/24**

CONTRACT ID: **639778001**  
 PROJECT: **MMC - 639778001**  
 CONTRACT: **06234401**  
 AWARD AMOUNT: **\$381,000.00**  
 PROJECTED AMOUNT: **\$381,000.00**  
 ADJ. PROJECTED AMOUNT: **\$1,345,500.00**  
 CONTRACTOR: **RK HALL, LLC**

HIGHWAY: **US0287**  
 DISTRICT NAME: **AMARILLO**  
 COUNTY: **ARMSTRONG**  
 AREA ENGINEER: **Joe Chappell, P.E.**  
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0011**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **06/01/2024** to **06/30/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **100.00**  
 % TIME USED: **86.67**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/27/2023**  
 AWARD DATE: **07/11/2023**  
 NOTICE TO PROCEED DATE: **07/26/2023**  
 WORK BEGIN DATE: **08/28/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$2,237,582.69	\$1,786,669.60	\$450,913.09
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$2,237,582.69	\$1,786,669.60	\$450,913.09
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$2,237,582.69</b>	<b>\$1,786,669.60</b>	<b>\$450,913.09</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 08/28/2023  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 120  
C. O. ADJUSTED DAYS: 240  
CURRENT DAYS: 360  
DAYS CHARGED TO DATE: 312  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
06/01/2024	1	
06/02/2024	1	
06/03/2024	1	
06/04/2024	1	
06/05/2024	1	
06/06/2024	1	
06/07/2024	1	
06/08/2024	1	
06/09/2024	1	
06/10/2024	1	
06/11/2024	1	
06/12/2024	1	
06/13/2024	1	
06/14/2024	1	
06/15/2024	1	
06/16/2024	1	
06/17/2024	1	
06/18/2024	1	
06/19/2024	1	
06/20/2024	1	
06/21/2024	1	
06/22/2024	1	
06/23/2024	1	
06/24/2024	1	
06/25/2024	1	
06/26/2024	1	
06/27/2024	1	
06/28/2024	1	
06/29/2024	1	
06/30/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	30	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 639778001 CONTROL 639778001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	105.000	425.610	\$44,689.05	2,000.00	3,438.43
0070	80116020	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 2	TON	128.500	2,523.940	\$324,326.29	200.00	2,816.73
0075	80116021	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 3	TON	137.500	595.620	\$81,897.75	200.00	2,363.18
<b>TOTAL ITEM EARNINGS THIS ESTIMATE</b>							<b>\$450,913.09</b>		

CONTRACT LINE ITEMS

PROJECT MMC - 639778001 CONTROL 639778001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	105.000	2,000.000	0.000	3,438.43	361,035.15
0065	80116019	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 1	TON	122.500	200.000	3,000.000	2,344.40	287,189.01
0070	80116020	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 2	TON	128.500	200.000	0.000	2,816.73	361,949.81
0075	80116021	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 3	TON	137.500	200.000	0.000	2,363.18	324,937.25
0080	80116022	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 4	TON	146.500	200.000	0.000	2,155.41	315,767.57
0085	80116023	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 5	TON	155.500	200.000	0.000	726.40	112,955.20
0100	30776057		SP MIXES SP-D PG70-28	TON	145.000	0.000	3,000.000	2,304.85	334,203.25
0105	80116002		D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	135.000	0.000	1,200.000	1,033.67	139,545.45
								<b>Category Subtotal</b>	<b>\$2,237,582.69</b>

PROJECT MMC - 639778001 CONTROL 639778001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0090	80116024	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 6	TON	164.500	200.000	0.000	0.000	0.00
1000	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
1005	96026614		DEMURRAGE	DOL	1.000	1,000.000	0.000	0.000	0.00
1010	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	2,000.000	0.000	0.000	0.00
								<b>Category Subtotal</b>	<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$2,237,582.69

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
30776057		SP MIXES SP-D PG70-28	TON	145.000	0.00	2,304.850	334,203.25
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	105.000	2,000.00	3,438.430	361,035.15
80116002		D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	135.000	0.00	1,033.670	139,545.45
80116019	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 1	TON	122.500	200.00	2,344.400	287,189.01
80116020	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 2	TON	128.500	200.00	2,816.730	361,949.81
80116021	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 3	TON	137.500	200.00	2,363.180	324,937.25
80116022	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 4	TON	146.500	200.00	2,155.410	315,767.57
80116023	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 5	TON	155.500	200.00	726.400	112,955.20
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$2,237,582.69</b>