



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **01/08/24**

CONTRACT ID: **640574001**
 PROJECT: **RMC - 640574001**
 CONTRACT: **06231403**
 AWARD AMOUNT: **\$98,600.00**
 PROJECTED AMOUNT: **\$98,602.00**
 ADJ. PROJECTED AMOUNT: **\$98,602.00**
 CONTRACTOR: **ROAD SOLUTIONS L.L.C.**

HIGHWAY: **FM0969**
 DISTRICT NAME: **AUSTIN**
 COUNTY: **TRAVIS**
 AREA ENGINEER: **Jason R. Cavness, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0003**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **11/01/2023** to **11/30/2023**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **60.00**
 % RETAINAGE: **0.00**

LETTING DATE: **06/14/2023**
 AWARD DATE: **06/14/2023**
 NOTICE TO PROCEED DATE: **07/03/2023**
 WORK BEGIN DATE: **09/18/2023**
 ACCEPTED DATE: **10/16/2023**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$98,600.00	\$98,100.00	\$500.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$98,600.00	\$98,100.00	\$500.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$98,600.00	\$98,100.00	\$500.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 09/18/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 15
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 15
DAYS CHARGED TO DATE: 9
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
11/01/2023		1	AWAITING FINAL DOCUMENTATION
11/30/2023		1	AWAITING FINAL DOCUMENTATION

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
2	0	2
AWAITING FINAL DOCU		2

WORK PERFORMED THIS PERIOD

PROJECT RMC - 640574001 CONTROL 640574001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	500.000	1.000	\$500.00

Total Bid Quantity	QTY Paid To Date
2.00	2.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$500.00

CONTRACT LINE ITEMS

PROJECT RMC - 640574001 CONTROL 640574001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	14,500.000	1.000	0.000	1.00	14,500.00
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	500.000	2.000	0.000	2.00	1,000.00
0070	07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	2,000.000	8.370	0.000	8.37	16,740.00
0075	07526004	000	TREE TRIMMING / BRUSH REMOVAL(CHANNELS)	AC	2,000.000	10.710	0.000	10.71	21,420.00
0080	07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	75.000	173.000	0.000	173.00	12,975.00
0085	07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	165.000	121.000	0.000	121.00	19,965.00
0090	07526009	000	TREE REMOVAL (30" - 36" DIA)	EA	1,000.000	12.000	0.000	12.00	12,000.00
Category Subtotal									\$98,600.00

PROJECT RMC - 640574001 CONTROL 640574001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9000	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
9001	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
9002	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	0.000	0.00
9003	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$98,600.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	14,500.000	1.00	1.000	14,500.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	500.000	2.00	2.000	1,000.00
07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	2,000.000	8.37	8.370	16,740.00
07526004	000	TREE TRIMMING / BRUSH REMOVAL(CHANNELS)	AC	2,000.000	10.71	10.710	21,420.00
07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	75.000	173.00	173.000	12,975.00
07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	165.000	121.00	121.000	19,965.00
07526009	000	TREE REMOVAL (30" - 36" DIA)	EA	1,000.000	12.00	12.000	12,000.00
TOTAL ITEM EARNINGS TO DATE							\$98,600.00