



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **05/08/24**

CONTRACT ID: **640671001**
 PROJECT: **RMC - 640671001**
 CONTRACT: **07220706**
 AWARD AMOUNT: **\$71,847.50**
 PROJECTED AMOUNT: **\$71,847.50**
 ADJ. PROJECTED AMOUNT: **\$54,766.12**
 CONTRACTOR: **JASCO**

HIGHWAY: **US0083**
 DISTRICT NAME: **SAN ANGELO**
 COUNTY: **RUNNELS**
 AREA ENGINEER:
 AREA NUMBER: **770**

ESTIMATE NUMBER: **0014**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **02/01/2024** to **04/16/2024**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **66.67**
 % RETAINAGE: **0.00**

LETTING DATE: **07/26/2022**
 AWARD DATE: **07/26/2022**
 NOTICE TO PROCEED DATE: **08/19/2022**
 WORK BEGIN DATE: **01/16/2023**
 ACCEPTED DATE: **01/31/2024**
 PHYSICAL WORK COMPLETION DATE: **01/19/2023**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$54,734.12	\$54,734.12	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$54,734.12	\$54,734.12	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$54,734.12	\$54,734.12	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 01/16/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 36
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 36
DAYS CHARGED TO DATE: 24
PHYSICAL WORK COMPLETE: 01/19/2023

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$570.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$570.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
02/01/2024		1	WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
1	0	1
		1
WORK COMPL & ACCE		1

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT RMC - 640671001 CONTROL 640671001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	15,000.000	1.000	0.000	1.00	15,000.00
0065	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	2.000	0.000	2.00	2.00
0070	06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	50.000	1,136.190	-500.750	635.44	31,772.00
0075	61856002	002	TMA (STATIONARY)	DAY	1.000	36.000	0.000	4.00	4.00
0078	96086001		UNIQUE CHANGE ORDER ITEM 1 For signs not used on the project	DOL	1.000	0.000	7,956.120	7,956.12	7,956.12

Category Subtotal \$54,734.12

PROJECT RMC - 640671001 CONTROL 640671001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0080	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0085	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$54,734.12

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	15,000.000	1.00	1.000	15,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	2.00	2.000	2.00
06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	50.000	1,136.19	635.440	31,772.00
61856002	002	TMA (STATIONARY)	DAY	1.000	36.00	4.000	4.00
96086001		UNIQUE CHANGE ORDER ITEM 1 For signs not used on the project	DOL	1.000	0.00	7,956.120	7,956.12
TOTAL ITEM EARNINGS TO DATE							\$54,734.12