



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **05/08/24**

CONTRACT ID: **640951001**
 PROJECT: **RMC - 640951001**
 CONTRACT: **11224009**
 AWARD AMOUNT: **\$650,740.00**
 PROJECTED AMOUNT: **\$649,505.00**
 ADJ. PROJECTED AMOUNT: **\$649,505.00**
 CONTRACTOR: **FC TRAFFIC CONTROL, INC.**

HIGHWAY: **SH0031**
 DISTRICT NAME: **DALLAS**
 COUNTY: **NAVARRO**
 AREA ENGINEER: **Joseph Lanoue**
 AREA NUMBER: **001**

ESTIMATE NUMBER: **0017**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/26/2024** to **04/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **92.62**
 % TIME USED: **62.47**
 % RETAINAGE: **0.00**

LETTING DATE: **11/02/2022**
 AWARD DATE: **11/16/2022**
 NOTICE TO PROCEED DATE: **12/14/2022**
 WORK BEGIN DATE: **01/26/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$601,580.00	\$542,290.00	\$59,290.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$601,580.00	\$542,290.00	\$59,290.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$601,580.00	\$542,290.00	\$59,290.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 01/26/2023
TIME CHARGES BEGIN: 01/26/2023
BID DAYS: 730
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 730
DAYS CHARGED TO DATE: 456
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
03/26/2024	1	
03/27/2024	1	
03/28/2024	1	
03/29/2024	1	
03/30/2024	1	
03/31/2024	1	
04/01/2024	1	
04/02/2024	1	
04/03/2024	1	
04/04/2024	1	
04/05/2024	1	
04/06/2024	1	
04/07/2024	1	
04/08/2024	1	
04/09/2024	1	
04/10/2024	1	
04/11/2024	1	
04/12/2024	1	
04/13/2024	1	
04/14/2024	1	
04/15/2024	1	
04/16/2024	1	
04/17/2024	1	
04/18/2024	1	
04/19/2024	1	
04/20/2024	1	
04/21/2024	1	
04/22/2024	1	
04/23/2024	1	
04/24/2024	1	
04/25/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT RMC - 640951001 CONTROL 640951001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	360.000	4.000	\$1,440.00	60.00	45.00
0070	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	60.000	3.000	\$180.00	42.00	18.00
0075	61856002	002	TMA (STATIONARY)	DAY	500.000	38.000	\$19,000.00	175.00	329.00
0080	61856005	002	TMA (MOBILE OPERATION)	DAY	1,000.000	3.000	\$3,000.00	350.00	115.00
0085	71486001	000	1 LN CLOSURE 2 LN RD NO SHOULDERS	HR	60.000	251.500	\$15,090.00	1,300.00	2,058.00
0090	71486002	000	1 LN CLOSURE 2 LN RD PAVED SHOULDERS	HR	60.000	71.500	\$4,290.00	130.00	279.00
0105	71486009	000	EXIT OR ENTRANCE RAMP CLOSURE	HR	60.000	23.000	\$1,380.00	50.00	62.00
0115	71486020	000	PILOT VEHICLE AND OPERATOR	HR	60.000	248.500	\$14,910.00	1,200.00	2,165.00
TOTAL ITEM EARNINGS THIS ESTIMATE							\$59,290.00		

CONTRACT LINE ITEMS

PROJECT RMC - 640951001 CONTROL 640951001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	360.000	60.000	0.000	45.00	16,200.00
0065	05006034	000	MOBILIZATION (EMERGENCY)	EA	2,000.000	6.000	0.000	9.00	18,000.00
0070	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	60.000	42.000	0.000	18.00	1,080.00
0075	61856002	002	TMA (STATIONARY)	DAY	500.000	175.000	0.000	329.00	164,500.00
0080	61856005	002	TMA (MOBILE OPERATION)	DAY	1,000.000	350.000	0.000	115.00	115,000.00
0085	71486001	000	1 LN CLOSURE 2 LN RD NO SHOULDERS	HR	60.000	1,300.000	0.000	2,058.00	123,480.00
0090	71486002	000	1 LN CLOSURE 2 LN RD PAVED SHOULDERS	HR	60.000	130.000	0.000	279.00	16,740.00
0095	71486005	000	FREEWAY 1 LANE CLOSURE	HR	60.000	72.000	0.000	152.00	9,120.00
0100	71486006	000	FREEWAY 2 LANE CLOSURE	HR	60.000	50.000	0.000	41.00	2,460.00
0105	71486009	000	EXIT OR ENTRANCE RAMP CLOSURE	HR	60.000	50.000	0.000	62.00	3,720.00
0110	71486019	000	FURNISH ADDITIONAL FLAGGER	HR	60.000	50.000	0.000	23.00	1,380.00
0115	71486020	000	PILOT VEHICLE AND OPERATOR	HR	60.000	1,200.000	0.000	2,165.00	129,900.00
Category Subtotal									\$601,580.00

PROJECT RMC - 640951001 CONTROL 640951001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0120	71486021	000	FURNISH ADDITIONAL ARROW BOARD	HR	60.000	100.000	0.000	0.000	0.00
1000	96066058		SPECIAL DEDUCTION Liquidated Damages	DOL	-618.000	1.000	0.000	0.000	0.00
1100	96066058		SPECIAL DEDUCTION Non-Compliance/Discontinuance	DOL	-618.000	1.000	0.000	0.000	0.00
1200	96016001		MATERIAL ON HAND Material on Hand - Material Received	DOL	1.000	1.000	0.000	0.000	0.00
1300	96016001		MATERIAL ON HAND Material on Hand - Material Used	DOL	-1.000	1.000	0.000	0.000	0.00
1400	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Safety Contingency	DOL	1.000	1.000	0.000	0.000	0.00
1500	96026001		PAYMENT ADJUSTMENT-POS Payment Adjustment - Positive	DOL	1.000	1.000	0.000	0.000	0.00
1600	96026002		PAYMENT ADJUSTMENT-NEG Payment Adjustment - Negative	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$601,580.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	360.000	60.00	45.000	16,200.00
05006034	000	MOBILIZATION (EMERGENCY)	EA	2,000.000	6.00	9.000	18,000.00
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	60.000	42.00	18.000	1,080.00
61856002	002	TMA (STATIONARY)	DAY	500.000	175.00	329.000	164,500.00
61856005	002	TMA (MOBILE OPERATION)	DAY	1,000.000	350.00	115.000	115,000.00
71486001	000	1 LN CLOSURE 2 LN RD NO SHOULDERS	HR	60.000	1,300.00	2,058.000	123,480.00
71486002	000	1 LN CLOSURE 2 LN RD PAVED SHOULDERS	HR	60.000	130.00	279.000	16,740.00
71486005	000	FREEWAY 1 LANE CLOSURE	HR	60.000	72.00	152.000	9,120.00
71486006	000	FREEWAY 2 LANE CLOSURE	HR	60.000	50.00	41.000	2,460.00
71486009	000	EXIT OR ENTRANCE RAMP CLOSURE	HR	60.000	50.00	62.000	3,720.00
71486019	000	FURNISH ADDITIONAL FLAGGER	HR	60.000	50.00	23.000	1,380.00
71486020	000	PILOT VEHICLE AND OPERATOR	HR	60.000	1,200.00	2,165.000	129,900.00
TOTAL ITEM EARNINGS TO DATE							\$601,580.00