



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **01/08/24**

CONTRACT ID: **641692001**
 PROJECT: **MMC - 641692001**
 CONTRACT: **09221605**
 AWARD AMOUNT: **\$361,696.00**
 PROJECTED AMOUNT: **\$356,696.00**
 ADJ. PROJECTED AMOUNT: **\$1,821,794.54**
 CONTRACTOR: **VULCAN CONSTRUCTION MATERIALS, LLC**

HIGHWAY: **US0059**
 DISTRICT NAME: **CORPUS CHRISTI**
 COUNTY: **LIVE OAK**
 AREA ENGINEER: **Lucio Ramos, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0013**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **12/01/2023** to **12/07/2023**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **99.72**
 % RETAINAGE: **0.00**

LETTING DATE: **09/20/2022**
 AWARD DATE: **09/20/2022**
 NOTICE TO PROCEED DATE: **10/11/2022**
 WORK BEGIN DATE: **12/01/2022**
 ACCEPTED DATE: **11/28/2023**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$747,715.97	\$747,715.97	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$747,715.97	\$747,715.97	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<hr style="border-top: 3px double #000;"/>			
PAID TO CONTRACTOR	\$747,715.97	\$747,715.97	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	12/01/2022	<u>ASSESSED LIQ DAMAGES:</u>	0	
<u>TIME CHARGES BEGIN:</u>	00/00/0000	<u>LIQ DAMAGE RATE:</u>	\$618.00	
<u>BID DAYS:</u>	120	<u>LIQUIDATED DAMAGES:</u>	0	
<u>C. O. ADJUSTED DAYS:</u>	240		DAYS AT	
<u>CURRENT DAYS:</u>	360		PER DAY	\$618.00
<u>DAYS CHARGED TO DATE:</u>	359	<u>TOTAL:</u>	\$0.00	
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000			

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 641692001 CONTROL 641692001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80406009	000	LRA (TY I GR AA) (DEL) (ST1)	TON	113.030	1,000.000	2,011.400	2,011.29	227,336.11
0070	80406095		LRA (TY II GR CS) (DEL) (ST3) C.O 001 Item CS Material	TON	114.030	0.000	3,600.000	3,599.39	410,438.45
0075	80406096		LRA (TY II GR CS) (DEL) (ST4) C.O. 001 Item CS Material	TON	109.970	0.000	3,000.000	999.74	109,941.41
								Category Subtotal	\$747,715.97

PROJECT MMC - 641692001 CONTROL 641692001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	80406065	000	LRA (TY I GR CC) (DEL) (ST1)	TON	113.030	2,200.000	4,400.000	0.000	0.00
0700	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-1.000	5,000.000	0.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$747,715.97**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80406009	000	LRA (TY I GR AA) (DEL) (ST1)	TON	113.030	1,000.00	2,011.290	227,336.11
80406095		LRA (TY II GR CS) (DEL) (ST3)	TON	114.030	0.00	3,599.390	410,438.45
80406096		LRA (TY II GR CS) (DEL) (ST4)	TON	109.970	0.00	999.740	109,941.41
TOTAL ITEM EARNINGS TO DATE							\$747,715.97