



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/08/24**

CONTRACT ID: **641795001**
 PROJECT: **MMC - 641795001**
 CONTRACT: **08222303**
 AWARD AMOUNT: **\$302,375.00**
 PROJECTED AMOUNT: **\$302,375.00**
 ADJ. PROJECTED AMOUNT: **\$907,125.00**
 CONTRACTOR: **VULCAN CONSTRUCTION MATERIALS, LLC**

HIGHWAY: **US0183**
 DISTRICT NAME: **BROWNWOOD**
 COUNTY: **BROWN**
 AREA ENGINEER: **Casey L. McGee, P.E.**
 AREA NUMBER: **061**

ESTIMATE NUMBER: **0016**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **05/01/2024** to **05/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **100.00**
 % TIME USED: **100.00**
 % RETAINAGE: **0.00**

LETTING DATE: **08/30/2022**
 AWARD DATE: **09/08/2022**
 NOTICE TO PROCEED DATE: **09/26/2022**
 WORK BEGIN DATE: **05/26/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,791,306.78	\$1,691,811.19	\$99,495.59
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,791,306.78	\$1,691,811.19	\$99,495.59
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$1,791,306.78	\$1,691,811.19	\$99,495.59

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/26/2023
TIME CHARGES BEGIN: 12/31/2025
BID DAYS: 120
C. O. ADJUSTED DAYS: 240
CURRENT DAYS: 360
DAYS CHARGED TO DATE: 360
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
05/01/2024	1		
05/02/2024	1		
05/03/2024	1		
05/04/2024	1		
05/05/2024	1		
05/06/2024	1		
05/07/2024	1		
05/08/2024	1		
05/09/2024	1		
05/10/2024	1		
05/11/2024	1		
05/12/2024	1		
05/13/2024	1		
05/14/2024	1		
05/15/2024	1		
05/16/2024	1		
05/17/2024	1		
05/18/2024	1		
05/19/2024	1		
05/20/2024		1	TIME SUSPENDED
05/21/2024		1	TIME SUSPENDED
05/22/2024		1	TIME SUSPENDED
05/23/2024		1	TIME SUSPENDED
05/24/2024		1	TIME SUSPENDED
05/25/2024		1	TIME SUSPENDED
05/26/2024		1	TIME SUSPENDED
05/27/2024		1	TIME SUSPENDED
05/28/2024		1	TIME SUSPENDED
05/29/2024		1	TIME SUSPENDED
05/30/2024		1	TIME SUSPENDED
05/31/2024		1	AWAIT FINAL ACCEPT

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	19	12
		1
AWAIT FINAL ACCEPT		1
TIME SUSPENDED		11

WORK PERFORMED THIS PERIOD

PROJECT MMC - 641795001 CONTROL 641795001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0075	80406107	000	LRA (TY II GR DS) (DEL) (ST1)	TON	124.600	798.520	\$99,495.59

Total Bid Quantity	QTY Paid To Date
3,000.00	4,026.93

TOTAL ITEM EARNINGS THIS ESTIMATE

\$99,495.59

CONTRACT LINE ITEMS

PROJECT MMC - 641795001 CONTROL 641795001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	80406010	000	LRA (TY I GR AA) (DEL) (ST2)	TON	123.600	50.000	100.000	582.75	72,027.90
0070	80406011	000	LRA (TY I GR AA) (DEL) (ST3)	TON	115.900	100.000	200.000	414.21	48,006.94
0075	80406107	000	LRA (TY II GR DS) (DEL) (ST1)	TON	124.600	1,000.000	2,000.000	4,026.93	501,755.48
0080	80406108	000	LRA (TY II GR DS) (DEL) (ST2)	TON	124.600	1,000.000	2,000.000	7,969.36	992,982.26
0085	80406109	000	LRA (TY II GR DS) (DEL) (ST3)	TON	116.900	250.000	500.000	1,510.13	176,534.20
Category Subtotal									\$1,791,306.78

PROJECT MMC - 641795001 CONTROL 641795001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80406009	000	LRA (TY I GR AA) (DEL) (ST1)	TON	123.600	50.000	100.000	0.000	0.00
0090	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0095	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$1,791,306.78

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80406010	000	LRA (TY I GR AA) (DEL) (ST2)	TON	123.600	50.00	582.750	72,027.90
80406011	000	LRA (TY I GR AA) (DEL) (ST3)	TON	115.900	100.00	414.210	48,006.94
80406107	000	LRA (TY II GR DS) (DEL) (ST1)	TON	124.600	1,000.00	4,026.930	501,755.48
80406108	000	LRA (TY II GR DS) (DEL) (ST2)	TON	124.600	1,000.00	7,969.360	992,982.26
80406109	000	LRA (TY II GR DS) (DEL) (ST3)	TON	116.900	250.00	1,510.130	176,534.20
TOTAL ITEM EARNINGS TO DATE							\$1,791,306.78