



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **12/08/23**

CONTRACT ID: **641980001**
 PROJECT: **MMC - 641980001**
 CONTRACT: **10221908**
 AWARD AMOUNT: **\$307,962.00**
 PROJECTED AMOUNT: **\$307,963.00**
 ADJ. PROJECTED AMOUNT: **\$923,887.00**
 CONTRACTOR: **RK HALL, LLC**

HIGHWAY: **IH0030**
 DISTRICT NAME: **ATLANTA**
 COUNTY: **TITUS**
 AREA ENGINEER: **Jason R. Dupree, P.E.**
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0012**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **11/01/2023** to **11/30/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **67.30**
 % TIME USED: **96.39**
 % RETAINAGE: **0.00**

LETTING DATE: **10/12/2022**
 AWARD DATE: **10/17/2022**
 NOTICE TO PROCEED DATE: **11/14/2022**
 WORK BEGIN DATE: **12/19/2022**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$621,735.65	\$621,735.65	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$621,735.65	\$621,735.65	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$621,735.65	\$621,735.65	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 12/19/2022
TIME CHARGES BEGIN: 12/19/2022
BID DAYS: 120
C. O. ADJUSTED DAYS: 240
CURRENT DAYS: 360
DAYS CHARGED TO DATE: 347
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
11/01/2023	1	
11/02/2023	1	
11/03/2023	1	
11/04/2023	1	
11/05/2023	1	
11/06/2023	1	
11/07/2023	1	
11/08/2023	1	
11/09/2023	1	
11/10/2023	1	
11/11/2023	1	
11/12/2023	1	
11/13/2023	1	
11/14/2023	1	
11/15/2023	1	
11/16/2023	1	
11/17/2023	1	
11/18/2023	1	
11/19/2023	1	
11/20/2023	1	
11/21/2023	1	
11/22/2023	1	
11/23/2023	1	
11/24/2023	1	
11/25/2023	1	
11/26/2023	1	
11/27/2023	1	
11/28/2023	1	
11/29/2023	1	
11/30/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	30	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 641980001 CONTROL 641980001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	100.000	1,100.000	2,200.000	2,056.04	205,604.00
0065	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	107.560	1,100.000	2,200.000	209.62	22,546.73
0070	80116003	000	D-GR HMA(SQ) TY D PG 70-22 (PICKUP)	TON	110.000	350.000	700.000	3,020.65	332,271.50
0075	80116004	000	D-GR HMA(SQ) TY D PG 70-22 (DELIVERY)	TON	117.560	350.000	700.000	521.55	61,313.42
								Category Subtotal	\$621,735.65

PROJECT MMC - 641980001 CONTROL 641980001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0080	96016001		MATERIAL ON HAND Material on Hand	DOL	1.000	1.000	0.000	0.000	0.00
0085	96026001		PAYMENT ADJUSTMENT-POS Payment Adjustment - Positive	DOL	1.000	1.000	0.000	0.000	0.00
0090	96026002		PAYMENT ADJUSTMENT-NEG Payment Adjustment - Negative	DOL	-1.000	1.000	0.000	0.000	0.00
0095	96056006		WORK ORDER LIQUIDATED DAMAGES Work Order LD's	DOL	-1.000	1.000	0.000	0.000	0.00
0100	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Safety Contingency	DOL	1.000	1.000	0.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$621,735.65**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	100.000	1,100.00	2,056.040	205,604.00
80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	107.560	1,100.00	209.620	22,546.73
80116003	000	D-GR HMA(SQ) TY D PG 70-22 (PICKUP)	TON	110.000	350.00	3,020.650	332,271.50
80116004	000	D-GR HMA(SQ) TY D PG 70-22 (DELIVERY)	TON	117.560	350.00	521.550	61,313.42
TOTAL ITEM EARNINGS TO DATE							\$621,735.65