



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **04/08/24**

CONTRACT ID: **642428001**
 PROJECT: **MMC - 642428001**
 CONTRACT: **11221823**
 AWARD AMOUNT: **\$232,000.00**
 PROJECTED AMOUNT: **\$231,999.00**
 ADJ. PROJECTED AMOUNT: **\$231,999.00**
 CONTRACTOR: **FNH CONSTRUCTION, LLC**

HIGHWAY: **FM2728**
 DISTRICT NAME: **DALLAS**
 COUNTY: **KAUFMAN**
 AREA ENGINEER: **Phillip Hancock**
 AREA NUMBER: **006**

ESTIMATE NUMBER: **0011**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **02/26/2024** to **03/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **13.88**
 % TIME USED: **90.41**
 % RETAINAGE: **0.00**

LETTING DATE: **11/15/2022**
 AWARD DATE: **12/12/2022**
 NOTICE TO PROCEED DATE: **01/05/2023**
 WORK BEGIN DATE: **05/01/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$32,201.68	\$30,007.12	\$2,194.56
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$32,201.68	\$30,007.12	\$2,194.56
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$32,201.68	\$30,007.12	\$2,194.56

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/01/2023
TIME CHARGES BEGIN: 05/01/2023
BID DAYS: 365
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 365
DAYS CHARGED TO DATE: 330
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
02/26/2024	1	
02/27/2024	1	
02/28/2024	1	
02/29/2024	1	
03/01/2024	1	
03/02/2024	1	
03/03/2024	1	
03/04/2024	1	
03/05/2024	1	
03/06/2024	1	
03/07/2024	1	
03/08/2024	1	
03/09/2024	1	
03/10/2024	1	
03/11/2024	1	
03/12/2024	1	
03/13/2024	1	
03/14/2024	1	
03/15/2024	1	
03/16/2024	1	
03/17/2024	1	
03/18/2024	1	
03/19/2024	1	
03/20/2024	1	
03/21/2024	1	
03/22/2024	1	
03/23/2024	1	
03/24/2024	1	
03/25/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
29	29	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 642428001 CONTROL 642428001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0065	80076012	000	FL BS (SITE DEL)(TY D GR 1-2)(SITE 2)	TON	32.000	68.580	\$2,194.56

Total Bid Quantity	QTY Paid To Date
4,000.00	68.58

TOTAL ITEM EARNINGS THIS ESTIMATE

\$2,194.56

CONTRACT LINE ITEMS

PROJECT MMC - 642428001 CONTROL 642428001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80076011	000	FL BS (SITE DEL)(TY D GR 1-2)(SITE 1)	TON	26.000	4,000.000	0.000	1,154.12	30,007.12
0065	80076012	000	FL BS (SITE DEL)(TY D GR 1-2)(SITE 2)	TON	32.000	4,000.000	0.000	68.58	2,194.56
Category Subtotal									\$32,201.68

PROJECT MMC - 642428001 CONTROL 642428001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1000	96066058		SPECIAL DEDUCTION Non-Compliance/Discontinuance	DOL	-1.000	1.000	0.000	0.000	0.00
1100	96026001		PAYMENT ADJUSTMENT-POS Payment Adjustment - Positive	DOL	1.000	1.000	0.000	0.000	0.00
1200	96026002		PAYMENT ADJUSTMENT-NEG Payment Adjustment - Negative	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$32,201.68

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80076011	000	FL BS (SITE DEL)(TY D GR 1-2)(SITE 1)	TON	26.000	4,000.00	1,154.120	30,007.12
80076012	000	FL BS (SITE DEL)(TY D GR 1-2)(SITE 2)	TON	32.000	4,000.00	68.580	2,194.56
TOTAL ITEM EARNINGS TO DATE							\$32,201.68