



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **04/08/24**

CONTRACT ID: **642838001**
 PROJECT: **RMC - 642838001**
 CONTRACT: **06234430**
 AWARD AMOUNT: **\$482,000.00**
 PROJECTED AMOUNT: **\$482,000.00**
 ADJ. PROJECTED AMOUNT: **\$482,000.00**
 CONTRACTOR: **NIXON ENGINEERING**

HIGHWAY: **IH0044**
 DISTRICT NAME: **WICHITA FALLS**
 COUNTY: **WICHITA**
 AREA ENGINEER: **David Rohmer, P.E.**
 AREA NUMBER: **061**

ESTIMATE NUMBER: **0007**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/01/2024** to **03/21/2024**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **55.19**
 % RETAINAGE: **0.00**

LETTING DATE: **06/27/2023**
 AWARD DATE: **07/11/2023**
 NOTICE TO PROCEED DATE: **08/29/2023**
 WORK BEGIN DATE: **09/01/2023**
 ACCEPTED DATE: **03/21/2024**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$95,790.60	\$93,198.60	\$2,592.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$95,790.60	\$93,198.60	\$2,592.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$95,790.60	\$93,198.60	\$2,592.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 09/01/2023
TIME CHARGES BEGIN: 09/01/2023
BID DAYS: 366
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 366
DAYS CHARGED TO DATE: 202
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
03/01/2024	1		
03/02/2024	1		
03/03/2024	1		
03/04/2024	1		
03/05/2024	1		
03/06/2024	1		
03/07/2024	1		
03/08/2024	1		
03/09/2024	1		
03/10/2024	1		
03/11/2024	1		
03/12/2024	1		
03/13/2024	1		
03/14/2024	1		
03/15/2024	1		
03/16/2024	1		
03/17/2024	1		
03/18/2024	1		
03/19/2024	1		
03/20/2024	1		
03/21/2024			1 WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
21	20	1
WORK COMPL & ACCE		1

WORK PERFORMED THIS PERIOD

PROJECT RMC - 642838001 CONTROL 642838001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	61856003	002	TMA (MOBILE OPERATION)	HR	108.000	24.000	\$2,592.00

Total Bid Quantity	QTY Paid To Date
4,000.00	886.95

TOTAL ITEM EARNINGS THIS ESTIMATE

\$2,592.00

CONTRACT LINE ITEMS

PROJECT RMC - 642838001 CONTROL 642838001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	61856003	002	TMA (MOBILE OPERATION)	HR	108.000	4,000.000	0.000	886.95	95,790.60
Category Subtotal									\$95,790.60

PROJECT RMC - 642838001 CONTROL 642838001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	71486009	000	EXIT OR ENTRANCE RAMP CLOSURE	HR	500.000	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT RMC - 642838001 CONTROL 642838001
 CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
101	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
102	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	2,000.000	0.000	0.000	0.00
103	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-1.000	2,000.000	0.000	0.000	0.00
104	96066058		SPECIAL DEDUCTION	DOL	-1.000	2,000.000	0.000	0.000	0.00
105	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	2,000.000	0.000	0.000	0.00
100	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$95,790.60

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
61856003	002	TMA (MOBILE OPERATION)	HR	108.000	4,000.00	886.950	95,790.60
TOTAL ITEM EARNINGS TO DATE							\$95,790.60